

Bihar State Educational Infrastructure Development Corporation Limited, Patna
Physical status of construction of Examination Hall (BSEB)-2016 at Commissioner Headquarter

Report Dated : 30/04/2019

S.N.	Group No.	Name of District	Name of Schools	Physical Status														Remarks				
				Lay out	Fou nda tion	Plin th	Ground floor		1st floor		2nd floor		3rd floor		4th floor		5th floor		Fini shing	Co mplete		
							LL	RL	LL	RL	LL	RL	LL	RL	LL	RL	LL				RL	
1	BSEB - 2	Bhagalpur	Jaglal H.S. School, Exam Hall, Bhagalpur																			
2	BSEB - 6	Saran	B. Seminary High School, Exam Hall, Saran														X	X				
3	BSEB - 3	Darbhanga	Exam Hall, Darbhanga														X	X				
4	BSEB - 4	Gaya	Haridas Seminary High School, Exam Hall, Gaya														X	X	Granite, tiles , putty, internal plaster electrification work in progress			
5	BSEB - 7	Munger	Zila School, Exam Hall, Munger														X	X				
6	BSEB - 5	Muzaffarpur	B. B. Collagiate, Muzaffarpur																Aluminium Work , Electrical , Plumbing work Running			
7	BSEB - 1	Patna	Exam Hall, Patna																Mumpty,Flooring ,Plaster,in progress			
8	BSEB - 8	Purnea	Zila School, Exam Hall, Purnea														X	X	Completed 28.02.2019			
9	BSEB - 9	Saharsa	Zila School, Exam Hall, Saharsa														X	X	Structure Complete, internal Finishing work in Progress, External plaster to be done			
10	BSEB-ADMIN	Patna	ADMIN BLOCK IN BSEB CAMPUS, PATNA																			
Total No. of BSEB Examination Hall & Admin Block (BSEB)				10	0	0	0	0	0	0	0	0	0	0	0	0	4	0	0	5	1	