

BSEIDC LTD.																							
PROGRESS REPORT OF KGBV (GIRLS HOSTEL)																							
S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Completion date as per agreement	Duration (in Months)	PHYSICAL STATUS														Date:- 30-04-2022
									Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Handover	Remarks	
													LL	RL	LL	RL	LL	RL					
1	KGBV (GH)-1	Begusarai	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	4010/ 29-06-2021	98 SBD OF 2021-22 Date:- 22-09-2021	21-12-2022	15 Months															
2			Shamho	Construction of Girl's Hostel near KGBV Shamho .			21-12-2022	15 Months													Sufficient Land Not Available		
3	KGBV (GH)-2	Begusarai	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	7186 / 23-10-2021			15 Months													Agreement Under Process		
4			Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.				15 Months												Agreement Under Process			
5	KGBV (GH)-3	Begusarai	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	7185 / 23-10-2021	304 SBD OF 2021-22 Date:- 05-01-2022	04-04-2023	15 Months															
6			Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.			04-04-2023	15 Months												Land not available			
7	KGBV (GH)-4	Bhojpur	Piro	Construction of Girl's Hostel at high school Piro.	BSEIDC/FIN/ 4249/20-21-4009, Date:- 29.06.2021	89 SBD OF 2021-22 Date:- 20-09-2021	19-12-2022	15 Months													जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।		
8			Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .			19-12-2022	15 Months											1		Finishing work is in progress.		
9	KGBV (GH)-5	Bhojpur	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	7260/ Date 26-10-2021	302 SBD OF 2021-22 Date:-04-01-2022	03-04-2023	15 Months													जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25. 02.2022 द्वारा उपलब्ध कराया गया है।		
10			Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus			03-04-2023	15 Months							1								
11	KGBV (GH)-6	Kishanganj	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	BSEIDC/FIN/ 4250/20-21-4011, Date:- 29.06.2021	111 SBD of 2021-22 Dated:- 04.10.2021	03-01-2023	15 Months				1		1									
12			Pothia	Construction of Girl's Hostel at KGBV Pothia.			03-01-2023	15 Months					1										
13			Terhagach h	Construction of Girl's Hostel near KGBV Terhagachh .			03-01-2023	15 Months	1														

S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Completion date as per agreement	Duration (in Months)	PHYSICAL STATUS													Date:- 30-04-2022	
									Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Handover	Remarks	
													LL	RL	LL	RL	LL	RL					
14	KGBV (GH)-7	Saran	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	7267/ 26-10-2021	305 SBD OF 2021-22 Date:- 05-01-2022	04-04-2023	15 Months													Available land approx 15 feet deep		
15			Panapur	Construction of Girl's Hostel at KGBV Panapur .			04-04-2023	15 Months														Tie beam level	
16			Taraiya	Construction of Girl's Hostel near KGBV Taraiya .			04-04-2023	15 Months															
17	KGBV (GH)-8	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	7260 / 26-10-2021	443 SBD OF 2021-22 Date:- 24-02-2022	23-05-2023	15 Months													Water logged		
18			Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur.			23-05-2023	15 Months															Land available 130X52 FEET/REQUIRED LAND 95X75 FEET
19	KGBV (GH)-9	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	6254/ 14.09.2021	151 SBD of 2021-22 Date:-02.11.21	01-02-2023	15 Months													Shuttering of ground floor roof level is in progress.		
20			Islampur	Construction of Girl's Hostel near KGBV Islampur.			01-02-2023	15 Months															भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
21	KGBV (GH)-10	Nalanda	Bind	Construction of Girl's Hostel at high school Bind.	4013 / 29-06-2021	270 SBD OF 2021-22 Date:- 22-12-2021	21-03-2023	15 Months													Ground floor roof casted.First floor column casting completed.		
22			Harnaut	Construction of Girl's Hostel at KGBV Harnaut.			21-03-2023	15 Months															भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
23	KGBV (GH)-11	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	7266/ 26-10-2021	303 SBD OF 2021-22 Date:- 04-01-2022	03-04-2023	15 Months													Column of First floor is in progress.		
24			Chandi	Construction of Girl's Hostel at Babu high school Chandi.			03-04-2023	15 Months															भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
25	KGBV (GH)-12	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	6270/ 15-09-2021	280 SBD of 2021-22 Dated:- 24.12.2023	23-03-2025	15 Months													भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।		
26			Ekangarsarai	Construction of Girl's Hostel at KGBV Ekangarsarai.			23-03-2025	15 Months															

S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Completion date as per agreement	Duration (in Months)	PHYSICAL STATUS													Date:- 30-04-2022	
									Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Handover	Remarks	
													LL	RL	LL	RL	LL	RL					
27	KGBV (GH)-13	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	4015, Date:- 29.06.2021	125 SBD of 2021-22 Date:- 07.10.2021	06-01-2023	15 Months															Land not available
28			Ziradei	Construction of Girl's Hostel at KGBV Ziradei			06-01-2023	15 Months															Land not available
29	KGBV (GH)-14	Jehanabad	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	4016, Date:- 29.06.2021	183 SBD Of 2021-22 Date:- 25.11.2021	24-02-2023	15 Months						1									Ground Floor Roof Casting
30			Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .			24-02-2023	15 Months					1										
31			Kako	Construction of Girl's Hostel at KGBV Kako .			24-02-2023	15 Months						1									
32	KGBV (GH)-15	Supaul	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	7253/ 26-10-2021	292 SBD OF 2021-22 Date:- 28-12-2021	27-03-2023	15 Months															Tie Beam
33			Nirmali	Construction of Girl's Hostel at KGBV Nirmali .			27-03-2023	15 Months														Tie Beam	
34			Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .			27-03-2023	15 Months															Foundation work
35	KGBV (GH)-16	Buxar	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	6523/24.09. 2021	327 SBD OF 2021-22 Date:- 17-01-2022	16-04-2023	15 Months															
36			Kesath	Construction of Girl's Hostel near KGBV Kesath .			16-04-2023	15 Months						1									
37	KGBV (GH)-17	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	7257 Date 26-10- 2021	290 SBD of 2021 -22 Date:- 28-12-2021	27-03-2023	15 Months															Pending for NOC
38			Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .			27-03-2023	15 Months															Pending for NOC
39	KGBV (GH)-18	Madhepura	Chausa	Construction of Girl's Hostel at KGBV Chausa .	7255/ date 26-10- 2022	291 SBD OF 2021-22 Date:- 28-12-2021	27-03-2023	15 Months															
40			Udakishun ganj	Construction of Girl's Hostel at KGBV Udakishunganj.			27-03-2023	15 Months															

S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Completion date as per agreement	Duration (in Months)	PHYSICAL STATUS														Date:- 30-04-2022	
									Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Handover	Remarks		
													LL	RL	LL	RL	LL	RL						
41	KGBV (GH)-19	Madhepura	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	7254 / 26-10-2021	293 sbd of 2021-22 Date:- 28-12-2021	27-03-2023	15 Months			1													Tie Beam
42			Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.			27-03-2023	15 Months			1													Foundation work
43			Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.			27-03-2023	15 Months			1													
44	KGBV (GH)-20	Darbhanga	Biraul	Construction of Girl's Hostel at KGBV Biraul.	4017, Date:- 29.06.2021	345 sbd of 2021-22 Date:- 20-01-2022	27-03-2023	15 Months																
45			Singhwara	Construction of Girl's Hostel at KGBV Singhwara.			27-03-2023	15 Months																
46	KGBV (GH)-21	Khagaria	Alauli	Construction of Girl's Hostel at KGBV Alauli.	4522/ 19-07-2021	99 SBD of 2021-22 Date:- 22-09-2021	21-12-2022	15 Months																
47			Beldaur	Construction of Girl's Hostel near KGBV Beldaur.			21-12-2022	15 Months																NOC Awaited
48			Parbatta	Construction of Girl's Hostel at KGBV Parbatta.			21-12-2022	15 Months																
49	KGBV (GH)-22	Rohtas	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	4008, Date:- 29.06.2021	206 SBD OF 2021-22 Date:- 04-12-2021	03-03-2023	15 Months								1								
50	KGBV (GH)-23	Munger	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar.	7256/ 26-10-2021			15 Months																Agreement Under Process
TOTAL				50					22	4	11	3	0	6	2	0	0	1	1	0	0			