

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 513 Senior Secondary Schools (SSS) 2013-14

Report Dated : 30/04/2022

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
1	SSS-1001	Araria	Palasi	Dehti North	Uhs Maldwar	M/s Vaishnavi Enterprises	861/05.02.2020	154 sbd of 21-22	15 Months													
2	SSS-1002	Araria	Palasi	Majlispur	Uhs Chandi Pur	M/S Vaishnavi Enterprises	4336/12.07.2021	346 sbd of 21-22	15 Months													
3	SSS-1003	Araria	Palasi	Dighli	Uhs Karor Dighli	M/S Vidhata Construction.	4713/26.07.2021	298 SBD of 2021-22 (29.12.2021)	15 Months													
4	SSS-1004	Araria	Narpatganj	Sonapur	Uhs Sonapur	M/s Om Sai Construction	4746/26.07.2021		15 Months													LOA ISSUED
5	SSS-1005	Araria	Narpatganj	Mirdaul	Uhs Mirdaul				15 Months													
6	SSS-1006	Araria	Narpatganj	Barhara	Uhs Bardaha Noniya Tola				15 Months													
7	SSS-1007	Araria	Narpatganj	Fatehpur	Ms Cum Uhs Fatehpur Pithaura				15 Months													
8	SSS-1008	Araria	Forbesganj	Pipra	Uhs Pipra	M/s Om sai Construction Enterprises	614/24.01.2020		15 Months													LOA ISSUED
9	SSS-1009	Araria	Bhargama	Jainagar	Uhs Jai Nagar				15 Months													
10	SSS-1010	Araria	Bhargama	Raghunathpur South	Uhs Raghunathpur East	Manoj Kumar	7123/22.10.2021	258 SBD of 2021-22 (21.12.2021)	15 Months													
11	SSS-1011 (SSS-AR)	Araria	Bhargama	Rampur Aadi	Uhs Adi Rampur	M/S Vidhata Construction.	7122/22.10.2021	297 sbd of 2021-22	15 Months													
12	SSS-1012 (SSS-AR)	Araria	Bhargama	Khutha Baijnathpur	Uhs Charaiya	Shree Shardha Construction Co. (8967855108)	9217/23.12.21	421 SBD OF 2021-22	15 Months													
13	SSS-1013 (SSS-AR)	Araria	Bhargama	Dhaneshwari	Uhs Bhatgama	Shree Shardha Construction Co. (8967855108)	9217/23.12.21	421 SBD OF 2021-22	15 Months													
14	SSS-1014	Araria	Raniganj	Bhorha	Uhs Thek Pura	Kunal Kush	4506/15.07.2021	241 SBD of 2021-22 (15.12.2021)	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
15	SSS-1015	Araria	Araria	Sharanpur	Uhs Dabhara Saranpur	Kunal Kush	4794/26.07.2021	330 sbd of 21-22	15 Months														First Floor Lintel Level
16	SSS-1016	Araria	Sikti	Thengapur Pipra	Uhs Thenga Pur	Kunal Kush	4505/15.07.2021		15 Months														LOA ISSUED
17	SSS-1017	Araria	Kursakanta	Sourgaon	U.H.S Saur Gaon	Kunal Kush	4750/26.07.2021		15 Months														LOA ISSUED
18	SSS-1018	Araria	Kursakanta	Lakshmipur	U.H.S Haldhara Hat	Dilip Kumar	615/24.01.2020	257 SBD of 2021-22 (20.12.2021)	15 Months														
19	SSS-1019	Araria	Jokihat	Dabhra	Uhs Bahar Bari	Kunal Kush	4751/26.07.2021	331 sbd of 21-22	15 Months														
20	SSS-1020	Arwal	Sonbhadra Bansi Surya	Sherpur	Upgraded High School Sherpur Hindi	Mukesh Kumar	1168/13.02.2020	357 f2 of 2021-22	15 Months														
21	SSS-1021	Arwal	Karpi	Murarhi	Upgraded High School Murari	Dhananjay Kumar	611/24.01.2020	196 F2 of 2020-21 Dt.- 01.12.2021	15 Months														
22	SSS-1022	Arwal	Arwal	Amara	Up. High School. Amra	Maa Kamakhya Construction&Co.	613/24.01.2020		15 Months														LOA ISSUED
23	SSS-1023	Arwal	Kurtha	Ibrahimpur	Up. High School, Ibrahimpur	Dhananjay Kumar	608/24.01.2020		15 Months														Land not available
24	SSS-1024	Arwal	Kurtha	Nadaura	Up. High School, Mednipur Badahiya	Dhananjay Kumar	868/05.02.2020		15 Months														Land not available
25	SSS-1025	Aurangabad	Aurangabad	Ora	Uhs Ora	Abhimanyu Kumar	609/24.01.2020	9 f2 21-22	15 Months														
26	SSS-1026	Aurangabad	Aurangabad	Ibrahim Pur	Uhs Chatra	M/s A N K Enterprises	610/24.01.2020		15 Months														Excavation work
27	SSS-1027	Aurangabad	Obra	Ubb	Uhs Aranda	M/s Maa mundeshwari cons.	1190/13.02.2020		15 Months														LOA ISSUED
28	SSS-1028	Aurangabad	Madanpur	North Umga	Uhs Taradiha	Azazul Haque Khan	6019/03.09.2021		15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
29	SSS-1029	Aurangabad	Nabinagar	Bariyawan	Uhs Moharkarma	Abhimanyu Kumar	1086/12.02.2020		15 Months													LOA ISSUED
30	SSS-1030	Aurangabad	Nabinagar	Chandragrah	Uhs Shiv Sagar	Surendra Kumar Singh	6674/30.09.2021	451 F2 OF 2021-22	15 Months													Ground Floor steel binding
31	SSS-1031	Aurangabad	Nabinagar	Mungiya	Uhs Benghai	Manoj Singh	3703/16.06.2021	162 F2 2021-2022	15 Months													
32	SSS-1032	Aurangabad	Rafiganj	Bhetniya	Uhs Barahi Hindi	M/S ANK Enterprises	4752/26.07.2021		15 Months													LOA ISSUED
33	SSS-1033	Aurangabad	Rafiganj	Itar	Uhs Fesra	M/s A N K Enterprises	1088/12.02.2020	205 F2 of 2020-21 Dt.- 21.02.2021	15 Months													Tie beam
34	SSS-1034 (SSS-AB)	Aurangabad	Rafiganj	Dugul	Uhs Dugul	Mesiach Construction Pvt. Ltd.	9222/23.12.21	377 f2 of 2021-22	15 Months													Land not available
35	SSS-1035	Aurangabad	Deo	Hasauli	Uhs Rawal Bigha	Manoj Singh	4112/10.07.2021		15 Months													LOA ISSUED
36	SSS-1036	Aurangabad	Haspura	Amjhar Sharif	Uhs Amjhar	Guruwar Builders & developers Pvt. Ltd.	4111/01.07.2021		15 Months													Land not available
37	SSS-1037	Aurangabad	Barun	Pipraun	Uhs Barauli	Abhimanyu Kumar	1438/20.02.2020	253 f2 of 21-22	15 Months													
38	SSS-1038	Aurangabad	Goh	Fag	Uhs Sagarpur	Dhananjay Kumar	3933/25.06.2021	295 F2 2021-2022 Dt.- 29.12.2021	15 Months													
39	SSS-1039	Banka	Bounsi	Chilkara	R U.H.S Lilavaran	Amit Kumar	3702/16.06.2021		15 Months													LOA ISSUED
40	SSS-1040	Banka	Katoriya	Basmatta	U.H.S Fattapathar	Patliputra Projects Pvt. Ltd.	4110/01.07.2021		15 Months													LOA ISSUED
41	SSS-1041	Banka	Bounsi	Gokula	U.H.S Gokula	Anand Kumar	1185/13.02.2020	96 F2 of 21-22 (22..9.21)	15 Months										1			
42	SSS-1042	Banka	Amarpur	Kol Bujurg	U.H.S Kolbugurg				15 Months													
43	SSS-1043	Banka	Rajoun	Dhay Harna	U.H.S Dhayharna Mahgama	Shyam Sundar Yadav	6613/30.09.2021		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
44	SSS-1044	Banka	Chandan	Siljori	U.H.S Siljori	Lal Rupak Kumar Singh	1179/13.02.2020	69 F2 of 21-22 (25..8.21)	15 Months														
45	SSS-1045	Banka	Rajoun	Morama	R U.H.S Morama	Shyam Sundar Yadav	6612/30.09.2021		15 Months														LOA ISSUED
46	SSS-1046	Banka	Banka	Lodham	U.H.S Basberwa	Anand Kumar	1180/13.02.2020	56 F2 of 21-22 (10.8.21)	15 Months														
47	SSS-1047	Banka	Shambhuganj	Warsabad	U.H.S Warsabad	Anand Kumar	3699/16.06.2021	237 F2 21-22 13.12.21 / 170.509	15 Months														
48	SSS-1048 (SSS-BK)	Banka	Barahat	Narayanpur	U.H.S Tappadih	Ananya Infracity (Prop. Duddi Kumari,) (9031027170)	9240/24.12.21	312 f2 of 21-22	15 Months														
49	SSS-1049	Begusarai	Chhaurahi	Amari	Uhs Amari	Raja Enterprises&co.	1181/13.02.2020	23 F2 of 2021-22 Date - 01.07.2021. (1,92,96,186/-)	15 Months														
50	SSS-1050	Begusarai	Begusarai	Bahdarpur	Uhs Bahdarpur	Daya Ram Singh	1182/13.02.2020	206 F2 of 2020-21 Date 25-02-2021	15 Months											1			
51	SSS-1051	Begusarai	Barauni	Amarour	Uhs Amarpur	Ram Babu Singh	4753/26.07.2021		15 Months														LOA ISSUED. NOC Awaited
52	SSS-1052	Begusarai	Mansoorchak	Bahrampur	Uhs Naipur Bahrampur	Ram Babu Singh	4754/26.07.2021		15 Months														LOA ISSUED. NOC Awaited
53	SSS-1053	Begusarai	Garhpura	Korai	Uhs Korai	Kanchan Engicons Private Limited	3701/16.06.2021	87 F2 of 2021-22 Date- 16.09.2021 (1,89,81,326/-)	15 Months				1										
54	SSS-1054	Begusarai	Begusarai	Lakho	Uhs Lakho	Ram Niwas Kumar	4756/26.07.2021		15 Months														LOA ISSUED
55	SSS-1055	Begusarai	Dandari	Bank	Uhs Bank	SANJAY KUMAR (9430003830)	7819/18.11.21	313 F2 OF 21-22	15 Months							1							
56	SSS-1056 (SSS-BS)	Begusarai	Bachhwara	Chiranjivipur	Uhs Chakiya Chiranjeevipur	Tanyansh Construction and Consultancy Pvt. Ltd.	9238/24.12.21	403 F2 of 2021-22	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
57	SSS-1057	Begusarai	Chhaurahi	Aijni	Uhs Aijni	Raja Enterprises&co.	1183/13.02.2020	24 F2 of 2021-22 Date- 01.07.2021 (1,93,38,819/-)	15 Months													
58	SSS-1058	Begusarai	Dandari	#N/A	Uhs Dandari	Sanjay Kumar	3929/25.06.2021	236 F2 of 2021-22 Date- 13.12.2021 (1,72,83,975/-)	15 Months													
59	SSS-1059	Begusarai	Begusarai	Bhairwar	Uhs Iniyaar	Guddu Kumar	3930/25.06.2021	117 f2 of 21-22	15 Months													
60	SSS-1060	Begusarai	Matihani	Sihma	Uhs Sihma	Guddu Kumar	6614/30.09.2021		15 Months													LOA ISSUED
61	SSS-1061	Begusarai	Chhaurahi	Sahpur	Uhs Sahpur Patla	Ray & Raj Enigneering Private Limited	3700/16.06.2021	178 F2 of 2021-22 Date- 24.11.2021 (1,90,46,131/-)	15 Months													
62	SSS-1062	Begusarai	Begusarai	Vindpur	Uhs Maharathpur	M/S Agni Kumar Singh	4487/15.07.2021	249 F2 of 2021-22 Date- 17.12.2021 (1,83,73,773/-)	15 Months													
63	SSS-1063	Begusarai	Barauni	Mosadpur	Uhs Jaimra	Mritunjay Kumar	6616/30.09.2021	459 F2 of 2021-22	15 Months													
64	SSS-1064	Begusarai	Garhpura	Dunhi	Uhs Dunhi	Ranjit Kumar	3698/16.06.2021		15 Months													LOA ISSUED
65	SSS-1065	Begusarai	Matihani	Ramdiri-02	Uhs Mahajee	Ram Nuwas Kumar	6618/30.09.2021	328 F2 of 2021-22 Date- 17.01.2022 (1,90,74,994/-)	15 Months													
66	SSS-1066	Begusarai	Dandari	Dandari	Uhs Meha	Nand Kishor Prasad Singh	1193/13.02.2020	158 F2 of 2020-21 Date- 15.11.2021 (1,72,37,423/-)	15 Months													
67	SSS-1067 (SSS-BP)	Bhojpur	Jagdishpur	Shivpur	U.H.S Dihri				15 Months													
68	SSS-1068	Bhojpur	Agiaon	Karwasin	U.H.S Karwasin	Dhananjay Kumar	6617/01.10.2021	286 f2 of 2021-22	15 Months													Shuttering of ground floor is progress.
69	SSS-1069 (SSS-BP)	Bhojpur	Koilwar	Gopalpur	U.H.S Vishunpur				15 Months													
70	SSS-1070 (SSS-BP)	Bhojpur	Koilwar	Jalpura Tapa	U.H.S Jalpura Tapa				15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
71	SSS-1071	Buxar	Itarhi	Atrouna	Uhs Bhitihara	Sanjay Kumar Singh	1194/13.02.2020	85 F2 2021-22 Dt.	15 Months								1						
72	SSS-1072	Buxar	Chakki	Ark	Uhs Arak				15 Months														
73	SSS-1073	Buxar	Chakki	Chanda	Uhs Liladharpur	Rohit Kumar ojha	1196/13.02.2020	12 F2 of 2021-22/28.06.21	15 Months								1						
74	SSS-1074	Buxar	Chousa	Paliya	Uhs Gosaipur				15 Months														
75	SSS-1075	Buxar	Nawanagar	Belahari	Uhs Parasgandha				15 Months														
76	SSS-1076	Darbhangha	Kusheshwar Asthan East	Kusheshwar Asthan South	Uhs Adalpur	M/S Tara Construction	4504/15.07.2021	367 sbd of 2021-22	15 Months														
77	SSS-1077	Darbhangha	Baheri	Gujrauli Ramauli	Uhs Gujrauli Ramauli	M/s Tara Const.	1195/13.02.2020	333 F2 of 2021-22 Date- 18-01-2022	15 Months														
78	SSS-1078	Darbhangha	Bahadurpur	Baruara	Uhs Baruara	Annapurna Kumari	1197/13.02.2020	203 F2 of 2020-21 Dated 24.02.2021	15 Months														Land not Available HM Letter No:-10 Dated:-18.03.21 to CO Bahardurpur for NOC
79	SSS-1079	Darbhangha	Benipur	Sajjanpura	Uhs Sajjanpura	AKSHIT ENGINEERING AND CONSTRUCTION Pvt.Ltd.	1095/12.02.2020	201 F2 OF 2020-21, DATED- 24.02.2021	15 Months														
80	SSS-1080	Darbhangha	Kusheshwar Asthan West	Beri	Uhs Beri	M/s Tara Const.	1198/13.02.2020	334 f2 of 21-22	15 Months														
81	SSS-1081	Darbhangha	Baheri	Dohat Narayan	Uhs Madhuban	Akshit Engg.&Const.Pvt.Ltd.	1199/13.02.2020	197 F2 of 2020-21 Dated 23.02.2021	15 Months														
82	SSS-1082	Darbhangha	Gaura Bauram	Kasraur Belwara	Uhs Belwara	Sujeet Kumar	7124/22.10.2021		15 Months														LOA ISSUED
83	SSS-1083	Darbhangha	Baheri	Hawidih Madhya	Uhs Havidih	A.E. Construction	7121/22.10.2021	09 F2 OF 2022-23	15 Months														
84	SSS-1084	Darbhangha	Ghanshyampur	Lagma	Uhs Lagma	Amarnath Jha	4503/15.07.2021	460 SBD of 2021-22 date 04-03-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
85	SSS-1085	Darbhanga	Baheri	Samadhpora	Uhs Samadhpora	Akshit Engg.&Const.Pvt.Ltd.	1200/13.02.2020	198 F2 of 2020-21 Dated 23.02.2021	15 Months													Land not Available CO Baheri letter No:-668 Dated:-30.04.21 to Add. Collector Darbhanga For NOC
86	SSS-1086	Darbhanga	Bahadurpur	Khaira	Uhs Khaira	M/s Harendra Const.	1050/12.02.2020	54 F2 of 2021-22 Dated:- 04.08.2021	15 Months													
87	SSS-1087	Darbhanga	Bahadurpur	Haripatti	Uhs Chakka Pirri	Annapurna Kumari	1094/12.02.2020	202 F2 of 2020-21 Dated 24.02.2021	15 Months													
88	SSS-1088	Darbhanga	Kusheshwar Asthan East	Kewatgama	Uhs Kewatgama	Dharmendra Kumar Yadav	4502/ 15.07.2021	214 sbd of 21-22	15 Months													
89	SSS-1089	Darbhanga	Biraul	Afzala	Uhs Baliya	Shiv Sai Enterprises	6619/ 30.09.2021		15 Months													LOA ISSUED
90	SSS-1090	Darbhanga	Biraul	Rohar Mahmuda	Uhs Mahmuda	Dharmendra Kumar Yadav	6615/ 30.09.2021		15 Months													LOA ISSUED
91	SSS-1091	Darbhanga	Benipur	Haripur	Uhs Mayapur	M/s Harendra Const.	1246/ 14.01.2020	55 F2 of 2021-22 Dated:- 04.08.2021	15 Months													
92	SSS-1092	Darbhanga	Ghanshyampur	Barhampur Maswasi	Uhs Ahirain	Dharmendra Kumar Yadav	4501/ 15.07.2021	215 sbd of 21-22	15 Months													
93	SSS-1093	Darbhanga	Singhwara	Hariharpur East	Uhs Hariharpur	Akshit Engineering and Construction Pvt. Ltd.	4500/ 15.07.2021	323 sbd of 21-22	15 Months													
94	SSS-1094	Darbhanga	Hanuman Nagar	Neyam Chhatauna	U.H.S Neyam	Annapurna Kumari	1247/14.01.2020	204 F2 of 2020-21 Dated 24.02.2021	15 Months													Land not Available BSEIDC/DBG/184 Dated:- 16.03.21
95	SSS-1095	Darbhanga	Tardih	Lagma	Uhs Lagma	Akshit Engineering and Construction Pvt. Ltd.	4498/15.07.2021		15 Months													LOA ISSUED
96	SSS-1096	Purbi Champaran	Areraj	Mamarakha Tola Bhaiya	Uhs Kamalua				15 Months													
97	SSS-1097	Purbi Champaran	Chakia	Hardiyabad	Uhs Bhagwanpur	M/S Hari Om Construction,	4109/01.07.2021	474 F2 OF 2021-22	15 Months													
98	SSS-1098	Purbi Champaran	Chakia	Kuwarpur	Uhs Narayanpur	M/s Hari om const.	1201/13.02.2020		15 Months													Low Land

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
99	SSS-1099	Purbi Champaran	Ghorasahan	Ghorasahan North	Uhs Ghorasahan Boys	ROHAN CONSTRUCTION PVT. LTD. (9661590724)	7814/18.11.21	435 F2 OF 2021-22	15 Months													
100	SSS-1100	Purbi Champaran	Harsidhi	Yadavpur	Uhs Yadavpur	M/s vaushaj const.	1240/14.01.2020		15 Months													LOA ISSUED. Notice for agreement
101	SSS-1101	Purbi Champaran	Harsidhi	Sonbarsa	Sri Rameshwar Uhs Sonbarsa	Md Afroj Alam	1236/14.01.2020	256 sbd of 21-22	15 Months													
102	SSS-1102	Purbi Champaran	Kalyanpur	Pakari Dixit	Uhs Kaithwalia	Mk Enterprises	1235/14.01.2020	31 F2 of 2021-22 ,09.07.2021 (Rs. 17089874.00)	15 Months													
103	SSS-1103	Purbi Champaran	Kalyanpur	Gariba	Uhs Balua	M/S Hariom Construction, AT-Ambika Nagar , Motihari	1229/14.01.2020	27 F2 of 2021-22 ,07.07.2021 (Rs. 17278068.00)	15 Months													
104	SSS-1104	Purbi Champaran	Kesaria	Hussaini South	Uhs Hussaini	Maa vaishno const.	1237/14.01.2020		15 Months													LOA ISSUED
105	SSS-1105	Purbi Champaran	Kesaria	Gochhi Kushahar	Uhs Kundawa Urdu	M/s Rampukar prasad	1238/14.01.2020		15 Months													LOA ISSUED
106	SSS-1106	Purbi Champaran	Kotwa	Jasauli	Uhs Rajapur Mathiya	S N S Infrasarvices pvt. Ltd.	1228/14.01.2020	10 F2 of 2021-22 ,18.06.2021 , (Rs.19678871)	15 Months													
107	SSS-1107	Purbi Champaran	Kotwa	Maharani Bhopat	Uhs Barwa Pakari	M/S Radhey Krishna Constn.	5678/19.08.2021		15 Months													LOA ISSUED. Notice for Agreement
108	SSS-1108	Purbi Champaran	Madhuban	Garahiya	Uhs Khodadpur	M.M Engineering	1239/14.01.2020	276 f2 of 21-22	15 Months													Letter issue to HM for land cleance - Tree
109	SSS-1109	Purbi Champaran	Mehsi	Kothiya Jairam	Uhs Kankatti	Pattipura Project pvt.ltd.	1227/14.01.2020		15 Months													Letter issue to EE, Electriciy board for remove the transfer and pole on the land
110	SSS-1110	Purbi Champaran	Mehsi	Kataha	Uhs Kataha	M/S Ganpati Construction	4108/01.07.2021	358 f2 of 21-22	15 Months													
111	SSS-1111	Purbi Champaran	Motihari	Rulhi	Uhs Rulahi Colony No 1	Maa vaishno const.	1233/14.01.2020		15 Months													Excavation
112	SSS-1112	Purbi Champaran	Motihari	Tikulia	Uhs Tikulia	Rajesh prasad kushwaha	1232/14.01.2020	393 F2 OF 2021-22	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
113	SSS-1113	Purbi Champaran	Paharpur	Balua	Uhs Tharghatti	Maa vaishno const.	1231/14.01.2020		15 Months													Excavation
114	SSS-1114	Purbi Champaran	Paharpur	Nauwadih	Uhs Nauwadih	M/S A. S . Construction	5755/24.08.2021	383 sbd of 2021-22	15 Months													
115	SSS-1115	Purbi Champaran	Pakaridayal	Sirha	Uhs Itwa	M/s RNS Project	4799/28.07.2021		15 Months													LOA ISSUED. School not found in Paharpur block, but same name School found in Pakridayal block (Letter given to DEO East Champaran)
116	SSS-1116	Purbi Champaran	Patahi	Bara Shankar	Uhs Bara Shankar	Satish Narayan Singh	1290/18.02.2020		15 Months													Land dispute
117	SSS-1117	Purbi Champaran	Phenhara	Madhubani	Uhs Chunmunia Kaloo Pakar	Vijay Kumar Singh	1279/18.02.2020	33 F2 OF 2022-23	15 Months													
118	SSS-1118	Purbi Champaran	Ramgarhwa	Jaitapur	Uhs Jaitapur	Vijay Kumar Singh	5754/24.08.2021	34 SBD OF 2022-23	15 Months													
119	SSS-1119	Purbi Champaran	Raxaul	Pantoka	Uhs Haraiya	Vijay Kumar Singh	1202/13.02.2020		15 Months													Land not available
120	SSS-1120	Purbi Champaran	Sangrampur	Madhubani South	Uhs Ghusiyar	Rajesh Kumar Singh	4107/01.07.2021	446 F2 OF 2021-22	15 Months													
121	SSS-1121	Purbi Champaran	Sangrampur	Dumaria	Uhs Rampurwa Patkhaulia	Patliputra Projects Pvt. Ltd.	4106/01.07.2021		15 Months													Insufficient land
122	SSS-1122	Purbi Champaran	Sugauli	Bhargawa	Uhs Karuaini	M/S Ganpati Construction	4105/01.07.2021		15 Months													Land not available
123	SSS-1123	Purbi Champaran	Sugauli	Sugaon South	Uhs Sugaon	Mata Vaishno And Chandel Construction pvt. Ltd.	4794/27.07.2021		15 Months													Notice for Agreement
124	SSS-1124	Purbi Champaran	Tetaria	Semraha	Uhs Khairwa Girls	Sushil Kumar	5695/21.08.2021		15 Months													LOA ISSUED
125	SSS-1125	Purbi Champaran	Turkaulia	Shankar Saraiya North	Uhs Laxmipur Kalwari Tola	M/S Radhey Krishna Constrn.	6620/30.09.2021		15 Months													Notice for Agreement
126	SSS-1126	Gaya	Imamganj	Manjhauli	U.H.S. Telwari	Sanju Kumari	1085/112.02.2020		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
127	SSS-1127	Gaya	Barachatti	Binda	U.H.S. Binda	Mithlesh Kumar Singh Mob.- 9931471924	1099/112.02.2020	196 F2 of 2020-21 Dt- 23.02.2021	15 Months													Insufficient land
128	SSS-1128	Gaya	Bodhgaya	Ilara	U.H.S. Dulra	Mithlesh Kumar Singh	1032/112.02.2020	13 F2 of 2020-21 Dt. 28.06.2021	15 Months													
129	SSS-1129	Gaya	Bodhgaya	Moramardana	U.H.S. Sahnua	Mithlesh Kumar Singh Mob.- 9931471924	1092/112.02.2020	03 F2 of 2020-21 Dt. 10.06.2021	15 Months													
130	SSS-1130	Gaya	Bankey Bazar	Goitha	U.H.S. Bhaluhar	Sanju Kumari	1044/112.02.2020		15 Months													LOA ISSUED
131	SSS-1131	Gaya	Conch	Kabar	U.H.S. Kabar	Dhananjay Kumar	2122/13.03.2020	287 f2 of 21-22	15 Months													
132	SSS-1132	Gaya	Conch	Khajuri	U.H.S. Khajuri	Om Shakti Construction (Prop.- Anil Kumar)	4104/01.07.2021	437 F2 OF 2021-22	15 Months													
133	SSS-1133	Gaya	Conch	Aslempur	U.H.S. Tuturkhi	Prakash Construction	8850/09.12.21	384 F2 of 2021-22	15 Months													
134	SSS-1134	Gaya	Mohra	Dariyapur	U.H.S. Dariyapur	Mithlesh Kumar Singh	1033/12.02.2020	45 f2 21-22	15 Months													
135	SSS-1135	Gaya	Mohra	Tetar	U.H.S. Tetar	Om Shakti Construction (Prop.- Anil Kumar)	4755/26.07.2021		15 Months													LOA ISSUED
136	SSS-1136	Gaya	Mohanpur	Musaila	U.H.S. Musaila	Sheo nandan Kumar	1042/112.02.2020		15 Months													LOA ISSUED
137	SSS-1137	Gaya	Mohanpur	Dema	U.H.S. Belarpur				15 Months													FINANCIAL PENDING
138	SSS-1138	Gaya	Khizersarai	Horma	U.H.S. Bindaul	Mithlesh Kumar Singh Mob.- 9931471924	1101/12.02.2020	14 F2 of 2020-21 Dt. 28.06.2021	15 Months													
139	SSS-1139	Gaya	Khizersarai	Khizersarai	U.H.S. Khizersarai	M/s Badhe Const.	1242/14.02.2020	255 F2 of 2021-22 Dt.- 20.12.2021	15 Months													
140	SSS-1140	Gaya	Tikari	Simuara	U.H.S. Simuara	Dhananjay Kumar	2126/13.03.2020		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
141	SSS-1141	Gaya	Tikari	Ammakuan	U.H.S. Makhpa	Om Shakti Const.(prop-Anil kumar)	1241/14.02.2020	438 F2 OF 2021-22	15 Months													
142	SSS-1142	Gaya	Tikari	Bhori	U.H.S. Bhori	Kamlesh MasscoN Pvt Ltd. MOB. 9334808205	4159/02.07.2021	65 F2 of 2021-22 Dt.- 17-08-2021	15 Months													
143	SSS-1143	Gaya	Paraiya	Kapasiya	U.H.S. Kapasiya	Mithlesh Kumar Singh	1245/14.02.2020		15 Months													LOA ISSUED
144	SSS-1144	Gaya	Paraiya	Karhata	U.H.S. Parsawan	Maa Mangla Const.	1243/14.02.2020	74 F2 of 2021-22 Dt.- 01.09.2021	15 Months													
145	SSS-1145	Gaya	Sherghati	Dhab Chiraiya	U.H.S. Kazarsot	Pushpa Devi	1244/14.02.2020		15 Months													LOA ISSUED
146	SSS-1146	Gaya	Dobhi	Dobhi	U.H.S. Dobhi	J.S Const.	1234/14.02.2020		15 Months													LOA ISSUED
147	SSS-1147	Gaya	Dobhi	Kharanti	U.H.S. Bariya	M/S Azaj const.	1098/12.02.2020	378 F2 OF 2021-22	15 Months													Ground floor sill band
148	SSS-1148	Gaya	Dumaria	Kolhubar	U.H.S. Shiv Nagar	Sanju Kumari	1037/12.02.2020		15 Months													LOA ISSUED
149	SSS-1149	Gaya	Wazirganj	Jamuawan	U.H.S. Jamuawan	Mithlesh Kumar Singh	1034/12.02.2020		15 Months													LOA ISSUED
150	SSS-1150	Gaya	Wazirganj	Ghuriawan	U.H.S. Ghuriawan	M/S Adarsh const.	1041/12.02.2020		15 Months													LOA ISSUED
151	SSS-1151	Gaya	Fatehpur	Meyari	U.H.S. Meyari	Sanjay Kumar yadav	6525/24.09.21		15 Months													LOA ISSUED
152	SSS-1152	Gaya	Fatehpur	Naudiha Jhurang	U.H.S. Naudiha	Amit Ranjan	6624/30.09.2021	16 F2 OF 2022-23	15 Months													LOA ISSUED
153	SSS-1153	Gaya	Gaya Sadar	Amraha	U.H.S. Krit Nawada	Chandra Bhusan Kumar Mob.- 7903607486	4499/15.07.2021	44 F2 of 2020-21 Dt. 28.07.2021	15 Months													
154	SSS-1154	Gaya	Gaya Sadar	Aurwan	U.H.S. Arwan	Sanjay Kumar yadav	6562/27.09.2021	268 of 21-22	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
155	SSS-1155	Gaya	Amas	Kalwan	U.H.S. Kalwan	Md Kamaluddin Khan	1280/18.02.2020	167 F2 of 2021-22 Dt-19.11.2021	15 Months														
156	SSS-1156	Gaya	Atari	Narawat	U.H.S. Narawat	Jai Kumar	1284/18.02.2020	108 F2 of 2021-22 Dt.-29.09.2021	15 Months														
157	SSS-1157	Gaya	Tankuppa	Chowar	U.H.S. Chowar	Maa Mangla Const.	1285/18.02.2020	75 f2 21-22	15 Months														
158	SSS-1158	Gaya	Gurua	Dubba	U.H.S. Dubba	Maa Mangla Const.	1087/2.02.2002	76 F2 of 2021-22 Dt.- 01.09.2021	15 Months														
159	SSS-1159	Gaya	Gurua	Raghunath Khap	U.H.S. Raghunathkhap	Mony Construction	6670/30.09.2021	159 F2 of 2021-22 Dt.- 15.11.2021	15 Months														
160	SSS-1160	Gaya	Guraru	Barorah	U.H.S. Barorah	Jai Kumar	1040/2.02.2002		15 Months														LOA ISSUED
161	SSS-1161	Gaya	Manpur	Bhadeja	U.H.S. Iguna	J.S Const.	1203/13.02.2020	441 F2 OF 2021-22	15 Months														
162	SSS-1162	Gopalganj	Barauli	Vishanpur	Upgd. High School Charavaha Vishunpura	M/S Pawan Construction	1187 / 13.02.2020		15 Months														LOA ISSUED. Notice for Agreement
163	SSS-1163	Gopalganj	Kuchaikote	Rampur Madho	Upgd High School Baidwali	M/S Akhileswar kr. Singh, Gopalganj Mob.9771648726	1177 / 13.02.2020	92 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,09,212 /-	15 Months														Tie beam level
164	SSS-1164	Gopalganj	Kuchaikote	Barhara	Upgd. High School Gopalpur Parsauni	M/S Sahib singh.const.	1287/18.02.2020		15 Months														
165	SSS-1165	Gopalganj	Kuchaikote	Rampur Khareya	Uppgd. High School. Bhupatipur	M/S Ramajee Mishra&co.	1281/18.02.2020		15 Months														LOA ISSUED. Notice for Agreement
166	SSS-1166	Gopalganj	Kuchaikote	Vikarampur	Upgd High School Lachhpur	M/S Usha const.	1282/18.02.2020	53 F2 of 2021-22 date 4-8-2021	15 Months														
167	SSS-1167	Gopalganj	Kuchaikote	Semra	Upgd. High School Semra	M/S Akhileswar kr. singh.	1097/2.02.2002	93 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,69,224 /-	15 Months														
168	SSS-1168	Gopalganj	Kateya	Padariya	Upgd. High School Padariya	M/S Ashok Construction	7827/18.11.21	30 SBD OF 2022-23	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
169	SSS-1169	Gopalganj	Kateya	Banikunthpur	Upgd High School Amahi Banke	Rajiv Kumar	7828/18.11.21		15 Months												LOA ISSUED. Notice for Agreement	
170	SSS-1170	Gopalganj	Sidhwalia	Jalalpur	Upgd. High School Jalalpur	M/S Pawan Construction, Gopalganj Mob. 7250570078	1188 / 13.02.2020		15 Months												LOA ISSUED. Notice for Agreement	
171	SSS-1171	Gopalganj	Hathua	Panchfeda	Upgd High School Kabilaswa	Rajeev Kumar	1288/18.02.2020	171 F2 of 2021-22 Date :- 22.11.2021 Rs. 1,85,21,783 /-	15 Months												Required land not available. Letter to CE for site specific drawing	
172	SSS-1172	Gopalganj	Bhore	Chakarwa Khas	Upgd High School Vithua	Prem Sagar Yadav, Gopalganj, Mob. 9931591530	5676/ 19.08.2021	337 F2 of 2021-22 Date :- 18.01.2022 Rs. 1,88,91,428 /-	15 Months													
173	SSS-1173	Gopalganj	Bhore	Gopalpur	Upgd High School Jaitpur Rudrapur	M/s Ashok Construction	6671/30.09.2021	279 f2 of 2021-22	15 Months												Tie beam level	
174	SSS-1174	Gopalganj	Panchdevari	Kuisha Khurd	Upgd High School Rajapur	M/S Akhileswar kr. singh.	1189/18.02.2020	94 SBD of 2021-22 Date :- 21.09.2021 Rs. 1,92,03,026/-	15 Months													
175	SSS-1175	Gopalganj	Phulwariya	Chamaripatti	Upgd. High School Lakadi Banveer	M/S Sahib singh.const.	1089/12.02.2020		15 Months												Excavation	
176	SSS-1176	Gopalganj	Gopalganj	Yadopur Dukh Haran	Upgd. High School. Mashan Thana (Boys)	Burnawala Contract Pvt. Ltd.	1051 / 12.02.2020		15 Months												Insufficient land available	
177	SSS-1177	Jamui	Khaira	Harni	U.H.S Khalari	United Infra & Industries	4102/01.07.2021	273 f2 of 21-22	15 Months													
178	SSS-1178	Jamui	Sikandra	Khardih	U.H.S.Khardih	Maa vaishnavi Infrazone	1036/12.02.2020	58 F2 of 2021-22 Date- 13.08.2021	15 Months													
179	SSS-1179	Jamui	Sono	Babudih	U.H.S.Babudih	Maheshwari Enterprises	5694/21.08.2021		15 Months												LOA ISSUED	
180	SSS-1180	Jamui	Chakai	Bongi	U.H.S.Bongi	Santosh Kumar Singh	4101/01.07.2021	107 F2 of 2021-22 date 29/09/2021	15 Months													
181	SSS-1181	Jamui	Chakai	Ramchandra dih	U.H.S.Narodih	Sudesh Kumar Singh & Const. Pvt. Ltd.	6672/30.09.2021	228 f2 of 21-22	15 Months													
182	SSS-1182	Jamui	Aliganj	Kodwaria	U.H.S Hilsa Kodavaria	Maa vaishnavi Infra zone	1090/12.02.2020	59 F2 of 2021-22 date 13-08-2021	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status										Remarks		
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor			Finishing	Complete
														LL	RL	LL	RL	LL	RL			
183	SSS-1183	Jamui	Chakai	Ghutve	U.H.S Noniyatari				15 Months													
184	SSS-1184	Jamui	Sono	Churhait	U.H.S Churhait	Ashok Kumar Singh	1100/12.02.2020	17 F2 OF 2020-21 Date 23/07/2021	15 Months								1					Grade Beam Level
185	SSS-1185	Jamui	Sikandra	Mircha Pathakchak	U.H.S.Mircha	Sanjay Kumar yadav	6842/06.10.2021		15 Months													LOA ISSUED. NOC Awaited
186	SSS-1186	Jamui	Jamui	Thegua	U.H.S Choura	Brajesh Kumar Singh	1091/12.02.2020		15 Months													LOA ISSUED
187	SSS-1187	Jamui	Sikandra	Mahadev Simaria	U.H.S.Mahadev Simaria	Sudesh Kumar Singh & Const. Pvt. Ltd.	8061/25.11.2021	341 F2 of 2020-21 Date- 19.01.2022 (1.69.68.480/-)	15 Months								1					
188	SSS-1188	Jamui	Sono	Kesho Farka	U.H.S.Keshofarka	Ashok Kumar Singh	1289/18.02.2020	18 F2 OF 2020-21 Date 29/06/2021	15 Months											1		
189	SSS-1189	Jamui	Sikandra	Sijhouri	U.H.S.Talsaharsa	Shailendra Kumar	1093/12.02.2020	60 F2 OF 2021-22 Date 13/08/2021	15 Months											1		
190	SSS-1190	Jehanabad	Makhdumpur	Kalanour	Uhs Kurthadih	Satish Kumar	1283/18.02.2020	04 F2 of 2020-21 Dt.- 14.05.2021	15 Months											1		
191	SSS-1191	Jehanabad	Makhdumpur	Kumradih	Uhs Charh	Kaushlendra Kumar	6611/30.09.2021	160 F2 of 2021-22 Dt.- 22.11.2021	15 Months											1		
192	SSS-1192	Jehanabad	Hulasganj	Khudhari	Uhs Narma	Systematic and Advance Construction Pvt. Ltd.	5693/21.08.2021	366 f2 of 21-22	15 Months					1								
193	SSS-1193	Jehanabad	Ratani Faridpur	Kansua	Uhs Kundila	Chandra Bhushan Kumar	5685/19.08.2021	11 F2 of 2022-23	15 Months					1								Tie beam level
194	SSS-1194	Jehanabad	Ghoshi	Sahobigha	Uhs Ranganj	Kaushlendra Kumar	6609/30.09.2021	458 F2 of 2021-22	15 Months				1									
195	SSS-1195	Jehanabad	Makhdumpur	Dharaut	Uhs Dharaut	Kaushlendra Kumar	6606/30.09.2021		15 Months													Land not available
196	SSS-1196	Kaimur	Andhaura	Chainpura	Upgraded +2 High School Bhuiphor	Manoj Singh	4793/27.07.2021		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
197	SSS-1197	Kaimur	Chainpur	Amaw	Upgraded +2 High School Kharigawan	Abhimanyu Kumar	4795/27.07.2021	452 SBD of 2021-22	15 Months													
198	SSS-1198	Kaimur	Chainpur	Nandgaon	Upgraded +2 High School Suhawal	Manoj Singh	5753/24.08.2021		15 Months													LOA ISSUED
199	SSS-1199	Kaimur	Mohania	#N/A	Upgd. High School Shulpipara	Shree Ram Const.	1096/12.02.2020	439 F2 OF 2021-22	15 Months													Earthwork
200	SSS-1200	Kaimur	Mohania	Panapur	Upgraded +2 High School Ahinaura	Abhimanyu Kumar	5692/21.08.2021		15 Months													LOA ISSUED
201	SSS-1201	Kaimur	Rampur	Sabar	Upgraded +2 High School Sabar	Manoj Singh	5684/19.08.2021		15 Months													LOA ISSUED
202	SSS-1202	Kaimur	Mohania	Belodi	U.G.H.S.Belaundi	Vishal Kumar Singh	5683/19.08.2021		15 Months													LOA ISSUED
203	SSS-1203	Kaimur	Kudra	Kharhana	U.H.S. Kharahna	M/s SAB construction	6607/30.09.2021	426 F2 OF 2021-22	15 Months													
204	SSS-1204	Kaimur	Mohania	Akodhimela	U.H.S. Siyapokhar	Kanika Shree Civcon (OPC) Pvt. Ltd.	5691/21.08.2021		15 Months													LOA ISSUED
205	SSS-1205	Kaimur	Chand	Gaui	Upgraded +2 High School Jigina	Manoj Singh	5752/24.08.2021	306 SBD of 2021-22 05.01.2022	15 Months													
206	SSS-1206	Kaimur	Rampur	Kharenda	Upgraded +2 High School Punawan	Shree Ram Const.	1328/19.02.2020	440 F2 OF 2021-22	15 Months													
207	SSS-1207	Kaimur	Bhabua	Jage Baraw	Upgraded +2 High School Kukurhi	Manoj Singh	4792/27.07.2021	307 SBD of 2021-22 05.01.2022	15 Months													
208	SSS-1208	Kaimur	Bhabua	Bahuwan	Upgraded +2 High School Bahuan	Manoj Singh	4786/27.07.2021	308 SBD of 2021-22 05.01.2022	15 Months													
209	SSS-1209	Kaimur	Bhabua	Kaithi	Upgraded +2 High School Khanethi	Kanika Shree Civcon (OPC) Pvt. Ltd.	5647/19.08.2021		15 Months													LOA ISSUED
210	SSS-1210	Kaimur	Chainpur	Madh	Upgraded +2 High School Merh	Abhimanyu Kumar	4785/27.07.2021	453 SBD of 2021-22	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
211	SSS-1211	Kaimur	Andhaura	Dighar	U.H.S. Dighar	Manoj Singh	5751/24.08.2021		15 Months												LOA ISSUED	
212	SSS-1212	Kaimur	Chainpur	Madurna	Upgraded +2 High School Sirsi	Vijay Vardhan	5750/24.08.2021	404 sbd of 2021-22	15 Months													
213	SSS-1213	Kaimur	Durgavati	Dumri	Urdu U.H.S. Dumri	Manoj Singh	5682/19.08.2021		15 Months												LOA ISSUED	
214	SSS-1214	Kaimur	Nuwaw	Akolhai	Upgraded +2 High School Akolhi	Ashwini Projects & Marketting	4784/27.07.2021		15 Months													
215	SSS-1215	Kaimur	Durgavati	Chehariya	Upgraded +2 High School Kasthari	Manoj Singh	5690/21.08.2021		15 Months												LOA ISSUED	
216	SSS-1216	Kaimur	Durgavati	Dharhar	U.H.S. Kurari	Manoj Singh	4783/27.07.2021	19 SBD OF 2022-23	15 Months													
217	SSS-1217	Katihar	Barari	Raunia	Uhs Khuriya Bakkikol	Puja Engicon Company Pvt. Ltd.	6608/30.09.2021	148 F2 of 2021-22 (02.11.2021)	15 Months													
218	SSS-1218	Katihar	Amdabad	Durgapur	Uhs Lakhhitola	Kunal Kush	5680/19.08.2021	242 f2 of 21-22	15 Months													
219	SSS-1219	Katihar	Manihari	Dhuriyahi	Uhs Madarichak	Umesh Kumar Singh	6713/01.10.2021	197 F2 of 2021-22 (01.12.2021)	15 Months													
220	SSS-1220	Katihar	Korha	Bhatwara	Uhs Boura				15 Months													
221	SSS-1221	Katihar	Korha	Baharkhal	Uhs Sadalpur Kala	Ashok Kumar Singh	1510/25.02.2020	277 f2 of 21-22	15 Months													
222	SSS-1222	Katihar	Korha	Fulbariya	Uhs Madhura Jayanti	Ashok Kumar Singh	1492/25.02.2020	278 f2 of 21-22	15 Months													
223	SSS-1223	Katihar	Manihari	Neema	Uhs Neema Santhal	Puja Engicon Company Pvt. Ltd.	5677/19.08.2021	104 F2 of 2021-22 (27.09.2021)	15 Months													
224	SSS-1224	Khagaria	Mansi	Balha	U.H.S Chhoti Balha	BABLU YADAV	1265/25.02.2021	72 F2 of 2021-22 Date- 31.08.2021 (1,79,59,250/-)	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status										Remarks		
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor			Finishing	Complete
														LL	RL	LL	RL	LL	RL			
225	SSS-1225	Khagaria	Gogri	Jhikitya	U.H.S Patla Samaspur	Prasar Remodeling & construction Pvt Ltd.	6717/01.10.2021	232 F2 of 2021-22 Date-10.12.2021 (1.95.97.992/-)	15 Months													
226	SSS-1226	Khagaria	Alauli	Roun	Utkarmit Madhyamik Vidyalay Ladoura				15 Months													
227	SSS-1227	Khagaria	Khagaria	Marar Dachin	Uhs Kanya Marar	Bablu Yadav	6714/01.10.2021		15 Months													LOA ISSUED. NOC awaited
228	SSS-1228	Khagaria	Alauli	Saharbanni	Uhs Shaharbanni				15 Months													
229	SSS-1229	Khagaria	Khagaria	Rako	Uhs Chandra Nagar	Bablu Yadav	6715/01.10.2021		15 Months													LOA ISSUED. NOC awaited
230	SSS-1230	Khagaria	Parbatta	South Uttari	U H .S Korchakka Parbatta				15 Months													
231	SSS-1231	Khagaria	Gogri	Pasraha	U.H.S. Sondiha	Puja Engicon Company Pvt. Ltd.	5679/19.08.2021	105 f2 21-22	15 Months													
232	SSS-1232	Khagaria	Beldaur	Bela Nawad	Upgrade Kanya High School Bela	M/s Nk Construction	6711/01.10.2021		15 Months													
233	SSS-1233	Khagaria	Beldaur	Telihar	U.H.S Telihar	Sanjay Kumar	6700/01.10.2021	235 F2 of 2021-22 Date-13.12.2021 (1.95.21.566/-)	15 Months													
234	SSS-1234	Khagaria	Gogri	Maira	U.H.S Shishbanni	Krishna Kumar Singh	1327/19.02.2020		15 Months													LOA ISSUED
235	SSS-1235	Khagaria	Beldaur	Chodhali	Upgrade M.S Chorhali (Hindi)	M/s Nk Construction	6703/01.10.2021		15 Months													LOA ISSUED
236	SSS-1236	Khagaria	Gogri	Baruna	Uhs Baruna	Puja Engicon Company Pvt. Ltd.	5681/19.08.2021	106 f2 21-22	15 Months													
237	SSS-1237	Khagaria	Parbatta	Dewri	U H S Araria	Puja Engicon Company Pvt. Ltd.	6699/01.10.2021	149 f2 21-22	15 Months													
238	SSS-1238	Khagaria	Allauli	Anandpur Marar	U.H.S. Shyamgharari	Krishna Kumar Singh	1437/20.02.2020		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
239	SSS-1239	Khagaria	Parbatta	Kolwara	Uhs Kolwara	M/s PNS Construction	6716/01.10.2021		15 Months													LOA ISSUED
240	SSS-1240	Khagaria	Parbatta	Madhavpur	Uhs Madhavpur				15 Months													
241	SSS-1241	Kishanganj	Kochadhaman	Majgama	Uhs Kanhaiyabari				15 Months													
242	SSS-1242	Kishanganj	Kochadhaman	Kochadhama n	U.H.S Kocha Dhaman				15 Months													
243	SSS-1243	Kishanganj	Kochadhaman	Patkoi Kala	U.H.S Haribhasa				15 Months													
244	SSS-1244	Kishanganj	Dighalbank	Mangura	Uhs Tappu Hat	Kunal Kush	6702/01.10.2021		15 Months													LOA ISSUED
245	SSS-1245	Kishanganj	Dighalbank	Laxmipur	Uhs Laxmipur Burztola	Kunal Kush	6701/01.10.2021		15 Months													LOA ISSUED
246	SSS-1246	Kishanganj	Dighalbank	Dahibhat	Uhs Dahibhat Jagir	Kunal Kush	7120/22.10.2021		15 Months													
247	SSS-1247	Kishanganj	Bahadurganj	Jhingakata Istamrar	U.H.S Dhim Tola				15 Months													
248	SSS-1248	Kishanganj	Bahadurganj	Guabari	U.H.S Bilasi	Ashwini Projects & Marketting	7119/22.10.2022		15 Months													LOA ISSUED
249	SSS-1249	Kishanganj	Terhagachh	Hawakol	Uhs Hawakol Gamharia				15 Months													
250	SSS-1250	Lakhisarai	Suryagarha	Avgil Rampur	U.H.S Husaina	Maa vaishnavi Infra zone	1326/19.02.2020	77 F2 2021-22 date 1-9-2021	15 Months													
251	SSS-1251	Lakhisarai	Suryagarha	Gopalpur	U.H.S. Nandpur	Maa vaishnavi Infrazone	1324/19.02.2020	78 F2 2021-22 date 1-9-2021	15 Months													NOC Awaited
252	SSS-1252	Lakhisarai	Suryagarha	Loshghani	U.H.S. Loshghani	Sanjay Kumar Yadav	7141/23.10.2022		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status											Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing		Complete
														LL	RL	LL	RL	LL	RL			
253	SSS-1253	Lakhisarai	Suryagarha	Salempur East	U.H.S. Dighari Bhawanipur	Prakash Construction	8068/25.11.21		15 Months													LOA ISSUED
254	SSS-1254	Lakhisarai	Halsi	Dheera	U.H.S. Himachaldih	Prakash Construction	8855/09.12.21		15 Months													LOA ISSUED
255	SSS-1255/ SSS-MP1	Madhepura	Udakishunganj	Nayanagar	U.H.S.S. Singarpur	B.S.solution, N colony Saharsa 6201617585	9219 / 23-12-2021		15 Months													
256	SSS-1256	Madhepura	Shankarpur	Raibhir	U.H.S.S. Basantpur North	M/S SACHIN KUMARA, NALANDA			15 Months													
257	SSS-1257	Madhepura	Shankarpur	Behrari	U.H.S.S. Behrari	M/S SACHIN KUMARA, NALANDA			15 Months													Sill level
258	SSS-1258	Madhepura	Shankarpur	Ghidha	U.H.S.S. Hasanpura	M/S Sachin Kumar	5749/24.08.2021	389 SBD of 2021-22, 04.02.22	15 Months													
259	SSS-1259	Madhepura	Shankarpur	Moura Jharkaha	U.H.S.S. Jharkaha No. 01	Santosh Kumar	5748/24.08.2021	201 SBD of 2021-22, 03-12-2021 (20109028)	15 Months													
260	SSS-1260 SSS-MP-2	Madhepura	Shankarpur	Parsa	U.H.S.S. Bathan Parsa	Sachin Kumar , Nalanda			15 Months													
261	SSS-1261	Madhepura	Shankarpur	Rampur Lahi	U.H.S.S. Gadha Rampur	United Infra & Industries	5747/24.08.2021		15 Months													LOA ISSUED
262	SSS-1262	Madhepura	Ghailadh	Bhatrandha Parmanpur	Utramit Kameshwar H.S.S. Parmanpur	Pranav Kumar	5746/24.08.2021	126SBD of 2021-22, 07.10.21 (20020343)	15 Months													
263	SSS-1263	Madhepura	Ghailadh	Srinagar	U.H.S.S. Srinagar	Samir Kumar	5745/24.08.2021	387 sbd of 2021-22	15 Months													
264	SSS-1264	Madhepura	Kumarkhand	Parmanandpur	U.H.S.S. Parmanandpur	Samir Kumar	5744/24.08.2021	388 SBD of 2021-22, 04.02.22	15 Months													
265	SSS-1265	Madhepura	Kumarkhand	Puraini	U.H.S.S. Kararia				15 Months													
266	SSS-1266	Madhepura	Kumarkhand	Laxmipur Chandisathna	U.H.S.S. Kewatgama	Ashwini Projects & Marketting	5798/25.08.2021		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
267	SSS-1267/SSS-MP2	Madhepura	Madhepura	Maheshua	U.H.S.S. Biraili Bazar	Sachin Kumar , Nalanda			15 Months													
268	SSS-1268	Madhepura	Madhepura	Sahugadh - 1	U.H.S.S. Sahugadh	Pranav Kumar	5799/25.08.2021	127SBD of 2021-22, 07.10.21 (20020343)	15 Months													
269	SSS-1269	Madhepura	Madhepura	Barahi Hasanpur	U.H.S.S. Hasanpur	Rakesh Kumar	1322/19.02.2020	283 F2 OF 2021-22: 27-12-2021	15 Months													
270	SSS-1270	Madhepura	Madhepura	Khopaiti Tunyahi	Mahanth Vasuvdeo U.H.S.S. Khopaiti	Pranav Kumar	5800/25.08.2021	128SBD of 2021-22, 07.10.21 (20020343)	15 Months													
271	SSS-1271/SSS MP-2	Madhepura	Madhepura	Manikhpur	U.H.S.S. Nehalpatti	Sachin Kumar , Nalanda			15 Months													
272	SSS-1272	Madhepura	Madhepura	Tulsibadhi Rajpur Maliya	U.H.S.S. Maliya	Amit Kumar	6257/14.09.2021	189 F2 of 2021-22, 29-11-2021 (19339673)	15 Months													
273	SSS-1273	Madhepura	Madhepura	Bhadaul Budhama	U.H.S.S. Bhadaul	Ashwini Projects & Marketting	7142/23.10.2021		15 Months												LOA ISSUED	
274	SSS-1274	Madhepura	Murliganj	Belo	U.H.S.S. Belokala	BulBul Kumari	7156/23.10.2021		15 Months												LOA ISSUED	
275	SSS-1275	Madhepura	Murliganj	Jitapur	U.H.S.S. Chamgarh				15 Months												Retender	
276	SSS-1276	Madhepura	Bihariganj	Mohanpur	U.H.S.S. Gangora	M/S Sona Infrastructure(Prop-Md salman)	1484/25.02.2020	222 F2 of 2021-22 Date 09-12-2021	15 Months													
277	SSS-1277	Madhepura	Bihariganj	Madhukarchak	Govt. B.S. Madhukarchak				15 Months												Retender	
278	SSS-1278	Madhepura	Singheshwar	Ithari Gaumani	U.H.S.S. Ithari	Vivek Kumar	7148/23.10.2021	338 f2 of 21-22	15 Months													
279	SSS-1279	Madhepura	Puraini	Vanshgopal	U.H.S.S. Chatanma	M/S Sona Infrastructure(Prop-Md salman)	1489/25.02.2020	223 F2 of 2021-22, 09-12-2021 (19363813)	15 Months													
280	SSS-1280	Madhepura	Puraini	Durgapur	U.H.S.S. Durgapur	M/s Ananya Construction	6841/06.10.2021	173 F2 of 2021-22, 23-11-2021 (19450860)	15 Months												First Floor Sill Level	

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
281	SSS-1281	Madhepura	Chousa	#N/A	Upgd High School Vasaith				15 Months													
282	SSS-1282	Madhepura	Chousa	Morsanda	U.H.S.S. Morsanda	Vivek Kumar	7149/23.10.2021	482 F2 OF 2021-22	15 Months													
283	SSS-1283	Madhepura	Chousa	Chirori	UPGRADED H.S CHIRORI/Ajgaiwa	M/S Sona Infrastructure	7144/23.10.2021	224 F2 of 2021-22, 09-12-2021 (19647055)	15 Months													
284	SSS-1284	Madhepura	Chousa	Paina	U.Urdu.H.S.S. Paina				15 Months													
285	SSS-1285	Madhepura	Chousa	Ghosai	Upgraded H.S. Ghosae				15 Months													Tender Process
286	SSS-1286	Madhepura	Gamhariya	Kaurihar Tarewe	Bhikha Kanya U.H.S.S. Parwaha	Nishant Nilay	5801/25.08.2021	202 SBD of 2021-22, 03-12-2021 (19805838)	15 Months													
287	SSS-1287	Madhepura	Gwalpara	Sarauni	U.H.S.S. Sarauni Kala	M/S Sona Infrastructure	7143/23.10.2021	392 F2 OF 2021-22	15 Months													
288	SSS-1288	Madhepura	Gwalpara	Jhitkia Kalotaha	U.H.S. Taruneshwarpur	BulBul Kumari	7133/23.10.2021		15 Months													LOA ISSUED
289	SSS-1289	Madhubani	Kaluahi	Madhepur	U.H.S. Belahi				15 Months													
290	SSS-1290	Munger	H Kharagpur	Murade	Uhs Pokhariya				15 Months													
291	SSS-1291	Munger	Dharhara	Itwah	Uhs Panchrookhi				15 Months													
292	SSS-1292	Munger	Tarapur	Gazipur	Uhs Gazipur	RAJEEV KUMAR SINGH (7004009263)	7817/18.11.21	254 F2 of 2021-22 Date-20.12.2021 (1.60.39.096/-)	15 Months													
293	SSS-1293	Munger	H Kharagpur	Rataitha	Uhs Rataitha li	Amit Kumar	7145/23.10.2021		15 Months													NOC Awaited
294	SSS-1294	Nalanda	Ekangarsarai	Daniyawa Pendapur	Uhs Barsiyawan	Parmar Construction Add- C73, Hanuman Nagar, P.O.- Lohivanagar, P.S.-	1514/25.02.2020	147 F2 of 2021-22 Dated - 02.11.2021	15 Months													Shuttering of ground Floor is in progress.

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
295	SSS-1295	Nalanda	Katrisarai	Bilari	Uhs Gangapur Paltpura	Ghanshyam Singh	1515/25.02.2020		15 Months													LOA ISSUED	
296	SSS-1296	Nalanda	Rajgir	Nahub	Uhs Nahub	M/S Deep Enterprises	1516/25.02.2020		15 Months													LOA ISSUED	
297	SSS-1297	Nalanda	Thathari	Jaitipur	Uhs Saidbahari	Giridhar Gopal Murari Sinha	1685/03.03.2020		15 Months													LOA ISSUED	
298	SSS-1298	Nawada	Hisua	Kaithir	Upgraded High School Srirampur	Kiran Devi	1686/03.03.2020	315 F2 OF 21-22	15 Months													Ground Floor Sill level	
299	SSS-1299	Nawada	Kashichak	Belad	Upgraded High School Belar	Techwill Construction Pvt. Ltd.	7147/23.10.2021	144 F2 of 2021-22 Dt.-02.11.2021	15 Months														Excavation work
300	SSS-1300	Nawada	Pakriwarama	Datraul	Upgraded High School Kuraihata	M/S Ananya Const.	1048/12.02.2020	174 F2 of 2021-22 Dt.-23.11.2021	15 Months														Ground floor roof suttering
301	SSS-1301	Nawada	Nardiganj	Nanura	Upgraded High School Bario	Techwill Construction Pvt. Ltd.	7146/23.10.2021	145 f2 21-22	15 Months														
302	SSS-1302	Nawada	Pakriwarama	Dhamaul	Upgraded High School Anjunar	M/S Ananya Const.	1420/20.02.2020	175 F2 of 2021-22 Dt.-23.11.2021	15 Months														
303	SSS-1303	Nawada	Meskaur	Sahbajpur Sarai	Upgraded High School Katghara	Jay Prakash Kumar	1448/20.02.2020		15 Months													LOA ISSUED	
304	SSS-1304	Nawada	Pakriwarama	Earuri	Upgraded High School Bhaluki	Chandra Bhushan Kumar (79036 07486)	8856/09.12.21	391 F2 OF 2021-22	15 Months														
305	SSS-1305	Nawada	Sirdala	Uperdih	Upgraded High School Kendua	Atul Kumar Arun	1049/12.02.2020		15 Months													LOA ISSUED	
306	SSS-1306	Nawada	Rajauli	Bahadurpur	Upgraded High School Karigaon	Chandra Bhushan Kumar	7131/23.10.2021	185 F2 of 2021-22 Dt. 26.11.2021	15 Months										1				
307	SSS-1307	Nawada	Sirdala	Ghangat	Upgraded High School Bulua Tary	Surendra Kumar	1441/20.02.2020	66 F2 of 2021-22 Dt. 18.08.2021	15 Months								1						
308	SSS-1308 (SSS-NW)	Nawada	Govindpur	Sarkanda	Upgraded High School Mahawara	Gokul Vasudev Constn. Pvt. Ltd.	301/1.01.2021	324 sbd of 21-22 Dt. 12-01-2022	15 Months													Ground Floor Sill Level	

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status											Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing		Complete
														LL	RL	LL	RL	LL	RL			
309	SSS-1309	Nawada	Hisua	Dona	Upgraded High School Dafalpura	Kiran Devi	1035/12.02.2020	314 F2 OF 2021-22	15 Months					1								Ground Floor Sill Level
310	SSS-1310 (SSS-NW)	Nawada	Nardiganj	Parma	Upgraded High School Sambhri	Gokul Vasudev Constn. Pvt. Ltd.	301/1.01.2021	324 sbd of 21-22 Dt. 12-01-2022	15 Months													
311	SSS-1311	Patna	Paliganj	Mouri Piyarpura	U.H.S. Piyarpura	Kanika Shree Civcon (OPC) Pvt. Ltd.	6256/14.09.2021		15 Months													L.O.A. Issued vide letter no.- 6256, dated.- 14.09.2021 Agreement not done by agency
312	SSS-1312	Patna	Fatuha	Rukunpur	U.H.S.Daulatpur	M/s A.B. Buildicon, Mob. 9631709250	7808/ 18.11.2021	319 F2 OF 2021-22	15 Months													Ground floor roof shuttering work is being started
313	SSS-1313	Patna	Khusrupur	Hardasbigha	U.H.S.Hardasbigha	M/S A.B. BUILDICON Mob. 9631709250	7823/18.11.21		15 Months													प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग सात फीट गहरा एवं पानी भरा हुआ है।
314	SSS-1314	Patna	Phulwarisharif	Kurkuri	U.H.S.Kurkuri	M/S Matri Kripa Associates	520/22.01.2020	182 F2 of 2021-22 Dated- 25.11.2021 Rs. 170.4459	15 Months													Ground Floor roof level
315	SSS-1315	Patna	Masaurhi	Karai	U.H.S. Karai	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	521/22.01.2020	02 F2 of 2020-21 dated- 12.05.2020/	15 Months											1		Handover 31.10.2021
316	SSS-1316	Patna	Bihta	Bindaul	U.H.S. Bindaul	Puja Engicon Company Pvt. Ltd.	6255/14.09.2021	150 f2 of 2021-22 Dated - 02.11.2021 Rs. 164.10296	15 Months													प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग आठ फीट गहरा एवं पानी भरा हुआ है।
317	SSS-1317	Patna	Bakhtiyarpur	Manjhauli	U.H.S. Bahapur	M/s A.B. Buildicon, Mob. 9631709250	7824/ 18.11.2021		15 Months													Land not available
318	SSS-1318	Patna	Dulhin Bazar	-	Upgd High School Shahpur Village Nizampur	M/S subodh Kumar	519/22.01.2020		15 Months													EMD refund due to land not available
319	SSS-1319	Patna	Mokama	Mekara	U.H.S. Mekara	Nand Kishore Prasad Singh	7163/23.10.2021	430 F2 OF 2021-22	15 Months													प्रधानाध्यापक द्वारा भूमि अभी तक उपलब्ध नहीं कराया गया है।
320	SSS-1320	Patna	Mokama	Malpur	U.H.S. Sherpur	Nand Kishore Prasad Singh	7134/23.10.2021	431 F2 OF 2021-22	15 Months													प्रधानाध्यापक द्वारा भूमि अभी तक उपलब्ध नहीं कराया गया है।
321	SSS-1321	Purnea	Dhamdaha	Tharhi Rajo	Upgraded H S Chandrahi	Parasnath Constn.	7137/23.10.2021	219 F2 of 2021-22 (08.12.2021)	15 Months													
322	SSS-1322	Purnea	Dhamdaha	Damaili	Upgraded H S Damaili Harijan				15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
323	SSS-1323	Purnea	Dhamdaha	Dhamdaha Purva	Upgraded Kanya H S Baghwa	Mahavir Const.(prop-Deepa Singh)	1680/03.03.2020	247 F2 of 2021-22 (17.12.2021)	15 Months														
324	SSS-1324	Purnea	Rupauli	Dobha Millik	Upgraded H S Mahballa	Kamlesh Masscom Pvt Ltd	6244/14.09.2021	130 F2 Of 2020-21 (26.10.2021)	15 Months														
325	SSS-1325	Purnea	Rupauli	Kanp	Upgraded H S Bhowa Kanp	Sanjeev Ranjan Sinha	7135/23.10.2021	347 f2 of 21-22	15 Months														
326	SSS-1326	Purnea	Rupauli	Lakshmipur Chharrapatti	Upgraded H S Charrapatti	Kamlesh Masscom Pvt Ltd	6240/14.09.2021	238 F2 of 2021-22 (17.12.2021)	15 Months														Sill Level
327	SSS-1327	Purnea	Rupauli	Goriar Paschim	Upgraded H S Teentanga	M/s Ananya Construction	7138/23.10.2021	176 F2 Of 2021-22 (23.11.2021)	15 Months														
328	SSS-1328	Purnea	Barhara Kothi	Tharhi	Upgraded H S Balu Tol	Prashanth Const.	1687/03.03.2020	51 F2 of 2021-22 (04.08.2021)	15 Months														
329	SSS-1329	Purnea	Barhara Kothi	Matihani	Upgraded H S Hanuman Nagar K	Prashanth Const.	2024/12.03.2020	52 F2 of 2021-22 (04.08.2021)	15 Months														
330	SSS-1330	Purnea	Banmankhi	Gangapur	Upgraded H S Mirchaibari	Mahavir Construction (Prop.- Deepa Singh)	6253/14.09.2021	248 SBD of 2021-22 (17.12.2021)	15 Months														
331	SSS-1331	Purnea	Banmankhi	Bishnupur Dutt	Upgraded H S Dhokar Dhara	Parasnath Constn.	7139/23.10.2021	220 F2 of 2021-22 (08.12.2021)	15 Months														
332	SSS-1332	Purnea	Banmankhi	Dharhara	Upgraded H S Radha Nagar	Parasnath Constn.	7140/23.10.2021	221 F2 of 2021-22 (08.12.2021)	15 Months														
333	SSS-1333	Purnea	Banmankhi	Kachhari Balua	Upgraded H S Raghunathpur	Sanjeev Ranjan Sinha	6271/15.09.2021	299 F2 of 2021-22 (30.12.2021)	15 Months														
334	SSS-1334	Purnea	Krityanand Nagar	Jhunni Istambrar	Upgrade H S Begampur Khata	Sanjeev Ranjan Sinha	7132/23.10.2021	243 f2 of 21-22	15 Months														
335	SSS-1335	Purnea	Bhawanipur	Suraiti	Upgraded H S Dumra	Aditya Kumar Singh	7158/23.10.2021		15 Months													LOA ISSUED	
336	SSS-1336	Purnea	Bhawanipur	Lathi	Upgraded H S Sondiha Lathi	Aditya Kumar Singh	7157/23.10.2021		15 Months													LOA ISSUED	

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
337	SSS-1337	Purnea	Bhawanipur	Raghunathpur	Upgraded H S Durgapur	Praveen Kumar Das	1990/12.03.2020	285 SBD of 2021-22 (28.12.2021)	15 Months													
338	SSS-1338	Purnea	Purnea East	Sikandarpur	Upgraded H S Madarpur	Ranjeet Kumar	6301/16.09.2021	342 f2 of 2021-22	15 Months													
339	SSS-1339	Purnea	Purnea East	Goura	Upgraded H S Majhua	Kamlesh Masscom Pvt Ltd	6302/16.09.2021	131 F2 Of 2020-21 (26.10.2021)	15 Months													
340	SSS-1340	Purnea	Banmankhi	Ladugarh	Upgraded H S Lalogarh	Prakash Construction	8858/09.12.21		15 Months													
341	SSS-1341	Rohtas	Rajpur	Mangarwaliya	U.H.S Mangarwaliya	Anil Ray	7162/23.10.2021	434 F2 OF 2021-22	15 Months													
342	SSS-1342	Rohtas	Nasriganj	Amiyawa	U.H.S. Amiyawar	Dhananjay Kumar Singh	2023/12.03.2020		15 Months													LOA ISSUED
343	SSS-1343	Rohtas	Kochas	Nauwa	U.H.S Nauwa (2009-10)	M/s S. A. B. Constn.	6303/16.09.2021		15 Months													LOA ISSUED
344	SSS-1344	Rohtas	Kochas	Agarsidihra	U.H.S Agrashi Dihara (2006-07)	Abhimanyu Kumar	7167/23.10.2021		15 Months													LOA ISSUED
345	SSS-1345	Rohtas	Hauhatta	Daranagar	Upgraded Higher Secondary 10+2 School Satiyar (2009-10)	Uday Kumar	2022/12.03.2020		15 Months													LOA ISSUED
346	SSS-1346	Rohtas	Dawath	Sahinaw	U.H.S Chatara	M/S Ishika const.	2021/12.03.2020		15 Months													LOA ISSUED
347	SSS-1347	Rohtas	Sanjhauli	Manjhauli	U.H.S Kaithi (2007-08)	Dhananjay Kumar Singh	2026/12.03.2020		15 Months													LOA ISSUED
348	SSS-1348	Rohtas	Karakat	Amartha	U.H.S Amaritha (2005-06)	Dhananjay Kumar Singh	2027/12.03.2020		15 Months													LOA ISSUED
349	SSS-1349	Rohtas	Sasaram	Darkarha	U.H.S Kanchanpur	M/S Ishika const.	2028/12.03.2020		15 Months													LOA ISSUED
350	SSS-1350	Rohtas	Dehri	Chakhana	U.H.S Shivpur (2004-05)	M/S Ishika const.	2029/12.03.2020		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
351	SSS-1351	Rohtas	Rajpur	Siyawak	U.H.S Siyawank	Uday Kumar	1440/20.02.2020		15 Months													LOA ISSUED
352	SSS-1352	Rohtas	Tilauthu	Saraiya	U.H.S Aurangabad Saraiya				15 Months													
353	SSS-1353	Rohtas	Sasaram	Belarhi	U.H.S Belarhi	Shree Ram Const.	1439/20.02.2020		15 Months													LOA ISSUED
354	SSS-1354	Rohtas	Nasriganj	Dhanaw	U.H.S. Dhanaw Khas	M/s SAB. Construction, Mob. 7250583221	7164/ 23.10.2021	229 F2 of 2021-22 date 10.12.2021	15 Months													
355	SSS-1355	Rohtas	Shivsagar	Kumhau	U.H.S Moresarai	Vishal Kumar Singh	7165/23.10.2021		15 Months													LOA ISSUED
356	SSS-1356	Saharsa	Saur Bazar	Tiri	Uss Dhanchhoha	Ashwini Ashish	7166/23.10.2021		15 Months													LOA ISSUED. Land Problem
357	SSS-1357/SSS-SH-1	Saharsa	Simri Bakhtiyarpur	Mohammadpur	Uss Aini				15 Months													
358	SSS-1358/SSS-SH-1	Saharsa	Sonbarsa	Mahua North	Uss Balaitha Ramnagar				15 Months													
359	SSS-1359	Saharsa	Saur Bazar	Chandour West	Uss Maheshpur	MANIKANT KUMAR (9534442442)	7811/18.11.21	325 F2 2021-22 ;12.01.22	15 Months													
360	SSS-1360	Saharsa	Salkhua	Hareba	Uss Goshpur	Ashwini Ashish	6269/15.09.2021	284 f2 of 2021-22	15 Months													
361	SSS-1361	Saharsa	Sonbarsa	Atalkha	Uss Nonaiti	Prasar Remodelling & Construction Pvt. Ltd.	7168/23.10.2021	310 F2 2021-22 ;05.01.22	15 Months													
362	SSS-1362	Saharsa	Mahishi	Mahishi South	Uss Mahpura	M/S Puja Constn.	5804/25.08.2021	264 SBD 2021-22 ;21.12.21	15 Months													
363	SSS-1363	Saharsa	Saur Bazar	Gamharia	Uss Rampur	Ajay Kumar	5689/21.08.2021	365 f2 of 21-22	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status											Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing		Complete
														LL	RL	LL	RL	LL	RL			
364	SSS-1364	Saharsa	Patarghat	Bishanpur	Uss Kamaljari	Swiss Constrn.	7170/23.10.2021	161 F2 of 2021-22, 16-11-2021 (18335401)	15 Months													
365	SSS-1365	Saharsa	Patarghat	Patarghat	Uss Patarghat	Prasar Remodelling & Construction Pvt. Ltd.	7180/23.10.2021		15 Months													LOA ISSUED
366	SSS-1366/ SSS-SH-1	Saharsa	Nauhatta	Hati	Annpurna Uss Barahi				15 Months													
367	SSS-1367	Saharsa	Patarghat	Dhabouli West	Mouni Uss Kahra	M/s Puja Constrn.	8834/09.1.21	274 SBD 2021-22 ;24.12.21	15 Months													
368	SSS-1368	Saharsa	Sattar Kattaiya	Shahpur	Uss Murli Basantpur	M/s Puja Constrn.	7179/23.10.2021	275 F2 OF 2021-22 24.12.2021	15 Months													
369	SSS 1369/ SSS SH-1	Saharsa	Salkhua	Utesra	Uss Uteshra				15 Months													
370	SSS-1370	Saharsa	Kahara	Murli Basantpur	Uss Basudewa	Surya Narayan Choudhary	6524/24.09.21	348 SBD of 2021-22 24.01.2022	15 Months													
371	SSS 1371/ SSS SH -2	Saharsa	Nauhatta	Kharka Telwa	Uss Auriya Ramauti				15 Months													LOA ISSUED
372	SSS-1372	Saharsa	Sattar Kattaiya	Bijalpur	Uss Bijalpur	M/S Puja Constrn.	5803/25.08.2021	265 SBD OF 2021-22 21.12.2021	15 Months													
373	SSS-1373	Saharsa	Simri Bakhtiyarpur	Simri	Uss Simri	Bablu Yadav, Darbhanga			15 Months													FINANCIAL PENDING
374	SSS-1374	Saharsa	Saur Bazar	Sahuria East	Uss Rupauli	MANIKANT KUMAR (9534442442)	7826/18.11.21	184 F2 of 2021-22 26-11-2021 (17451011)	15 Months													
375	SSS-1375	Samastipur	Rosera	Birha South	U.H.S Dhattha	Ray & Raj Enigneering Private Limited	8270/01.12.21	335 f2 of 2021-22	15 Months													
376	SSS-1376 (SSS-SP)	Samastipur	Singhiya	Kundal -2	Uhs Basua	Anil Kumar (7542091631)	9221/23.12.21	317 sbd 21-22	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
377	SSS-1377	Samastipur	Mohanpur	Mohanpur	U.H.S Mohanpur	S. R Construction,	6458/23.09.2021	166 F2 of 2021-22 Dated-18.11.21	15 Months													Land Dispute
378	SSS-1378	Samastipur	Kalyanpur	Simria Bhindi	Uhs Malipur	Bhola Kumar	6422/22.09.2021		15 Months													
379	SSS-1379	Samastipur	Rosera	Jahangirpur South	U H S Kalwara	B P Engicon Pvt.Ltd.	1443/20.02.2020	114 f2 21-22	15 Months													Letter To Hq For Plinth Height Increase
380	SSS-1380	Samastipur	Vidyapatinagar	Bangraha	Uhs Simari	Vinod Kumar Singh	6460/20.09.0212	152 F2 of 2021-22 Dated-03.11.21	15 Months													
381	SSS-1381	Samastipur	Kalyanpur	Madhurapur	U.H.S Milki Ramauly	Jugnoo Kumar	1694/03.03.2020		15 Months													LOA ISSUED
382	SSS-1382	Samastipur	Samastipur	Rupnarayanpur Bela	Utkramit Uchch Madhyamik Vidalaya Bela Panchrukhi	Chandra Prakash	1688/03.03.2020		15 Months													LOA ISSUED
383	SSS-1383	Samastipur	Kalyanpur	Govindpur Khajuri	Uhs Khajuri	M.K Enterprises	1444/20.02.2020	32 F2 of 2021-21 Dated-09.07.21	15 Months													
384	SSS-1384	Samastipur	Singhiya	Mahe	Uhs Mahe	Arvind Kumar	7181/23.10.2021		15 Months													LOA ISSUED.
385	SSS-1385	Samastipur	Warishnagar	Basantpur	U.H.S.Navtol	Chandan Kumar (9471923405)	7813/18.11.21		15 Months													LOA ISSUED
386	SSS-1386	Samastipur	Warishnagar	Chhatneshwar	Utkramit Uchch Madhyamic Vidyalaya Chhatneshwar	Chandan Kumar (9471923405)	7809/18.11.21		15 Months													LOA ISSUED
387	SSS-1387	Samastipur	Samastipur	Chaknoor	U.H.S Chaknoor	Manoj Kumar	6461/23.09.2021	259 f2 of 2021-22	15 Months													
388	SSS-1388	Samastipur	Mohiuddin Nagar	Tetarpur	Uhs Tetarpur	Amit Kumar Singh	1690/03.03.2020		15 Months													LOA ISSUED
389	SSS-1389	Samastipur	Sarairanjan	Lat Basepura	U.H.S. Lat Basepura	Akshit Engg.&Const.Pvt.Ltd.	1445/20.02.2020		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
390	SSS-1390	Samastipur	Dalsinghsarai	Basadhiya	U.H.S Dih Basadhiya	Amit Kumar Singh	1446/20.02.2020		15 Months													LOA ISSUED
391	SSS-1391	Samastipur	Ujiyarpur	Nakaspur	U.H.S.S Nikaspur	Arvind Kumar	6439/23.09.2021	27 F2 OF 2022-23	15 Months													LOA ISSUED
392	SSS-1392	Samastipur	Bithan	Belsandi	U.H.S. Belsandi	Kanchan Engicon Private Limited	6457/23.09.2021	353 f2 of 21-22	15 Months													
393	SSS-1393	Samastipur	Morwa	Rahiyai	Uhs Raghunathpur	M/S Shristi Devlopers	1447/20.02.2020		15 Months													LOA ISSUED
394	SSS-1394	Samastipur	Samastipur	Mordiwa	U.H.S Mordiwa	Harsh Kumar	6526/24.9.21		15 Months													LOA ISSUED
395	SSS-1395	Samastipur	Sarairanjan	Dharampur	U.H.S. Manika	Amit Kumar Singh	1491/25.02.2020		15 Months													LOA ISSUED
396	SSS-1396	Samastipur	Mohiuddin Nagar	Bhadaiya	Uh S Ramaiya Bhadaiya	Amit Kumar Singh	1513/25.02.2020		15 Months													LOA ISSUED
397	SSS-1397	Samastipur	Kalyanpur	Namapur	U.H.S Namapur	Bhola Kumar	1512/25.02.2020	311 F2 Of 2021-2022 date of comm. 05-01-22	15 Months													
398	SSS-1398	Samastipur	Pusa	Tahra	Uh.S. Gopalpur	Jugnoo Kumar	1511/25.02.2020	06 F2 of 2021-22 Dated-16.06.21	15 Months								1					
399	SSS-1399	Samastipur	Samastipur	Dudhpura	Uhs Gaura	Chandra Prakash	1517/25.02.2020		15 Months													LOA ISSUED
400	SSS-1400	Samastipur	Mohiuddin Nagar	Mohiuddin Nagar South	Uhs Mohiuddin Nagar	Manoj Kumar Singh	1442/20.02.2020	47 F2 of 2021-22 Dated-03.08.21	15 Months										1			
401	SSS-1401	Samastipur	Dalsinghsarai	Nagargama	Uh.S. Nagargama	Amit Kumar Singh	1691/03.03.2020		15 Months													LOA ISSUED
402	SSS-1402	Samastipur	Khanpur	Hasanpur	Utkramit Uchch Madhamik School Bikrampatti	R.S Buideon pvt.ltd	1692/03.03.2020	422 F2 Of 2021-2022 date 18-02-2022	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
403	SSS-1403	Samastipur	Bibhutipur	Bhushwar	U H S Basauna Bhusa Bari	Chandra Bhushan Agro Enterprises Pvt. Ltd.	7177/23.10.2021		15 Months													LOA ISSUED
404	SSS-1404	Samastipur	Sairairanjan	Harpur Barhetta	U H S Harpur Barhetta	Amit Kumar Singh	2025/12.03.2020		15 Months													LOA ISSUED
405	SSS-1405	Samastipur	Morwa	Maricha	U M S Maricha	Vipin Kumar Sahni	2125/13.03.2020		15 Months													LOA ISSUED
406	SSS-1406	Samastipur	Bithan	Ujjan	U.H.S. Ujan	B. P. Engicon Pvt. Ltd.	7178/23.10.2021	416 F2 OF 2021-22	15 Months													Excavation
407	SSS-1407	Samastipur	Kalyanpur	Ratwara	U.H S S Ratwara Urdu	M.K Enterprises	2116/13.03.20230	33 F2 of 2021-22 Dated-09.07.21	15 Months													Land problem
408	SSS-1408	Samastipur	Samastipur	Hakima Bad	U.H.S. Nawada	Guddu Kummar	6456/23.09.2021		15 Months													LOA ISSUED
409	SSS-1409	Samastipur	Singhiya	Kundal -1	U H S School Kundal	Ray &Raj Engg.Pvt. Ltd	2176/16.03.2020	179 F2 Of 2021-22 date24.11.21	15 Months													
410	SSS-1410	Samastipur	Kalyanpur	Belsandi	Upgraded Higher Secondary School Belsandi	Harsh Kumar	6527/24.09.2021		15 Months													LOA ISSUED
411	SSS-1411	Samastipur	Khanpur	Bishanpur Aabhi	Uh S Vishanpur	Ray &Raj Engg.Pvt. Ltd	2175/16.03.2020	180 F2 of 2021-22 date of comm. 24-11-2021	15 Months													
412	SSS-1412	Samastipur	Dalsinghsarai	Harishankar Pur	U H S Asinchak	Amit Kumar Singh	2115/13.03.2020		15 Months													LOA ISSUED
413	SSS-1413	Samastipur	Rosera	Rahua	U.H. School Rahua	Parmar Const.	2123/13.03.2020		15 Months													LOA ISSUED
414	SSS-1414	Samastipur	Mohiuddin Nagar	Kursaha	Upgrade High School Kursaha	Manoj Kumar Singh	7175/23.10.2021	164 F2 of 2021-22 date 18-11-2021	15 Months													
415	SSS-1415	Samastipur	Morwa	Larua	Uh S Larua	Vipin Kumar Sahni	2113/13.03.2020		15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
416	SSS-1416	Samastipur	Sarairanjan	Barbatta	Uh S Barbatta	Amit Kumar Singh	2114/13.03.2020		15 Months													LOA ISSUED
417	SSS-1417	Samastipur	Samastipur	Harpur Aloth	U.H.S Harpur Alauth	M.K Enterprises	2111/13.03.2020	34 F2 of 2021-22 Dated-09.07.21	15 Months													
418	SSS-1418	Samastipur	Shivajinagar	Dahiyar Ranna	U.H.S Dahiyar	M/S A.E Construction	2118/13.03.2020	427 F2 Of 2021-2022 date 21-2-2022	15 Months													
419	SSS-1419	Samastipur	Bithan	Sihma	U H S Sihma	Ashwini Projects & Marketting	7169/23.10.2021		15 Months													LOA ISSUED
420	SSS-1420	Samastipur	Dalsingsarai	Bulakipur	U.H. S. Raghuwarpur	Amit Kumar Singh	2174/16.03.2020		15 Months													LOA ISSUED
421	SSS-1421	Samastipur	Shivajinagar	Ballipur	U.H.S .Vidyalaya Ballipur	Ray & Raj Enigneering Private Limited	8269/01.12.21	336 F2 of 2021-22 date 18-01-2022	15 Months													
422	SSS-1422	Samastipur	Hasanpur	Sakarpura	U.H.Sakarpura	Ray & Raj Enigneering Private Limited	6528/24.09.21	318 F2 Of 2021-22 date 10-01-22	15 Months													
423	SSS-1423	Samastipur	Hasanpur	Shasan	U.H.S.Shasan	Kanchan Engicon Private Limited	6529/24.09.21	354 f2 of 2021-22	15 Months													Excavation
424	SSS-1424 (SSS-SP)	Samastipur	Hasanpur	Paroria	U.H.S. Paroria	Anil Kumar (7542091631)	9221/23.12.21	317 sbd 21-22	15 Months													Not started insufficient land as per drawing
425	SSS-1425	Samastipur	Samastipur	Lagunia Raghu kanth	U.H S. Laguniya Raghukanth	Binod Kumar Singh	2124/13.03.2020	210 F2 of 2020-21 Dated 25.02.2021	15 Months													
426	SSS-1426	Saran	Ekma	Rashulpur	Uhs Lakath Chapra	Shiv Shankar Singh Contract Pvt. Ltd.	7176/23.10.2021	413 F2 OF 2021-22	15 Months													
427	SSS-1427	Sheikhpura	Sheikhpura	Kare	Uhs Kare				15 Months													
428	SSS-1428	Sheikhpura	Barbiga	Toi	Uhs Toi	Alok Kumar Jehanabad	9441 / 31-12-2021	405 F2 OF 2021-22	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
429	SSS-1429	Sheikhpura	Sheikhpura	Lodipur	Uhs Dheosa Lodipur	Kadambini Buildeon Pvt.Ltd	2127/13.03.2020	151 F2 of 2021-22 date 28-06-2021	15 Months									1					
430	SSS-1430	Sheikhpura	Ariyari	Biman	Upgraded senior secondary School, Reuta.	Techwill Construction Pvt. Ltd.	7173/23.10.2021	146 F2 of 2021-22 Date- 02.11.2021 (1,80,37,319/-)	15 Months							1							
431	SSS-1431	Sheohar	Tariyani	Khurpatti	U H S Pachra Jagdishpur Khothiya	Akhileshwar Kumar singh	6530/24.9.21		15 Months														LOA ISSUED
432	SSS-1432	Sheohar	Tariyani	Madhopur Chhata	U H S Pachra Madhopur Chhata	Chandra Bhushan Agro Enterprises Pvt. Ltd.	6531/24.09.2021		15 Months														LOA ISSUED
433	SSS-1433	Sheohar	Dumri Katsari	Jahangirpur	U H S Basant Jahangirpur	M/S Hariom Construction	7174/23.10.21		15 Months														LOA ISSUED
434	SSS-1434	Sheohar	Tariyani	Pojhiya	U H S Pachra Laxmipur	M/S Hari Om Construction,	6532/24.09.21	471 F2 OF 2021-22	15 Months														Exacavtion
435	SSS-1435	Sheohar	Tariyani	Dumma Hirauta	U H S Dumma	Sushil Kumar	6533/24.08.2021		15 Months														LOA ISSUED
436	SSS-1436	Sitamarhi	Parihar	Narnga North	U.H.S. Naranga	Chandan Kumar Mo: 9471923405	L.O.A.- BSEIDC/FIN/4690 /2021-22/296 Date: 10.01.2022		15 Months														
437	SSS-1437	Siwan	Darauli	Balahu	Upg. High School, Balahu Girls	G M Construction	2121/13.03.2020	211 F2 of 2020-21	15 Months														
438	SSS-1438	Siwan	Maharajganj	Pokhara	Upgraded High School Ratanpura	Shiv Shankar Singh Contract Pvt. Ltd.	6834/24.09.21	447 f2 of 2021-22	15 Months														
439	SSS-1439	Siwan	Mairwa	Miriyari	Upg. High School, Bilaspur	Shashi Kumar Singh	2120/13.03.2020	11 F2 of 2021-22	15 Months														
440	SSS-1440	Siwan	Lakarinabiganj	Basauli	Upg. High School Ujjaina	M/s Rampukar prasad	2178/16.03.2020	239 f2 of 21-22	15 Months														
441	SSS-1441	Siwan	Basantpur	Baijubarhoga	Upg. High School, Haraypur	Shiv Shankar Singh Contrract Pvt. Ltd.	6835/24.09.21	414 F2 OF 2021-22	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
442	SSS-1442	Siwan	Bhagwanpur Haat	Kauria	Upg. High School, Kauriya Basanti	Shiv Shankar Singh Contract Pvt.Ltd	2119/13.03.2020	19 F2 of 2021-22 & 29.06.21	15 Months														
443	SSS-1443	Siwan	Bhagwanpur Haat	Bithuna	Upg. High School, Bithuna	Shiv Shankar Singh Contract Pvt. Ltd.	7183/23.10.2021	415 F2 OF 2021-22	15 Months														
444	SSS-1444	Siwan	Darauli	Karom	U H S Karom	Eklavya Infra Pvt.LTD.	2179/16.03.2020	129 F2 of 2021-22 Date:- 07.10.2021 Rs. 1,95,62,118 /-	15 Months														
445	SSS-1445	Siwan	Bhagwanpur Haat	Balah Araj	Upg. High School, Pandit Ke Rampur	Shiv Shankar Singh Contract Pvt.Ltd	2180/16.03.2020	20 F2 of 2021-22 & 29.06.21	15 Months													S.F Roof Casted	
446	SSS-1446	Siwan	Ziradai	Jamapur	Upgraded High School, Ruia Bangra	Ravi Kumar	1496/25.02.2020	38 F2 of 2021-22 date 13-07-2021	15 Months														
447	SSS-1447	Siwan	Daraunda	Karsut	Upg. High School, Karsaut	Prem Kumar Rai	6536/24.09.21	436 f2 21-22	15 Months														
448	SSS-1448	Siwan	Ziradai	Titara	U H S Titra	Rajeev Kumar	1498/25.02.2020	172 F2 of 2021-22 Date:- 22.11.2021 Rs. 1,75,69,093 /-	15 Months														
449	SSS-1449	Siwan	Maharajganj	Teghra	Upgraded High School, Teghra	Shiv Shankar Singh Contract Pvt. Ltd.	7171/23.10.2021	448 F2 OF 2021-22	15 Months														
450	SSS-1450	Siwan	Daraunda	Ramsapur	Upg. High School, Sawan Bigrah	Balindra Choudhary	7172/23.10.2021	379 F2 of 2021-22 Date:- 02.02.2022 Rs. 1,90,04,312 /-	15 Months														
451	SSS-1451	Siwan	Guthani	Guthani Purw	U H S Guthani	Amit Kumar chaturvedi	1494/25.02.2020		15 Months													LOA ISSUED. Notice for Agreement	
452	SSS-1452	Siwan	Darauli	Amarpur	Uhs Amarpur				15 Months														
453	SSS-1453	Siwan	Maharajganj	Takkipur	Upg.High.Schppl. Bagauchha	Anil Kumar Prasad	1493/25.02.2020		15 Months													Land Problem	
454	SSS-1454	Siwan	Andar	Jamalpur	U H S Madeshilpur	Nipapu Singh	7182/23.10.2021	467 F2 of 2021-22 date 09-03-2022	15 Months													Land not available	

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
455	SSS-1455	Siwan	Goreakothi	Karnpura	Upg. High School, Karanpura	Balendra Chaudhari	1497/25.02.2020	269 f2 of 21-22	15 Months														
456	SSS-1456	Siwan	Siwan Sadar	Orma Khurd	Upg. High School, Bindusar Hammid	Balendra Chaudhari	2117/13.03.2020	49 F2 OF 2021-22 Date 3-8-2021	15 Months														
457	SSS-1457	Siwan	Lakarinabiganj	Dumra	Upgraded High School Sikatia	Laksh Grih Contract Pvt. Ltd.	2112/13.03.2020	368 f2 of 21-22	15 Months														
458	SSS-1458	Siwan	Bhagwanpur Haat	Bilaspur	U H S Vilaspur	Kanika Shree Civcon (OPC) Pvt. Ltd.	7184/23.10.2021		15 Months														Land not available
459	SSS-1459	Siwan	Lakarinabiganj	Parauli	Upg. High School, Narharpur	Laksh Grih Contract Pvt. Ltd.	2183/16.03.2020		15 Months														Land disputed
460	SSS-1460	Supaul	Chhattapur	Lalganj	Uhs Lalganj Tilathi	Rajeev Kumar	1730/03.03.2020	115 SBD of 2021-22, 05-10-2021	15 Months														
461	SSS-1461/SSS-SU-1	Supaul	Triveniganj	Piluaha	Uhs Piluha				15 Months														
462	SSS-1462/SSS-SU-1	Supaul	Triveniganj	Mehaswa	Upgraded Palat H.S Maheshua				15 Months														
463	SSS-1463	Supaul	Chhattapur	Chunni	Uhs Chunni	Kunal Kush	24.08.2021		15 Months														LOA ISSUED. OLD BUILDING DIMOLISH
464	SSS-1464/SSS SU-1	Supaul	Triveniganj	Hariharpatti	Uhs Bhagwanpur				15 Months														NIT-47 (2021-22)
465	SSS-1465/SSS SU-1	Supaul	Chhattapur	Rampur	Uhs Nanhi Tola				15 Months														NIT-47 (2021-22)
466	SSS-1466/SSS SU-2	Supaul	Chhattapur	Dhariya	Uhs Chakla				15 Months														NIT-47 (2021-22)
467	SSS-1467/SSS SU-2	Supaul	Saraigarh Bhapatiahi	Saraigarh	Uhs Saraigarh				15 Months														NIT-47 (2021-22)

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
468	SSS-1468	Supaul	Chhattapur	Kathara	Uhs Kathara Khatwe Tola	Kishor Kumar Mishra	5742/24.08.2021	135 SBD of 2021-22, 27-10-2021	15 Months													Land not available
469	SSS-1469	Supaul	Chhattapur	Lakshmipur Khuth	Uhs Lakshmipur West				15 Months													
470	SSS-1470	Supaul	Pratapganj	Chaulani Daxin	Uhs Diwanganj	Avinash Kumar Singh	1731/03.03.2020	212 SBD of 2021-22, 06-12-2021	15 Months													
471	SSS-1471	Supaul	Saraigarh Bhopatiahi	Chandpipar	Uhs Chandpipar	Rajeev Kumar	1733/03.03.2020	116 SBD of 2021-22, 05-10-2021	15 Months													
472	SSS 1472/ SSS SU-1	Supaul	Triveniganj	Thalhagardhi ya Uttar	Upgraded Binowa H.S Jaraila				15 Months													NIT-47 (2021-22)
473	SSS-1473	Pashchim Champaran	Mainatand	Sakraul	Uhs, Ghorparki Hindi	Sisley Construction (Prop.- Salamgir Sheikh)	5741/24.08.2021		15 Months													LOA ISSUED
474	SSS-1474	Pashchim Champaran	Ramnagar	Sabeya	Govt. Uhs Hardia	Mata Vaishno And Chandel Construction pvt. Ltd.	5738/24.08.2021		15 Months													Land encroachment
475	SSS-1475	Pashchim Champaran	Nautan	Jhakhara	Uhs, Jhakhra	Mata Vaishno And Chandel Construction pvt. Ltd.	4822/28.07.2021		15 Months													LOA ISSUED
476	SSS-1476	Pashchim Champaran	Madhubani	Sisai	U,H,S Sohagi Barwa	Sharda Chandel Contract Pvt.Ltd.	1678/03.03.2020	372 sbd of 21-22	15 Months													
477	SSS-1477	Pashchim Champaran	Lauriya	Basantpur	Uhs Motipur	Sharda Chandel Contract Pvt.Ltd.	1682/03.03.2020	377 sbd of 21-22	15 Months													
478	SSS-1478	Pashchim Champaran	Thakarahan	Motipur	U.H.S Moti Tola Thakarahan	Laksh Grih Contract Pvt. Ltd.	2183/16.03.2020		15 Months													Land encroachment
479	SSS-1479	Pashchim Champaran	Lauriya	Sisai Lakar	U.H.S Sisai	Sharda Chandel Contract Pvt.Ltd.	1681/03.03.2020		15 Months													LOA ISSUED
480	SSS-1480	Pashchim Champaran	Thakrahan	Harpur	U.H.S Mujauna	Abhishek Singh	5737/24.08.2021		15 Months													Land encroachment

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks	
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
481	SSS-1481	Pashchim Champaran	Madhubani	Chiurahi	U.H.S Nainaha Chiurahi	Sharda Chandel Contract Pvt.Ltd.	1695/03.03.2020	374 SBD OF 2021-2022 Date 31.1.22	15 Months														
482	SSS-1482	Pashchim Champaran	Nautan	Dhumnagar	U.H.S.Dhumnagar	Mata Vaishno And Chandel Construction pvt. Ltd.	4807/28.07.2021		15 Months														Letter to HM for land availability
483	SSS-1483	Pashchim Champaran	Bagaha-II	Balua Chhatraul	U.H.S Baluwa	Sharda Chandel Contract Pvt.Ltd.	1684/03.03.2020		15 Months														Letter to HM for land availability
484	SSS-1484	Pashchim Champaran	Bagaha-II	Mangalpur Ausani	U.H.S Bansgaon	Sharda Chandel Contract Pvt.Ltd.	1681/03.03.2020	375 SBD OF 2021-2022 Date 31-1-22	15 Months														
485	SSS-1485	Pashchim Champaran	Bettiah	Barbat Sena	U.H.S. Barwat Sena	Raj Kumar	1728/03.03.2020	209 SBD of 2020-21 (25.02.2021)/ Rs.1,76,01,228.00	15 Months											1			
486	SSS-1486	Pashchim Champaran	Bagaha-I	Parsa Banchahari	U.H.S Parsa	Mritunjay Mishra	4801/28.07.2021		15 Months														Old building demolish
487	SSS-1487	Pashchim Champaran	Bhitaha	Dihi Pakri	U.H.S Baluwadwa	Laksh Grih Contract Pvt. Ltd.	1732/03.03.2020	369 SBD OF 2021-2022	15 Months						1								
488	SSS-1488	Pashchim Champaran	Bairia	Laukaria	U.H.S Laukariya	Sidhu Enterprises	1696/03.03.2020	20 SBD OF 2022-23	15 Months														LOA ISSUED
489	SSS-1489	Pashchim Champaran	Lauriya	Dhamaura	Govt. U.H.S. Dhamaura				15 Months														RETENDER NIT-36 (2021-22)
490	SSS-1490	Pashchim Champaran	Lauriya	Gobraura	U.H.S.Gobraura	Sharda Chandel Contract Pvt.Ltd.	1986/09.03.2020		15 Months														Old building demolish
491	SSS-1491	Pashchim Champaran	Madhubani	Daunaha	U.H.S Pakrihawa Khotahwa	Sharda Chandel Contract Pvt.Ltd.	1984/09.03.2020	376 SBD OF 2021-2022 date 31-1-22	15 Months						1								
492	SSS-1492	Pashchim Champaran	Jogapatti	Siswa Mangalpur	U.H.S Mangalpur Rakhahi	Abhishek Singh	5736/24.08.2021		15 Months														Letter to H.M. for land availability
493	SSS-1493	Pashchim Champaran	Ramnagar	Jogia	U.H.S Jogia (Urdu Balak)	Mritunjay Mishra	5805/25.08.2021		15 Months														Land not available

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
494	SSS-1494	Pashchim Champaran	Lauriya	Daniyal Parsauna	U.H.S Daniyal Parsauni	Rajesh Kumar Singh	5796/25.08.2021		15 Months													Land problem
495	SSS-1495	Pashchim Champaran	Bagaha-I	Siswa Basantpur	U.H.S Siswa Basantpur	Sidhu Enterprises	3623/11.06.2021	21 SBD OF 2022-23	15 Months													LOA ISSUED
496	SSS-1496	Pashchim Champaran	Lauriya	Bahuarawa	U.H.S Khajuria Bahuarwa	Mirtunjay Mishra	3622/11.06.2021		15 Months													Old building to be demolished
497	SSS-1497	Pashchim Champaran	Madhubani	Madhua	Uhs Baghwa	Laksh Grih Contract Pvt. Ltd.	3627/11.06.2021	370 SBD OF 2021-2022 date 31-1-22	15 Months						1							
498	SSS-1498	Pashchim Champaran	Bagaha-II	Naurangia Dardari	U.H.S Naurangia	Sidhu Enterprises	3628/11.06.2021	22 SBD OF 2022-23	15 Months													Land not available
499	SSS-1499	Pashchim Champaran	Sikta	Dhankutawa	U.H.S Dhankutwa	Sakal Deo Mishra	5795/25.08.2021	121 SBD of 2021-22, 07.10.21 , / (Rs18155081.00)	15 Months					1								
500	SSS-1500	Pashchim Champaran	Bagaha-II	Lakshmipur Rampurwa	U.H.S Lachhmipur	Sidhu Enterprises	3626/11.06.02021	23 SBD OF 2022-23	15 Months													Old building to be demolish
501	SSS-1501	Pashchim Champaran	Majhaulia	Dhokarahan	U.H.S Dhokrahan	Anil Kumar Mishra	4800/28.07.2021	321 sbd of 21-22	15 Months													
502	SSS-1502	Pashchim Champaran	Jogapatti	Pipra Naurangia	Govt. U.H.S.Chamainia	Anil Kumar Mishra	4802/28.07.2021	322 sbd of 21-22	15 Months													
503	SSS-1503	Pashchim Champaran	Nautan	Mangalpur Kala	U.H.S Mangalpur Kalan	Mata Vaishno And Chandel Construction pvt. Ltd.	4806/28.07.2021		15 Months													Letter issue to HM for land availability
504	SSS-1504	Pashchim Champaran	Sikta	Puraina	U.H.S Mahesada	Satish Kumar	5794/25.08.2021	110 SBD of 2021-22 ,01.10.2021 , (Rs.20152001.00)	15 Months						1							
505	SSS-1505	Pashchim Champaran	Bagha-I	#N/A	Upgd High School Shankar Yadav Tola				15 Months													
506	SSS-1506	Pashchim Champaran	Bhitaha	Parsauna	U.H.S Lakshmipur	Laksh Grih Contract Pvt. Ltd.	3624/11.6.2021	371 SBD OF 2021-2022 date 31-1-22	15 Months							1						

SL. NO.	Group No.	Name of District	Name of Block	Name of Panchayat	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Duration (in Months)	Physical Status												Remarks
										Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
														LL	RL	LL	RL	LL	RL			
507	SSS-1507	Pashchim Champaran	Jogapatti	Chaumukha	U.H.S Chaumukha	Mata Vaishno And Chandel Construction pvt. Ltd.	4809/28.07.2021		15 Months													Letter issue to H.M. for land availability
508	SSS-1508	Pashchim Champaran	Lauriya	Sishwaniya	Govt. U.M.S. Siswaniya Purvi Tola				15 Months													
509	SSS-1509	Pashchim Champaran	Sikta	Parsauni	U.H.S Gauripur	M/S Raj Constn.	5793/25.08.2021	309 sbd of 21-22	15 Months													
510	SSS-1510	Pashchim Champaran	Gaunaha	Domath	U.H.S Parsanda	Bran Contract Pvt. Ltd.	3621/11.06.201		15 Months													LOA ISSUED
511	SSS-1511	Pashchim Champaran	Bettiah	Pipra Pakari	U.H.S Pipra Pakri	Shakal Deo Mishra	3474/04.06.2021	122 sbd 21-22	15 Months													Land dispute
512	SSS-1512	Pashchim Champaran	Majhaulia	Rajabhar	U.H.S Rajabhar	Sakal Deo Mishra	5792/25.08.2021	123 sbd 21-22	15 Months													
513	SSS-1513	Pashchim Champaran	Majhaulia	Gudra	U.H.S Gudara	Shakal Deo Mishra	1985/09.03.2020	124 sbd 21-22	15 Months													
Total			513			460	454	276		257	11	41	27	31	58	20	28	6	16	16	2	