

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 677 Upgraded Higher Secondary School (UHSS)

Date - 30-04-2023

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	UHSS - 12	AURANGABAD	Barun	Govt. U.H.S.S. Pouthu	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Ground Floor Lintel Level	
2	UHSS - 12	AURANGABAD	Barun	U.H.S.S. Tahal Amba	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Ground Floor Lintel Level	
3	UHSS - 12	AURANGABAD	Daudnagar	U.H.S.S. Chouri	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
4	UHSS - 12	AURANGABAD	Daudnagar	U.H.S.S. Belwan	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Ground Floor Lintel Level	
5	UHSS - 12	AURANGABAD	Goh	U.H.S.S. Bazar Berma	MS Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
6	UHSS - 12	AURANGABAD	Haspura	U.H.S.S. Koilwan	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Ground Floor Lintel Level	
7	UHSS - 12	AURANGABAD	Obra	U.H.S.S. Karsawan	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Ground Floor Lintel Level	
8	UHSS - 12	AURANGABAD	Raphiganj	U.H.S.S. Danai	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
9	UHSS - 12	AURANGABAD	Raphiganj	U.H.S.S. Badopur (Rafiganj)	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Ground Floor Lintel Level	
10	UHSS - 12	AURANGABAD	Raphiganj	U.H.S.S. Pogar (Rafiganj)	M/s Raj Construction	5524	20-07-2022	165 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
11	UHSS -21	BHAGALPUR	Gopalpur	U.H.S.S. Kalindinagar	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Foundation	
12	UHSS -22	BHAGALPUR	Goradih	U.H.S.S. Garhotia	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
13	UHSS -22	BHAGALPUR	Goradih	U.H.S.S. Agarpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
14	UHSS -22	BHAGALPUR	Goradih	U.H.S.S. Birnoudh	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
15	UHSS -22	BHAGALPUR	Jagdishpur	U.H.S.S. Mahammadpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
16	UHSS -21	BHAGALPUR	Kahalgaoon	U.H.S.S. Pannuchak	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
17	UHSS -21	BHAGALPUR	Kahalgaoon	U.H.S.S. Basudeopur Bhalua	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
18	UHSS -21	BHAGALPUR	Kahalgaoon	U.H.S.S. Maheshamunda Hindi	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
19	UHSS -21	BHAGALPUR	Kharik	U.H.S.S. Dadpur	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
20	UHSS -21	BHAGALPUR	NathNagar	U.H.S.S. Ajmeripur Bairiya	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Foundation	
21	UHSS -21	BHAGALPUR	Pirpanti	U.H.S.S. Ikchari Diara	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
22	UHSS -21	BHAGALPUR	Pirpanti	U.H.S.S. Mahuadih	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
23	UHSS -21	BHAGALPUR	Sabour	U.H.S.S. Shivaydih	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
24	UHSS - 22-7	BHAGALPUR	Sanhola	U.H.S.S. Madarganj, Bhagalpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
25	UHSS -22	BHAGALPUR	Shahkund	U.H.S.S. Dindyalpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Layout	
26	UHSS -22	BHAGALPUR	Shahkund	U.H.S.S. Khaira	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Layout	
27	UHSS -22	BHAGALPUR	Shahkund	U.H.S.S. Bakchappar	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Layout	
28	UHSS -22	BHAGALPUR	Sultanganj	U.H.S.S. Udhadih	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Layout	
29	UHSS -22	BHAGALPUR	Sultanganj	U.H.S.S. Kiranpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
30	UHSS -22	BHAGALPUR	Sultanganj	U.H.S.S. Abha Ratanpur	Adrit Enterprises	5520	20-07-2022	164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Layout	
31	UHSS - 05	BHOJIPUR	Agiaon	U.H.S.S. Narayanpur	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
32	UHSS - 05	BHOJIPUR	Agiaon	U.H.S.S. Berath	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
33	UHSS - 04	BHOJPUR	Barhara	Govt. Basic School Bakhorapur	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Foundation	
34	UHSS - 04	BHOJPUR	Barhara	U.H.S.S. Shaligram Singh Ka Tola	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Foundation	
35	UHSS - 04	BHOJPUR	Barhara	U.H.S.S. S Pakri	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Foundation	
36	UHSS - 05	BHOJPUR	Charpokhari	U.H.S.S. Kumhaila	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
37	UHSS - 05	BHOJPUR	Charpokhari	U.H.S.S. Sonversa	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
38	UHSS - 04	BHOJPUR	Jagdishpur	U.H.S.S. Jangaldawa	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Ground Floor Roof Level	
39	UHSS - 04	BHOJPUR	Jagdishpur	U.H.S.S. Isarhi	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Plinth level	
40	UHSS - 05	BHOJPUR	Jagdishpur	U.H.S.S. Kakila	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Layout	
41	UHSS - 04	BHOJPUR	Koilwar	U.H.S.S. Vishunpura	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Layout	
42	UHSS - 05	BHOJPUR	Piro	U.H.S.S. Dewchanda	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
43	UHSS - 04	BHOJPUR	Shahpur	U.H.S.S. Lalu Ka Dera	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Foundation	
44	UHSS - 05	BHOJPUR	Tarari	U.H.S.S. Karath	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
45	UHSS - 04	BHOJPUR	Udawanagar	U.H.S.S. Karisath	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Foundation	Yet to Start
46	UHSS - 04	BHOJPUR	Udwantanagar	U.H.S.S. Keshopur Bakri	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	27-07-2022	26-01-2024	18	In-Progress	Plinth level	
47	UHSS - 09	BUXAR	Dumraon	U.H.S.S. Kanjharuan	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	In-Progress	Foundation	
48	UHSS - 09	BUXAR	Dumraon	U.H.S.S. Karuaj	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	In-Progress	Foundation	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
49	UHSS - 09	BUXAR	Dumraon	U.H.S.S. Nuaon, Buxar	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	In-Progress	Foundation	
50	UHSS - 09	BUXAR	Ithari	U.H.S.S. Basaon Kala	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Foundation	
51	UHSS - 09	BUXAR	Ithari	U.H.S.S. Diwan Ke Barka Gaon	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Foundation	
52	UHSS - 09	BUXAR	Ithari	U.H.S.S. Harpur	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Plinth level	
53	UHSS - 09	BUXAR	Rajpur	U.H.S.S. Rashan	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Foundation	Work stopped due to Land dispute after PCC in foundation
54	UHSS - 09	BUXAR	Rajpur	U.H.S.S. Khiri	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Plinth level	
55	UHSS - 41	DARBHANGA	Bahadurpur	U.H.S.S. Kamrauli	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Plinth level	
56	UHSS - 41	DARBHANGA	Bahadurpur	U.H.S.S. Daing	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	
57	UHSS - 171	DARBHANGA	Benipur	U.H.S.S. Radhiyam	Koshi Infratech and Developer Pvt. Ltd., Darbhanga	806	27-01-2023	314 f2 of 2022-23	15-02-2023	14-02-2024	12	In-Progress	Foundation	
58	UHSS - 170	DARBHANGA	Benipur	U.H.S.S. Ramauli	Koshi Infratech and Developer Pvt. Ltd., Darbhanga, 9546107111	807	27-01-2023	313 F2 OF 2022-23	15-02-2023	14-02-2024	12	In-Progress	Foundation	
59	UHSS - 41	DARBHANGA	Darbhanga Sadar	U.H.S.S. Balha	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	
60	UHSS - 41	DARBHANGA	Hanuman Nagar	U.H.S.S. Thaliwara	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	
61	UHSS - 41	DARBHANGA	Hanuman Nagar	U.H.S.S. Taralahi	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Ground Floor Lintel Level	
62	UHSS - 41	DARBHANGA	Keoti Runway	U.H.S.S. Koylasthan	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	
63	UHSS - 41	DARBHANGA	Singhwara	U.H.S.S. Madhupur	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	Old building is to be demolish.
64	UHSS - 38	EAST CHAMPARAN	Harsidhi	U.H.S.S. Ghiwadhar	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Layout	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
65	UHSS - 38	EAST CHAMPARAN	Turkauliya	U.H.S.S. Bishunpurwa	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Layout	
66	UHSS - 38	EAST CHAMPARAN	Turkauliya	U.H.S.S. Belwa Rai	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Layout	
67	UHSS - 217	GAYA	Barachatti	U.H.S.S. Barwadih	Ravi Kumar, Aurangabad, Mob. 8271721000	1253	10-02-2023	09 F2 of 2023-24	10-04-2023	09-04-2024	12	In-Progress	Layout	
68	UHSS - 227	GAYA	Bodh Gaya	U.H.S.S. Bataspur	Shreekant Kumar, Gaya, Mob. 7992342488	1339	13-02-2023	39 F2 of 2023.24	17-04-2023	16-04-2024	12	In-Progress	Layout	
69	UHSS - 224	GAYA	Bodh Gaya	U.H.S.S. Birhut	Shreekant Kumar, Gaya, Mob. 7992342488	1244	10-02-2023	38 F2 of 2023.24	17-04-2023	16-04-2024	12	In-Progress	Layout	
70	UHSS - 216	GAYA	Dobhi	U.H.S.S. Pirasin	Shreekant Kumar, Gaya, Mob. 7992342488	1245	10-02-2023	37 F2 of 2023.24	17-04-2023	16-04-2024	12	In-Progress	Layout	Earth Work
71	UHSS - 215	GAYA	Dumariya	U.H.S.S. Bhangia	Ramratan Prasad Yadav, Gaya, Mob. 9934235750	1267	10-02-2023	16 F2 of 2023-24	11-04-2023	10-04-2024	12	In-Progress	Layout	Earth Work
72	UHSS - 213	GAYA	Imamganj	Urdu U.H.S.S. Kothi	Sunil Kumar Singh, Gaya, Mob. 8409979148	1250	10-02-2023	15 F2 of 2023-24	11-04-2023	10-04-2024	12	In-Progress	Layout	
73	UHSS - 212	GAYA	Imamganj	U.H.S.S. Karasan Kalan	Twilight Construction, Gaya, Mob. 7903947659	1249	10-02-2023	58 F2 of 2023.24	26-04-2023	25-04-2024	12	In-Progress	Layout	
74	UHSS - 55	GAYA	Konch	U.H.S.S. Ahiyapur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Layout	Earth Work
75	UHSS - 55	GAYA	Manpur	U.H.S.S. Sadipur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Layout	
76	UHSS - 55	GAYA	Tekari	Urdu U.H.S.S. Vishunpur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Layout	
77	UHSS - 55	GAYA	Wazirganj	U.H.S.S. Pale	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Layout	
78	UHSS - 29	GOPALGANJ	Baikunthpur	U.H.S.S. Maharani	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
79	UHSS - 29	GOPALGANJ	Baikunthpur	U.H.S.S. Devakuli	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
80	UHSS - 29	GOPALGANJ	Baikunthpur	U.H.S.S. Chamanpura	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	Land insufficient

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
81	UHSS - 29	GOPALGANJ	Bhorey	U.H.S.S. Kuari Dih	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
82	UHSS - 29	GOPALGANJ	Bhorey	U.H.S.S. Sivarajpur	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Plinth level	
83	UHSS - 29	GOPALGANJ	Hathua	U.H.S.S. Baraepatti	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
84	UHSS - 29	GOPALGANJ	Hathua	U.H.S.S. Satai	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Foundation	
85	UHSS - 29	GOPALGANJ	Hathua	U.H.S.S. Singaha Tola Bagahi	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
86	UHSS - 29	GOPALGANJ	Kuchaikot	U.H.S.S. Varnaiya Rajaram	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
87	UHSS - 29	GOPALGANJ	Kuchaikot	U.H.S.S. Mateya	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
88	UHSS - 29	GOPALGANJ	Kuchaikote	U.H.S.S. Mahuawan Hindi	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
89	UHSS - 29	GOPALGANJ	Kuchaikote	U.H.S.S. Purkhas	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Foundation	
90	UHSS - 29	GOPALGANJ	Sidhwalia	U.H.S.S. Dumariya East	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
91	UHSS - 29	GOPALGANJ	Uchkagoan	U.H.S.S. Kaparpura	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
92	UHSS - 29	GOPALGANJ	Vijaipur	U.H.S.S. Mathauli	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Foundation	
93	UHSS - 18	JAMUI	Chakai	U.H.H.S. Dulampur	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	
94	UHSS - 18	JAMUI	E Aliganj	U.H.H.S.Mirjaganj	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Lintel Level	
95	UHSS - 18	JAMUI	Jamui	U.H.H.S.Bhatchak	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Lintel Level	
96	UHSS - 18	JAMUI	Jhajha	U.H.H.S.Shivmandir Baliadih	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Foundation	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
97	UHSS - 18	JAMUI	Khaira	U H.H.S Baghakhar	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Foundation	
98	UHSS - 18	JAMUI	Laxmipur	U.H.H.S.Harla	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	
99	UHSS - 18	JAMUI	Sono	U.H.H.S.Paira Matihana	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Layout	
100	UHSS - 18	JAMUI	Sono	U.H.H.S.Bujhayat	Mother india Construction Pvt. Ltd	7598	07-10-2022	211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Foundation	
101	UHSS - 13	JEHANABAD	Jehanabad	U.H.S.S. Amain	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	Foundation	
102	UHSS - 13	JEHANABAD	Kako	U.H.S.S. Bhadasara	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	Foundation	
103	UHSS - 13	JEHANABAD	Kako	U.H.S.S. Kaji Sarai	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	Foundation	
104	UHSS-13	JEHANABAD	Makhdumpur	U.H.S.S. Kohara	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	Foundation	
105	UHSS - 13	JEHANABAD	Modanganj	U.H.S.S. Jalalpur	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	Foundation	भूमि उपलब्ध करवाने हेतु पत्रांक-644 ,दिनांक-15.11.2022 द्वारा जिला पदाधिकारी जहानाबाद से अनुरोध किया गया है।
106	UHSS - 51	KATIHAR	Ajamnagar	U.H.S.S. Jalki	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
107	UHSS - 51	KATIHAR	Ajamnagar	U.H.S.S. Dhena Bagchalla	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
108	UHSS-208	KATIHAR	Barari	U.H.S.S. Lakshmipur, Katihar	Arsa Infratech Pvt. Ltd., Patna, Mob. 7992398087	1258	10-02-2023	361 f2 of 2022-23 date 20-03-2023	20-03-2023	19-09-2024	12	In-Progress	Layout	
109	UHSS - 51	KATIHAR	Barsoi	U.H.S.S. Basalgaon	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
110	UHSS - 51	KATIHAR	Barsoi	U.H.S.S. Dhatta	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
111	UHSS - 201	KATIHAR	Mansahi	U.H.S.S. Mohanpur, Katihar	Krishnapali Construction Pvt. Ltd., Patna, Mob. 9431020084	1257	10-02-2023	06 f2 of 2023,24	03-04-2023	02-10-2024	12	In-Progress	Layout	
112	UHSS - 51	KATIHAR	Pranpur	U.H.S.S. Dharhan Dhigonch	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
113	UHSS - 51	KATHAR	Pranpur	U.H.S.S. Kasthavar	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
114	UHSS - 52	KATHAR	Sameli	U.H.S.S. Dumar	Md. Rahid Alam (9934979337)	9509	07-10-2022	279 SBD OF 2022-23	18-01-2023	17-01-2024	12	In-Progress	Layout	
115	UHSS - 17	KHAGARIA	Alauli	U.H.S.S. Khairi Khutaha	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
116	UHSS - 17	KHAGARIA	Alauli	U.H.S.S. Shumbha Gazi Ghat	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
117	UHSS - 17	KHAGARIA	Allauli	U.H.S.S. Meghouna	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Layout	6 feet deep land
118	UHSS - 17	KHAGARIA	Gogri	U.H.S.S. Pakrail	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Foundation	H.T. wire passes over through land
119	UHSS - 17	KHAGARIA	Khagaria	U.H.S.S. Morkahithana	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Foundation	Land not available.
120	UHSS - 186	KISHANGANJ	DighalBank	U.H.S.S. Kathal Bari	Aman Adveek Construction, Hajipur, Mob. 9123410462	820	27-01-2023	317 F2 OF 2022-23	15-02-2023	14-02-2024	12	In-Progress	Plinth level	
121	UHSS - 185	KISHANGANJ	DighalBank	U.H.S.S. Kudhaili	Ravi Trading Company, Supaul, Mob. 9955634523	819	27-01-2023	309 f2 of 2022-23	13-02-2023	12-02-2024	12	In-Progress	Layout	
122	UHSS - 184	KISHANGANJ	DighalBank	U.H.S.S. Singhi Mari	Ravi Trading Company, Supaul, Mob. 9955634523	818	27-01-2023	308 F2 of 2022-23	13-02-2023	12-02-2024	12	In-Progress	Foundation	
123	UHSS - 183	KISHANGANJ	DighalBank	U.H.S.S. Jar Jhulla	Aman Adveek Construction, Hajipur, Mob. 9123410462	817	27-01-2023	316 of 2022-23	15-02-2023	14-02-2024	12	In-Progress	Plinth level	
124	UHSS - 195	KISHANGANJ	Kochadhaman	U.H.S.S. Haldi Khora	Arbind Rai, Bhojpur, Mob. 7634882808	1254	10-02-2023	338 F2 of 2022-23	27-02-2023	26-02-2024	12	In-Progress	Foundation	
125	UHSS - 192	KISHANGANJ	Kochadhaman	U.H.S.S. Dhanpura	Iftekhar Alam, Araria, Mob. 9934724033	821	27-01-2023	67 f2 of 2023,24	27-04-2023	26-04-2024	12	In-Progress	Layout	
126	UHSS - 180	KISHANGANJ	Tedhagachhi	U.H.S.S. Benugarh	Aman Adveek Construction, Hajipur, Mob. 9123410462	802	27-01-2023	315 F2 OF 2022-23	15-02-2023	14-02-2024	12	In-Progress	Plinth level	
127	UHSS - 40	MADHUBANI	Babu Barhi	U.H.S.S. Barhara	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Lintel Level	
128	UHSS - 40	MADHUBANI	Banipatti	U.H.S.S. Ganguli	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Lintel Level	RCC

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
129	UHSS - 40	MADHUBANI	Bisfi	U.H.S.S. Singhaso	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Lintel Level	PCC
130	UHSS - 40	MADHUBANI	Jhanjharpur	U.H.S.S. Lohna	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	PCC
131	UHSS - 40	MADHUBANI	Khutauna	U.H.S.S. Ekhattha	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Lintel Level	
132	UHSS - 40	MADHUBANI	Khutauna	U.H.S.S. Malin Velha	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Foundation	
133	UHSS - 40	MADHUBANI	Laukahi	U.H.S.S. Kaluahi	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Foundation	
134	UHSS - 40	MADHUBANI	Pandaul	New U. Shridhar U.H.S.S. Shahpur	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	
135	UHSS - 40	MADHUBANI	Rajnagar	U.H.S.S. Kewalpatti	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	PCC
136	UHSS - 97	MUNGER	Asarganj	U.H.S.S. Masoomganj	M/s Manoj Kumar Singh (8864000170)	106	04-01-2023	306 F2 OF2022-23	10-02-2023	09-02-2024	12	In-Progress	Foundation	
137	UHSS - 93	MUNGER	Dharhara	U.H.S.S. Maharna	Kailash Kumar Singh	440	16-01-2023	312 F2 OF 2022-23	15-02-2023	14-02-2024	12	In-Progress	Ground Floor Lintel Level	
138	UHSS - 90	MUNGER	Haweli Khadagpur	U.H.S.S. Gangta More,	Madhav Infratech (7766950506)	108	04-01-2023	348 F2 OF 2022-23	13-03-2023	12-03-2024	12	In-Progress	Foundation	
139	UHSS - 136	MUZAFFARPUR	Bandra	U.H.S.S. Banda	Rajeev Kumar, Samastipur, Mob. 9308639441	776	25-01-2023	321 F2 OF 2022-23	16-02-2023	15-02-2024	12	In-Progress	Foundation	High tension electric wire above allotted site.
140	UHSS - 134	MUZAFFARPUR	Bandra	U.H.S.S. Sakriman	Jugnoo Kumar, Muzaffarpur, Mob. 8083370525	782	25-01-2023	360 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	In-Progress	Foundation	
141	UHSS - 133	MUZAFFARPUR	Bochahan	U.H.S.S. Kafan	Sonu Kumar, Muzaffarpur, Mob. 9431454541	777	25-01-2023	340 F2 of 2022-23	03-03-2023	02-03-2024	12	In-Progress	Plinth level	
142	UHSS - 129	MUZAFFARPUR	Kurhani	U.H.S.S. Dhodhi Ratan	Gunjan Kumar (7735490393)	130	05-01-2022	290 f2 of 2022-23	24-01-2023	23-01-2024	12	In-Progress	Ground Floor Roof Level	
143	UHSS - 150	MUZAFFARPUR	Minapur	U.H.S.S. Rampur Ratan	Sonu Kumar, Muzaffarpur, Mob. 9431454541	773	25-01-2023	341 F2 of 2022-23	03-03-2023	02-03-2024	12	In-Progress	Layout	
144	UHSS - 147	MUZAFFARPUR	Motipur	U.H.S.S. Nakta	Shaurya Premier Infrastructure Pvt. Ltd., Mob. 9955993202	463	17-01-2023	304 F2 of 2022-23	09-02-2023	08-02-2024	12	In-Progress	Foundation	Tie level

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
145	UHSS - 145	MUZAFFARPUR	Motipur	U.H.S.S. Mahmada	Sharvjit Kumar, Mob. 9931006125	462	17-01-2023				12	In-Progress	Foundation	
146	UHSS - 124	MUZAFFARPUR	Sakra	U.H.S.S. Baji Bujurg	Sunil Kumar (9431239248)	9650	26-12-2022	300 F2 OF 2022-23	06-02-2023	05-02-2024	12	In-Progress	Plinth level	
147	UHSS - 34	MUZAFFARPUR	Sakra	U.H.S.S. Machahi	Raj Kumar (9631032567)	9311	14-12-2022	263 F2of 2022-23 (22.12.22)	22-12-2022	21-12-2023	12	In-Progress	First Floor Roof Level	
148	UHSS - 35	MUZAFFARPUR	SARAIYA	U.H.S.S. Gorigama Dih	Disha Enterprises	9510	20-12-2022	278 f2 of 2022-23	18-01-2023	17-01-2024	12	In-Progress	Ground Floor Roof Level	
149	UHSS - 02	NALANDA	Ben	U.H.S.S. Akauna	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Foundation	
150	UHSS - 02	NALANDA	Ben	U.H.S.S. Ramganj	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Plinth level	
151	UHSS-60	NALANDA	Biharsharif	U.H.S.S. Mahanandpur	Pratap Kumar (9431042061)	9517	20-12-2022	299 F2 OF 2022-23	06-02-2023	05-08-2024	12	In-Progress	Ground Floor Roof Level	
152	UHSS - 74	NALANDA	Biharsharif	U.H.S.S. Mazidpur	M/s AK Coudhary (6205619641)	9543	21-12-2022	337 F2 of 2022-23	24-02-2023	23-02-2024	12	In-Progress	Plinth level	
153	UHSS - 02	NALANDA	Islampur	U.H.S.S. Madarganj, Nalanda	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Plinth level	
154	UHSS - 02	NALANDA	Islampur	U.H.S.S. Barhmgawan	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Plinth level	
155	UHSS - 02	NALANDA	Islampur	U.H.S.S. Banbag	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Plinth level	
156	UHSS - 72	NALANDA	Katrisarai	U.H.S.S. Gowardhan Bigha	Chitranjan Kumar Sharma, Nawada, 9934883541	1255	10-02-2022	351 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Layout	
157	UHSS - 71	NALANDA	Katrisarai	U.H.S.S. Bhagwanpur	Chitranjan Kumar Sharma, Nawada, 9934883541	1256	10-02-2023	352 f2 of 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Layout	
158	UHSS - 02	NALANDA	Parwalpur	U.H.S.S. Baburbanna	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Layout	
159	UHSS - 03	NALANDA	Silao	U.H.S.S. Narhar Bigha	Chitranjan Kumar Sharma (9934883541)	9306	14-12-2022	353 f2 of 22-23 date 14-03-2023	14-03-2023	13-09-2024	12	In-Progress	Layout	
160	UHSS - 10	NAWADA	Akbarpur	U.H.S.S. Derma	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Plinth level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
161	UHSS - 10	NAWADA	Akbarpur	U.H.S.S. Pharpur	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Plinth level	
162	UHSS - 10	NAWADA	Akbarpur	U.H.S.S. Kuhila	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Plinth level	
163	UHSS - 10	NAWADA	Hasua	U.H.S.S. Bhadseni	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Plinth level	
164	UHSS - 10	NAWADA	Narhat	U.H.S.S. Khanawan	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Ground Floor Lintel Level	
165	UHSS - 10	NAWADA	Nawada	U.H.S.S. Patwa Sarai	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Plinth level	
166	UHSS - 10	NAWADA	Nawada	U.H.S.S. Jhunathi	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Foundation	
167	UHSS - 10	NAWADA	Pakriwarama	U.H.S.S. Gulni	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Foundation	
168	UHSS - 10	NAWADA	Roh 3	U.H.S.S. Bara Panday	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Plinth level	
169	UHSS - 10	NAWADA	Sirdala	U.H.S.S. Sandh Manjhawan	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Ground Floor Lintel Level	
170	UHSS - 69	PATNA	Danapur	U.H.S.S. Akilpur	Ranjish Kumar (9939920997)	9542	21-12-2022	356 of 2022-23	14-03-2023	13-09-2024	12	In-Progress	Foundation	
171	UHSS - 68	PATNA	Dhanarua	U.H.S.S. Kosoot	Unitek Engineering (9798255555)	9544	21-12-2022	335 F2 of 2022-23	23-03-2023	22-09-2024	12	In-Progress	Foundation	
172	UHSS - 65	PATNA	Fatuha	U.H.S.S. Gabaspur	Nidhi Construction (9233552)	9514	20-12-2022	355 f2 of 2022-23 date 14-03-2023	14-03-2023	13-09-2024	12	In-Progress	Foundation	
173	UHSS - 64	PATNA	Masaurhi	U.H.S.S. Chhata	Nidhi Construction (9233552)	9505	20-12-2022	354 F2 OF 2022-23	14-03-2023	13-09-2024	12	In-Progress	Foundation	
174	UHSS - 48	PURNEA	Amaur	U.H.S.S. Bagdhar	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Ground Floor Roof Level	
175	UHSS - 48	PURNEA	Banmankhi	U.H.S.S. Janki Nagar Hat	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	
176	UHSS - 48	PURNEA	Bhawanipur	U.H.S.S. Brahmagyani	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
177	UHSS - 48	PURNEA	Dagarua	U.H.S.S. Mahammadpur Barsouni	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	
178	UHSS - 48	PURNEA	Kasba	U.H.S.S. Kadwa Sanjhely	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	
179	UHSS - 48	PURNEA	Krityanand Nagar	U.H.S.S. Parora	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	
180	UHSS - 48	PURNEA	Purnia East	U.H.S.S. Maranga	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	
181	UHSS - 48	PURNEA	Rupauli	U.H.S.S. Lalganj	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	
182	UHSS - 48	PURNEA	Rupauli	U.H.S.S. Bairiya	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	
183	UHSS - 56	SAMASTIPUR	Kalyanpur	U.H.S.S. Morwara	KamalNayan Kumar	5071	01-07-2022	141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	18	In-Progress	Layout	
184	UHSS - 56	SAMASTIPUR	Samastipur	U.H.S.S. Khori	KamalNayan Kumar	5071	01-07-2022	141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	18	In-Progress	Foundation	
185	UHSS - 111	SARAN	Ekma	U.H.S.S. Bhodsa	Jai Durga Construction (8877522909)	133	05-01-2023	334 F2 of 2022-23	22-02-2023	21-02-2024	12	In-Progress	Foundation	
186	UHSS - 110	SARAN	Ekma	U.H.S.S. Betwaniya	Balindar Singh Mob. 8292558873	131	05-01-2023	332 F2 of 2023.24	13-04-2023	12-04-2024	12	In-Progress	Foundation	
187	UHSS - 14	SHEIKHPURA	Ariari	U.H.S.S. Husainabad	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Layout	
188	UHSS - 14	SHEIKHPURA	Barbigha	U.H.S.S. Kewtidih	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
189	UHSS - 14	SHEIKHPURA	Ghat Kushumbha	U.H.S.S. Bamghat	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Layout	
190	UHSS - 14	SHEIKHPURA	Hathiyawan	U.H.S.S. Ramraipur	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
191	UHSS - 14	SHEIKHPURA	Sheikhpura	U.H.S.S. Badashahpur	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
192	UHSS - 14	SHEIKHPURA	Sheikhpura	U.H.S.S. Lodipur	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Layout	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
193	UHSS - 33	SITAMARHI	Runnisaidpur	U.H.S.S. Thumma	Raj Kumar Singh	9312	14-12-2022	331 F2 OF 2022-23	22-02-2023	21-02-2024	12	In-Progress	Plinth level	
194	UHSS - 26	SIWAN	Andar	U.H.S.S. Patji Bahadur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Layout	
195	UHSS - 25	SIWAN	Barharia	U.H.S.S. Hathigain	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 SBD of 2022-23 02-01-2023	02-01-2023	01-07-2024	18	In-Progress	Foundation	
196	UHSS - 26	SIWAN	Guthani	U.H.S.S. Bangara	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Layout	
197	UHSS - 25	SIWAN	Hussainganj	U.H.S.S. Badram	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	In-Progress	Layout	
198	UHSS - 26	SIWAN	Mairwa	U.H.S.S. Kabirpur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Foundation	Excavation
199	UHSS - 26	SIWAN	Raghunathpur	U.H.S.S. Karsar	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Layout	
200	UHSS - 25	SIWAN	Siwan Sadar	U.H.S.S. Chanaur	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	In-Progress	Foundation	
201	UHSS - 25	SIWAN	Siwan Sadar	U.H.S.S. Baletha	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	In-Progress	Foundation	
202	UHSS - 25	SIWAN	Siwan Sadar	U.H.S.S. Sarawe	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	In-Progress	Foundation	
203	UHSS - 30	VAISHALI	Bhagwanpur	U.H.S.S. Askaranpur	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Ground Floor Roof Level	
204	UHSS - 123	VAISHALI	Bidupur	U.H.S.S. Jurawanpur Gopalpur	Gunjan Kumar (7735490393)	113	04-01-2023	376 F2 OF 2022-23	24-03-2023	23-03-2024	12	In-Progress	Foundation	
205	UHSS - 30	VAISHALI	Goraul	U.H.S.S. Islampur	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	First Floor Roof Level	
206	UHSS - 30	VAISHALI	Goraul	U.H.S.S. Thikahan	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Ground Floor Roof Level	
207	UHSS - 30	VAISHALI	Hajipur	U.H.S.S. Kutubpur Ekara	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	First Floor Roof Level	
208	UHSS - 121	VAISHALI	Jandaha	U.H.S.S. Rasalpur	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	822	27-01-2023	380 F2 of 2022-23, Dt: 27.03.2023,	27-03-2023	26-09-2024	12	In-Progress	Foundation	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
209	UHSS - 30	VAISHALI	Lalganj	U.H.S.S. Gurmiyan	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Foundation	
210	UHSS - 30	VAISHALI	Rajapakar	U.H.S.S. Makhdumpur Pokhraira	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Ground Floor Lintel Level	
211	UHSS -46	ARARIA	Araria	U.H.S.S. Bansbari							18	Not started	Not started	
212	UHSS -46	ARARIA	Araria	U.H.S.S. Paiktola							18	Not started	Not started	
213	UHSS -46	ARARIA	Araria	U.H.S.S. Araria Basti							18	Not started	Not started	
214	UHSS -46	ARARIA	Bhargama	U.H.S.S. Raharia							18	Not started	Not started	
215	UHSS - 43	ARARIA	Forbesganj	U.H.S.S. Madhubani							12	Not started	Not started	NIT-34 (2022-23)
216	UHSS - 47	ARARIA	Forbesganj	U.H.S.S. Tedhi Mushari							18	Not started	Not started	
217	UHSS - 47	ARARIA	Forbesganj	U.H.S.S. Hingna Aurahi							18	Not started	Not started	
218	UHSS - 47	ARARIA	Forbesganj	U.H.S.S. Mirzapur							18	Not started	Not started	
219	UHSS -46	ARARIA	Jokihat	U.H.S.S. Jahan Pur							12	Not started	Not started	
220	UHSS - 47	ARARIA	Kursakanta	U.H.S.S. Kaparfora							18	Not started	Not started	
221	UHSS - 47	ARARIA	Narpatganj	U.H.S.S. Noniya Tola Chakla, Narpatganj							18	Not started	Not started	
222	UHSS - 47	ARARIA	Narpatganj	U.H.S.S. Achara							18	Not started	Not started	NIT-33 (2022-23)
223	UHSS - 47	ARARIA	Narpatganj	U.H.S.S. Khabdah Dumriya							18	Not started	Not started	NIT-33 (2022-23)
224	UHSS -46	ARARIA	Palasi	U.H.S.S. Rupail Madhail							12	Not started	Not started	NIT-33 (2022-23)

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
225	UHSS -46	ARARIA	Raniganj	U.H.S.S. Gunwanti							12	Not started	Not started	NIT-33 (2022-23)
226	UHSS -46	ARARIA	Raniganj	U.H.S.S. Parmanand Pur							12	Not started	Not started	NIT-33 (2022-23)
227	UHSS -46	ARARIA	Raniganj	U.H.S.S. Koska Pur							12	Not started	Not started	NIT-33 (2022-23)
228	UHSS - 47	ARARIA	Sikati	U.H.S.S. Sohag Maro							12	Not started	Not started	NIT-33 (2022-23)
229		AURANGABAD	Daudnagar	U.H.S.S. Jamuawan								Not started	Land insufficient	Insufficient Land .
230	UHSS - 11	AURANGABAD	Deo	U.H.S.S. Berhni							12	Not started	Not started	
231	UHSS - 254	AURANGABAD	Deo	U.H.S.S. Bijauli Deo	Bablu Kumar Singh, Patna, Mob. 9334773855	1551	21-02-2023				12	Not started	Not started	
232		AURANGABAD	Kutumba	U.H.S.S. Risiap								Not started	Land insufficient	Insufficient Land .
233	UHSS - 255	AURANGABAD	Kutumba	U.H.S.S. Mahasu	Bablu Kumar Singh, Patna, Mob. 9334773855	1554	21-02-2023				12	Not started	Not started	
234	UHSS - 256	AURANGABAD	Kutumba	U.H.S.S. Chintavan Bigha	Vishnu Construction, Bihta, Patna, Mob. 7209516518	1550	21-02-2023	47 12 11 2023.24	21-04-2023	20-10-2024	12	Not started	Not started	
235	UHSS - 257	AURANGABAD	Kutumba	U.H.S.S. Jhakhari	Ratnesh Kumar, Rohtas, Mob. 9955553246	1608	22-02-2023	336 F2 of 2022-23	24-02-2023	23-08-2024	12	Not started	Not started	
236	UHSS - 258	AURANGABAD	Madanpur	U.H.S.S. Pirvan	Shivpatia Nageshwar Infrastructure Pvt. Ltd., Aurangabad, Mob. 9110903541	1612	22-02-2023	48 12 11 2023.24	21-04-2023	20-10-2024	12	Not started	Not started	
237	UHSS - 259	AURANGABAD	Madanpur	U.H.S.S. Salaiya	Azad Construction, Gaya, Mob. 9546026779	1611	22-02-2023	59 12 11 2023.24	26-04-2023	25-10-2024	12	Not started	Not started	
238	UHSS - 260	AURANGABAD	Madanpur	U.H.S.S. Jurahi	Azad Construction, Gaya, Mob. 9546026779	1610	22-02-2023				12	Not started	Not started	
239	UHSS - 261	AURANGABAD	Nawinagar	U.H.S.S. Parariya							12	Not started	Not started	Retender NIT-18 (2022-23)
240		AURANGABAD	Obra	U.H.S.S. Shankarpur								Not started	Land insufficient	Insufficient Land .

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
241		AURANGABAD	Obra	U.H.S.S. Ratwar								Not started	Land insufficient	Insufficient Land .
242		AURANGABAD	Rafiganj	U.H.S.S. Kharokhar								Not started	Land insufficient	Insufficient Land .
243	UHSS - 23	BANKA	Amarpur	U.H.S.S. Bhadriya	Maa Kamakhya Tirupati Real Build Pvt. Ltd., Bhagalpur, Mob. 6200384263	3273	10-04-2023				12	Not started	Not started	
244	UHSS - 23	BANKA	Amarpur	U.H.S.S. Surihari							12	Not started	Not started	Retender NIT-24 (2022-23)
245	UHSS - 279	BANKA	Barahat	U.H.S.S. Saharna	Kumar Rajiv Ranjan, Mob. 9471622711	3284	10-04-2023				12	Not started	Not started	
246	UHSS - 265	BANKA	Belhar	U.H.S.S. Nagel	Shailendra Kumar Singh, Jamui, Mob. 9955432581	1698	24-02-2023	56 F2 of 2023.24	26-04-2023	25-07-2024	12	Not started	Not started	
247	UHSS - 264	BANKA	Belhar	U.H.S.S. Hathiya Darha	Jeewan Kishore Singh, Samastipur, Mob. 9934795831	1699	24-02-2023	54 F2 of 2023.24	25-04-2023	24-07-2024	12	Not started	Not started	
248	UHSS - 280	BANKA	Bounsi	U.H.S.S. Bishanpur	Tirap Construction Pvt. Ltd., Hajipur, Mob. 9101506394	3283	10-04-2023				12	Not started	Not started	
249	UHSS - 263	BANKA	Chandan	U.H.S.S. Asuda Mukunda							12	Not started	Not started	Retender NIT-18 (2022-23)
250	UHSS - 23	BANKA	Dhoraiya	U.H.S.S. Bhatuachak	Patliputra Construction, Patna , Mob. 7992460916	3278	10-04-2023				12	Not started	Not started	
251	UHSS - 282	BANKA	Dhoraiya	U.H.S.S. Jakha	Anand Kumar Mob. 9934062407	3277	10-04-2023				12	Not started	Not started	
252	UHSS - 262	BANKA	Katoriya	U.H.S.S. Bhorsar	Parmanand Singh, Jamui, Mob. 9162522819	1609	22-02-2023	01 F2 of 2023-24	01-04-2023	31-03-2024	12	Not started	Not started	
253	UHSS - 23	BANKA	Rajaun	U.H.S.S. Chkmunniya							12	Not started	Not started	Retender NIT-24 (2022-23)
254	UHSS - 23	BANKA	Rajaun	U.H.S.S. Majhgan	Pramod Kumar, Jamui, Mob. 9199836262	3282	10-04-2023				12	Not started	Not started	
255	UHSS - 24	BANKA	Shambhuganj	U.H.S.S. Rajghat	Madhav Infratech, Patna, Mob. 7766950506	1555	21-02-2023	358 f2 of 2022-23 date 20-03-2023	20-03-2023	19-09-2024	12	Not started	Not started	
256	UHSS - 19	BEGUSARAI	Bachhawara	U.H.S.S. Dadupur							18	Not started	Not started	NIT-34 (2022-23)

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
257	UHSS - 19	BEGUSARAI	Bachhawara	U.H.S.S. Fateha							18	Not started	Not started	NIT-34 (2022-23)
258	UHSS - 107	BEGUSARAI	Bakhari	U.H.S.S. Ghaghra	M/s Sanjay Kumar (9430003830)	135	05-01-2023				12	Not started	Not started	
259		BEGUSARAI	Balia	U.H.S.S. Madhusudanpur								Not started	Land insufficient	Insufficient Land .
260		BEGUSARAI	Barauni	U.H.S.S. Bathauli								Not started	Land insufficient	Insufficient Land 45 X 65 ft.
261	UHSS - 108	BEGUSARAI	Begusarai	U.H.S.S. Bharra	Abhay Kumar Singh, Begusarai, Mob. 8789994351	3462	18-04-2023				12	Not started	Not started	
262	UHSS - 106	BEGUSARAI	Begusarai	U.H.S.S. Basudevpur	Sanjay Kumar, Mob. 9430003830	460	17-01-2023				12	Not started	Not started	
263	UHSS - 19	BEGUSARAI	Bhagwanpur	U.H.S.S. Mokhtiyarpur							18	Not started	Not started	NIT-34 (2022-23)
264		BEGUSARAI	Cheriya Bariyarpur	U.H.S.S. Sakarwasa								Not started	Land insufficient	Insufficient Land 70 X 35 ft.
265	UHSS - 19	BEGUSARAI	Chhaurahi	U.H.S.S. Pansalla							18	Not started	Not started	NIT-34 (2022-23)
266	UHSS - 19	BEGUSARAI	Chhaurahi	U.H.S.S. Sihma							18	Not started	Not started	NIT-34 (2022-23)
267	UHSS - 105	BEGUSARAI	Dandari	U.H.S.S. Katarmala	M/s Sanjay Kumar (9430003830)	136	05-01-2023				12	Not started	Not started	
268	UHSS - 104	BEGUSARAI	Garhpura	U.H.S.S. Gudar	Rajnish Vats (8051666426)	137	05-01-2023	17 F2 of 2023-24	11-04-2023	10-04-2024	12	Not started	Not started	
269	UHSS - 19	BEGUSARAI	Khodawantpur	U.H.S.S. Begampur							18	Not started	Not started	NIT-34 (2022-23)
270	UHSS - 103	BEGUSARAI	Matihani	U.H.S.S. Jagatpura	Sunil Enterprises (92.70406)	114	04-01-2023	02 F2 of 2023-24	03-04-2023	02-10-2024	12	Not started	Not started	
271	UHSS - 102	BEGUSARAI	Matihani	U.H.S.S. Rachiyaahi Naya Tol	Pushpendra Kumar (04.01.2023)	104	04-01-2023	289 F2 OF 2022-23	24-01-2023	23-01-2024	12	Not started	Not started	
272	UHSS - 20	BEGUSARAI	Nawakothi	U.H.S.S. Rajakpur	M/s Binod Kumar	9307	14-12-2022	288 F2 OF 2022-23	24-01-2023	23-01-2024	12	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
273	UHSS - 19	BEGUSARAI	Teghra	U.H.S.S. Gaura							18	Not started	Not started	NIT-34 (2022-23)
274		BHAGALPUR	Goradih	U.H.S.S. Danda Bazar								Not started	Land insufficient	Insufficient Land 53 X 45 ft.
275	UHSS - 21	BHAGALPUR	Ismailpur	U.H.S.S. Lakshmipur, Bhagalpur	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Not started	Drawing to be change
276	UHSS -21	BHAGALPUR	Kahalgaon	U.H.S.S. Ekdara	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Not started	Drawing to be change
277	UHSS -21	BHAGALPUR	Kahalgaon	U.H.S.S. Sour	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Not started	Drawing to be change
278	UHSS -21	BHAGALPUR	Nath Nagar	U.H.S.S. Fatahpur	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Not started	Drawing to be change
279		BHAGALPUR	Pirpainti	U.H.S.S. Dilouri								Not started	Land insufficient	Insufficient Land 32 X 32 ft.
280		BHAGALPUR	Pirpainti	U.H.S.S. Laxmipur, Bhagalpur								Not started	Land insufficient	Insufficient Land .
281		BHAGALPUR	Pirpainti	U.G.H.S.S. Mahadeo Tikar								Not started	Land insufficient	Insufficient Land .
282		BHAGALPUR	Pirpainti	U.H.S.S. Moultoala								Not started	Land insufficient	Insufficient Land 32 X 32 ft.
283	UHSS -21	BHAGALPUR	Rangrachauk	U.H.S.S. Murli	Adrit Enterprises	6425	26-08-2022	199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Not started	
284		BHAGALPUR	Sabour	U.H.S.S. Kurpat								Not started	Land insufficient	Insufficient Land .
285	UHSS - 04	BHOJPUR	Ara	U.H.S.S. Basantpur	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	Not started	Approach road not available	Work not start due to approach road not available due to crops.
286	UHSS - 04	BHOJPUR	Barhara	U.H.S.S. Kudariya Parshurampur	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	Not started	Land insufficient	
287		BHOJPUR	Barhara	U.H.S.S. Gundi								Not started	Land insufficient	Insufficient Land - 40' x 50'

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
288		BHOJPUR	Bihiyan	U.H.S.S. Rudra Nagar								Not started	To be demolished	Possible, after dismantling.
289		BHOJPUR	Bihiyan	U.H.S.S. Kauriya								Not started	To be demolished	Possible, after dismantling.
290	UHSS - 06	BHOJPUR	Bihiyan	U.H.S.S. Sikariya	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3289	10-04-2023				12	Not started	Land insufficient	Insufficient Land - 56' x 60'
291		BHOJPUR	Charpokhari	U.H.S.S. Mukundpur								Not started	Land insufficient	Insufficient Land - 70' x 28'
292		BHOJPUR	Garhani	U.H.S.S. Aslan Bahadurpur								Not started	Land insufficient	Insufficient Land - 80' x 40'
293		BHOJPUR	Garhani	U.H.S.S. Kaup								Not started	Land not available	Land not available
294	UHSS - 04	BHOJPUR	Koilwar	U.H.S.S. Khangaon	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	Not started	Land not available	
295		BHOJPUR	Koilwar	U.H.S.S. Khesrahiya								Not started	Land not available	Land not available
296	UHSS - 05	BHOJPUR	Piro	U.H.S.S. Tar	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Not started	
297	UHSS - 05	BHOJPUR	Sahar	U.H.S.S. Baruhi	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land insufficient	
298		BHOJPUR	Sahar	U.H.S.S. Nawada								Not started	Land insufficient	Insufficient Land -80' x 35'
299		BHOJPUR	Shahpur	U.H.S.S. Jawainiya								Not started	Land insufficient	Insufficient Land -110' x 30'
300		BHOJPUR	Shahpur	U.H.S.S. Suhiya								Not started	Land not available	Land not available
301		BHOJPUR	Tarari	U.H.S.S. Bagar								Not started	Land insufficient	Insufficient Land - 75' x 55'

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
302	UHSS - 113	BHOJPUR	Tarari	U.H.S.S. Chakiya	Vikash Kumar Yadav, Mob. 6206821855	459	17-01-2023				12	Not started	Land insufficient	Insufficient Land -65' x 75'
303	UHSS - 05	BHOJPUR	Tarari	U.H.S.S. Jethwar	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land NOC awaited	
304	UHSS - 05	BHOJPUR	Tarari	U.H.S.S. Gaharuan	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land NOC awaited	
305	UHSS - 05	BHOJPUR	Tarari	U.H.S.S. Kurmuri	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land not available	
306	UHSS - 05	BHOJPUR	Tarari	U.H.S.S. Tarari	Kaushlendra Kumar	7606	07-10-2022	281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land insufficient	
307	UHSS - 04	BHOJPUR	Udawant Nagar	U.H.S.S. Chaurai	Beacon Global Infra	5526	20-07-2022	158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	Not started	Land not available	
308		BHOJPUR	Udawant Nagar	U.H.S.S. Nawadaben								Not started	Land insufficient	Insufficient Land - 70' x 32' & 92' x 75'
309	UHSS - 09	BUXAR	Buxar	U.H.S.S. Kritpura	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Not started	Only 20 x 11m Structure available.New construction possible only after dismantling
310	UHSS - 09	BUXAR	Buxar	U.H.S.S. Nadaon	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land NOC awaited	
311		BUXAR	Chousa	U.H.S.S. Banar Pur								Not started	Land not available	Land not available
312	UHSS - 09	BUXAR	Dumraon	U.H.S.S. Purana Bhojpur (E)	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land NOC awaited	
313	UHSS - 09	BUXAR	Dumraon	U.H.S.S. Rampur Mathiya	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land NOC awaited	
314	UHSS - 09	BUXAR	Dumraon	U.H.S.S. Mathila	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land Dispute	
315	UHSS - 09	BUXAR	Ithari	U.H.S.S. Baikunthpur								Not started	Land not available	Land not available
316		BUXAR	Nawanagar	U.H.S.S. Dhanbakhara								Not started	Land not available	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
317		BUXAR	Nawanagar	U.H.S.S. Parmanpur								Not started	Land not available	Land not available
318	UHSS - 09	BUXAR	Simri	U.H.S.S. Dhakaich	Krishna Murari	5523	20-07-2022	149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	Land issue resolved work would be starting soon
319	UHSS - 173	DARBHANGA	Alinagar	U.H.S.S. Garaul Chakka							12	Not started	Not started	NIT-21 (2022-23)
320	UHSS - 172	DARBHANGA	Alinagar	U.H.S.S. Jayantipur	Kavita Singh, Supaul, Mob. 9432245642	810	27-01-2023				12	Not started	Not started	
321		DARBHANGA	Baheri	U.H.S.S. Bijuliya								Not started	Not started	Not required of new building.
322		DARBHANGA	Biraul	U.H.S.S. Pataniya								Not started	Not started	Not required of new building.
323		DARBHANGA	Biraul	U.H.S.S. Koylajan								Not started	Not started	Not required of new building.
324	UHSS- 169	DARBHANGA	Biraul	U.H.S.S. Balha	Chandra Sekhar Mahto, Madhubani, Mob. 9472294277	815	27-01-2023	Agreement done	12-04-2023	11-04-2024	12	Not started	Not started	
325	UHSS - 168	DARBHANGA	Ghanshyampur	U.H.S.S. Tumaul							12	Not started	Not started	NIT-21 (2022-23)
326	UHSS - 41	DARBHANGA	Kewati	U.H.S.S. Pachadhi	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	Land NOC awaited	NOC not yet provided by HM.
327	UHSS - 167	DARBHANGA	Kusheshwar Asthan East	U.H.S.S. Mahadev Math	Shree Jagannath Solution (8986355057)	825	27-01-2023	62 F2 of 2023.24	26-04-2023	25-10-2024	12	Not started	Not started	
328	UHSS - 166	DARBHANGA	Kusheshwar Asthan West	U.H.S.S. Madhuban	Shree Jagannath Solution (8986355057)	824	27-01-2023	61 F2 of 2023.24	26-04-2023	25-10-2024	12	Not started	Not started	
329	UHSS - 165	DARBHANGA	Kusheshwarsthan West	U.H.S.S. Bishahariya							12	Not started	Not started	NIT-21 (2022-23)
330	UHSS - 164	DARBHANGA	Kusheshwarsthan East	U.H.S.S. Baraniya	Dharmendra Kumar Yadav, Darbhanga, Mob. 9934717544	823	27-01-2023	07 F2 of 2023-24	03-04-2023	02-04-2024	12	Not started	Not started	
331	UHSS - 42	DARBHANGA	Manigachhi	U.H.S.S. Raghapur Deyodhi							12	Not started	Not started	NIT-21 (2022-23)

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
332	UHSS - 41	DARBHANGA	Singheshwar	U.H.S.S. Katka	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	Land not available	Land not available.
333	UHSS - 41	DARBHANGA	Singheshwar	U.H.S.S. Sanahpur	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022	221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	To be demolished	Old building is to be demolish.
334	UHSS - 38	EAST CHAMPARAN	Adapur	U.H.S.S. Beldarwa	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Not started	
335	UHSS - 163	EAST CHAMPARAN	Areraj	U.H.S.S. Radhiya	Niraj Kumar Singh, Mob. 9431299456	813	27-01-2023	326 F2 of 2022-23	16-02-2023	15-02-2024	12	Not started	Not started	
336	UHSS - 38	EAST CHAMPARAN	BANJARIYA	U.H.S.S. Kukurjari	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Not started	
337	UHSS - 160	EAST CHAMPARAN	Bara Chakiya	U.H.S.S. Ghanshyam Pakari	Niraj Kumar Singh, Mob. 9431299456	457	17-01-2023	30 F2 of 2023-24	12-04-2023	11-04-2024	12	Not started	Not started	
338	UHSS - 159	EAST CHAMPARAN	Chakiya	U.H.S.S. Chintamanpur	Niraj Kumar Singh, Mob. 9431299456	1268	10-02-2023	324 F2 of 2022-23	16-02-2023	15-02-2024	12	Not started	Not started	
339	UHSS - 162	EAST CHAMPARAN	Chiraiya	U.H.S.S. Parewa	Niraj Kumar Singh, Mob. 9431299456	1785	27-02-2023	31 F2 of 2023-24	12-04-2023	11-04-2024	12	Not started	Not started	
340		EAST CHAMPARAN	Dhaka	U.H.S.S. Chandanbara								Not started	Land not available	Land not available
341		EAST CHAMPARAN	Ghorasahan	U.H.S.S. Samanpur								Not started	Land not available	Land not available
342	UHSS - 161	EAST CHAMPARAN	Ghorasahan	U.H.S.S. Laxmipur Laukhan	Niraj Kumar Singh, Mob. 9431299456	458	17-01-2023	325 F2 of 2022-23	16-02-2023	15-02-2024	12	Not started	Not started	
343	UHSS - 158	EAST CHAMPARAN	Kesariya	U.H.S.S. Sundarapur	Guthani Infracon Pvt. Ltd., Patna, 9431283625	779	25-01-2023				12	Not started	Not started	
344	UHSS - 157	EAST CHAMPARAN	Kotwa	U.H.S.S. Ahiraulia	Parwati Construction, East Champaran, Mob. 9504532141	780	25-01-2023				12	Not started	Not started	
345		EAST CHAMPARAN	Madhuban	U.H.S.S. Gurmiya								Not started	Land not available	Land not available
346	UHSS - 156	EAST CHAMPARAN	Mehshi	U.H.S.S. Jhitkahiya							12	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
347		EAST CHAMPARAN	Motihari	U.H.S.S. Jamla								Not started	Land not available	Land not available
348	UHSS - 38	EAST CHAMPARAN	Motihari	U.H.S.S. Basatpur	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Not started	
349	UHSS - 38	EAST CHAMPARAN	Paharpur	Sri Bharat Singh U.H.S.S. Siswa Bazar	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Not started	
350	UHSS - 155	EAST CHAMPARAN	Pakridayal	U.H.S.S. Sishani	Akhilesh Kumar Prasad	3252	10-04-2023	72 1/2 % 2023-24	02-05-2023	01-11-2024	12	Not started	Not started	
351		EAST CHAMPARAN	Patahi	U.H.S.S. Betauna								Not started	Land not available	Land not available
352		EAST CHAMPARAN	Piprakothi	U.H.S.S. Jhakhara Colony								Not started	Land not available	Land not available
353	UHSS - 38	EAST CHAMPARAN	Raxaul	U.H.S.S. Gonaha	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Not started	
354	UHSS - 154	EAST CHAMPARAN	Sangrampur	U.H.S.S. Shyampur	Niraj Kumar Singh, Mob. 9431299456	456	17-01-2023	323 F2 of 2022-23	16-02-2023	15-02-2024	12	Not started	Not started	
355	UHSS - 38	EAST CHAMPARAN	Sugauli	U.H.S.S. Muswa	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Not started	
356	UHSS - 38	EAST CHAMPARAN	Sugauli	U.H.S.S. Chainpur	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Not started	
357	UHSS - 39	EAST CHAMPARAN	Tetariya	U.H.S.S. Maniyarpur	Shweta Kushwaha (9934624047)	9310	14-12-2022	301 F2 OF 2022-23	07-02-2023	06-08-2024	18	Not started	Not started	
358	UHSS - 38	EAST CHAMPARAN	Turkauliya	U.H.S.S. Jaisinghpur	M/s Hariom Construction	6981	13-09-2022	258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Not started	
359	UHSS - 218	GAYA	Amas	U.H.S.S. Baliyari	R. K. Construction and company, Aurangabad, 9899308973	1240	10-02-2023				12	Not started	Not started	
360	UHSS - 55	GAYA	Belaganj	U.H.S.S. Amjhar	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
361	UHSS - 55	GAYA	Belaganj	U.H.S.S. Chiraila	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
362	UHSS - 226	GAYA	Bodh Gaya	U.H.S.S. Moratal	Chandan Singh Infrabuild Private Limited, Aurangabad, Mob. 9939018001	1301	13-02-2023				12	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
363	UHSS - 225	GAYA	Bodh Gaya	U.H.S.S. Titoiya	Sidhnath Construction, Gaya, Mob. - 9973159410	1248	10-02-2023				12	Not started	Not started	
364	UHSS - 223	GAYA	Fatehpur	U.H.S.S. Bapugram	Prins Kumar, Nawada, Mob. 9431442287	1242	10-02-2023				12	Not started	Not started	
365	UHSS - 222	GAYA	Fatehpur	U.H.S.S. Nagwan	R. K. Construction and company, Aurangabad, 9899308973	1241	10-02-2023				12	Not started	Not started	
366	UHSS - 221	GAYA	Fatehpur	U.H.S.S. Khajuri	Ramratan Prasad Yadav, Gaya, Mob. 9934235750	1239	10-02-2023				15	Not started	Not started	
367	UHSS - 214	GAYA	Guraru	U.H.S.S. Manjhar	Rekha Devi, Parariya, Gaya, Mob. 9771630573	1251	10-02-2023	69 दि ११ 2023.24	28-04-2023	27-04-2024	12	Not started	Not started	
368	UHSS - 55	GAYA	Guruaa	U.H.S.S. Chansi	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
369	UHSS - 211	GAYA	Imamganj	U.H.S.S. Ujijar Bahera	Sanju Kumari, Gaya, Mob. 9430676434	1270	10-02-2023				12	Not started	Not started	
370	UHSS - 210	GAYA	Imamganj	U.H.S.S. Navdiha	Sanju Kumari, Gaya, Mob. 9430676434	1261	10-02-2023				12	Not started	Not started	
371	UHSS - 53	GAYA	Imamganj	U.H.S.S. Salaiya	Sanju Kumari, 9430676434	9508	07-10-2022				12	Not started	Not started	
372	UHSS - 55	GAYA	Khizarsarai	U.H.S.S. Adampur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
373	UHSS - 55	GAYA	Khizersarai	U.H.S.S. Sonas	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
374	UHSS - 55	GAYA	Konch	U.H.S.S. Digghi	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
375	UHSS - 55	GAYA	Konch	U.H.S.S. Gauri Bigha	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
376	UHSS - 55	GAYA	Manpur	U.H.S.S. Kaiya	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
377	UHSS - 220	GAYA	Mohanpur	U.H.H.S. Amkola	Shreekant Kumar, Gaya, Mob. 7992342488	1243	10-02-2023				12	Not started	Not started	
378	UHSS - 55	GAYA	Nagar Nigam	U.H.H.S. Churi	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
379	UHSS - 55	GAYA	Neem Chak Bathani	G.B.S.Rdhui	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
380	UHSS - 55	GAYA	Neem Chak Bathani	U.H.H.S. Karubigha	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
381	UHSS - 219	GAYA	Tankauppa	U.H.H.S. Gajadharpur	Rajnandan Sharma, Patna, Mob. 9534007777	1238	10-02-2023	381 F2 of 2022-23	28-03-2023	27-03-2024	12	Not started	Not started	
382	UHSS - 54	GAYA	Tankauppa	U.H.H.S. Utlibara	Shreekanth Kumar (7992342488)	9513	20-12-2022				12	Not started	Not started	
383	UHSS - 55	GAYA	Tekari	U.H.H.S.Tepa Fatehpur	Kaushlendra Kumar	6215	13-08-2022	282 SBD OF 2022-23	19-01-2023	18-07-2024	18	Not started	Not started	
384		GOPALGANJ	Baikunthpur	U.H.S.S. Banaura								Not started	Land insufficient	35.05 m x 12.19 m Available
385		GOPALGANJ	Baikunthpur	U.H.S.S. Gandhua								Not started	Land insufficient	Insufficient Land .
386		GOPALGANJ	Kateya	U.H.S.S. Rudrapur								Not started	Land insufficient	Insufficient Land .
387		GOPALGANJ	Kuchaikot	U.H.S.S. Chhatarpatti								Not started	Land insufficient	Only 70 'x 60' Area available
388	UHSS - 29	GOPALGANJ	Thawe	U.H.S.S. Lachhwar	M/s Prakash Construction	7608	07-10-2022	243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	Not started	Land not available	
389	UHSS - 13	JEHANABAD	Hulasganj	U.H.S.S. Birra	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	Not started	Land not available	भूमि उपलब्ध करवाने हेतु प्रार्थना-644 ,दिनांक-15.11.2022 द्वारा जिला पदाधिकारी जहानाबाद से अनुरोध किया गया है।
390	UHSS - 13	JEHANABAD	Jehanabad	U.H.S.S. Bazar Tali	Kaushlendra Kumar	6426	26-08-2022	200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	Not started	Land not available	भूमि उपलब्ध करवाने हेतु प्रार्थना-644 ,दिनांक-15.11.2022 द्वारा जिला पदाधिकारी जहानाबाद से अनुरोध किया गया है।
391		JEHANABAD	Kako	U.H.S.S. Derhasaiya								Not started	Land insufficient	Insufficient Land .
392	UHSS - 08	KAIMUR	Bhabhua	U.H.S.S. Kurasan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
393	UHSS - 08	KAIMUR	Bhabhua	U.H.S.S. Mahesua	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
394	UHSS - 08	KAIMUR	Bhabhua	U.H.S.S. Piyan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
395	UHSS - 08	KAIMUR	Bhabhua	U.H.S.S. Mohan Darwan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
396	UHSS - 08	KAIMUR	Bhabhua	U.H.S.S. Mion	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
397	UHSS - 08	KAIMUR	Chainpur	U.H.S.S. Kewa	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
398	UHSS - 08	KAIMUR	Durgawati	U.G.H.S.S. Durgawti	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
399	UHSS - 08	KAIMUR	Durgawati	U.H.S.S. Nuaon, Kaimur	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
400	UHSS - 08	KAIMUR	Kudra	U.H.S.S. Auraiya	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
401	UHSS - 08	KAIMUR	Mohania	U.H.S.S. Katra Kala	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
402	UHSS - 08	KAIMUR	Nuwaw	U.H.S.S. Musiyan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
403	UHSS - 08	KAIMUR	Ramgarh	U.H.S.S. Kalani	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
404	UHSS - 08	KAIMUR	Ramgarh	U.H.S.S. Upari	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	Not started	Not started	
405	UHSS - 08	KAIMUR	Ramgarh	U.H.S.S. Sijhua	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022	194 SBD of 2022-23 (19.10.2022)	19-10-2022	18-04-2024	18	Not started	Not started	
406	UHSS - 51	KATIHAR	Ajamnagar	U.H.S.S. Arihana	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Land Low	
407	UHSS - 51	KATIHAR	Amdabad	U.H.S.S. Deva Lakshmipur	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Not started	
408	UHSS - 209	KATIHAR	Barari	U.H.S.S. Anarkali	Ranjeet Kumar, Nalanda, Mob. 9308564725	1266	10-02-2023	79 82 18, 2023.24	08-05-2023	07-05-2024	12	Not started	Not started	
409	UHSS - 51	KATIHAR	Barsoi	U.H.S.S. Barsoighat	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
410	UHSS - 207	KATI HAR	Falka	U.H.S.S. Jhagruchak	Radha Krishna Enterprises, Patna, Mob. 7739925232	1259	10-02-2023	369 f2 of 2022-23 date 23-03-2023	23-03-2023	22-03-2024	12	Not started	Not started	
411	UHSS - 206	KATI HAR	Hasanganj	U.H.S.S. Hasanganj	Premier Techno India Pvt. Ltd., Katihar, Mob. 7992409265	2453	20-03-2023				12	Not started	Not started	
412	UHSS - 205	KATI HAR	Kadwa	U.H.S.S. Asiyani	Sonu Kumar, Patna, Mob. 9471879689	1264	10-02-2023				12	Not started	Not started	
413	UHSS - 204	KATI HAR	Kadwa	U.H.S.S. Dukhiram Chandpur	Sonu Kumar, Patna, Mob. 9471879689	1263	10-02-2023				12	Not started	Not started	
414	UHSS - 203	KATI HAR	Korha	U.H.S.S. Shishiya	Radha Krishna Enterprises, Patna, Mob. 7739925232	1260	10-02-2023	347 f2 of 2022-23 date 13-03-2023	13-03-2023	12-03-2024	12	Not started	Not started	
415	UHSS - 202	KATI HAR	Korha	U.H.S.S. Marwa Najra Chowki	Ranjeet Kumar, Nalanda, Mob. 7870413806	3469	18-04-2023				12	Not started	Not started	
416	UHSS - 51	KATI HAR	Manihari	U.H.S.S. Patninarayanpur	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	To be demolished	
417	UHSS - 51	KATI HAR	Manihari	U.H.S.S. Mirjapur	Gopal Kumar	6212	13-08-2022	204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Not started	
418	UHSS - 200	KATI HAR	Phalka	U.H.S.S. Morsanda	Chaudhary Enterprises, Patna, Mob. 9472617295	2894	28-03-2023				12	Not started	Not started	
419	UHSS - 17	KHAGARIA	Beldaur	U.H.S.S. Kurban	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	Not started	Ground not Clear	There is small temple
420	UHSS - 17	KHAGARIA	Chautham	U.H.S.S. Paharchak	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	Not started	Land Dispute	Land dispute
421	UHSS - 17	KHAGARIA	Khagaria	U.H.S.S. Mathar	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	Not started	Land Dispute	Land dispute
422	UHSS - 17	KHAGARIA	Khagaria	U.H.S.S. Nanhkumandal Tola	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	Not started	Land Dispute	Land dispute
423	UHSS - 17	KHAGARIA	Parbatta	U.H.S.S. Karna	Krishna Murari	5522	20-07-2022	150 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Land insufficient	Insufficient land
424		KHAGARIA	Parbatta	U.H.S.S. Timapur Lagar								Not started	Land insufficient	Insufficient Land .
425	UHSS - 187	KISHANGANI	Bahadurpur	U.H.S.S. Haribhasha	Avishak Kumar, Patna, Mob. 7979763695	2459	20-03-2023				12	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
426	UHSS - 182	KISHANGANJ	Dighalbank	U.H.S.S. Haruwa Danga	Krishna Construction Company, Gopalganj, Mob. 7562021251	812	27-01-2023				12	Not started	Not started	
427	UHSS - 199	KISHANGANJ	Kishanganj	U.H.S.S. Chakla Ghat	Md. Arfin, Araria Mob. 7909002063	1262	10-02-2023				12	Not started	Not started	
428	UHSS - 198	KISHANGANJ	Kishanganj	U.H.S.S. Daula	Saheb Alam, Kishanganj, Mob. 9801660786	3466	18-04-2023				12	Not started	Not started	
429	UHSS - 197	KISHANGANJ	Kishanganj	U.H.S.S. Gachhpara	Choudhary Enterprises, Patna, Mob. 9472617295	1269	10-02-2023	349 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	Not started	Not started	
430	UHSS - 196	KISHANGANJ	Kishanganj	U.H.S.S. Mahingaon	Masir Alam, Kishanganj, Nob. 9123254360	1236	10-02-2023				12	Not started	Not started	
431	UHSS - 194	KISHANGANJ	Kochadhaman	U.H.S.S. Dhanpat Ganj	Avishak Kumar, Patna, Mob. 7979763695	1265	10-02-2023	343 F2 of 2022-23	03-03-2023	02-03-2024	12	Not started	Not started	
432	UHSS - 193	KISHANGANJ	Kochadhaman	U.H.S.S. Maudho	Avishak Kumar, Patna, Mob. 7979763695	814	27-01-2023	342 F2 of 2022-23	03-03-2023	02-03-2024	12	Not started	Not started	
433	UHSS - 191	KISHANGANJ	Pothia	U.H.S.S. Hari Pokhar Kantigachh	Avishak Kumar, Patna, Mob. 7979763695	2452	20-03-2023	36 F2 of 2023.24	13-04-2023	12-04-2024	12	Not started	Not started	
434	UHSS - 190	KISHANGANJ	Pothiya	U.H.S.S. Kalia Ganj	Choudhary Enterprises, Digha, Patna, Mob. 9472617295	2458	20-03-2023	52 F2 of 2023.24	25-04-2023	24-04-2024	12	Not started	Not started	
435	UHSS - 189	KISHANGANJ	Pothiya	U.H.S.S. Maria	Avishak Kumar, Patna, Mob. 7979763695	2455	20-03-2023	35 F2 of 2023.24	13-04-2023	12-04-2024	12	Not started	Not started	
436	UHSS - 188	KISHANGANJ	Pothiya	U.H.S.S. Dalua Hat	Avishak Kumar, Mokama, Patna, Mob. 7979763695	2456	20-03-2023	34 F2 of 2023.24	13-04-2023	12-04-2024	12	Not started	Not started	
437	UHSS - 50	KISHANGANJ	Pothiya	U.H.S.S. Rai Pur							12	Not started	Not started	
438	UHSS - 181	KISHANGANJ	Tedhagachhi	U.H.S.S. Baigana	Sanjay Kumar, Madhepura, Mob. 7562021251	811	27-01-2023	57 F2 of 2023.24	26-04-2023	25-04-2024	12	Not started	Not started	
439	UHSS - 179	KISHANGANJ	Tedhagachhi	U.H.S.S. Kamati	Md Arfin, Araria, Mob. 7909002063	808	27-01-2023				12	Not started	Not started	
440	UHSS - 178	KISHANGANJ	Tedhagachhi	U.H.S.S. Bairia	Sanjay Kumar, Madhepura, Mob. 7562021251	816	27-01-2023				12	Not started	Not started	
441	UHSS - 177	KISHANGANJ	Thakurganj	U.H.S.S. Galgalia	Tunjee Mishra, Buxar, Mob. 9546383296	1780	27-02-2023	13 F2 of 2023-24	10-04-2023	09-04-2024	12	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
442	UHSS - 176	KISHANGANJ	Thakurganj	U.H.S.S. Rajagaon	Tunjee Mishra, Buxar, Mob. 9546383296	1778	27-02-2023	12 F2 of 2023-24	10-04-2023	09-04-2024	12	Not started	Not started	
443	UHSS - 175	KISHANGANJ	Thakurganj	U.H.S.S. Rasia	ENTS Enterprise, Saharsa, Mob. 996804322	1997	04-03-2023	66 डि. वि. 2023.24	27-04-2023	26-04-2024	12	Not started	Not started	
444	UHSS - 174	KISHANGANJ	Thakurganj	U.H.S.S. Kadogaon	Premier Techno India Pvt. Ltd., Katihar, Mob. 8292969994	2009	03-04-2023				12	Not started	Not started	
445	UHSS - 49	KISHANGANJ	Thakurganj	U.H.S.S. Janglabhitha							12	Not started	Not started	
446	UHSS - 101	LAKHISARAI	Barahiya	U.H.S.S. Lal Diyara							12	Not started	Not started	NIT-28 (2022-23)
447	UHSS - 100	LAKHISARAI	Barahiya	U.H.S.S. Pali	Bipul Kumar , Mob. 8757380208	461	17-01-2023	60 डि. वि. 2023.24	25-04-2023	24-04-2024	12	Not started	Not started	
448	UHSS - 99	LAKHISARAI	Lakhisarai	U.H.S.S. Kachhiyana	Manish Kumar (9304796475)	105	04-01-2023				12	Not started	Not started	
449	UHSS - 98	LAKHISARAI	Pipariya	U.H.S.S. Pavai	Sunil Kumar Mob. 9852382149	436	16-01-2023				12	Not started	Not started	
450	UHSS - 16	LAKHISARAI	Suryagarha	U.H.S.S. Lahasorba	Vijay Kumar (9546109122)	9309	14-12-2022				12	Not started	Not started	
451	UHSS - 248	MADHEPURA	Alamnagar	U.H.S.S. Bargaon	Jagannath Solutions Supaul, Mob. 8986355057	1342	13-02-2022	64 डि. वि. 2023.24	26-04-2023	25-04-2024	12	Not started	Not started	
452	UHSS - 247	MADHEPURA	Chausa	Lalji U.H.S.S. Loualagan	Jagannath Solutions Supaul, Mob. 8986355057	1338	13-02-2023	63 डि. वि. 2023.24	26-04-2023	25-04-2024	12	Not started	Not started	
453	UHSS - 252	MADHEPURA	Ghailarh	U.H.S.S. Chiknotwa	Carvez Construction Private Ltd., Patna, Mob. 7909003752	1465	17-02-2023				12	Not started	Not started	
454	UHSS - 251	MADHEPURA	Kumarkhand	U.H.S.S. Karuwalli							12	Not started	Not started	NIT-21 (2022-23)
455	UHSS - 62	MADHEPURA	Murliganj	U.H.S.S. Parwa Navtol	Amit Kumar Singh, Mob. 9430088144	2460	20-03-2023				12	Not started	Not started	
456	UHSS - 250	MADHEPURA	Sigheshwar	U.H.S.S. Singiyon	Shree Jagannath Solution (8986355057)	1341	13-02-2023	65 डि. वि. 2023.24 वी. सं. 26.04.2023	26-04-2023	25-04-2024	12	Not started	Not started	
457	UHSS - 249	MADHEPURA	Singheshwar	U.H.S.S. Barhari	Rudransh Arya Construction , Araria, Mob. 9334521145	1305	13-02-2023				12	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
458	UHSS - 45	MADHEPURA	Udakishanganj	U.H.S.S. Barateni							12	Not started	Not started	NIT-26 (2022-23)
459	UHSS - 40	MADHUBANI	Ghoghradih	U.H.S.S. Gangdwar	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	Not started	Not started	
460	UHSS - 40	MADHUBANI	Jaynagar	U.H.S.S. Silanath Barhi	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	Not started	To be demolished	
461	UHSS - 40	MADHUBANI	Rajnagar	U.H.S.S. Mangrauni	Tribhuvan Construction	7607	07-10-2022	212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	Not started	Land problem	
462	UHSS - 96	MUNGER	Asarganj	U.H.S.S. Chakhand	Jeewan Kishore Singh, Samastipur	774	25-01-2023	53 F2 OF 2023,24	25-04-2023	24-04-2024	12	Not started	Not started	
463	UHSS - 95	MUNGER	Asarganj	U.H.S.S. Beraian	Anand Kumar Mob. 9334166940	107	04-01-2023				12	Not started	Not started	
464	UHSS - 94	MUNGER	Bariyarpur	U.H.S.S. Ratanpur							12	Not started	Not started	NIT-26 (2022-23)
465	UHSS - 92	MUNGER	Haweli Khadagpur	U.H.S.S. Jamuhat	Anand Kumar Mob. 9334166940	439	16-01-2023				12	Not started	Not started	
466	UHSS - 91	MUNGER	Haweli Khadagpur	U.H.S.S. Gangta,	Kumar Rajiv Ranjan, Mob. 9471622711	430	16-01-2023				12	Not started	Not started	
467	UHSS - 89	MUNGER	Haweli Khadagpur	U.H.S.S. Chotki Majhgayain	Shailendra Kumar Singh Mob. 8825146956	431	16-01-2023	55 F2 OF 2023,24	26-04-2023	25-04-2024	12	Not started	Not started	
468		MUNGER	Sangrampur	U.H.S.S. Bhikhadih								Not started	Land insufficient	Insufficient Land .
469		MUNGER	Sangrampur	U.H.S.S. Kanchanpur Katiyari								Not started	Land insufficient	Insufficient Land .
470	UHSS - 15	MUNGER	Tarapur	U.H.S.S. Mahmadpur	Amit Verma, Bhagalpur, 8050100000	112	04-01-2023	305 F2 OF 2022-23	10-02-2023	09-02-2024	12	Not started	Not started	
471	UHSS - 137	MUZAFFARPUR	Aurai	U.H.S.S. Baigna	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	2457	20-03-2023				12	Not started	Not started	
472		MUZAFFARPUR	Aurai	U.H.S.S. Chahuta								Not started	Land insufficient	Insufficient Land 50 X 50 ft.

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
473		MUZAFFARPUR	Aurai	U.H.S.S. Rajkhand								Not started	Land insufficient	Insufficient Land 46 X 47 ft.
474	UHSS - 135	MUZAFFARPUR	Sakra	U.H.S.S. Keshopur	NRS manufacturer & developers Pvt. Ltd., Patna, Mob. 9304499886	775	25-01-2023	70 12 11 2023.24	28-04-2023	27-04-2024	12	Not started	Not started	
475		MUZAFFARPUR	Bandra	U.H.S.S. Munni Baingari								Not started	Land insufficient	Insufficient Land 50 X 50 ft.
476		MUZAFFARPUR	Bochahan	U.H.S.S. Shivraha Majhailia								Not started	Land insufficient	Insufficient Land 50 X 50 ft.
477		MUZAFFARPUR	Gaighat	U.H.S.S. Pura Nankar								Not started	Land insufficient	Insufficient Land 75 X 40 ft.
478		MUZAFFARPUR	Gaighat	U.H.S.S. Dahila								Not started	Land insufficient	Insufficient Land 70 X 50 ft.
479		MUZAFFARPUR	Gaighat	U.H.S.S. Balaur Bhatgama								Not started	Land insufficient	Insufficient Land 65 X 50 ft.
480	UHSS - 132	MUZAFFARPUR	Gaighat	U.H.S.S. Kothia	Amit Kumar Anal, Muzaffarpur, Mob. 9162066867	464	17-01-2023	378 F2 of 2022-23	27-03-2023	26-03-2024	12	Not started	Not started	
481	UHSS - 131	MUZAFFARPUR	Katra	U.H.S.S. Budhkara							12	Not started	Not started	NIT-21 (2022-23)
482		MUZAFFARPUR	Katra	U.H.S.S. Bakhari								Not started	Land insufficient	Insufficient Land 60 X 48 ft.
483	UHSS - 130	MUZAFFARPUR	Kurhani	U.H.S.S. Chhitrauli	Ravish Kumar, Muzaffarpur, Mob. 9199855071	1549	21-02-2023				12	Not started	Not started	
484		MUZAFFARPUR	Kurhani	U.H.S.S. Dariapur Kafan								Not started	Land not available	Land not available
485	UHSS - 128	MUZAFFARPUR	Kurhani	U.H.S.S. Jhikty	Reliable , Muzaffarpur, Mob. 7979030191	1557	21-02-2023	46 12 11 2023.24	21-04-2023	20-04-2024	12	Not started	Not started	
486	UHSS - 127	MUZAFFARPUR	Kurhani	U.H.S.S. Balbhadrapur							12	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
487	UHSS - 153	MUZAFFARPUR	Marwan	U.H.S.S. Repura							12	Not started	Not started	NIT-21 (2022-23)
488	UHSS - 152	MUZAFFARPUR	Marwan	U.H.S.S. Bishunpur	Rajnish Vats, Patna, Mob. 8051666426	767	25-01-2023	21 F2 of 2023-24	11-04-2023	10-04-2024	12	Not started	Not started	
489	UHSS - 151	MUZAFFARPUR	Minapur	U.H.S.S. Jamin Mathiya							12	Not started	Not started	NIT-21 (2022-23)
490	UHSS - 149	MUZAFFARPUR	Minapur	U.H.S.S. Rani Khaira							12	Not started	Not started	NIT-21 (2022-23)
491	UHSS - 148	MUZAFFARPUR	Motipur	U.H.S.S. Barjidihi	Rajnish Vats (8051666426)	768	25-01-2023	20 F2 of 2023-24	11-04-2023	10-04-2024	12	Not started	Not started	
492	UHSS - 146	MUZAFFARPUR	Motipur	U.H.S.S. Semra							12	Not started	Not started	NIT-26 (2022-23)
493		MUZAFFARPUR	Muraul	U.H.S.S. Pilkhi								Not started	Land insufficient	Insufficient Land 50 X 40 ft.
494	UHSS - 126	MUZAFFARPUR	Mushahari	U.H.S.S. Dighra	Akhilesh Kumar Chaudhary, Sitamarhi, Mob. 9431415700	3467	18-04-2023				12	Not started	Not started	
495	UHSS - 125	MUZAFFARPUR	Mushhari	U.H.S.S. Dronpur	Rajnish Vats, Patna, Mob. 8051666426	766	25-01-2023	18 F2 of 2023-24	11-04-2023	10-04-2024	12	Not started	Not started	
496	UHSS - 144	MUZAFFARPUR	Paroo	U.H.S.S. Laloo Chapra							12	Not started	Not started	NIT-26 (2022-23)
497	UHSS - 143	MUZAFFARPUR	Paroo	U.H.S.S. Bhojpatti							12	Not started	Not started	
498	UHSS - 142	MUZAFFARPUR	Paroo	U.H.S.S. Chandpura	Sheela Constructions, Muzaffarpur, Mob. 9835040053	3160	06-04-2023	02 1/2 F2 of 2023-24	03-04-2023	02-04-2024	12	Not started	Not started	
499	UHSS - 141	MUZAFFARPUR	Sahebganj	U.H.S.S. Rajwara							12	Not started	Not started	NIT-21 (2022-23)
500	UHSS - 140	MUZAFFARPUR	Sahebganj	U.H.S.S. Bhagwanpur Kashi	Rajnish Vats, Patna, Mob. 8051666426	1995	04-03-2023	19 F2 of 2023-24	11-04-2023	10-04-2024	12	Not started	Not started	
501	UHSS - 139	MUZAFFARPUR	Sahebganj	U.H.S.S. Jita Chapra	Sheela Constructions, Muzaffarpur, Mob. 9835040053	3517	19-04-2023				12	Not started	Not started	
502	UHSS - 138	MUZAFFARPUR	Sahebganj	U.H.S.S. Shahpur Patti							12	Not started	Not started	NIT-21 (2022-23)

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
503		NALANDA	Biharsharif	U.H.S.S. Singthu								Not started	Land insufficient	Insufficient Land - 20' x 35'
504	UHSS -253	NALANDA	Chandi	U.H.S.S. Sumka	Raushan Kumar, Nalanda	1556	21-02-2023	363 f2 of 2022-23 date 20-03-2023	20-03-2023	19-09-2024	12	Not started	Not started	
505	UHSS - 73	NALANDA	Giriyak	U.H.S.S. Sakuchisarai	Darwar Tour & Travels	9540	21-12-2022				12	Not started	Not started	
506	UHSS - 02	NALANDA	Hilsa	U.H.S.S. Akbarpur	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	Not started	Land not available	
507	UHSS - 02	NALANDA	Hilsa	U.H.S.S. Rasai Bigha	Om Sai Construction	6428	26-08-2022	247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	Not started	Land not available	
508	UHSS - 70	NALANDA	Noorsarai	U.H.S.S. Mirchayganj Sakrauha	M/s AK Coudhary (6205619641)	9541	21-12-2022				12	Not started	Not started	
509		NALANDA	Rajgir	U.H.S.S. Lahuar								Not started	Land insufficient	Insufficient Land - 30' x 50'
510	UHSS - 75	NALANDA	Sarmera	U.H.S.S. Singhual	Mahadeo Buildicon Construction (9431450585)	9654	26-12-2022				12	Not started	Not started	
511		NALANDA	Silao	U.H.S.S. Barakar								Not started	Land Dispute	Dispute in 1st phase construction of USS .
512		NAWADA	Govindpur	U.H.S.S. Rampur								Not started	Land insufficient	Insufficient Land 70 X 35 ft.
513		NAWADA	Pakribarawan	U.H.S.S. Dheodha								Not started	Land insufficient	Insufficient Land .
514		NAWADA	Pakribarawan	U.H.S.S. Ukaura								Not started	Land insufficient	Insufficient Land 70 X 90 ft.
515		NAWADA	Rajauli	U.H.S.S. Baratand Savia								Not started	Land insufficient	Insufficient Land 60 X 40 ft.
516		NAWADA	Roh	U.H.S.S. Shikharpur								Not started	Land insufficient	Insufficient Land .

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
517	UHSS - 10	NAWADA	Warisaliganj	U.H.S.S. Masuda	Maa Vaishnavi Infrazone	5525	20-07-2022	162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	Not started	Approach road not available (Land available)	खेत से हो कर रास्ता होने के कर्ण फसल काटने के बाद कार्य प्रारंभ होगा।
518		PATNA	Barh	U.H.S.S. Mubarakpur								Not started	Land insufficient	Insufficient Land - 59' x 32'
519		PATNA	Barh	U.H.S.S. Pashchami Malahi								Not started	Land insufficient	Insufficient Land - 40' x 70'
520		PATNA	Dhanarua	U.H.S.S. Gawaspur Dubhara								Not started	Land insufficient	Insufficient Land - 50' x 30'
521	UHSS - 67	PATNA	Fatuha	U.H.S.S. Pachrukhiya	Ranjeet Kumar (7870400000)	9518	20-12-2022	78 92 96 2023,24	08-05-2023	07-11-2024	12	Not started	Not started	
522	UHSS - 66	PATNA	Fatuha	U.H.S.S. Dumari	Renu Singh (9334123290)	9519	20-12-2022	366 f2 of 2022-23 date 21-03-2023	21-03-2023	20-09-2024	12	Not started	Land insufficient	Insufficient Land .
523		PATNA	Naubatpur	U.H.S.S. Ahuara								Not started	Land insufficient	Insufficient Land - 135' x 30'
524		PATNA	Patna Sadar	U.H.S.S. Khokhana								Not started	Land insufficient	Insufficient Land - 51' x 30'
525		PATNA	Patna Sadar	U.H.S.S. Marchi								Not started	Land insufficient	Insufficient Land - 61' x 28'
526	UHSS - 01	PATNA	Phulwarisarif	U.H.S.S. Kurthaul							12	Not started	Not started	NIT-26 (2022-23)
527	UHSS - 59	PATNA	Punpun	U.H.S.S. Kalyanpur	Bikash Kumar (9546680874)	9511	20-12-2022	374 f2 of 2022-23 date 24-03-2023	24-03-2023	23-09-2024	12	Not started	To be demolished	
528		PATNA	Punpun	U.H.S.S. Paimar Ghat								Not started	Land insufficient	Insufficient Land - 50' x 95'
529		PATNA	Sampatchak	U.H.S.S. Lanka Kachhuara								Not started	Land insufficient	Insufficient Land - 45' x 58'
530	UHSS - 152	PURNEA	Dhamdaha	U.H.S.S. Bishunpur	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	Not started	
531	UHSS-48-07	PURNEA	Krityanand Nagar	U.H.S.S. Guasi	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022	220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
532	UHSS - 88	ROHTAS	Akorhigola	U.H.S.S. Chapra	Rohit Varma, Mob. 6202606106	432	16-01-2023	27 F2 of 2023-24	12-04-2023	11-04-2024	12	Not started	Not started	
533	UHSS - 87	ROHTAS	Bikramganj	U.H.S.S. Ghusiya Kala	Raju Kumar Pandey (9304192684)	109	04-01-2023	327 F2 of 2022-23	17-02-2023	16-02-2024	12	Not started	Not started	
534	UHSS - 06	ROHTAS	Chenari	U.H.S.S. Chandrakaiti	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3276	10-04-2023				12	Not started	Not started	
535	UHSS - 266	ROHTAS	Chenari	U.H.S.S. Ramgarh	Chandra Kishor, Rohtas, Mob. 8789022539	3272	10-04-2023				12	Not started	Not started	
536	UHSS - 86	ROHTAS	Dehri	U.H.S.S. Gangauli	Rohit Varma, Mob. 6202306106	429	16-01-2023	26 F2 of 2023-24	12-04-2023	11-04-2024	12	Not started	Not started	
537	UHSS - 85	ROHTAS	Dinara	U.H.S.S. Sarna	Raju Kumar Pandey Mob. 9304192684	433	16-01-2023	359 F2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	Not started	Not started	
538	UHSS - 84	ROHTAS	Dinara	U.H.S.S. Baliya	Sanjay Kumar Singh, Mob. 7991124322	434	16-01-2023				12	Not started	Not started	
539	UHSS - 83	ROHTAS	Dinara	U.H.S.S. Baradhi	Tunjee Mishra, Mob. 9546383296	435	16-01-2023	11 F2 of 2023-24	10-04-2023	09-04-2024	12	Not started	Not started	
540	UHSS - 82	ROHTAS	Dinara	U.H.S.S. Saraon	Tunjee Mishra (9546383296)	110	04-01-2023	10 F2 of 2023-24	10-04-2023	09-04-2024	12	Not started	Not started	
541	UHSS - 81	ROHTAS	Karakat	U.H.S.S. Mohanpur, Rohtas	Maa Banjari Construction & Co. (9955253887)	9651	26-12-2022				12	Not started	Not started	
542	UHSS - 80	ROHTAS	Karakat	U.H.S.S. Dev Markandey	Rohit Varma (6202606106)	9656	26-12-2022	25 F2 of 2023-24	12-04-2023	11-04-2024	12	Not started	Not started	
543	UHSS - 79	ROHTAS	Karakat	U.G.H.S.S. Motha	Rajeev Ranjan (9931628095)	9652	26-12-2022				12	Not started	Not started	
544	UHSS - 267	ROHTAS	Kargahar	U.H.S.S. Torani	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3288	10-04-2023				12	Not started	Not started	
545	UHSS - 268	ROHTAS	Kargahar	U.H.S.S. Gogahara	Dhirendra Tiwari, Rohtas, Mob. 9973909790	3269	10-04-2023				12	Not started	Not started	
546	UHSS - 269	ROHTAS	Kargahar	U.H.S.S. Rampur Naresh	Dhirendra Tiwari, Rohtas, Mob. 9973909790	3268	10-04-2023				12	Not started	Not started	
547	UHSS -61	ROHTAS	Kargahar	U.H.S.S. Khanethi	M/s Vishnu Construction	7732	12-10-2022	197 SBD of 2022-23 (21.10.22)	21-10-2022	20-04-2024	18	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
548	UHSS - 270	ROHTAS	Kochas	U.H.S.S. Mahuari	Sarvesh Kumar, Bhojpur, 8252098142	3255	10-04-2023				12	Not started	Not started	
549	UHSS - 271	ROHTAS	Kochas	U.H.S.S. Balathari	Vindhyawasini Construction, Rohtas, Mob. 9431483359	3254	10-04-2023				12	Not started	Not started	
550	UHSS - 272	ROHTAS	Kochas	U.H.S.S. Kuchhila	Sarvesh Kumar, Bhojpur, 8252098142	3253	10-04-2023				12	Not started	Not started	
551	UHSS - 61	ROHTAS	Kochas	U.H.S.S. Ubadhi	M/s Vishnu Construction	7732	12-10-2022	197 SBD of 2022-23 (21.10.22)	21-10-2022	20-04-2024	18	Not started	Not started	
552	UHSS - 78	ROHTAS	Nasriganj	U.H.S.S. Paiga	Rajeev Ranjan (9931628095)	9653	26-12-2022	375 f2 of 2022-23 date 24-03-2023	24-03-2023	23-03-2024	12	Not started	Not started	
553	UHSS - 77	ROHTAS	Nasriganj	U.H.S.S. Pawani	Rajeev Ranjan, Aurangabad, Mob. 9931628095	778	25-01-2023				12	Not started	Not started	
554	UHSS - 76	ROHTAS	Nokha	U.H.S.S. Ghordihan	Anil Kumar Singh (9430434803)	9655	26-12-2022	307 F2 OF 2022-23	11-02-2023	10-02-2024	12	Not started	Not started	
555	UHSS - 273	ROHTAS	Nouhatta	U.H.S.S. Anandichak	Shushil Kumar Singh, Rohtas, Mob. 9431483002	3287	10-04-2023				12	Not started	Not started	
556	UHSS - 274	ROHTAS	Sasaram	U.H.S.S. Sikariya	Sarvesh Kumar, Bhojpur, 8252098142	3289	10-04-2023				12	Not started	Not started	
557	UHSS - 275	ROHTAS	Sasaram	U.H.S.S. Akashi	Sushil Kumar Singh, Rohtas, Mob. 9431483002	3271	10-04-2023				12	Not started	Not started	
558	UHSS - 276	ROHTAS	Sheosagar	U.H.S.S. Alampur	Manoj Kumar Singh, Rohtas, Mob. 9430440381	3279	10-04-2023				12	Not started	Not started	
559	UHSS - 277	ROHTAS	Sheosagar	U.H.S.S. Sonhar	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3280	10-04-2023				12	Not started	Not started	
560	UHSS - 07	ROHTAS	Surajpura	U.H.S.S. Agrer Khurd	Raju Kumar Pandey (9304192684)	111	04-01-2023				12	Not started	Not started	
561	UHSS - 44	SAHARSA	Banma Ithari	U.H.S.S. Itahari							12	Not started	Not started	NIT-34 (2022-23)
562	UHSS - 63	SAHARSA	Mahishi	U.H.S.S. Jhara	Shree Jagannath Solution (8986355057)	9506	20-12-2022	60 f2 of 2023.24	26-04-2023	25-04-2024	12	Not started	Not started	
563	UHSS - 44	SAHARSA	Nauhata	U.H.S.S. Kedlipatti							12	Not started	Not started	NIT-34 (2022-23)

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
564	UHSS - 44	SAHARSA	Salkhua	U.H.S.S. Pipra Bagewa							12	Not started	Not started	NIT-34 (2022-23)
565	UHSS - 44	SAHARSA	Simri Bakhtiyarpur	U.H.S.S. Ghoghsam							12	Not started	Not started	NIT-34 (2022-23)
566	UHSS - 44	SAHARSA	Sonbarsa	U.H.S.S. Pachlakh							12	Not started	Not started	NIT-34 (2022-23)
567	UHSS - 221	SAHARSA	Sour Bazar	U.H.S.S. Khajuri	Ramratan Prasad Yadav, Gaya, Mob. 9934235750	1239	10-02-2023				12	Not started	Not started	
568	UHSS - 236	SAMASTIPUR	Bibhutipur	U.H.S.S. Desri	Rajnish Vats, Patna, Mob. 8051666426	3460	18-04-2023				12	Not started	Not started	
569	UHSS - 235	SAMASTIPUR	Bibhutipur	U.H.S.S. Patailiya							12	Not started	Not started	NIT-26 (2022-23)
570	UHSS - 234	SAMASTIPUR	Bithan	U.H.S.S. Chhechhani	Rajnish Vats, Patna, Mob. 8051666426	1467	17-02-2023	23 F2 of 2023-24	11-04-2023	10-04-2024	12	Not started	Not started	
571	UHSS - 232	SAMASTIPUR	Dalsinghsarai	U.H.S.S. Malpur	Chandra Prakash, Samastipur, Mob. 9934453468	1471	17-02-2023				12	Not started	Not started	
572	UHSS - 233	SAMASTIPUR	Hasanpur	U.H.S.S. Mahuli	Rajnish Vats, Patna, Mob. 8051666426	1468	17-02-2023	22 F2 of 2023-24	11-04-2023	10-04-2024	12	Not started	Not started	
573	UHSS - 231	SAMASTIPUR	Mohiuddinnagar	U.H.S.S. Bochaha							12	Not started	Not started	NIT-21 (2022-23)
574	UHSS - 230	SAMASTIPUR	Mohiuddinnagar	U.H.S.S. Maniyar	Bridge Engicon Pvt. Ltd., Patna , Mob. 9113379836	3459	18-04-2023				12	Not started	Not started	
575	UHSS - 56	SAMASTIPUR	Morwa	U.H.S.S. Purushotampur	KamalNayan Kumar	5071	01-07-2022	141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	18	Not started	Land Demarcation	Demarkation of land is underprocess.
576		SAMASTIPUR	Pusa	U.H.S.S. Malikaur								Not started	Land insufficient	Insufficient Land 61 X 70 ft.
577		SAMASTIPUR	Shivajinagar	U.H.S.S. Shripur Majrahiya								Not started	Land insufficient	Insufficient Land 32 X 50 ft.
578		SAMASTIPUR	Shivajinagar	U.H.S.S. Raniparti								Not started	Land insufficient	Insufficient Land 60 X 30 ft.
579	UHSS - 58	SAMASTIPUR	Shivajinagar	U.H.S.S. Bhataura							12	Not started	Not started	NIT-21 (2022-23)

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
580	UHSS - 229	SAMASTIPUR	Ujjiyarpur	U.H.S.S. Angar Ghat	Hitech Construction & developers Pvt. Ltd., Patna, Mob. 9334489249	3461	18-04-2023	81 F2 of 2023-24	09-05-2023	08-05-2024	12	Not started	Not started	
581	UHSS - 228	SAMASTIPUR	Ujjiyarpur	U.H.S.S. Korbatha Pataily							12	Not started	Not started	NIT-26 (2022-23)
582	UHSS - 57	SAMASTIPUR	Vidhapatinagar	U.H.S.S. Simri Kanya	Raj Kumar (9631032567)	9507	20-12-2022	350 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	Not started	Not started	
583	UHSS - 113	SARAN	Chhapra Sadar	U.H.S.S. Chakiya	Vikash Kumar Yadav, Mob. 6206821855	459	16-01-2023				12	Not started	Land insufficient	
584		SARAN	Dariyapur	U.H.S.S. Dhongaha								Not started	Land insufficient	Insufficient Land .
585	UHSS - 27	SARAN	Dariyapur	U.H.S.S. Saraiya							18	Not started	Not started	NIT-34 (2022-23)
586	UHSS - 27	SARAN	Dariyapur	U.H.S.S. Barka Baneya							18	Not started	Not started	NIT-34 (2022-23)
587		SARAN	Ekma	U.H.S.S. Deo Pura								Not started	Land insufficient	Insufficient Land .
588	UHSS - 112	SARAN	Ekma	U.H.S.S. Eksaar	Santosh Kumar singh (9709707191)	132	05-01-2023				12	Not started	Not started	
589		SARAN	Garkha	U.H.S.S. Itawa								Not started	Land insufficient	Insufficient Land .
590		SARAN	Jalalpur	U.H.S.S. Nawada								Not started	Land insufficient	Insufficient Land -80' x 35'
591	UHSS - 109	SARAN	Lahaladpur	U.H.S.S. Basahi Urdu Aadarsh	Raj Bhushan Singh (6201556473)	134	05-01-2023	04 F2 of 2023-24	03-04-2023	02-04-2024	12	Not started	Not started	
592	UHSS - 28	SARAN	Lahaladpur	U.H.S.S. Mirjapur Murarpur	Balindar Singh Mob. 8292558873	441	16-01-2023				12	Not started	Not started	
593	UHSS - 27	SARAN	Madhaura	U.H.S.S. Nethua							18	Not started	Not started	NIT-34 (2022-23)
594	UHSS - 27	SARAN	Maker	U.H.S.S. Hasanpura							18	Not started	Not started	NIT-34 (2022-23)

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
595		SARAN	Manjhi	U.H.S.S. Dumari								Not started	Land insufficient	Insufficient Land .
596	UHSS - 27	SARAN	Mashrakh	U.H.S.S. Dumduma							18	Not started	Not started	NIT-34 (2022-23)
597	UHSS - 27	SARAN	Panapur	U.H.S.S. Panapur							18	Not started	Not started	NIT-34 (2022-23)
598	UHSS - 27	SARAN	Parsa	U.H.S.S. Bahlolpur							18	Not started	Not started	NIT-34 (2022-23)
599	UHSS - 27	SARAN	Parsa	U.H.S.S. Bankerwan Bhaw							18	Not started	Not started	NIT-34 (2022-23)
600		SARAN	Riwilganj	U.H.S.S. Shekhpura								Not started	Land insufficient	Insufficient Land .
601		SARAN	Sonpur	U.H.S.S. Shikar Pur								Not started	Land insufficient	31.39 m x 12.19 m Available
602	UHSS - 27	SARAN	Taraiya	U.H.S.S. Parouna Balak							18	Not started	Not started	NIT-34 (2022-23)
603	UHSS - 14	SHEIKHPURA	Chewara	U.H.S.S. Lahna	Gopal Kumar	5880	01-08-2022	203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Land insufficient	Insufficient Land
604	UHSS - 246	SHEOHAR	Dumri Katsari	U.H.S.S. Basant Phulkhan	Md. Naushad Alam, Sitamarhi, Mob. 8825220354	3470	18-04-2023				12	Not started	Not started	
605	UHSS - 245	SHEOHAR	Purnhiya	U.H.S.S. Basant Jagjivn	Dhananjay Kumar, Sheohar, Mob. 9955256683	3458	18-04-2023				12	Not started	Not started	
606	UHSS - 37	SHEOHAR	Tariyani	U.H.S.S. Gangadhrampur	M/s Niraj Kumar Sigh (9431299456)	9308	14-12-2022		16-02-2023	15-02-2024	12	Not started	Not started	
607	UHSS - 32	SITAMARHI	Bathnaha	U.H.S.S. Dihthi							18	Not started	Not started	NIT-34 (2022-23)
608	UHSS - 32	SITAMARHI	Bathnaha	U.H.S.S. Belahi Jairam							18	Not started	Not started	NIT-34 (2022-23)
609	UHSS - 244	SITAMARHI	Belsand	U.H.S.S. Pachnaur	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	1298	13-02-2023				12	Not started	Not started	
610	UHSS - 243	SITAMARHI	Bokhara	U.H.S.S. Chakauti	Abhishek, Sitamarhi, 9661575939	2454	20-03-2023				12	Not started	Not started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
611	UHSS - 32	SITAMARHI	Dumri	U.H.S.S. Pakri Sanskrit							18	Not started	Not started	NIT-34 (2022-23)
612	UHSS - 242	SITAMARHI	Nanpur	U.H.S.S. Batara	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	1299	13-02-2023	51 f2 2023.24	25-04-2023	24-04-2024	12	Not started	Not started	
613	UHSS - 241	SITAMARHI	Nanpur	U.H.S.S. Koili Balak	Manoj Kumar Azad, Sitamarhi, Mob. 8789711049	1300	13-02-2023	49 f2 2023.24	24-04-2023	23-04-2024	12	Not started	Not started	
614	UHSS - 32	SITAMARHI	Parihar	U.H.S.S. Sirsia Bazar							18	Not started	Not started	NIT-34 (2022-23)
615	UHSS - 240	SITAMARHI	Parsauni	U.H.S.S. Gisara							12	Not started	Not started	
616	UHSS - 239	SITAMARHI	Pupri	U.H.S.S. Maulanagar	Sushil Kumar Jha, East Champaran, Mob. 8340161090	1303	13-02-2023	362 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	Not started	Not started	
617	UHSS - 32	SITAMARHI	Riga	U.H.S.S. Yogwana							18	Not started	Not started	NIT-34 (2022-23)
618	UHSS - 32	SITAMARHI	Riga	U.H.S.S. Ramnagra							18	Not started	Not started	NIT-34 (2022-23)
619	UHSS - 238	SITAMARHI	Runni Saidpur	U.H.S.S. Dhanushi							12	Not started	Not started	
620	UHSS - 237	SITAMARHI	Runnisaidpur	U.H.S.S. Balua	P. D. Construction	1466	17-02-2023				12	Not started	Not started	
621	UHSS - 32	SITAMARHI	Sonbarsa	U.H.S.S. Itharwa							18	Not started	Not started	NIT-34 (2022-23)
622	UHSS - 32	SITAMARHI	Suppi	U.H.S.S. Akhta							18	Not started	Not started	NIT-34 (2022-23)
623	UHSS - 32	SITAMARHI	Sursand	U.H.S.S. Bhittha Bazar							18	Not started	Not started	NIT-34 (2022-23)
624		SIWAN	Andar	U.H.S.S. Barwan								Not started	Land insufficient	Insufficient Land .
625	UHSS - 26	SIWAN	Andar	U.H.S.S. Bangra Ujjain	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	Not started	Land not available	
626		SIWAN	Basantpur	U.H.S.S. Cum Inter Coll. Sekhpura								Not started	Land not available	sufficient Land .

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
627	UHSS - 26	SIWAN	Darauli	U.H.S.S. Dumarahar Buzurg	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	Not started	Not started	
628		SIWAN	Goriya Kothi	U.H.S.S. Ageyan								Not started	Land insufficient	Insufficient Land .
629	UHSS-26-06	SIWAN	Gudhani	U.H.S.S. Belaur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 02-01-2023	02-01-2023	01-07-2024	18	Not started	Not started	
630		SIWAN	Hussainganj	U.H.S.S. Hata Tola Chhata								Not started	Land insufficient	Insufficient Land .
631		SIWAN	Mahrajanj	U.H.S.S. Balaun Boys								Not started	Land insufficient	Insufficient Land .
632	UHSS - 25	SIWAN	Mahrajanj	U.H.S.S. Shahpur	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	Not started	Not started	
633	UHSS - 25	SIWAN	Navtan	U.H.S.S., Angauta	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	Not started	Land not available	
634	UHSS - 26	SIWAN	Raghnathpur	U.H.S.S. Kanhauli	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	Not started	Land not available	
635	UHSS - 06	SIWAN	Siswan	U.H.S.S. Ramgarh							12	Not started	Land insufficient	Insufficient Land .
636	UHSS - 26	SIWAN	Siswan	U.H.S.S. Gayashpur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022	270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	Not started	Land Demarcation	
637	UHSS - 25	SIWAN	Siwan Sadar	U.H.S.S. Sarsar	Jai Mata Di Road Construction Private Limited	9354	14-12-2022	269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	Not started	Land not available	
638	UHSS - 43	SUPAUL	Basantpur	U.H.S.S. Bhawanipur							12	Not started	Not started	NIT-34 (2022-23)
639	UHSS - 43	SUPAUL	Chhattapur	U.H.S.S. Madhubani							12	Not started	Not started	NIT-34 (2022-23)
640	UHSS - 43	SUPAUL	Kishanpur	U.H.S.S. Fulwaria							12	Not started	Not started	NIT-34 (2022-23)
641	UHSS - 43	SUPAUL	Marauna	U.H.S.S. Piconch							12	Not started	Not started	NIT-34 (2022-23)

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
642	UHSS - 43	SUPAUL	Pipra	U.H.S.S. Ramnagar							12	Not started	Not started	NIT-34 (2022-23)
643	UHSS - 43	SUPAUL	Raghopur	Lakhichand Sahu U.H.S.S. Simrahi							12	Not started	Not started	NIT-34 (2022-23)
644	UHSS - 43	SUPAUL	Supaul	U.H.S.S. Kariho							12	Not started	Not started	NIT-34 (2022-23)
645	UHSS - 43	SUPAUL	Triveniganj	U.H.S.S. Kumiya							12	Not started	Not started	NIT-34 (2022-23)
646	UHSS - 122	VAISHALI	Desari	U.H.S.S. Bhikhana Pura	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	781	25-01-2023				12	Not started	Not started	
647	UHSS - 30	VAISHALI	Hajipur	U.H.S.S. Loma	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	Not started	Not started	
648	UHSS - 120	VAISHALI	Jandaha	U.H.S.S. Shahpur Rohua	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	771	25-01-2023	29 F2 of 2023-24	12-04-2023	11-04-2024	12	Not started	Not started	
649	UHSS - 119	VAISHALI	Jandaha	U.H.S.S. Mahisaur Jandaha	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	770	25-01-2023	77 12 18 2023.24	08-05-2023	07-05-2024	12	Not started	Not started	
650	UHSS - 118	VAISHALI	Jandaha	U.H.S.S. Bijhrauli	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	769	25-01-2023	76 12 18 2023.24	08-05-2023	07-05-2024	12	Not started	Not started	
651	UHSS - 30	VAISHALI	Lalganj	U.H.S.S. Sathiouta	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	Not started	To be demolished	
652	UHSS - 30	VAISHALI	Lalganj	U.H.S.S. Parmanandpur	Beacon Global Infra	6427	26-08-2022	198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	Not started	To be demolished	
653	UHSS - 117	VAISHALI	Mahnar	U.H.S.S. Kamla Kanya Karnouti	Dinesh Kumar, Vaishali, Mob. 7250178998	3468	18-04-2023				12	Not started	Not started	
654	UHSS - 116	VAISHALI	Patepur	U.H.S.S. Afzalpur Puraina	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	772	25-01-2023	28 F2 of 2023-24	12-04-2023	11-10-2024	12	Not started	Not started	
655	UHSS - 115	VAISHALI	Raghopur	U.H.S.S. Birpur	Jai Durga Construction , Patna , 9576911111	1558	21-02-2023	75 12 18 2023.24	08-05-2023	07-11-2024	12	Not started	Not started	
656	UHSS - 114	VAISHALI	Raghopur	Project Girls High School Paharpur, Vaishali	Jai Durga Construction , Patna , 9576911111	1581	21-02-2023				12	Not started	Not started	
657		VAISHALI	Raghopur	U.H.S.S. Terasiya								Not started	Land not available	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
658	UHSS - 31	VAISHALI	Sahadei Bujurg	U.H.S.S. Toi Math							12	Not started	Not started	NIT-21 (2022-23)
659		VAISHALI	Sahadei Bujurg	U.H.S.S. Rampur Kumhar Kol								Not started	Land not available	Land not available
660		WEST CHAMPARAN	Bagha-1	Govt. U.H.S.S. Kolahua Chautarawa								Not started	Land not available	Land not available
661		WEST CHAMPARAN	Bagha-2	Govt. U.H.S.S. Rampur								Not started	Land insufficient	Insufficient Land 103 X 45 ft.
662	UHSS - 36	WEST CHAMPARAN	Bairia	U.H.S.S. Bathana	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
663	UHSS - 36	WEST CHAMPARAN	Gaunaha	Govt. U.H.S.S. Guanaha Kanya	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
664		WEST CHAMPARAN	Lauria	Govt. U.H.S.S. Dhobini								Not started	Land not available	Land not available
665	UHSS - 36	WEST CHAMPARAN	Lauriya	Govt. U.H.S.S. Phulwaria	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
666		WEST CHAMPARAN	Madhubani	U.H.S.S. Pakrihawa Khotahwa								Not started	Land insufficient	Insufficient Land 103 X 45 ft.
667		WEST CHAMPARAN	Mainatand	Govt. U.H.S.S. Siswa Tajpur								Not started	Land not available	Land not available
668		WEST CHAMPARAN	Mainatand	Govt. U.H.S.S. Sukhalahi								Not started	Land insufficient	Insufficient Land 20 X 30 ft.
669	UHSS - 36	WEST CHAMPARAN	Mainatand	Govt. U.H.S.S. Damrapur	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
670	UHSS - 36	WEST CHAMPARAN	Majhauia	Govt. U.H.S.S. Ahawar Shekh	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
671	UHSS - 36	WEST CHAMPARAN	Majhauia	Govt. U.H.S.S. Parsa Bahuarwa	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
672		WEST CHAMPARAN	Narkatiaganj	Govt. U.H.S.S. Somgarh								Not started	Land insufficient	Insufficient Land 50 X 30 ft.

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
673	UHSS - 36	WEST CHAMPARAN	Narkatiyaganj	Govt. U.H.S.S. Bherharwa	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
674	UHSS - 36	WEST CHAMPARAN	Nautan	U.H.S.S. Mangalpur Kalan	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
675		WEST CHAMPARAN	Ramnagar	Govt. U.H.S.S. Serhawa Done								Not started	Land insufficient	Insufficient Land 90 X 45 ft.
676	UHSS - 36	WEST CHAMPARAN	Sikta	Govt. U.H.S.S. Baisakhwa	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
677	UHSS - 36	WEST CHAMPARAN	Yogapatti	Govt. U.H.S.S. Kohara	Krishna Murari	5521	20-07-2022	151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Not started	
TOTAL				677	488	488		396						

Status	No.
Handover	0
Completed	0
In-progress	210
Not Started	467
TOTAL	677