

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :-31/08/2021

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.08.2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	-	33	-	12	2134.20	1759.79	82.46%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	-	-	2	1	5	1	-	-	-	4	280	13	30	24170.15	13671.23	56.56%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	-	-	-	-	-	1	-	-	-	3	346	4	53	23947.24	18314.21	76.48%
	Total :-	771	768	-	-	2	1	5	2	-	-	-	7	659	17	95	50251.59	33745.23	67.15%
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	2	-	-	6	51	9	20	11307.36	8241.20	72.88%
5	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	1	85	1	27	5872.80	12431.81	211.68%
																	3247.21	0.00	
	Total :-	193	186	-	-	-	1	-	-	2	-	-	7	136	10	47	20427.37	20673.01	101.20%
6	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	3	78	8	12	15855.00	21541.90	135.87%
7	MS (Model School) (2010-11)	255	211	-	-	-	-	3	-	8	-	-	13	186	24	45	39714.17	53169.33	133.88%
																	18667.00		0.00%
	Total :-	353	297	-	-	1	-	5	-	10	-	-	16	264	32	57	74236.17	74711.23	100.64%
8	SSS (Senior Secondary School) (2013-14)	993	992	-	3	4	9	10	4	10	-	-	41	809	81	103	98831.73	101736.16	102.94%
9	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	-	1	1	-	-	8	187	11	28	27142.50	23128.56	85.21%
10	SSSM (Senior Secondary School Minority) (2014-15)	258	198	-	1	1	3	4	4	6	-	-	17	136	36	86	23623.38	19823.29	83.91%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	1	2	-	-	2	-	-	-	20	96	27	33	8951.28	13129.86	146.68%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	1	4	3	1	2	3	-	-	10	155	24	22	7238.01	20685.85	285.79%
	Total :-	1834	1759	2	6	11	16	15	13	20	-	-	96	1,383	179	272	165786.90	178503.72	107.67%
	Grand total	3151	3010	2	6	14	18	25	15	32	0	0	126	2442	238	471	310702.03	307633.19	99.01%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.08.2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
13	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	7833.42	8964.43	114.44%
14	Shiksha Bhawan	13	11	1	1	-	-	-	-	-	-	-	1	7	3	3	1628.00	1770.99	108.78%
15	Deegree College	18	18	-	-	-	-	-	-	-	-	-	-	7	1	10	6000.00	3728.27	62.14%
16	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3174.89	99.82%
17	ICT@Shcools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%
18	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2372.82	54.88%
19	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	15078.32	101.24%
	Total :-	4493	4182	3	7	14	18	25	15	32	0	1	127	3598	243	652	3,62,075.96	3,53,944.15	97.75%