

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 513 Senior Secondary Schools (SSS) 2018-19

Report Dated : 31/08/2022

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
1	SSS-1001	Araria	Palasi	Uhs Maldwar	M/s Vaishnavi Enterprises	861/05.02.2020	154 sbd of 21-22 05-11-2021	05-11-2021	15 Months															
2	SSS-1002	Araria	Palasi	Uhs Chandi Pur	M/S Vaishnavi Enterprises	4336/12.07.2021	346 sbd of 21-22 21-01-2022	21-01-2022	15 Months															
3	SSS-1003	Araria	Palasi	Uhs Karor Dighli	M/S Vidhata Construction.	4713/26.07.2021	298 SBD of 2021-22 29.12.2021	29-12-2021	15 Months															
4	SSS-1004	Araria	Narpatganj	Uhs Sonapur	M/s Om Sai Construction	4746/26.07.2021	74 SBD OF 2022-23	11-05-2022	15 Months															
5	SSS-1005	Araria	Narpatganj	Uhs Mirdaul	M/s Om Sai Construction	367/13-01-2022	75 SBD OF 2022-23	11-05-2022	15 Months															
6	SSS-1006	Araria	Narpatganj	Uhs Bardaha Noniya Tola	M/s Om Sai Construction	368/13-01-2022	76 SBD OF 2022-23	11-05-2022	15 Months															
7	SSS-1007	Araria	Narpatganj	Ms Cum Uhs Fatehpur Pithaura	M/s Om Sai Construction	369/13-01-2022	77 SBD OF 2022-23	11-05-2022	15 Months															
8	SSS-1008	Araria	Forbesganj	Uhs Pipra	M/s Om sai Construction Enterprises	614/24.01.2020	78 SBD OF 2022-23	11-05-2022	15 Months															
9	SSS-1009	Araria	Bhargama	Uhs Jai Nagar	Kirani Ray, Samastipur	1963/08-03-2022			15 Months															
10	SSS-1010	Araria	Bhargama	Uhs Raghunathpur East	Manoj Kumar	7123/22.10.2021	258 SBD of 2021-22 (21.12.2021)	21-12-2021	15 Months															
11	SSS-1011	Araria	Bhargama	Uhs Adi Rampur	M/S Vidhata Construction.	7122/22.10.2021	297 sbd of 2021-22	29-12-2021	15 Months															
12	SSS-1012 (SSS-AR)	Araria	Bhargama	Uhs Charaiya	Shree Shardha Construction Co. (8967855108)	9217/23.12.21	421 SBD OF 2021-22	18-02-2022	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
13	SSS-1013 (SSS-AR)	Araria	Bhargama	Uhs Bhatgama	Shree Shardha Construction Co. (8967855108)	9217/23.12.21	421 SBD OF 2021-22	18-02-2022	15 Months														
14	SSS-1014	Araria	Raniganj	Uhs Thek Pura	Kunal Kush	4506/15.07.2021	241 SBD of 2021-22 (15.12.2021)	15-12-2021	15 Months														
15	SSS-1015	Araria	Araria	Uhs Dabhara Saranpur	Kunal Kush	4794/26.07.2021	330 sbd of 21-22	18-01-2021	15 Months														
16	SSS-1016	Araria	Sikti	Uhs Thenga Pur	Kunal Kush	4505/15.07.2021	66 SBD of 2022-23 (07.05.2022)	07-05-2022	15 Months														
17	SSS-1017	Araria	Kursakanta	U.H.S Saur Gaon	Kunal Kush	4750/26.07.2021			15 Months														
18	SSS-1018	Araria	Kursakanta	U.H.S Haldhara Hat	Dilip Kumar	615/24.01.2020	257 SBD of 2021-22 (20.12.2021)	20-12-2021	15 Months														
19	SSS-1019	Araria	Jokihat	Uhs Bahar Bari	Kunal Kush	4751/26.07.2021	331 sbd of 21-22	18-01-2022	15 Months														
20	SSS-1020	Arwal	Sonbhadra Bansi Surya	Upgraded High School Sherpur Hindi	Mukesh Kumar	1168/13.02.2020	357 f2 of 2021-22	27-07-2021	15 Months														
21	SSS-1021	Arwal	Karpi	Upgraded High School Murari	Dhananjay Kumar	611/24.01.2020	196 F2 of 2020-21 Dt.- 01.12.2021	01-12-2021	15 Months														
22	SSS-1022	Arwal	Arwal	Up. High School. Amra	Maa Kamakhya Construction&Co.	613/24.01.2020	159 F2 of 2022-23	02-08-2022	15 Months														NOC Required
23	SSS-1023	Arwal	Kurtha	Up. High School, Ibrahimpur	Dhananjay Kumar	608/24.01.2020	63 F2 OF 2022-23	06-05-2022	15 Months														Land not available , H.M, Letter No-74 , Dt- 09.03/2022
24	SSS-1024	Arwal	Kurtha	Up. High School, Mednipur Badahiya	Dhananjay Kumar	868/05.02.2020	64 F2 OF 2022-23	06-05-2022	15 Months														Land not available , H.M, Letter No-75 , Dt- 09.03/2022

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
25	SSS-1025	Aurangabad	Aurangabad	Uhs Ora	Abhimanyu Kumar	609/24.01.2020	9 f2 21-22	17-06-2021	15 Months														
26	SSS-1026	Aurangabad	Aurangabad	Uhs Chatra	M/s A N K Enterprises	610/24.01.2020	119 F2 OF 2022-23	31-05-2022	15 Months														Excavation work
27	SSS-1027	Aurangabad	Obra	Uhs Aranda	M/s Maa mundeshwari cons.	1190/13.02.2020			15 Months														पुनः निविदा की अनुशंसा की गयी है।
28	SSS-1028	Aurangabad	Madanpur	Uhs Taradiha	Azazul Haque Khan	6019/03.09.2021	79 F2 OF 2022-23	12-05-2022	15 Months														LOA ISSUED
29	SSS-1029	Aurangabad	Nabinagar	Uhs Moharkarma	Abhimanyu Kumar	1086/12.02.2020			15 Months														Land not available.H.M, Letter No-232 , Dt- 20.05.2022। HM द्वारा जमीन नहीं होने की सुचना दी गयी है।
30	SSS-1030	Aurangabad	Nabinagar	Uhs Shiv Sagar	Surendra Kumar Singh	6674/30.09.2021	451 F2 OF 2021-22	02-03-2022	15 Months														
31	SSS-1031	Aurangabad	Nabinagar	Uhs Benghai	Manoj Singh	3703/16.06.2021	162 F2 2021-2022	16-11-2021	15 Months														
32	SSS-1032	Aurangabad	Rafiganj	Uhs Barahi Hindi	M/S ANK Enterprises	4752/26.07.2021			15 Months														Land not available.H.M, Letter No-226 , Dt- 20.05.2022

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks	
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
33	SSS-1033	Aurangabad	Rafiganj	Uhs Fesra	M/s A N K Enterprises	1088/12.02.2020	205 F2 of 2020-21 Dt.- 21.02.2021	21-02-2021	15 Months															
34	SSS-1034 (SSS-AB)	Aurangabad	Rafiganj	Uhs Dugul	Mesiach Construction Pvt. Ltd.	9222/23.12.21	377 f2 of 2021-22	01-02-2022	15 Months															Land not available
35	SSS-1035	Aurangabad	Deo	Uhs Rawal Bigha	Manoj Singh	4112/10.07.2021			15 Months															Site Selection not done.H.M, Letter No-227 , Dt- 20.05.2022
36	SSS-1036	Aurangabad	Haspura	Uhs Amjhar	Guruwar Builders & developers Pvt. Ltd.	4111/01.07.2021			15 Months															Land not available , H.M, Letter No-14 , Dt- 03.04.2022
37	SSS-1037	Aurangabad	Barun	Uhs Barauli	Abhimanyu Kumar	1438/20.02.2020	253 f2 of 21-22	17-12-2021	15 Months															
38	SSS-1038	Aurangabad	Goh	Uhs Sagarpur	Dhananjay Kumar	3933/25.06.2021	295 F2 2021-2022 Dt.- 29.12.2021	29-12-2021	15 Months															
39	SSS-1039	Banka	Bounsi	R U.H.S Lilavaran	Amit Kumar	3702/16.06.2021			15 Months															LOA ISSUED
40	SSS-1040	Banka	Katoriya	U.H.S Fattapathar	Patliputra Projects Pvt. Ltd.	4110/01.07.2021			15 Months															LOA ISSUED
41	SSS-1041	Banka	Bounsi	U.H.S Gokula	Anand Kumar	1185/13.02.2020	96 F2 of 21-22 (22..9.21)	22-09-2021	15 Months															
42	SSS-1042	Banka	Amarpur	U.H.S Kolbugurg	Pramod Kumar	9435/31-12-2021	111 F2 OF 2022-23	30-05-2022	15 Months															
43	SSS-1043	Banka	Rajoun	U.H.S Dhayharna Mahgama	Shyam Sundar Yadav	6613/30.09.2021			15 Months															LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
44	SSS-1044	Banka	Chandan	U.H.S Siljori	Lal Rupak Kumar Singh	1179/13.02.2020	69 F2 of 21-22 (25..8.21)	25-08-2021	15 Months														
45	SSS-1045	Banka	Rajoun	R U.H.S Morama	Shyam Sundar Yadav	6612/30.09.2021			15 Months														LOA ISSUED
46	SSS-1046	Banka	Banka	U.H.S Basberwa	Anand Kumar	1180/13.02.2020	56 F2 of 21-22 (10.8.21)	10-08-2021	15 Months														
47	SSS-1047	Banka	Shambhuganj	U.H.S Warsabad	Anand Kumar	3699/16.06.2021	237 F2 21-22 13.12.21 / 170.509	13-12-2021	15 Months														
48	SSS-1048 (SSS-BK)	Banka	Barahat	U.H.S Tappadih	Ananya Infracity (Prop. Duddi Kumari,) (9031027170)	9240/24.12.21	312 f2 of 21-22	05-01-2022	15 Months														
49	SSS-1049	Begusarai	Chhaurahi	Uhs Amari	Raja Enterprises&co.	1181/13.02.2020	23 F2 of 2021-22 Date - 01.07.2021.	01-07-2021	15 Months														
50	SSS-1050	Begusarai	Begusarai	Uhs Bahdarpur	Daya Ram Singh	1182/13.02.2020	206 F2 of 2020-21 Date 25-02-2021	25-02-2021	15 Months														
51	SSS-1051	Begusarai	Barauni	Uhs Amarpur	Ram Babu Singh	4753/26.07.2021	95 F2 OF 2022-23	20-05-2022	15 Months														
52	SSS-1052	Begusarai	Mansoorchak	Uhs Naipur Bahrapur	Ram Babu Singh	4754/26.07.2021	96 F2 OF 2022-23	20-05-2022	15 Months														
53	SSS-1053	Begusarai	Garhpura	Uhs Korai	Kanchan Engicons Private Limited	3701/16.06.2021	87 F2 of 2021-22 Date- 16.09.2021	16-09-2021	15 Months														
54	SSS-1054	Begusarai	Begusarai	Uhs Lakho	Ram Niwas Kumar	4756/26.07.2021			15 Months														Sufficient land not available
55	SSS-1055	Begusarai	Dandari	Uhs Bank	SANJAY KUMAR (9430003830)	7819/18.11.21	313 F2 OF 21-22	06-01-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
56	SSS-1056 (SSS-BS)	Begusarai	Bachhwara	Uhs Chakiya Chiranjeevipur	Tanyansh Construction and Consultancy Pvt. Ltd.	9238/24.12.21	403 F2 of 2021-22	13-08-2021	15 Months														
57	SSS-1057	Begusarai	Chhaurahi	Uhs Aijni	Raja Enterprises&co.	1183/13.02.2020	24 F2 of 2021-22 Date- 01.07.2021	01-07-2021	15 Months														
58	SSS-1058	Begusarai	Dandari	Uhs Dandari	Sanjay Kumar	3929/25.06.2021	236 F2 of 2021-22 Date- 13.12.2021	13-12-2021	15 Months														
59	SSS-1059	Begusarai	Begusarai	Uhs Iniyaar	Guddu Kumar	3930/25.06.2021	117 f2 of 21-22	05-10-2021	15 Months														
60	SSS-1060	Begusarai	Matihani	Uhs Sihma	Guddu Kumar	6614/30.09.2021			15 Months														Land not available
61	SSS-1061	Begusarai	Chhaurahi	Uhs Sahpur Patla	Ray & Raj Enigneering Private Limited	3700/16.06.2021	178 F2 of 2021-22 Date- 24.11.2021	24-11-2021	15 Months														
62	SSS-1062	Begusarai	Begusarai	Uhs Maharathpur	M/S Agni Kumar Singh	4487/15.07.2021	249 F2 of 2021-22 Date- 17.12.2021	17-12-2021	15 Months														
63	SSS-1063	Begusarai	Barauni	Uhs Jaimra	Mritunjay Kumar	6616/30.09.2021	459 F2 of 2021-22	04-03-2022	15 Months														
64	SSS-1064	Begusarai	Garhpura	Uhs Dunhi	Ranjit Kumar	3698/16.06.2021			15 Months														Sufficient land not available.
65	SSS-1065	Begusarai	Matihani	Uhs Mahajee	Ram Nuwas Kumar	6618/30.09.2021	328 F2 of 2021-22 Date- 17.01.2022	17-01-2022	15 Months														
66	SSS-1066	Begusarai	Dandari	Uhs Meha	Nand Kishor Prasad Singh	1193/13.02.2020	158 F2 of 2020-21 Date- 15.11.2021	15-11-2021	15 Months														
67	SSS-1067 (SSS-BP)	Bhojpur	Jagdishpur	U.H.S Dihri					15 Months														Retender NIT-47/21-22
68	SSS-1068	Bhojpur	Agiaon	U.H.S Karwasin	Dhananjay Kumar	6617/01.10.2021	286 f2 of 2021-22	28-12-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
69	SSS-1069 (SSS-BP)	Bhojpur	Koilwar	U.H.S Vishunpur					15 Months														Retender NIT-47/21-22
70	SSS-1070 (SSS-BP)	Bhojpur	Koilwar	U.H.S Jalpura Tapa					15 Months														Retender NIT-47/21-22
71	SSS-1071	Buxar	Itarhi	Uhs Bhitihara	Sanjay Kumar Singh	1194/13.02.2020	85 F2 2021-22 Dt.	15-09-2021	15 Months										1				
72	SSS-1072 (SSS-BX)	Buxar	Chakki	Uhs Arak					15 Months														Retender NIT-10/22-23
73	SSS-1073	Buxar	Chakki	Uhs Liladharpur	Rohit Kumar ojha	1196/13.02.2020	12 F2 of 2021-22/28.06.21	28-06-2021	15 Months										1				
74	SSS-1074 (SSS-BX)	Buxar	Chousa	Uhs Gosaipur					15 Months														Retender NIT-10/22-23
75	SSS-1075 (SSS-BX)	Buxar	Nawanagar	Uhs Parasgandha					15 Months														Retender NIT-10/22-23
76	SSS-1076	Darbhangha	Kusheshwar Asthan East	Uhs Adalpur	M/S Tara Construction	4504/15.07.2021	367 sbd of 2021-22	29-01-2022	15 Months														
77	SSS-1077	Darbhangha	Baheri	Uhs Gujrauli Ramauli	M/s Tara Const.	1195/13.02.2020	333 F2 of 2021-22 Date- 18-01-2022	18-01-2022	15 Months														
78	SSS-1078	Darbhangha	Bahadurpur	Uhs Baruara	Annapurna Kumari	1197/13.02.2020	203 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months														Land not Available HM Letter No:-10 Dated:- 18.03.21 to CO Bahardurpur for NOC
79	SSS-1079	Darbhangha	Benipur	Uhs Sajjanpura	AKSHIT ENGINEERING AND CONSTRUCTION Pvt. Ltd.	1095/12.02.2020	201 F2 OF 2020-21, DATED-24.02.2021	24-02-2021	15 Months														
80	SSS-1080	Darbhangha	Kusheshwar Asthan West	Uhs Beri	M/s Tara Const.	1198/13.02.2020	334 f2 of 21-22	18-01-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
81	SSS-1081	Darbhangha	Baheri	Uhs Madhuban	Akshit Engg.&Const.Pvt.Ltd.	1199/13.02.2020	197 F2 of 2020-21 Dated 23.02.2021	23-02-2021	15 Months														
82	SSS-1082	Darbhangha	Gaura Bauram	Uhs Belwara	Sujeet Kumar	7124/22.10.2021			15 Months														LOA ISSUED
83	SSS-1083	Darbhangha	Baheri	Uhs Havidih	A.E. Construction	7121/22.10.2021	09 F2 OF 2022-23	05-04-2022	15 Months														
84	SSS-1084	Darbhangha	Ghanshyampur	Uhs Lagma	Amarnath Jha	4503/15.07.2021	460 SBD of 2021-22 date 04-03-2022	04-03-2022	15 Months														Land not available
85	SSS-1085	Darbhangha	Baheri	Uhs Samadhpura	Akshit Engg. & Const. Pvt. Ltd.	1200/13.02.2020	198 F2 of 2020-21 Dated 23.02.2021	23-02-2021	15 Months														Land not Available CO Baheri letter No:-668 Dated:- 30.04.21 to Add. Collector Darbhanga For NOC
86	SSS-1086	Darbhangha	Bahadurpur	Uhs Khaira	M/s Harendra Const.	1050/12.02.2020	54 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	15 Months														
87	SSS-1087	Darbhangha	Bahadurpur	Uhs Chakka Pirri	Annapurna Kumari	1094/12.02.2020	202 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months														
88	SSS-1088	Darbhangha	Kusheshwar Asthan East	Uhs Kewatgama	Dharmendra Kumar Yadav	4502/15.07.2021	214 sbd of 21-22	08-12-2021	15 Months														
89	SSS-1089	Darbhangha	Biraul	Uhs Baliya	Shiv Sai Enterprises	6619/30.09.2021			15 Months														
90	SSS-1090	Darbhangha	Biraul	Uhs Mahmuda	Dharmendra Kumar Yadav	6615/30.09.2021			15 Months														
91	SSS-1091	Darbhangha	Benipur	Uhs Mayapur	M/s Harendra Const.	1246/14.01.2020	55 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	15 Months														
92	SSS-1092	Darbhangha	Ghanshyampur	Uhs Ahirain	Dharmendra Kumar Yadav	4501/15.07.2021	215 sbd of 21-22	08-12-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
93	SSS-1093	Darbhangha	Singhwara	Uhs Hariharpur	Akshit Engineering and Construction Pvt. Ltd.	4500/15.07.2021	323 sbd of 21-22	11-01-2022	15 Months															
94	SSS-1094	Darbhangha	Hanuman Nagar	U.H.S Neyam	Annapurna Kumari	1247/14.01.2020	204 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months															Land not Available BSEIDC/DBG/184 Dated:- 16.03.21
95	SSS-1095	Darbhangha	Tardih	Uhs Lagma	Akshit Engineering and Construction Pvt. Ltd.	4498/15.07.2021			15 Months															LOA ISSUED
96	SSS-1126	Gaya	Imamganj	U.H.S. Telwari	Sanju Kumari	1085/112.02.2020	103 F2 OF 2022-23	24-05-2022	15 Months															H.M. से पत्रांक -278 दिनांक 06.06.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया
97	SSS-1127	Gaya	Barachatti	U.H.S. Binda	Mithlesh Kumar Singh Mob.- 9931471924	1099/112.02.2020	196 F2 of 2020-21 Dt- 23.02.2021	23-02-2021	15 Months															Insufficient land
98	SSS-1128	Gaya	Bodhgaya	U.H.S. Dulra	Mithlesh Kumar Singh	1032/112.02.2020	13 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	15 Months															
99	SSS-1129	Gaya	Bodhgaya	U.H.S. Sahnu	Mithlesh Kumar Singh Mob.- 9931471924	1092/112.02.2020	03 F2 of 2020-21 Dt. 10.06.2021	10-06-2021	15 Months															
100	SSS-1130	Gaya	Bankey Bazar	U.H.S. Bhaluhar	Sanju Kumari	1044/112.02.2020	104 F2 OF 2022-23	24-05-2022	15 Months															
101	SSS-1131	Gaya	Conch	U.H.S. Kabar	Dhananjay Kumar	2122/13.03.2020	287 f2 of 21-22	28-12-2021	15 Months															
102	SSS-1132	Gaya	Conch	U.H.S. Khajuri	Om Shakti Construction (Prop.- Anil Kumar)	4104/01.07.2021	437 F2 OF 2021-22	23-02-2022	15 Months															
103	SSS-1133	Gaya	Conch	U.H.S. Tuturkhi	Prakash Construction	8850/09.12.21	384 F2 of 2021-22	03-02-2022	15 Months															संवेदक को पत्रांक-295 दिनांक-10.06.2022 एवं पत्रांक 436 दिनांक 12.08.22 से कार्य प्रारंभ करने का निदेश दिया गया ।
104	SSS-1134	Gaya	Mohra	U.H.S. Dariyapur	Mithlesh Kumar Singh	1033/12.02.2020	45 f2 21-22	30-07-2021	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
105	SSS-1135	Gaya	Mohra	U.H.S. Tetar	Om Shakti Construction (Prop.- Anil Kumar)	4755/26.07.2021			15 Months														LOA ISSUED
106	SSS-1136	Gaya	Mohanpur	U.H.S. Musaila	Sheo nandan Kumar	1042/112.02.2020			15 Months														भूमि उपलब्ध कराने हेतु D.E.O. गया से पत्रांक-240 दिनांक-25.05.2022 द्वारा अनुरोध किया गया।
107	SSS-1137	Gaya	Mohanpur	U.H.S. Belarpur	Shiv Nandan Kumar	298/10-01-2022			15 Months														FINANCIAL PENDING
108	SSS-1138	Gaya	Khizersarai	U.H.S. Bindaul	Mithlesh Kumar Singh Mob.- 9931471924	1101/12.02.2020	14 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	15 Months														
109	SSS-1139	Gaya	Khizersarai	U.H.S. Khizersarai	M/s Badhe Const.	1242/14.02.2020	255 F2 of 2021-22 Dt.- 20.12.2021	20-12-2021	15 Months														
110	SSS-1140	Gaya	Tikari	U.H.S. Simuara	Dhananjay Kumar	2126/13.03.2020	65 F2 OF 2022-23	06-05-2022	15 Months														12 Feet Filling land available
111	SSS-1141	Gaya	Tikari	U.H.S. Makhpa	Om Shakti Const.(prop- Anil kumar)	1241/14.02.2020	438 F2 OF 2021-22	23-02-2022	15 Months														
112	SSS-1142	Gaya	Tikari	U.H.S. Bhor	Kamlesh MasscoN Pvt Ltd. MOB. 9334808205	4159/02.07.2021	65 F2 of 2021-22 Dt.- 17-08-2021	17-08-2021	15 Months														
113	SSS-1143	Gaya	Paraiya	U.H.S. Kapasiya	Mithlesh Kumar Singh	1245/14.02.2020			15 Months														
114	SSS-1144	Gaya	Paraiya	U.H.S. Parsawan	Maa Mangla Const.	1243/14.02.2020	74 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	15 Months														
115	SSS-1145	Gaya	Sherghati	U.H.S. Kazarsot	Pushpa Devi	1244/14.02.2020			15 Months														H.M. से पत्रांक -279 दिनांक 06.06.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
116	SSS-1146	Gaya	Dobhi	U.H.S. Dobhi	J.S Const.	1234/14.02.2020	118 F2 OF 2022-23	31-05-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
117	SSS-1147	Gaya	Dobhi	U.H.S. Bariya	M/S Azaj const.	1098/12.02.2020	378 F2 OF 2021-22	01-02-2022	15 Months														
118	SSS-1148	Gaya	Dumaria	U.H.S. Shiv Nagar	Sanju Kumari	1037/12.02.2020	105 F2 OF 2022-23	24-05-2022	15 Months														H.M. से पत्रांक -280 दिनांक 06.06.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
119	SSS-1149	Gaya	Wazirganj	U.H.S. Jamuawan	Mithlesh Kumar Singh	1034/12.02.2020			15 Months														LOA ISSUED
120	SSS-1150	Gaya	Wazirganj	U.H.S. Ghuriawan	M/S Adarsh const.	1041/12.02.2020			15 Months														LOA ISSUED
121	SSS-1151	Gaya	Fatehpur	U.H.S. Meyari	Sanjay Kumar yadav	6525/24.09.21			15 Months														LOA ISSUED
122	SSS-1152	Gaya	Fatehpur	U.H.S. Naudiha	Amit Ranjan	6624/30.09.2021	16 F2 OF 2022-23	06-04-2022	15 Months														
123	SSS-1153	Gaya	Gaya Sadar	U.H.S. Krit Nawada	Chandra Bhusan Kumar Mob.- 7903607486	4499/15.07.2021	44 F2 of 2020-21 Dt. 28.07.2021	28-07-2021	15 Months														
124	SSS-1154	Gaya	Gaya Sadar	U.H.S. Arwan	Sanjay Kumar yadav	6562/27.09.2021	268 of 21-22	22-12-2021	15 Months														
125	SSS-1155	Gaya	Amas	U.H.S. Kalwan	Md Kamaluddin Khan	1280/18.02.2020	167 F2 of 2021-22 Dt-19.11.2021	19-11-2021	15 Months														
126	SSS-1156	Gaya	Atari	U.H.S. Narawat	Jai Kumar	1284/18.02.2020	108 F2 of 2021-22 Dt.-29.09.2021	29-09-2021	15 Months														
127	SSS-1157	Gaya	Tankuppa	U.H.S. Chowar	Maa Mangla Const.	1285/18.02.2020	75 f2 21-22	01-09-2021	15 Months														
128	SSS-1158	Gaya	Gurua	U.H.S. Dubba	Maa Mangla Const.	1087/2.02.2002	76 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	15 Months														
129	SSS-1159	Gaya	Gurua	U.H.S. Raghunathkhap	Mony Construction	6670/30.09.2021	159 F2 of 2021-22 Dt.- 15.11.2021	15-11-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
130	SSS-1160	Gaya	Guraru	U.H.S. Barorah	Jai Kumar	1040/2.02.2002			15 Months														LOA ISSUED
131	SSS-1161	Gaya	Manpur	U.H.S. Iguna	J.S Const.	1203/13.02.2020	441 F2 OF 2021-22	24-02-2022	15 Months														
132	SSS-1162	Gopalganj	Barauli	Upgd. High School Charavaha Vishunpura	M/S Pawan Construction	1187 / 13.02.2020			15 Months														LOA ISSUED. Notice for Agreement
133	SSS-1163	Gopalganj	Kuchaikote	Upgd High School Baidwali	M/S Akhileswar kr. Singh, Gopalganj Mob.9771648726	1177 / 13.02.2020	92 F2 of 2021-22 Date :- 21.09.2021	21-09-2021	15 Months														
134	SSS-1164	Gopalganj	Kuchaikote	Upgd. High School Gopalpur Parsauni	M/S Sahib singh.const.	1287/18.02.2020	167 F2 2022-23	08-08-2022	15 Months														Excavation
135	SSS-1165	Gopalganj	Kuchaikote	Uppgd. High School. Bhupatipur	M/S Ramajee Mishra&co.	1281/18.02.2020			15 Months														LOA ISSUED. Notice for Agreement
136	SSS-1166	Gopalganj	Kuchaikote	Upgd High School Lachhpur	M/S Usha const.	1282/18.02.2020	53 F2 of 2021-22 date 4-8-2021	04-08-2021	15 Months														
137	SSS-1167	Gopalganj	Kuchaikote	Upgd. High School Semra	M/S Akhileswar kr. singh.	1097/2.02.2002	93 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,69,224 /-	21-09-2021	15 Months														
138	SSS-1168	Gopalganj	Kateya	Upgd. High School Padariya	M/S Ashok Construction	7827/18.11.21	30 SBD OF 2022-23	12-04-2022	15 Months														
139	SSS-1169	Gopalganj	Kateya	Upgd High School Amahi Banke	Rajiv Kumar	7828/18.11.21	85 SBD OF 2022-23	18-05-2022	15 Months														
140	SSS-1170	Gopalganj	Sidhwalia	Upgd. High School Jalalpur	M/S Pawan Construction, Gopalganj Mob. 7250570078	1188 / 13.02.2020			15 Months														Land Dispute
141	SSS-1171	Gopalganj	Hathua	Upgd High School Kabilaswa	Rajeev Kumar	1288/18.02.2020	171 F2 of 2021-22 Date :- 22.11.2021 Rs. 1,85,21,783 /-	22-11-2021	15 Months														Required land not available. Letter to CE for site specific drawing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
142	SSS-1172	Gopalganj	Bhore	Upgd High School Vithua	Prem Sagar Yadav, Gopalganj, Mob. 9931591530	5676/ 19.08.2021	337 F2 of 2021-22 Date :- 18.01.2022 Rs. 1,88,91,428 -/-	18-01-2022	15 Months														
143	SSS-1173	Gopalganj	Bhore	Upgd High School Jaitpur Rudrapur	M/s Ashok Construction	6671/30.09.2021	279 f2 of 2021-22	24-12-2021	15 Months														
144	SSS-1174	Gopalganj	Panchdevari	Upgd High School Rajapur	M/S Akhileswar kr. singh.	1189/18.02.2020	94 SBD of 2021-22 Date :- 21.09.2021	21-09-2021	15 Months														
145	SSS-1175	Gopalganj	Phulwariya	Upgd. High School Lakadi Banveer	M/S Sahib singh.const.	1089/12.02.2020			15 Months														Excavation
146	SSS-1176	Gopalganj	Gopalganj	Upgd. High School. Mashan Thana (Boys)	Burnawala Contract Pvt. Ltd.	1051 / 12.02.2020			15 Months														Insufficient land available
147	SSS-1177	Jamui	Khaira	U.H.S Khalari	United Infra & Industries	4102/01.07.2021	273 f2 of 21-22	23-12-2021	15 Months														Land not available
148	SSS-1178	Jamui	Sikandra	U.H.S.Khardih	Maa vaishnavi Infrazone	1036/12.02.2020	58 F2 of 2021-22 Date- 13.08.2021	13-08-2021	15 Months														
149	SSS-1179	Jamui	Sono	U.H.S.Babudih	Maheshwari Enterprises	5694/21.08.2021			15 Months														Sufficient Land not available
150	SSS-1180	Jamui	Chakai	U.H.S.Bongi	Santosh Kumar Singh	4101/01.07.2021	107 F2 of 2021-22 date 29/09/2021	29-09-2021	15 Months														
151	SSS-1181	Jamui	Chakai	U.H.S.Narodih	Sudesh Kumar Singh & Const. Pvt. Ltd.	6672/30.09.2021	228 f2 of 21-22	10-12-2021	15 Months														
152	SSS-1182	Jamui	Aliganj	U.H.S Hilsa Kodavaria	Maa vaishnavi Infra zone	1090/12.02.2020	59 F2 of 2021-22 date 13-08-2021	13-08-2021	15 Months														
153	SSS-1183 (SSS-JM)	Jamui	Chakai	U.H.S Noniyatari	Santosh Kumar Singh (9771745449)	9236/24.12.21			15 Months														
154	SSS-1184	Jamui	Sono	U.H.S Churhait	Ashok Kumar Singh	1100/12.02.2020	17 F2 OF 2020-21 Date 23/07/2021	23-07-2021	15 Months									1					

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
155	SSS-1185	Jamui	Sikandra	U.H.S.Mircha	Sanjay Kumar yadav	6842/06.10.2021			15 Months														Land not available
156	SSS-1186	Jamui	Jamui	U.H.S Choura	Brajesh Kumar Singh	1091/12.02.2020			15 Months														Land not available
157	SSS-1187	Jamui	Sikandra	U.H.S.Mahadev Simaria	Sudesh Kumar Singh & Const. Pvt. Ltd.	8061/25.11.2021	341 F2 of 2020-21 Date- 19.01.2022 (1,69,68,480/-)	19-01-2022	15 Months											1			
158	SSS-1188	Jamui	Sono	U.H.S.Keshofarka	Ashok Kumar Singh	1289/18.02.2020	18 F2 OF 2020-21 Date 29/06/2021	29-06-2021	15 Months											1			
159	SSS-1189	Jamui	Sikandra	U.H.S.Talsaharsa	Shailendra Kumar	1093/12.02.2020	60 F2 OF 2021-22 Date 13/08/2021	13-08-2021	15 Months											1			
160	SSS-1190	Jehanabad	Makhdumpur	Uhs Kurthadih	Satish Kumar	1283/18.02.2020	04 F2 of 2020-21 Dt.- 14.05.2021	14-05-2021	15 Months										1				
161	SSS-1191	Jehanabad	Makhdumpur	Uhs Charh	Kaushlendra Kumar	6611/30.09.2021	160 F2 of 2021-22 Dt.- 22.11.2021	22-11-2021	15 Months											1			
162	SSS-1192	Jehanabad	Hulasganj	Uhs Narma	Systematic and Advance Construction Pvt. Ltd.	5693/21.08.2021	366 f2 of 21-22	29-01-2022	15 Months						1								
163	SSS-1193	Jehanabad	Ratani Faridpur	Uhs Kundila	Chandra Bhushan Kumar	5685/19.08.2021	11 F2 of 2022-23	05-04-2022	15 Months						1								
164	SSS-1194	Jehanabad	Ghoshi	Uhs Ranganj	Kaushlendra Kumar	6609/30.09.2021	458 F2 of 2021-22	03-03-2022	15 Months								1						
165	SSS-1195	Jehanabad	Makhdumpur	Uhs Dharaut	Kaushlendra Kumar	6606/30.09.2021			15 Months														Land not available
166	SSS-1196	Kaimur	Andhaura	Upgraded +2 High School Bhuiphor	Manoj Singh	4793/27.07.2021			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
167	SSS-1197	Kaimur	Chainpur	Upgraded +2 High School Kharigawan	Abhimanyu Kumar	4795/27.07.2021	452 SBD of 2021-22	02-03-2022	15 Months														
168	SSS-1198	Kaimur	Chainpur	Upgraded +2 High School Suhawal	Manoj Singh	5753/24.08.2021	108 SBD OF 2022-23	26-05-2022	15 Months														LOA ISSUED
169	SSS-1199	Kaimur	Mohania	Upgd. High School Shulpipara	Shree Ram Const.	1096/12.02.2020	439 F2 OF 2021-22	23-02-2022	15 Months														Earthwork
170	SSS-1200	Kaimur	Mohania	Upgraded +2 High School Ahinaura	Abhimanyu Kumar	5692/21.08.2021	134 F2 OF 2022-23	16-07-2022	15 Months														LOA ISSUED
171	SSS-1201	Kaimur	Rampur	Upgraded +2 High School Sabar	Manoj Singh	5684/19.08.2021	129 F2 OF 2022-23	14-07-2022	15 Months														LOA ISSUED
172	SSS-1202	Kaimur	Mohania	U.G.H.S.Belaundi	Vishal Kumar Singh	5683/19.08.2021			15 Months														LOA ISSUED
173	SSS-1203	Kaimur	Kudra	U.H.S. Kharahna	M/s SAB construction	6607/30.09.2021	426 F2 OF 2021-22	19-02-2022	15 Months														
174	SSS-1204	Kaimur	Mohania	U.H.S. Siyapokhar	Kanika Shree Civcon (OPC) Pvt. Ltd.	5691/21.08.2021			15 Months														LOA ISSUED
175	SSS-1205	Kaimur	Chand	Upgraded +2 High School Jigina	Manoj Singh	5752/24.08.2021	306 SBD of 2021-22 05.01.2022	05-01-2022	15 Months														
176	SSS-1206	Kaimur	Rampur	Upgraded +2 High School Punawan	Shree Ram Const.	1328/19.02.2020	440 F2 OF 2021-22	23-02-2022	15 Months														
177	SSS-1207	Kaimur	Bhabua	Upgraded +2 High School Kukurhi	Manoj Singh	4792/27.07.2021	307 SBD of 2021-22 05.01.2022	05-01-2022	15 Months														
178	SSS-1208	Kaimur	Bhabua	Upgraded +2 High School Bahuan	Manoj Singh	4786/27.07.2021	308 SBD of 2021-22 05.01.2022	05-01-2022	15 Months														
179	SSS-1209	Kaimur	Bhabua	Upgraded +2 High School Khanethi	Kanika Shree Civcon (OPC) Pvt. Ltd.	5647/19.08.2021	137 F2 OF 2022-23	18-07-2022	15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
180	SSS-1210	Kaimur	Chainpur	Upgraded +2 High School Merh	Abhimanyu Kumar	4785/27.07.2021	453 SBD of 2021-22	02-03-2022	15 Months															
181	SSS-1211	Kaimur	Andhaura	U.H.S. Dighar	Manoj Singh	5751/24.08.2021			15 Months															LOA ISSUED
182	SSS-1212	Kaimur	Chainpur	Upgraded +2 High School Sirsi	Vijay Vardhan	5750/24.08.2021	404 sbd of 2021-22	10-02-2022	15 Months															
183	SSS-1213	Kaimur	Durgavati	Urdu U.H.S. Dumri	Manoj Singh	5682/19.08.2021			15 Months															LOA ISSUED
184	SSS-1214	Kaimur	Nuwaw	Upgraded +2 High School Akolhi	Ashwini Projects & Marketting	4784/27.07.2021			15 Months															
185	SSS-1215	Kaimur	Durgavati	Upgraded +2 High School Kasthari	Manoj Singh	5690/21.08.2021			15 Months															LOA ISSUED
186	SSS-1216	Kaimur	Durgavati	U.H.S. Kurari	Manoj Singh	4783/27.07.2021	19 SBD OF 2022-23	07-04-2022	15 Months															
187	SSS-1217	Katihar	Barari	Uhs Khuriya Bakkikol	Puja Engicon Company Pvt. Ltd.	6608/30.09.2021	148 F2 of 2021-22 (02.11.2021)	02-11-2021	15 Months															
188	SSS-1218	Katihar	Amdabad	Uhs Lakhhitola	Kunal Kush	5680/19.08.2021	242 f2 of 21-22	15-12-2021	15 Months															
189	SSS-1219	Katihar	Manihari	Uhs Madarichak	Umesh Kumar Singh	6713/01.10.2021	197 F2 of 2021-22 (01.12.2021)	01-12-2021	15 Months															
190	SSS-1220	Katihar	Korha	Uhs Boura					15 Months															
191	SSS-1221	Katihar	Korha	Uhs Sadalpur Kala	Ashok Kumar Singh	1510/25.02.2020	277 f2 of 21-22	24-12-2021	15 Months															
192	SSS-1222	Katihar	Korha	Uhs Madhura Jayanti	Ashok Kumar Singh	1492/25.02.2020	278 f2 of 21-22	24-12-2021	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
193	SSS-1223	Katihar	Manihari	Uhs Neema Santhal	Puja Engicon Company Pvt. Ltd.	5677/19.08.2021	104 F2 of 2021-22 (27.09.2021)	27-09-2021	15 Months														
194	SSS-1224	Khagaria	Mansi	U.H.S Chhoti Balha	BABLU YADAV	1265/25.02.2021	72 F2 of 2021-22 Date- 31.08.2021 (1,79,59,250/-)	31-08-2021	15 Months														
195	SSS-1225	Khagaria	Gogri	U.H.S Patla Samaspur	Prasar Remodeling & construction Pvt Ltd.	6717/01.10.2021	232 F2 of 2021-22 Date- 10.12.2021 (1,95,97,992/-)	10-12-2021	15 Months														
196	SSS-1226 (SSS-KH)	Khagaria	Alauli	Utkarmit Madhyamik Vidyalay Ladoura	Devma Techno Project Pvt. Ltd. (9931125153)	9218/23.12.21			15 Months														Insufficient land
197	SSS-1227	Khagaria	Khagaria	Uhs Kanya Marar	Bablu Yadav	6714/01.10.2021			15 Months														10 feet deep land available
198	SSS-1228 (SSS-KH)	Khagaria	Alauli	Uhs Shaharbanni	Devma Techno Project Pvt. Ltd. (9931125153)	9218/23.12.21			15 Months														
199	SSS-1229	Khagaria	Khagaria	Uhs Chandra Nagar	Bablu Yadav	6715/01.10.2021			15 Months														LOA ISSUED. NOC awaited
200	SSS-1230	Khagaria	Parbatta	U H .S Korchakka Parbatta	M/S BINOD KUMAR	4248/06.06.22			15 Months														
201	SSS-1231	Khagaria	Gogri	U.H.S. Sondiha	Puja Engicon Company Pvt. Ltd.	5679/19.08.2021	105 f2 21-22	27-09-2021	15 Months														Land not available
202	SSS-1232	Khagaria	Beldaur	Upgrade Kanya High School Bela	M/s Nk Construction	6711/01.10.2021	155 F2 OF 2022-23	01-08-2022	15 Months														
203	SSS-1233	Khagaria	Beldaur	U.H.S Teliha	Sanjay Kumar	6700/01.10.2021	235 F2 of 2021-22 Date- 13.12.2021 (1,95,21,566/-)	13-12-2021	15 Months														
204	SSS-1234	Khagaria	Gogri	U.H.S Shishbanni	Krishna Kumar Singh	1327/19.02.2020			15 Months														12 feet deep land available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
205	SSS-1235	Khagaria	Beldaur	Upgrade M.S Chorhali (Hindi)	M/s Nk Construction	6703/01.10.2021	156 F2 OF 2022-23	01-08-2022	15 Months														
206	SSS-1236	Khagaria	Gogri	Uhs Baruna	Puja Engicon Company Pvt. Ltd.	5681/19.08.2021	106 f2 21-22	27-09-2021	15 Months														
207	SSS-1237	Khagaria	Parbatta	U H S Araria	Puja Engicon Company Pvt. Ltd.	6699/01.10.2021	149 f2 21-22	02-11-2021	15 Months														
208	SSS-1238	Khagaria	Allauli	U.H.S. Shyamgharari	Krishna Kumar Singh	1437/20.02.2020			15 Months														Land not available
209	SSS-1239	Khagaria	Parbatta	Uhs Kolwara	M/s PNS Construction	6716/01.10.2021			15 Months														Insufficient land
210	SSS-1240	Khagaria	Parbatta	Uhs Madhavpur	M/S BINOD KUMAR	4247/06.06.22			15 Months														
211	SSS-1241	Kishanganj	Kochadhaman	Uhs Kanhaiyabari					15 Months														
212	SSS-1242	Kishanganj	Kochadhaman	U.H.S Kocha Dhaman					15 Months														
213	SSS-1243	Kishanganj	Kochadhaman	U.H.S Haribhasa					15 Months														
214	SSS-1244	Kishanganj	Dighalbank	Uhs Tappu Hat	Kunal Kush	6702/01.10.2021			15 Months														
215	SSS-1245	Kishanganj	Dighalbank	Uhs Laxmipur Burztola	Kunal Kush	6701/01.10.2021			15 Months														LOA ISSUED
216	SSS-1246	Kishanganj	Dighalbank	Uhs Dahibhat Jagir	Kunal Kush	7120/22.10.2021	67 SBD OF 2022-23	07-05-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks				
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete						
														LL	RL	LL	RL	LL	RL								
217	SSS-1247	Kishanganj	Bahadurganj	U.H.S Dhim Tola					15 Months																		
218	SSS-1248	Kishanganj	Bahadurganj	U.H.S Bilasi	Ashwini Projects & Marketting	7119/22.10.2022			15 Months																		LOA ISSUED
219	SSS-1249	Kishanganj	Terhagachh	Uhs Hawakol Gamharia	Anil Kumar Singh (7277843997)	9237/24.12.21			15 Months																		
220	SSS-1250	Lakhisarai	Suryagarha	U.H.S Husaina	Maa vaishnavi Infra zone	1326/19.02.2020	77 F2 2021-22 date 1-9-2021	01-09-2021	15 Months																		
221	SSS-1251	Lakhisarai	Suryagarha	U.H.S. Nandpur	Maa vaishnavi Infrazone	1324/19.02.2020	78 F2 2021-22 date 1-9-2021	01-09-2021	15 Months															Land not available			
222	SSS-1252	Lakhisarai	Suryagarha	U.H.S. Loshghani	Sanjay Kumar Yadav	7141/23.10.2022			15 Months															LOA ISSUED			
223	SSS-1253	Lakhisarai	Suryagarha	U.H.S. Dighari Bhawanipur	Prakash Construction	8068/25.11.21			15 Months																	LOA ISSUED	
224	SSS-1254	Lakhisarai	Halsi	U.H.S. Himachaldih	Prakash Construction	8855/09.12.21			15 Months																	LOA ISSUED	
225	SSS-1255/SSS-MP1	Madhepura	Udakishunganj	U.H.S.S. Singarpur	B.S.solution, N colony Saharsa 6201617585	9219 / 23-12-2021			15 Months																		
226	SSS-1256	Madhepura	Shankarpur	U.H.S.S. Basantpur North	M/S SACHIN KUMARA, NALANDA	1962/ 8-3-2022	83 SBD OF 2022-23	17-05-2022	15 Months																		
227	SSS-1257	Madhepura	Shankarpur	U.H.S.S. Behrari	M/S SACHIN KUMARA, NALANDA	1972/9-3-2022	84 SBD OF 2022-23	17-05-2022	15 Months															Sill level			
228	SSS-1258	Madhepura	Shankarpur	U.H.S.S. Hasanpura	M/S Sachin Kumar	5749/24.08.2021	389 SBD of 2021-22, 04.02.22	04-02-2022	15 Months																		

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
229	SSS-1259	Madhepura	Shankarpur	U.H.S.S. Jharkaha No. 01	Santosh Kumar	5748/24.08.2021	201 SBD of 2021-22, 03-12-2021 (20109028)	03-12-2021	15 Months														
230	SSS-1260 SSS-MP-2	Madhepura	Shankarpur	U.H.S.S. Bathan Parsa					15 Months														Retender NIT-10/21-22
231	SSS-1261	Madhepura	Shankarpur	U.H.S.S. Gadha Rampur	United Infra & Industries	5747/24.08.2021			15 Months														LOA ISSUED
232	SSS-1262	Madhepura	Ghailadh	Utramit Kameshwar H.S.S. Parmanpur	Pranav Kumar	5746/24.08.2021	126SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months														
233	SSS-1263	Madhepura	Ghailadh	U.H.S.S. Srinagar	Samir Kumar	5745/24.08.2021	387 sbd of 2021-22	04-02-2022	15 Months														
234	SSS-1264	Madhepura	Kumarkhand	U.H.S.S. Parmanandpur	Samir Kumar	5744/24.08.2021	388 SBD of 2021-22, 04.02.22	04-02-2022	15 Months														
235	SSS-1265 (SSS-MP2)	Madhepura	Kumarkhand	U.H.S.S. Kararia					15 Months														Retender NIT-10/21-22
236	SSS-1266	Madhepura	Kumarkhand	U.H.S.S. Kewatgama	Ashwini Projects & Marketting	5798/25.08.2021			15 Months														LOA ISSUED
237	SSS-1267/ SSS-MP2	Madhepura	Madhepura	U.H.S.S. Biraili Bazar					15 Months														Retender NIT-10/21-22
238	SSS-1268	Madhepura	Madhepura	U.H.S.S. Sahugadh	Pranav Kumar	5799/25.08.2021	127SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months														
239	SSS-1269	Madhepura	Madhepura	U.H.S.S. Hasanpur	Rakesh Kumar	1322/19.02.2020	283 F2 OF 2021-22: 27-12-2021	27-12-2021	15 Months														
240	SSS-1270	Madhepura	Madhepura	Mahanth Vasuvdeo U.H.S.S. Khopaiti	Pranav Kumar	5800/25.08.2021	128SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete				
														LL	RL	LL	RL	LL	RL						
241	SSS-1271/SSS MP-2	Madhepura	Madhepura	U.H.S.S. Nehalpatti					15 Months														Retender NIT-10/21-22		
242	SSS-1272	Madhepura	Madhepura	U.H.S.S. Maliya	Amit Kumar	6257/14.09.2021	189 F2 of 2021-22, 29-11-2021 (19339673)	29-11-2021	15 Months																
243	SSS-1273	Madhepura	Madhepura	U.H.S.S. Bhadaul	Ashwini Projects & Marketting	7142/23.10.2021			15 Months														LOA ISSUED		
244	SSS-1274	Madhepura	Murliganj	U.H.S.S. Belokala	BulBul Kumari	7156/23.10.2021			15 Months														LOA ISSUED		
245	SSS-1275	Madhepura	Murliganj	U.H.S.S.Chamgarh					15 Months														Retender		
246	SSS-1276	Madhepura	Bihariganj	U.H.S.S. Gangora	M/S Sona Infrastructure(Prop-Md salman)	1484/25.02.2020	222 F2 of 2021-22 Date 09-12-2021	09-12-2021	15 Months																
247	SSS-1277	Madhepura	Bihariganj	Govt. B.S. Madhukarchak					15 Months														Retender		
248	SSS-1278	Madhepura	Singheshwar	U.H.S.S. Ithari	Vivek Kumar	7148/23.10.2021	338 f2 of 21-22	18-01-2022	15 Months																
249	SSS-1279	Madhepura	Puraini	U.H.S.S. Chatanma	M/S Sona Infrastructure(Prop-Md salman)	1489/25.02.2020	223 F2 of 2021-22, 09-12-2021 (19363813)	09-12-2021	15 Months																
250	SSS-1280	Madhepura	Puraini	U.H.S.S. Durgapur	M/s Ananya Construction	6841/06.10.2021	173 F2 of 2021-22, 23-11-2021 (19450860)	23-11-2021	15 Months																
251	SSS-1281	Madhepura	Chousa	Upgd High School Vasaith					15 Months																
252	SSS-1282	Madhepura	Chousa	U.H.S.S. Morsanda	Vivek Kumar	7149/23.10.2021	482 F2 OF 2021-22	29-03-2022	15 Months																
253	SSS-1283	Madhepura	Chousa	UPGRADED H.S CHIRORI/Ajgaiwa	M/S Sona Infrastructure	7144/23.10.2021	224 F2 of 2021-22, 09-12-2021 (19647055)	09-12-2021	15 Months																

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
254	SSS-1284 (SSS-MP1)	Madhepura	Chousa	U.Urdu.H.S.S. Paina	B.S.solution, N colony Saharsa 6201617585	9219 / 23-12-2021			15 Months														
255	SSS-1285	Madhepura	Chousa	Upgraded H.S. Ghosae					15 Months														Tender Process
256	SSS-1286	Madhepura	Gamhariya	Bhikha Kanya U.H.S.S. Parwaha	Nishant Nilay	5801/25.08.2021	202 SBD of 2021-22, 03-12-2021 (19805838)	03-12-2021	15 Months														
257	SSS-1287	Madhepura	Gwalpara	U.H.S.S. Sarauni Kala	M/S Sona Infrastructure	7143/23.10.2021	392 F2 OF 2021-22	07-02-2022	15 Months														
258	SSS-1288	Madhepura	Gwalpara	U.H.S. Taruneshwarpur	BulBul Kumari	7133/23.10.2021			15 Months														LOA ISSUED
259	SSS-1289	Madhubani	Kaluahi	U.H.S. Belahi					15 Months														
260	SSS-1290	Munger	H Kharagpur	Uhs Pokhariya					15 Months														Retender NIT-47/21-22
261	SSS-1291	Munger	Dharhara	Uhs Panchrookhi					15 Months														Retender NIT-47/21-22
262	SSS-1292	Munger	Tarapur	Uhs Gazipur	RAJEEV KUMAR SINGH (7004009263)	7817/18.11.21	254 F2 of 2021-22 Date- 20.12.2021 (1,60,39,096/-)	20-12-2021	15 Months														
263	SSS-1293	Munger	H Kharagpur	Uhs Rataitha li	Amit Kumar	7145/23.10.2021			15 Months														LOA ISSUED
264	SSS-1294	Nalanda	Ekangarsarai	Uhs Barsiyawan	Parmar Construction Add- C73, Hanuman Nagar, P.O.- Lohiyanagar, P.S.- Patrakar Nagar, Kali Mandir Road, Distt- Patna (Bihar) 800020, Mob.- 9801944728	1514/25.02.2020	147 F2 of 2021-22 Dated - 02.11.2021	02-11-2021	15 Months														Work above lintel level of first floor is in progress.

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete				
														LL	RL	LL	RL	LL	RL						
265	SSS-1295	Nalanda	Katrisarai	Uhs Gangapur Paltpura	Ghanshyam Singh	1515/25.02.2020			15 Months														LOA ISSUED		
266	SSS-1296	Nalanda	Rajgir	Uhs Nahub	M/S Deep Enterprises	1516/25.02.2020			15 Months														LOA ISSUED		
267	SSS-1297	Nalanda	Thathari	Uhs Saidbahari	Giridhar Gopal Murari Sinha	1685/03.03.2020			15 Months														LOA ISSUED		
268	SSS-1298	Nawada	Hisua	Upgraded High School Srirampur	Kiran Devi	1686/03.03.2020	315 F2 OF 21-22	06-01-2022	15 Months																
269	SSS-1299	Nawada	Kashichak	Upgraded High School Belar	Techwill Construction Pvt. Ltd.	7147/23.10.2021	144 F2 of 2021-22 Dt.-02.11.2021	02-11-2021	15 Months																
270	SSS-1300	Nawada	Pakriwarama	Upgraded High School Kuraihata	M/S Ananya Const.	1048/12.02.2020	174 F2 of 2021-22 Dt.-23.11.2021	23-11-2021	15 Months																
271	SSS-1301	Nawada	Nardiganj	Upgraded High School Bario	Techwill Construction Pvt. Ltd.	7146/23.10.2021	145 f2 21-22	02-11-2021	15 Months														Land not available		
272	SSS-1302	Nawada	Pakriwarama	Upgraded High School Anjunar	M/S Ananya Const.	1420/20.02.2020	175 F2 of 2021-22 Dt.-23.11.2021	23-11-2021	15 Months														HM द्वारा उपलब्ध कराए भूमि पर निर्माण कार्य के समय ग्रामीणों द्वारा विवादित भूमि बताते हुए कार्य रोक दिया गया ।		
273	SSS-1303	Nawada	Meskaur	Upgraded High School Katghara	Jay Prakash Kumar	1448/20.02.2020			15 Months														Land Aavailable By HM Letter No.18, Date-05.05.2022		
274	SSS-1304	Nawada	Pakriwarama	Upgraded High School Bhaluki	Chandra Bhushan Kumar (79036 07486)	8856/09.12.21	391 F2 OF 2021-22	07-02-2022	15 Months																
275	SSS-1305	Nawada	Sirdala	Upgraded High School Kendua	Atul Kumar Arun	1049/12.02.2020			15 Months														LOA ISSUED		
276	SSS-1306	Nawada	Rajauli	Upgraded High School Karigaon	Chandra Bhushan Kumar	7131/23.10.2021	185 F2 of 2021-22 Dt. 26.11.2021	26-11-2021	15 Months										1						
277	SSS-1307	Nawada	Sirdala	Upgraded High School Bulua Tary	Surendra Kumar	1441/20.02.2020	66 F2 of 2021-22 Dt. 18.08.2021	18-08-2021	15 Months										1						

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
278	SSS-1308 (SSS-NW)	Nawada	Govindpur	Upgraded High School Mahawara	Gokul Vasudev Constn. Pvt. Ltd.	301/1.01.2021	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	15 Months														
279	SSS-1309	Nawada	Hisua	Upgraded High School Dafalpura	Kiran Devi	1035/12.02.2020	314 F2 OF 2021-22	06-01-2022	15 Months								1						
280	SSS-1310 (SSS-NW)	Nawada	Nardiganj	Upgraded High School Sambhri	Gokul Vasudev Constn. Pvt. Ltd.	301/1.01.2021	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	15 Months														
281	SSS-1473	Pashchim Champaran	Mainatand	Uhs, Ghorparki Hindi	Sisley Construction (Prop.- Salamgir Sheikh)	5741/24.08.2021			15 Months														DOUBLE SCHEME
282	SSS-1474	Pashchim Champaran	Ramnagar	Govt. Uhs Hardia	Mata Vaishno And Chandel Construction pvt. Ltd.	5738/24.08.2021			15 Months														Land encroachment
283	SSS-1475	Pashchim Champaran	Nautan	Uhs, Jhakhra	Mata Vaishno And Chandel Construction pvt. Ltd.	4822/28.07.2021			15 Months														LOA ISSUED
284	SSS-1476	Pashchim Champaran	Madhubani	U,H.S Sohagi Barwa	Sharda Chandel Contract Pvt.Ltd.	1678/03.03.2020	372 sbd of 21-22	31-01-2022	15 Months														
285	SSS-1477	Pashchim Champaran	Lauriya	Uhs Motipur	Sharda Chandel Contract Pvt.Ltd.	1682/03.03.2020	377 sbd of 21-22	31-01-2022	15 Months														
286	SSS-1478	Pashchim Champaran	Thakarahan	U.H.S Moti Tola Thakarahan	Laksh Grih Contract Pvt. Ltd.	2183/16.03.2020			15 Months														Land encroachment
287	SSS-1479	Pashchim Champaran	Lauriya	U.H.S Sisai	Sharda Chandel Contract Pvt.Ltd.	1681/03.03.2020			15 Months														Old building to be demolished.
288	SSS-1480	Pashchim Champaran	Thakrahan	U.H.S Mujauna	Abhishek Singh	5737/24.08.2021	70 SBD OF 2022-23	09-05-2022	15 Months														Land encroachment
289	SSS-1481	Pashchim Champaran	Madhubani	U.H.S Nainaha Chiurahi	Sharda Chandel Contract Pvt.Ltd.	1695/03.03.2020	374 SBD OF 2021-2022 Date 31.1.22	31-01-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
290	SSS-1482	Pashchim Champaran	Nautan	U.H.S.Dhumnagar	Mata Vaishno And Chandel Construction pvt. Ltd.	4807/28.07.2021			15 Months													Letter to HM for land availability	
291	SSS-1483	Pashchim Champaran	Bagaha-II	U.H.S Baluwa	Sharda Chandel Contract Pvt.Ltd.	1684/03.03.2020			15 Months													Letter to HM for land availability	
292	SSS-1484	Pashchim Champaran	Bagaha-II	U.H.S Bansgaon	Sharda Chandel Contract Pvt.Ltd.	1681/03.03.2020	375 SBD OF 2021-2022 Date 31-1-22	31-01-2022	15 Months														
293	SSS-1485	Pashchim Champaran	Bettiah	U.H.S. Barwat Sena	Raj Kumar	1728/03.03.2020	209 SBD of 2020-21 (25.02.2021)/ Rs.1,76,01,228.00	25-02-2021	15 Months													Handover in process	
294	SSS-1486	Pashchim Champaran	Bagaha-I	U.H.S Parsa	Mritunjay Mishra	4801/28.07.2021			15 Months													Old building demolish	
295	SSS-1487	Pashchim Champaran	Bhitaha	U.H.S Baluwadwa	Laksh Grih Contract Pvt. Ltd.	1732/03.03.2020	369 SBD OF 2021-2022	31-01-2022	15 Months														
296	SSS-1488	Pashchim Champaran	Bairia	U.H.S Laukariya	Sidhu Enterprises	1696/03.03.2020	20 SBD OF 2022-23	07-04-2022	15 Months														
297	SSS-1489	Pashchim Champaran	Lauriya	Govt. U.H.S. Dhamaura	Damcare Constructions	1126/ 08-02-2022			15 Months													RETENDER NIT-36 (2021-22)	
298	SSS-1490	Pashchim Champaran	Lauriya	U.H.S.Gobraura	Sharda Chandel Contract Pvt.Ltd.	1986/09.03.2020	114 SBD OF 2022-23	30-05-2022	15 Months													Old building demolish	
299	SSS-1491	Pashchim Champaran	Madhubani	U.H.S Pakrihawa Khotahwa	Sharda Chandel Contract Pvt.Ltd.	1984/09.03.2020	376 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months														
300	SSS-1492	Pashchim Champaran	Jogapatti	U.H.S Mangalpur Rakhahi	Abhishek Singh	5736/24.08.2021	71 SBD OF 2022-23	09-05-2022	15 Months													Letter to H.M. for land availability	
301	SSS-1493	Pashchim Champaran	Ramnagar	U.H.S Jogia (Urdu Balak)	Mritunjay Mishra	5805/25.08.2021			15 Months													Land not available	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
302	SSS-1494	Pashchim Champaran	Lauriya	U.H.S Daniyal Parsauni	Rajesh Kumar Singh	5796/25.08.2021			15 Months															Land problem
303	SSS-1495	Pashchim Champaran	Bagaha-I	U.H.S Siswa Basantpur	Sidhu Enterprises	3623/11.06.2021	21 SBD OF 2022-23	07-04-2022	15 Months															
304	SSS-1496	Pashchim Champaran	Lauriya	U.H.S Khajuria Bahuarwa	Mirtunjay Mishra	3622/11.06.2021			15 Months															Old building to be demolished
305	SSS-1497	Pashchim Champaran	Madhubani	Uhs Baghwa	Laksh Grih Contract Pvt. Ltd.	3627/11.06.2021	370 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months											1				
306	SSS-1498	Pashchim Champaran	Bagaha-II	U.H.S Naurangia	Sidhu Enterprises	3628/11.06.2021	22 SBD OF 2022-23	07-04-2022	15 Months															Land not available
307	SSS-1499	Pashchim Champaran	Sikta	U.H.S Dhankutwa	Sakal Deo Mishra	5795/25.08.2021	121 SBD of 2021-22, 07.10.21 , / (Rs18155081.00)	07-10-2021	15 Months											1				
308	SSS-1500	Pashchim Champaran	Bagaha-II	U.H.S Lachhmipur	Sidhu Enterprises	3626/11.06.02021	23 SBD OF 2022-23	07-04-2022	15 Months															Old building to be demolish
309	SSS-1501	Pashchim Champaran	Majhauria	U.H.S Dhokrahan	Anil Kumar Mishra	4800/28.07.2021	321 sbd of 21-22	11-01-2022	15 Months															
310	SSS-1502	Pashchim Champaran	Jogapatti	Govt. U.H.S.Chamainia	Anil Kumar Mishra	4802/28.07.2021	322 sbd of 21-22	11-01-2022	15 Months															
311	SSS-1503	Pashchim Champaran	Nautan	U.H.S Mangalpur Kalan	Mata Vaishno And Chandel Construction pvt. Ltd.	4806/28.07.2021			15 Months															Letter issue to HM for land availability
312	SSS-1504	Pashchim Champaran	Sikta	U.H.S Mahesada	Satish Kumar	5794/25.08.2021	110 SBD of 2021-22 ,01.10.2021 , (Rs.20152001.00)	01-10-2021	15 Months												1			

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
313	SSS-1505	Pashchim Champaran	Bagha-I	Upgd High School Shankar Yadav Tola					15 Months														
314	SSS-1506	Pashchim Champaran	Bhitaha	U.H.S Lakshmiपुर	Laksh Grih Contract Pvt. Ltd.	3624/11.6.2021	371 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months							1							
315	SSS-1507	Pashchim Champaran	Jogapatti	U.H.S Chaumukha	Mata Vaishno And Chandel Construction pvt. Ltd.	4809/28.07.2021	113 SBD OF 2022-23	30-05-2022	15 Months														Letter issue to H.M. for land availability
316	SSS-1508	Pashchim Champaran	Lauriya	Govt. U.M.S. Siswaniya Purvi Tola					15 Months														
317	SSS-1509	Pashchim Champaran	Sikta	U.H.S Gauripur	M/S Raj Constn.	5793/25.08.2021	309 sbd of 21-22	05-01-2022	15 Months														
318	SSS-1510	Pashchim Champaran	Gaunaha	U.H.S Parsanda	Bran Contract Pvt. Ltd.	3621/11.06.201	97 SBD OF 2022-23	21-05-2022	15 Months														
319	SSS-1511	Pashchim Champaran	Bettiah	U.H.S Pipra Pakri	Shakal Deo Mishra	3474/04.06.2021	122 sbd 21-22	07-10-2021	15 Months														Land dispute
320	SSS-1512	Pashchim Champaran	Majhauria	U.H.S Rajabhar	Sakal Deo Mishra	5792/25.08.2021	123 sbd 21-22	07-10-2021	15 Months											1			
321	SSS-1513	Pashchim Champaran	Majhauria	U.H.S Gudara	Shakal Deo Mishra	1985/09.03.2020	124 sbd 21-22	07-10-2021	15 Months														
322	SSS-1311	Patna	Paliganj	U.H.S. Piyarpura	Kanika Shree Civcon (OPC) Pvt. Ltd.	6256/14.09.2021	121 F2 of 2022-23	31-05-2022	15 Months														L.O.A. Issued vide letter no.- 6256, dated.- 14.09.2021 Agreement not done by agency
323	SSS-1312	Patna	Fatuha	U.H.S.Daulatpur	M/s A.B. Buildicon, Mob. 9631709250	7808/ 18.11.2021	319 F2 OF 2021-22	10-01-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
324	SSS-1313	Patna	Khusrupur	U.H.S.Hardasbigha	M/S A.B. BUILDICON Mob. 9631709250	7823/18.11.21			15 Months														प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग सात फीट गहरा एवं पानी भरा हुआ है।	
325	SSS-1314	Patna	Phulwarisharif	U.H.S.Kurkuri	M/S Matri Kripa Associates	520/22.01.2020	182 F2 of 2021-22 Dated- 25.11.2021 Rs. 170.4459	25-11-2021	15 Months														Ground Floor roof level	
326	SSS-1315	Patna	Masaurhi	U.H.S. Karai	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	521/22.01.2020	02 F2 of 2020-21 dated- 12.05.2020/ 169.81	12-05-2020	15 Months													Y	Handover 31.10.2021	
327	SSS-1316	Patna	Bihta	U.H.S. Bindaul	Puja Engicon Company Pvt. Ltd.	6255/14.09.2021	150 f2 of 2021-22 Dated - 02.11.2021 Rs. 164.10296	02-11-2021	15 Months														प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग आठ फीट गहरा एवं पानी भरा हुआ है।	
328	SSS-1317	Patna	Bakhtiyarpur	U.H.S. Bahapur	M/s A.B. Buildicon, Mob. 9631709250	7824/ 18.11.2021			15 Months														अचलाधिकारी बख्तियारपुर के पत्रांक- 226, दिनांक- 26.02.2022 द्वारा सूचित किया गया है कि पुर्व में उपलब्ध कराया गया जमीन विवादित है. पुनः अन्य जगह पर जमीन उपलब्ध करने हेतु अनुरोध किया गया है.	
329	SSS-1318	Patna	Dulhin Bazar	Upgd High School Shahpur Village Nizampur	M/S subodh Kumar	519/22.01.2020			15 Months														EMD refund due to land not available	
330	SSS-1319	Patna	Mokama	U.H.S. Mekara	Nand Kishore Prasad Singh	7163/23.10.2021	430 F2 OF 2021-22	21-02-2022	15 Months														प्रधानाध्यापक द्वारा भूमि अभी तक उपलब्ध नहीं कराया गया है।	
331	SSS-1320	Patna	Mokama	U.H.S. Sherpur	Nand Kishore Prasad Singh	7134/23.10.2021	431 F2 OF 2021-22	21-02-2022	15 Months														Letter Sent to H.M. For land. Two Existing class room to be demolish for setting proposed Building	
332	SSS-1096 (SSS-EC)	Purbi Champaran	Areraj	Uhs Kamalua	Rohan Construction Pvt. Ltd. (9661590724)	9239/24.12.21			15 Months															
333	SSS-1097	Purbi Champaran	Chakia	Uhs Bhagwanpur	M/S Hari Om Construction,	4109/01.07.2021	474 F2 OF 2021-22	21-03-2022	15 Months															
334	SSS-1098	Purbi Champaran	Chakia	Uhs Narayanpur	M/s Hari om const.	1201/13.02.2020			15 Months														Low Land	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
335	SSS-1099	Purbi Champaran	Ghorasahan	Uhs Ghorasahan Boys	ROHAN CONSTRUCTION PVT. LTD. (9661590724)	7814/18.11.21	435 F2 OF 2021-22	22-02-2022	15 Months														
336	SSS-1100	Purbi Champaran	Harsidhi	Uhs Yadavpur	M/s vaushaj const.	1240/14.01.2020			15 Months														LOA ISSUED. Notice for agreement
337	SSS-1101	Purbi Champaran	Harsidhi	Sri Rameshwar Uhs Sonbarsa	Md Afroj Alam	1236/14.01.2020	256 sbd of 21-22	20-12-2021	15 Months														
338	SSS-1102	Purbi Champaran	Kalyanpur	Uhs Kaithwalia	Mk Enterprises	1235/14.01.2020	31 F2 of 2021-22 ,09.07.2021 (Rs. 17089874.00)	09-07-2021	15 Months														
339	SSS-1103	Purbi Champaran	Kalyanpur	Uhs Balua	M/S Hariom Construction, AT-Ambika Nagar , Motihari	1229/14.01.2020	27 F2 of 2021-22 ,07.07.2021 (Rs. 17278068.00)	07-07-2021	15 Months														
340	SSS-1104	Purbi Champaran	Kesaria	Uhs Hussaini	Maa vaishno const.	1237/14.01.2020	132 F2 OF 2022-23	15-07-2022	15 Months														Land dispute
341	SSS-1105	Purbi Champaran	Kesaria	Uhs Kundawa Urdu	M/s Rampukar prasad	1238/14.01.2020			15 Months														LOA ISSUED
342	SSS-1106	Purbi Champaran	Kotwa	Uhs Rajapur Mathiya	S N S Infrasarvices pvt. Ltd.	1228/14.01.2020	10 F2 of 2021-22 ,18.06.2021 , (Rs.19678871)	18-06-2021	15 Months														
343	SSS-1107	Purbi Champaran	Kotwa	Uhs Barwa Pakari	M/S Radhey Krishna Constn.	5678/19.08.2021			15 Months														LOA ISSUED. Notice for Agreement
344	SSS-1108	Purbi Champaran	Madhuban	Uhs Khodadpur	M.M Engineering	1239/14.01.2020	276 f2 of 21-22	24-12-2021	15 Months														Letter issue to HM for land availability
345	SSS-1109	Purbi Champaran	Mehsi	Uhs Kankatti	Pattipura Project pvt.ltd.	1227/14.01.2020			15 Months														Letter issue to EE, Electriciy board for remove the transfer and pole on the land
346	SSS-1110	Purbi Champaran	Mehsi	Uhs Kataha	M/S Ganpati Construction	4108/01.07.2021	358 f2 of 21-22	27-01-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
347	SSS-1111	Purbi Champaran	Motihari	Uhs Rulahi Colony No 1	Maa vaishno const.	1233/14.01.2020	73 F2 OF 2022-23	11-05-2022	15 Months															
348	SSS-1112	Purbi Champaran	Motihari	Uhs Tikulia	Rajesh prasad kushwaha	1232/14.01.2020	393 F2 OF 2021-22	07-02-2022	15 Months															
349	SSS-1113	Purbi Champaran	Paharpur	Uhs Tharghatti	Maa vaishno const.	1231/14.01.2020	133 F2 OF 2022-23	15-07-2022	15 Months															
350	SSS-1114	Purbi Champaran	Paharpur	Uhs Nauwadih	M/S A. S . Construction	5755/24.08.2021	383 sbd of 2021-22	03-02-2022	15 Months															
351	SSS-1115	Purbi Champaran	Pakaridayal	Uhs Itwa	M/s RNS Project	4799/28.07.2021			15 Months															LOA ISSUED. School not found in Paharpur block, but same name School found in Pakridayal block (Letter given to DEO East Champaran)
352	SSS-1116	Purbi Champaran	Patahi	Uhs Bara Shankar	Satish Narayan Singh	1290/18.02.2020			15 Months															Land dispute
353	SSS-1117	Purbi Champaran	Phenhara	Uhs Chunmunia Kaloo Pakar	Vijay Kumar Singh	1279/18.02.2020	33 F2 OF 2022-23	18-04-2022	15 Months															
354	SSS-1118	Purbi Champaran	Ramgarhwa	Uhs Jaitapur	Vijay Kumar Singh	5754/24.08.2021	34 SBD OF 2022-23	18-04-2022	15 Months															Excavation
355	SSS-1119	Purbi Champaran	Raxaul	Uhs Haraiya	Vijay Kumar Singh	1202/13.02.2020			15 Months															Land not available
356	SSS-1120	Purbi Champaran	Sangrampur	Uhs Ghusiyar	Rajesh Kumar Singh	4107/01.07.2021	446 F2 OF 2021-22	28-02-2022	15 Months															
357	SSS-1121	Purbi Champaran	Sangrampur	Uhs Rampurwa Patkhaulia	Patliputra Projects Pvt. Ltd.	4106/01.07.2021			15 Months															Insufficient land

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
358	SSS-1122	Purbi Champaran	Sugauli	Uhs Karuaini	M/S Ganpati Construction	4105/01.07.2021			15 Months														Land not available
359	SSS-1123	Purbi Champaran	Sugauli	Uhs Sugaon	Mata Vaishno And Chandel Construction pvt. Ltd.	4794/27.07.2021	112 SBD OF 2022-23	30-05-2022	15 Months														Notice for Agreement
360	SSS-1124	Purbi Champaran	Tetaria	Uhs Khairwa Girls	Sushil Kumar	5695/21.08.2021			15 Months														LOA ISSUED
361	SSS-1125	Purbi Champaran	Turkaulia	Uhs Laxmipur Kalwari Tola	M/S Radhey Krishna Constn.	6620/30.09.2021			15 Months														Land encrochachment.
362	SSS-1321	Purnea	Dhamdaha	Upgraded H S Chandrahi	Parasnath Constn.	7137/23.10.2021	219 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months														
363	SSS-1322 (SSS-PU)	Purnea	Dhamdaha	Upgraded H S Damaili Harijan	Anil Kumar Singh, Katihar	9241 / 24-12-2021	82 F2 OF 2022-23	13-05-2022	15 Months														
364	SSS-1323	Purnea	Dhamdaha	Upgraded Kanya H S Baghwa	Mahavir Const.(prop-Deepa Singh)	1680/03.03.2020	247 F2 of 2021-22 (17.12.2021)	17-12-2021	15 Months														
365	SSS-1324	Purnea	Rupauli	Upgraded H S Mahballa	Kamlesh Masscom Pvt Ltd	6244/14.09.2021	130 F2 Of 2020-21 (26.10.2021)	26-10-2021	15 Months														
366	SSS-1325	Purnea	Rupauli	Upgraded H S Bhowa Kanp	Sanjeev Ranjan Sinha	7135/23.10.2021	347 f2 of 21-22	24-01-2022	15 Months														
367	SSS-1326	Purnea	Rupauli	Upgraded H S Charrapatti	Kamlesh Masscom Pvt Ltd	6240/14.09.2021	238 F2 of 2021-22 (17.12.2021)	17-12-2021	15 Months														Sill Level
368	SSS-1327	Purnea	Rupauli	Upgraded H S Teentanga	M/s Ananya Construction	7138/23.10.2021	176 F2 Of 2021-22 (23.11.2021)	23-11-2021	15 Months														
369	SSS-1328	Purnea	Barhara Kothi	Upgraded H S Balu Tol	Prashanth Const.	1687/03.03.2020	51 F2 of 2021-22 (04.08.2021)	04-08-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
370	SSS-1329	Purnea	Barhara Kothi	Upgraded H S Hanuman Nagar K	Prashanth Const.	2024/12.03.2020	52 F2 of 2021-22 (04.08.2021)	04-08-2021	15 Months														
371	SSS-1330	Purnea	Banmankhi	Upgraded H S Mirchaibari	Mahavir Construction (Prop.-Deepa Singh)	6253/14.09.2021	248 SBD of 2021-22 (17.12.2021)	17-12-2021	15 Months														
372	SSS-1331	Purnea	Banmankhi	Upgraded H S Dhokar Dhara	Parasnath Constn.	7139/23.10.2021	220 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months														
373	SSS-1332	Purnea	Banmankhi	Upgraded H S Radha Nagar	Parasnath Constn.	7140/23.10.2021	221 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months														
374	SSS-1333	Purnea	Banmankhi	Upgraded H S Raghunathpur	Sanjeev Ranjan Sinha	6271/15.09.2021	299 F2 of 2021-22 (30.12.2021)	30-12-2021	15 Months														
375	SSS-1334	Purnea	Krityanand Nagar	Upgrade H S Begampur Khata	Sanjeev Ranjan Sinha	7132/23.10.2021	243 f2 of 21-22	15-12-2021	15 Months														
376	SSS-1335	Purnea	Bhawanipur	Upgraded H S Dumra	Aditya Kumar Singh	7158/23.10.2021	157 F2 OF 2022-23	01-08-2022	15 Months														
377	SSS-1336	Purnea	Bhawanipur	Upgraded H S Sondiha Lathi	Aditya Kumar Singh	7157/23.10.2021			15 Months														LOA ISSUED
378	SSS-1337	Purnea	Bhawanipur	Upgraded H S Durgapur	Praveen Kumar Das	1990/12.03.2020	285 SBD of 2021-22 (28.12.2021)	28-12-2021	15 Months														
379	SSS-1338	Purnea	Purnea East	Upgraded H S Madarpur	Ranjeet Kumar	6301/16.09.2021	342 f2 of 2021-22	29-01-2022	15 Months														
380	SSS-1339	Purnea	Purnea East	Upgraded H S Majhua	Kamlesh Masscom Pvt Ltd	6302/16.09.2021	131 F2 Of 2020-21 (26.10.2021)	26-10-2021	15 Months														
381	SSS-1340	Purnea	Banmankhi	Upgraded H S Lalogarh	Parasnath Construction	8858/09.12.21	294 F2 2021-22	29-12-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
382	SSS-1341	Rohtas	Rajpur	U.H.S Mangarwaliya	Anil Ray	7162/23.10.2021	434 F2 OF 2021-22	22-02-2022	15 Months														
383	SSS-1342	Rohtas	Nasriganj	U.H.S. Amiyawar	Dhananjay Kumar Singh	2023/12.03.2020			15 Months														LOA ISSUED
384	SSS-1343	Rohtas	Kochas	U.H.S Nauwa (2009-10)	M/s S. A. B. Constn.	6303/16.09.2021			15 Months														LOA ISSUED
385	SSS-1344	Rohtas	Kochas	U.H S Agrashi Dihara (2006-07)	Abhimanyu Kumar	7167/23.10.2021			15 Months														LOA ISSUED
386	SSS-1345	Rohtas	Hauhatta	Upgraded Higher Secondary 10+2 School Satiyar (2009-10)	Uday Kumar	2022/12.03.2020			15 Months														LOA ISSUED
387	SSS-1346	Rohtas	Dawath	U.H.S Chatara	M/S Ishika const.	2021/12.03.2020			15 Months														Retender NIT-10 (2022-23)
388	SSS-1347	Rohtas	Sanjhauli	U.H.S Kaithi (2007-08)	Dhananjay Kumar Singh	2026/12.03.2020			15 Months														
389	SSS-1348	Rohtas	Karakat	U.H.S Amartha (2005-06)	Dhananjay Kumar Singh	2027/12.03.2020			15 Months														
390	SSS-1349	Rohtas	Sasaram	U.H.S Kanchanpur	M/S Ishika const.	2028/12.03.2020			15 Months														Retender NIT-10 (2022-23)
391	SSS-1350	Rohtas	Dehri	U.H.S Shivpur (2004-05)	M/S Ishika const.	2029/12.03.2020			15 Months														Retender NIT-10 (2022-23)
392	SSS-1351	Rohtas	Rajpur	U.H.S Siyawank	Uday Kumar	1440/20.02.2020			15 Months														LOA ISSUED
393	SSS-1352	Rohtas	Tilauthu	U.H.S Aurangabad Saraiya	Alok Kumar	9439/ 31-12-2021			15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
394	SSS-1353	Rohtas	Sasaram	U.H.S Belarhi	Shree Ram Const.	1439/20.02.2020	122 F2 of 2022-23 31-05-2022	31-05-2022	15 Months														LOA ISSUED
395	SSS-1354	Rohtas	Nasriganj	U.H.S. Dhanaw Khas	M/s SAB. Construction, Mob. 7250583221	7164/ 23.10.2021	229 F2 of 2021-22 date 10.12.2021	10-12-2021	15 Months														
396	SSS-1355	Rohtas	Shivsagar	U.H.S Moresarai	Vishal Kumar Singh	7165/23.10.2021			15 Months														LOA ISSUED
397	SSS-1356	Saharsa	Saur Bazar	Uss Dhanchhoha	Ashwini Ashish	7166/23.10.2021			15 Months														LOA ISSUED. Land Problem
398	SSS-1357/ SSS-SH-1	Saharsa	Simri Bakhtiyarpur	Uss Aini					15 Months														Retender NIT-47/21-22
399	SSS-1358/ SSS-SH-1	Saharsa	Sonbarsa	Uss Balaitha Ramnagar					15 Months														Retender NIT-47/21-22
400	SSS-1359	Saharsa	Saur Bazar	Uss Maheshpur	MANIKANT KUMAR (953442442)	7811/18.11.21	325 F2 2021-22 ;12.01.22	12-01-2022	15 Months														
401	SSS-1360	Saharsa	Salkhua	Uss Goshpur	Ashwini Ashish	6269/15.09.2021	284 f2 of 2021-22	28-12-2021	15 Months														
402	SSS-1361	Saharsa	Sonbarsa	Uss Nonaiti	Prasar Remodelling & Construction Pvt. Ltd.	7168/23.10.2021	310 F2 2021-22 ;05.01.22	05-01-2022	15 Months														
403	SSS-1362	Saharsa	Mahishi	Uss Mahpura	M/S Puja Constn.	5804/25.08.2021	264 SBD 2021-22 ;21.12.21	21-12-2021	15 Months														
404	SSS-1363	Saharsa	Saur Bazar	Uss Rampur	Ajay Kumar	5689/21.08.2021	365 f2 of 21-22	29-01-2022	15 Months														
405	SSS-1364	Saharsa	Patarghat	Uss Kamaljari	Swiss Constn.	7170/23.10.2021	161 F2 of 2021-22, 16-11-2021 (18335401)	16-11-2021	15 Months														
406	SSS-1365	Saharsa	Patarghat	Uss Patarghat	Prasar Remodelling & Construction Pvt. Ltd.	7180/23.10.2021			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
407	SSS-1366/ SSS-SH-2	Saharsa	Nauhatta	Annpurna Uss Barahi	B.S.solution, N colony Saharsa 6201617585	9220/23-12-2021			15 Months															
408	SSS-1367	Saharsa	Patarghat	Mouni Uss Kahra	M/s Puja Constn.	8834/09.1.21	274 SBD 2021-22 ;24.12.21	24-12-2021	15 Months															
409	SSS-1368	Saharsa	Sattar Kattaiya	Uss Murli Basantpur	M/s Puja Constn.	7179/23.10.2021	275 F2 OF 2021-22 24.12.2021	24-12-2021	15 Months															
410	SSS-1369 (SSS-SH1)	Saharsa	Salkhua	Uss Uteshra					15 Months															Retender NIT-47/21-22
411	SSS-1370	Saharsa	Kahara	Uss Basudewa	Surya Narayan Choudhary	6524/24.09.21	348 SBD of 2021-22 24.01.2022	24-01-2022	15 Months															
412	SSS 1371/ SSS SH -2	Saharsa	Nauhatta	Uss Auriya Ramauti	B.S.solution, N colony Saharsa 6201617585	9220/23-12-2021			15 Months															LOA ISSUED
413	SSS-1372	Saharsa	Sattar Kattaiya	Uss Bijalpur	M/S Puja Constn.	5803/25.08.2021	265 SBD OF 2021-22 21.12.2021	21-12-2021	15 Months															
414	SSS-1373	Saharsa	Simri Bakhtiyarpur	Uss Simri	Bablu Yadav, Darbhanga	9434/31-12-2021			15 Months															FINANCIAL PENDING
415	SSS-1374	Saharsa	Saur Bazar	Uss Rupauli	MANIKANT KUMAR (9534442442)	7826/18.11.21	184 F2 of 2021-22 26-11-2021 (17451011)	26-11-2021	15 Months															
416	SSS-1375	Samastipur	Rosera	U.H.S Dhattha	Ray & Raj Enigneering Private Limited	8270/01.12.21	335 f2 of 2021-22	18-01-2022	15 Months															
417	SSS-1376 (SSS-SP)	Samastipur	Singhiya	Uhs Basua	Anil Kumar (7542091631)	9221/23.12.21	317 sbd 21-22	06-01-2022	15 Months															
418	SSS-1377	Samastipur	Mohanpur	U.H.S Mohanpur	S. R Construction,	6458/23.09.2021	166 F2 of 2021-22 Dated-18.11.21	18-11-2021	15 Months															Land available 2 km from school campus
419	SSS-1378	Samastipur	Kalyanpur	Uhs Malipur	Bhola Kumar	6422/22.09.2021			15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
420	SSS-1379	Samastipur	Rosera	U H S Kalwara	B P Engicon Pvt.Ltd.	1443/20.02.2020	114 f2 21-22	05-10-2021	15 Months													Letter To Hq For Plinth Height Increase	
421	SSS-1380	Samastipur	Vidyapatinagar	Uhs Simari	Vinod Kumar Singh	6460/20.09.0212	152 F2 of 2021-22 Dated-03.11.21	03-11-2021	15 Months														
422	SSS-1381	Samastipur	Kalyanpur	U.H.S Milki Ramauly	Jugnoo Kumar	1694/03.03.2020			15 Months													LOA ISSUED	
423	SSS-1382	Samastipur	Samastipur	Utkramit Uchch Madhyamik Vidalaya Bela Panchrukhi	Chandra Prakash	1688/03.03.2020			15 Months													LOA ISSUED	
424	SSS-1383	Samastipur	Kalyanpur	Uhs Khajuri	M.K Enterprises	1444/20.02.2020	32 F2 of 2021-21 Dated-09.07.21	09-07-2021	15 Months														
425	SSS-1384	Samastipur	Singhiya	Uhs Mahe	Arvind Kumar	7181/23.10.2021			15 Months													LOA ISSUED.	
426	SSS-1385	Samastipur	Warishnagar	U.H.S.Navtol	Chandan Kumar (9471923405)	7813/18.11.21	138 F2 OF 2022-23	18-07-2022	15 Months													LOA ISSUED	
427	SSS-1386	Samastipur	Warishnagar	Utkramit Uchch Madhyamic Vidyalaya Chhatneshwar	Chandan Kumar (9471923405)	7809/18.11.21	139 F2 PF 2022-23	18-07-2022	15 Months													LOA ISSUED	
428	SSS-1387	Samastipur	Samastipur	U.H.S Chaknoor	Manoj Kumar	6461/23.09.2021	259 f2 of 2021-22	21-12-2021	15 Months													Land not available	
429	SSS-1388	Samastipur	Mohiuddin Nagar	Uhs Tetarpur	Amit Kumar Singh	1690/03.03.2020			15 Months													Retender NIT-10 (2022-23)	
430	SSS-1389	Samastipur	Sarairanjan	U.H.S. Lat Basepura	Akshit Engg.&Const.Pvt.Ltd.	1445/20.02.2020			15 Months													LOA ISSUED	
431	SSS-1390	Samastipur	Dalsinghsarai	U.H.S Dih Basadhiya	Amit Kumar Singh	1446/20.02.2020			15 Months													Retender NIT-10 (2022-23)	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
432	SSS-1391	Samastipur	Ujiyarpur	U.H.S.S Nikaspur	Arvind Kumar	6439/23.09.2021	27 F2 OF 2022-23	12-04-2022	15 Months														Notice to start the work
433	SSS-1392	Samastipur	Bithan	U.H.S. Belsandi	Kanchan Engicon Private Limited	6457/23.09.2021	353 f2 of 21-22	25-01-2022	15 Months														
434	SSS-1393	Samastipur	Morwa	Uhs Raghunathpur	M/S Shristi Developers	1447/20.02.2020			15 Months														LOA ISSUED
435	SSS-1394	Samastipur	Samastipur	U.H.S Mordiya	Harsh Kumar	6526/24.9.21			15 Months														LOA ISSUED
436	SSS-1395	Samastipur	Sarairanjan	U.H.S. Manika	Amit Kumar Singh	1491/25.02.2020			15 Months														Retender NIT-10 (2022-23)
437	SSS-1396	Samastipur	Mohiuddin Nagar	Uh S Ramaiya Bhadaiya	Amit Kumar Singh	1513/25.02.2020			15 Months														Retender NIT-10 (2022-23)
438	SSS-1397	Samastipur	Kalyanpur	U.H.S Namapur	Bhola Kumar	1512/25.02.2020	311 F2 Of 2021-2022 date of comm. 05-01-22	05-01-2022	15 Months														
439	SSS-1398	Samastipur	Pusa	Uh.S. Gopalpur	Jugnoo Kumar	1511/25.02.2020	06 F2 of 2021-22 Dated-16.06.21	16-06-2021	15 Months									1					
440	SSS-1399	Samastipur	Samastipur	Uhs Gaura	Chandra Prakash	1517/25.02.2020			15 Months														LOA ISSUED
441	SSS-1400	Samastipur	Mohiuddin Nagar	Uhs Mohiuddin Nagar	Manoj Kumar Singh	1442/20.02.2020	47 F2 of 2021-22 Dated-03.08.21	03-08-2021	15 Months										1				
442	SSS-1401	Samastipur	Dalsinghsarai	Uh.S. Nagargama	Amit Kumar Singh	1691/03.03.2020			15 Months														Retender NIT-40 (2022-23)
443	SSS-1402	Samastipur	Khanpur	Utkramit Uchch Madhamik School Bikrampatti	R.S Buideon pvt.ltd	1692/03.03.2020	422 F2 Of 2021-2022 date 18-02-2022	18-02-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
444	SSS-1403	Samastipur	Bibhutipur	U H S Basauna Bhusa Bari	Chandra Bhushan Agro Enterprises Pvt. Ltd.	7177/23.10.2021			15 Months													LOA ISSUED	
445	SSS-1404	Samastipur	Sarairanjan	U H S Harpur Barhetta	Amit Kumar Singh	2025/12.03.2020			15 Months													Retender NIT-40 (2022-23)	
446	SSS-1405	Samastipur	Morwa	U M S Maricha	Vipin Kumar Sahni	2125/13.03.2020			15 Months													LOA ISSUED	
447	SSS-1406	Samastipur	Bithan	U.H.S. Ujan	B. P. Engicon Pvt. Ltd.	7178/23.10.2021	416 F2 OF 2021-22	15-02-2022	15 Months														
448	SSS-1407	Samastipur	Kalyanpur	U.H S S Ratwara Urdu	M.K Enterprises	2116/13.03.20230	33 F2 of 2021-22 Dated-09.07.21	09-07-2021	15 Months													Land problem	
449	SSS-1408	Samastipur	Samastipur	U.H.S. Nawada	Guddu Kummar	6456/23.09.2021	144 F2 OF 2022-23	20-07-2022	15 Months													Land problem	
450	SSS-1409	Samastipur	Singhiya	U H S School Kundal	Ray &Raj Engg.Pvt. Ltd	2176/16.03.2020	179 F2 Of 2021-22 date24.11.21	24-11-2021	15 Months														
451	SSS-1410	Samastipur	Kalyanpur	Upgraded Higher Secondary School Belsandi	Harsh Kumar	6527/24.09.2021			15 Months													LOA ISSUED	
452	SSS-1411	Samastipur	Khanpur	Uh S Vishanpur	Ray &Raj Engg.Pvt. Ltd	2175/16.03.2020	180 F2 of 2021-22 date of comm. 24-11-2021	24-11-2021	15 Months														
453	SSS-1412	Samastipur	Dalsinghsarai	U H S Asinchak	Amit Kumar Singh	2115/13.03.2020			15 Months													Retender NIT-10 (2022-23)	
454	SSS-1413	Samastipur	Rosera	U.H. School Rahua	Parmar Const.	2123/13.03.2020	98 SBD OF 2022-23	23-05-2022	15 Months													LOA ISSUED	
455	SSS-1414	Samastipur	Mohiuddin Nagar	Upgrade High School Kursaha	Manoj Kumar Singh	7175/23.10.2021	164 F2 of 2021-22 date 18-11-2021	18-11-2021	15 Months														
456	SSS-1415	Samastipur	Morwa	Uh S Larua	Vipin Kumar Sahni	2113/13.03.2020			15 Months													LOA ISSUED	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks	
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
457	SSS-1416	Samastipur	Sarairanjan	Uh S Barbatta	Amit Kumar Singh	2114/13.03.2020			15 Months															Retender NIT-10 (2022-23)
458	SSS-1417	Samastipur	Samastipur	U.H.S Harpur Alauth	M.K Enterprises	2111/13.03.2020	34 F2 of 2021-22 Dated-09.07.21	09-07-2021	15 Months															
459	SSS-1418	Samastipur	Shivajinagar	U.H.S Dahiya	M/S A.E Construction	2118/13.03.2020	427 F2 Of 2021-2022 date 21-2-2022	21-02-2022	15 Months															
460	SSS-1419	Samastipur	Bithan	U H S Sihma	Ashwini Projects & Marketting	7169/23.10.2021			15 Months															LOA ISSUED
461	SSS-1420	Samastipur	Dalsinghsarai	U.H. S. Raghuwarpur	Amit Kumar Singh	2174/16.03.2020			15 Months															Retender NIT-10 (2022-23)
462	SSS-1421	Samastipur	Shivajinagar	U.H.S .Vidyalaya Ballipur	Ray & Raj Enigneering Private Limited	8269/01.12.21	336 F2 of 2021-22 date 18-01-2022	18-01-2022	15 Months															
463	SSS-1422	Samastipur	Hasanpur	U.H.Sakarpura	Ray & Raj Enigneering Private Limited	6528/24.09.21	318 F2 Of 2021-22 date 10-01-22	10-01-2022	15 Months															
464	SSS-1423	Samastipur	Hasanpur	U.H.S.Shasan	Kanchan Engicon Private Limited	6529/24.09.21	354 f2 of 2021-22	25-01-2022	15 Months															Land available 1 km from school campus
465	SSS-1424 (SSS-SP)	Samastipur	Hasanpur	U.H.S. Paroria	Anil Kumar (7542091631)	9221/23.12.21	317 sbd 21-22	06-01-2022	15 Months															Not started insufficient land as per drawing
466	SSS-1425	Samastipur	Samastipur	U.H S. Laguniya Raghukanth	Binod Kumar Singh	2124/13.03.2020	210 F2 of 2020-21 Dated 25.02.2021	25-02-2021	15 Months													Yes		Handover
467	SSS-1426	Saran	Ekma	Uhs Lakath Chapra	Shiv Shankar Singh Contrract Pvt. Ltd.	7176/23.10.2021	413 F2 OF 2021-22	15-02-2022	15 Months															
468	SSS-1427 (SSS-SK)	Sheikhpura	Sheikhpura	Uhs Kare	M/s JMD Enterprises	3722/17.05.2022			15 Months															
469	SSS-1428	Sheikhpura	Barbiga	Uhs Toi	Alok Kumar Jehanabad	9441 / 31-12-2021	405 F2 OF 2021-22	11-02-2022	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
470	SSS-1429	Sheikhpura	Sheikhpura	Uhs Dheosa Lodipur	Kadambini Buildeon Pvt.Ltd	2127/13.03.2020	151 F2 of 2021-22 date 28-06-2021	28-06-2021	15 Months										1				
471	SSS-1430	Sheikhpura	Ariyari	Upgraded senior secondary School, Reuta.	Techwill Construction Pvt. Ltd.	7173/23.10.2021	146 F2 of 2021-22 Date- 02.11.2021 (1,80,37,319/-)	02-11-2021	15 Months							1							
472	SSS-1431	Sheohar	Tariyani	U H S Pachra Jagdishpur Khothiya	Akhileshwar Kumar singh	6530/24.9.21			15 Months														LOA ISSUED
473	SSS-1432	Sheohar	Tariyani	U H S Pachra Madhopur Chhata	Chandra Bhushan Agro Enterprises Pvt. Ltd.	6531/24.09.2021			15 Months														Letter issued to H.M clear land.
474	SSS-1433	Sheohar	Dumri Katsari	U H S Basant Jahangirpur	M/S Hariom Construction	7174/23.10.21			15 Months														LOA ISSUED
475	SSS-1434	Sheohar	Tariyani	U H S Pachra Laxmipur	M/S Hari Om Construction,	6532/24.09.21	471 F2 OF 2021-22	11-03-2022	15 Months														
476	SSS-1435	Sheohar	Tariyani	U H S Dumma	Sushil Kumar	6533/24.08.2021			15 Months														LOA ISSUED
477	SSS-1436	Sitamarhi	Parihar	U.H.S. Naranga	Chandan Kumar Mo: 9471923405	296/ 10.01.2022	140 F2 OF 2022-23	18-07-2022	15 Months														Notice issued for Agreement by letter no. BSEIDC/EE/TIRHUT EAST/2022-254, Dt. 04.05.2022
478	SSS-1437	Siwan	Darauli	Upg. High School, Balahu Girls	G M Construction	2121/13.03.2020	211 F2 of 2020-21	25-02-2021	15 Months														
479	SSS-1438	Siwan	Maharajganj	Upgraded High School Ratanpura	Shiv Shankar Singh Contrract Pvt. Ltd.	6834/24.09.21	447 f2 of 2021-22	28-02-2022	15 Months														
480	SSS-1439	Siwan	Mairwa	Upg. High School, Bilaspur	Shashi Kumar Singh	2120/13.03.2020	11 F2 of 2021-22	23-06-2021	15 Months														
481	SSS-1440	Siwan	Lakarinabiganj	Upg. High School Ujjaina	M/s Rampukar prasad	2178/16.03.2020	239 f2 of 21-22	13-12-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
482	SSS-1441	Siwan	Basantpur	Upg. High School, Haraypur	Shiv Shankar Singh Contract Pvt. Ltd.	6835/24.09.21	414 F2 OF 2021-22	15-02-2022	15 Months														
483	SSS-1442	Siwan	Bhagwanpur Haat	Upg. High School, Kauriya Basanti	Shiv Shankar Singh Contract Pvt.Ltd	2119/13.03.2020	19 F2 of 2021-22 & 29.06.21	29-06-2021	15 Months														
484	SSS-1443	Siwan	Bhagwanpur Haat	Upg. High School, Bithuna	Shiv Shankar Singh Contract Pvt. Ltd.	7183/23.10.2021	415 F2 OF 2021-22	15-02-2022	15 Months														
485	SSS-1444	Siwan	Darauli	U H S Karom	Eklavya Infra Pvt.LTD.	2179/16.03.2020	129 F2 of 2021-22 Date:- 07.10.2021 Rs. 1,95,62,118 /-	07-10-2021	15 Months														
486	SSS-1445	Siwan	Bhagwanpur Haat	Upg. High School, Pandit Ke Rampur	Shiv Shankar Singh Contract Pvt.Ltd	2180/16.03.2020	20 F2 of 2021-22 & 29.06.21	29-06-2021	15 Months														
487	SSS-1446	Siwan	Ziradai	Upgraded High School, Ruia Bangra	Ravi Kumar	1496/25.02.2020	38 F2 of 2021-22 date 13-07-2021	13-07-2021	15 Months														
488	SSS-1447	Siwan	Daraunda	Upg. High School, Karsaut	Prem Kumar Rai	6536/24.09.21	436 f2 21-22	23-02-2022	15 Months														
489	SSS-1448	Siwan	Ziradai	U H S Titra	Rajeev Kumar	1498/25.02.2020	172 F2 of 2021-22 Date:- 22.11.2021 Rs. 1,75,69,093 /-	22-11-2021	15 Months														
490	SSS-1449	Siwan	Maharajganj	Upgraded High School, Teghra	Shiv Shankar Singh Contract Pvt. Ltd.	7171/23.10.2021	448 F2 OF 2021-22	28-02-2022	15 Months														
491	SSS-1450	Siwan	Daraunda	Upg. High School, Sawan Bigrah	Balindra Choudhary	7172/23.10.2021	379 F2 of 2021-22 Date:- 02.02.2022 Rs. 1,90,04,312 /-	02-02-2022	15 Months														
492	SSS-1451	Siwan	Guthani	U H S Guthani	Amit Kumar chaturvedi	1494/25.02.2020			15 Months														LOA ISSUED. Notice for Agreement
493	SSS-1452 (SSS-SW)	Siwan	Darauli	Uhs Amarpur	Ankit Aryan Infra LLP.	4642/20.03.22	154 SBD OF 2022-23	01-08-2022	15 Months														
494	SSS-1453	Siwan	Maharajganj	Upg.High.Schppl. Bagauchha	Anil Kumar Prasad	1493/25.02.2020	145 F2 OF 2022-23	20-07-2022	15 Months														Excavtion

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
495	SSS-1454	Siwan	Andar	U H S Madeshilpur	Nipapu Singh	7182/23.10.2021	467 F2 of 2021-22 date 09-03-2022	09-03-2022	15 Months														Land not available
496	SSS-1455	Siwan	Goreakothi	Upg. High School, Karanpura	Balendra Chaudhari	1497/25.02.2020	269 f2 of 21-22	22-12-2021	15 Months														
497	SSS-1456	Siwan	Siwan Sadar	Upg. High School, Bindusar Hammid	Balendra Chaudhari	2117/13.03.2020	49 F2 OF 2021-22 Date 3-8-2021	03-08-2021	15 Months														
498	SSS-1457	Siwan	Lakarinabiganj	Upgraded High School Sikatia	Laksh Grih Contract Pvt. Ltd.	2112/13.03.2020	368 f2 of 21-22	31-01-2022	15 Months														
499	SSS-1458	Siwan	Bhagwanpur Haat	U H S Vilaspur	Kanika Shree Civcon (OPC) Pvt. Ltd.	7184/23.10.2021			15 Months														Land not available
500	SSS-1459	Siwan	Lakarinabiganj	Upg. High School, Narharpur	Laksh Grih Contract Pvt. Ltd.	2183/16.03.2020			15 Months														Land disputed
501	SSS-1460	Supaul	Chhattapur	Uhs Lalganj Tilathi	Rajeev Kumar	1730/03.03.2020	115 SBD of 2021-22, 05-10-2021	05-10-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
502	SSS-1461 (SSS-SU1)	Supaul	Triveniganj	Uhs Piluha					15 Months														Retender NIT-47/21-22
503	SSS-1462 (SSS-SU1)	Supaul	Triveniganj	Upgraded Palat H.S Maheshua					15 Months														Retender NIT-47/21-22
504	SSS-1463	Supaul	Chhattapur	Uhs Chunni	Kunal Kush	24.08.2021			15 Months														LOA ISSUED. OLD BUILDING DIMOLISH
505	SSS-1464 (SSS-SU1)	Supaul	Triveniganj	Uhs Bhagwanpur					15 Months														Retender NIT-47/21-22
506	SSS-1465 (SSS-SU2)	Supaul	Chhattapur	Uhs Nanhi Tola					15 Months														Retender NIT-47/21-22
507	SSS-1466 (SSS SU2)	Supaul	Chhattapur	Uhs Chakla					15 Months														Retender NIT-47/21-22
508	SSS-1467/ SSS SU-2	Supaul	Saraigarh Bhapatiahi	Uhs Saraigarh					15 Months														Retender NIT-47/21-22
509	SSS-1468	Supaul	Chhattapur	Uhs Kathara Khatwe Tola	Kishor Kumar Mishra	5742/24.08.2021	135 SBD of 2021-22, 27-10-2021	27-10-2021	15 Months														
510	SSS-1469	Supaul	Chhattapur	Uhs Lakshimpur West					15 Months														Retender NIT-47/21-22
511	SSS-1470	Supaul	Pratapganj	Uhs Diwanganj	Avinash Kumar Singh	1731/03.03.2020	212 SBD of 2021-22, 06-12-2021	06-12-2021	15 Months														
512	SSS-1471	Supaul	Saraigarh Bhapatiahi	Uhs Chandpipar	Rajeev Kumar	1733/03.03.2020	116 SBD of 2021-22, 05-10-2021	05-10-2021	15 Months														
513	SSS 1472/ SSS SU-1	Supaul	Triveniganj	Upgraded Binowa H.S Jaraila					15 Months														Retender NIT-47 (2021-22)
Total			513		478	478	327	327		222	7	29	18	23	50	22	45	19	30	45	3	2	