

BSEIDC LTD.																				
PROGRESS REPORT OF KGBV (GIRLS HOSTEL)																				
S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS												Remarks
								Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	
												LL	RL	LL	RL	LL	RL			
1	KGBV (GH)-1	Begusarai	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	4010/ 29-06-2021	98 SBD OF 2021-22 Date:- 22-09-2021	15 Months													
2			Shamho	Construction of Girl's Hostel near KGBV Shamho .			15 Months												Sufficient land not available	
3	KGBV (GH)-2	Begusarai	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	7186 / 23-10-2021		15 Months												Agreement not done	
4			Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.			15 Months											Agreement not done		
5	KGBV (GH)-3	Begusarai	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	7185 / 23-10-2021	304 SBD OF 2021-22 Date:- 05-01-2022	15 Months													
6			Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.			15 Months													
7	KGBV (GH)-4	Bhojpur	Piro	Construction of Girl's Hostel at high school Piro.	BSEIDC/FIN/ 4249/20-21-4009, Date:- 29.06.2021	89 SBD OF 2021-22 Date:- 20-09-2021	15 Months												जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।	
8			Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .			15 Months										1			
9	KGBV (GH)-5	Bhojpur	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	7260/ Date 26-10-2021	302 SBD OF 2021-22 Date:-04-01-2022	15 Months												जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25.02.2022 द्वारा उपलब्ध कराया गया है।	
10			Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus			15 Months							1					Centring & Shuttering of first floor is in progress.	
11	KGBV (GH)-6	Kishanganj	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	BSEIDC/FIN/ 4250/20-21-4011, Date:- 29.06.2021	111 SBD of 2021-22 Dated:- 04.10.2021	15 Months				1									
12			Pothia	Construction of Girl's Hostel at KGBV Pothia.			15 Months							1						
13			Terhagachh	Construction of Girl's Hostel near KGBV Terhagachh .			15 Months	1												

S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS												Remarks
								Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	
												LL	RL	LL	RL	LL	RL			
14	KGBV (GH)-7	Saran	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	7267/ 26-10-2021	305 SBD OF 2021-22 Date:- 05-01-2022	15 Months												Available land approx 15 feet deep	
15			Panapur	Construction of Girl's Hostel at KGBV Panapur .			15 Months													
16			Taraiya	Construction of Girl's Hostel near KGBV Taraiya .			15 Months													Land not available
17	KGBV (GH)-8	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	7260 / 26-10-2021	443 SBD OF 2021-22 Date:- 24-02-2022	15 Months												Water logged	
18			Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur.			15 Months												Land available 130X52 FEET/REQUIRED LAND 95X75 FEET	
19	KGBV (GH)-9	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	6254/ 14.09.2021	151 SBD of 2021-22 Date:-02.11.21	15 Months							1						
20			Islampur	Construction of Girl's Hostel near KGBV Islampur.			15 Months												भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	
21	KGBV (GH)-10	Nalanda	Bind	Construction of Girl's Hostel at high school Bind.	4013 / 29-06-2021	270 SBD OF 2021-22 Date:- 22-12-2021	15 Months								1					
22			Harnaut	Construction of Girl's Hostel at KGBV Harnaut.			15 Months												भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	
23	KGBV (GH)-11	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	7266/ 26-10-2021	303 SBD OF 2021-22 Date:- 04-01-2022	15 Months											1		
24			Chandi	Construction of Girl's Hostel at Babu high school Chandi.			15 Months													भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।

S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS												Remarks
								Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	
												LL	RL	LL	RL	LL	RL			
25	KGBV (GH)-12	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	6270/15-09-2021	280 SBD of 2021-22 Dated:- 24.12.2023	15 Months												भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	
26			Ekangarsarai	Construction of Girl's Hostel at KGBV Ekangarsarai.			15 Months										1			
27	KGBV (GH)-13	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	4015, Date:- 29.06.2021	125 SBD of 2021-22 Date:- 07.10.2021	15 Months												Land not available	
28			Ziradei	Construction of Girl's Hostel at KGBV Ziradei			15 Months													Land not available
29	KGBV (GH)-14	Jehanabad	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	4016, Date:- 29.06.2021	183 SBD Of 2021-22 Date:- 25.11.2021	15 Months											1		
30			Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .			15 Months													
31			Kako	Construction of Girl's Hostel at KGBV Kako .			15 Months													
32	KGBV (GH)-15	Supaul	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	7253/26-10-2021	292 SBD OF 2021-22 Date:- 28-12-2021	15 Months													
33			Nirmali	Construction of Girl's Hostel at KGBV Nirmali .			15 Months													
34			Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .			15 Months													
35	KGBV (GH)-16	Buxar	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	6523/24.09.2021	327 SBD OF 2021-22 Date:- 17-01-2022	15 Months												Land problem	
36			Kesath	Construction of Girl's Hostel near KGBV Kesath .			15 Months												1	

S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS												Remarks
								Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	
												LL	RL	LL	RL	LL	RL			
37	KGBV (GH)-17	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	7257 Date 26-10-2021	290 SBD of 2021 -22 Date:- 28-12-2021	15 Months													
38			Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .			15 Months													Letter for Land availability to HQ by letter No. BSEIDC/EE/TIRHUT EAST/2022-282, Dt. 20.05.2022
39	KGBV (GH)-18	Madhepura	Chausa	Construction of Girl's Hostel at KGBV Chausa .	7255/ date 26-10-2022	291 SBD OF 2021-22 Date:- 28-12-2021	15 Months													
40			Udakishunganj	Construction of Girl's Hostel at KGBV Udakishunganj.			15 Months													
41	KGBV (GH)-19	Madhepura	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	7254 / 26-10-2021	293 sbd of 2021-22 Date:- 28-12-2021	15 Months				1									
42			Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.			15 Months				1									
43			Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.			15 Months					1								
44	KGBV (GH)-20	Darbhanga	Biraul	Construction of Girl's Hostel at KGBV Biraul.	4017, Date:- 29.06.2021	345 sbd of 2021-22 Date:- 20-01-2022	15 Months												Land available on 1-7-2022	
45			Singhwara	Construction of Girl's Hostel at KGBV Singhwara.			15 Months													
46	KGBV (GH)-21	Khagaria	Alauli	Construction of Girl's Hostel at KGBV Alauli.	4522/ 19-07-2021	99 SBD of 2021-22 Date:- 22-09-2021	15 Months													
47			Beldaur	Construction of Girl's Hostel near KGBV Beldaur.			15 Months													
48			Parbatta	Construction of Girl's Hostel at KGBV Parbatta.			15 Months													
49	KGBV (GH)-22	Rohtas	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	4008, Date:- 29.06.2021	206 SBD OF 2021-22 Date:- 04-12-2021	15 Months								1					

S. N.	Group No.	District	Block	Name of School	LOA issue	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS												Remarks
								Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	
												LL	RL	LL	RL	LL	RL			
50	KGBV (GH)-23	Munger	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar.	7256/ 26-10-2021		15 Months											Land Available- Tree Translocation Under Process		
TOTAL				50				23	2	5	8	0	2	3	3	0	1	3	0	