

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :- 31/12/2017

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status									Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.12.2017) (in Lakhs)	Financial Achievement (%)	
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress					Not start
							LL	RL	LL	RL	LL	RL								
1	USS(Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	2	28	5	12	26	2134.20	1602.44	75.08%
2	USS(Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	3	6	0	0	11	251	42	30	248	24170.15	12784.46	52.89%
3	USS(Upgraded Secondary School) (2010-11) central	403	400	0	3	1	1	5	0	14	0	0	30	297	54	52	282	14947.24	16930.71	113.27%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>6</b>	<b>4</b>	<b>4</b>	<b>19</b>	<b>4</b>	<b>21</b>	<b>0</b>	<b>0</b>	<b>43</b>	<b>576</b>	<b>101</b>	<b>94</b>	<b>556</b>	<b>41251.59</b>	<b>31317.61</b>	
4	GH(Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	13	43	17	21	39	11307.36	7486.68	66.21%
5	GH(Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11779.93	200.58%
6	GH(Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00	
	<b>Total :-</b>	<b>201</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>17</b>	<b>124</b>	<b>22</b>	<b>55</b>	<b>117</b>	<b>17180.16</b>	<b>19266.61</b>	
7	MS(Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	19686.99	124.17%
8	MS(Model School) (2010-11)	255	240	0	1	1	0	12	1	14	0	5	28	147	62	46	147	39714.17	48007.67	120.88%
	<b>Total :-</b>	<b>353</b>	<b>338</b>	<b>0</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>16</b>	<b>1</b>	<b>20</b>	<b>0</b>	<b>6</b>	<b>32</b>	<b>217</b>	<b>78</b>	<b>58</b>	<b>199</b>	<b>55569.17</b>	<b>67694.66</b>	
9	SSS (Senior Secondary School) (2013-14)	993	992	4	14	11	6	35	7	46	0	0	194	572	317	104	469	90000.00	89004.14	98.89%
10	HSS(Higher Secondary School) (2013-14)	226	222	1	1	1	1	8	2	7	0	0	55	122	76	28	126	23904.88	20065.91	83.94%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.12.2017) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	2	7	7	1	10	3	10	0	0	34	48	74	42	38	25737.39	11167.45	43.39%
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	5	25	9	3	19	9	24	0	0	66	114	160	83	93	1404.00	21889.71	1559.10%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7333.42	7809.38	106.49%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	14	195	22	33		1012.00	755.50	74.65%
15	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	0	0	0	0	3	4	4	1	3	1628.00	1420.08	87.23%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	1	4	2	5	5		3700.00	2860.69	77.32%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		11630.96	9647.84	82.95%
18	Revovation Work (Secondary/HSS Building)	57	26	0	0	0	0	0	0	0	0	0	0	5	21	31		4842.56	4535.69	93.66%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	1	0	4	5	18	10	5	5	3180.50	2645.56	83.18%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	0	832	168		6947.00	8418.15	121.18%
21	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
22	BRC (Block Resource Centre)	185	135	15	17	14	4	15	6	11	5	18	38	6	143	36	1	8139.00	3295.57	40.49%
	<b>Total :-</b>	<b>4964</b>	<b>4381</b>	<b>27</b>	<b>72</b>	<b>50</b>	<b>20</b>	<b>130</b>	<b>32</b>	<b>143</b>	<b>5</b>	<b>29</b>	<b>506</b>	<b>2045</b>	<b>1894</b>	<b>775</b>	<b>1598</b>	<b>307784.48</b>	<b>302254.60</b>	<b>98.20%</b>