

<b>PROGRESS REPORT OF DIET, CTE, PTEC, BITE &amp; BRC (World Bank Assisted) PROJECT</b>																				
<i>Bihar State Educational Infrastructure Development Corporation Ltd.</i>																				
																Report as on	31/12/18			
<b>Sanction :</b>	Total no. Projects sanctioned			Total	BRC	DIET	CTE	PTEC	BITE	SCERT										
	Administrative Approval (Rs. In lac)			260	185	32	14	22	4	3										
			97594.277	16278.890	35969.474	17931.767	22000.00	2760.000	2654.146											
<b>Financial Achievement :</b>			Total Amount Released (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)					Expenditure (Amount of Utilisation) (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)					Utilisation w.r.t Amount Released							
			75774.478					60993.745					80.49%							
<b>Physical Progress :</b>	Total No. (sanctioned)	Contract Awarded	Work in Progress												Work Not Started			Remarks		
			Total No. (Work started)	Work in progress at stage												Total no. (work not started)	Reason for not start			
				Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed	NIT / Tender		Due to Land problem		Other problem	
<b>DIET</b> District Institute of Teacher Education	IB	32	32	29		1			2	1	3			2	20	3		3	Sanctioned 32 Completed 20 Ongoing 11 Work not Started 1	
	BH	32	32	29		1	1			1			3	3	20	3		3		
	GH	32	32	30			2		2		1		2	3	20	2		2		
	PQ	17	17	14					1					1	12	3		3		
<b>CTE</b> College of Teacher Education	IB	14	14	12	1	2	1		2		2			1	3	2		2	Sanctioned 14 Completed 4 Ongoing 10 Work not Started 0	
	BH	14	14	11	1	1	1	1	1		2				4	3		3		
	GH	14	14	11		2		1					1	3	4	3		3		
	PQ	14	14	12		3	1	2						3	3	2		2		
<b>PTEC</b> College of Primary Teacher Education	IB	22	22	22	1						1			1	19				Sanctioned 22 Completed 18 Ongoing 4 Work not Started 0	
	BH	22	22	21					1					1	19	1		1		
	GH	22	22	21									2	1	18	1		1		
	PQ	22	22	20										1	19	2		2		
<b>BITE</b> Block Institute of Teacher Education	IB	4	4	4											4				Sanctioned 4 Completed 4	
	BH	4	4	4											4					
	GH	4	4	4											4					
	PQ	4	4	4											4					
<b>BRC</b> Block Resources Center	185	183	175	7	2	4	3	5			10	8	10	25	101	10	157	13	Sanctioned 185 Completed 101 Ongoing 74 Work not Started 10	
<b>Total</b>	<b>257</b>	<b>255</b>													<b>147</b>	<b>11</b>				
<b>SCERT</b> Related Project	3	2	2		1	1										1	1			
<b>ICT Lab, Renewal Energy Installation</b>	ICT LAB (in DIET / BITE / PTEC / CTE) : 25 site completed. ; ICT Lab in BRC -348 site completed. Solar Energy Installation (in DIET) : Completed - 21 site; Work in progress (work order issued) - 3 site.																			
<b>Total No. of Completed TE Scheme --- 147</b>																				