

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/12/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.12.2018) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start					
							LL	RL	LL	RL	LL	RL									
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	2	0	0	0	31	2	12	26	2134.20	1683.41	78.88%	
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	4	2	8	5	6	0	0	10	257	36	30	248	24170.15	13002.06	53.79%	Rs. 50 Cr. refund to BMSP dated. 16.6.15
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	6	0	0	19	323	28	52	282	23947.24	17813.01	74.38%	(i) Rs. 267.75 lacs paid to BMSP dated on 22.4.2015,(ii) Rs. 267.75 lacs refund to BMSP dt. 10.6.15
Total :-		771	768	0	1	4	3	10	5	14	0	0	29	611	66	94	556	50251.59	32498.48	64.67%	
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	11	45	15	20	39	11307.36	8013.49	70.87%	Rs. 40 Crore Use from USS 10-11. It will be adjust.
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	1	84	2	27	78	5872.80	12167.69	207.19%	Using fund from GH 09-10
Total :-		193	186	0	0	0	1	0	0	4	0	0	12	129	17	47	117	34885.03	20181.18	57.85%	
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	3	0	1	10	68	18	12	52	15855.00	20987.05	132.37%	Using fund from SD and centage
7	MS (Model School) (2010-11)	255	240	0	0	0	0	6	2	10	0	3	27	161	48	46	147	39714.17	50679.55	127.61%	Using fund from SD and centage.
Total :-		353	338	0	1	0	0	9	2	13	0	4	37	229	66	58	199	74236.17	71666.60	96.54%	Rs. 3373.36 Lakhs Kept in State P/L
8	SSS (Senior Secondary School) (2013-14)	993	992	2	8	6	10	20	8	28	0	0	149	656	231	106	469	107000.00	94905.35	88.70%	Rs. 4096.00 Lakhs Kept in State P/L
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	1	1	3	1	3	0	0	39	152	49	25	126	27142.50	21467.05	79.09%	Rs.2008.12 Lakhs kept in State P/L
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	3	12	2	1	8	3	8	0	0	35	75	72	95	38	22946.61	13705.44	59.73%	Rs. 2288.23 Lacs kept in state P/L Rs. 4235.69 Lacs transferred to BEP
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	7	5	9	8	4	13	1	3	30	33	82	41	93	8951.28	8080.54	90.27%	Using fund from USS-10-11, USS 09-10 & Centage
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	2	4	4	3	4	3	9	0	0	40	111	69	21		100.00	18790.86	18790.86%	Using fund from USS-10-11, USS 09-10 & Centage

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.12.2018) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start					
							LL	RL	LL	RL	LL	RL									
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8733.35	111.49%	Using fund from SD and centage
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	758.87	74.99%	
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	3	1628.00	1585.36	97.38%	
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	2	5	2	5		4000.00	3505.52	87.64%	Rs. 2251.66 Lacs kept in state P/
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	18	27	32		19399.76	12401.18	63.92%	Rs. 2411.04 lacs Kept in State P/L	
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4758.32	67.70%	Rs. 895.41 Kept in State P/L	
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	7	21	7	5	5	3180.50	2947.99	92.69%	Rs. 565 lacs refund to SSUPSW dt. 20.12.16
20	ICT@Shools	1000	832	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%	Using fund from forfeited and centage. 277 lacs forfeited from	
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	828.04	19.15%	Rs. 1563.46 Lacs kept in state P/L	
22	BRC (Block Resource Centre)	185	184	2	0	4	2	5	3	7	3	12	44	85	82	18	1	8139.00	8383.48	103.00%	Using fund from SD and centage
	Total :-	5034	4727	12	33	28	30	73	29	100	4	19	439	3455	800	779	1624	395573.33	335945.54	84.93%	