

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/12/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.12.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	1	32	1	12	26	2134.20	1726.94	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	0	6	3	2	0	0	12	267	26	30	252	24170.15	13369.98	55.32%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	1	1	2	0	0	7	339	12	52	309	23947.24	18085.42	75.52%
Total :-		771	768	0	1	2	1	7	4	4	0	0	20	638	39	94	587	50251.59	33182.34	66.03%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	8	48	12	20	47	11307.36	8110.80	71.73%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	81	5872.80	12269.98	208.93%
																		17704.87	0.00	
Total :-		193	186	0	0	0	1	0	0	3	0	0	9	133	13	47	128	34885.03	20380.78	58.42%
6	MS (Model School) (2009-10)	98	86	0	1	0	0	3	0	2	0	0	4	76	10	12	57	15855.00	21444.39	135.25%
7	MS (Model School) (2010-11)	255	211	0	1	0	0	6	1	6	0	0	19	177	33	45	157	39714.17	52232.34	131.52%
																		18667.00		0.00%
Total :-		353	297	0	2	0	0	9	1	8	0	0	23	253	43	57	214	74236.17	73676.73	99.25%
8	SSS (Senior Secondary School) (2013-14)	993	992	0	3	8	9	14	8	16	0	0	103	727	161	105	607	107000.00	98031.31	91.62%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	1	0	0	22	173	26	27	147	27142.50	22406.66	82.55%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	0	2	2	0	6	5	4	0	0	17	109	36	97	62	22946.61	16270.90	70.91%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.12.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	2	3	2	4	4	4	2	6	34	58	63	35	134	8951.28	10657.00	119.06%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	1	3	4	4	2	4	0	0	25	135	44	22		7238.01	19774.13	273.20%
13	EXAM. HALL (2013-14)	23	23	0	0	0	0	0	0	1	0	0	0	25	1	-3	19	7833.42	8892.51	113.52%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	761.98	75.29%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	4	1628.00	1646.43	101.13%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	0	7	0	5	4	6000.00	3553.85	59.23%
17	Renovation Work/New Building (College Building)	124	89	0	0	0	0	0	0	0	0	0	0	74	15	35		24318.42	14582.05	59.96%
18	Renovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4933.43	70.19%
19	CDPO (Child Development Project Office co-housing)	28	28	0	0	0	0	0	0	0	0	0	2	26	2	0	15	3180.50	3118.19	98.04%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	1759.60	40.70%
22	RUSA University work	35	18	0	0	0	0	0	0	0	0	0	0	7	2	26		3589.64	1094.47	30.49%
	Total :-	4923	4547	4	11	20	18	51	24	45	2	6	269	3671	473	779	1921	405080.64	345943.60	85.40%