

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/12/2020

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.12.2020) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	-	33	-	12	2134.20	1732.88	81.20%	
2	USS (Upgraded Secondary School) (2009-10) central	323	323	-	1	2	1	4	2	1	-	-	4	278	15	30	24170.15	13566.66	56.13%	
3	USS (Upgraded Secondary School) (2010-11) central	403	400	-	-	-	1	1	-	1	-	-	4	344	7	52	23947.24	18253.16	76.22%	
	Total :-	771	768	-	1	2	2	5	2	2	-	-	8	655	22	94	50251.59	33552.70	66.77%	
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	2	-	-	7	50	10	20	11307.36	8149.74	72.07%	Fund not available
5	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	1	85	1	27	5872.80	12290.77	209.28%	
	Total :-	193	186	-	-	-	1	-	-	2	-	-	8	135	11	47	34885.03	20440.51	58.59%	
6	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	4	77	9	12	15855.00	21513.14	135.69%	Fund not available
7	MS (Model School) (2010-11)	255	211	-	-	-	-	4	-	7	2	-	16	181	29	45	39714.17	52702.16	132.70%	
	Total :-	353	297	-	-	1	-	6	-	9	2	-	20	258	38	57	74236.17	74215.30	99.97%	
8	SSS (Senior Secondary School) (2013-14)	993	992	-	3	7	9	10	5	16	-	-	58	782	108	103	107000.00	100238.98	93.68%	Fund not available
9	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	1	1	-	-	-	12	183	15	28	27142.50	22905.28	84.39%	
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	1	3	1	1	3	2	8	-	-	16	121	35	86	20603.73	17948.93	87.11%	
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	1	1	1	1	2	3	1	2	5	19	84	36	36	8951.28	12246.76	136.82%	
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	1	3	4	2	3	2	-	-	16	147	31	23	7238.01	20352.46	281.19%	
	Total :-	1818	1758	2	8	12	16	18	14	27	2	5	121	1,317	225	276	170935.52	173692.41	101.61%	

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.12.2020) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
13	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	7833.42	8942.51	114.16%	Slow work due to insufficient fund
14	Shiksha Bhawan	13	11	1	-	-	-	-	-	-	-	-	1	7	2	4	1628.00	1682.95	103.38%	Agreement done work in progress-1 Land not available-1, Fund require-2.
15	Deegree College	18	18	-	-	-	-	-	-	-	-	-	-	7	5	6	6000.00	3576.08	59.60%	Land not available-6
16	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3167.67	99.60%	
17	ICT@Shcools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%	
18	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2139.73	49.49%	
19	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	14476.23	97.20%	
	Total :-	4477	4181	3	9	15	19	29	16	40	4	6	158	3,521	304	652	381682.24	347107.33	90.94%	