

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 28/02/2019

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (28.02.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	1	0	0	1	31	2	12	26	2134.20	1683.81	78.90%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	3	2	7	5	3	0	0	13	259	34	30	248	24170.15	13054.30	54.01%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	6	0	0	16	326	25	52	282	23947.24	17864.53	74.60%
Total :-		771	768	0	1	3	3	9	5	10	0	0	30	616	61	94	556	50251.59	32602.64	64.88%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	10	46	14	20	39	11307.36	8025.60	70.98%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	1	84	2	27	78	5872.80	12194.77	207.65%
																		17704.87	0.00	
Total :-		193	186	0	0	0	1	0	0	4	0	0	11	130	16	47	117	34885.03	20220.37	57.96%
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	3	0	1	9	69	17	12	52	15855.00	21094.80	133.05%
7	MS (Model School) (2010-11)	255	240	0	1	0	0	6	2	9	0	3	27	162	48	45	147	39714.17	51160.39	128.82%
																		18667.00		0.00%
Total :-		353	338	0	2	0	0	9	2	12	0	4	36	231	65	57	199	74236.17	72255.19	97.33%
8	SSS (Senior Secondary School) (2013-14)	993	992	1	10	6	9	18	7	31	0	0	143	663	225	105	469	107000.00	95539.25	89.29%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	1	1	1	3	3	0	0	38	152	48	26	126	27142.50	21746.50	80.12%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (28.02.2019) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	3	4	3	3	10	4	8	0	0	23	86	58	98	38	22946.61	14197.92	61.87%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	3	5	7	7	3	18	1	1	28	38	75	43	93	8951.28	8392.27	93.75%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	3	4	5	3	3	9	0	0	40	112	68	21		100.00	18956.04	18956.04%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	0	25	1	0	17	7833.42	8733.35	111.49%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	758.87	74.99%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	1	7	1	1	3	1628.00	1601.23	98.36%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	1	6	1	5		4000.00	3505.52	87.64%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		19399.76	13160.25	67.84%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4792.03	68.18%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	7	21	7	5	5	3180.50	3026.20	95.15%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	4323.85	100.00%
	Total :-	4849	4543	8	23	24	29	63	27	96	1	5	371	3404	680	765	1623	387434.33	334559.41	86.35%