

## Progress Report of BRC (Block Resources Center) Project

*Bihar State Educational Infrastructure Development Corporation Ltd.*

*Report as on dated 29 / 02 / 2020*

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks														
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete													
					INDEX	Stage Completed	XXXX	In Progress																									
1	BRC Ekma, Saran	Saran	87.994	21-03-2017	Asiana Construction Pvt. Ltd. 9431088485	20-06-2018																60.719	Completed										
2	BRC Baniyapur, Saran	Saran	87.994	05-03-2019	Samrandra Kumar Singh, 9570290401	04-06-2020																				Work in progress							
3	BRC Masrak, Saran	Saran	87.994	14-06-2017	Vijay Narayan Singh 9470059120	13-09-2018																			53.226	Work in progress							
4	BRC Marhowrah, Saran	Saran	87.994	29-06-2017	Samrandra Kumar Singh 9570290401																								Not Started				
5	BRC Amnour, Saran	Saran	87.994	08-05-2017	Mohan Prasad Developers & Const. Pvt. td. 9931019004	07-08-2018																							63.787	Completed			
6	BRC Dariyapur, Saran	Saran	87.994	19-01-2017	Chandra Bhushan Prasad 9939325343	18-04-2018																							63.568	Completed			
7	BRC Garkha, Saran	Saran	87.994	14-06-2017	Vijay Narayan Singh 9470059120	13-09-2018																								37.528	Completed		
8	BRC Manigachhi, Darbhanga	Darbhanga	87.994	14-03-2018	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani	13-06-2019																								21.755	Work in progress		
9	BRC Keoti, Darbhanga	Darbhanga	87.994	30-01-2017	Girdhari Lal Poddar 9334934135	29-04-2018																								71.237	Completed		
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	87.994	18-01-2017	Ramesh Chandra Yadav 9472800478	17-04-2018																								62.602	Completed		
11	BRC Ghanshyampur, Darbhanga	Darbhanga	87.994	28-12-2017	Niraj Kumar Jha 7004513693	27-03-2019																								27.725	Work in progress		
12	BRC Kiratpur, Darbhanga	Darbhanga	87.994	29-06-2017	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk,																											Not Started	
13	BRC Baheri, Darbhanga	Darbhanga	87.994	18-01-2017	Ramesh Chandra Yadav 9472800478	17-04-2018																									44.422	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed											
14	BRC Hanumannagar, Darbhanga	Darbhanga	87.994	14-12-2017	M/s Omshree Enterprises, Begusarai,	13-03-2019											28.004	Completed	
15	BRC Lakhnaur, Madhubani	Madhubani	87.994	13-12-2017	M/S Kumar Trading Co. 9431276100	12-03-2019											58.009	Completed	
16	BRC Jhanjharpur, Madhubani	Madhubani	87.994	23-12-2016	Jugnoo Kumar 8083370525	22-03-2018											71.718	Completed	
17	BRC Phulparas, Madhubani	Madhubani	87.994	11-12-2017	Akash Kumar 9334362048	10-03-2019											12.871	Work in progress	
18	BRC Khutauna, Madhubani	Madhubani	87.994	23-12-2016	Jugnoo Kumar 8083370525	22-03-2018											77.552	Completed	
19	BRC Khajouli, Madhubani	Madhubani	87.994	25-01-2017	Bhawani Shankar Construction Pvt. Ltd. 9430084612	24-04-2018											67.199	Completed	
20	BRC Bisfi, Madhubani	Madhubani	87.994	06-08-2018	Ajay Kumar Mandal 9199499618	05-11-2019											28.898	Work in progress	
21	BRC Rahika, Madhubani	Madhubani	87.994	14-03-2018	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani	13-06-2019											58.957	Completed	
22	BRC Harlaksi, Madhubani	Madhubani	87.994	22-08-2017	Kanhaiya Kumar Mehta 9934949629	21-11-2018											50.607	Completed	
23	BRC Babubarhi, Madhubani	Madhubani	87.994	30-01-2017	Girdhari Lal Poddar 9334934135	29-04-2018											72.832	Completed	
24	BRC Rosera, Samastipur	Samastipur	87.994	13-01-2017	Jeewan Kishore Singh 9934795831	12-04-2018											64.488	Completed	
25	BRC Samastipur	Samastipur	87.994	06-01-2018	M/s Khan Brothers And Co. 9431406004	05-04-2019											51.370	Completed	
26	BRC Khanpur, Samastipur	Samastipur	87.994	27-09-2018	Anjani Kumar 9430577566	26-12-2019											12.613	Work in progress	
27	BRC Hasanpur, Samastipur	Samastipur	87.994	25-08-2017	Nitish Kumar 9473452853	24-11-2018											39.394	Completed	
28	BRC Mohanpur, Samastipur	Samastipur	87.994	11-05-2017	Vipin Kumar Sahni 9931468694	10-08-2018											66.781	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX	Stage Completed	XXXX	In Progress	////	////	////	////						
29	BRC Patori, Samastipur	Samastipur	87.994	31-12-2016	Kaushlendra Kumar Singh 9939646103, 9334633151	30-03-2018											67.689	Completed		
30	BRC Shivajinagar, Samastipur	Samastipur	87.994	18-03-2017	Abhay Kumar Singh 9934279823	17-06-2018												65.164	Completed	
31	BRC Sangrampur, E. Champaran	East Champaran	87.994	23-12-2016	Arun Kumar 9470421603	22-03-2018												70.782	Completed	
32	BRC Kalyanpur, E. Champaran	East Champaran	87.994	12-12-2017	Arun Kumar 9470847145	11-03-2019												43.253	Completed	
33	BRC Chakia, E. Champaran	East Champaran	87.994	08-05-2017	Keshav Kumar Keshri 9430096435	07-08-2018												69.057	Completed	
34	BRC Sugauli, E. Champaran	East Champaran	87.994	08-05-2017	Keshav Kumar Keshri 9430096435	07-08-2018												63.284	Completed	
35	BRC Madhuban, E. Champaran	East Champaran	87.994	21-12-2016	Dhiraj Kumar Pandey 9430214702	20-03-2018												71.957	Completed	
36	BRC Patahi, E. Champaran	East Champaran	87.994	30-01-2017	Satish Narayan Singh	29-04-2018												74.030	Completed	
37	BRC Raxaul, E. Champaran	East Champaran	87.994	13-12-2017	Rohan Construction Pvt. Ltd.	12-03-2019												63.832	Completed	
38	BRC Adapur, E. Champaran	East Champaran	87.994	24-05-2017	M/s Maa Vaishno Construction	23-08-2018												70.212	Completed	
39	BRC Bankatwa, E. Champaran	East Champaran	87.994	23-10-2018	Harikishore Prasad Gupta 9955485652	22-01-2020													Work in progress	
40	BRC Dhaka, E. Champaran	East Champaran	87.994	11-12-2017	Ms Efti Construction 9523998000	10-03-2019												69.398	Completed	
41	BRC Bairia, W. Champaran	West Champaran	87.994	26-12-2017	Suraj Kumar Kushvaha 9955010601	25-03-2019												66.155	Completed	
42	BRC Narkatiaganj, W. Champaran	West Champaran	87.994	28-04-2017	Khurshid Alam 9955971081	27-07-2018												68.981	Completed	
43	BRC Sikta, W. Champaran	West Champaran	87.994	27-04-2017	Santosh Bhagat	26-07-2018												69.116	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed	XXXX	In Progress	////	////	////	////					
44	BRC Bhithan, W. Champaran	West Champaran	87.994	13-04-2018	Mata Vaisno & Chandel	12-07-2019											40.245	Completed	
45	BRC Lauriya, W. Champaran	West Champaran	87.994	18-01-2017	Awadesh Shukla 9431203836	17-04-2018											66.717	Completed	
46	BRC Piprasi, W. Champaran	West Champaran	87.994	13-04-2018	Sharda Chandel Contract	12-07-2019											44.518	Completed	
47	BRC Majhauia, W. Champaran	West Champaran	87.994	24-01-2017	Raj Kishore Akela 9507118626	23-04-2018											65.644	Completed	
48	BRC Darauli, Siwan	Siwan	87.994	16-05-2017	M/s Pratap Construction 9953584047	15-08-2018											65.367	Completed	
49	BRC Hussainganj, Siwan	Siwan	87.994	09-08-2017	Balindra Chaudhary 8804119555	08-11-2018											50.464	Completed	
50	BRC Mairwa, Siwan	Siwan	87.994	09-08-2017	Balindra Chaudhary 8804119555	08-11-2018											63.255	Completed	
51	BRC Basantpur, Siwan	Siwan	87.994	28-04-2017	Asiana Construction Pvt. Ltd. 9431088485	27-07-2018											63.005	Completed	
52	BRC Maharajanj, Siwan	Siwan	87.994	25-09-2017	Renu Devi 9931003551	24-12-2018											56.605	Completed	
53	BRC Bhagwanpur, Siwan	Siwan	87.994	21-03-2017	Asiana Construction Pvt. Ltd. 9431088485	20-06-2018											63.247	Completed	
54	BRC Hasanpur, Siwan	Siwan	87.994	22-12-2017	Krishnapalli Construction Pvt. Ltd.	21-03-2019											40.206	Completed	
55	BRC Uchkagaon, Gopalganj	Gopalganj	87.994	20-09-2017	Raj Tanay Rai Const. Pvt. Ltd. 9431812498, 9801764647	19-12-2018											24.457	Work in progress	
56	BRC Sidhwalia, Gopalganj	Gopalganj	87.994	23-05-2017	Ram Pukar Prasad 9631395563	22-08-2018											69.527	Completed	
57	BRC Bhore, Gopalganj	Gopalganj	87.994	08-04-2017	Giridhar Gopal Construction Pvt. Ltd. 9973556452	07-07-2018											29.080	Work in progress	
58	BRC Bijapur, Gopalganj	Gopalganj	87.994	16-01-2017	Prem Sagar Yadav 7763953930	15-04-2018											66.420	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed	XXXX	In Progress	////	////							
59	BRC Pachdevari, Gopalganj	Gopalganj	87.994														Not Started		
60	BRC Kuchaikot, Gopalganj	Gopalganj	87.994	08-09-2017	Rohan Construction Pvt. Ltd. , Parewa Airport Road Ward No. 1												Not Started		
61	BRC Ramgarh, Kaimur	Kaimur	87.994	05-05-2017	Vijay Vardhan 9430895791, 9430227778	04-08-2018									47.553		Completed		
62	BRC Chainpur, Kaimur	Kaimur	87.994	05-05-2017	Vijay Vardhan 9430895791, 9430227778	04-08-2018									69.527		Completed		
63	BRC Bhagwanpur, Kaimur	Kaimur	87.994	26-04-2017	Ram Lal Paswan 9934203317	25-07-2018									69.176		Completed		
64	BRC Chakki, Buxar	Buxar	87.994	30-06-2017	Laxmi Constructions 9931299615												Not Started		
65	BRC Buxar	Buxar	87.994	09-04-2018	M/s Shri Krishana Construction 9470802866	08-07-2019									41.844		Completed		
66	BRC Chausa, Buxar	Buxar	87.994	09-04-2018	Govind Kumar Singh 9507064013	08-07-2019									41.013		Completed		
67	BRC Dinara, Rohtas	Rohtas	87.994	22-02-2017	M/s S A B Construction 7250583221	21-05-2018									66.332		Completed		
68	BRC Karahgar, Rohtas	Rohtas	87.994	15-04-2017	Smriti Technocrat Pvt Ltd 9135716060	14-07-2018									65.144		Completed		
69	BRC Kochas, Rohtas	Rohtas	87.994	15-09-2017	Sanjay Singh 9431434130	14-12-2018									67.781		Completed		
70	BRC Tilauthu, Rohtas	Rohtas	87.994	16-12-2016	Ishika Construction 9955514472	15-03-2018									69.837		Completed		
71	BRC Karakat, Rohtas	Rohtas	87.994	23-08-2017	Lav Kumar Singh 9939663487, 8298711493	22-11-2018									46.601		Completed		
72	BRC Dawat, Rohtas	Rohtas	87.994	13-06-2017	Shalendra Kumar 9431679615	12-09-2018									67.211		Completed		
73	BRC Mansahi, Katihar	Katihar	87.994	10-08-2017	M/s Moti Lal Agarwal 919431229375	09-11-2018									71.232		Completed		

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed	XXXX	In Progress									
74	BRC Manihari, Katihar	Katihar	87.994	05-02-2018	Mahmad Jafiruddin 8051267203	04-05-2019	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	68.176	Completed	
75	BRC Pranpur, Katihar	Katihar	87.994	10-08-2017	M/s Moti Lal Agarwal 919431229375	09-11-2018	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	71.816	Completed	
76	BRC Kadwa, Katihar	Katihar	87.994	08-09-2017	Prakash Kumar Sah 9162909186	07-12-2018	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	66.667	Completed	
77	BRC Barsoi, Katihar	Katihar	87.994	30-11-2017	M/s Motilal Agarwal 9431229375	01-03-2019	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	72.466	Completed	
78	BRC Azamnagar, Katihar	Katihar	87.994	22-11-2017	Pankaj Kumar Singh 9431229327	21-02-2019	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	63.416	Completed	
79	BRC Narpatganj, Araria	Araria	87.994	29-10-2018	Binod Yadav 9534413473	28-01-2020	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	18.760	Work in progress	
80	BRC Araria	Araria	87.994	10-05-2018	Shashi Ranjan 7488173962	09-08-2019	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	25.147	Work in progress	
81	BRC Jokihat, Araria	Araria	87.994	30-06-2017	Anwar Hussain 9472021202		XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX		Not Started	
82	BRC Bhargama, Araria	Araria	87.994	22-02-2017	Kunal Kush 9431284182	21-05-2018	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	71.913	Completed	
83	BRC Kursakata, Araria	Araria	87.994	13-03-2018	Anwar Hussain, Officers Colony, Mirchaibari, Katihar 9472021202	12-06-2019	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	43.452	Completed	
84	BRC Purnea East	Purnea	87.994	31-01-2017	Rajesh Kumar 8405012179	30-04-2018	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	63.773	Completed	
85	BRC Baisi, Purnea	Purnea	87.994	03-02-2017	Parasnath Construction 9431097240	02-05-2018	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	67.861	Completed	
86	BRC Amour, Purnea	Purnea	87.994	03-02-2017	Parasnath Construction 9431097240	02-05-2018	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	73.017	Completed	
87	BRC Dhamdaha, Purnea	Purnea	87.994	20-03-2017	Kumar Chaman 7352999201	19-06-2018	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	70.087	Completed	
88	BRC Banmankhi, Purnea	Purnea	87.994	03-02-2017	Parasnath Construction 9431097240	02-05-2018	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	67.678	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed	XXXX	In Progress									
89	BRC Terhagach, Kishanganj	Kishanganj	87.994	24-01-2017	Navnit Kumar 8541818406	23-04-2018											70.337	Completed	
90	BRC Thakurganj, Kishanganj	Kishanganj	87.994	21-12-2017	M/s Excellent Construction 9472021967	20-03-2019											65.870	Completed	
91	BRC Pothia, Kishanganj	Kishanganj	87.994	21-12-2017	M/s Excellent Construction 9472021967	20-03-2019											71.285	Completed	
92	BRC Katoria, Banka	Banka	87.994	16-01-2017	MK Enterprises 7301740211	15-04-2018											53.885	Completed	
93	BRC Rajaun, Banka	Banka	87.994	17-05-2017	Shyam Sunder Yadav 9934769886	16-08-2018											61.060	Completed	
94	BRC Barahat, Banka	Banka	87.994	28-02-2017	Niwesh Kumar 9576272505	27-05-2018											60.700	Completed	
95	BRC Belhar, Banka	Banka	87.994	28-02-2017	Niwesh Kumar 9576272505	27-05-2018											56.936	Completed	
96	BRC Jamui	Jamui	87.994	08-03-2018	Prabhat Kumar Singh 9471615433	07-06-2019											35.537	Work in progress	
97	BRC Barhat, Jamui	Jamui	87.994	13-04-2018	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	12-07-2019											11.418	Work in progress	
98	BRC Chakai, Jamui	Jamui	87.994	09-08-2017	Brajesh Kumar Singh 8521839685	08-11-2018											46.989	Completed	
99	BRC Gidhour, Jamui	Jamui	87.994	27-02-2018	Sai Highway And Builders Pvt Ltd 9771455967	26-05-2019												Not Started	
100	BRC Sikandra, Jamui	Jamui	87.994	18-01-2017	Ashish Ranjan 9931215326	17-04-2018											59.070	Completed	
101	BRC Asarganj, Munger	Munger	87.994	27-01-2017	M/s Kuhu Construction Co. 9431431148, 9470070171	26-04-2018											60.373	Completed	
102	BRC Naugachhia, Bhagalpur	Bhagalpur	87.994	09-03-2018	Lal Babu Prasad, 9334311436	08-06-2019											17.815	Work in progress	
103	BRC Pirpainti, Bhagalpur	Bhagalpur	87.994	05-12-2017	Amit Kumar 8050100000	04-03-2019											60.755	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status											Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete			
							INDEX	Stage Completed	XXXX	In Progress										
104	BRC Shahkund, Bhagalpur	Bhagalpur	87.994	29-06-2017	Rakesh Kumar Singh 9431422504	28-09-2018										67.227	Completed			
105	BRC Puraini, Madhepura	Madhepura	87.994	22-02-2017	Shiv Chandra Kumar 9431046145	21-05-2018										58.656	Completed			
106	BRC Gwalpada, Madhepura	Madhepura	87.994	01-12-2017	Shiv Chandra Kumar 9431046145	28-02-2019										36.200	Completed			
107	BRC Kumarkhand, Madhepura	Madhepura	87.994	11-12-2017	Akash Kumar 9334362048	10-03-2019										38.545	Work in progress			
108	BRC Gailarh, Madhepura	Madhepura	87.994	16-05-2017	Ajay Kumar 9472208858	15-08-2018										63.325	Completed			
109	BRC Saurbazar, Saharsa	Saharsa	87.994	28-08-2017	Ajay Kumar 9472208858	27-11-2018										46.557	Completed			
110	BRC Nauhatta, Saharsa	Saharsa	87.994	24-05-2017	Madan Kumar Singh 9521267060	23-08-2018										67.615	Completed			
111	BRC Mahesi, Saharsa	Saharsa	87.994	28-08-2017	Ajay Kumar 9472208858	27-11-2018										32.477	Completed			
112	BRC Sonbarsa, Saharsa	Saharsa	87.994	18-10-2016	Bambam Kumar Singh 9934071093												Not Started			
113	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	87.994	16-01-2017	MK Enterprises 7301740211	15-04-2018										61.880	Completed			
114	BRC Supaul	Supaul	87.994	16-02-2017	Dhiraj Kumar Agrawal 9771645678	15-05-2018										65.043	Completed			
115	BRC Pipra, Supaul	Supaul	87.994	14-11-2017	Bambam Kumar Singh 9934071093	13-02-2019										39.514	Completed			
116	BRC Pratapganj, Supaul	Supaul	87.994	13-02-2017	Madan Kumar Singh 9521267060	12-05-2018										69.723	Completed			
117	BRC Nirmali, Supaul	Supaul	87.994	13-03-2018	Balram Singh, Patori, Panchgachhia, Saharsa, 9431082277	12-06-2019										31.500	Work in progress			
118	BRC Raghampur, Supaul	Supaul	87.994	23-12-2016	Sachindra Kumar 9955032820	22-03-2018										57.863	Completed			

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed	XXXX	In Progress	////	////	////	////					
119	BRC Atari, Gaya	Gaya	87.994	14-06-2017	Mithlesh Kumar Singh 9931471924	13-09-2018											55.409	Completed	
120	BRC Neemchak, Gaya	Gaya	87.994	20-03-2017	Guddu Kumar 9386927378	19-06-2018											52.629	Completed	
121	BRC Wazirganj, Gaya	Gaya	87.994	12-12-2017	Mithlesh Kumar Singh 9931471924	11-03-2019											51.250	Completed	
122	BRC Mohanpur, Gaya	Gaya	87.994	05-12-2017	Keola Construction 9931222534	04-03-2019											21.738	Work in progress	
123	BRC Imamganj, Gaya	Gaya	87.994	27-11-2017	Mritunjay Kumar Singh	26-02-2019											17.562	Work in progress	
124	BRC Amas, Gaya	Gaya	87.994	09-03-2017	Jai Kumar 9835202464	08-06-2018											59.093	Completed	
125	BRC Koch, Gaya	Gaya	87.994	26-10-2018	Surendra Kumar 9431085035	25-01-2020												Work in progress	
126	BRC Jehanabad	Jehanabad	87.994	13-01-2017	Satish Kumar 9973881398	12-04-2018											60.725	Completed	
127	BRC Kako, Jehanabad	Jehanabad	87.994	14-06-2017	Mithlesh Kumar Singh 9931471924	13-09-2018											28.365	Completed	
128	BRC Ghosi, Jehanabad	Jehanabad	87.994	08-05-2018	Progressive Engicon Pvt. Ltd. 930419639	07-08-2019											22.663	Work in progress	
129	BRC Arwal	Arwal	87.994	15-09-2017	Brajesh Kumar 9939124848	14-12-2018											51.124	Completed	
130	BRC Karpi, Arwal	Arwal	87.994	14-07-2017	Kaushlendra Kumar Singh 9939646103, 9334633151	13-10-2018											55.587	Completed	
131	BRC Obra, Aurangabad	Aurangabad	87.994	03-04-2017	Digital Construction Pvt. Ltd. 9430569021	02-07-2018											61.119	Completed	
132	BRC Deo, Aurangabad	Aurangabad	87.994	09-03-2017	Satish Kumar Singh 9430044277	08-06-2018											60.571	Completed	
133	BRC Madanpur, Aurangabad	Aurangabad	87.994	14-02-2017	Dhananjay Kumar Singh 9931128631	13-05-2018											34.372	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
					<b>INDEX</b>	<b>Stage Completed</b>	<b>XXXX</b>	<b>XXXX</b>	<b>XXXX</b>	<b>XXXX</b>	<b>XXXX</b>	<b>XXXX</b>	<b>XXXX</b>	<b>XXXX</b>	<b>XXXX</b>				
134	BRC Kutumba, Aurangabad	Aurangabad	87.994	14-02-2017	Dhananjay Kumar Singh 9931128631	13-05-2018											53.183	Completed	
135	BRC Rega, Sitamarhi	Sitamarhi	87.994	07-11-2017	Mukesh Kumar 99344665703	06-02-2019											69.835	Completed	
136	BRC Majorgang, Sitamarhi	Sitamarhi	87.994	30-01-2018	Manohar Kumar 9430218256	29-04-2019											53.133	Completed	
137	BRC Pupri, Sitamarhi	Sitamarhi	87.994	16-05-2017	Rajeev Kumar Singh 9939219159	15-08-2018											68.089	Completed	
138	BRC Barthnaha, Sitamarhi	Sitamarhi	87.994	14-05-2018	Mukesh Kumar 99344665703	13-08-2019											34.743	Completed	
139	BRC Runisaidpur, Sitamarhi	Sitamarhi	87.994	03-05-2017	Manoj Kumar Singh 7870317817	02-08-2018											71.821	Completed	
140	BRC Suppi, Sitamarhi	Sitamarhi	87.994	11-01-2017	Amresh Kumar 9525120333	10-04-2018											70.237	Completed	
141	BRC Pakribarawan, Nawada	Nawada	87.994	18-01-2017	Ashish Ranjan 9931215326	17-04-2018											58.269	Completed	
142	BRC Warisaliganj, Nawada	Nawada	87.994	01-12-2017	Saroj Kumar 9934641068	28-02-2019											31.679	Completed	
143	BRC Akabarpur, Nawada	Nawada	87.994	24-01-2017	Keeran Devi 9931271533	23-04-2018											62.831	Completed	
144	BRC Narhat, Nawada	Nawada	87.994	08-11-2017	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	07-02-2019											56.382	Completed	
145	BRC Chandi, Nalanda	Nalanda	87.994	23-03-2017	Shaurya Premier Infrastructure Pvt Ltd 9955993202,	22-06-2018											57.446	Completed	
146	BRC Austhawan, Nalanda	Nalanda	87.994	04-02-2017	M/s Nikhil Sri Enterprises 9430030033	03-05-2018											63.149	Completed	
147	BRC Rahui, Nalanda	Nalanda	87.994	13-04-2017	Arbind Prasad 9431258802	12-07-2018											62.534	Completed	
148	BRC Ekangarsarai, Nalanda	Nalanda	87.994	06-12-2016	M/s Narayani Buildcon & Construction 7631035471	05-03-2018											63.563	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed	XXXX	In Progress									
149	BRC Silaw, Nalanda	Nalanda	87.994	17-01-2017	Bhola Singh 9631995365	16-04-2018									41.650	Work in progress			
150	BRC Katrisarai, Nalanda	Nalanda	87.994	03-03-2017	Ashok Kumar 9431258621	02-06-2018									62.911	Completed			
151	BRC Karaiparsurai, Nalanda	Nalanda	87.994													Not Started			
152	BRC Motipur, Muzaffarpur	Muzaffarpur	87.994	21-08-2017	Kameshwar Prasad Singh 9507383184	20-11-2018									60.502	Completed			
153	BRC Gaihat, Muzaffarpur	Muzaffarpur	87.994	06-03-2018	Bino Kumar Singh 8595216685	05-06-2019									30.461	Work in progress			
154	BRC Aurai, Muzaffarpur	Muzaffarpur	87.994	03-05-2017	Manoj Kumar Singh 7870317817	02-08-2018									46.048	Completed			
155	BRC Bandra, Muzaffarpur	Muzaffarpur	87.994	07-02-2017	Manoj Kumar 9931470561	06-05-2018									59.170	Completed			
156	BRC Minapur, Muzaffarpur	Muzaffarpur	87.994	03-05-2017	Manoj Kumar Singh 7870317817	02-08-2018									62.168	Completed			
157	BRC Bhagwanpur, Vaishali	Vaishali	87.994	13-04-2017	Akash Kumar 9334362048											Work in progress			
158	BRC Jagdishpur, Bhojpur	Bhojpur	87.994	24-01-2017	Triveni Prasad Singh 9835427570	23-04-2018									60.544	Completed			
159	BRC Charpokhri, Bhojpur	Bhojpur	87.994	03-05-2017	Ramsinghasan Singh	02-08-2018									39.060	Work in progress			
160	BRC Udwanthnagar, Bhojpur	Bhojpur	87.994	15-05-2017	Manoj Kumar Singh 9473358591	14-08-2018									65.943	Completed			
161	BRC Garhani, Bhojpur	Bhojpur	87.994	24-01-2017	Triveni Prasad Singh 9835427570	23-04-2018									66.101	Completed			
162	BRC Koilwar, Bhojpur	Bhojpur	87.994	19-08-2017	JKS Construction 9939871932, 8936032811	18-11-2018									60.388	Completed			
163	BRC Fatuhan, Patna	Patna	87.994	18-05-2018	Arvind Kumar 9431016249	17-08-2019									27.302	Completed			

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed	XXXX	In Progress	////	////							
164	BRC Bakhtiyarpur, Patna	Patna	87.994	29-10-2016	Umakant Singh 9431096239											Not Started			
165	BRC Naubatpur, Patna	Patna	87.994	18-01-2017	Shaurya Premier Infrastructure Pvt Ltd 9955993202	17-04-2018									69.897	Completed			
166	BRC Maner, Patna	Patna	87.994	18-10-2016	Ashok Kumar Yadav 9386050569											Not Started			
167	BRC Begusarai	Begusarai	87.994	27-02-2018	Sai Highway And Builders Pvt Ltd 9771455967	26-05-2019										Not Started			
168	BRC Matihani, Begusarai	Begusarai	87.994	15-02-2017	Nitish Kumar 9473452853	14-05-2018									69.530	Completed			
169	BRC Bhagwanpur, Begusarai	Begusarai	87.994	28-02-2017	Nitish Kumar 9473452853	27-05-2018									51.771	Completed			
170	BRC Bakhari, Begusarai	Begusarai	87.994	30-01-2018	M/s Binod Kumar 9431287763	29-04-2019									19.774	Completed			
171	BRC Mansoorchak, Begusarai	Begusarai	87.994	26-10-2016	M/s B P Singh And Co. 9431834042											Not Started			
172	BRC Cheria Bariyarpur, Begusarai	Begusarai	87.994	19-10-2016	Nitish Kumar 9473452853											Not Started			
173	BRC Chuatham, Khagaria	Khagaria	87.994	06-08-2017	Rana Construction 9334104328	05-11-2018									47.314	Completed			
174	BRC Gogari, Khagaria	Khagaria	87.994	23-05-2017	M/s Binod Kumar 9431287763	22-08-2018									66.676	Completed			
175	BRC Beldour, Khagaria	Khagaria	87.994	06-08-2017	M/s Dhanpat Kumar Jain 9470016700	05-11-2018									63.307	Completed			
176	BRC Parbatta, Khagaria	Khagaria	87.994	23-02-2017	Sanjay Kumar 9430003830	22-05-2018									65.154	Completed			
177	BRC Raghapur, Vaishali	Vaishali	87.994	03-04-2018	Shristi Developers 9334310004	02-07-2019									38.097	Work in progress			
178	BRC Desari, Vaishali	Vaishali	87.994	31-12-2016	Rohit Raj Construction Pvt Ltd 9931059796	30-03-2018									64.268	Completed			
179	BRC Bidupur, Vaishali	Vaishali	87.994	31-12-2016	Rohit Raj Construction Pvt Ltd 9931059796	30-03-2018									65.774	Completed			

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
							INDEX	Stage Completed	XXXX	In Progress	////	////	////	////					
180	BRC Jandaha, Vaishali	Vaishali	87.994	22-05-2017	Ranjan Gayatri Const. Pvt. Ltd.	21-08-2018											55.235	Completed	
181	BRC Mahua, Vaishali	Vaishali	87.994	13-02-2017	Rohit Raj Construction Pvt Ltd 9931059796	12-05-2018											61.505	Completed	
182	BRC Garoul, Vaishali	Vaishali	87.994	13-02-2017	Rohit Raj Construction Pvt Ltd 9931059796	12-05-2018											64.825	Completed	
183	BRC Chewda, Shekhpura	Shekhpura	87.994	09-02-2017	Sanjay Kumar Technocrat Pvt Ltd 9162333009	08-05-2018											67.730	Completed	
184	BRC Barhiya, Lakhisarai	Lakhisarai	87.994	27-02-2018	Sai Highway And Builders Pvt Ltd 9771455967	26-05-2019											40.848	Completed	
185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	87.994	27-02-2018	Sai Highway And Builders Pvt Ltd 9771455967	26-05-2019											36.109	Work in progress	