

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

**Date :- 29/02/2020**

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (29.02.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	1	32	1	12	26	2134.20	1726.94	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	0	5	2	2	0	0	11	270	23	30	252	24170.15	13453.41	55.66%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	1	0	2	0	0	7	340	11	52	309	23947.24	18149.84	75.79%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>6</b>	<b>2</b>	<b>4</b>	<b>0</b>	<b>0</b>	<b>19</b>	<b>642</b>	<b>35</b>	<b>94</b>	<b>587</b>	<b>50251.59</b>	<b>33330.19</b>	<b>66.33%</b>
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	6	50	10	20	47	11307.36	8139.98	71.99%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	81	5872.80	12282.21	209.14%
	<b>Total :-</b>	<b>193</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>7</b>	<b>135</b>	<b>11</b>	<b>47</b>	<b>128</b>	<b>34885.03</b>	<b>20422.19</b>	<b>58.54%</b>
6	MS (Model School) (2009-10)	98	86	0	0	1	0	3	0	2	0	0	4	76	10	12	57	15855.00	21472.92	135.43%
7	MS (Model School) (2010-11)	255	211	0	0	1	0	4	1	8	0	0	19	177	33	45	157	39714.17	52513.58	132.23%
	<b>Total :-</b>	<b>353</b>	<b>297</b>	<b>0</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>7</b>	<b>1</b>	<b>10</b>	<b>0</b>	<b>0</b>	<b>23</b>	<b>253</b>	<b>43</b>	<b>57</b>	<b>214</b>	<b>74236.17</b>	<b>73986.50</b>	<b>99.66%</b>
8	SSS (Senior Secondary School) (2013-14)	993	992	0	3	9	9	12	6	17	0	0	99	737	155	101	607	107000.00	98592.24	92.14%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	1	0	0	19	176	23	27	147	27142.50	22510.77	82.94%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	0	2	1	2	5	2	5	0	0	23	111	40	91	62	20603.73	16619.28	80.66%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	1	4	1	4	3	5	1	4	32	65	57	34		8951.28	10931.47	122.12%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (29.02.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	1	3	4	3	3	2	0	0	22	140	39	22	134	7238.01	19977.64	276.01%
	<b>Total :-</b>	<b>1818</b>	<b>1758</b>	<b>4</b>	<b>7</b>	<b>17</b>	<b>17</b>	<b>25</b>	<b>14</b>	<b>30</b>	<b>1</b>	<b>4</b>	<b>195</b>	<b>1229</b>	<b>314</b>	<b>275</b>	<b>950</b>	<b>170935.52</b>	<b>168631.4</b>	<b>98.65%</b>
13	EXAM. HALL (2013-14) RUSA	23	23	0	0	0	0	0	0	1	0	0	0	22	1	0	19	7833.42	8906.00	113.69%
14	CT (College Toilet) (2012-13)	250	250	0	0	1	0	6	0	0	0	0	14	196	21	33		1012.00	763.01	75.40%
15	Shiksha Bhawan (2013-14), (2018-19) & (2019-20)	11	11	0	0	0	0	0	0	0	0	0	1	7	1	3	4	1928.00	1646.43	85.40%
16	Deegree College (2013-14) , (2017-2018) & (2018-2019)	18	18	0	0	0	0	0	0	0	0	0	0	7	0	11	4	6000.00	3553.85	59.23%
17	Renovation / Construction work of College & University (2009-10) to (2018-19)	124	89	0	0	0	0	0	0	0	0	0	0	74	15	35		24404.24	15373.87	63.00%
18	Renovation work of High School building (2009-10) to (2018-19)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4950.67	70.44%
19	CDPO (Child Development Project Office co-housing)	33	28	0	0	0	0	0	0	0	0	0	1	27	1	5	15	3180.50	3167.67	99.60%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	1818.14	42.05%
22	EXAM HALL (BSEB)	10	10	0	0	0	0	0	0	0	0	0	1	9	1	0	10	14893.16	12966.39	87.06%
	<b>Total (1-22) :-</b>	<b>4911</b>	<b>4547</b>	<b>4</b>	<b>8</b>	<b>22</b>	<b>19</b>	<b>44</b>	<b>17</b>	<b>48</b>	<b>1</b>	<b>4</b>	<b>261</b>	<b>3704</b>	<b>449</b>	<b>758</b>	<b>2871</b>	<b>585362.62</b>	<b>529368.95</b>	<b>90.43%</b>