

BSEIDC LTD.

PROGRESS REPORT OF KGBV (GIRL S HOSTEL)

S. N.	Group No.	Division	District	Block	Name of School	LOA issue	Agency Name	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS													Remarks
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Handover	
														LL	RL	LL	RL	LL	RL				
1	KGBV (GH)-1	Munger	Begusarai	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	4010/ 29-06-2021	RADHE SHYAM CHOUDHARI, Add:- BARAUNI BEGUSARAI, E Mail Id:- bipinthatpar@gmail.com Cont. No:- 7667708129.	98 SBD OF 2021-22 Date:- 22-09-2021	15 Months														NOC Awaited
2		Munger		Shamho	Construction of Girl's Hostel near KGBV Shamho .				15 Months														
3	KGBV (GH)-2	Munger	Begusarai	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	7186 / 23-10-2021	A. B. BUILDICON		15 Months														NOC Awaited
4		Munger		Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.				15 Months														NOC Awaited
5	KGBV (GH)-3	Munger	Begusarai	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	7185 / 23-10-2021	HAZRAT BETAL	304 SBD OF 2021-22 Date:- 05-01-2022	15 Months														NOC Awaited
6		Munger		Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.				15 Months														NOC Awaited
7	KGBV (GH)-4	Patna East	Bhojpur	Piro	Construction of Girl's Hostel at high school Piro.	BSEIDC/FIN/4 249/20-21-4009, Date:- 29.06.2021	S A B CONSTRUCTION Add:- VILLAGE- CHITOU LI, POST- RAMDIHARA, PS- ROHTAS, DISTRICT- ROHTAS, BIHAR E- Mail Id:- amanilkumar6@gmail.com Cont. No. -7250583221	89 SBD OF 2021-22 Date:- 20-09-2021	15 Months														जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।
8		Patna East		Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .				15 Months														
9	KGBV (GH)-5	Patna East	Bhojpur	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	7260/ Date 26-10-2021	SHAILENDRA KUMAR	302 SBD OF 2021-22 Date:-04-01-2022	15 Months														अंचल अधिकारी, शाहपुर द्वारा उपलब्ध कराई गई भूमि का सीमांकन नहीं कराया गया है।
10		Patna East		Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus				15 Months														

S. N.	Group No.	Division	District	Block	Name of School	LOA issue	Agency Name	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS													Remarks
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Handover	
														LL	RL	LL	RL	LL	RL				
11	KGBV (GH)-6	Purnea	Kishanganj	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	BSEIDC/FIN/4 250/20-21-4011, Date:- 29.06.2021	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Add:-nimbark villa, 156/B, Patliputra colony, E- Mail Id:- nimbarkenterprises@gmail.com Cont. No.:- 9304375379	111 SBD of 2021-22 Dated:- 04.10.2021	15 Months														
12		Purnea		Pothia	Construction of Girl's Hostel at KGBV Pothia.				15 Months														
13		Purnea		Terhagachh	Construction of Girl's Hostel near KGBV Terhagachh .				15 Months														
14	KGBV (GH)-7	Saran	Saran	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	7267/ 26-10-2021	Hazarat Belal	305 SBD OF 2021-22 Date:- 05-01-2022	15 Months														
15		Saran		Panapur	Construction of Girl's Hostel at KGBV Panapur .				15 Months														
16		Saran		Taraiya	Construction of Girl's Hostel near KGBV Taraiya .				15 Months														
17	KGBV (GH)-8	Koshi	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	7260 / 26-10-2021	SHAILENDRA KUMAR AT- CHIRAURA, NAUBATPUR DIST- PATNA (BIHAR) 801109	443 SBD OF 2021-22 Date:- 24-02-2022	15 Months														
18		Koshi		Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur.				15 Months														
19	KGBV (GH)-9	Patna East	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	6254/ 14.09.2021	Chandra Bhusan Kumar Vill- Ainwan, P.O.- Saidabad, P.S.- Kako, Distt- Jehanabad Mob.- 7903607486 Email id - chandra150281@gmail.com	151 SBD of 2021-22 Date:-02.11.21	15 Months													Above Plinth Level Work is in progress	
20		Patna East		Islampur	Construction of Girl's Hostel near KGBV Islampur.				15 Months														भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
21	KGBV (GH)-10	Patna East	Nalanda	Bind	Construction of Girl's Hostel at high school Bind.	4013 / 29-06-2021	M/s DEVENDRA PRASAD SINGH INFRATECH PRIVATE LIMITED, Add:- Dev Sadan, Jai prakash Nagar, (Near Amarnath Mandir), BH Colony, Bhoot Nath Roag, Patna- 800026, Cont No:- 9718578594	270 SBD OF 2021-22 Date:- 22-12-2021	15 Months													Shuttering Work of Ground Floor Roof is in progress	
22		Patna East		Harnaut	Construction of Girl's Hostel at KGBV Harnaut.				15 Months														भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
23	KGBV (GH)-11	Patna East	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	7266/ 26-10-2021	Shailendra Kumar, Vill.- Sedahan, P.O.- Sedahan, P.S. - Tarari, Distt- Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	303 SBD OF 2021-22 Date:- 04-01-2022	15 Months													Shuttering Work of Ground Floor Roof is in progress	
24		Patna East		Chandi	Construction of Girl's Hostel at Babu high school Chandi.				15 Months														भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
25	KGBV (GH)-12	Patna East	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	6270/ 15-09-2021	M/S Om Sai Construction Block Colony, Court Area, Jehanabad (Bihar) Mob.- 9431828414	280 SBD of 2021-22 Dated:- 24.12.2023	15 Months													भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	
26		Patna East		Ekangarsarai	Construction of Girl's Hostel at KGBV Ekangarsarai.				15 Months														Shuttering of First Floor Roof is in progress

S. N.	Group No.	Division	District	Block	Name of School	LOA issue	Agency Name	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS												Remarks		
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete		Handover	
														LL	RL	LL	RL	LL	RL					
27	KGBV (GH)-13	Saran	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	4015, Date:- 29.06.2021	M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Add:- C/o- Satyadeo Singh, Chulahichak, Danapur, Patna- 801105, E- Mail Id:- kcpbihar@gmail.com, Cont. No:- 9431259756.	125 SBD of 2021-22 Date:- 07.10.2021	15 Months														Land not available	
28		Saran		Ziradei	Construction of Girl's Hostel at KGBV Ziradei				15 Months															
29	KGBV (GH)-14	Magadh	Jehanabad	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	4016, Date:- 29.06.2021	CHANDRA SHEKHAR PRASAD, Add:- Sankat Mochan Path, Saket vihar, Mitra Mandal Colony, Anisabad, E- Mail Id:- shekharpd9304125233@gmail.com, Cont. No.:- 9304125233	183 SBD Of 2021-22 Date:- 25.11.2021	15 Months															
30		Magadh		Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .				15 Months															
31		Magadh		Kako	Construction of Girl's Hostel at KGBV Kako .				15 Months															
32	KGBV (GH)-15	Koshi	Supaul	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	7253/ 26-10-2021	NUTAN DEVI AT- KAMTOUL DIST- DARBHANGA (BIHAR)	292 SBD OF 2021-22 Date:- 28-12- 2021	15 Months														Foundation work	
33		Koshi		Nirmali	Construction of Girl's Hostel at KGBV Nirmali .				15 Months															Foundation work
34		Koshi		Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .				15 Months															
35	KGBV (GH)-16	Patna West	Buxar	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	6523/24.09.20 21	Shailendra Kumar	327 SBD OF 2021-22 Date:- 17-01- 2022	15 Months															
36		Patna West		Kesath	Construction of Girl's Hostel near KGBV Kesath .				15 Months															P.C.C. work is in progress
37	KGBV (GH)-17	Tirhut East	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	7257 Date 26-10- 2021	Ajeet Kumar Mo: 9430047557	290 SBD of 2021 -22 Date:- 28-12- 2021	15 Months														Pending for approval of site specific drawing	
38		Tirhut East		Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .				15 Months															Pending for NOC From h.m of School / C.O. Rajuapakar
39	KGBV (GH)-18	Koshi	Madhepura	Chausa	Construction of Girl's Hostel at KGBV Chausa .	7255/ date 26-10- 2022	AJEET KUMAR, NEHRU NAGAR, PATLIPUTRA, PATNA	291 SBD OF 2021-22 Date:- 28-12- 2021	15 Months														Layout	
40		Koshi		Udakishunganj	Construction of Girl's Hostel at KGBV Udakishunganj.				15 Months															
41	KGBV (GH)-19	Koshi	Madhepura	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	7254 / 26-10-2021	NUTAN DEVI AT- KAMTOUL DIST- DARBHANGA (BIHAR)	293 sbd of 2021-22 Date:- 28-12- 2021	15 Months														Layout	
42		Koshi		Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.				15 Months															Layout
43		Koshi		Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.				15 Months		1													

S. N.	Group No.	Division	District	Block	Name of School	LOA issue	Agency Name	Agreement No. & Date	Duration (in Months)	PHYSICAL STATUS													Remarks
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Handover	
														LL	RL	LL	RL	LL	RL				
44	KGBV (GH)-20	Darbhangha	Darbhanga	Biraul	Construction of Girl's Hostel at KGBV Biraul.	4017, Date:- 29.06.2021	MOTHER INDIA CONSTRUCTION PVT LTD Add:- Aspura House, Road No.-3 Sanjay Gandhi Nagar, Kankarbagh, E- Mail Id:- micpl.bikram@gmail.com Cont. No.:- 9431018204	345 sbd of 2021-22 Date:- 20-01-2022	15 Months														
45		Darbhangha		Singhwara	Construction of Girl's Hostel at KGBV Singhwara.				15 Months														
46	KGBV (GH)-21	Munger	Khagaria	Alauli	Construction of Girl's Hostel at KGBV Alauli.	4522/ 19-07-2021	ASHWINI PROJECTS AND MARKETING, NEW COLONY PANCHUCHAK DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	99 SBD of 2021-22 Date:- 22-09-2021	15 Months														NOC Awaited
47		Munger		Beldaur	Construction of Girl's Hostel near KGBV Beldaur.				15 Months														NOC Awaited
48		Munger		Parbatta	Construction of Girl's Hostel at KGBV Parbatta.				15 Months														
49	KGBV (GH)-22	Patna West	Rohtas	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	4008, Date:- 29.06.2021	KANIKA SHREE CIVCON (OPC) PRIVATE LIMITED, Add:- 72 E, PATLIPUTRA COLONY, E- Mail id:- kanikashreecivcon@gmail.com Cont. No.:- 9835420064	206 SBD OF 2021-22 Date:- 04-12-2021	15 Months														Column casting is inprogress
50	KGBV (GH)-23	Munger	Munger	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar.	7256/ 26-10-2021	Anand Kumar		15 Months														NOC Awaited.
TOTAL					50					29	5	7	6	0	2	1	0	0	0	0	0	0	