

BSEIDC LTD.																		
PROGRESS REPORT OF CONSTRUCTION OF GIRLS HOSTEL at KGBV																		
S. N.	Group No.	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS									Date : 28-02-2023
									Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.	
													LL	RL	LL	RL	LL	RL
1	KGBV (GH)-1	Begusarai	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	RADHE SHYAM CHOUDHARI, BARAUNI, BEGUSARAI, E Mail Id:- bipinthatap@gmail.com, Mob.-7667708129.	98 SBD OF 2021-22	9/22/2021	15 Months										
2			Shamho	Construction of Girl's Hostel near KGBV Shamho .		Date:- 22-09-2021	9/22/2021	15 Months										Sufficient land not available
3	KGBV (GH)-2	Begusarai	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	A. B. BUILDICON Adapur, East Champaran, Email:- abbuidicon@gmail.com, Mob.-9631709250			15 Months										Agreement not done
4			Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.				15 Months										Agreement not done
5	KGBV (GH)-3	Begusarai	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	HAZRAT BETAL Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395	304 SBD OF 2021-22	1/5/2022	15 Months										
6			Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.		Date:- 05-01-2022	1/5/2022	15 Months										
7	KGBV (GH)-4	Bhojpur	Piro	Construction of Girl's Hostel at high school Piro.	S A B CONSTRUCTION, ROHTAS, BIHAR E- Mail Id:- amanilkumar6@gmail.com Mob.-7250583221	89 SBD OF 2021-22	9/20/2021	15 Months										जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।
8			Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .		Date:- 20-09-2021	9/20/2021	15 Months										
9	KGBV (GH)-5	Bhojpur	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	SHAIENDRA KUMAR Naubatpur, Patna, Mob.- 9955423894, Email- shailendrakumar61976@rediffmail.com, Mob.- 9955423894	302 SBD OF 2021-22	1/4/2022	15 Months										जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25. 02.2022 द्वारा उपलब्ध कराया गया है।
10			Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus		Date:- 04-01-2022	1/4/2022	15 Months										
11	KGBV (GH)-6	Kishanganj	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com Mob.-: 9304375379	111 SBD of 2021-22 Dated:- 04.10.2021	10/4/2021	15 Months				1						
12			Pothia	Construction of Girl's Hostel at KGBV Pothia.			10/4/2021	15 Months										
13			Terhagachh	Construction of Girl's Hostel near KGBV Terhagachh .			10/4/2021	15 Months	1									Notice issued to contractor for work start
14	KGBV (GH)-7	Saran	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	HAZRAT BETAL Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395	305 SBD OF 2021-22	1/5/2022	15 Months										Available land approx 15 feet deep
15			Panapur	Construction of Girl's Hostel at KGBV Panapur .		Date:- 05-01-2022	1/5/2022	15 Months										
16			Taraiya	Construction of Girl's Hostel near KGBV Taraiya .			1/5/2022	15 Months										Insufficient land
17	KGBV (GH)-8	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	SHAIENDRA KUMAR AT- NAUBATPUR, DIST- PATNA (BIHAR) 801109	443 SBD OF 2021-22	2/24/2022	15 Months										Not Started
18			Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur.		Date:- 24-02-2022	2/24/2022	15 Months										Land available 130X52 FEET/REQUIRED LAND 95X75 FEET
19	KGBV (GH)-9	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	Chandra Bhusan Kumar Kako, Jehanabad Mob.- 7903607486 Email id - chandra150281@gmail.com		11/2/2021	15 Months										
20			Islampur	Construction of Girl's Hostel near KGBV Islampur.			11/2/2021	15 Months										भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
21	KGBV (GH)-10	Nalanda	Bind	Construction of Girl's Hostel at high school Bind.	M/s DEVENDRA PRASAD SINGH INFRA TECH PRIVATE LIMITED, Patna- 800026, Mob.- 9718578594	270 SBD OF 2021-22	12/22/2021	15 Months										
22			Harnaut	Construction of Girl's Hostel at KGBV Harnaut.		Date:- 22-12-2021	12/22/2021	15 Months										भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।

S. N.	Group No.	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS												Date : 28-02-2023		Remarks	
									Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete				
													LL	RL	LL	RL	LL	RL						
23	KGBV (GH)-11	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	303 SBD OF 2021-22 Date:- 04-01-2022	1/4/2022	15 Months																
24			Chandi	Construction of Girl's Hostel at Babu high school Chandi.			1/4/2022	15 Months																भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
25	KGBV (GH)-12	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	M/S Om Sai Construction Jehanabad (Bihar) Mob.- 9431828414	280 SBD of 2021-22 Dated:- 24.12.2023	12/24/2023	15 Months															भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	
26			Ekangarsarai	Construction of Girl's Hostel at KGBV Ekangarsarai.			12/24/2023	15 Months																
27	KGBV (GH)-13	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Danapur, Patna- 801105, E- Mail Id:- kcp1bihar@gmail.com, Mob. :- 9431259756.	125 SBD of 2021-22 Date:- 07.10.2021	10/7/2021	15 Months															Tie beam	
28			Ziradei	Construction of Girl's Hostel at KGBV Ziradei			10/7/2021	15 Months																Land not available
29	KGBV (GH)-14	Jehanabad	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekharpd9304125233@gmail.com, Mob.-: 9304125233	183 SBD Of 2021-22 Date:- 25.11.2021	11/25/2021	15 Months																
30			Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .				11/25/2021	15 Months															
31			Kako	Construction of Girl's Hostel at KGBV Kako .				11/25/2021	15 Months															
32	KGBV (GH)-15	Supaul	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	292 SBD OF 2021-22 Date:- 28-12-2021	12/28/2021	15 Months																
33			Nirmali	Construction of Girl's Hostel at KGBV Nirmali .				12/28/2021	15 Months															
34			Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .				12/28/2021	15 Months															
35	KGBV (GH)-16	Buxar	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	327 SBD OF 2021-22 Date:- 17-01-2022	1/17/2022	15 Months															Land problem	
36			Kesath	Construction of Girl's Hostel near KGBV Kesath .			1/17/2022	15 Months																
37	KGBV (GH)-17	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	290 SBD of 2021 -22 Date:- 28-12-2021	12/28/2021	15 Months																
38			Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .			12/28/2021	15 Months																
39	KGBV (GH)-18	Madhepura	Chausa	Construction of Girl's Hostel at KGBV Chausa .	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	291 SBD OF 2021-22 Date:- 28-12-2021	12/28/2021	15 Months																
40			Udakishunganj	Construction of Girl's Hostel at KGBV Udakishunganj.			12/28/2021	15 Months																
41	KGBV (GH)-19	Madhepura	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	293 sbd of 2021-22 Date:- 28-12-2021	12/28/2021	15 Months						1										
42			Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.			12/28/2021	15 Months									1							
43			Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.			12/28/2021	15 Months										1						

S. N.	Group No.	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS													Date : 28-02-2023	
									Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks		
													LL	RL	LL	RL	LL	RL					
44	KGBV (GH)-20	Darbhanga	Biraul	Construction of Girl's Hostel at KGBV Biraul.	MOTHER INDIA CONSTRUCTION PVT LTD Kankarbagh, Patna E- Mail Id:- micpl.bikram@gmail.com Mob.- 9431018204	345 sbd of 2021-22 Date:- 20-01-2022	1/20/2022	15 Months														Land available on 1-7-2022	
45			Singhwara	Construction of Girl's Hostel at KGBV Singhwara.			1/20/2022	15 Months															
46	KGBV (GH)-21	Khagaria	Alauli	Construction of Girl's Hostel at KGBV Alauli.	ASHWINI PROJECTS AND MARKETING, DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	99 SBD of 2021-22 Date:- 22-09-2021	9/22/2021	15 Months															
47			Beldaur	Construction of Girl's Hostel near KGBV Beldaur.			9/22/2021	15 Months															
48			Parbatta	Construction of Girl's Hostel at KGBV Parbatta.			9/22/2021	15 Months															
49	KGBV (GH)-22	Rohtas	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	KANIKA SHREE CIVCON (OPC) PRIVATE LIMITED, PATLIPUTRA COLONY, E- Mail id:- kanikashreecivcon@gmail.com Mob.- 9835420064	206 SBD OF 2021-22 Date:- 04-12-2021	12/4/2021	15 Months															
50	KGBV (GH)-23	Munger	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar.	Anand Kumar, S.K. nagar, Patna, Mob.- 9934062407, Email:- basacyber@gmail.com			15 Months														Land Available- Tree Translocation Under Process	
TOTAL				50					22	1	3	2	0	3	0	5	0	6	8	0			