

**BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).**

**SUMMARY OF PROJECTS**

**Date :- 28/02/2021**

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (28.02.2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	33	-	12	2134.20	1732.88	81.20%	
2	USS (Upgraded Secondary School) (2009-10) central	323	323	-	1	2	1	4	1	-	-	-	5	279	14	30	24170.15	13611.17	56.31%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	-	-	-	1	1	-	1	-	-	4	344	7	52	23947.24	18266.45	76.28%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>-</b>	<b>1</b>	<b>2</b>	<b>2</b>	<b>5</b>	<b>1</b>	<b>1</b>	<b>-</b>	<b>-</b>	<b>9</b>	<b>656</b>	<b>21</b>	<b>94</b>	<b>50251.59</b>	<b>33610.50</b>	<b>66.88%</b>
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	2	-	-	7	50	10	20	11307.36	8149.74	72.07%
5	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	1	85	1	27	5872.80	12290.77	209.28%
	<b>Total :-</b>	<b>193</b>	<b>186</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>-</b>	<b>2</b>	<b>-</b>	<b>-</b>	<b>8</b>	<b>135</b>	<b>11</b>	<b>47</b>	<b>34885.03</b>	<b>20440.51</b>	<b>58.59%</b>
6	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	4	77	9	12	15855.00	21513.14	135.69%
7	MS (Model School) (2010-11)	255	211	-	-	-	-	4	-	7	2	-	15	182	28	45	39714.17	52702.16	132.70%
	<b>Total :-</b>	<b>353</b>	<b>297</b>	<b>-</b>	<b>-</b>	<b>1</b>	<b>-</b>	<b>6</b>	<b>-</b>	<b>9</b>	<b>2</b>	<b>-</b>	<b>19</b>	<b>259</b>	<b>37</b>	<b>57</b>	<b>74236.17</b>	<b>74215.30</b>	<b>99.97%</b>
8	SSS (Senior Secondary School) (2013-14)	993	992	-	3	7	9	10	3	12	-	-	61	785	105	103	107000.00	100541.95	93.96%
9	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	1	1	-	-	-	12	183	15	28	27142.50	22992.50	84.71%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	-	6	5	-	4	1	7	-	-	16	124	39	79	20603.73	17948.93	87.11%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	1	1	1	-	-	1	1	2	1	24	88	32	36	8951.28	12403.43	138.57%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	1	3	4	2	3	2	-	-	16	147	31	23	7238.01	20414.39	282.04%
	<b>Total :-</b>	<b>1818</b>	<b>1758</b>	<b>1</b>	<b>11</b>	<b>16</b>	<b>14</b>	<b>17</b>	<b>9</b>	<b>22</b>	<b>2</b>	<b>1</b>	<b>129</b>	<b>1,327</b>	<b>222</b>	<b>269</b>	<b>170935.52</b>	<b>174301.20</b>	<b>101.97%</b>
	<b>Grand total</b>	<b>3135</b>	<b>3009</b>	<b>1</b>	<b>12</b>	<b>19</b>	<b>17</b>	<b>28</b>	<b>10</b>	<b>34</b>	<b>4</b>	<b>1</b>	<b>165</b>	<b>2377</b>	<b>291</b>	<b>467</b>	<b>330308.31</b>	<b>302567.51</b>	<b>91.60%</b>

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (28.02.2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
13	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	7833.42	8942.51	114.16%
14	Shiksha Bhawan	13	11	1	1	-	-	-	-	-	-	-	1	7	3	3	1628.00	1682.95	103.38%
15	Deegree College	18	18	-	-	-	-	-	-	-	-	-	-	7	5	6	6000.00	3576.08	59.60%
16	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3167.67	99.60%
17	ICT@Shcools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%
18	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2139.73	49.49%
19	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	14476.23	97.20%
	<b>Total :-</b>	<b>4477</b>	<b>4181</b>	<b>2</b>	<b>13</b>	<b>19</b>	<b>17</b>	<b>28</b>	<b>10</b>	<b>34</b>	<b>4</b>	<b>2</b>	<b>166</b>	<b>3533</b>	<b>300</b>	<b>644</b>	<b>381,682.24</b>	<b>347,773.92</b>	<b>91.12%</b>