

**Progress Report of BRC (Block Resources Center) Project**

**Bihar State Educational Infrastructure Development Corporation Ltd.**

**Report as on dated 31 / 01 / 20**

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
					<b>INDEX</b>	<b>Stage Completed</b>				<b>In Progress</b>										
1	BRC Ekma, Saran	Saran	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18	1	1	1	1	1	1	1	1	1	1	1	60.719	<b>Completed</b>	
2	BRC Baniyapur, Saran	Saran	87.994	05/03/19	Samrandra Kumar Singh, 9570290401	04/06/20	1	1	0.5										Work in progress	
3	BRC Masrak, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	1	53.226	<b>Completed</b>	
4	BRC Marhowrah, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh 9570290401														Not Started	
5	BRC Amnour, Saran	Saran	87.994	08/05/17	Mohan Prasad Developers & Const. Pvt. td. 9931019004	07/08/18	1	1	1	1	1	1	1	1	1	1	1	63.787	<b>Completed</b>	
6	BRC Dariyapur, Saran	Saran	87.994	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18	1	1	1	1	1	1	1	1	1	1	1	63.568	<b>Completed</b>	
7	BRC Garkha, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18	1	1	1	1	1	1	1	1	1	1	1	37.528	<b>Completed</b>	
8	BRC Manigachhi, Darbhanga	Darbhangha	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9431088485	13/06/19	1	1	1	1	1	1	0.5					21.755	Work in progress	
9	BRC Keoti, Darbhanga	Darbhangha	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	71.237	<b>Completed</b>	
10	BRC Kusheshwarsthan, Darbhanga	Darbhangha	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	1	62.602	<b>Completed</b>	
11	BRC Ghanshyampur, Darbhanga	Darbhangha	87.994	28/12/17	Niraj Kumar Jha 7004513693	27/03/19	1	1	1	1	1	1	1	1	0.5			27.725	Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhangha	87.994	29/06/17	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk,														Not Started	
13	BRC Baheri, Darbhanga	Darbhangha	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18	1	1	1	1	1	1	1	1	1	1	1	44.422	<b>Completed</b>	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
							INDEX		Stage Completed		In Progress									
14	BRC Hanumannagar, Darbhanga	Darbhanga	87.994	14/12/17	M/s Omshree Enterprises, Begusarai,	13/03/19	1	1	1	1	1	1	1	1	1	1	1	28.004	Work in progress	
15	BRC Lakhnaur, Madhubani	Madhubani	87.994	13/12/17	M/S Kumar Trading Co. 9431276100	12/03/19	1	1	1	1	1	1	1	1	1	1	1	58.009	Completed	
16	BRC Jhanjharpur, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18	1	1	1	1	1	1	1	1	1	1	1	71.718	Completed	
17	BRC Phulparas, Madhubani	Madhubani	87.994	11/12/17	Akash Kumar 9334362048	10/03/19	1	1	1	1	1	1	1	1	1	1	1	12.871	Work in progress	
18	BRC Khutauna, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18	1	1	1	1	1	1	1	1	1	1	1	77.552	Completed	
19	BRC Khajouli, Madhubani	Madhubani	87.994	25/01/17	Bhawani Shankar Construction Pvt. Ltd. 9430084612	24/04/18	1	1	1	1	1	1	1	1	1	1	1	67.199	Completed	
20	BRC Bisfi, Madhubani	Madhubani	87.994	06/08/18	Ajay Kumar Mandal 9199499618	05/11/19	1	1	1	1	1	1	1	1	1	1	1	28.898	Work in progress	
21	BRC Rahika, Madhubani	Madhubani	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani	13/06/19	1	1	1	1	1	1	1	1	1	1	1	58.957	Completed	
22	BRC Harlaxhi, Madhubani	Madhubani	87.994	22/08/17	Kanhaiya Kumar Mehta 9934949629	21/11/18	1	1	1	1	1	1	1	1	1	1	1	50.607	Completed	
23	BRC Babubarhi, Madhubani	Madhubani	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18	1	1	1	1	1	1	1	1	1	1	1	72.832	Completed	
24	BRC Rosera, Samastipur	Samastipur	87.994	13/01/17	Jeewan Kishore Singh 9934795831	12/04/18	1	1	1	1	1	1	1	1	1	1	1	64.488	Completed	
25	BRC Samastipur	Samastipur	87.994	06/01/18	M/s Khan Brothers And Co. 9431406004	05/04/19	1	1	1	1	1	1	1	1	1	1	1	51.370	Completed	
26	BRC Khanpur, Samastipur	Samastipur	87.994	27/09/18	Anjani Kumar 9430577566	26/12/19	1	1	1	1	1	1	1	1	1	1	1	12.613	Work in progress	
27	BRC Hasanpur, Samastipur	Samastipur	87.994	25/08/17	Nitish Kumar 9473452853	24/11/18	1	1	1	1	1	1	1	1	1	1	1	39.394	Completed	
28	BRC Mohanpur, Samastipur	Samastipur	87.994	11/05/17	Vipin Kumar Sahni 9931468694	10/08/18	1	1	1	1	1	1	1	1	1	1	1	66.781	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status											Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
							INDEX		Stage Completed		In Progress										
29	BRC Patori, Samastipur	Samastipur	87.994	31/12/16	Kaushlendra Kumar Singh 9939646103, 9334633151	30/03/18	1	1	1	1	1	1	1	1	1	1	1	1	67.689	Completed	
30	BRC Shivajinagar, Samastipur	Samastipur	87.994	18/03/17	Abhay Kumar Singh 9934279823	17/06/18	1	1	1	1	1	1	1	1	1	1	1	1	65.164	Completed	
31	BRC Sangrampur, E. Champaran	East Champaran	87.994	23/12/16	Arun Kumar 9470421603	22/03/18	1	1	1	1	1	1	1	1	1	1	1	1	70.782	Completed	
32	BRC Kalyanpur, E. Champaran	East Champaran	87.994	12/12/17	Arun Kumar 9470847145	11/03/19	1	1	1	1	1	1	1	1	1	1	1	1	43.253	Completed	
33	BRC Chakia, E. Champaran	East Champaran	87.994	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18	1	1	1	1	1	1	1	1	1	1	1	1	69.057	Completed	
34	BRC Sugauli, E. Champaran	East Champaran	87.994	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18	1	1	1	1	1	1	1	1	1	1	1	1	63.284	Completed	
35	BRC Madhuban, E. Champaran	East Champaran	87.994	21/12/16	Dhiraj Kumar Pandey 9430214702	20/03/18	1	1	1	1	1	1	1	1	1	1	1	1	71.957	Completed	
36	BRC Patahi, E. Champaran	East Champaran	87.994	30/01/17	Satish Narayan Singh	29/04/18	1	1	1	1	1	1	1	1	1	1	1	1	74.030	Completed	
37	BRC Raxaul, E. Champaran	East Champaran	87.994	13/12/17	Rohan Construction Pvt. Ltd.	12/03/19	1	1	1	1	1	1	1	1	1	1	1	1	63.832	Completed	
38	BRC Adapur, E. Champaran	East Champaran	87.994	24/05/17	M/s Maa Vaishno Construction	23/08/18	1	1	1	1	1	1	1	1	1	1	1	1	70.212	Completed	
39	BRC Bankatwa, E. Champaran	East Champaran	87.994	23/10/18	Harikishore Prasad Gupta 9955485652	22/01/20	1	1	1	1	1	1	1	1	0.5					Work in progress	
40	BRC Dhaka, E. Champaran	East Champaran	87.994	11/12/17	Ms Efti Construction 9523998000	10/03/19	1	1	1	1	1	1	1	1	1	1	1	1	69.398	Completed	
41	BRC Bairia, W. Champaran	West Champaran	87.994	26/12/17	Suraj Kumar Kushvaha 9955010601	25/03/19	1	1	1	1	1	1	1	1	1	1	1	1	66.155	Completed	
42	BRC Narkatiaganj, W. Champaran	West Champaran	87.994	28/04/17	Khurshid Alam 9955971081	27/07/18	1	1	1	1	1	1	1	1	1	1	1	1	68.981	Completed	
43	BRC Sikta, W. Champaran	West Champaran	87.994	27/04/17	Santosh Bhagat	26/07/18	1	1	1	1	1	1	1	1	1	1	1	1	69.116	Completed	



Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete				
							<b>INDEX</b>	<b>Stage Completed</b>												
59	BRC Pachdevari, Gopalganj	Gopalganj	87.994															Not Started		
60	BRC Kuchaikot, Gopalganj	Gopalganj	87.994	08/09/17	Rohan Construction Pvt. Ltd. , Parewa Airport Road Ward No 1													Not Started		
61	BRC Ramgarh, Kaimur	Kaimur	87.994	05/05/17	Vijay Vardhan 9430895791, 9430227778	04/08/18	1	1	1	1	1	1	1	1	1	1	1	47.553	Completed	
62	BRC Chainpur, Kaimur	Kaimur	87.994	05/05/17	Vijay Vardhan 9430895791, 9430227778	04/08/18	1	1	1	1	1	1	1	1	1	1	1	69.527	Completed	
63	BRC Bhagwanpur, Kaimur	Kaimur	87.994	26/04/17	Ram Lal Paswan 9934203317	25/07/18	1	1	1	1	1	1	1	1	1	1	1	69.176	Completed	
64	BRC Chakki, Buxar	Buxar	87.994	30/06/17	Laxmi Constructions 9931299615														Not Started	
65	BRC Buxar	Buxar	87.994	09/04/18	M/s Shri Krishana Construction 9470802866	08/07/19	1	1	1	1	1	1	1	1	1	1	1	41.844	Completed	
66	BRC Chausa, Buxar	Buxar	87.994	09/04/18	Govind Kumar Singh 9507064013	08/07/19	1	1	1	1	1	1	1	1	1	1	1	41.013	Completed	
67	BRC Dinara, Rohtas	Rohtas	87.994	22/02/17	M/s S A B Construction 7250583221	21/05/18	1	1	1	1	1	1	1	1	1	1	1	66.332	Completed	
68	BRC Karahgar, Rohtas	Rohtas	87.994	15/04/17	Smriti Technocrat Pvt Ltd 9135716060	14/07/18	1	1	1	1	1	1	1	1	1	1	1	65.144	Completed	
69	BRC Kochas, Rohtas	Rohtas	87.994	15/09/17	Sanjay Singh 9431434130	14/12/18	1	1	1	1	1	1	1	1	1	1	1	67.781	Completed	
70	BRC Tilauthu, Rohtas	Rohtas	87.994	16/12/16	Ishika Construction 9955514472	15/03/18	1	1	1	1	1	1	1	1	1	1	1	69.837	Completed	
71	BRC Karakat, Rohtas	Rohtas	87.994	23/08/17	Lav Kumar Singh 9939663487, 8298711493	22/11/18	1	1	1	1	1	1	1	1	1	1	1	46.601	Completed	
72	BRC Dawat, Rohtas	Rohtas	87.994	13/06/17	Shalendra Kumar 9431679615	12/09/18	1	1	1	1	1	1	1	1	1	1	1	67.211	Completed	
73	BRC Mansahi, Katihar	Katihar	87.994	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18	1	1	1	1	1	1	1	1	1	1	1	71.232	Completed	



Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks			
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete		
							INDEX			Stage Completed			In Progress									
89	BRC Terhagach, Kishanganj	Kishanganj	87.994	24/01/17	Navnit Kumar 8541818406	23/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	70.337	Completed	
90	BRC Thakurganj, Kishanganj	Kishanganj	87.994	21/12/17	M/s Excellent Construction 9472021967,	20/03/19	1	1	1	1	1	1	1	1	1	1	1	1	1	65.870	Completed	
91	BRC Pothia, Kishanganj	Kishanganj	87.994	21/12/17	M/s Excellent Construction 9472021967	20/03/19	1	1	1	1	1	1	1	1	1	1	1	1	1	71.285	Completed	
92	BRC Katoria, Banka	Banka	87.994	16/01/17	MK Enterprises 7301740211	15/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	53.885	Completed	
93	BRC Rajaun, Banka	Banka	87.994	17/05/17	Shyam Sunder Yadav 9934769886	16/08/18	1	1	1	1	1	1	1	1	1	1	1	1	1	61.060	Completed	
94	BRC Barahat, Banka	Banka	87.994	28/02/17	Niwesh Kumar 9576272505	27/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	60.700	Completed	
95	BRC Belhar, Banka	Banka	87.994	28/02/17	Niwesh Kumar 9576272505	27/05/18	1	1	1	1	1	1	1	1	1	1	1	1	1	56.936	Completed	
96	BRC Jamui	Jamui	87.994	08/03/18	Prabhat Kumar Singh 9471615433	07/06/19	1	1	1	1	1	1	1	1	1	1	0.5			35.537	Work in progress	
97	BRC Barhat, Jamui	Jamui	87.994	13/04/18	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	12/07/19	1	1	1	1	1	1	1	1	1	0.5				11.418	Work in progress	
98	BRC Chakai, Jamui	Jamui	87.994	09/08/17	Brajesh Kumar Singh 8521839685	08/11/18	1	1	1	1	1	1	1	1	1	1	1	1	1	46.989	Completed	
99	BRC Gidhour, Jamui	Jamui	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19															Not Started	
100	BRC Sikandra, Jamui	Jamui	87.994	18/01/17	Ashish Ranjan 9931215326	17/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	59.070	Completed	
101	BRC Asarganj, Munger	Munger	87.994	27/01/17	M/s Kuhu Construction Co. 9431431148, 9470070171	26/04/18	1	1	1	1	1	1	1	1	1	1	1	1	1	60.373	Completed	
102	BRC Naugachhia, Bhagalpur	Bhagalpur	87.994	09/03/18	Lal Babu Prasad, 9334311436	08/06/19	1	1	1	1	1	1	0.5							17.815	Work in progress	
103	BRC Pirpainti, Bhagalpur	Bhagalpur	87.994	05/12/17	Amit Kumar 8050100000	04/03/19	1	1	1	1	1	1	1	1	1	1	1	1	1	60.755	Completed	







Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status											Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete						
							<b>INDEX</b>	<b>Stage Completed</b>	1	<b>In Progress</b>								3				
149	BRC Silaw, Nalanda	Nalanda	87.994	17/01/17	Bhola Singh 9631995365	16/04/18	1	1	1	1	1	1	1	1	1	1	1	1	0.5	41.650	Work in progress	
150	BRC Katrisarai, Nalanda	Nalanda	87.994	03/03/17	Ashok Kumar 9431258621	02/06/18	1	1	1	1	1	1	1	1	1	1	1	1	1	62.911	Completed	
151	BRC Karaiparsurai, Nalanda	Nalanda	87.994																		Not Started	
152	BRC Motipur, Muzaffarpur	Muzaffarpur	87.994	21/08/17	Kameshwar Prasad Singh 9507383184	20/11/18	1	1	1	1	1	1	1	1	1	1	1	1	1	60.502	Completed	
153	BRC Gaihat, Muzaffarpur	Muzaffarpur	87.994	06/03/18	Bino Kumar Singh 8595216685	05/06/19	1	1	1	1	1	1	1	1	1	1	1	0.5	30.461	Work in progress		
154	BRC Aurai, Muzaffarpur	Muzaffarpur	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	1	1	0.5	46.048	Work in progress		
155	BRC Bandra, Muzaffarpur	Muzaffarpur	87.994	07/02/17	Manoj Kumar 9931470561	06/05/18	1	1	1	1	1	1	1	1	1	1	1	1	59.170	Completed		
156	BRC Minapur, Muzaffarpur	Muzaffarpur	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18	1	1	1	1	1	1	1	1	1	1	1	1	62.168	Completed		
157	BRC Bhagwanpur, Vaishali	Vaishali	87.994	13/04/17	Akash Kumar 9334362048		0.5													Work in progress		
158	BRC Jagdishpur, Bhojpur	Bhojpur	87.994	24/01/17	Triveni Prasad Singh 9835427570	23/04/18	1	1	1	1	1	1	1	1	1	1	1	1	60.544	Completed		
159	BRC Charpokhri, Bhojpur	Bhojpur	87.994	03/05/17	Ramsinghasan Singh	02/08/18	1	1	1	1	1	1	1	1	1	1	1	0.5	39.060	Work in progress		
160	BRC Udwanthnagar, Bhojpur	Bhojpur	87.994	15/05/17	Manoj Kumar Singh 9473358591	14/08/18	1	1	1	1	1	1	1	1	1	1	1	1	65.943	Completed		
161	BRC Garhani, Bhojpur	Bhojpur	87.994	24/01/17	Triveni Prasad Singh 9835427570	23/04/18	1	1	1	1	1	1	1	1	1	1	1	1	66.101	Completed		
162	BRC Koilwar, Bhojpur	Bhojpur	87.994	19/08/17	JKS Construction 9939871932, 8936032811	18/11/18	1	1	1	1	1	1	1	1	1	1	1	1	60.388	Completed		
163	BRC Fatuhan, Patna	Patna	87.994	18/05/18	Arvind Kumar 9431016249	17/08/19	1	1	1	1	1	1	1	1	1	1	1	1	27.302	Completed		



Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks		
							Layout Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete					
							INDEX	Stage Completed	1	In Progress							3				
180	BRC Jandaha, Vaishali	Vaishali	87.994	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18	1	1	1	1	1	1	1	1	1	1	1	1	55.235	Completed	
181	BRC Mahua, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	61.505	Completed	
182	BRC Garoul, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18	1	1	1	1	1	1	1	1	1	1	1	1	64.825	Completed	
183	BRC Chewda, Shekhpura	Shekhpura	87.994	09/02/17	Sanjay Kumar Technocrat Pvt Ltd 8100000000	08/05/18	1	1	1	1	1	1	1	1	1	1	1	1	67.730	Completed	
184	BRC Barhiya, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 8771455007	26/05/19	1	1	1	1	1	1	1	1	1	1	1	1	40.848	Completed	
185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 8771455007	26/05/19	1	1	1	1	1	1	1	1	1	1	0.5	1	36.109	Work in progress	