

Physical status of Additional Class Room (ACR) for 280 School of 1347 Units

Date : 31-01-2023

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status								Remarks	
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
																LL	RL	LL	RL			
1	ACS-AR1	Purnea	Araria	Forbisganj	.+ 2 Lee Academy	4	VIDHATA CONSTRUCTION, ARARIA	3129 / 20-04-2022		15 Months												
		Purnea		Forbisganj	B.D.G. Girls High School	4				15 Months												
		Purnea		Narpatganj	Kunkun Devi High School	5				15 Months												
		Purnea		Palasi	L.B.S.S. High School, Palasi	4				15 Months												
2	ACP-AR2	Purnea	Araria	Narpatganj	MS Narpatganj	11	DILIP KUMAR	213/ 07.01.22		15 Months												
		Purnea		Narpatganj	UHS Khabdah Dumriya	5				15 Months												
		Purnea		Forbisganj	MS Karbaladhatta	6				15 Months												
3	ACS-AW1	Magadh	Arwal	Kurtha	Ram Ratan High School, Sachai	4	DILIP KUMAR	212/ 07.01.22	5 F2 of 2022-23 (04.04.2022)	15 Months									H.M. से पत्रांक -73 दिनांक 09.03.2022 एवं पत्रांक -201 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया			
4	ACP-AW2	Magadh	Arwal	Kurtha	M.S. Kurtha	6	VISION INFRASTRUCTURE	211/ 07.01.22	408 F2 of 2021-22 (11.02.2022)	15 Months										H.M. से पत्रांक -77 दिनांक 09.03.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया		
		Magadh		Kurtha	M.S. Manikpur	6				15 Months										H.M. से पत्रांक -72 दिनांक 09.03.2022 एवं पत्रांक -204 दिनांक 14.05.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया		
		Magadh		Sonbhadra Bansi Surajpur	M.S.Sonbhadra	6				15 Months										H.M. से पत्रांक -71 दिनांक 09.03.2022 एवं पत्रांक -205 दिनांक 14.05.2022 द्वाराभूमि उपलब्ध करने का अनुरोध किया गया		
5	ACS-AU	Magadh	Aruangabad	Aruangabad	Kishori Sinha Girls High School, Aurangabad	4	M/S Mangalam Construction	210/ 07.01.22		15 Months												
		Magadh		Barun	Rajkiyakrit +2 High School, Siris	4				15 Months												
		Magadh		Rafiganj	High School Arthua	4				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status								Remarks	
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
																LL	RL	LL	RL			
6	ACS-BK1	Bhagalpur	Banka	Amarpur	Adarsh Balika High School Amarpur	4	Dream Earthcon Private Limited	3130 / 26-04-2022	101 SBD of 2022-23 (23.05.2022)	15 Months	10231706808											
		Bhagalpur		Banka	Sarvajanik H.S. Sarvoday Nagar	4				15 Months	10232503002											
		Bhagalpur		Barhat	Dr. Harihar Choudhary H.S., Barahat	5				15 Months	10231006305											
		Bhagalpur		Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	5				15 Months	10230913106										Land problem	
		Bhagalpur		Fulli Dumar	High School Khesar	5				15 Months	10231103110											
		Bhagalpur		Rajoun	Rashtriya High School Dhouni	4				15 Months	10230504504											
7	ACP-BK2	Bhagalpur	Banka	Amarpur	A.M.S. Amarpur (BOYS)	5	Santosh Kumar Singh	190/ 07.01.22		15 Months												
		Bhagalpur		Bounsi	UMS Dahua Urdu	7				15 Months												
8	ACS-BS1	Munger	Begusarai	Begusarai	Sita Ram Roy High School Rajaura	4	Shreeram Enterprises	2264/21.03.2 2		15 Months												
		Munger		Cheriya Bariyarpur	R.B.D. High School	4				15 Months												
		Munger		Cheriya Bariyarpur	Rajeshwari High School, Cheriya Bariyarpur	4				15 Months												
		Munger		Cheriya Bariyarpur	S.R.L. High School Sakarauli	4				15 Months										NOC awaited		
		Munger		Naokothi	Rajkiyakrit A.P.S. High School	5				15 Months												
9	ACS-BS2	Munger	Begusarai	Bachhwara	High School, Bagwara	5	DARWAR TOUR & TRAVELS, NALANDA	3607/ 11-05-2022		15 Months												
		Munger		Teghra	S.P.N.S. High School	4				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
10	ACP-BS3	Munger	Begusarai	Begusarai	GMS Pachamba	6	M/S Binod Kumar	206/ 07.01.22	89 F2 of 2022-23 (20.05.22)	15 Months													
		Munger		Cheriya Bariyarpur	GMS Bikrampur	6				15 Months											Land Insufficient		
		Munger		Cheriya Bariyarpur	GMS Siuri	6				15 Months											Land Insufficient		
11	ACS-BL1	Bhagalpur	Bhagalpur	Bihpur	High School Gouripur Lattipur	4	Dream Earthcon Private Limited	3128 / 26-04-2022	102 SBD of 2022-23/ 23.05.2022	15 Months	10221802503												
		Bhagalpur		Bihpur	Madhusudan Sarvoday High School, Bihpur	5				15 Months													
		Bhagalpur		Kharik	Model High School	4				15 Months													
		Bhagalpur		Naranpur	High School,Narayanpur	4				15 Months													
		Bhagalpur		Nath Nagar	High School, Kajraili	4				15 Months											Land not available		
12	ACS-BL2	Bhagalpur	Bhagalpur	Jagdishpur	Inter Level Marwari Pathshala	4	M/s kuhu Construction	2772/ 08.04.2022	40 SBD of 2022-23 (21.04.2022)	15 Months													
		Bhagalpur		Pirpainti	Laxmi Narayan High School	4				15 Months													
		Bhagalpur		Sabour	High School,Sabour	4				15 Months													
		Bhagalpur		Sanhaula	S.C.M.L.K.P. High School	4				15 Months													
		Bhagalpur		Sanhaula	Bari Adarsh High School	4				15 Months													
13	ACS-BP1	Patna East	Bhojpur	Barhahara	High School Gaziapur, Bhojpur	4	Hanumat Infra, At-Nonadi, PS - Sikarhata, PO - Bahgar, Bhojpur. Pin - 802222. M.No. - 9572352521, Emailid - hanumantinfra2122@gmail.com	207/ 07.01.22	418 F2 of 2021-22 (17.02.2022)	15 Months													
		Patna East		Bihiya	High School, Jadopur	4				15 Months										Ground Floor Lintel casted			
		Patna East		Piro	R.D. yadav High School, Jitaura	4				15 Months													
		Patna East		Tarari	Ram Pyari Smarak +2 School, Sikrahta	4				15 Months								1					
14	ACP-BP2	Patna East	Bhojpur	Piro	M.S.Nonar	6	Ganesh Pandey, Vill.- Jawaniya, PO. - Damodarpur, PS.- Sahapur, Bhojpur- 802166. M.No. - 6201425363. Emailid- dscsonal@gmail.com	208/ 07.01.22		15 Months												Land not available	
15	ACS-BX1	Patna West	Buxar	Brahampur	High School Nimez Buxar	4	Sunil Kumar Singh	209/ 07.01.22		15 Months													

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
16	ACS-BX2	Patna West	Buxar	Chousa	Girls High School Chausa, Buxar	4	Om Prakash Singh, Sasaram, Rohtas Mob. 9113142438 Email- omprakashsingh14398@	373/ 13.01.22		15 Months											Non-availability of land		
17	ACP-BX3	Patna West	Buxar	Dumraon	U.H.S MATHILA	6	Tunjee Mishra	214/ 07.01.22	56 F2 OF 2022- 23 (05.05.2022)	15 Months											Earthwork excavation is in progress		
		Patna West		Nawanagar	M.S. BELAON	5				15 Months										Brickwork in foundation is in progress			
18	ACS-DB1	Darbhangha	Darbhanga	Darbhangha Urban	.,+2 B.K.D. Boys High School	4	SHREE RAM ENTERPRISES, BEGUSARAI	3609 / 11-05-2022		15 Months													
		Darbhangha		Darbhangha Urban	Raj Higher Secondary School	5				15 Months													
		Darbhangha		Darbhangha Urban	.,+2 M.C. High School	5				15 Months													
		Darbhangha		Hanuman Nagar	Dev Narayan High School	4				15 Months													
		Darbhangha		Manigachhi	High School Nehra, Darbhanga	4				15 Months													
19	ACS-DB2	Darbhangha	Darbhanga	Gaura Bauram	J.M. High School	5	Devma Techno Project Pvt. Ltd.	183/ 07.01.22		15 Months													
		Darbhangha		Gaura Bauram	High School, ASI	5				15 Months													
		Darbhangha		Ghanshyamkpur	Janta High School Shivnagar	4				15 Months													

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status								Remarks	
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
																LL	RL	LL	RL			
20	ACS-GY	Magadh	Gaya	Bodh Gaya	High School, Bodh Gaya	4	Manoj Construction Pvt. Ltd.	184/07.01.22	54 F2 of 2022-23 Date-04.05.2022	15 Months												
		Magadh		Dumaria	Janta High School	4				15 Months												
		Magadh		Tikari	H.S. Bumuar Mohanpur (Gaya)	4				15 Months												
21	ACS-JM1	Munger	Jamui	Jamui	.+2 Janta High School Satayan, Jamui	4	Ranjita Kumar, Jamui, Mob. 7004180181	576/19.01.22	483 SBD of 2021-22 (30.03.2022)	15 Months												
		Munger		Jhajha	.+2 K.H.B.H.S. Keshopur	4				15 Months												
		Munger		Khaira	.+2 Project Girls High School, Khaira	4				15 Months												
		Munger		Laxmipur	.+2 High School Jinhara Lakshmipur	4				15 Months												
		Munger		Laxmipur	High School Bangardih Lakshmipur	4				15 Months												
22	ACP-JM2	Munger	Jamui	Jhajha	Adarsh Asartha M.S.Moahaniya	6	Rajeev Kumar Singh	203/07.01.22		15 Months												
23	ACS-KM1	Patna West	Kaimur	Babhua	H.S. kamhari Mnihari	4	Gaurav Pratik	2770/08.04.2022	47 SBD of 2022-23 28.04.2022	15 Months												
		Patna West		Babhua	A.B.S. High School, Bhabua	4				15 Months										Tie beam		
		Patna West		Chand	Ram Dulari Jagdeep High School	4				15 Months												
		Patna West		Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	4				15 Months												
24	ACP-KM2	Patna West	Kaimur	Chainpur	M.S. Hata	6	DHIRENDRA TIWARI	2768/08.04.2022		15 Months												
		Patna West		Mohania	Abhay Asartha M.S. Mohaniya	6				15 Months												
		Patna West		Bhabua	M.S. Kunj	5				15 Months												
		Patna West		Mohania	Sanskrit M.S. Mohaniya	5				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status								Remarks		
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete	
																LL	RL	LL	RL				
25	ACS-KT1	Purnea	Katihar	Ajam Nagar	High School Salmari	4	MANJEET KUMAR 7903622860	2431/28.03.2022	4 F2 of 2022-23 (04.04.2022)	15 Months													
		Purnea		Barsoi	H.S. Abadpur	5				15 Months													
		Purnea		Katihar	High School Haflaganj	4				15 Months													
26	ACS-KT2	Purnea	Katihar	Kursela	Sampat Rajdevi Girl High School	5	Rajeev Kumar Singh	202/ 07.01.22		15 Months													
		Purnea		Kursela	Ayodhya Parshad High School	4				15 Months													
27	ACS-KH	Munger	Khagaria	Parbatta	Shree Krishna High School	4	S.R Enterprises	191/ 07.01.22	109 F2 of 2022-23 (30.04.2022)	15 Months													
28	ACS-KG1	Purnea	Kishanganj	Kishanganj	Girls High School	4	RBM Enterprises	192/ 07.01.22		15 Months													
		Purnea		Kishanganj	Inter School, Kishanganj	4				15 Months													
		Purnea		Kocha Dhaman	Karlun Lal M High School	4				15 Months													
29	ACS-KG2	Purnea	Kishanganj	Thakur Ganj	Project Girls High School, Thakurganj	4	Jai Prakash Chandra	197/ 07.01.22	53 F2 OF 2022-23 (04.05.2022)	15 Months													
		Purnea		Thakur Ganj	High School Thakurganj	4				15 Months													
30	ACS-MP	Koshi	Madhepura	Ghailad	Govt. Durga High School Ghailad	4				15 Months												Retender NIT-47/21-22 Technical Evaluation In Process	
		Koshi		Madhepura East	S.N.P.M.S.S. School Madhepura	5																	
		Koshi		Madhepura East	Ras Bihari High School	4																	
		Koshi		Madhepura East	Sri Baldeo Bandelal High School Godhaila	4																	
		Koshi		Murliganj	Yogendra High School	4																	
		Koshi		Shankarpur	Kari Anant High School (+2)	5																	
		Koshi		Singheshwar	Project Girls High School	4																	
		Koshi		Uda-Kishanganj	S.B.J.S. High School	4																	
		Darbhanga		Andharathadhi	M.R.G. High School, Andharathari	4				15 Months													
		Darbhanga		Babubarhi	J.B.N.S. High School Madneswar Asthan	4				15 Months													

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status								Remarks	
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
																LL	RL	LL	RL			
31	ACS-MB1	Darbhanga	Madhubani	Harlakhi	High School, Khirhar	4	Danicare Construction, Patna Mob. 9798187011 Email:- kishor.eproc2@gmail.com	577/ 19.01.22		15 Months												
		Darbhanga		Harlakhi	Project Girls High School Umgaon	4				15 Months												
		Darbhanga		Rahika	R.P.D.T. High School, Jitwar	4				15 Months												
		Darbhanga		Rahika	Shiv Ganga Girls High School, Madhubani	4				15 Months												
32	ACP-MB2	Darbhanga	Madhubani	Phulparas	U.H.S. Mahthaur Khurd	6	Sushil Kr Singh	5519/20.07.22		15 Months												
		Darbhanga		Madhepur	U.H.S. Prasad	6				15 Months												
		Darbhanga		Rajnagar	U.H.S. Kewalpatti	6				15 Months												
		Darbhanga		Madhwapur	U.H.S. Bihari	6				15 Months												
33	ACS-MF	Tirhut East	Muzaffarpur	Bandra	Sarvodaya High School, Piar	4	Shidhant Developers Hajipur, Vaishali Mob.- 7488495524 Email- manishkumar2211979@gmail.com	2439/ 28.03.2022		15 Months											Tie beam	
		Tirhut East		Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	5				15 Months										Notice issued to Contractor for agreement- BSEIDC/EE/TIRHUT EAST/2022-347; Date- 10.06.2022		
34	ACP-MG	Munger	Munger	Bariarpur	M.S. Shakahara Tola	6	Priyanshu Const.	198/ 07.01.22		15 Months												
		Munger		Tarapur	M.S. Tarapur	8				15 Months												
		Munger		Dharhara	M.S. Itwa	6				15 Months												
35	ACS-NL1	Patna East	Nalanda	Bind	High School Bind	4	Raushan Kumar, At.- Bahbalpur, Giryak, Nalanda- 803109. M.No.- 8092522385. Emailid - raksh908@gmail.com	205/ 07.01.22	395 F2 of 2021-22 (07.02.2022)	15 Months												
36	ACP-NL2	Patna East	Nalanda	Tharthari	M.S. Bhathar	6	Kumar Saroj Nalanda Mob. 7762865959 Email- kssaroj0216@gmail.com	578/ 19.01.22	128 sbd of 2021- 22(14.07.2022)	15 Months												
		Patna East		Biharsharif	Urdu M.S. Bari Dargah	13				15 Months											Dropped vide letter no. 5931 date 20-09-2021	
		Patna East		Rahui	M.S. Rahui	7				15 Months											Land not available	
		Patna East		Islampur	M.S. Sudhi	5				15 Months												
		Patna East		Biharsharif	M.S. Deepnagar	9				15 Months												
		Patna East		Harnaut	U.M.S. Chero	5				15 Months												Insufficient land

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
		Patna East		Noorsarai	M.S. Makanpur	5				15 Months													
37	ACS-NW1	Magadh	Nawada	Govindpur	T.V. Inter High School	4	PANKAJ KUMAR, NAWADA	4232 / 6-6-2022		15 Months											Soil Excavation		
		Magadh		Meskaur	Lato Yadav Inter School	4				15 Months													
		Magadh		Narhat	Inter School,Narhat	4				15 Months													
		Magadh		Warisaliganj	S.G.B.K. Sahu Inter School	5				15 Months													
38	ACP-NW2	Magadh	Nawada	Nawada	U.M.S. Kharant	5	Royal Const.	201/ 07.01.22	340 F2 of 2021-22 Dt- 18.01.22	15 Months												Handover	
39	ACS-WC1	Tirhut West	Paschim Chamaparan	Bagaha-Ii (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	4	Minni Devi	2430/ 28.03.2022	100 F2 of 2022-23 (23.05.22)	15 Months													
		Tirhut West		Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauli	4				15 Months													
		Tirhut West		Ramnagar	Gutti Lal G.H.S. Ramnagar	4				15 Months											Land not available		

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
40	ACS-WC2	Tirhut West	Paschim Champaran	Chanpatia	H.S. Chanpatia	4	Sanjana Raj, Samastipur Mob.-7766011141 Email- sanjana.const96@gmail.com	267/ 10.01.22	410 F2 of 2021-22 (14.02.2022)	15 Months											The Tree is		
		Tirhut West		Jogapatti	Baidya Nath High School, Lakshmipur	4				15 Months													
		Tirhut West		Mainatand	Laxmi Narayan High School, Pirari	4				15 Months													
		Tirhut West		Narkatiaganj	High School, Sathi	4				15 Months													
41	ACS-PT	Patna East	Patna	Danapur	Baliga High School Khagaul	4	M/S Visro Infra Project Pvt. Ltd., Bhikhanpura, Near Dayalu Railway Station, Muzaffarpur -	268/ 10.01.22	394 F2 of 2021-22 (07.02.2022)	15 Months													
42	ACS-EC1	Tirhut West	Purbi Champaran	Adapur	Banshi Dhar High School	4	Munni Devi	2440/ 28.03.2022	53 F2 OF 2022-23 (04.05.2022)	15 Months													
		Tirhut West		Chauradano	S. Hemaraj Raj Das High School	4				15 Months													
		Tirhut West		Chauradano	B.L.S.S.P. High School	4				15 Months									First Floor Sill Level				
43	ACS-EC2	Tirhut West	Purbi Champaran	Harsiddhi	Gandhi High School	4	Anil Mishra Bhojpur	7238 / 22-09-2022		15 Months													
		Tirhut West		Kotwa	Jata Singh High School	4				15 Months													
		Tirhut West		Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	4				15 Months													
44	ACP-EC3	Tirhut West	Purbi Champaran	Kalyanpur	G.M.S. Bakarpur	6	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna0007@gmail.com	579/ 19.01.22	475 SBD of 2021-22 (21.03.2022)	15 Months													
		Tirhut West		Tetaria	G.M.S. Madhuaha Brit	6				15 Months													
		Tirhut West		Pakridayal	G.M.S. Pakridayal Girl	6				15 Months													
		Tirhut West		Phenhara	G.M.S. Phenhara	5				15 Months													
		Tirhut West		Mehsi	G.M.S. Bahadurpur	6				15 Months													

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
45	ACP-EC4	Tirhut West	Purbi Champaran	Banjaria	G.M.S. Chailaha	5	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	80 SBD of 2022-23 (12.05.22)	15 Months													
		Tirhut West		Banjaria	G.M.S. Mokhlispur	6				15 Months													
		Tirhut West		Sugauli	G.M.S. Sugauli Boys	6				15 Months													
		Tirhut West		Motihari	G.M.S. Shree Mahabir Luathahan	6				15 Months													
		Tirhut West		Motihari	G.M.S. Gauri Shankar	5				15 Months													
46	ACS-PU1	Purnea	Purnea	Banmankhi	Thakur High School,khunt	4	Shree Sharda Construction Co. Purnea, Mob. 8967855108 Email- suresh4etender@gmail.com	264/10.01.22	15 F2 of 2022-23 (06.04.22)	15 Months													
		Purnea		Banmankhi	Sumrit High School Banmankhi	5				15 Months											Land Problem		
		Purnea		Dhamdaha	High School Dhamdaha	4				15 Months													
47	ACS-PU2	Purnea	Purnea	Dagarua	Kanak Lal High School Soura Dagura	4				15 Months												Retender NIT-10/22-23	
		Purnea		Jalalgarh	N.D.Ruungta High School	5				15 Months													
		Purnea		Kasba	Kala Nand High School Kasba	5				15 Months													
		Purnea		Purnea	Zila School Purnea	5				15 Months													
		Purnea		Sri Nagar	Govt.High School Sri Nagar Purnea	4				15 Months													
48	ACS-RH1	Patna West	Rohtas	Akodhigola	High School PremNagar Akhorigola	4	Rajnish Kumar Singh	5564/21.07.2022		15 Months												Again Re Tender NIT-40/21-22	
		Patna West		Dehari	A.K.J.H.S Darihat	4				15 Months													
		Patna West		Dehari	High School Diliyan	4				15 Months													
		Patna West		Rajpur	Shri Jagjeevan High School Vishnupur	4				15 Months													
		Patna West		Suryapura	Raj Rajeswari H S Suryapura	4				15 Months													

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
49	ACS-RH2	Patna West	Rohtas	Chenari	Sarvodaya High School, Saraiya	4	Dhirendra Tiwari	262/10.01.22	39 F2 of 2022-23 (21.04.22)	15 Months													
		Patna West		Nawhatta	High School Baulia	4				15 Months													
50	ACS-SH	Koshi	Saharsa	Saur Bazar	Rajkiyakrit High School	4	Gurjesh Kumar	263/10.01.22	57 F2 OF 2022-23 (05.05.2022)	15 Months												Handover	
51	ACS-SP1	Darbhangha	Samastipur	Bithan	S.S.High School Sakhwa	4	Amit Kumar Singh	260/10.01.22	428 F2 of 2021-22 (21.02.2022)	15 Months													
		Darbhangha		Singhia	K.G.Academy Singhia	4				15 Months													
52	ACS-SP2	Darbhangha	Samastipur	Khanpur	R.H.S Bhore Shahpur	5	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:- rshankar023@gmail.com	623/20.01.22	445 SBD of 2021-22 (25.02.2022)	15 Months													
		Darbhangha		Mohanpur	Sri Shankar High School,Rasalpur	4				15 Months													
		Darbhangha		Sarairanjan	H.S.Sarai Ranjan	4				15 Months													
		Darbhangha		Sarairanjan	H.School Rupouli	4				15 Months								Complete					
		Darbhangha		Vidyapatinagar	V.P.High School Mow Bazidpur (South)	4				15 Months													
53	ACP-SP3	Darbhangha	Samastipur	Khanpur	M.S. Siropati	8				15 Months											Retender NIT-06/22-23		
		Darbhangha		Sarairanjan	U.M.S Lat Baspura	5				15 Months													
		Darbhangha		Samastipur	Upgd. M.S. Musapur Bangra	8				15 Months													
		Darbhangha		Mohiuddin Nagar	U.M.S. Bhasingpur	5				15 Months													
		Darbhangha		Shivaji Nagar	U.M.S. Parashuram	6				15 Months													
		Darbhangha		Patori	U.M.S. Kanya Shahpur Undi	6				15 Months													
		Darbhangha		Mohiuddin Nagar	U.M.S. Nawada	6				15 Months													
		Darbhangha		Samastipur	U.M.S. Bejha	6				15 Months													

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status								Remarks	
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
																LL	RL	LL	RL			
54	ACS-SA	Saran	Saran	Chapra Sadar	H S Kajipur	4	Orlox Construction. Pvt Ltd.	1801/04.03.22	38 SBD of 2022-23 (20.04.2022)	15 Months												
		Saran		Sonepur	S.P.S Seminary	4				15 Months										Land Available NOC Awaited		
		Saran		Sonepur	Raghubir Singh High School	4				15 Months										Land not available		
		Saran		Sonepur	Gogal Singh High School	4				15 Months										Land Available NOC Awaited		
		Saran		Taraiya	S.N.G High School	4				15 Months												
55	ACP-SA2	Saran	Saran	Masrak	M.S. Adarsh Masrak	6	Deepak Kumar Singh	3125/26.04.2022	146 F2 of 2022-23 (22.07.2022)	15 Months												
		Saran		Revelganj	M.S. Teknivas	5				15 Months												
		Saran		Baniapur	U.M.S. Satua Hindi	5				15 Months												
56	ACS-SK	Munger	Shekhpura	Shekhpura	High School Mehus	4	IBHA DEVI	261/10.01.22	473 F2of 2021-22 (14.02.2022)	15 Months												
		Munger		Shekhpura	D.M.High School	4				15 Months												
57	ACS-SM1	Tirhut East	Sitamarhi	Bajpatti	S.R.P.N High School Bajpatti	4				15 Months												
		Tirhut East		Belsand	Sri Guru Sharan High School Belsand	4				15 Months												
		Tirhut East		Dumra	Sri Mathura High School	4				15 Months												
		Tirhut East		Dumra	Kamla Girls High School,Dumra	4				15 Months												
		Tirhut East		Dumra	Sitamarhi Higher Secondary School,Dumra	5				15 Months												
		Tirhut East		Dumra	Sundari Ramawatar Higher School Bariyarpur	4				15 Months												
		Tirhut East		Nanpur	High School Bela Shanti Kutir	4				15 Months												
		Tirhut East		Nanpur	S.B.L.C High School,Raipur	4				15 Months												
		Tirhut East		Runni Saidpur	Ramdaun High School,Morsand	4				15 Months												
		Tirhut East		Sursand	Saryu High School,Sursand	4				15 Months												
		Tirhut East		Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand	4				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
58	ACS-SM2	Tirhut East	Sitamarhi	Bairgania	Jauharimal High School Bairgania	4				15 Months											Retender NIT-10/2022-23		
		Tirhut East		Bathnaha	Shree Ram Prasad High School Purnahiya	4																	
		Tirhut East		Bathnaha	Rajkiyakrit High School,Bathnaha	4																	
		Tirhut East		Parihar	Shree Gandhi High School,Parihar	4																	
		Tirhut East		Sonbarsa	Rajkiyekrit Shree Jageshwar High School,Bhutahi	4																	
		Tirhut East		Sonbarsa	Project Girls High School ,Bhutahi	4																	
59	ACP-SM3	Tirhut East	Sitamarhi	Sonbarsa	M.S. Bagha	5				15 Months											Retender NIT-07/2022-23		
		Tirhut East		Sonbarsa	U.H.S. Marpa Kachor	5																	
		Tirhut East		Majorganj	M.S. Dumri Kala	6																	
		Tirhut East		Bairgania	M.S. Akhta Bazar Urdu	5																	
		Tirhut East		Suppi	M.S. Barharwa	6																	
		Tirhut East		Parihar	M.S. Sukki Musahrnia	5																	

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
60	ACP-SM4	Tirhut East	Sitamarhi	Runni Saidpur	M.S. Lalpur Kauria	6	P.S Enterprises	2263/21.03.22	51 F2 OF 2022-23 (02.05.2022)	15 Months													
		Tirhut East		Parsauni	M.S. Parsurampur	6				15 Months													
		Tirhut East		Dumraon	M.S. Nagarpalika Bhawdepur	6				15 Months										Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT			
		Tirhut East		Runni Saidpur	M.S. Saidpur	6				15 Months													
		Tirhut East		Dumra	M.S. Mehsaul Hindi	5				15 Months									Land not available. Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT				
		Tirhut East		Dumra	M.S. Social Club	6				15 Months													
		Tirhut East		Dumra	M.S. Pak Tola	6				15 Months										Work will start after Dimolishing of old building			
		Tirhut East		Dumra	M.S. Simra	5				15 Months										Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT			
61	ACS-SW1	Saran	Siwan	Barharia	R.N.S.High School Mahavir ganj	4	Azazul Haque Khan	2771/08.04.2022		15 Months													
		Saran		Bhagwanpur Hatt	Indra Singh High School Hilsar	4				15 Months													
		Saran		Bhagwanpur Hatt	High School Maghar	4				15 Months													
		Saran		Gorea Kothi	Rajendra High School Pahlejpur	4				15 Months													
		Saran		Gorea Kothi	Tapi Prasad High School	4				15 Months													
		Saran		Gorea Kothi	Narayan Karmyogi High School	4				15 Months													
62	ACS-SW2	Saran	Siwan	Andar	High School,Andar	4	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/ 19.01.22	361 SBD of 2021-22 (27.01.2022)	15 Months													
		Saran		Hussain Ganj	Sr.Secondary High School Nabiganj Bazar	4				15 Months													
		Saran		Maharajganj	S.B.High School	4				15 Months													
		Saran		Raghunath Pur	C.B.High School	4				15 Months									Dismelting in process				
		Saran		Siswan	Hare Ram Brahmchari High School	5				15 Months													
		Saran		Siwan	V.M High School cum Inter college	4				15 Months													

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
63	ACP-SW3	Saran	Siwan	Pachrukhi	M.S. Tarwara	6	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	362 SBD of 2021-22 (27.01.2022)	15 Months													
		Saran		Barharia	M.S. Dindayalpur	6				15 Months													
		Saran		Siwan Sadar	D.A.V.M. School Siwan	6				15 Months												Land not available	
		Saran		Barharia	M.S. Bhamopali	6				15 Months													
		Saran		Siwan Sadar	M.S. Jiyay	6				15 Months												Land not available	
		Saran		Hussainganj	M.S. Hussainganj Boys	6				15 Months													Land not available
		Saran		Siwan Sadar	M.S. Kachahari Siwan	5				15 Months													Land not available
64	ACP-SW4	Saran	Siwan	Bhagwanpur Hatt	M.S. Mora	6	Asiana Contract Pvt., Ltd.	3124/ 26.04.2022		15 Months												Layout	
		Saran		Maharajganj	M.S. Resaura	6				15 Months												Tie beam	
		Saran		Maharajganj	M.S. Gauar	6				15 Months													
		Saran		Raghunathpur	U.M.S. Murarpatti	6				15 Months												Dismelting require	
65	ACS-SU1	Koshi	Supaul	Basantpur	Govt.High School	5				15 Months													
		Koshi		Chhatapur	Surpat Singh High School,Surpatganj	4					15 Months												
		Koshi		Chhatapur	R.S.L.N. Vidya Mandir Balua Bazar	4					15 Months												
		Koshi		Pratapganj	Haji Najibullah High School	5					15 Months												
		Koshi		Pratapganj	Public High School	4					15 Months												
		Koshi		Raghopur	S.S.H.R.High School Ganpatganj	4					15 Months												
		Koshi		Raghopur	Lakhichand Sahu High School,Simri Bazar	5					15 Months												
		Koshi		Raghopur	Janta Bachha High School	4					15 Months												
		Koshi		Tribeniganj	High School Jagdiya	5					15 Months												
		Koshi		Tribeniganj	High School Koriyapati	4					15 Months												
		Koshi		Tribeniganj	R.K.B.A. High School	4					15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status								Remarks	
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
																LL	RL	LL	RL			
66	ACS-SU2	Koshi	Supaul	Marauna	Shitalmani High School,Barhara	4	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22		15 Months												
		Koshi		Nirmali	N.K.High School	4				15 Months												
		Koshi		Nirmali	High School,Nirmali	5				15 Months												
		Koshi		Pipra	Satya Dev High School	5				15 Months												
		Koshi		Pipra	Jawahar Premlal High School	4				15 Months												
		Koshi		Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	4				15 Months												
		Koshi		Supaul	Supaul Higher Secondary School Supaul	5				15 Months												
		Koshi		Supaul	B.B.Girls High School	4				15 Months												
		Koshi		Supaul	Hazari Senior Secondary School	4				15 Months												
67	ACP-SU3	Koshi	Supaul	Supoul	M.S. Laukha	8	B.S. Solution Saharsa Mob.-6201617585, Email- nitishkumar.eproc2@yahoo.com	584/ 19.01.22		15 Months												
		Koshi		Pipra	U.H.S. Ram Nagar	5				15 Months												
		Koshi		Supaul	U.H.S. Basbitti	6				15 Months												
		Koshi		Kishanpur	U.H.S. Fulwariya	5				15 Months												
		Koshi		Marauna	M.S. Parsauni	5				15 Months												
68	ACP-SU4	Koshi	Supaul	Raghopur	Gandhi High School Barmotra	8	Jyotish Kumar Choudhary	257/ 10.01.22	99 F2 of 2022-23 (23.05.22)	15 Months											Land not available	
		Koshi		Saraigarh	U.H.S. Pipra Khurd	5				15 Months												
		Koshi		Chhatapur	U.H.S. Madhubani	5				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Udise Code	Not Started	Physical Status										Remarks
													Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
																LL	RL	LL	RL				
69	ACS-VS1	Tirhut East	Vaishali	Bidupur	High School Chandpura	4	Ram Kumar Sahani Mo:9973656122	258/ 10.01.22	130 f2 of 2022-23 (15.07.20222)	15 Months											Old Building desmentaling in progress.		
		Tirhut East		Mahua	Y.S.High School,Harpur	4				15 Months													
70	ACP-VS2	Tirhut East	Vaishali	Lalganj	G.M.S. Ghataro	5	Tribhuwan Traders Lalganj, Vaishali Mob. 9934909098 Email- tribhuwantraders@gmail.com	620/ 20.01.22	90 F2 of 2022-23 (20.05.22)	15 Months													
		Tirhut East		Hajipur	GM.S. Dighi Kala	8				15 Months										Requested to CE for site specific drawing by Letter No. 307, Dt. 26.05.2022			
71	ACP-VS3	Tirhut East	Vaishali	Bidupur	G.M.S. Bidupur	6	Damcare Construction, Opp. Patna College,Patna Mob. 979818701, Email- kishor.eproc2@yahoo.com	621/ 20.01.22		15 Months											Dropped vide letter no. 5931 date 20-09-2021		
		Tirhut East		Bidupur	G.M.S. Panapur Dharpur	6				15 Months										Dropped vide letter no. 5931 date 20-09-2021			
		Tirhut East		Mahua	G.M.S. Mahua Balak	7				15 Months										Dropped vide letter no. 5931 date 20-09-2021			
		Tirhut East		Patepur	GM.S. Dabhaich	6				15 Months										Dropped vide letter no. 5931 date 20-09-2021			
		Tirhut East		Bidupur	GM.S. Bajidpur	6				15 Months													
		Tirhut East		Mahua	Gmm Nilkanthpur	9				15 Months										Dropped vide letter no. 5931 date 20-09-2021			
Total No. of Groups		71		Total No. of Schools	280	1347	64	64	37			141	15	26	18	14	15	8	9	27	7		