

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 513 Senior Secondary Schools (SSS) 2018-19

Report Date : 31-01-2023

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
1	SSS-1041	Banka	Bounsi	U.H.S Gokula	237.29	Anand Kumar	1185	13-02-2020	96 F2 of 21-22 (22..9.21)	22-09-2021	21-12-2022	15 Months	Complete	Complete
2	SSS-1071	Buxar	Itarhi	Uhs Bhitihara	237.29	Sanjay Kumar Singh	1194	13-02-2020	85 F2 of 2021-22/15.09.2021	15-09-2021	14-12-2022	15 Months	Complete	Complete
3	SSS-1178	Jamui	Sikandra	U.H.S.Khardih	237.29	Maa vaishnavi Infrazone	1036	12-02-2020	58 F2 of 2021-22 Date- 13.08.2021	13-08-2021	12-11-2022	15 Months	Complete	Complete
4	SSS-1180	Jamui	Chakai	U.H.S.Bongi	237.29	Santosh Kumar Singh	4101	01-07-2021	107 F2 of 2021-22 date 29/09/2021	29-09-2021	28-12-2022	15 Months	Handover	Handover
5	SSS-1181	Jamui	Chakai	U.H.S.Narodih	237.29	Sudesh Kumar Singh & Const. Pvt. Ltd.	6672	30-09-2021	228 f2 of 21-22	10-12-2021	09-03-2023	15 Months	Complete	Complete
6	SSS-1187	Jamui	Sikandra	U.H.S.Mahadev Simaria	237.29	Sudesh Kumar Singh & Const. Pvt. Ltd.	8061	25-11-2021	341 F2 of 2020-21 Date- 19.01.2022 (1,69,68,480/-)	19-01-2022	18-04-2023	15 Months	Complete	Complete
7	SSS-1189	Jamui	Sikandra	U.H.S.Talsaharsa	237.29	Shailendra Kumar	1093	12-02-2020	60 F2 OF 2021-22 Date 13/08/2021	13-08-2021	12-11-2022	15 Months	Complete	Complete
8	SSS-1190	Jehanabad	Makhdumpur	Uhs Kurthadih	237.29	Satish Kumar	1283	18-02-2020	04 F2 of 2020-21 Dt.- 14.05.2021	14-05-2021	13-08-2022	15 Months	Complete	Complete
9	SSS-1485	Pashchim Champaran	Bettiah	U.H.S. Barwat Sena	237.29	Raj Kumar	1728	03-03-2020	209 SBD of 2020-21 (25.02.2021)	25-02-2021	24-05-2022	15 Months	Complete	Complete
10	SSS-1315	Patna	Masaurhi	U.H.S. Karai	237.29	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	521	22-01-2020	02 F2 of 2020-21 dated- 12.05.2020/ 169.81	12-05-2020	11-08-2021	15 Months	Handover	Handover
11	SSS-1380	Samastipur	Vidyapatnagar	Uhs Simari	237.29	Vinod Kumar Singh	6460	23-09-2021	152 F2 of 2021-22 Dated-03.11.21	03-11-2021	02-02-2023	15 Months	Handover	Handover
12	SSS-1425	Samastipur	Samastipur	U.H S. Laguniya Raghukanth	237.29	Binod Kumar Singh (9431898568)	2124	13-03-2020	210 F2 of 2020-21 Dated 25.02.2021	25-02-2021	24-05-2022	15 Months	Handover	Handover
13	SSS-1439	Siwan	Mairwa	Upg. High School, Bilaspur	237.29	Shashi Kumar Singh	2120	13-03-2020	11 F2 of 2021-22	23-06-2021	22-09-2022	15 Months	Handover	Handover
14	SSS-1456	Siwan	Siwan Sadar	Upg. High School, Bindusar Hammid	237.29	Balindra Choudhary	2117	13-03-2020	49 F2 OF 2021-22 Date 3-8-2021	03-08-2021	02-11-2022	15 Months	Complete	Complete

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
15	SSS-1001	Araria	Palasi	Uhs Maldwar	237.29	M/s Vaishnavi Enterprises	861	05-02-2020	154 sbd of 21-22 05-11-2021	05-11-2021	04-02-2023	15 Months	In-Progress	Ground Floor Roof Level
16	SSS-1002	Araria	Palasi	Uhs Chandi Pur	237.29	M/S Vaishnavi Enterprises	4336	12-07-2021	346 sbd of 21-22 21-01-2022	21-01-2022	20-04-2023	15 Months	In-Progress	Second Floor Lintel Level
17	SSS-1003	Araria	Palasi	Uhs Karor Dighli	237.29	M/S Vidhata Construction.	4713	26-07-2021	298 SBD of 2021-22 29.12.2021	29-12-2021	28-03-2023	15 Months	In-Progress	Finishing
18	SSS-1004	Araria	Narpatganj	Uhs Sonapur	237.29	M/s Om Sai Construction	4746	26-07-2021	74 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	Foundation
19	SSS-1006	Araria	Narpatganj	Uhs Bardaha Noniya Tola	237.29	M/s Om Sai Construction	368	13-01-2022	76 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	Plinth Level
20	SSS-1007	Araria	Narpatganj	Ms Cum Uhs Fatehpur Pithaura	237.29	M/s Om Sai Construction	369	13-01-2022	77 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	Plinth Level
21	SSS-1008	Araria	Forbesganj	Uhs Pipra	237.29	M/s Om sai Construction Enterprises	614	24-01-2020	78 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	Ground Floor Roof Level
22	SSS-1009	Araria	Bhargama	Uhs Jai Nagar	237.29	Kirani Ray, Samastipur	1963	08-03-2022	171 sbd of 2022-23 date 22-08-2022	22-08-2022	21-11-2023	15 Months	In-Progress	Plinth Level
23	SSS-1010	Araria	Bhargama	Uhs Raghunathpur East	237.29	Manoj Kumar	7123	22-10-2021	258 SBD of 2021-22 (21.12.2021)	21-12-2021	20-03-2023	15 Months	In-Progress	Finishing
24	SSS-1011	Araria	Bhargama	Uhs Adi Rampur	237.29	M/S Vidhata Construction.	7122	22-10-2021	297 sbd of 2021-22	29-12-2021	28-03-2023	15 Months	In-Progress	Plinth Level
25	SSS-1012 (SSS-AR)	Araria	Bhargama	Uhs Charaiya	237.29	Shree Shardha Construction Co. (8967855108)	9217	23-12-2021	421 SBD OF 2021-22	18-02-2022	17-05-2023	15 Months	In-Progress	First Floor Roof Level
26	SSS-1013 (SSS-AR)	Araria	Bhargama	Uhs Bhatgama	237.29	Shree Shardha Construction Co. (8967855108)	9217	23-12-2021	421 SBD OF 2021-22	18-02-2022	17-05-2023	15 Months	In-Progress	First Floor Roof Level
27	SSS-1014	Araria	Raniganj	Uhs Thek Pura	237.29	Kunal Kush	4506	15-07-2021	241 SBD of 2021-22 (15.12.2021)	15-12-2021	14-03-2023	15 Months	In-Progress	Finishing
28	SSS-1015	Araria	Araria	Uhs Dabhara Saranpur	237.29	Kunal Kush	4749	26-07-2021	330 sbd of 21-22	10-02-2022	09-05-2023	15 Months	In-Progress	Finishing
29	SSS-1016	Araria	Sikti	Uhs Thenga Pur	237.29	Kunal Kush	4505	15-07-2021	66 SBD of 2022-23 (07.05.2022)	07-05-2022	06-08-2023	15 Months	In-Progress	Finishing
30	SSS-1017	Araria	Kursakanta	U.H.S Saur Gaon	237.29	Kunal Kush	4750	26-07-2021				15 Months	Not started	Land is deep
31	SSS-1018	Araria	Kursakanta	U.H.S Haldhara Hat	237.29	Dilip Kumar	615	24-01-2020	257 SBD of 2021-22 (20.12.2021)	20-12-2021	19-03-2023	15 Months	In-Progress	Second Floor Lintel Level
32	SSS-1019	Araria	Jokihat	Uhs Bahar Bari	237.29	Kunal Kush	4751	26-07-2021	331 sbd of 21-22	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
33	SSS-1020	Arwal	Sonbhadra Bansi Surya	Upgraded High School Sherpur Hindi	237.29	Mukesh Kumar	1168	13-02-2020	357 f2 of 2021-22	27-07-2021	26-10-2022	15 Months	In-Progress	Ground Floor Roof Level
34	SSS-1021	Arwal	Karpi	Upgraded High School Murari	237.29	Dhananjay Kumar	611	24-01-2020	196 F2 of 2020-21 Dt.- 01.12.2021	01-12-2021	28-02-2023	15 Months	In-Progress	Finishing
35	SSS-1025	Aurangabad	Aurangabad	Uhs Ora	237.29	Abhimanyu Kumar	609	24-01-2020	9 f2 21-22	17-06-2021	16-09-2022	15 Months	In-Progress	Second Floor Roof Level
36	SSS-1026	Aurangabad	Aurangabad	Uhs Chatra	237.29	M/s A N K Enterprises	610	24-01-2020	119 F2 OF 2022-23	31-05-2022	30-08-2023	15 Months	In-Progress	First Floor Roof Level
37	SSS-1028	Aurangabad	Madanpur	Uhs Taradiha	237.29	Azazul Haque Khan, Gopalganj, Mob. 8986119786	6019	03-09-2021	79 F2 OF 2022-23	12-05-2022	11-08-2023	15 Months	In-Progress	Plinth Level
38	SSS-1030	Aurangabad	Nabinagar	Uhs Shiv Sagar	237.29	Surendra Kumar Singh	6674	30-09-2021	451 F2 OF 2021-22	02-03-2022	01-06-2023	15 Months	In-Progress	Second Floor Roof Level
39	SSS-1031	Aurangabad	Nabinagar	Uhs Benghai	237.29	Manoj Singh	3703	16-06-2021	162 F2 2021-2022	16-11-2021	15-02-2023	15 Months	In-Progress	Second Floor Lintel Level
40	SSS-1033	Aurangabad	Rafiganj	Uhs Fesra	237.29	M/s A N K Enterprises	1088	12-02-2020	205 F2 of 2020-21 Dt.- 21.02.2021	21-02-2021	20-05-2022	15 Months	In-Progress	First Floor Roof Level
41	SSS-1037	Aurangabad	Barun	Uhs Barauli	237.29	Abhimanyu Kumar	1438	20-02-2020	253 f2 of 21-22	17-12-2021	16-03-2023	15 Months	In-Progress	First Floor Lintel Level
42	SSS-1038	Aurangabad	Goh	Uhs Sagarpur	237.29	Dhananjay Kumar, Arwal, Mob. 9801189346	3933	25-06-2021	295 F2 2021-2022 Dt.- 29.12.2021	29-12-2021	28-03-2023	15 Months	In-Progress	First Floor Lintel Level
43	SSS-1042	Banka	Amarpur	U.H.S Kolbugurg	237.29	Pramod Kumar	9435	13-01-2022	111 F2 OF 2022-23	30-05-2022	29-08-2023	15 Months	In-Progress	Second Floor Roof Level
44	SSS-1044	Banka	Chandan	U.H.S Siljori	237.29	Lal Rupak Kumar Singh	1179	13-02-2020	69 F2 of 21-22 (25..8.21)	25-08-2021	24-11-2022	15 Months	In-Progress	Finishing
45	SSS-1046	Banka	Banka	U.H.S Basberwa	237.29	Anand Kumar	1180	13-02-2020	56 F2 of 21-22 (10.8.21)	10-08-2021	09-11-2022	15 Months	In-Progress	Finishing
46	SSS-1047	Banka	Shambhuganj	U.H.S Warsabad	237.29	Anand Kumar, Patna, Mob. 9934062407	3699	16-06-2021	237 F2 21-22 13.12.21 / 170.509	13-12-2021	12-03-2023	15 Months	In-Progress	Finishing
47	SSS-1048 (SSS-BK)	Banka	Barahat	U.H.S Tappadih	237.29	Ananya Infracity (Prop. Duddi Kumari,) (9031027170)	9240	24-12-2021	312 f2 of 21-22	05-01-2022	04-04-2023	15 Months	In-Progress	Finishing
48	SSS-1049	Begusarai	Chhaurahi	Uhs Amari	237.29	Raja Enterprises&co.	1181	13-02-2020	23 F2 of 2021-22 Date - 01.07.2021.	01-07-2021	30-09-2022	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
49	SSS-1050	Begusarai	Begusarai	Uhs Bahdarpur	237.29	Daya Ram Singh	1182	13-02-2020	206 F2 of 2020-21 Date 25-02-2021	25-02-2021	24-05-2022	15 Months	In-Progress	Finishing
50	SSS-1051	Begusarai	Barauni	Uhs Amarpur	237.29	Ram Babu Singh	4753	26-07-2021	95 F2 OF 2022-23	20-05-2022	19-08-2023	15 Months	In-Progress	First Floor Lintel Level
51	SSS-1052	Begusarai	Mansoorchak	Uhs Naipur Bahrapur	237.29	Ram Babu Singh	4754	26-07-2021	96 F2 OF 2022-23	20-05-2022	19-08-2023	15 Months	In-Progress	First Floor Lintel Level
52	SSS-1053	Begusarai	Garhpura	Uhs Korai	237.29	Kanchan Engicons Private Limited, Samastipur, Mob. 7979814575	3701	16-06-2021	87 F2 of 2021-22 Date- 16.09.2021	16-09-2021	15-12-2022	15 Months	In-Progress	Second Floor Roof Level
53	SSS-1055	Begusarai	Dandari	Uhs Bank	237.29	SANJAY KUMAR (9430003830)	7819	18-11-2021	313 F2 OF 21-22	06-01-2022	05-04-2023	15 Months	In-Progress	Finishing
54	SSS-1056 (SSS-BS)	Begusarai	Bachhwara	Uhs Chakiya Chiranjeevipur	237.29	Tanyansh Construction and Consultancy Pvt. Ltd.	9238	24-12-2021	403 F2 of 2021-22	10-02-2022	09-05-2023	15 Months	In-Progress	First Floor Lintel Level
55	SSS-1057	Begusarai	Chhaurahi	Uhs Aijni	237.29	Raja Enterprises&co.	1183	13-02-2020	24 F2 of 2021-22 Date- 01.07.2021	01-07-2021	30-09-2022	15 Months	In-Progress	Second Floor Lintel Level
56	SSS-1058	Begusarai	Dandari	Uhs Dandari	237.29	Sanjay Kumar	3929	25-06-2021	236 F2 of 2021-22 Date- 13.12.2021	13-12-2021	12-03-2023	15 Months	In-Progress	Finishing
57	SSS-1059	Begusarai	Begusarai	Uhs Iniyaar	237.29	Guddu Kumar, Patna city, Patna	3930	25-06-2021	117 f2 of 21-22	05-10-2021	04-01-2023	15 Months	In-Progress	First Floor Lintel Level
58	SSS-1061	Begusarai	Chhaurahi	Uhs Sahpur Patla	237.29	Ray & Raj Enigneering Private Limited	3700	16-06-2021	178 F2 of 2021-22 Date- 24.11.2021	24-11-2021	23-02-2023	15 Months	In-Progress	Finishing
59	SSS-1062	Begusarai	Begusarai	Uhs Maharathpur	237.29	Agni Kumar Singh, Begusarai, Mob. 9955164586	4487	15-07-2021	249 F2 of 2021-22 Date- 17.12.2021	17-12-2021	16-03-2023	15 Months	In-Progress	Finishing
60	SSS-1063	Begusarai	Barauni	Uhs Jaimra	237.29	Mritunjay Kumar	6616	30-09-2021	459 F2 of 2021-22	04-03-2022	03-06-2023	15 Months	In-Progress	Finishing
61	SSS-1065	Begusarai	Matihani	Uhs Mahajee	237.29	Ram Nuwas Kumar	6618	30-09-2021	328 F2 of 2021-22 Date- 17.01.2022	17-01-2022	16-04-2023	15 Months	In-Progress	Finishing
62	SSS-1066	Begusarai	Dandari	Uhs Meha	237.29	Nand Kishor Prasad Singh	1193	13-02-2020	158 F2 of 2020-21 Date- 15.11.2021	15-11-2021	14-02-2023	15 Months	In-Progress	Finishing
63	SSS-1068	Bhojpur	Agiaon	U.H.S Karwasin	237.29	Dhananjay Kumar, Arwal, Mob. 9801189346	6617	01-10-2021	286 f2 of 2021-22	28-12-2021	27-03-2023	15 Months	In-Progress	Second Floor Roof Leve
64	SSS-1073	Buxar	Chakki	Uhs Liladharpur	237.29	Rohit Kumar ojha	1196	13-02-2020	12 F2 of 2021-22/28.06.21	28-06-2021	27-09-2022	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
65	SSS-1076	Darbhangha	Kusheshwar Asthan East	Uhs Adalpur	237.29	M/S Tara Construction	4504	15-07-2021	367 sbd of 2021-22	29-01-2022	28-04-2023	15 Months	In-Progress	Finishing
66	SSS-1077	Darbhangha	Baheri	Uhs Gujrauli Ramauli	237.29	M/s Tara Const.	1195	13-02-2020	333 F2 of 2021-22 Date- 18-01-2022	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing
67	SSS-1079	Darbhangha	Benipur	Uhs Sajjanpura	237.29	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1095	12-02-2020	201 F2 OF 2020-21, DATED-24.02.2021	24-02-2021	23-05-2022	15 Months	In-Progress	Finishing
68	SSS-1080	Darbhangha	Kusheshwar Asthan West	Uhs Beri	237.29	M/s Tara Const.	1198	13-02-2020	334 f2 of 21-22	18-01-2022	17-04-2023	15 Months	In-Progress	First Floor Roof Level
69	SSS-1081	Darbhangha	Baheri	Uhs Madhuban	237.29	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1199	13-02-2020	197 F2 of 2020-21 Dated 23.02.2021	23-02-2021	22-05-2022	15 Months	In-Progress	Finishing
70	SSS-1083	Darbhangha	Baheri	Uhs Havidih	237.29	A. E. Construction, Darbhanga, Mob. 9471498414	7121	22-10-2021	09 F2 OF 2022-23	05-04-2022	04-07-2023	15 Months	In-Progress	Second Floor Roof Level
71	SSS-1086	Darbhangha	Bahadurpur	Uhs Khaira	237.29	M/s Harendra Const.	1050	12-02-2020	54 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	03-11-2022	15 Months	In-Progress	Finishing
72	SSS-1087	Darbhangha	Bahadurpur	Uhs Chakka Pirri	237.29	Annapurna Kumari	1094	12-02-2020	202 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	In-Progress	Finishing
73	SSS-1088	Darbhangha	Kusheshwar Asthan East	Uhs Kewatgama	237.29	Dharmendra Kumar Yadav	4502	15-07-2021	214 sbd of 21-22	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing
74	SSS-1091	Darbhangha	Benipur	Uhs Mayapur	237.29	M/s Harendra Const.	1246	14-01-2020	55 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	03-11-2022	15 Months	In-Progress	Finishing
75	SSS-1092	Darbhangha	Ghanshyampur	Uhs Ahirain	237.29	Dharmendra Kumar Yadav	4501	15-07-2021	215 sbd of 21-22	08-12-2021	07-03-2023	15 Months	In-Progress	Second Floor Roof Level
76	SSS-1093	Darbhangha	Singhwara	Uhs Hariharpur	237.29	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	4500	15-07-2021	323 sbd of 21-22	11-01-2022	10-04-2023	15 Months	In-Progress	First Floor Roof Level
77	SSS-1128	Gaya	Bodhgaya	U.H.S. Dulra	237.29	Mithlesh Kumar Singh	1032	12-02-2020	13 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	27-09-2022	15 Months	In-Progress	Finishing
78	SSS-1129	Gaya	Bodhgaya	U.H.S. Sahnu	237.29	Mithlesh Kumar Singh Mob.- 9931471924	1092	12-02-2020	03 F2 of 2020-21 Dt. 10.06.2021	10-06-2021	09-09-2022	15 Months	In-Progress	Finishing
79	SSS-1130	Gaya	Bankey Bazar	U.H.S. Bhaluhar	237.29	Sanju Kumari	1044	12-02-2020	104 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	In-Progress	First Floor Roof Level
80	SSS-1131	Gaya	Conch	U.H.S. Kabar	237.29	Dhananjay Kumar	2122	13-03-2020	287 f2 of 21-22	28-12-2021	27-03-2023	15 Months	In-Progress	Second Floor Roof Level

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
81	SSS-1132	Gaya	Conch	U.H.S. Khajuri	237.29	Om Shakti Construction (Prop.- Anil Kumar)	4104	01-07-2021	437 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	In-Progress	Ground Floor Roof Level
82	SSS-1133	Gaya	Conch	U.H.S. Tuturkhi	237.29	Prakash Construction	8850	09-12-2021	384 F2 of 2021-22	03-02-2022	02-05-2023	15 Months	In-Progress	Layout
83	SSS-1138	Gaya	Khizersarai	U.H.S. Bindaul	237.29	Mithlesh Kumar Singh Mob.- 9931471924	1101	12-02-2020	14 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	27-09-2022	15 Months	In-Progress	First Floor Roof Level
84	SSS-1139	Gaya	Khizersarai	U.H.S. Khizersarai	237.29	M/s Badhe Const.	1242	14-02-2020	255 F2 of 2021-22 Dt.- 20.12.2021	20-12-2021	19-03-2023	15 Months	In-Progress	Finishing
85	SSS-1141	Gaya	Tikari	U.H.S. Makhpa	237.29	Om Shakti Const.(prop-Anil kumar)	1241	14-02-2020	438 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	In-Progress	Second Floor Roof Leve
86	SSS-1142	Gaya	Tikari	U.H.S. Bhoari	237.29	Kamlesh MasscoN Pvt Ltd. MOB. 9334808205	4159	02-07-2021	65 F2 of 2021-22 Dt.- 17-08-2021	17-08-2021	16-11-2022	15 Months	In-Progress	Ground Floor Roof Level
87	SSS-1144	Gaya	Paraiya	U.H.S. Parsawan	237.29	Maa Mangla Const.	1243	14-02-2020	74 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	30-11-2022	15 Months	In-Progress	Ground Floor Roof Level
88	SSS-1146	Gaya	Dobhi	U.H.S. Dobhi	237.29	J.S Const.	1234	14-02-2020	118 F2 OF 2022-23	31-05-2022	30-08-2023	15 Months	In-Progress	Ground Floor Lintel Level
89	SSS-1147	Gaya	Dobhi	U.H.S. Bariya	237.29	M/S Azaj const.	1098	12-02-2020	378 F2 OF 2021-22	01-02-2022	30-04-2023	15 Months	In-Progress	Second Floor Roof Leve
90	SSS-1148	Gaya	Dumaria	U.H.S. Shiv Nagar	237.29	Sanju Kumari	1037	12-02-2020	105 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	In-Progress	Plinth Level
91	SSS-1152	Gaya	Fatehpur	U.H.S. Naudiha	237.29	Amit Ranjan , Patna , Mob. 9990920961	6624	30-09-2021	16 F2 OF 2022-23	06-04-2022	05-07-2023	15 Months	In-Progress	Ground Floor Roof Level
92	SSS-1153	Gaya	Gaya Sadar	U.H.S. Krit Nawada	237.29	Chandra Bhusan Kumar Mob.- 7903607486	4499	15-07-2021	44 F2 of 2020-21 Dt. 28.07.2021	28-07-2021	27-10-2022	15 Months	In-Progress	Finishing
93	SSS-1154	Gaya	Gaya Sadar	U.H.S. Arwan	237.29	Sanjay Kumar yadav	6562	27-09-2021	268 of 21-22	22-12-2021	21-03-2023	15 Months	In-Progress	First Floor Roof Level
94	SSS-1155	Gaya	Amas	U.H.S. Kalwan	237.29	Md Kamaluddin Khan	1280	18-02-2020	167 F2 of 2021-22 Dt-19.11.2021	19-11-2021	18-02-2023	15 Months	In-Progress	Ground Floor Roof Level
95	SSS-1156	Gaya	Atari	U.H.S. Narawat	237.29	Jai Kumar	1284	18-02-2020	108 F2 of 2021-22 Dt.-29.09.2021	29-09-2021	28-12-2022	15 Months	In-Progress	Second Floor Roof Leve
96	SSS-1157	Gaya	Tankuppa	U.H.S. Chowar	237.29	Maa Mangla Const.	1285	18-02-2020	75 f2 21-22	01-09-2021	30-11-2022	15 Months	In-Progress	Second Floor Roof Leve

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
97	SSS-1158	Gaya	Gurua	U.H.S. Dubba	237.29	Maa Mangla Const.	1087	12-02-2020	76 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	30-11-2022	15 Months	In-Progress	Second Floor Roof Level
98	SSS-1159	Gaya	Gurua	U.H.S. Raghunathkhap	237.29	Mony Construction	6670	30-09-2021	159 F2 of 2021-22 Dt.- 15.11.2021	15-11-2021	14-02-2023	15 Months	In-Progress	Second Floor Roof Level
99	SSS-1160	Gaya	Guraru	U.H.S. Barorah	237.29	Jai Kumar	1040	12-02-2020	185 F2 of 2022-23 Dt. 13-09-2022	13-09-2022	12-12-2023	15 Months	In-Progress	Plinth Level
100	SSS-1161	Gaya	Manpur	U.H.S. Iguna	237.29	J.S Const.	1203	13-02-2020	441 F2 OF 2021-22	24-02-2022	23-05-2023	15 Months	In-Progress	Second Floor Roof Level
101	SSS-1163	Gopalganj	Kuchaikote	Upgd High School Baidwali	237.29	M/S Akhileswar kr. Singh, Gopalganj Mob.9771648726	1177	13-02-2020	92 F2 of 2021-22 Date :- 21.09.2021	21-09-2021	20-12-2022	15 Months	In-Progress	Finishing
102	SSS-1164	Gopalganj	Kuchaikote	Upgd. High School Gopalpur Parsauni	237.29	M/S Sahib singh.const.	1287	18-02-2020	167 F2 2022-23	08-08-2022	07-11-2023	15 Months	In-Progress	Ground Floor Roof Level
103	SSS-1166	Gopalganj	Kuchaikote	Upgd High School Lachhpur	237.29	M/S Usha const.	1282	18-02-2020	53 F2 of 2021-22 date 4-8-2021	04-08-2021	03-11-2022	15 Months	In-Progress	Ground Floor Roof Level
104	SSS-1167	Gopalganj	Kuchaikote	Upgd. High School Semra	237.29	M/S Akhileswar kr. singh.	1097	12-02-2020	93 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,69,224 /-	21-09-2021	20-12-2022	15 Months	In-Progress	Second Floor Lintel Lev
105	SSS-1168	Gopalganj	Kateya	Upgd. High School Padariya	237.29	M/S Ashok Construction	7827	18-11-2021	30 SBD OF 2022-23	12-04-2022	11-07-2023	15 Months	In-Progress	Finishing
106	SSS-1169	Gopalganj	Kateya	Upgd High School Amahi Banke	237.29	Rajiv Kumar	7828	18-11-2021	85 SBD OF 2022-23	18-05-2022	17-08-2023	15 Months	In-Progress	First Floor Roof Level
107	SSS-1172	Gopalganj	Bhore	Upgd High School Vithua	237.29	Prem Sagar Yadav, Gopalganj, Mob. 9931591530	5676	19-08-2021	337 F2 of 2021-22 Date :- 18.01.2022 Rs. 1,88,91,428 /-	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing
108	SSS-1173	Gopalganj	Bhore	Upgd High School Jaitpur Rudrapur	237.29	Ashok Construction, Gopalganj, Mob. 9472612736	6671	30-09-2021	279 f2 of 2021-22	24-12-2021	23-03-2023	15 Months	In-Progress	Finishing
109	SSS-1174	Gopalganj	Panchdevari	Upgd High School Rajapur	237.29	M/S Akhileswar kr. singh.	1189	18-02-2020	94 SBD of 2021-22 Date :- 21.09.2021	21-09-2021	20-12-2022	15 Months	In-Progress	Finishing
110	SSS-1175	Gopalganj	Phulwariya	Upgd. High School Lakadi Banveer	237.29	M/S Sahib singh.const.	1089	12-02-2020				15 Months	In-Progress	Foundation

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
111	SSS-1179	Jamui	Sono	U.H.S.Babudih	237.29	Maheshwari Enterprises	5694	21-08-2021	252 f2 of 2022-23	09-12-2022	08-03-2024	15 Months	In-Progress	Foundation
112	SSS-1182	Jamui	Aliganj	U.H.S Hilsa Kodavaria	237.29	Maa vaishnavi Infra zone	1090	12-02-2020	59 F2 of 2021-22 date 13-08-2021	13-08-2021	12-11-2022	15 Months	Complete	Complete
113	SSS-1184	Jamui	Sono	U.H.S Churhait	237.29	Ashok Kumar Singh	1100	12-02-2020	17 F2 OF 2020-21 Date 23/07/2021	23-07-2021	22-10-2022	15 Months	In-Progress	Finishing
114	SSS-1188	Jamui	Sono	U.H.S.Keshofarka	237.29	Ashok Kumar Singh	1289	18-02-2020	18 F2 OF 2020-21 Date 29/06/2021	29-06-2021	28-09-2022	15 Months	Complete	Complete
115	SSS-1191	Jehanabad	Makhdumpur	Uhs Charh	237.29	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6611	30-09-2021	160 F2 of 2021-22 Dt.- 22.11.2021	22-11-2021	21-02-2023	15 Months	In-Progress	Finishing
116	SSS-1192	Jehanabad	Hulasganj	Uhs Narma	237.29	Systematic and Advance Construction Pvt. Ltd.	5693	21-08-2021	366 f2 of 21-22	29-01-2022	28-04-2023	15 Months	In-Progress	First Floor Roof Level
117	SSS-1193	Jehanabad	Ratani Faridpur	Uhs Kundila	237.29	Chandra Bhusan Kumar Mob.- 7903607486	5685	19-08-2021	11 F2 of 2022-23	05-04-2022	04-07-2023	15 Months	In-Progress	Second Floor Lintel Level
118	SSS-1194	Jehanabad	Ghoshi	Uhs Ranganj	237.29	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6609	30-09-2021	458 F2 of 2021-22	03-03-2022	02-06-2023	15 Months	In-Progress	Finishing
119	SSS-1195	Jehanabad	Makhdumpur	Uhs Dharaut	237.29	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6606	30-09-2021	173 f2 of 2022-23 date 26-08-2022	26-08-2022	25-11-2023	15 Months	In-Progress	First Floor Roof Level
120	SSS-1197	Kaimur	Chainpur	Upgraded +2 High School Kharigawan	237.29	Abhimanyu Kumar	4795	27-07-2021	452 SBD of 2021-22	02-03-2022	01-06-2023	15 Months	In-Progress	Ground Floor Roof Level
121	SSS-1198	Kaimur	Chainpur	Upgraded +2 High School Suhawal	237.29	Manoj Singh	5753	24-08-2021	108 SBD OF 2022-23	26-05-2022	25-08-2023	15 Months	In-Progress	Ground Floor Roof Level
122	SSS-1199	Kaimur	Mohania	Upgd. High School Shulpipara	237.29	Shree Ram Const.	1096	12-02-2020	439 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	In-Progress	Finishing
123	SSS-1203	Kaimur	Kudra	U.H.S. Kharahna	237.29	SAB construction, Rohtas, Mob. 725058322	6607	30-09-2021	426 F2 OF 2021-22	19-02-2022	18-05-2023	15 Months	Complete	Complete
124	SSS-1205	Kaimur	Chand	Upgraded +2 High School Jigina	237.29	Manoj Singh	5752	24-08-2021	306 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	In-Progress	First Floor Roof Level
125	SSS-1206	Kaimur	Rampur	Upgraded +2 High School Punawan	237.29	Shree Ram Const.	1328	19-02-2020	440 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	In-Progress	First Floor Roof Level
126	SSS-1207	Kaimur	Bhabua	Upgraded +2 High School Kukurhi	237.29	Manoj Singh	4792	27-07-2021	307 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	In-Progress	Second Floor Roof Level
127	SSS-1208	Kaimur	Bhabua	Upgraded +2 High School Bahuan	237.29	Manoj Singh	4786	27-07-2021	308 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	In-Progress	First Floor Roof Level

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
128	SSS-1210	Kaimur	Chainpur	Upgraded +2 High School Merh	237.29	Abhimanyu Kumar	4785	27-07-2021	453 SBD of 2021-22	02-03-2022	01-06-2023	15 Months	In-Progress	Ground Floor Roof Level
129	SSS-1211	Kaimur	Andhaura	U.H.S. Dighar	237.29	Manoj Singh	5751	24-08-2021				15 Months	In-Progress	Foundation
130	SSS-1212	Kaimur	Chainpur	Upgraded +2 High School Sirsi	237.29	Vijay Vardhan	5750	24-08-2021	404 sbd of 2021-22	10-02-2022	09-05-2023	15 Months	In-Progress	Finishing
131	SSS-1214	Kaimur	Nuwaw	Upgraded +2 High School Akolhi	237.29	Ashwini Projects & Marketting	4784	27-07-2021				15 Months	In-Progress	Foundation
132	SSS-1216	Kaimur	Durgavati	U.H.S. Kurari	237.29	Manoj Singh	4783	27-07-2021	19 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	In-Progress	Second Floor Roof Level
133	SSS-1217	Katihar	Barari	Uhs Khuriya Bakkikol	237.29	Puja Engicon Company Pvt. Ltd.	6608	30-09-2021	148 F2 of 2021-22 (02.11.2021)	02-11-2021	01-02-2023	15 Months	In-Progress	Finishing
134	SSS-1218	Katihar	Amdabad	Uhs Lakhhitola	237.29	Kunal Kush, Araria, Mob. 9431284182	5680	19-08-2021	242 f2 of 21-22	15-12-2021	14-03-2023	15 Months	In-Progress	Finishing
135	SSS-1219	Katihar	Manihari	Uhs Madarichak	237.29	Umesh Kumar Singh	6713	01-10-2021	197 F2 of 2021-22 (01.12.2021)	01-12-2021	28-02-2023	15 Months	In-Progress	Finishing
136	SSS-1221	Katihar	Korha	Uhs Sadalpur Kala	237.29	Ashok Kumar Singh	1510	25-02-2020	277 f2 of 21-22	24-12-2021	23-03-2023	15 Months	In-Progress	Ground Floor Roof Level
137	SSS-1222	Katihar	Korha	Uhs Madhura Jayanti	237.29	Ashok Kumar Singh	1492	25-02-2020	278 f2 of 21-22	24-12-2021	23-03-2023	15 Months	In-Progress	Ground Floor Lintel Level
138	SSS-1224	Khagaria	Mansi	U.H.S Chhoti Balha	237.29	Bablu Yadav, Khagaria, Mob. 9123221685	1265	25-02-2021	72 F2 of 2021-22 Date- 31.08.2021 (1,79,59,250/-)	31-08-2021	30-11-2022	15 Months	In-Progress	Finishing
139	SSS-1225	Khagaria	Gogri	U.H.S Patla Samaspur	237.29	Prasar Remodeling & construction Pvt Ltd.	6717	01-10-2021	232 F2 of 2021-22 Date- 10.12.2021 (1,95,97,992/-)	10-12-2021	09-03-2023	15 Months	In-Progress	Finishing
140	SSS-1231	Khagaria	Gogri	U.H.S. Sondiha	237.29	Puja Engicon Company Pvt. Ltd.	5679	19-08-2021	105 f2 21-22	27-09-2021	26-12-2022	15 Months	In-Progress	Foundation
141	SSS-1232	Khagaria	Beldaur	Upgrade Kanya High School Bela	237.29	NK Construction, Khagaria, Mob. 9430043184	6711	01-10-2021	155 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	In-Progress	First Floor Roof Level
142	SSS-1233	Khagaria	Beldaur	U.H.S Telihar	237.29	Sanjay Kumar	6700	01-10-2021	235 F2 of 2021-22 Date- 13.12.2021 (1,95,21,566/-)	13-12-2021	12-03-2023	15 Months	In-Progress	Finishing
143	SSS-1235	Khagaria	Beldaur	Upgrade M.S Chorhali (Hindi)	237.29	NK Construction, Khagaria, Mob. 9430043184	6703	01-10-2021	156 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	In-Progress	Second Floor Lintel Level
144	SSS-1236	Khagaria	Gogri	Uhs Baruna	237.29	Puja Engicon Company Pvt. Ltd.	5681	19-08-2021	106 f2 21-22	27-09-2021	26-12-2022	15 Months	In-Progress	Foundation

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
145	SSS-1237	Khagaria	Parbatta	U H S Araria	237.29	Puja Engicon Company Pvt. Ltd.	6699	01-10-2021	149 f2 21-22	02-11-2021	01-02-2023	15 Months	In-Progress	Ground Floor Roof Level
146	SSS-1244	Kishanganj	Dighalbank	Uhs Tappu Hat	237.29	Kunal Kush, Araria, Mob. 9431284182	6702	01-10-2021	239 sbd of 2022-23	30-11-2022	29-02-2024	15 Months	In-Progress	Ground Floor Lintel Level
147	SSS-1245	Kishanganj	Dighalbank	Uhs Laxmipur Burztola	237.29	Kunal Kush, Araria, Mob. 9431284182	6701	01-10-2021	240 sbd 2022-23	30-11-2022	29-02-2024	15 Months	In-Progress	Foundation
148	SSS-1246	Kishanganj	Dighalbank	Uhs Dahibhat Jagir	237.29	Kunal Kush, Araria, Mob. 9431284182	7120	22-10-2021	67 SBD OF 2022-23	07-05-2022	06-08-2023	15 Months	In-Progress	Finishing
149	SSS-1250	Lakhisarai	Suryagarha	U.H.S Husaina	237.29	Maa vaishnavi Infra zone	1326	19-02-2020	77 F2 2021-22 date 1-9-2021	01-09-2021	30-11-2022	15 Months	In-Progress	Finishing
150	SSS-1255/ SSS-MP1	Madhepura	Udakishunganj	U.H.S.S. Singarpur	237.29	B.S.solution, N colony Saharsa 6201617585	9219	23-12-2021				15 Months	In-Progress	Foundation
151	SSS-1256	Madhepura	Shankarpur	U.H.S.S. Basantpur North	237.29	M/S SACHIN KUMARA, NALANDA	1962	08-03-2022	83 SBD OF 2022-23	17-05-2022	16-08-2023	15 Months	In-Progress	Second Floor Roof Leve
152	SSS-1257	Madhepura	Shankarpur	U.H.S.S. Behrari	237.29	M/S SACHIN KUMARA, NALANDA	1972	09-03-2022	84 SBD OF 2022-23	17-05-2022	16-08-2023	15 Months	In-Progress	Finishing
153	SSS-1258	Madhepura	Shankarpur	U.H.S.S. Hasanpura	237.29	M/S Sachin Kumar	5749	24-08-2021	389 SBD of 2021-22, 04.02.22	04-02-2022	03-05-2023	15 Months	In-Progress	Finishing
154	SSS-1259	Madhepura	Shankarpur	U.H.S.S. Jharkaha No. 01	237.29	Santosh Kumar	5748	24-08-2021	201 SBD of 2021-22, 03-12-2021 (20109028)	03-12-2021	02-03-2023	15 Months	In-Progress	Finishing
155	SSS-1262	Madhepura	Ghailadh	Utramit Kameshwar H.S.S. Parmanpur	237.29	Pranav Kumar	5746	24-08-2021	126SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	In-Progress	Finishing
156	SSS-1263	Madhepura	Ghailadh	U.H.S.S. Srinagar	237.29	Samir Kumar	5745	24-08-2021	387 sbd of 2021-22	04-02-2022	03-05-2023	15 Months	In-Progress	Finishing
157	SSS-1264	Madhepura	Kumarkhand	U.H.S.S. Parmanandpur	237.29	Samir Kumar	5744	24-08-2021	388 SBD of 2021-22, 04.02.22	04-02-2022	03-05-2023	15 Months	In-Progress	Finishing
158	SSS-1268	Madhepura	Madhepura	U.H.S.S. Sahugadh	237.29	Pranav Kumar	5799	25-08-2021	127SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	In-Progress	Second Floor Roof Level
159	SSS-1269	Madhepura	Madhepura	U.H.S.S. Hasanpur	237.29	Rakesh Kumar	1322	19-02-2020	283 F2 OF 2021-22: 27-12-2021	27-12-2021	26-03-2023	15 Months	In-Progress	Second Floor Roof Leve
160	SSS-1270	Madhepura	Madhepura	Mahanth Vasudev U.H.S.S. Khopaiti	237.29	Pranav Kumar	5800	25-08-2021	128SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	In-Progress	Finishing
161	SSS-1272	Madhepura	Madhepura	U.H.S.S. Maliya	237.29	Amit Kumar, Madhepura, Mob. 9431254637	6257	14-09-2021	189 F2 of 2021-22, 29-11-2021 (19339673)	29-11-2021	28-02-2023	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
162	SSS-1274	Madhepura	Murliganj	U.H.S.S. Belokala	237.29	Bulbul Kumari , Madhepura, Mob. 9262749777	7156	23-10-2021	217 f2 2022-23 21-11-2022	21-11-2022	20-02-2024	15 Months	In-Progress	Layout
163	SSS-1276	Madhepura	Bihariganj	U.H.S.S. Gangora	237.29	M/S Sona Infrastructure(Prop-Md salman)	1484	25-02-2020	222 F2 of 2021-22 Date 09-12-2021	09-12-2021	08-03-2023	15 Months	In-Progress	Finishing
164	SSS-1278	Madhepura	Singheshwar	U.H.S.S. Ithari	237.29	Vivek Kumar	7148	23-10-2021	338 f2 of 21-22	18-01-2022	17-04-2023	15 Months	In-Progress	Second Floor Roof Leve
165	SSS-1279	Madhepura	Puraini	U.H.S.S. Chatanma	237.29	M/S Sona Infrastructure(Prop-Md salman)	1489	25-02-2020	223 F2 of 2021-22, 09-12-2021 (19363813)	09-12-2021	08-03-2023	15 Months	In-Progress	Finishing
166	SSS-1280	Madhepura	Puraini	U.H.S.S. Durgapur	237.29	Ananya Construction, Patna, Mob. 9334745882	6841	06-10-2021	173 F2 of 2021-22, 23-11-2021 (19450860)	23-11-2021	22-02-2023	15 Months	In-Progress	Finishing
167	SSS-1282	Madhepura	Chousa	U.H.S.S. Morsanda	237.29	Vivek Kumar	7149	23-10-2021	482 F2 OF 2021-22	29-03-2022	28-06-2023	15 Months	In-Progress	Ground Floor Roof Level
168	SSS-1283	Madhepura	Chousa	UPGRADED H.S CHIRORI/Ajgaiwa	237.29	Sona Infrastructure	7144	23-10-2021	224 F2 of 2021-22, 09-12-2021 (19647055)	09-12-2021	08-03-2023	15 Months	In-Progress	Finishing
169	SSS-1284 (SSS-MP1)	Madhepura	Chousa	U.Urdu.H.S.S. Paina	237.29	B.S.solution, N colony Saharsa 6201617585	9219	23-12-2021				15 Months	Not started	Not started
170	SSS-1286	Madhepura	Gamhariya	Bhikha Kanya U.H.S.S. Parwaha	237.29	Nishant Nilay	5801	25-08-2021	202 SBD of 2021-22, 03-12-2021 (19805838)	03-12-2021	02-03-2023	15 Months	In-Progress	Finishing
171	SSS-1287	Madhepura	Gwalpara	U.H.S.S. Sarauni Kala	237.29	M/S Sona Infrastructure	7143	23-10-2021	392 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	In-Progress	Finishing
172	SSS-1288	Madhepura	Gwalpara	U.H.S. Taruneshwarpur	237.29	Bulbul Kumari , Madhepura, Mob. 9262749777	7133	23-10-2021	218 f2 of 2022-2023 dt 21.11.2022	21-11-2022	20-02-2024	15 Months	In-Progress	Layout
173	SSS-1292	Munger	Tarapur	Uhs Gazipur	237.29	RAJEEV KUMAR SINGH (7004009263)	7817	18-11-2021	254 F2 of 2021-22 Date- 20.12.2021 (1,60,39,096/-)	20-12-2021	19-03-2023	15 Months	In-Progress	Finishing
174	SSS-1293	Munger	H Kharagpur	Uhs Rataitha li	237.29	Amit Kumar, Sabour, Bhagalpur, Mob. 8050100000	7145	23-10-2021	193 F2 OF 2022-23	13-10-2022	12-01-2024	15 Months	In-Progress	Ground Floor Roof Level
175	SSS-1294	Nalanda	Ekangarsarai	Uhs Barsiyawan	237.29	Parmar Construction Add- C73, Hanuman Nagar,Mob.- 9801944728	1514	25-02-2020	147 F2 of 2021-22 Dated - 02.11.2021	02-11-2021	01-02-2023	15 Months	In-Progress	Finishing
176	SSS-1298	Nawada	Hisua	Upgraded High School Srirampur	237.29	Kiran Devi	1686	03-03-2020	315 F2 OF 21-22	06-01-2022	05-04-2023	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
177	SSS-1299	Nawada	Kashichak	Upgraded High School Belar	237.29	Techwill Construction Pvt. Ltd.	7147	23-10-2021	144 F2 of 2021-22 Dt.-02.11.2021	02-11-2021	01-02-2023	15 Months	In-Progress	Foundation
178	SSS-1300	Nawada	Pakriwarama	Upgraded High School Kuraihata	237.29	M/S Ananya Const.	1048	12-02-2020	174 F2 of 2021-22 Dt.-23.11.2021	23-11-2021	22-02-2023	15 Months	In-Progress	Second Floor Roof Level
179	SSS-1302	Nawada	Pakriwarama	Upgraded High School Anjunar	237.29	M/S Ananya Const.	1420	20-02-2020	175 F2 of 2021-22 Dt.-23.11.2021	23-11-2021	22-02-2023	15 Months	In-Progress	Foundation
180	SSS-1304	Nawada	Pakriwarama	Upgraded High School Bhaluki	237.29	Chandra Bhusan Kumar Mob.- 7903607486	8856	09-12-2021	391 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	In-Progress	Second Floor Roof Level
181	SSS-1306	Nawada	Rajauli	Upgraded High School Karigaon	237.29	Chandra Bhusan Kumar Mob.- 7903607486	7131	23-10-2021	185 F2 of 2021-22 Dt. 26.11.2021	26-11-2021	25-02-2023	15 Months	In-Progress	Finishing
182	SSS-1307	Nawada	Sirdala	Upgraded High School Bulua Tary	237.29	Surendra Kumar	1441	20-02-2020	66 F2 of 2021-22 Dt. 18.08.2021	18-08-2021	17-11-2022	15 Months	Complete	Complete
183	SSS-1308 (SSS-NW)	Nawada	Govindpur	Upgraded High School Mahawara	237.29	Gokul Vasudev Constn. Pvt. Ltd.	301	01-01-2021	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	11-04-2023	15 Months	Complete	Complete
184	SSS-1309	Nawada	Hisua	Upgraded High School Dafalpura	237.29	Kiran Devi	1035	12-02-2020	314 F2 OF 2021-22	06-01-2022	05-04-2023	15 Months	Complete	Complete
185	SSS-1310 (SSS-NW)	Nawada	Nardiganj	Upgraded High School Sambhri	237.29	Gokul Vasudev Constn. Pvt. Ltd.	301	01-01-2021	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	11-04-2023	15 Months	In-Progress	Finishing
186	SSS-1476	Pashchim Champaran	Madhubani	U.H.S Sohagi Barwa	237.29	Sharda Chandel Contract Pvt.Ltd.	1678	03-03-2020	372 sbd of 21-22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing
187	SSS-1477	Pashchim Champaran	Lauriya	Uhs Motipur	237.29	Sharda Chandel Contract Pvt.Ltd.	1682	03-03-2020	377 sbd of 21-22	31-01-2022	30-04-2023	15 Months	In-Progress	Second Floor Roof Level
188	SSS-1481	Pashchim Champaran	Madhubani	U.H.S Nainaha Chiurahi	237.29	Sharda Chandel Contract Pvt.Ltd.	1695	03-03-2020	374 SBD OF 2021-2022 Date 31.1.22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing
189	SSS-1484	Pashchim Champaran	Bagaha-II	U.H.S Bansgaon	237.29	Sharda Chandel Contract Pvt.Ltd.	1681	03-03-2020	375 SBD OF 2021-2022 Date 31-1-22	31-01-2022	30-04-2023	15 Months	In-Progress	First Floor Roof Level
190	SSS-1487	Pashchim Champaran	Bhitaha	U.H.S Baluwadwa	237.29	Laksh Grih Contract Pvt. Ltd.	1732	03-03-2020	369 SBD OF 2021-2022	31-01-2022	30-04-2023	15 Months	In-Progress	Second Floor Lintel Lev
191	SSS-1490	Pashchim Champaran	Lauriya	U.H.S.Gobraura	237.29	Sharda Chandel Contract Pvt.Ltd.	1986	09-03-2020	114 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	In-Progress	Ground Floor Roof Level
192	SSS-1491	Pashchim Champaran	Madhubani	U.H.S Pakrihawa Daunaha	237.29	Sharda Chandel Contract Pvt.Ltd.	1984	09-03-2020	376 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
193	SSS-1495	Pashchim Champaran	Bagaha-I	U.H.S Siswa Basantpur	237.29	Sidhu Enterprises	3623	11-06-2021	21 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	In-Progress	Ground Floor Roof Level
194	SSS-1497	Pashchim Champaran	Madhubani	Uhs Baghwa	237.29	Laksh Grih Contract Pvt. Ltd.	3627	11-06-2021	370 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing
195	SSS-1499	Pashchim Champaran	Sikta	U.H.S Dhankutwa	237.29	Sakal Deo Mishra	5795	25-08-2021	121 SBD of 2021-22, 07.10.21 , / (Rs18155081.00)	07-10-2021	06-01-2023	15 Months	In-Progress	Second Floor Roof Level
196	SSS-1501	Pashchim Champaran	Majhulia	U.H.S Dhokrahan	237.29	Anil Kumar Mishra	4800	28-07-2021	321 sbd of 21-22	11-01-2022	10-04-2023	15 Months	In-Progress	Second Floor Lintel Level
197	SSS-1502	Pashchim Champaran	Jogapatti	Govt. U.H.S.Chamainia	237.29	Anil Kumar Mishra	4802	28-07-2021	322 sbd of 21-22	11-01-2022	10-04-2023	15 Months	In-Progress	Finishing
198	SSS-1504	Pashchim Champaran	Sikta	U.H.S Mahesada	237.29	Satish Kumar	5794	25-08-2021	110 SBD of 2021-22 ,01.10.2021 , (Rs.20152001.00)	01-10-2021	31-12-2022	15 Months	In-Progress	Finishing
199	SSS-1506	Pashchim Champaran	Bhitaha	U.H.S Lakshmipur	237.29	Laksh Grih Contract Pvt. Ltd.	3624	11-06-2021	371 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing
200	SSS-1509	Pashchim Champaran	Sikta	U.H.S Gauripur	237.29	M/S Raj Constn.	5793	25-08-2021	309 sbd of 21-22	05-01-2022	04-04-2023	15 Months	In-Progress	Ground Floor Roof Level
201	SSS-1510	Pashchim Champaran	Gaunaha	U.H.S Parsanda	237.29	Bran Contract Pvt. Ltd.	3621	11-06-2021	97 SBD OF 2022-23	21-05-2022	20-08-2023	15 Months	In-Progress	First Floor Roof Level
202	SSS-1512	Pashchim Champaran	Majhulia	U.H.S Rajabhar	237.29	Sakal Deo Mishra	5792	25-08-2021	123 sbd 21-22	07-10-2021	06-01-2023	15 Months	In-Progress	Finishing
203	SSS-1513	Pashchim Champaran	Majhulia	U.H.S Gudara	237.29	Shakal Deo Mishra	1985	09-03-2020	124 sbd 21-22	07-10-2021	06-01-2023	15 Months	In-Progress	Second Floor Roof Level
204	SSS-1311	Patna	Paliganj	U.H.S. Piyarpura	237.29	Kanika Shree Civcon (OPC) Pvt. Ltd.	6256	14-09-2021	121 F2 of 2022-23	31-05-2022	30-08-2023	15 Months	In-Progress	Second Floor Lintel Level
205	SSS-1312	Patna	Fatuha	U.H.S.Daulatpur	237.29	M/s A.B. Buildicon, Mob. 9631709250	7808	18-11-2021	319 F2 OF 2021-22	10-01-2022	09-04-2023	15 Months	In-Progress	First Floor Roof Level
206	SSS-1314	Patna	Phulwarisharif	U.H.S.Kurkuri	237.29	M/S Matri Kripa Associates	520	22-01-2020	182 F2 of 2021-22 Dated- 25.11.2021 Rs. 170.4459	25-11-2021	24-02-2023	15 Months	In-Progress	Finishing
207	SSS-1097	Purbi Champaran	Chakia	Uhs Bhagwanpur	237.29	M/S Hari Om Construction,	4109	01-07-2021	474 F2 OF 2021-22	21-03-2022	20-06-2023	15 Months	In-Progress	Ground Floor Roof Level
208	SSS-1099	Purbi Champaran	Ghorasahan	Uhs Ghorasahan Boys	237.29	ROHAN CONSTRUCTION PVT. LTD. (9661590724)	7814	18-11-2021	435 F2 OF 2021-22	22-02-2022	21-05-2023	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
209	SSS-1101	Purbi Champaran	Harsidhi	Sri Rameshwar Uhs Sonbarsa	237.29	Md Afroj Alam	1236	14-01-2020	256 sbd of 21-22	20-12-2021	19-03-2023	15 Months	In-Progress	Second Floor Roof Level
210	SSS-1102	Purbi Champaran	Kalyanpur	Uhs Kaithwalia	237.29	Mk Enterprises	1235	14-01-2020	31 F2 of 2021-22 ,09.07.2021 (Rs. 17089874.00)	09-07-2021	08-10-2022	15 Months	In-Progress	Finishing
211	SSS-1103	Purbi Champaran	Kalyanpur	Uhs Balua	237.29	M/S Hariom Construction, AT-Ambika Nagar , Motihari	1229	14-01-2020	27 F2 of 2021-22 ,07.07.2021 (Rs. 17278068.00)	07-07-2021	06-10-2022	15 Months	In-Progress	Finishing
212	SSS-1106	Purbi Champaran	Kotwa	Uhs Rajapur Mathiya	237.29	S N S Infrasarvices pvt. Ltd.	1228	14-01-2020	10 F2 of 2021-22 ,18.06.2021 , (Rs.19678871)	18-06-2021	17-09-2022	15 Months	In-Progress	Finishing
213	SSS-1110	Purbi Champaran	Mehsi	Uhs Kataha	237.29	M/S Ganpati Construction	4108	01-07-2021	358 f2 of 21-22	27-01-2022	26-04-2023	15 Months	In-Progress	Layout
214	SSS-1111	Purbi Champaran	Motihari	Uhs Rulahi Colony No 1	237.29	Maa vaishno const.	1233	14-01-2020	73 F2 OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	First Floor Roof Level
215	SSS-1112	Purbi Champaran	Motihari	Uhs Tikulia	237.29	Rajesh prasad kushwaha	1232	14-01-2020	393 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	In-Progress	Ground Floor Roof Level
216	SSS-1113	Purbi Champaran	Paharpur	Uhs Tharghatti	237.29	Maa vaishno const.	1231	14-01-2020	133 F2 OF 2022-23	15-07-2022	14-10-2023	15 Months	In-Progress	First Floor Roof Level
217	SSS-1114	Purbi Champaran	Paharpur	Uhs Nauwadiah	237.29	M/S A. S. Construction	5755	24-08-2021	383 sbd of 2021-22	03-02-2022	02-05-2023	15 Months	In-Progress	Second Floor Roof Level
218	SSS-1117	Purbi Champaran	Phenhara	Uhs Chunmunia Kaloo Pakar	237.29	Vijay Kumar Singh	1279	18-02-2020	33 F2 OF 2022-23	18-04-2022	17-07-2023	15 Months	In-Progress	Finishing
219	SSS-1118	Purbi Champaran	Ramgarhwa	Uhs Jaitapur	237.29	Vijay Kumar Singh	5754	24-08-2021	34 SBD OF 2022-23	18-04-2022	17-07-2023	15 Months	In-Progress	First Floor Roof Level
220	SSS-1120	Purbi Champaran	Sangrampur	Uhs Ghusiyar	237.29	Rajesh Kumar Singh	4107	01-07-2021	446 F2 OF 2021-22	28-02-2022	27-05-2023	15 Months	In-Progress	Finishing
221	SSS-1123	Purbi Champaran	Sugauli	Uhs Sugaon	237.29	Mata Vaishno And Chandel Construction pvt. Ltd.	4794	27-07-2021	112 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	In-Progress	Second Floor Roof Level
222	SSS-1321	Purnea	Dhamdaha	Upgraded H S Chandrahi	237.29	Parasnath Constn.	7137	23-10-2021	219 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing
223	SSS-1322 (SSS-PU)	Purnea	Dhamdaha	Upgraded H S Damaili Harijan	237.29	Anil Kumar Singh, Katihar	9241	24-12-2021	82 F2 OF 2022-23	13-05-2022	12-08-2023	15 Months	In-Progress	Finishing
224	SSS-1323	Purnea	Dhamdaha	Upgraded Kanya H S Baghwa	237.29	Mahavir Const.(prop-Deepa Singh)	1680	03-03-2020	247 F2 of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
225	SSS-1324	Purnea	Rupauli	Upgraded H S Mahballa	237.29	Kamlesh Masscom Pvt Ltd	6244	14-09-2021	130 F2 of 2020-21 (26.10.2021)	26-10-2021	25-01-2023	15 Months	In-Progress	First Floor Roof Level
226	SSS-1325	Purnea	Rupauli	Upgraded H S Bhowa Kanp	237.29	Sanjeev Ranjan Sinha	7135	23-10-2021	347 f2 of 21-22	24-01-2022	23-04-2023	15 Months	In-Progress	First Floor Roof Level
227	SSS-1326	Purnea	Rupauli	Upgraded H S Charrapatti	237.29	Kamlesh Masscom Pvt Ltd	6240	14-09-2021	238 F2 of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	In-Progress	Ground Floor Roof Level
228	SSS-1327	Purnea	Rupauli	Upgraded H S Teentanga	237.29	M/s Ananya Construction	7138	23-10-2021	176 F2 of 2021-22 (23.11.2021)	23-11-2021	22-02-2023	15 Months	In-Progress	Finishing
229	SSS-1328	Purnea	Barhara Kothi	Upgraded H S Balu Tol	237.29	Prashanth Const.	1687	03-03-2020	51 F2 of 2021-22 (04.08.2021)	04-08-2021	03-11-2022	15 Months	In-Progress	Finishing
230	SSS-1329	Purnea	Barhara Kothi	Upgraded H S Hanuman Nagar K	237.29	Prashanth Const.	2024	12-03-2020	52 F2 of 2021-22 (04.08.2021)	04-08-2021	03-11-2022	15 Months	In-Progress	Finishing
231	SSS-1330	Purnea	Banmankhi	Upgraded H S Mirchaibari	237.29	Mahavir Construction (Prop.- Deepa Singh)	6253	14-09-2021	248 SBD of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	In-Progress	Second Floor Roof Level
232	SSS-1331	Purnea	Banmankhi	Upgraded H S Dhokar Dhara	237.29	Parasnath Constn.	7139	23-10-2021	220 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing
233	SSS-1332	Purnea	Banmankhi	Upgraded H S Radha Nagar	237.29	Parasnath Constn.	7140	23-10-2021	221 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing
234	SSS-1333	Purnea	Banmankhi	Upgraded H S Raghunathpur	237.29	Sanjeev Ranjan Sinha	6271	15-09-2021	299 F2 of 2021-22 (30.12.2021)	30-12-2021	29-03-2023	15 Months	In-Progress	Finishing
235	SSS-1334	Purnea	Krityanand Nagar	Upgrade H S Begampur Khata	237.29	Sanjeev Ranjan Sinha	7132	23-10-2021	243 f2 of 21-22	15-12-2021	14-03-2023	15 Months	In-Progress	Finishing
236	SSS-1335	Purnea	Bhawanipur	Upgraded H S Dumra	237.29	Aditya Kumar Singh	7158	23-10-2021	157 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	In-Progress	Second Floor Roof Level
237	SSS-1337	Purnea	Bhawanipur	Upgraded H S Durgapur	237.29	Praveen Kumar Das	1990	12-03-2020	285 SBD of 2021-22 (28.12.2021)	28-12-2021	27-03-2023	15 Months	In-Progress	Finishing
238	SSS-1338	Purnea	Purnea East	Upgraded H S Madarpur	237.29	Ranjeet Kumar	6301	16-09-2021	342 f2 of 2021-22	29-01-2022	28-04-2023	15 Months	In-Progress	Finishing
239	SSS-1339	Purnea	Purnea East	Upgraded H S Majhua	237.29	Kamlesh Masscom Pvt Ltd	6302	16-09-2021	131 F2 Of 2020-21 (26.10.2021)	26-10-2021	25-01-2023	15 Months	In-Progress	Finishing
240	SSS-1340	Purnea	Banmankhi	Upgraded H S Lalagarh	237.29	Parasnath Construction	8858	09-12-2021	294 F2 2021-22	29-12-2021	28-03-2023	15 Months	In-Progress	Finishing
241	SSS-1341	Rohtas	Rajpur	U.H.S Mangarwaliya	237.29	Anil Ray	7162	23-10-2021	434 F2 OF 2021-22	22-02-2022	21-05-2023	15 Months	In-Progress	Second Floor Roof Level
242	SSS-1353	Rohtas	Sasaram	U.H.S Belarhi	237.29	Shree Ram Const.	1439	20-02-2020	122 F2 of 2022-23 31-05-2022	31-05-2022	30-08-2023	15 Months	In-Progress	Ground Floor Lintel Level

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
243	SSS-1354	Rohtas	Nasriganj	U.H.S. Dhanaw Khas	237.29	M/s SAB. Construction, Mob. 7250583221	7164	23-10-2021	229 F2 of 2021-22 date 10.12.2021	10-12-2021	09-03-2023	15 Months	In-Progress	Finishing
244	SSS-1359	Saharsa	Saur Bazar	Uss Maheshpur	237.29	MANIKANT KUMAR (9534442442)	7811	18-11-2021	325 F2 2021-22 ;12.01.22	12-01-2022	11-04-2023	15 Months	In-Progress	Finishing
245	SSS-1360	Saharsa	Salkhua	Uss Goshpur	237.29	Ashwini Ashish	6269	15-09-2021	284 f2 of 2021-22	28-12-2021	27-03-2023	15 Months	In-Progress	Finishing
246	SSS-1361	Saharsa	Sonbarsa	Uss Nonaiti	237.29	Prasar Remodelling & Construction Pvt. Ltd.	7168	23-10-2021	310 F2 2021-22 ;05.01.22	05-01-2022	04-04-2023	15 Months	In-Progress	Finishing
247	SSS-1362	Saharsa	Mahishi	Uss Mahpura	237.29	M/S Puja Constn.	5804	25-08-2021	264 SBD 2021-22 ;21.12.21	21-12-2021	20-03-2023	15 Months	In-Progress	Finishing
248	SSS-1363	Saharsa	Saur Bazar	Uss Rampur	237.29	Ajay Kumar Saharsa, Mob. 7004007652	5689	21-08-2021	365 f2 of 21-22	29-01-2022	28-04-2023	15 Months	In-Progress	Ground Floor Roof Level
249	SSS-1364	Saharsa	Patarghat	Uss Kamaljari	237.29	Swiss Constn.	7170	23-10-2021	161 F2 of 2021-22, 16-11-2021 (18335401)	16-11-2021	15-02-2023	15 Months	In-Progress	Finishing
250	SSS-1366/ SSS-SH-2	Saharsa	Nauhatta	Annpurna Uss Barahi	237.29	B.S.solution, N colony Saharsa 6201617585	9220	23-12-2021	235 Sbd of 2022-23 dt-28.11.2022	28-11-2022	27-02-2024	15 Months	In-Progress	Plinth Level
251	SSS-1367	Saharsa	Patarghat	Mouni Uss Kahra	237.29	M/s Puja Constn.	8834	09-01-2021	274 SBD 2021-22 ;24.12.21	24-12-2021	23-03-2023	15 Months	In-Progress	Finishing
252	SSS-1368	Saharsa	Sattar Kattaiya	Uss Murli Basantpur	237.29	M/s Puja Constn.	7179	23-10-2021	275 F2 OF 2021-22 24.12.2021	24-12-2021	23-03-2023	15 Months	In-Progress	Finishing
253	SSS-1370	Saharsa	Kahara	Uss Basudewa	237.29	Surya Narayan Choudhary	6524	24-09-2021	348 SBD of 2021-22 24.01.2022	24-01-2022	23-04-2023	15 Months	In-Progress	Finishing
254	SSS 1371/ SSS SH -2	Saharsa	Nauhatta	Uss Auriya Ramauti	237.29	B.S.solution, N colony Saharsa 6201617585	9220	23-12-2021	235 Sbd of 2022-23 dt-28.11.2022	28-11-2022	27-02-2024	15 Months	In-Progress	Layout
255	SSS-1372	Saharsa	Sattar Kattaiya	Uss Bijalpur	237.29	M/S Puja Constn.	5803	25-08-2021	265 SBD OF 2021-22 21.12.2021	21-12-2021	20-03-2023	15 Months	In-Progress	Finishing
256	SSS-1374	Saharsa	Saur Bazar	Uss Rupauli	237.29	MANIKANT KUMAR (9534442442)	7826	18-11-2021	184 F2 of 2021-22 26-11-2021 (17451011)	26-11-2021	25-02-2023	15 Months	In-Progress	Finishing
257	SSS-1375	Samastipur	Rosera	U.H.S Dhattha	237.29	Ray & Raj Enigneering Private Limited	8270	01-12-2021	335 f2 of 2021-22	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing
258	SSS-1376 (SSS-SP)	Samastipur	Singhiya	Uhs Basua	237.29	Anil Kumar (7542091631)	9221	23-12-2021	317 sbd 21-22	06-01-2022	05-04-2023	15 Months	In-Progress	Ground Floor Lintel Level

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
259	SSS-1377	Samastipur	Mohanpur	U.H.S Mohanpur, Samastipur	237.29	S. R Construction,	6458	23-09-2021	166 F2 of 2021-22 Dated-18.11.21	18-11-2021	17-02-2023	15 Months	In-Progress	Foundation
260	SSS-1378	Samastipur	Kalyanpur	Uhs Malipur	237.29	Bhola Kumar	6422	22-09-2021	216 F2 2022-23	18-11-2022	17-02-2024	15 Months	In-Progress	Foundation
261	SSS-1379	Samastipur	Rosera	U H S Kalwara	237.29	B. P. Engicon Pvt. Ltd.	1443	20-02-2020	114 f2 21-22	05-10-2021	04-01-2023	15 Months	In-Progress	First Floor Roof Level
262	SSS-1383	Samastipur	Kalyanpur	Uhs Khajuri	237.29	M.K Enterprises	1444	20-02-2020	32 F2 of 2021-21 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	In-Progress	Second Floor Roof Leve
263	SSS-1392	Samastipur	Bithan	U.H.S. Belsandi	237.29	Kanchan Engicon Private Limited	6457	23-09-2021	353 f2 of 21-22	25-01-2022	24-04-2023	15 Months	In-Progress	Ground Floor Roof Level
264	SSS-1397	Samastipur	Kalyanpur	U.H.S Namapur	237.29	Bhola Kumar	1512	25-02-2020	311 F2 Of 2021-2022 date of comm. 05-01-22	05-01-2022	04-04-2023	15 Months	In-Progress	Finishing
265	SSS-1398	Samastipur	Pusa	Uh.S. Gopalpur	237.29	Jugnoo Kumar	1511	25-02-2020	06 F2 of 2021-22 Dated-16.06.21	16-06-2021	15-09-2022	15 Months	In-Progress	Finishing
266	SSS-1400	Samastipur	Mohiuddin Nagar	Uhs Mohiuddin Nagar	237.29	Manoj Kumar Singh	1442	20-02-2020	47 F2 of 2021-22 Dated-03.08.21	03-08-2021	02-11-2022	15 Months	In-Progress	Finishing
267	SSS-1402	Samastipur	Khanpur	Utkramit Uchch Madhamik School Bikrampatti	237.29	R.S Buideon pvt.ltd	1692	03-03-2020	422 F2 Of 2021-2022 date 18-02-2022	18-02-2022	17-05-2023	15 Months	In-Progress	Finishing
268	SSS-1406	Samastipur	Bithan	U.H.S. Ujan	237.29	B. P. Engicon Pvt. Ltd.	7178	23-10-2021	416 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	In-Progress	Ground Floor Roof Level
269	SSS-1409	Samastipur	Singhiya	U H S School Kundal	237.29	Ray & Raj Engg.Pvt. Ltd	2176	16-03-2020	179 F2 Of 2021-22 date24.11.21	24-11-2021	23-02-2023	15 Months	In-Progress	Finishing
270	SSS-1411	Samastipur	Khanpur	Uh S Vishanpur	237.29	Ray & Raj Engg.Pvt. Ltd	2175	16-03-2020	180 F2 of 2021-22 date of comm. 24-11-2021	24-11-2021	23-02-2023	15 Months	In-Progress	Finishing
271	SSS-1413	Samastipur	Rosera	U.H. School Rahua	237.29	Parmar Const.	2123	13-03-2020	98 SBD OF 2022-23	23-05-2022	22-08-2023	15 Months	In-Progress	Plinth Level
272	SSS-1414	Samastipur	Mohiuddin Nagar	Upgrade High School Kursaha	237.29	Manoj Kumar Singh	7175	23-10-2021	164 F2 of 2021-22 date 18-11-2021	18-11-2021	17-02-2023	15 Months	In-Progress	Finishing
273	SSS-1417	Samastipur	Samastipur	U.H.S Harpur Alauth	237.29	M.K Enterprises	2111	13-03-2020	34 F2 of 2021-22 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
274	SSS-1418	Samastipur	Shivajinagar	U.H.S Dahiya	237.29	M/S A.E Construction	2118	13-03-2020	427 F2 Of 2021-2022 date 21-2-2022	21-02-2022	20-05-2023	15 Months	In-Progress	Finishing
275	SSS-1421	Samastipur	Shivajinagar	U.H.S .Vidyalaya Ballipur	237.29	Ray & Raj Enigneering Private Limited	8269	01-12-2021	336 F2 of 2021-22 date 18-01-2022	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing
276	SSS-1422	Samastipur	Hasanpur	U.H.Sakarpura	237.29	Ray & Raj Enigneering Private Limited	6528	24-09-2021	318 F2 Of 2021-22 date 10-01-22	10-01-2022	09-04-2023	15 Months	In-Progress	Finishing
277	SSS-1423	Samastipur	Hasanpur	U.H.S.Shasan	237.29	Kanchan Engicon Private Limited	6529	24-09-2021	354 f2 of 2021-22	25-01-2022	24-04-2023	15 Months	In-Progress	Foundation
278	SSS-1424 (SSS-SP)	Samastipur	Hasanpur	U.H.S. Paroria	237.29	Anil Kumar (7542091631)	9221	23-12-2021	317 sbd 21-22	06-01-2022	05-04-2023	15 Months	In-Progress	Ground Floor Roof Level
279	SSS-1426	Saran	Ekma	Uhs Lakath Chapra	237.29	Shiv Shankar Singh Contract Pvt. Ltd.	7176	23-10-2021	413 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	In-Progress	Second Floor Lintel Lev
280	SSS-1428	Sheikhpura	Barbigha	Uhs Toi	237.29	Alok Kumar Jehanabad, Mob. 9771012101	9441	31-12-2021	405 F2 OF 2021-22	11-02-2022	10-05-2023	15 Months	In-Progress	Finishing
281	SSS-1429	Sheikhpura	Sheikhpura	Uhs Dheosa Lodipur	237.29	Kadambini Buildeon Pvt.Ltd	2127	13-03-2020	151 F2 of 2021-22 date 28-06-2021	28-06-2021	27-09-2022	15 Months	In-Progress	Finishing
282	SSS-1430	Sheikhpura	Ariyari	Upgraded senior secondary School, Reuta.	237.29	Techwill Construction Pvt. Ltd.	7173	23-10-2021	146 F2 of 2021-22 Date- 02.11.2021 (1,80,37,319/-)	02-11-2021	01-02-2023	15 Months	In-Progress	Second Floor Lintel Level
283	SSS-1434	Sheohar	Tariyani	U H S Pachra Laxmipur	237.29	M/S Hari Om Construction,	6532	24-09-2021	471 F2 OF 2021-22	11-03-2022	10-06-2023	15 Months	In-Progress	Second Floor Roof Level
284	SSS-1436	Sitamarhi	Parihar	U.H.S. Naranga	237.29	Chandan Kumar Mob: 9471923405	296	10-01-2022	140 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	In-Progress	Ground Floor Roof Level
285	SSS-1437	Siwan	Darauli	Upg. High School, Balahu Girls	237.29	G M Construction	2121	13-03-2020	211 F2 of 2020-21	25-02-2021	24-05-2022	15 Months	Complete	Complete
286	SSS-1438	Siwan	Maharajganj	Upgraded High School Ratanpura	237.29	Shiv Shankar Singh Contract Pvt. Ltd.	6834	24-09-2021	447 f2 of 2021-22	28-02-2022	27-05-2023	15 Months	In-Progress	Finishing
287	SSS-1440	Siwan	Lakarinabiganj	Upg. High School Ujjaina	237.29	M/s Rampukar prasad	2178	16-03-2020	239 f2 of 21-22	13-12-2021	12-03-2023	15 Months	In-Progress	Foundation
288	SSS-1441	Siwan	Basantpur	Upg. High School, Haraypur	237.29	Shiv Shankar Singh Contract Pvt. Ltd.	6835	24-09-2021	414 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	In-Progress	Finishing
289	SSS-1442	Siwan	Bhagwanpur Haat	Upg. High School, Kauriya Basanti	237.29	Shiv Shankar Singh Contract Pvt.Ltd	2119	13-03-2020	19 F2 of 2021-22 & 29.06.21	29-06-2021	28-09-2022	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
290	SSS-1443	Siwan	Bhagwanpur Haat	Upg. High School, Bithuna	237.29	Shiv Shankar Singh Contract Pvt. Ltd.	7183	23-10-2021	415 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	In-Progress	Second Floor Roof Level
291	SSS-1444	Siwan	Darauli	U H S Karom	237.29	Eklavya Infra Pvt.LTD.	2179	16-03-2020	129 F2 of 2021-22 Date:- 07.10.2021 Rs. 1,95,62,118 /-	07-10-2021	06-01-2023	15 Months	In-Progress	Second Floor Roof Level
292	SSS-1445	Siwan	Bhagwanpur Haat	Upg. High School, Pandit Ke Rampur	237.29	Shiv Shankar Singh Contract Pvt.Ltd	2180	16-03-2020	20 F2 of 2021-22 & 29.06.21	29-06-2021	28-09-2022	15 Months	In-Progress	Finishing
293	SSS-1446	Siwan	Ziradai	Upgraded High School, Ruia Bangra	237.29	Ravi Kumar	1496	25-02-2020	38 F2 of 2021-22 date 13-07-2021	13-07-2021	12-10-2022	15 Months	In-Progress	Finishing
294	SSS-1447	Siwan	Daraunda	Upg. High School, Karsaut	237.29	Prem Kumar Rai	6536	24-09-2021	436 f2 21-22	23-02-2022	22-05-2023	15 Months	In-Progress	Finishing
295	SSS-1448	Siwan	Ziradai	U H S Titra	237.29	Rajeev Kumar	1498	25-02-2020	172 F2 of 2021-22 Date:- 22.11.2021 Rs. 1,75,69,093 /-	22-11-2021	21-02-2023	15 Months	In-Progress	Second Floor Roof Level
296	SSS-1449	Siwan	Maharajganj	Upgraded High School, Teghra	237.29	Shiv Shankar Singh Contract Pvt. Ltd.	7171	23-10-2021	448 F2 OF 2021-22	28-02-2022	27-05-2023	15 Months	In-Progress	Finishing
297	SSS-1450	Siwan	Daraunda	Upg. High School, Sawan Bigrah	237.29	Balindra Choudhary	7172	23-10-2021	379 F2 of 2021-22 Date:- 02.02.2022 Rs. 1,90,04,312 /-	02-02-2022	01-05-2023	15 Months	In-Progress	Finishing
298	SSS-1453	Siwan	Maharajganj	Upg.High.Schppl. Bagauchha	237.29	Anil Kumar Prasad	1493	25-02-2020	145 F2 OF 2022-23	20-07-2022	19-10-2023	15 Months	In-Progress	Ground Floor Lintel Level
299	SSS-1455	Siwan	Goreakothi	Upg. High School, Karanpura	237.29	Balendra Chaudhari	1497	25-02-2020	269 f2 of 21-22	22-12-2021	21-03-2023	15 Months	In-Progress	Finishing
300	SSS-1457	Siwan	Lakarinabiganj	Upgraded High School Sikatia	237.29	Laksh Grih Contract Pvt. Ltd.	2112	13-03-2020	368 f2 of 21-22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing
301	SSS-1459	Siwan	Lakarinabiganj	Upg. High School, Narharpur	237.29	Laksh Grih Contract Pvt. Ltd.	2183	16-03-2020				15 Months	In-Progress	Layout
302	SSS-1460	Supaul	Chhattapur	Uhs Lalganj Tilathi	237.29	Rajeev Kumar	1730	03-03-2020	115 SBD of 2021-22, 05-10-2021	05-10-2021	04-01-2023	15 Months	In-Progress	Finishing

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
303	SSS-1462 (SSS-SU1)	Supaul	Triveniganj	Upgraded Palat H.S Maheshua	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	07-10-2022	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Foundation
304	SSS-1464 (SSS-SU1)	Supaul	Triveniganj	Uhs Bhagwanpur	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	07-10-2022	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Foundation
305	SSS-1465 (SSS-SU2)	Supaul	Chhattapur	Uhs Nanhi Tola	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	07-10-2022	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Foundation
306	SSS-1467/ SSS SU-2	Supaul	Saraigarh Bapatiahi	Uhs Saraigarh	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	07-10-2022	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Foundation
307	SSS-1468	Supaul	Chhattapur	Uhs Kathara Khatwe Tola	237.29	Kishor Kumar Mishra	5742	24-08-2021	135 SBD of 2021-22, 27-10-2021	27-10-2021	26-01-2023	15 Months	In-Progress	Finishing
308	SSS-1469 (SSS-SU2)	Supaul	Chhattapur	Uhs Lakshimpur West	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	07-10-2022	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Foundation
309	SSS-1470	Supaul	Pratapganj	Uhs Diwanganj	237.29	Avinash Kumar Singh	1731	03-03-2020	212 SBD of 2021-22, 06-12-2021	06-12-2021	05-03-2023	15 Months	In-Progress	Finishing
310	SSS-1471	Supaul	Saraigarh Bapatiahi	Uhs Chandpipar	237.29	Rajeev Kumar	1733	03-03-2020	116 SBD of 2021-22, 05-10-2021	05-10-2021	04-01-2023	15 Months	In-Progress	Finishing
311	SSS 1472/ SSS SU-1	Supaul	Triveniganj	Upgraded Binowa H.S Jaraila	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	07-10-2022	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Foundation
312	SSS-1005	Araria	Narpatganj	Uhs Mirdaul	237.29	M/s Om Sai Construction	367	13-01-2022	75 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	Not started	To be demolished
313	SSS-1022	Arwal	Arwal	Up. High School. Amra	237.29	Maa Kamakhya Construction&Co.	613	24-01-2020	159 F2 of 2022-23	02-08-2022	01-11-2023	15 Months	Not started	Land not available
314	SSS-1023	Arwal	Kurtha	Up. High School, Ibrahimpur	237.29	Dhananjay Kumar	608	24-01-2020	63 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	Not started	Land not available
315	SSS-1024	Arwal	Kurtha	Up. High School, Mednipur Badahiya	237.29	Dhananjay Kumar	868	05-02-2020	64 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	Not started	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
316	SSS-1027	Aurangabad	Obra	Uhs Aranda	237.29							15 Months	Not started	Not started
317	SSS-1029	Aurangabad	Nabinagar	Uhs Moharkarma	237.29	Abhimanyu Kumar	1086	12-02-2020				15 Months	Not started	Land not available
318	SSS-1032	Aurangabad	Rafiganj	Uhs Barahi Hindi	237.29	ANK Enterprises, Patna, Mob. 7310007888	4752	26-07-2021	283 F2 OF 2022-23	23-01-2023	22-04-2024	15 Months	Not started	Land not available
319	SSS-1034 (SSS-AB)	Aurangabad	Rafiganj	Uhs Dugul	237.29	Mesiach Construction Pvt. Ltd.	9222	23-12-2021	377 f2 of 2021-22	01-02-2022	30-04-2023	15 Months	Not started	Land not available
320	SSS-1035	Aurangabad	Deo	Uhs Rawal Bigha	237.29	Manoj Singh	4112	10-07-2021				15 Months	Not started	Land not available
321	SSS-1036	Aurangabad	Haspura	Uhs Amjhar	237.29	Guruwar Builders & developers Pvt. Ltd., Aurangabad, Mob. 9771005575	4111	01-07-2021				15 Months	Not started	Land not available
322	SSS-1039	Banka	Bounsi	R U.H.S Lilavaran	237.29	Amit Kumar, Sabour, Bhagalpur, Mob. 8050100000	3702	16-06-2021				15 Months	Not started	Not started
323	SSS-1040	Banka	Katoriya	U.H.S Fattapathar	237.29	Patliputra Projects Pvt. Ltd.	4110	01-07-2021				15 Months	Not started	Not started
324	SSS-1043	Banka	Rajoun	U.H.S Dhayharna Mahgama	237.29							15 Months	Not started	Not started
325	SSS-1045	Banka	Rajoun	R U.H.S Morama	237.29							15 Months	Not started	Not started
326	SSS-1054	Begusarai	Begusarai	Uhs Lakho	237.29	Ram Niwas Kumar	4756	26-07-2021				15 Months	Not started	Land not available
327	SSS-1060	Begusarai	Matihani	Uhs Sihma	237.29	Guddu Kumar, Patna city, Patna	6614	30-09-2021				15 Months	Not started	Land not available
328	SSS-1064	Begusarai	Garhpura	Uhs Dunhi	237.29	Ranjit Kumar	3698	16-06-2021				15 Months	Not started	Land not available
329	SSS-1067 (SSS-BP)	Bhojpur	Jagdishpur	U.H.S Dihri	237.29	HEZRAT BELAL	7657	10-10-2022				15 Months	Not started	Not started
330	SSS-1069 (SSS-BP)	Bhojpur	Koilwar	U.H.S Vishunpur	237.29	HEZRAT BELAL	7657	10-10-2022				15 Months	Not started	Not started
331	SSS-1070 (SSS-BP)	Bhojpur	Koilwar	U.H.S Jalpura Tapa	237.29	HEZRAT BELAL	7657	10-10-2022				15 Months	Not started	Not started

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
332	SSS-1072	Buxar	Chakki	Uhs Arak	237.29							15 Months	Not started	Not started
333	SSS-1074	Buxar	Chousa	Uhs Gosaipur	237.29							15 Months	Not started	Not started
334	SSS-1075	Buxar	Nawanagar	Uhs Parasgandha	237.29							15 Months	Not started	Not started
335	SSS-1078	Darbhangha	Bahadurpur	Uhs Baruara	237.29	Annapurna Kumari	1197	13-02-2020	203 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	Not started	Land not available
336	SSS-1082	Darbhangha	Gaura Bauram	Uhs Belwara	237.29	Sujeet Kumar	7124	22-10-2021	204 F2 OF 2022-23	10-11-2022	09-02-2024	15 Months	Not started	Not started
337	SSS-1084	Darbhangha	Ghanshyampur	Uhs Lagma	237.29	Amarnath Jha	4503	15-07-2021	460 SBD of 2021-22 date 04-03-2022	04-03-2022	03-06-2023	15 Months	Not started	Land not available
338	SSS-1085	Darbhangha	Baheri	Uhs Samadhpura	237.29	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1200	13-02-2020	198 F2 of 2020-21 Dated 23.02.2021	23-02-2021	22-05-2022	15 Months	Not started	Land not available
339	SSS-1089	Darbhangha	Biraul	Uhs Baliya	237.29	Shiv Sai Enterprises	6619	30-09-2021				15 Months	Not started	Not started
340	SSS-1090	Darbhangha	Biraul	Uhs Mahmuda	237.29	Dharmendra Kumar Yadav, Darbhanga, Mob. 9934717544	6615	30-09-2021				15 Months	Not started	Not started
341	SSS-1094	Darbhangha	Hanuman Nagar	U.H.S Neyam	237.29	Annapurna Kumari	1247	14-01-2020	204 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	Not started	Land not available
342	SSS-1095	Darbhangha	Tardih	Uhs Lagma	237.29	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	4498	15-07-2021				15 Months	Not started	Not started
343	SSS-1126	Gaya	Imamganj	U.H.S. Telwari	237.29	Sanju Kumari	1085	12-02-2020	103 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	Not started	Land not available
344	SSS-1127	Gaya	Barachatti	U.H.S. Binda	237.29	Mithlesh Kumar Singh Mob.- 9931471924	1099	12-02-2020	196 F2 of 2020-21 Dt- 23.02.2021	23-02-2021	22-05-2022	15 Months	Not started	Land insufficient
345	SSS-1134	Gaya	Mohra	U.H.S. Dariyapur	237.29	Mithlesh Kumar Singh	1033	12-02-2020	45 f2 21-22	30-07-2021	29-10-2022	15 Months	Not started	Not started

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
346	SSS-1135	Gaya	Mohra	U.H.S. Tetar	237.29	Om Shakti Construction (Prop.-Anil Kumar)	4755	26-07-2021	272 f2 2022-23	04-01-2023	03-04-2024	15 Months	Not started	Not started
347	SSS-1136	Gaya	Mohanpur	U.H.S. Musaila	237.29	Sheo nandan Kumar	1042	12-02-2020				15 Months	Not started	Land not available
348	SSS-1137	Gaya	Mohanpur	U.H.S. Belarpur	237.29	Shiv Nandan Kumar	298	10-01-2022				15 Months	Not started	Not started
349	SSS-1140	Gaya	Tikari	U.H.S. Simuara	237.29	Dhananjay Kumar	2126	13-03-2020	65 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	Not started	Land is deep
350	SSS-1143	Gaya	Paraiya	U.H.S. Kapasiya	237.29							15 Months	Not started	Not started
351	SSS-1145	Gaya	Sherghati	U.H.S. Kazarsot	237.29	Pushpa Devi	1244	14-02-2020				15 Months	Not started	Land not available
352	SSS-1149	Gaya	Wazirganj	U.H.S. Jamuawan	237.29							15 Months	Not started	Not started
353	SSS-1150	Gaya	Wazirganj	U.H.S. Ghuriawan	237.29	M/S Adarsh const.	1041	12-02-2020				15 Months	Not started	Not started
354	SSS-1151	Gaya	Fatehpur	U.H.S. Meyari	237.29	Sanjay Kumar yadav	6525	24-09-2021				15 Months	Not started	Not started
355	SSS-1162	Gopalganj	Barauli	Upgd. High School Charavaha Vishunpura	237.29							15 Months	Not started	Not started
356	SSS-1165	Gopalganj	Kuchaikote	Uppgd. High School. Bhupatipur	237.29							15 Months	Not started	Not started
357	SSS-1170	Gopalganj	Sidhwalia	Upgd. High School Jalalpur	237.29							15 Months	Not started	Not started
358	SSS-1171	Gopalganj	Hathua	Upgd High School Kabilaswa	237.29	Rajeev Kumar	1288	18-02-2020	171 F2 of 2021-22 Date :- 22.11.2021 Rs. 1,85,21,783 /-	22-11-2021	21-02-2023	15 Months	Not started	Land not available
359	SSS-1176	Gopalganj	Gopalganj	Upgd. High School. Mashan Thana (Boys)	237.29	Burnawala Contract Pvt. Ltd.	1051	12-02-2020				15 Months	Not started	Land insufficient

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
360	SSS-1177	Jamui	Khaira	U.H.S Khalari	237.29	United Infra & Industries	4102	01-07-2021	273 f2 of 21-22	23-12-2021	22-03-2023	15 Months	Not started	Land not available
361	SSS-1183 (SSS-JM)	Jamui	Chakai	U.H.S Noniyatari	237.29							15 Months	Not started	Not started
362	SSS-1185	Jamui	Sikandra	U.H.S.Mircha	237.29	Sanjay Kumar yadav	6842	06-10-2021				15 Months	Not started	Land not available
363	SSS-1186	Jamui	Jamui	U.H.S Choura	237.29	Brajesh Kumar Singh	1091	12-02-2020				15 Months	Not started	Land not available
364	SSS-1196	Kaimur	Andhaura	Upgraded +2 High School Bhuiphor	237.29	Manoj Singh	4793	27-07-2021				15 Months	Not started	Not started
365	SSS-1200	Kaimur	Mohania	Upgraded +2 High School Ahinaura	237.29	Abhimanyu Kumar, Rohtas, Mob. 7070065556	5692	21-08-2021	134 F2 OF 2022-23	16-07-2022	15-10-2023	15 Months	In-Progress	Foundation
366	SSS-1201	Kaimur	Rampur	Upgraded +2 High School Sabar	237.29	Manoj Singh	5684	19-08-2021	129 F2 OF 2022-23	14-07-2022	13-10-2023	15 Months	In-Progress	Ground Floor Lintel Level
367	SSS-1202	Kaimur	Mohania	U.G.H.S.Belaundi	237.29	Vishal Kumar Singh	5683	19-08-2021				15 Months	Not started	Not started
368	SSS-1204	Kaimur	Mohania	U.H.S. Siyapokhar	237.29	Kanika Shree Civcon (OPC) Pvt. Ltd., Patna, Mob. 9835420064	5691	21-08-2021				15 Months	Not started	Not started
369	SSS-1209	Kaimur	Bhabua	Upgraded +2 High School Khanethi	237.29	Kanika Shree Civcon (OPC) Pvt. Ltd., Patna, Mob. 9835420064	5647	19-08-2021	137 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	In-Progress	Plinth Level
370	SSS-1213	Kaimur	Durgavati	Urdu U.H.S. Dumri	237.29	Manoj Singh	5682	19-08-2021				15 Months	Not started	Not started
371	SSS-1215	Kaimur	Durgavati	Upgraded +2 High School Kasthari	237.29	Manoj Singh	5690	21-08-2021				15 Months	Not started	Not started
372	SSS-1220	Katihar	Korha	Uhs Boura	237.29							15 Months	Not started	Cancelled
373	SSS-1223	Katihar	Manihari	Uhs Neema Santhal	237.29	Puja Engicon Company Pvt. Ltd.	5677	19-08-2021	104 F2 of 2021-22 (27.09.2021)	27-09-2021	26-12-2022	15 Months	Not started	Land not available
374	SSS-1226 (SSS-KH)	Khagaria	Alauli	Utkarmit Madhyamik Vidyalay Ladoura	237.29	Devma Techno Project Pvt. Ltd. (9931125153)	9218	23-12-2021				15 Months	Not started	Land insufficient

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
375	SSS-1227	Khagaria	Khagaria	Uhs Kanya Marar	237.29	Bablu Yadav, Khagaria, Mob. 9123221685	6714	01-10-2021				15 Months	Not started	Land is deep
376	SSS-1228 (SSS-KH)	Khagaria	Alauli	Uhs Shaharbanni	237.29	Devma Techno Project Pvt. Ltd. (9931125153)	9218	23-12-2021				15 Months	Not started	Not started
377	SSS-1229	Khagaria	Khagaria	Uhs Chandra Nagar	237.29	Bablu Yadav, Khagaria, Mob. 9123221685	6715	01-10-2021				15 Months	Not started	Land NOC awaited
378	SSS-1230	Khagaria	Parbatta	U H .S Korchakka Parbatta	237.29	M/S BINOD KUMAR	4248	06-06-2022	286 SBD OF 2022-23	24-01-2023	23-04-2024	15 Months	Not started	Not started
379	SSS-1234	Khagaria	Gogri	U.H.S Shishbanni	237.29							15 Months	Not started	Not started
380	SSS-1238	Khagaria	Allauli	U.H.S. Shyamgharari	237.29							15 Months	Not started	Not started
381	SSS-1239	Khagaria	Parbatta	Uhs Kolwara	237.29	PNS Construction, Khagaria, Mob. 9939704356	6716	01-10-2021	170 f2 of 2022-23 date 22-08-2022	22-08-2022	21-11-2023	15 Months	Not started	Land insufficient
382	SSS-1240	Khagaria	Parbatta	Uhs Madhavpur	237.29	M/S BINOD KUMAR	4247	06-06-2022	287 SBD OF 2022-23	24-01-2023	23-04-2024	15 Months	Not started	Not started
383	SSS-1241	Kishanganj	Kochadhaman	Uhs Kanhaiyabari	237.29							15 Months	Not started	Cancelled
384	SSS-1242	Kishanganj	Kochadhaman	U.H.S Kocha Dhaman	237.29							15 Months	Not started	Cancelled
385	SSS-1243	Kishanganj	Kochadhaman	U.H.S Haribhasa	237.29							15 Months	Not started	Cancelled
386	SSS-1247	Kishanganj	Bahadurganj	U.H.S Dhim Tola	237.29							15 Months	Not started	Cancelled
387	SSS-1248	Kishanganj	Bahadurganj	U.H.S Bilasi	237.29	Ashwini Projects & Marketting, Patna, Mob. 9835265696	7119	22-10-2022				15 Months	Not started	Not started
388	SSS-1249	Kishanganj	Tedhagachhi	Uhs Hawakol Gamharia	237.29	Anil Kumar Singh (7277843997)	9237	24-12-2021				15 Months	Not started	Land not available
389	SSS-1251	Lakhisarai	Suryagarha	U.H.S. Nandpur	237.29	Maa vaishnavi Infrazone	1324	19-02-2020	78 F2 2021-22 date 1-9-2021	01-09-2021	30-11-2022	15 Months	Not started	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
390	SSS-1252	Lakhisarai	Suryagarha	U.H.S. Loshghani	237.29	Sanjay Kumar Yadav	7141	23-10-2022				15 Months	Not started	Not started
391	SSS-1253	Lakhisarai	Suryagarha	U.H.S. Dighari Bhawanipur	237.29	Prakash Construction	8068	25-11-2021				15 Months	Not started	Not started
392	SSS-1254	Lakhisarai	Halsi	U.H.S. Himachaldih	237.29	Prakash Construction	8855	09-12-2021				15 Months	Not started	Not started
393	SSS-1260	Madhepura	Shankarpur	U.H.S.S. Bathan Parsa	237.29							15 Months	Not started	Not started
394	SSS-1261	Madhepura	Shankarpur	U.H.S.S. Gadha Rampur	237.29	United Infra & Industries	5747	24-08-2021				15 Months	Not started	Not started
395	SSS-1265	Madhepura	Kumarkhand	U.H.S.S. Kararia	237.29							15 Months	Not started	Not started
396	SSS-1266	Madhepura	Kumarkhand	U.H.S.S. Kewatgama	237.29	Ashwini Projects & Marketting	5798	25-08-2021				15 Months	Not started	Not started
397	SSS-1267	Madhepura	Madhepura	U.H.S.S. Biraili Bazar	237.29							15 Months	Not started	Not started
398	SSS-1271	Madhepura	Madhepura	U.H.S.S. Nehalpatti	237.29							15 Months	Not started	Not started
399	SSS-1273	Madhepura	Madhepura	U.H.S.S. Bhadaul	237.29	Ashwini Projects & Marketting, Patna, Mob. 9835265696	7142	23-10-2021				15 Months	Not started	Not started
400	SSS-1275	Madhepura	Murliganj	U.H.S.S.Chamgarh	237.29							15 Months	Not started	Cancelled
401	SSS-1277	Madhepura	Bihariganj	Govt. B.S. Madhukarchak	237.29							15 Months	Not started	Cancelled
402	SSS-1281	Madhepura	Chousa	Upgd High School Vasaith	237.29							15 Months	Not started	Cancelled
403	SSS-1285	Madhepura	Chousa	Upgraded H.S. Ghosae	237.29							15 Months	Not started	Cancelled
404	SSS-1289	Madhubani	Kaluahi	U.H.S. Belahi	237.29							15 Months	Not started	Cancelled
405	SSS-1290 (SSS-MG)	Munger	H Kharagpur	Uhs Pokhariya	237.29	SAMDARSHI, SHEIKPURA	7601	07-10-2022	261 sbd of 2022-23	22-12-2022	21-03-2024	15 Months	Not started	Not started
406	SSS-1291 (SSS-MG)	Munger	Dharhara	Uhs Panchrookhi	237.29	SAMDARSHI, SHEIKPURA	7601	07-10-2022	261 sbd of 2022-23	22-12-2022	21-03-2024	15 Months	Not started	Not started
407	SSS-1295	Nalanda	Katrisarai	Uhs Gangapur Paltpura	237.29							15 Months	Not started	Not started
408	SSS-1296	Nalanda	Rajgir	Uhs Nahub	237.29							15 Months	Not started	Not started

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
409	SSS-1297	Nalanda	Thathari	Uhs Saidbahari	237.29							15 Months	Not started	Not started
410	SSS-1301	Nawada	Nardiganj	Upgraded High School Bario	237.29	Techwill Construction Pvt. Ltd.	7146	23-10-2021	145 f2 21-22	02-11-2021	01-02-2023	15 Months	Not started	Land not available
411	SSS-1303	Nawada	Meskaur	Upgraded High School Katghara	237.29	Jay Prakash Kumar	1448	20-02-2020				15 Months	Not started	Land not available
412	SSS-1305	Nawada	Sirdala	Upgraded High School Kendua	237.29	Atul Kumar Arun	1049	12-02-2020	237 F2 OF 2022-23	29-11-2022	28-02-2024	15 Months	In-Progress	Foundation
413	SSS-1473	Pashchim Champaran	Mainatand	Uhs, Ghorparki Hindi	237.29	Sisley Construction (Prop.- Salamgir Sheikh)	5741	24-08-2021				15 Months	Not started	Not started
414	SSS-1474	Pashchim Champaran	Ramnagar	Govt. Uhs Hardia	237.29	Mata Vaishno And Chandel Construction pvt. Ltd.	5738	24-08-2021	295 SBD OF 2022-23	29-11-2022	28-02-2024	15 Months	Not started	Land not available
415	SSS-1475	Pashchim Champaran	Nautan	Uhs, Jhakhra	237.29	Mata Vaishno And Chandel Construction pvt. Ltd.	4822	28-07-2021	296 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	Not started	Land not available
416	SSS-1478	Pashchim Champaran	Thakarahan	U.H.S Moti Tola Thakarahan	237.29	Laksh Grih Contract Pvt. Ltd.	2183	16-03-2020				15 Months	Not started	Land not available
417	SSS-1479	Pashchim Champaran	Lauriya	U.H.S Sisai	237.29	Sharda Chandel Contract Pvt.Ltd.	1681	03-03-2020	292 SBD OF 2022-23	01-02-2023	30-04-2024	15 Months	Not started	To be demolished
418	SSS-1480	Pashchim Champaran	Thakrahan	U.H.S Mujauna	237.29	Abhishek Singh	5737	24-08-2021	70 SBD OF 2022-23	09-05-2022	08-08-2023	15 Months	Not started	Land not available
419	SSS-1482	Pashchim Champaran	Nautan	U.H.S.Dhumnagar	237.29	Mata Vaishno And Chandel Construction pvt. Ltd.	4807	28-07-2021	297 sbd of 2022-23	02-02-2023	01-05-2024	15 Months	Not started	Land not available
420	SSS-1483	Pashchim Champaran	Bagaha-II	U.H.S Baluwa	237.29	Sharda Chandel Contract Pvt.Ltd.	1684	03-03-2020	294 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	Not started	Land not available
421	SSS-1486	Pashchim Champaran	Bagaha-I	U.H.S Parsa	237.29	Mritunjay Mishra	4801	28-07-2021				15 Months	Not started	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
422	SSS-1488	Pashchim Champaran	Bairia	U.H.S Laukariya	237.29	Sidhu Enterprises	1696	03-03-2020	20 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Not started	Not started
423	SSS-1489	Pashchim Champaran	Lauriya	Govt. U.H.S. Dhamaura	237.29	Damcare Constructions	1126	08-02-2022				15 Months	Not started	Not started
424	SSS-1492	Pashchim Champaran	Jogapatti	U.H.S Mangalpur Rakhahi	237.29	Abhishek Singh	5736	24-08-2021	71 SBD OF 2022-23	09-05-2022	08-08-2023	15 Months	Not started	Land not available
425	SSS-1493	Pashchim Champaran	Ramnagar	U.H.S Jogia (Urdu Balak)	237.29	Mritunjay Mishra	5805	25-08-2021				15 Months	Not started	Land not available
426	SSS-1494	Pashchim Champaran	Lauriya	U.H.S Daniyal Parsauni	237.29	Rajesh Kumar Singh	5796	25-08-2021	253 sbd of 2022-23	12-12-2022	11-03-2024	15 Months	Not started	Land not available
427	SSS-1496	Pashchim Champaran	Lauriya	U.H.S Khajuria Bahuarwa	237.29							15 Months	Not started	Not started
428	SSS-1498	Pashchim Champaran	Bagaha-II	U.H.S Naurangia	237.29	Sidhu Enterprises	3628	11-06-2021	22 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Not started	Land not available
429	SSS-1500	Pashchim Champaran	Bagaha-II	U.H.S Lachhmipur	237.29	Sidhu Enterprises	3626	11-06-2021	23 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Not started	To be demolished
430	SSS-1503	Pashchim Champaran	Nautan	U.H.S Mangalpur Kalan	237.29	Mata Vaishno And Chandel Construction pvt. Ltd.	4806	28-07-2021	298 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	Not started	Land not available
431	SSS-1505	Pashchim Champaran	Bagha-I	Upgd High School Shankar Yadav Tola	237.29							15 Months	Not started	Cancelled
432	SSS-1507	Pashchim Champaran	Jogapatti	U.H.S Chaumukha	237.29	Mata Vaishno And Chandel Construction pvt. Ltd.	4809	28-07-2021	113 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	Not started	Land not available
433	SSS-1508	Pashchim Champaran	Lauriya	Govt. U.M.S. Siswaniya Purvi Tola	237.29							15 Months	Not started	Cancelled
434	SSS-1511	Pashchim Champaran	Bettiah	U.H.S Pipra Pakri	237.29	Shakal Deo Mishra	3474	04-06-2021	122 sbd 21-22	07-10-2021	06-01-2023	15 Months	Not started	Land not available
435	SSS-1313	Patna	Khusrupur	U.H.S.Hardasbigha	237.29	M/S A.B. BUILDICON Mob. 9631709250	7823	18-11-2021				15 Months	Not started	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
436	SSS-1316	Patna	Bihta	U.H.S. Bindaul	237.29	Puja Engicon Company Pvt. Ltd.	6255	14-09-2021	150 f2 of 2021-22 Dated - 02.11.2021 Rs. 164.10296	02-11-2021	01-02-2023	15 Months	Not started	Land not available
437	SSS-1317	Patna	Bakhtiyarpur	U.H.S. Bahapur	237.29	M/s A.B. Buildicon, Mob. 9631709250	7824	18-11-2021				15 Months	Not started	Land not available
438	SSS-1318	Patna	Dulhin Bazar	Upgd High School Shahpur Village Nizampur	237.29	M/S subodh Kumar	519	22-01-2020				15 Months	Not started	Land not available
439	SSS-1319	Patna	Mokama	U.H.S. Mekara	237.29	Nand Kishore Prasad Singh	7163	23-10-2021	430 F2 OF 2021-22	21-02-2022	20-05-2023	15 Months	Not started	Land not available
440	SSS-1320	Patna	Mokama	U.H.S. Sherpur	237.29	Nand Kishore Prasad Singh	7134	23-10-2021	431 F2 OF 2021-22	21-02-2022	20-05-2023	15 Months	Not started	Land not available
441	SSS-1096 (SSS-EC)	Purbi Champaran	Areraj	Uhs Kamalua	237.29							15 Months	Not started	Not started
442	SSS-1098	Purbi Champaran	Chakia	Uhs Narayanpur	237.29							15 Months	Not started	Not started
443	SSS-1100	Purbi Champaran	Harsidhi	Uhs Yadavpur	237.29	M/s vaushaj const.	1240	14-01-2020				15 Months	Not started	Not started
444	SSS-1104	Purbi Champaran	Kesaria	Uhs Hussaini	237.29	Maa vaishno const.	1237	14-01-2020	132 F2 OF 2022-23	15-07-2022	14-10-2023	15 Months	Not started	Land not available
445	SSS-1105	Purbi Champaran	Kesaria	Uhs Kundawa Urdu	237.29	M/s Rampukar prasad	1238	14-01-2020				15 Months	Not started	Not started
446	SSS-1107	Purbi Champaran	Kotwa	Uhs Barwa Pakari	237.29	M/S Radhey Krishna Constn.	5678	19-08-2021				15 Months	Not started	Not started
447	SSS-1108	Purbi Champaran	Madhuban	Uhs Khodadpur	237.29	M.M Engineering	1239	14-01-2020	276 f2 of 21-22	24-12-2021	23-03-2023	15 Months	Not started	Land not available
448	SSS-1109	Purbi Champaran	Mehsi	Uhs Kankatti	237.29	Pattipura Project pvt.ltd.	1227	14-01-2020	271 f2 of 2022-23	03-01-2023	02-04-2024	15 Months	In-Progress	Foundation
449	SSS-1115	Purbi Champaran	Pakaridayal	Uhs Itwa	237.29	M/s RNS Project	4799	28-07-2021	311 SBD OF 2022-23	15-02-2023	14-05-2024	15 Months	Not started	Not started

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
450	SSS-1116	Purbi Champaran	Patahi	Uhs Bara Shankar	237.29	Satish Narayan Singh	1290	18-02-2020				15 Months	Not started	Land Dispute
451	SSS-1119	Purbi Champaran	Raxaul	Uhs Haraiya	237.29	Vijay Kumar Singh	1202	13-02-2020				15 Months	Not started	Land not available
452	SSS-1121	Purbi Champaran	Sangrampur	Uhs Rampurwa Patkhaulia	237.29	Patliputra Projects Pvt. Ltd.	4106	01-07-2021				15 Months	Not started	Land insufficient
453	SSS-1122	Purbi Champaran	Sugauli	Uhs Karuaini	237.29	M/S Ganpati Construction	4105	01-07-2021	215 F2 OF 2022-23	17-11-2022	16-02-2024	15 Months	Not started	Land not available
454	SSS-1124	Purbi Champaran	Tetaria	Uhs Khairwa Girls	237.29	Sushil Kumar	5695	21-08-2021				15 Months	Not started	Not started
455	SSS-1125	Purbi Champaran	Turkaulia	Uhs Laxmipur Kalwari Tola	237.29	M/S Radhey Krishna Constn.	6620	30-09-2021				15 Months	Not started	Land Dispute
456	SSS-1336	Purnea	Bhawanipur	Upgraded H S Sondiha Lathi	237.29	Aditya Kumar Singh	7157	23-10-2021				15 Months	In-Progress	Layout
457	SSS-1342	Rohtas	Nasriganj	U.H.S. Amiyawar	237.29							15 Months	Not started	Not started
458	SSS-1343	Rohtas	Kochas	U.H.S Nauwa (2009-10)	237.29	M/s S. A. B. Constn.	6303	16-09-2021	255 f2 of 2022-23	14-12-2022	13-03-2024	15 Months	Not started	Not started
459	SSS-1344	Rohtas	Kochas	U.H S Agrashi Dihara (2006-07)	237.29	Abhimanyu Kumar	7167	23-10-2021				15 Months	Not started	Not started
460	SSS-1345	Rohtas	Hauhatta	Upgraded Higher Secondary 10+2 School Satiyar (2009-10)	237.29	Uday Kumar	2022	12-03-2020	302 F2 OF 2022-23	07-02-2023	06-05-2024	15 Months	Not started	Not started
461	SSS-1346	Rohtas	Dawath	U.H.S Chatara	237.29	M/s Vishnu Construction (7209516518)	9085	02-12-2022	292 SBD OF 2022-23	01-02-2023	30-04-2024	15 Months	Not started	Not started
462	SSS-1347	Rohtas	Sanjhauli	U.H.S Kaithi (2007-08)	237.29							15 Months	Not started	Not started
463	SSS-1348	Rohtas	Karakat	U.H.S Amartha (2005-06)	237.29							15 Months	Not started	Not started
464	SSS-1349	Rohtas	Sasaram	U.H.S Kanchanpur	237.29	Rajendra Singh (9771538371)	9386	15-12-2022	285 SBD OF 2022-23	23-01-2023	22-04-2024	15 Months	Not started	Not started
465	SSS-1350	Rohtas	Dehri	U.H.S Shivpur (2004-05)	237.29							15 Months	Not started	Not started

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
466	SSS-1351	Rohtas	Rajpur	U.H.S Siyawank	237.29							15 Months	Not started	Not started
467	SSS-1352	Rohtas	Tilauthu	U.H.S Aurangabad Saraiya	237.29	Alok Kumar Jehanabad, Mob. 9771012101	9439	31-12-2021				15 Months	Not started	Not started
468	SSS-1355	Rohtas	Shivsagar	U.H.S Moresarai	237.29	Vishal Kumar Singh	7165	23-10-2021	267 F2 OF 2022-23	24-12-2022	23-03-2024	15 Months	Not started	Not started
469	SSS-1356	Saharsa	Saur Bazar	Uss Dhanchhoha	237.29	Ashwini Ashish	7166	23-10-2021				15 Months	Not started	Land not available
470	SSS-1357/ SSS-SH1	Saharsa	Simri Bakhtiyarpur	Uss Aini	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	07-10-2022	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	Not started
471	SSS-1358/ SSS-SH1	Saharsa	Sonbarsa	Uss Balaita Ramnagar	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	07-10-2022	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	Not started
472	SSS-1365	Saharsa	Patarghat	Uss Patarghat	237.29	Prasar Remodelling & Construction Pvt. Ltd.	7180	23-10-2021	291 F2 OF 2022-23	24-01-2023	23-04-2024	15 Months	In-Progress	Foundation
473	SSS-1369 (SSS-SH1)	Saharsa	Salkhua	Uss Uteshra	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	07-10-2022	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	Not started
474	SSS-1373	Saharsa	Simri Bakhtiyarpur	Uss Simri	237.29	Bablu Yadav	9434	31-12-2021				15 Months	Not started	Not started
475	SSS-1381	Samastipur	Kalyanpur	U.H.S Milki Ramauly	237.29							15 Months	Not started	Not started
476	SSS-1382	Samastipur	Samastipur	Utkramit Uchch Madhyamik Vidyalaya Bela Panchrukhi	237.29	Chandra Prakash	1688	03-03-2020				15 Months	Not started	Not started
477	SSS-1384	Samastipur	Singhiya	Uhs Mahe	237.29							15 Months	Not started	Not started
478	SSS-1385	Samastipur	Warishnagar	U.H.S.Navtol	237.29	Chandan Kumar Mob: 9471923405	7813	18-11-2021	138 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	Not started	Ground not Clear
479	SSS-1386	Samastipur	Warishnagar	Utkramit Uchch Madhyamik Vidyalaya Chhatneshwar	237.29	Chandan Kumar Mob: 9471923405	7809	18-11-2021	139 F2 PF 2022-23	18-07-2022	17-10-2023	15 Months	In-Progress	Foundation
480	SSS-1387	Samastipur	Samastipur	U.H.S Chaknoor	237.29	Manoj Kumar	6461	23-09-2021	259 f2 of 2021-22	21-12-2021	20-03-2023	15 Months	Not started	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
481	SSS-1388	Samastipur	Mohiuddin Nagar	Uhs Tetarpur	237.29							15 Months	Not started	Not started
482	SSS-1389	Samastipur	Sarairanjan	U.H.S. Lat Basepura	237.29	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1445	20-02-2020				15 Months	Not started	Not started
483	SSS-1390	Samastipur	Dalsinghsarai	U.H.S Dih Basadhiya	237.29	Sashi Kant Kumar (9006383969)	8306	08-11-2022				15 Months	Not started	Not started
484	SSS-1391	Samastipur	Ujiyarpur	U.H.S.S Nikaspur	237.29	Arvind Kumar	6439	23-09-2021	27 F2 OF 2022-23	12-04-2022	11-07-2023	15 Months	Not started	Land not available
485	SSS-1393	Samastipur	Morwa	Uhs Raghunathpur	237.29							15 Months	Not started	Not started
486	SSS-1394	Samastipur	Samastipur	U.H.S Mordiya	237.29	Harsh Kumar	6526	24-09-2021	234 f2 of 2022-23	28-11-2022	27-02-2024	15 Months	Not started	To be demolished
487	SSS-1395	Samastipur	Sarairanjan	U.H.S. Manika	237.29	Binod Kumar Singh (9431898568)	9033	01-12-2022	256 SBD of 2022-23 (15.12.22)	15-12-2022	14-03-2024	15 Months	Not started	Not started
488	SSS-1396	Samastipur	Mohiuddin Nagar	Uh S Ramaiya Bhadaiya	237.29	Anil Kumar Alok (9661232323)	8305	08-11-2022	260 SBD of 2022-23 (20.12.22)	15-12-2022	14-03-2024	15 Months	Not started	Not started
489	SSS-1399	Samastipur	Samastipur	Uhs Gaura	237.29	Chandra Prakash	1517	25-02-2020				15 Months	Not started	Not started
490	SSS-1401	Samastipur	Dalsinghsarai	Uh.S. Nagargama	237.29	Ray And Raj Engineering Pvt. Ltd. 9430047216	1297	13-02-2023				15 Months	Not started	Not started
491	SSS-1403	Samastipur	Bibhutipur	U H S Basauna Bhusa Bari	237.29	Chandra Bhushan Agro Enterprises Pvt. Ltd.	7177	23-10-2021	265 f2 of 2022-23	23-12-2022	22-03-2024	15 Months	Not started	Not started
492	SSS-1404	Samastipur	Sarairanjan	U H S Harpur Barhetta	237.29							15 Months	Not started	Not started
493	SSS-1405	Samastipur	Morwa	U M S Maricha	237.29							15 Months	Not started	Not started
494	SSS-1407	Samastipur	Kalyanpur	U.H S S Ratwara Urdu	237.29	M.K Enterprises	2116	13-03-2020	33 F2 of 2021-22 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	Not started	Land not available
495	SSS-1408	Samastipur	Samastipur	U.H.S. Nawada	237.29	Guddu Kummar	6456	23-09-2021	144 F2 OF 2022-23	20-07-2022	19-10-2023	15 Months	Not started	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
496	SSS-1410	Samastipur	Kalyanpur	Upgraded Higher Secondary School Belsandi	237.29	Harsh Kumar	6527	24-09-2021				15 Months	Not started	Not started
497	SSS-1412	Samastipur	Dalsinghsarai	U H S Asinchak	237.29	Ray And Raj Engineering Pvt. Ltd. (9430047216)	8303	08-11-2022				15 Months	Not started	Not started
498	SSS-1415	Samastipur	Morwa	Uh S Larua	237.29							15 Months	Not started	Not started
499	SSS-1416	Samastipur	Sarairanjan	Uh S Barbatta	237.29	Binod Kumar Singh (9431898568)	9031	01-12-2022	257 SBD of 2022-23 (15.12.22)	15-12-2022	14-03-2024	15 Months	Not started	Not started
500	SSS-1419	Samastipur	Bithan	U H S Sihma	237.29	Ashwini Projects & Marketting	7169	23-10-2021				15 Months	Not started	Not started
501	SSS-1420	Samastipur	Dalsinghsarai	U.H. S. Raghuwarpur	237.29	Ray And Raj Engineering Pvt. Ltd. (9430047216)	8303	08-11-2022				15 Months	Not started	Not started
502	SSS-1427 (SSS-SK)	Sheikhpura	Sheikhpura	Uhs Kare	237.29	M/s JMD Enterprises	3722	17-05-2022				15 Months	Not started	Not started
503	SSS-1431	Sheohar	Tariyani	U H S Pachra Jagdishpur Khothiya	237.29	Akhileshwar Kumar singh	6530	24-09-2021	184 F2 of 2022-23 Date - 12-09-2022	12-09-2022	11-12-2023	15 Months	In-Progress	Foundation
504	SSS-1432	Sheohar	Tariyani	U H S Pachra Madhopur Chhata	237.29	Chandra Bhushan Agro Enterprises Pvt. Ltd.	6531	24-09-2021				15 Months	Not started	Land not available
505	SSS-1433	Sheohar	Dumri Katsari	U H S Basant Jahangirpur	237.29	M/S Hariom Construction	7174	23-10-2021	259 f2 2022-23	19-12-2022	18-03-2024	15 Months	Not started	Not started
506	SSS-1435	Sheohar	Tariyani	U H S Dumma	237.29	Sushil Kumar	6533	24-08-2021				15 Months	Not started	Not started
507	SSS-1451	Siwan	Guthani	U H S Guthani	237.29	Amit Kumar chaturvedi, Guthani, Siwan	1494	25-02-2020	208 F2 2022-23	15-11-2022	14-02-2024	15 Months	Not started	Not started
508	SSS-1452 (SSS-SW)	Siwan	Darauli	Uhs Amarpur	237.29	Ankit Aryan Infra LLP.	4642	20-03-2022	154 SBD OF 2022-23	01-08-2022	31-10-2023	15 Months	In-Progress	Ground Floor Roof Level
509	SSS-1454	Siwan	Andar	U H S Madeshilpur	237.29	Nipapu Singh	7182	23-10-2021	467 F2 of 2021-22 date 09-03-2022	09-03-2022	08-06-2023	15 Months	Not started	Land not available
510	SSS-1458	Siwan	Bhagwanpur Haat	U H S Vilaspur	237.29	Kanika Shree Civcon (OPC) Pvt. Ltd.	7184	23-10-2021				15 Months	Not started	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Administrator Approval Amount (Rs. In Lac/Unit)	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement	Time of Completion as per agreement	Duration (in Months)	Physical Status	Remarks
511	SSS-1461 (SSS-SU1)	Supaul	Triveniganj	Uhs Pihuha	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	07-10-2022	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	Not started
512	SSS-1463	Supaul	Chhattapur	Uhs Chunni	237.29	Kunal Kush	24	24-08-2021				15 Months	Not started	To be demolished
513	SSS-1466 (SSS SU2)	Supaul	Chhattapur	Uhs Chakla	237.29	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	07-10-2022	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	Land not available

