

# BIHAR STATE EDUCATIONAL INFRASTRUTURE DEVELOPMENT CORPORATION, PATNA.

## SUMMARY OF PROJECTS

As On:- 31/07/2016

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (in Lakhs) as on 31.07.2016	Financial Achievement (%)
				Lay-out	Foundation	PL	Ground floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	DIET Institutional-	26	25	1	5	0	1	3	0	2	1	1	4	7	18	0	4	38944.59	26866.25	68.99%
	DIET Boys Hostel-	26	25	1	2	1	1	3	0	2	0	3	4	5	17	3				
	DIET Girls Hostel-	26	25	1	2	1	4	3	0	0	0	0	4	5	15	5				
	DIET Principal Quarter-	26	25	1	3	1	0	1	0	0	0	0	4	1	10	14				
2	PTEC Institutional-	22	21	1	2	1	0	3	0	6	0	1	4	2	18	1	3			
	PTEC Boys Hostel-	22	21	1	1	1	0	2	0	3	0	2	8	2	18	1				
	PTEC Girls Hostel-	22	21	1	1	1	1	2	1	1	0	0	8	3	16	2				
	PTEC Principal Quarter-	22	21	0	0	1	0	6	0	0	0	0	8	3	15	3				
3	CTE Institutional-	6	5	0	0	1	1	0	0	0	0	0	0	0	2	3	0			
	CTE Boys Hostel-	6	5	0	1	0	0	1	0	0	0	1	0	0	3	2				
	CTE Girls Hostel-	6	5	0	0	0	0	1	0	1	0	1	0	0	3	2				
	CTE Principal Quarter-	6	5	0	0	1	1	0	0	0	0	0	1	0	3	2				
4	BITE Institutional-	4	4	0	0	0	0	2	0	2	0	0	0	0	4	0	0			
	BITE Boys Hostel-	4	4	0	0	0	0	2	0	1	0	0	0	0	3	1				
	BITE Girls Hostel-	4	4	0	0	2	0	1	0	1	0	0	0	0	4	0				
	BITE Principal Quarter-	4	4	0	2	1	0	0	0	0	0	0	0	0	3	1				