

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/07/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.07.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	1	1	0	0	0	2	29	4	12	26	2134.20	1655.92	77.59%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	11	4	4	0	0	11	255	38	30	248	24170.15	12900.21	53.37%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	11	0	0	22	315	36	52	282	23947.24	17499.46	73.08%
	Total :-	771	768	0	2	3	4	14	5	15	0	0	35	599	78	94	556	50251.59	32055.59	63.79%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	2	1	0	0	11	45	15	20	39	11307.36	7690.44	68.01%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11945.79	203.41%
																		17704.87	0.00	
	Total :-	193	186	0	0	0	1	0	2	2	0	0	15	126	20	47	117	34885.03	19636.23	56.29%
7	MS (Model School) (2009-10)	98	98	0	1	0	1	3	0	6	0	1	5	70	17	11	52	15855.00	20563.32	129.70%
8	MS (Model School) (2010-11)	255	240	0	1	1	0	10	2	11	0	4	28	154	57	44	147	39714.17	49564.74	124.80%
																		18667.00		0.00%
	Total :-	353	338	0	2	1	1	13	2	17	0	5	33	224	74	55	199	74236.17	70128.06	94.47%
9	SSS (Senior Secondary School) (2013-14)	993	992	1	8	10	7	28	6	34	0	0	160	632	254	107	469	107000.00	93140.27	87.05%
10	HSS (Higher Secondary School) (2013-14)	226	222	1	2	0	0	4	1	5	0	0	54	132	67	27	126	27142.50	21001.39	77.37%
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	1	3	3	2	11	4	8	0	0	37	60	69	35	38	21799.70	12244.45	56.17%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.07.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	9	17	15	5	14	12	19	0	1	68	131	160	66	93	9051.28	24928.19	275.41%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8642.06	110.32%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	1	2	5	3	1	3	1628.00	1517.06	93.19%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	4	3	4	5		4000.00	3291.86	82.30%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		18603.43	10981.17	59.03%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4583.46	65.21%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	8	20	8	5	5	3180.50	2857.93	89.86%
20	ICT@Shools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
22	BRC (Block Resource Centre)	185	184	2	6	6	9	5	6	11	8	15	36	63	104	18	1	8139.00	6946.82	85.35%
	Total :-	4956	4431	14	40	40	29	95	38	112	8	22	466	3086	897	723	1598	393630.09	323919.35	82.29%