

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/07/2020

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recievd Amount (in Lakh)	Fin. Exp. (31.07.2020) (in Lakhs)	Financial Achievement (%)	
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start					
							LL	RL	LL	RL	LL	RL									
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	0	1	32	1	12	26	2134.20	1726.94	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	1	4	2	0	0	0	9	274	19	30	252	24170.15	13502.35	55.86%	
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	1	0	2	0	0	5	342	9	52	309	23947.24	18198.97	76.00%	
	Total :-	771	768	0	1	2	2	5	2	2	0	0	15	648	29	94	587	50251.59	33428.26	66.52%	
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	2	0	0	7	50	10	20	47	11307.36	8149.74	72.07%	
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	81	5872.80	12285.58	209.19%	
																		17704.87	0.00		
	Total :-	193	186	0	0	0	1	0	0	2	0	0	8	135	11	47	128	34885.03	20435.32	58.58%	
6	MS (Model School) (2009-10)	98	86	0	0	1	0	3	0	2	0	0	3	77	9	12	57	15855.00	21513.14	135.69%	
7	MS (Model School) (2010-11)	255	211	0	0	0	0	4	0	7	2	0	18	179	31	45	157	39714.17	52702.16	132.70%	
																		18667.00		0.00%	
	Total :-	353	297	0	0	1	0	7	0	9	2	0	21	256	40	57	214	74236.17	74215.30	99.97%	
8	SSS (Senior Secondary School) (2013-14)	993	992	0	3	7	10	10	4	17	0	0	79	758	130	105	607	107000.00	99526.76	93.02%	
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	0	0	0	15	181	18	27	147	27142.50	22711.72	83.68%	
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	0	3	1	3	4	2	7	0	0	18	115	38	89	62	20603.73	17161.98	83.30%	

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.07.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	1	2	1	6	1	5	2	4	22	76	46	34	134	8951.28	11483.77	128.29%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	1	3	4	2	3	2	0	0	19	144	35	22		7238.01	20158.37	278.51%
	Total :-	1818	1758	4	8	13	19	23	10	31	2	4	153	1274	267	277	950	170935.52	171042.6	100.06%
13	EXAM. HALL (2013-14) RUSA	23	23	0	0	0	0	0	0	1	0	0	0	22	1	0	19	7833.42	8938.65	114.11%
14	CT (College Toilet) (2012-13)	250	250	0	0	1	0	6	0	0	0	0	14	198	21	31		1012.00	763.01	75.40%
15	Shiksha Bhawan (2013-14), (2018-19) & (2019-20)	11	11	0	0	0	0	0	0	0	0	0	1	7	1	3	4	1928.00	1669.34	86.58%
16	Deegree College (2013-14) , (2017-2018) & (2018-2019)	18	18	0	0	0	0	0	0	0	0	0	0	7	0	11	4	6000.00	3553.85	59.23%
17	Renovation / Construction work of College & University (2009-10) to (2018-19)	124	89	0	0	0	0	0	0	0	0	0	0	74	15	35		24404.24	16160.77	66.22%
18	Renovation work of High School building (2009-10) to (2018-19)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4961.40	70.59%
19	CDPO (Child Development Project Office co-housing)	33	28	0	0	0	0	0	0	0	0	0	1	27	1	5	15	3180.50	3167.67	99.60%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	2113.75	48.89%
22	EXAM HALL (BSEB)	10	10	0	0	0	0	0	0	0	0	0	1	9	1	0	10	14893.16	13767.95	92.44%
	Total (1-22) :-	4911	4547	4	9	17	22	41	12	45	4	4	214	3760	393	758	1931	585362.62	536481.71	91.65%