

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of schools building Additional Class Room (ACR) 280

SL. NO.	Group No.	Division	Div. SL.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	ACP-BS3	Munger	4	BEGUSARAI	Begusarai	GMS Pachamba	Binod Kumar , Begusarai, Mob. 9431287763	206/ 07.01.22	07-01-2022		89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Handover	Handover	
2	ACS-BP1	Patna East	1	BHOJPUR	Piro	R.D. yadav High School, Jitaura	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022		418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	Handover	Handover	
3	ACS-BP1	Patna East	1	BHOJPUR	Tarari	Ram Pyari Smarak +2 School, Sikrahta	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022		418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	Handover	Handover	
4	ACS-EC1	Tirhut West	8	EAST CHAMPARAN	Adapur	Banshi Dhar High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	Handover	Handover	
5	ACS-EC1	Tirhut West	8	EAST CHAMPARAN	Chauradano	B.L.S.S.P. High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	Handover	Handover	
6	ACS-NL1	Patna East	1	Nalanda	Bind	High School Bind	Raushan Kumar, Nalanda, Mob. 8092522385	205	07-01-2022		395 F2 of 2021-22 (07.02.2022)	07-02-2022	06-05-2023	15	Handover	Handover	
7	ACP-NW2	Magadh	3	Nawada	Nawada	U.M.S. Kharant	Royal Construction, Patna, Mob. 7991102493	201/ 07.01.22	07-01-2022		340 F2 of 2021-22 Dt-18.01.22	18-01-2022	17-04-2023	15	Handover	Handover	
8	ACS-PT	Patna East	1	Patna	Danapur	Baliga High School Khagaul	Visro Infra Project Pvt. Ltd., Muzaffarpur, Mob.-9386656638, Emailid- visroinfraproject@gmail.com	268	01-10-2022		394 F2 of 2021-22 (07.02.2022)	07-02-2022	06-05-2023	15	Handover	Handover	
9	ACS-SH	Koshi	10	Saharsa	Saur Bazar	Rajkiyakrit High School	Gunjesh Kumar	263/ 10.01.22	10-01-2022		57 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	Handover	Handover	
10	ACS-SA	Saran	6	SARAN	Chapra Sadar	H S Kajipur	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Handover	Handover	
11	ACP-SU4	Koshi	10	SUPAUL	Raghopur	Gandhi High School Barmotra	Jyotish Kumar Chaudhary, Supaul	257/ 10.01.22	10-01-2022		99 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Handover	Handover	
12	ACP-SU4	Koshi	10	SUPAUL	Chhatapur	U.H.S. Madhubani	Jyotish Kumar Chaudhary, Supaul	257/ 10.01.22	10-01-2022		99 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Handover	Handover	
13	ACP-VS2	Tirhut East	7	Vaishali	Laliganj	G.M.S. Ghataro	Tribhuvan Traders, Vaishali	620/ 20.01.22	20-01-2022		90 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Handover	Handover	
14	ACS-WC2	Tirhut West	8	WEST CHAMPARAN	Mainatand	Laxmi Narayan High School, Pirari	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022		410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	Handover	Handover	
15	ACS-WC2	Tirhut West	8	WEST CHAMPARAN	Narkatiaganj	High School, Sathi	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022		410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	Handover	Handover	
16	ACS-BP1	Patna East	1	BHOJPUR	Barbahara	High School Gaziapur, Bhojpur	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022		418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	Completed	Completed	
17	ACS-BP1	Patna East	1	BHOJPUR	Bihiya	High School, Jadopur	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022		418 F2 of 2021-22 (17.02.2022)	17-02-2022	16-05-2023	15	Completed	Completed	
18	ACS-EC1	Tirhut West	8	EAST CHAMPARAN	Chauradano	S. Hemaraj Raj Das High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-08-2023	15	Completed	Completed	
19	ACP-EC4	Tirhut West	8	EAST CHAMPARAN	Banjaria	G.M.S. Mokhlispur	Chandra Bhushan Agro Enterprises Pvt. Ltd.	3127/26.04.2022	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	Completed	Completed	
20	ACS-RH2	Patna West	2	ROHTAS	Chenari	Sarvodaya High School, Saraiya	Dhirendra Tiwari	262/ 10.01.22	10-01-2022		39 F2 of 2022-23 (21.04.22)	21-04-2022	20-07-2023	15	Completed	Completed	
21	ACS-RH2	Patna West	2	ROHTAS	Nawhatta	High School Baulia	Dhirendra Tiwari	262/ 10.01.22	10-01-2022		39 F2 of 2022-23 (21.04.22)	21-04-2022	20-07-2023	15	Completed	Completed	
22	ACS-SP2	Darbhanga	9	Samastipur	Sarairanjan	H.School Rupouli	Rama Shankar Chaudhary, Vaishali	623	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	Completed	Completed	
23	ACS-WC1	Tirhut West	8	WEST CHAMPARAN	Bagaha-Ii (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	Minni Devi Siwan 9162643061	2430	28-03-2022		100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Completed	Completed	
24	ACS-WC1	Tirhut West	8	WEST CHAMPARAN	Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauli	Minni Devi Siwan 9162643061	2430	28-03-2022		100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Completed	Completed	
25	ACS-AR1	Purnea	11	ARARIA	Forbisganj	+ 2 Lee Academy	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022		161" 08" 01" 2022-23 08 / 08 2022	03-08-2022	02-11-2023	15	In-Progress	Finishing	
26	ACP-AR2	Purnea	11	ARARIA	Narpatganj	UHS Khabdah Dumriya	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022		284 F2 of 2022-23 23 Jan 2023	23-01-2023	22-04-2024	15	In-Progress	Layout	
27	ACP-AR2	Purnea	11	ARARIA	Forbisganj	MS Karbaladhatta	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022		284 F2 of 2022-23 23 Jan 2023	23-01-2023	22-04-2024	15	In-Progress	Layout	
28	ACS-AU	Magadh	3	AURANGABAD	Aruangabad	Kishori Sinha Girls High School, Aurangabad	Mangalam Construction, Aurangabad, Mob. 7004701939	210/ 07.01.22	07-01-2022		169 F2 of 2022-23 date 08-08-2022	08-08-2022	07-11-2023	15	In-Progress	Plinth level	
29	ACS-AU	Magadh	3	AURANGABAD	Barun	Rajkiyakrit +2 High School, Siris	Mangalam Construction, Aurangabad, Mob. 7004701939	210/ 07.01.22	07-01-2022		169 F2 of 2022-23 date 08-08-2022	08-08-2022	07-11-2023	15	In-Progress	Plinth level	
30	ACS-AU	Magadh	3	AURANGABAD	Rafiganj	High School Arthua	Mangalam Construction, Aurangabad, Mob. 7004701939	210/ 07.01.22	07-01-2022		169 F2 of 2022-23 date 08-08-2022	08-08-2022	07-11-2023	15	In-Progress	Layout	
31	ACS-BK1	Bhagalpur	5	BANKA	Amarpur	Adarsh Balika High School Amarpur	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	First Floor Lintel Level	

SL. NO.	Group No.	Division	Div. SL.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
32	ACS-BK1	Bhagalpur	5	BANKA	Banka	Sarvajnik H.S. Sarvodaya Nagar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Layout	
33	ACS-BK1	Bhagalpur	5	BANKA	Barhat	Dr. Harihar Choudhary H.S., Barahat	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Ground Floor Roof Level	
34	ACS-BK1	Bhagalpur	5	BANKA	Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Foundation	
35	ACS-BK1	Bhagalpur	5	BANKA	Fulli Dumar	High School Khesar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	First Floor Lintel Level	
36	ACS-BK1	Bhagalpur	5	BANKA	Rajoun	Rashtriya High School Dhouni	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022		101 SBD of 2022-23 (23.05.2022)	23-05-2022	22-08-2023	15	In-Progress	Ground Floor Lintel Level	
37	ACS-BS1	Munger	4	BEGUSARAI	Begusarai	Sita Ram Roy High School Rajaura	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022		180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Ground Floor Lintel Level	
38	ACS-BS1	Munger	4	BEGUSARAI	Cheriya Bariyarpur	R.B.D. High School	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022		180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Foundation	
39	ACS-BS1	Munger	4	BEGUSARAI	Cheriya Bariyarpur	Rajeshwari High School, Cheriya Bariyarpur	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022		180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Ground Floor Lintel Level	
40	ACS-BS1	Munger	4	BEGUSARAI	Cheriya Bariyarpur	S.R.L. High School Sakarauli	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022		180 SBD of 2022-23 date 06-09-2022	09-06-2022	08-09-2023	15	In-Progress	Ground Floor Lintel Level	
41	ACS-BS1	Munger	4	BEGUSARAI	Naokothi	Rajkiyakrit A.P.S. High School	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022		180 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Layout	
42	ACS-BS2	Munger	4	BEGUSARAI	Bachhwara	High School, Bagwara	Darwar Tour and Travels, Nalanda, Mob. 9386597887	3607/ 11-05-2022	11-05-2022		206 F2 of 2022-23	11-11-2022	10-02-2024	15	In-Progress	Ground Floor Lintel Level	
43	ACS-BS2	Munger	4	BEGUSARAI	Teghra	S.P.N.S. High School	Darwar Tour and Travels, Nalanda, Mob. 9386597887	3607/ 11-05-2022	11-05-2022		206 F2 of 2022-23	11-11-2022	10-02-2024	15	In-Progress	Ground Floor Roof Level	
44	ACS-BL1	Bhagalpur	5	BHAGALPUR	Bihpur	High School Gouripur Lattipur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	Finishing	
45	ACS-BL1	Bhagalpur	5	BHAGALPUR	Bihpur	Madhusudan Sarvodaya High School, Bihpur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	Finishing	
46	ACS-BL1	Bhagalpur	5	BHAGALPUR	Kharik	Model High School	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
47	ACS-BL1	Bhagalpur	5	BHAGALPUR	Naranpur	High School,Narayanpur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
48	ACS-BL2	Bhagalpur	5	BHAGALPUR	Jagdishpur	Inter Level Marwari Pathshala	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
49	ACS-BL2	Bhagalpur	5	BHAGALPUR	Pirpainti	Laxmi Narayan High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
50	ACS-BL2	Bhagalpur	5	BHAGALPUR	Sabour	High School,Sabour	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
51	ACS-BL2	Bhagalpur	5	BHAGALPUR	Sanhaula	S.C.M.L.K.P. High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
52	ACS-BL2	Bhagalpur	5	BHAGALPUR	Sanhaula	Bari Adarsh High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022		40 SBD of 2022-23 (21.04.2022)	21-04-2022	20-07-2023	15	In-Progress	Finishing	
53	ACP-BX3	Patna West	2	BUXAR	Dumraon	U.H.S MATHILA	Tunjee Mishra, Buxar, Mob. 9546383296	214/ 07.01.22	07-01-2022		56 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	In-Progress	Plinth level	
54	ACP-BX3	Patna West	2	BUXAR	Nawanagar	M.S. BELAON	Tunjee Mishra, Buxar, Mob. 9546383296	214/ 07.01.22	07-01-2022		56 F2 OF 2022-23 (05.05.2022)	05-05-2022	04-08-2023	15	In-Progress	Ground Floor Roof Level	
55	ACS-DB1	Darbhanga	9	DARBHANGA	Darbhanga Urban	+2 B.K.D. Boys High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Foundation	
56	ACS-DB1	Darbhanga	9	DARBHANGA	Darbhanga Urban	Raj Higher Secondary School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Foundation	
57	ACS-DB1	Darbhanga	9	DARBHANGA	Darbhanga Urban	+2 M.C. High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	First Floor Lintel Level	
58	ACS-DB1	Darbhanga	9	DARBHANGA	Hanuman Nagar	Dev Narayan High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Ground Floor Roof Level	
59	ACS-DB1	Darbhanga	9	DARBHANGA	Manigachhi	High School Nehra, Darbhanga	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022		181 SBD of 2022-23	09-06-2022	08-09-2023	15	In-Progress	Plinth level	
60	ACS-DB2	Darbhanga	9	DARBHANGA	Gaura Bauram	J.M. High School	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022		196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	First Floor Roof Level	
61	ACS-DB2	Darbhanga	9	DARBHANGA	Gaura Bauram	High School, ASI	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022		196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	Ground Floor Roof Level	
62	ACS-DB2	Darbhanga	9	DARBHANGA	Ghanshyamkpur	Janta High School Shivanagar	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022		196 F2 of 2022-23	21-10-2022	20-01-2024	15	In-Progress	Ground Floor Lintel Level	
63	ACP-EC3	Tirhut West	8	EAST CHAMPARAN	Kalyanpur	G.M.S. Bakarpur	Chandra Bhushan Agro Enterprises Pvt. Ltd., East Champaran, Mob. 9905930003	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	In-Progress	Finishing	
64	ACP-EC3	Tirhut West	8	EAST CHAMPARAN	Phenhara	G.M.S. Phenhara	Chandra Bhushan Agro Enterprises Pvt. Ltd.	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	In-Progress	Finishing	

SL. NO.	Group No.	Division	Div. SL.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
65	ACP-EC4	Tirhut West	8	EAST CHAMPARAN	Sugauli	G.M.S. Sugauli Boys	Chandra Bhushan Agro Enterprises Pvt. Ltd.	3127/26.04.2022	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Finishing	
66	ACP-EC4	Tirhut West	8	EAST CHAMPARAN	Motihari	G.M.S. Shree Mahabir Luathahan	Chandra Bhushan Agro Enterprises Pvt. Ltd.	3127/26.04.2022	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Ground Floor Roof Level	
67	ACP-EC4	Tirhut West	8	EAST CHAMPARAN	Motihari	G.M.S. Gauri Shankar	Chandra Bhushan Agro Enterprises Pvt. Ltd.	3127/26.04.2022	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	In-Progress	Ground Floor Roof Level	
68	ACS-GY	Magadh	3	GAYA	Bodh Gaya	High School, Bodh Gaya	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/07.01.22	07-01-2022		54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	First Floor Roof Level	
69	ACS-GY	Magadh	3	GAYA	Dumaria	Janta High School	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/07.01.22	07-01-2022		54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	Ground Floor Roof Level	
70	ACS-GY	Magadh	3	GAYA	Tikari	H.S. Bumuar Mohanpur (Gaya)	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/07.01.22	07-01-2022		54 F2 of 2022-23 Date-04.05.2022	04-05-2022	03-08-2023	15	In-Progress	Ground Floor Roof Level	
71	ACS-JM1	Munger	4	JAMUI	Jamui	+2 Janta High School Satayan, Jamui	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	Ground Floor Roof Level	
72	ACS-JM1	Munger	4	JAMUI	Jhajha	+2 K.H.B.H.S. Keshopur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	Ground Floor Roof Level	
73	ACS-JM1	Munger	4	JAMUI	Khaira	+2 Project Girls High School, Khaira	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Lintel Level	
74	ACS-JM1	Munger	4	JAMUI	Laxmipur	+2 High School Jinhara Lakshmipur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Roof Level	
75	ACS-JM1	Munger	4	JAMUI	Laxmipur	High School Bangardih Lakshmipur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022		483 SBD of 2021-22 (30.03.2022)	30-03-2022	29-06-2023	15	In-Progress	First Floor Lintel Level	
76	ACS-KM1	Patna West	2	KAIMUR	Babhua	H.S. kamhari Mnihari	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022		47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	First Floor Roof Level	
77	ACS-KM1	Patna West	2	KAIMUR	Babhua	A.B.S. High School, Bhabua	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022		47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	Ground Floor Lintel Level	
78	ACS-KM1	Patna West	2	KAIMUR	Chand	Ram Dulari Jagdeep High School	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022		47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	First Floor Roof Level	
79	ACS-KM1	Patna West	2	KAIMUR	Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022		47 SBD of 2022-23 28.04.2022	28-04-2022	27-07-2023	15	In-Progress	Ground Floor Roof Level	
80	ACP-KM2	Patna West	2	KAIMUR	Chainpur	M.S. Hata	Dhirendra Tiwari, Mob Rohtas	2768/08.04.2022	08-04-2022		05 th 08 th 2023.24	03-04-2023	02-07-2024	15	In-Progress	Plinth level	
81	ACP-KM2	Patna West	2	KAIMUR	Mohania	Abhay Asartha M.S. Mohaniya	Dhirendra Tiwari, Mob Rohtas	2768/08.04.2022	08-04-2022		05 th 08 th 2023.24	03-04-2023	02-07-2024	15	In-Progress	Plinth level	
82	ACP-KM2	Patna West	2	KAIMUR	Bhabua	M.S. Kunj	Dhirendra Tiwari, Mob Rohtas	2768/08.04.2022	08-04-2022		05 th 08 th 2023.24	03-04-2023	02-07-2024	15	In-Progress	Plinth level	
83	ACS-KT1	Purnea	11	KATIHAR	Ajam Nagar	High School Salmari	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022		4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	First Floor Roof Level	
84	ACS-KT1	Purnea	11	KATIHAR	Barsoi	H.S. Abadpur	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022		4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	Finishing	
85	ACS-KT1	Purnea	11	KATIHAR	Katihar	High School Haflaganj	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022		4 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	In-Progress	Ground Floor Roof Level	
86	ACS-KT2	Purnea	11	KATIHAR	Kursela	Sampat Rajdevi Girl High School	Rajeev Kumar Singh, Jamui	202/07.01.22	07-01-2022		328 F2 OF 2022-23	17-02-2023	16-02-2024	12	In-Progress	Foundation	
87	ACS-KT2	Purnea	11	KATIHAR	Kursela	Ayodhya Parshad High School	Rajeev Kumar Singh, Jamui	202/07.01.22	07-01-2022		328 F2 OF 2022-23	17-02-2023	16-02-2024	12	In-Progress	Foundation	
88	ACS-KH	Munger	4	KHAGARIA	Parbatta	Shree Krishna High School	S. R. Enterprises, Khaugul Road, Patna, Mob. 9471816520	191/07.01.22	07-01-2022		109 F2 of 2022-23 (30.04.2022)	30-04-2022	29-04-2023	15	In-Progress	Foundation	
89	ACS-KG1	Purnea	11	KISHANGANJ	Kishanganj	Girls High School	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/07.01.22	07-01-2022		178 12 th 01 st 2022.23 03/09/2022	03-09-2022	02-12-2023	15	In-Progress	Plinth level	
90	ACS-KG1	Purnea	11	KISHANGANJ	Kishanganj	Inter School, Kishanganj	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/07.01.22	07-01-2022		178 12 th 01 st 2022.23 03/09/2022	03-09-2022	02-12-2023	15	In-Progress	Ground Floor Lintel Level	
91	ACS-KG1	Purnea	11	KISHANGANJ	Kocha Dhaman	Karlun Lal M High School	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/07.01.22	07-01-2022		178 12 th 01 st 2022.23 03/09/2022	03-09-2022	02-12-2023	15	In-Progress	Ground Floor Roof Level	
92	ACS-KG2	Purnea	11	KISHANGANJ	Thakur Ganj	Project Girls High School, Thakurganj	Jai Prakash Chandra, Patna, Mob. 9835807847	197/07.01.22	07-01-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-05-2023	15	In-Progress	Plinth level	
93	ACS-KG2	Purnea	11	KISHANGANJ	Thakur Ganj	High School Thakurganj	Jai Prakash Chandra, Patna, Mob. 9835807847	197/07.01.22	07-01-2022		53 F2 OF 2022-23 (04.05.2022)	04-05-2022	03-05-2023	15	In-Progress	Plinth level	
94	ACS-MB1	Darbhanga	9	MADHUBANI	Harlakhi	Project Girls High School Ungaon	Damcare Construction, Patna	577/19.01.22	19-01-2022		383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	In-Progress	Foundation	
95	ACS-MB1	Darbhanga	9	MADHUBANI	Rahika	R.P.D.T. High School, Jitwar	Damcare Construction, Patna	577/19.01.22	19-01-2022		383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	In-Progress	Foundation	
96	ACS-MB1	Darbhanga	9	MADHUBANI	Rahika	Shiv Ganga Girls High School, Madhubani	Damcare Construction, Patna	577/19.01.22	19-01-2022		383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	In-Progress	Foundation	

SL. NO.	Group No.	Division	Div. SL.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
97	ACP-MB2	Darbhanga	9	MADHUBANI	Phulparas	U.H.S. Mahthaur Khurd	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022		192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Foundation	
98	ACP-MB2	Darbhanga	9	MADHUBANI	Madhepur	U.H.S. Prasad	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022		192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Ground Floor Roof Level	
99	ACP-MB2	Darbhanga	9	MADHUBANI	Rajnagar	U.H.S. Kewalpatti	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022		192 SBD of 2022-23	30-09-2022	29-12-2023	15	In-Progress	Ground Floor Lintel Level	
100	ACS-MF	Tirhut East	7	Muzaffarpur	Bandra	Sarvodaya High School, Piar	Shidhant Developers, Hajipur, Mob. 7488495524	2439/ 28.03.2022	28-03-2022		262 F2 of 2022-23	22-12-2022	21-03-2024	15	In-Progress	Foundation	
101	ACS-MF	Tirhut East	7	Muzaffarpur	Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	Shidhant Developers, Hajipur, Mob. 7488495524	2439/ 28.03.2022	28-03-2022		262 sq. ft. 2022-23 कागज 22.12.2022	22-12-2022	21-03-2024	15	In-Progress	Plinth level	
102	ACP-NL2	Patna East	1	Nalanda	Tharthari	M.S. Bhathar	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	First Floor Lintel Level	
103	ACP-NL2	Patna East	1	Nalanda	Islampur	M.S. Sudhi	Kumar Saroj, Quamruddinganj, Biharsharif.	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Foundation	
104	ACP-NL2	Patna East	1	Nalanda	Biharsharif	M.S. Deepnagar	Kumar Saroj, Quamruddinganj, Biharsharif.	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Plinth level	
105	ACP-NL2	Patna East	1	Nalanda	Noorsarai	M.S. Makanpur	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	In-Progress	Foundation	
106	ACS-NW1	Magadh	3	Nawada	Govindpur	T.V. Inter High School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022		254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Layout	
107	ACS-NW1	Magadh	3	Nawada	Meskaur	Lato Yadav Inter School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022		254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Foundation	
108	ACS-NW1	Magadh	3	Nawada	Narhat	Inter School,Narhat	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022		254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Layout	
109	ACS-NW1	Magadh	3	Nawada	Warisaliganj	S.G.B.K. Sahu Inter School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022		254 SBD of 2022-23	12-12-2022	11-03-2024	15	In-Progress	Plinth level	
110	ACS-PU1	Purnea	11	Purnea	Banmankhi	Thakur High School,khunt	Shree Sharda Construction Co, Purnea	264/ 10.01.22	10-01-2022		15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	Ground Floor Roof Level	
111	ACS-PU1	Purnea	11	Purnea	Banmankhi	Sumrit High School Banmankhi	Shree Sharda Construction Co, Purnea	264/ 10.01.22	10-01-2022		15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	Foundation	
112	ACS-PU1	Purnea	11	Purnea	Dhamdaha	High School Dhamdaha	Shree Sharda Construction Co, Purnea	264/ 10.01.22	10-01-2022		15 F2 of 2022-23 (06.04.22)	06-04-2022	05-07-2023	15	In-Progress	First Floor Roof Level	
113	ACS-PU2	Purnea	11	Purnea	Dagarua	Kanak Lal High School Soura Dagura								15	In-Progress	Not Started	Retender NIT-10/22-23
114	ACS-RH1	Patna West	2	ROHTAS	Dehari	A.K.J.H.S Darihat	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022		233"रर री"2022.23ए कागज. 26/11/2022	26-11-2022	25-02-2024	15	In-Progress	Ground Floor Lintel Level	
115	ACS-RH1	Patna West	2	ROHTAS	Dehari	High School Diliyan	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022		233"रर री"2022.23ए कागज. 26/11/2022	26-11-2022	25-02-2024	15	In-Progress	Ground Floor Lintel Level	
116	ACS-RH1	Patna West	2	ROHTAS	Rajpur	Shri Jagjeevan High School Vishnupur	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022		233"रर री"2022.23ए कागज. 26/11/2022	26-11-2022	25-02-2024	15	In-Progress	First Floor Lintel Level	
117	ACS-RH1	Patna West	2	ROHTAS	Suryapura	Raj Rajeswari H S Suryapura	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022		233"रर री"2022.23ए कागज. 26/11/2022	26-11-2022	25-02-2024	15	In-Progress	Ground Floor Roof Level	
118	ACS-SP1	Darbhanga	9	Samastipur	Bithan	S.S.High School Sakhwa	Amit Kumar Singh	260/ 10.01.22	10-01-2022		428 F2 of 2021-22 (21.02.2022)	21-02-2022	20-05-2023	15	In-Progress	Finishing	
119	ACS-SP1	Darbhanga	9	Samastipur	Singhia	K.G.Academy Singhia	Amit Kumar Singh	260/ 10.01.22	10-01-2022		428 F2 of 2021-22 (21.02.2022)	21-02-2022	20-05-2023	15	In-Progress	Finishing	
120	ACS-SP2	Darbhanga	9	Samastipur	Khanpur	R.H.S Bhore Shahpur	Rama Shankar Chaudhary, Vaishali	623/ 20.01.22	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Finishing	
121	ACS-SP2	Darbhanga	9	Samastipur	Mohanpur	Sri Shankar High School,Rasalpur	Rama Shankar Chaudhary, Vaishali	623/ 20.01.22	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Finishing	
122	ACS-SP2	Darbhanga	9	Samastipur	Sarairanjan	H.S.Sarai Ranjan	Rama Shankar Chaudhary, Vaishali	623/ 20.01.22	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Finishing	
123	ACS-SP2	Darbhanga	9	Samastipur	Vidyapatinaragar	V.P.High School Mow Bazidpur (South)	Rama Shankar Chaudhary, Vaishali	623/ 20.01.22	20-01-2022		445 SBD of 2021-22 (25.02.2022)	25-02-2022	24-05-2023	15	In-Progress	Finishing	
124	ACS-SA	Saran	6	SARAN	Taraiya	S.N.G High School	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	In-Progress	Finishing	
125	ACP-SA2	Saran	6	SARAN	Masrak	M.S. Adarsh Masrak	Deepak Kumar Singh, Saran	3125/26.04.2022	26-04-2022		146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	Plinth level	

SL. NO.	Group No.	Division	Div. SL.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
126	ACP-SA2	Saran	6	SARAN	Revelganj	M.S. Teknivas	Deepak Kumar Singh, Saran	3125/26.04.2022	26-04-2022		146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	Ground Floor Lintel Level	
127	ACP-SA2	Saran	6	SARAN	Baniapur	U.M.S. Satua Hindi	Deepak Kumar Singh, Saran	3125/26.04.2022	26-04-2022		146 F2 of 2022-23 (22.07.2022)	22-07-2022	21-10-2023	15	In-Progress	First Floor Roof Level	
128	ACS-SK	Munger	4	SHEIKHPURA	Shekhpura	High School Mehus	lbha Devi, Patna	261/10.01.22	10-01-2022		473 F2of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	In-Progress	Finishing	
129	ACS-SK	Munger	4	SHEIKHPURA	Shekhpura	D.M.High School	lbha Devi, Patna	261/10.01.22	10-01-2022		473 F2of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	In-Progress	First Floor Roof Level	
130	ACS-SM1	Tirhut East	7	SITAMARHI	Bajpatti	S.R.P.N High School Bajpatti	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022		195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	18-01-2024	15	In-Progress	Plinth level	
131	ACS-SM1	Tirhut East	7	SITAMARHI	Belsand	Sri Guru Sharan High School Belsand	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022		195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	18-01-2024	15	In-Progress	Ground Floor Roof Level	
132	ACS-SM1	Tirhut East	7	SITAMARHI	Dumra	Kamla Girls High School,Dumra	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022		195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Foundation	
133	ACS-SM1	Tirhut East	7	SITAMARHI	Dumra	Sitamarhi Higher Secondary School,Dumra	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022		195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Ground Floor Lintel Level	
134	ACS-SM1	Tirhut East	7	SITAMARHI	Dumra	Sundari Ramawatar Higher School Bariyarpur	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022		195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	Finishing	
135	ACS-SM1	Tirhut East	7	SITAMARHI	Nanpur	High School Bela Shanti Kutir	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022		195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	18-01-2024	15	In-Progress	Ground Floor Roof Level	
136	ACS-SM1	Tirhut East	7	SITAMARHI	Nanpur	S.B.L.C High School,Raipur	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022		195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	18-01-2024	15	In-Progress	Ground Floor Roof Level	
137	ACS-SM1	Tirhut East	7	SITAMARHI	Runni Saidpur	Ramdaun High School,Morsand	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022		195 SBD of 2022-23	19-10-2022	18-01-2024	15	In-Progress	First Floor Roof Level	
138	ACS-SM1	Tirhut East	7	SITAMARHI	Sursand	Saryu High School,Sursand	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022		195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	18-01-2024	15	In-Progress	Ground Floor Roof Level	
139	ACP-SM4	Tirhut East	7	SITAMARHI	Runni Saidpur	M.S. Lalpur Kauria	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Finishing	
140	ACP-SM4	Tirhut East	7	SITAMARHI	Parsauni	M.S. Parsurampur	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Finishing	
141	ACP-SM4	Tirhut East	7	SITAMARHI	Runni Saidpur	M.S. Saidpur	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Finishing	
142	ACP-SM4	Tirhut East	7	SITAMARHI	Dumra	M.S. Social Club	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Finishing	
143	ACP-SM4	Tirhut East	7	SITAMARHI	Dumra	M.S. Pak Tola	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	In-Progress	Ground Floor Lintel Level	
144	ACS-SW1	Saran	6	Siwan	Barharia	R.N.S.High School Mahavir ganj	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
145	ACS-SW1	Saran	6	Siwan	Bhagwanpur Hatt	Indra Singh High School Hilsar	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Ground Floor Lintel Level	
146	ACS-SW1	Saran	6	Siwan	Bhagwanpur Hatt	High School Maghar	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
147	ACS-SW1	Saran	6	Siwan	Gorea Kothi	Rajendra High School Pahlejpur	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Layout	
148	ACS-SW1	Saran	6	Siwan	Gorea Kothi	Tapi Prasad High School	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Layout	
149	ACS-SW1	Saran	6	Siwan	Gorea Kothi	Narayan Karmyogi High School	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022		209 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Foundation	
150	ACS-SW2	Saran	6	Siwan	Andar	High School,Andar	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
151	ACS-SW2	Saran	6	Siwan	Siswan	Hare Ram Brahmchari High School	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
152	ACS-SW2	Saran	6	Siwan	Siwan	V.M High School cum Inter college	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
153	ACP-SW3	Saran	6	Siwan	Pachrukhi	M.S. Tarwara	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Layout	
154	ACP-SW3	Saran	6	Siwan	Barharia	M.S. Dindayalpur	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Layout	
155	ACP-SW3	Saran	6	Siwan	Barharia	M.S. Bhamopali	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	In-Progress	Finishing	
156	ACP-SW4	Saran	6	Siwan	Bhagwanpur Hatt	M.S. Mora	Asiana Contract Pvt. Ltd.	3124/26.04.2022	26-04-2022		210 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Layout	

SL. NO.	Group No.	Division	Div. SL.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
157	ACP-SW4	Saran	6	Siwan	Maharajganj	M.S. Resaura	Asiana Contract Pvt. Ltd.	3124/ 26.04.2022	26-04-2022		210 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Foundation	
158	ACP-SW4	Saran	6	Siwan	Maharajganj	M.S. Gauar	Asiana Contract Pvt. Ltd.	3124/ 26.04.2022	26-04-2022		210 SBD of 2022-23	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
159	ACP-SW4	Saran	6	Siwan	Raghunathpur	U.M.S. Murarpatti	Asiana Contract Pvt. Ltd.	3124/ 26.04.2022	26-04-2022		210 SBD of 2022-23 15/11/2022 1923180032%	15-11-2022	14-02-2024	15	In-Progress	Plinth level	
160	ACS-SU1	Koshi	10	SUPAUL	Basantpur	Govt.High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Plinth level	
161	ACS-SU1	Koshi	10	SUPAUL	Chhatapur	Surpat Singh High School,Surpatganj	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	First Floor Roof Level	
162	ACS-SU1	Koshi	10	SUPAUL	Chhatapur	R.S.L.N. Vdiya Mandir Balua Bazar	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Ground Floor Lintel Level	
163	ACS-SU1	Koshi	10	SUPAUL	Pratapganj	Haji Najibullah High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	First Floor Roof Level	
164	ACS-SU1	Koshi	10	SUPAUL	Pratapganj	Public High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	First Floor Roof Level	
165	ACS-SU1	Koshi	10	SUPAUL	Raghopur	S.S.H.R.High School Ganpatganj	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Ground Floor Lintel Level	
166	ACS-SU1	Koshi	10	SUPAUL	Raghopur	Lakhichand Sahu High School,Simri Bazar	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	First Floor Roof Level	
167	ACS-SU1	Koshi	10	SUPAUL	Raghopur	Janta Bachha High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Plinth level	
168	ACS-SU1	Koshi	10	SUPAUL	Tribeniganj	High School Jagdiya	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	First Floor Lintel Level	
169	ACS-SU1	Koshi	10	SUPAUL	Tribeniganj	High School Koriyapati	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	Finishing	
170	ACS-SU1	Koshi	10	SUPAUL	Tribeniganj	R.K.B.A. High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022		228 SBD OF 2022-23	25-11-2022	24-02-2024	15	In-Progress	First Floor Roof Level	
171	ACS-VS1	Tirhut East	7	Vaishali	Mahua	Y.S.High School,Harpur	Ram Kumar Sahani Mo:9973656122 Email: ramksahani@rediffmail.com	258/ 10.01.22	10-01-2022		130 F2 of 2022-23 (15.07.2022)	15-07-2022	14-10-2023	15	In-Progress	Finishing	
172	ACP-VS3	Tirhut East	7	Vaishali	Bidupur	GM.S. Bajidpur	Damcare Construction, Patna	621/ 20.01.22	20-01-2022		382 F2 of 2022-23	28-03-2023	27-06-2024	15	In-Progress	Foundation	
173	ACS-WC2	Tirhut West	8	WEST CHAMPARAN	Jogapatti	Baidya Nath High School, Lakshmipur	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022		410 F2 of 2021-22 (14.02.2022)	23-05-2022	22-08-2023	15	In-Progress	First Floor Roof Level	
174	ACS-AR1	Purnea	11	ARARIA	Forbisganj	B.D.G. Girls High School	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022		161 SBD of 2022-23 03 Jan 2022	03-08-2022	02-11-2023	15	Not Started	Not Started	
175	ACS-AR1	Purnea	11	ARARIA	Narpatganj	Kunkun Devi High School	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022		161 SBD of 2022-23 03 Jan 2022	03-08-2022	02-11-2023	15	Not Started	Not Started	
176	ACS-AR1	Purnea	11	ARARIA	Palasi	L.B.S.S. High School, Palasi	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022		161 SBD of 2022-23 03 Jan 2022	03-08-2022	02-11-2023	15	Not Started	Not Started	
177	ACP-AR2	Purnea	11	ARARIA	Narpatganj	MS Narpatganj	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022		284 F2 of 2022-23 23 Jan 2023	23-01-2023	22-04-2024	15	Not Started	Not Started	
178	ACS-AW1	Magadh	3	ARWAL	Kurtha	Ram Ratan High School, Sachai	Dilip Kumar, Arwal, Mob. 6202507410	212/ 07.01.22	07-01-2022		5 F2 of 2022-23 (04.04.2022)	04-04-2022	03-07-2023	15	Not Started	Land not available	H.M. से पत्रांक -73 दिनांक 09.03.2022 एवं पत्रांक -201 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
179	ACP-AW2	Magadh	3	ARWAL	Kurtha	M.S. Kurtha	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022		408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -72 दिनांक 09.03.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
180	ACP-AW2	Magadh	3	ARWAL	Kurtha	M.S. Manikpur	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022		408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -72 दिनांक 09.03.2022 एवं पत्रांक -204 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
181	ACP-AW2	Magadh	3	ARWAL	Sonbhadra Bansi Surajpur	M.S.Sonbhadra	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022		408 F2 of 2021-22 (11.02.2022)	11-02-2022	10-05-2023	15	Not Started	Land not available	H.M. से पत्रांक -71 दिनांक 09.03.2022 एवं पत्रांक -205 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
182	ACP-BK2	Bhagalpur	5	BANKA	Amarpur	A.M.S. Amarpur (BOYS)	Santosh Kumar Singh, Deoghar, Mob. 9771745449	190/ 07.01.22	07-01-2022					15	Not Started	Not Started	
183	ACP-BK2	Bhagalpur	5	BANKA	Bounsi	UMS Dahua Urdu	Santosh Kumar Singh, Deoghar, Mob. 9771745449	190/ 07.01.22	07-01-2022					15	Not Started	Not Started	
184	ACP-BS3	Munger	4	BEGUSARAI	Cheriya Bariyarpur	GMS Bikrampur	Binod Kumar , Begusarai, Mob. 9431287763	206/ 07.01.22	07-01-2022		89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land Insufficient	Land Insufficient

SL. NO.	Group No.	Division	Div. Sl.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
185	ACP-BS3	Munger	4	BEGUSARAI	Cheriya Bariyarpur	GMS Siuri	Binod Kumar , Begusarai, Mob. 9431287763	206/ 07.01.22	07-01-2022		89 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Land not available	Land Insufficient
186	ACS-BL1	Bhagalpur	5	BHAGALPUR	Nath Nagar	High School, Kajrailli	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022		102 SBD of 2022-23/ 23.05.2022	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
187	ACP-BP2	Patna East	1	BHOJPUR	Piro	M.S.Nonar	Ganesh Pandey, Bhojpur, Mob. 6201425353	208/ 07.01.22	07-01-2022					15	Not Started	Land not available	Land not available
188	ACS-BX1	Patna West	2	BUXAR	Brahampur	High School Nimez Buxar	Sunil Kumar Singh, Udwanalnagar, Bhojpur, Mob. 34.36181	209/ 07.01.22	07-01-2022					15	Not Started	Not Started	
189	ACS-BX2	Patna West	2	BUXAR	Chousa	Girls High School Chausa, Buxar	Om Prakash Singh, Rohtas, Mob. 9113142438	373/ 13.01.22	13-01-2022					15	Not Started	Land not available	Non-availability of land
190	ACS-EC2	Tirhut West	8	EAST CHAMPARAN	Harsiddhi	Gandhi High School	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022					15	Not Started	Not Started	
191	ACS-EC2	Tirhut West	8	EAST CHAMPARAN	Kotwa	Jata Singh High School	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022					15	Not Started	Not Started	
192	ACS-EC2	Tirhut West	8	EAST CHAMPARAN	Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022					15	Not Started	Not Started	
193	ACP-EC3	Tirhut West	8	EAST CHAMPARAN	Tetaria	G.M.S. Madhuaha Brit	Chandra Bhsuan Agro Enterprises Pvt. Ltd., East Champaran	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
194	ACP-EC3	Tirhut West	8	EAST CHAMPARAN	Pakridayal	G.M.S. Pakridayal Girl	Chandra Bhsuan Agro Enterprises Pvt. Ltd., East Champaran	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
195	ACP-EC3	Tirhut West	8	EAST CHAMPARAN	Mehsi	G.M.S. Bahadurpur	Chandra Bhsuan Agro Enterprises Pvt. Ltd., East Champaran	579/ 19.01.22	19-01-2022		475 SBD of 2021-22 (21.03.2022)	21-03-2022	20-06-2023	15	Not Started	Not Started	
196	ACP-EG4	Tirhut West	8	EAST CHAMPARAN	Banjaria	G.M.S. Chailaha	Chandra Bhsuan Agro Enterprises Pvt. Ltd., East Champaran	3127/26.04.2022	26-04-2022		80 SBD of 2022-23 (12.05.22)	12-05-2022	11-08-2023	15	Not Started	Not Started	
197	ACP-JM2	Munger	4	JAMUI	Jhajha	Adarsh Asartha M.S.Moahaniya	Rajeev Kumar Singh, Jamui, Mob. 7004009263	203/ 07.01.22	07-01-2022					15	Not Started	Not Started	
198	ACP-KM2	Patna West	2	KAIMUR	Mohania	Sanskrit M.S. Mohaniya	Dhirendra Tiwari, Mob Rohtas	2768/08.04.2022	08-04-2022		06 th 07 th 2023.24	03-04-2023	02-07-2024	15	Not Started	Land not available	
199	ACS-MP	Koshi	10	MADHEPURA	Ghailad	Govt. Durga High School Ghailad	Devma Techno Project Pvt. Ltd. (9931125153)							15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
200	ACS-MP	Koshi	10	MADHEPURA	Madhepura East	S.N.P.M.S.S. School Madhepura								15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
201	ACS-MP	Koshi	10	MADHEPURA	Madhepura East	Ras Bihari High School								15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
202	ACS-MP	Koshi	10	MADHEPURA	Madhepura East	Sri Baldeo Bandelal High School Godhaila								15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
203	ACS-MP	Koshi	10	MADHEPURA	Murliganj	Yogendra High School								15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
204	ACS-MP	Koshi	10	MADHEPURA	Shankarpur	Kari Anant High School (+2)								15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
205	ACS-MP	Koshi	10	MADHEPURA	Singheshwar	Project Girls High School								15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
206	ACS-MP	Koshi	10	MADHEPURA	Uda-Kishanganj	S.B.J.S. High School								15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
207	ACS-MB1	Darbhanga	9	MADHUBANI	Andharathadhi	M.R.G. High School, Andharathari	Damcare Construction, Patna	577/ 19.01.22	19-01-2022		383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
208	ACS-MB1	Darbhanga	9	MADHUBANI	Babubarhi	J.B.N.S. High School Madneswar Asthan	Damcare Construction, Patna	577/ 19.01.22	19-01-2022		383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
209	ACS-MB1	Darbhanga	9	MADHUBANI	Harlakhi	High School, Khirhar	Damcare Construction, Patna	577/ 19.01.22	19-01-2022		383 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15	Not Started	Not Started	
210	ACP-MB2	Darbhanga	9	MADHUBANI	Madhwapur	U.H.S. Bihari	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022					15	Not Started	Not Started	
211	ACP-MG	Munger	4	MUNGER	Bariarpur	M.S. Shakahara Tola	Priyanshu Construction, Deoghar, Mob. 6204884934	198/ 07.01.22	07-01-2022					15	Not Started	Not Started	
212	ACP-MG	Munger	4	MUNGER	Tarapur	M.S. Tarapur	Priyanshu Construction, Deoghar, Mob. 6204884934	198/ 07.01.22	07-01-2022					15	Not Started	Not Started	
213	ACP-MG	Munger	4	MUNGER	Dharhara	M.S. Itwa	Priyanshu Construction, Deoghar, Mob. 6204884934	198/ 07.01.22	07-01-2022					15	Not Started	Not Started	
214	ACP-NL2	Patna East	1	Nalanda	Rahui	M.S. Rahui	Kumar Saroj, Quamruddinanj, Biharsharif. Mob. 7762865959	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	Not Started	Land not available	Land not available

SL. NO.	Group No.	Division	Div. SL.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
215	ACP-NL2	Patna East	1	Nalanda	Harnaut	U.M.S. Chero	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	Not Started	Land Insufficient	Insufficient land
216	ACS-PU2	Purnea	11	Purnea	Jalalgarh	N.D.Ruungta High School								15	Not Started	Not Started	Retender NIT-10/22-23
217	ACS-PU2	Purnea	11	Purnea	Kasba	Kala Nand High School Kasba								15	Not Started	Not Started	Retender NIT-10/22-23
218	ACS-PU2	Purnea	11	Purnea	Purnea	Zila School Purnea								15	Not Started	Not Started	Retender NIT-10/22-23
219	ACS-PU2	Purnea	11	Purnea	Sri Nagar	Govt.High School Sri Nagar Purnea								15	Not Started	Not Started	Retender NIT-10/22-23
220	ACS-RH1	Patna West	2	ROHTAS	Akothigola	High School PremNagar Akhorigola	Rajnish Kumar Singh	5564/21.07.202 2	21-07-2022		233"उत्तर नॉ"2022.23ए कज़म. 2891192022	26-11-2022	25-02-2024	15	Not Started	Not Started	Again Re Tender NIT-40/21-22
221	ACP-SP3	Darbhanga	9	Samastipur	Khanpur	M.S. Siropati								15	Not Started	Not Started	Retender NIT-06/22-23
222	ACP-SP3	Darbhanga	9	Samastipur	Sarairanjan	U.M.S Lat Baspura	Silcon Construction India Pvt. Ltd., Muzaffarpur	5521/ Date 06-07-2023	06-07-2023					15	Not Started	Not Started	Retender NIT-06/22-23
223	ACP-SP3	Darbhanga	9	Samastipur	Samastipur	Upgd. M.S. Musapur Bangra								15	Not Started	Not Started	Retender NIT-06/22-23
224	ACP-SP3	Darbhanga	9	Samastipur	Mohiuddin Nagar	U.M.S. Bhasingpur	Govind Yadav, Begusarai, Mob. 9631454800	5520/ Date 06-07-2023	06-07-2023					15	Not Started	Not Started	Retender NIT-06/22-23
225	ACP-SP3	Darbhanga	9	Samastipur	Shivaji Nagar	U.M.S. Parashuram								15	Not Started	Not Started	Retender NIT-06/22-23
226	ACP-SP3	Darbhanga	9	Samastipur	Patori	U.M.S. Kanya Shahpur Undi								15	Not Started	Not Started	Retender NIT-06/22-23
227	ACP-SP3	Darbhanga	9	Samastipur	Mohiuddin Nagar	U.M.S. Nawada	Govind Yadav, Begusarai, Mob. 9631454800	5531 / Date 06-07-2023	06-07-2023					15	Not Started	Not Started	Retender NIT-06/22-23
228	ACP-SP3	Darbhanga	9	Samastipur	Samastipur	U.M.S. Bejha	Silcon Construction India Pvt. Ltd., Muzaffarpur	5530/ 06-07-2023	06-07-2023					15	Not Started	Not Started	Retender NIT-06/22-23
229	ACS-SA	Saran	6	SARAN	Sonepur	S.P.S Seminary	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land NOC awaited	Land Available NOC Awaited
230	ACS-SA	Saran	6	SARAN	Sonepur	Raghubir Singh High School	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land not available	Land not available
231	ACS-SA	Saran	6	SARAN	Sonepur	Gogal Singh High School	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022		38 SBD of 2022-23 (20.04.2022)	20-04-2022	19-07-2023	15	Not Started	Land NOC awaited	Land Available NOC Awaited
232	ACS-SM1	Tirhut East	7	SITAMARHI	Dumra	Sri Mathura High School	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022		195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	18-01-2024	15	Not Started	Land Insufficient	
233	ACS-SM1	Tirhut East	7	SITAMARHI	Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022		195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	18-01-2024	15	Not Started	Not Started	
234	ACS-SM2	Tirhut East	7	SITAMARHI	Bairgania	Jauharimal High School Bairgania								15	Not Started	Not Started	Retender NIT-10/2022-23
235	ACS-SM2	Tirhut East	7	SITAMARHI	Bathnaha	Shree Ram Prasad High School Purnahiya								15	Not Started	Not Started	Retender NIT-10/2022-23
236	ACS-SM2	Tirhut East	7	SITAMARHI	Bathnaha	Rajkiyakrit High School,Bathnaha								15	Not Started	Not Started	Retender NIT-10/2022-23
237	ACS-SM2	Tirhut East	7	SITAMARHI	Parihar	Shree Gandhi High School,Parihar								15	Not Started	Not Started	Retender NIT-10/2022-23
238	ACS-SM2	Tirhut East	7	SITAMARHI	Sonbarsa	Rajkiyekrit Shree Jageshwar High School,Bhutahi								15	Not Started	Not Started	Retender NIT-10/2022-23
239	ACS-SM2	Tirhut East	7	SITAMARHI	Sonbarsa	Project Girls High School ,Bhutahi								15	Not Started	Not Started	Retender NIT-10/2022-23
240	ACP-SM3	Tirhut East	7	SITAMARHI	Sonbarsa	M.S. Bagha	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
241	ACP-SM3	Tirhut East	7	SITAMARHI	Sonbarsa	U.H.S. Marpa Kachor	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
242	ACP-SM3	Tirhut East	7	SITAMARHI	Majorganj	M.S. Dumri Kala	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
243	ACP-SM3	Tirhut East	7	SITAMARHI	Bairgania	M.S. Akhta Bazar Urdu	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
244	ACP-SM3	Tirhut East	7	SITAMARHI	Suppi	M.S. Barharwa	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	
245	ACP-SM3	Tirhut East	7	SITAMARHI	Parihar	M.S. Sukki Musahrnia	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023		83 sbd of 2023-24	10-05-2023	09-05-2024	12	Not Started	Not Started	

SL. NO.	Group No.	Division	Div. SL.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
246	ACP-SM4	Tirhut East	7	SITAMARHI	Dumraon	M.S. Nagarpalika Bhawdepur	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
247	ACP-SM4	Tirhut East	7	SITAMARHI	Dumra	M.S. Mehsaul Hindi	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available. Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
248	ACP-SM4	Tirhut East	7	SITAMARHI	Dumra	M.S. Simra	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022		51 F2 OF 2022-23 (02.05.2022)	02-05-2022	01-08-2023	15	Not Started	Land not available	Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
249	ACS-SW2	Saran	6	Siwan	Hussainganj	Sr.Secondary High School Nabiganj Bazar	Priyanshi Enterprises, Patna	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Not Started	School name correction
250	ACS-SW2	Saran	6	Siwan	Maharajganj	S.B.High School	Priyanshi Enterprises, Patna	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Not Started	
251	ACS-SW2	Saran	6	Siwan	Raghunathpur	C.B.High School	Priyanshi Enterprises, Patna	580/ 19.01.22	19-01-2022		361 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	To be demolished	Dismetling in process
252	ACP-SW3	Saran	6	Siwan	Siwan Sadar	D.A.V.M. School Siwan	Priyanshi Enterprises, Patna	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
253	ACP-SW3	Saran	6	Siwan	Siwan Sadar	M.S. Jiyay	Priyanshi Enterprises, Patna	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
254	ACP-SW3	Saran	6	Siwan	Hussainganj	M.S. Hussainganj Boys	Priyanshi Enterprises, Patna	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
255	ACP-SW3	Saran	6	Siwan	Siwan Sadar	M.S. Kachahari Siwan	Priyanshi Enterprises, Patna	581/ 19.01.22	19-01-2022		362 SBD of 2021-22 (27.01.2022)	27-01-2022	26-04-2023	15	Not Started	Land not available	Land not available
256	ACS-SU2	Koshi	10	SUPAUL	Marauna	Shitalmani High School, Barhara	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
257	ACS-SU2	Koshi	10	SUPAUL	Nirmali	N.K.High School	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
258	ACS-SU2	Koshi	10	SUPAUL	Nirmali	High School, Nirmali	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
259	ACS-SU2	Koshi	10	SUPAUL	Pipra	Satya Dev High School	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
260	ACS-SU2	Koshi	10	SUPAUL	Pipra	Jawahar Premlal High School	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
261	ACS-SU2	Koshi	10	SUPAUL	Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
262	ACS-SU2	Koshi	10	SUPAUL	Supaul	Supaul Higher Secondary School Supaul	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
263	ACS-SU2	Koshi	10	SUPAUL	Supaul	B.B.Girls High School	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
264	ACS-SU2	Koshi	10	SUPAUL	Supaul	Hazari Senior Secondary School	Damcare Construction, Patna	583/ 19.01.22	19-01-2022					15	Not Started	Not Started	
265	ACP-SU3	Koshi	10	SUPAUL	Supoul	M.S. Laukha	B. S. Solution, Saharsa	584/ 19.01.22	19-01-2022					15	Not Started	Not Started	
266	ACP-SU3	Koshi	10	SUPAUL	Pipra	U.H.S. Ram Nagar	B. S. Solution, Saharsa	584/ 19.01.22	19-01-2022					15	Not Started	Not Started	
267	ACP-SU3	Koshi	10	SUPAUL	Supaul	U.H.S. Basbitti	B. S. Solution, Saharsa	584/ 19.01.22	19-01-2022					15	Not Started	Not Started	
268	ACP-SU3	Koshi	10	SUPAUL	Kishanpur	U.H.S. Fulwariya	B. S. Solution, Saharsa	584/ 19.01.22	19-01-2022					15	Not Started	Not Started	
269	ACP-SU3	Koshi	10	SUPAUL	Marauna	M.S. Parsauni	B. S. Solution, Saharsa	584/ 19.01.22	19-01-2022					15	Not Started	Not Started	
270	ACP-SU4	Koshi	10	SUPAUL	Saraigarh	U.H.S. Pipra Khurd	Jyotish Kumar Chaudhary, Supaul	257/ 10.01.22	10-01-2022		99 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
271	ACS-VS1	Tirhut East	7	Vaishali	Bidupur	High School Chandpura	Ram Kumar Sahani Mo:9973656122 Email: ramksahani@rediffmail.com	258/ 10.01.22	10-01-2022		130 F2 of 2022-23 (15.07.2022)	15-07-2022	14-10-2023	15	Not Started	To be demolished	Old Building desmentaling in progress.
272	ACP-VS2	Tirhut East	7	Vaishali	Hajipur	GM.S. Dighi Kala	M/s Tribhuvan Traders (Prop- Anil Kumar), Mo.9934909098 Email: tribhuvantraders@gmail.com	620/ 20.01.22	20-01-2022		90 F2 of 2022-23 (20.05.22)	20-05-2022	19-08-2023	15	Not Started	Not Started	Requested to CE for site specific drawing by Letter No. 307, Dt. 26.05.2022
273	ACS-WC1	Tirhut West	8	WEST CHAMPARAN	Ramnagar	Gutti Lal G.H.S. Ramnagar	Minni Devi Siwan 9162643061	2430/ 28.03.2022	28-03-2022		100 F2 of 2022-23 (23.05.22)	23-05-2022	22-08-2023	15	Not Started	Land not available	Land not available
274	ACS-WC2	Tirhut West	8	WEST CHAMPARAN	Chanpatia	H.S. Chanpatia	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022		410 F2 of 2021-22 (14.02.2022)	14-02-2022	13-05-2023	15	Not Started	The tree is	The Tree is

SL. NO.	Group No.	Division	Div. Sl.no ..	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
275	ACP-NL2	Patna East	1	Nalanda	Biharsharif	Urdu M.S. Bari Dargah	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/ 19.01.22	19-01-2022		128 sbd of 2021-22(14.07.2022)	14-07-2022	13-10-2023	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
276	ACP-VS3	Tirhut East	7	Vaishali	Bidupur	G.M.S. Bidupur	Damcare Construction, Patna	621/ 20.01.22	20-01-2022		382 f2 of 2022-23	28-03-2023	27-06-2024	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
277	ACP-VS3	Tirhut East	7	Vaishali	Bidupur	G.M.S. Panapur Dharmpur	Damcare Construction, Patna	621/ 20.01.22	20-01-2022		382 f2 of 2022-23	28-03-2023	27-06-2024	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
278	ACP-VS3	Tirhut East	7	Vaishali	Mahua	G.M.S. Mahua Balak	Damcare Construction, Patna	621/ 20.01.22	20-01-2022		382 f2 of 2022-23	28-03-2023	27-06-2024	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
279	ACP-VS3	Tirhut East	7	Vaishali	Patepur	GM.S. Dabhaich	Damcare Construction, Patna	621/ 20.01.22	20-01-2022		382 f2 of 2022-23	28-03-2023	27-06-2024	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
280	ACP-VS3	Tirhut East	7	Vaishali	Mahua	Gnm Nilkanthpur	Damcare Construction, Patna	621/ 20.01.22	20-01-2022					15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021