

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of schools building KGBV 50

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	LOA issued in Fin.Year	LOA issued (in days)	Work Order /Agr re. issued in Fin.Year	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	KGBV (GH)-4-2	BHOJPUR	Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .	S A B CONSTRUCTION, ROHTAS, BIHAR, E- Mail Id:- amanikumar6@gmail.com, Mob.-7250583221	BSEIDC/FIN/4249/20-21-4009, Date:- 29.06.2021	29-06-2021	2021-22	83	2020-21		89 SBD OF 2021-22 Date:- 20-09-2021	20-09-2021	19-12-2022	15	Handover	Handover	
2	KGBV (GH)-10-1	Nalanda	Bind	Construction of Girl's Hostel at high school Bind.	M/s DEVENDRA PRASAD SINGH INFRA TECH PRIVATE LIMITED, Patna- 800026, Mob.-: 9718578594	4013 / 29-06-2021	29-06-2021	2021-22	176	2020-21		270 SBD OF 2021-22 Date:- 22-12-2021	22-12-2021	21-03-2023	15	Handover	Handover	
3	KGBV (GH)-5-2	BHOJPUR	Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus	SHAI LENDRA KUMAR, Naubatpur, Patna, Mob.- 9955423894, Email:- shailenderkumar61976@rediffmail.com, Mob.- 9955423894	7260/Date 26-10-2021	26-10-2021	2021-22	70	2020-21		302 SBD OF 2021-22 Date:-04-01-2022	04-01-2022	03-04-2023	15	Completed	Completed	
4	KGBV (GH)-12-2	Nalanda	Ekgangarsarai	Construction of Girl's Hostel at KGBV Ekgangarsarai.	M/S Om Sai Construction, Jehanabad (Bihar) Mob.- 9431828414	6270/ 15-09-2021	15-09-2021	2021-22	465	2020-21		280 SBD OF 2021-22 Date:- 24.12.2022	24-12-2022	23-03-2024	15	Completed	Completed	
5	KGBV (GH)-11-3	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id:- shailenderkumar167@gmail.com	7266/ 26-10-2021	26-10-2021	2021-22	70	2020-21		303 SBD OF 2021-22 Date:- 04-01-2022	04-01-2022	03-04-2023	15	Completed	Completed	
6	KGBV (GH)-1-1	BEGUSARAI	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	RADHE SHYAM CHOUDHARI, BARAUNI, BEGUSARAI, E Mail Id:- bipinbhar@gmail.com, Mob.-7667708129.	4010/ 29-06-2021	29-06-2021	2021-22	85	2021-22		98 SBD OF 2021-22 Date:- 22-09-2021	22-09-2021	21-12-2022	15	In-Progress	Plinth level	
7	KGBV (GH)-3-1	BEGUSARAI	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	HAZRAT BETAL , Tarari, Bhojpur, Email:- pmeerajkumar1988@gmail.com , Mob.- 7004179395	7185 / 23-10-2021	23-10-2021	2021-22	74	2020-21		304 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	04-04-2023	15	In-Progress	Second Floor Roof Level	
8	KGBV (GH)-3-2	BEGUSARAI	Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.	HAZRAT BETAL , Tarari, Bhojpur, Email:- pmeerajkumar1988@gmail.com, Mob.- 7004179395	7185 / 23-10-2021	23-10-2021	2021-22	74	2020-21		304 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	04-04-2023	15	In-Progress	First Floor Roof Level	
9	KGBV (GH)-16-2	BUXAR	Kesath	Construction of Girl's Hostel near KGBV Kesath .	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id:- shailenderkumar167@gmail.com	6523/24.09.2021	24-09-2021	2021-22	115	2020-21		327 SBD OF 2021-22 Date:- 17-01-2022	17-01-2022	16-04-2023	15	In-Progress	Finishing	
10	KGBV (GH)-20-2	DARBHANGA	Singhwara	Construction of Girl's Hostel at KGBV Singhwara.	MOTHER INDIA CONSTRUCTION PVT LTD Kankarbagh, Patna E- Mail Id:- micpl.bikram@gmail.com Mob.- 9431018204	4017, Date:- 29.06.2021	29-06-2021	2021-22	205	2020-21		345 sbd of 2021-22 Date:- 20-01-2022	20-01-2022	19-04-2023	15	In-Progress	Ground Floor Roof Level	
11	KGBV (GH)-14-1	JEHANABAD	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekharpd9304125233@gmail.com, Mob.-: 9304125233	4016, Date:- 29.06.2021	29-06-2021	2021-22	149	2020-21		183 SBD OF 2021-22 Date:- 25.11.2021	25-11-2021	24-02-2023	15	In-Progress	Finishing	
12	KGBV (GH)-14-2	JEHANABAD	Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .	CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekharpd9304125233@gmail.com, Mob.-: 9304125233	4016, Date:- 29.06.2021	29-06-2021	2021-22	149	2020-21		183 SBD OF 2021-22 Date:- 25.11.2021	25-11-2021	24-02-2023	15	In-Progress	Finishing	
13	KGBV (GH)-21-1	KHAGARIA	Alauli	Construction of Girl's Hostel at KGBV Alauli.	ASHWINI PROJECTS AND MARKETING, DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	4522/19-07-2021	19-07-2021	2021-22	65	2020-21		99 SBD OF 2021-22 Date:- 22-09-2021	22-09-2021	21-12-2022	15	In-Progress	Layout	
14	KGBV (GH)-6-1	KISHANGANI	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com Mob.-: 9304375379	BSEIDC/FIN/4250/20-21-4011, Date:- 29.06.2021	29-06-2021	2021-22	97	2020-21		111 SBD of 2021-22 Dated:- 04.10.2021	04-10-2021	03-01-2023	15	In-Progress	Ground Floor Roof Level	
15	KGBV (GH)-6-2	KISHANGANI	Pothia	Construction of Girl's Hostel at KGBV Pothia.	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com Mob.-: 9304375379	BSEIDC/FIN/4250/20-21-4011, Date:- 29.06.2021	29-06-2021	2021-22	97	2020-21		111 SBD of 2021-22 Dated:- 04.10.2021	04-10-2021	03-01-2023	15	In-Progress	Finishing	
16	KGBV (GH)-18-1	MADHEPURA	Chausa	Construction of Girl's Hostel at KGBV Chausa .	Ajeet Kumar, Patliputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	7255 date 26-10-2022	26-10-2022	2022-23	-302	2020-21		291 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	Foundation	
17	KGBV (GH)-19-3	MADHEPURA	Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.	NUTAN DEVI , KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	7254 26-10-2021	26-10-2021	2021-22	63	2020-21		293 sbd of 2021-22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	Second Floor Roof Level	

SL NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	LOA issued in Fin.Year	LOA issued (in days)	Work Order /Agre. issued in Fin.Year	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
18	KGBV (GH)-19-2	MADHEPURA	Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.	NUTAN DEVI , KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	7254	26-10-2021	2021-22	63	2020-21		293 sbd of 2021-22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	Second Floor Roof Level	
19	KGBV (GH)-19-1	MADHEPURA	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	NUTAN DEVI , KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	7254	26-10-2021	2021-22	63	2020-21		293 sbd of 2021-22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	First Floor Roof Level	
20	KGBV (GH)-18-2	MADHEPURA	Udakishunganj	Construction of Girl's Hostel at KGBV Udakishunganj.	Ajeet Kumar, Patilputra, Patna, Email- ajeetkumarrwd@gmail.com Mob- 9430047557	7255	date 26-10-2022	2022-23	-302	2020-21		291 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	Finishing	
21	KGBV (GH)-9-1	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	Chandra Bhusan Kumar Kako, Jehanabad Mob.- 7903607486 Email id - chandra150281@gmail.com	6254/ 14.09.2021	14-09-2021	2021-22	49	2020-21		443 SBD OF 2021-22 Date:- 24-02-2022	02-11-2021	01-02-2023	15	In-Progress	Finishing	
22	KGBV (GH)-22-1	ROHTAS	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	KANIKA SHREE CIVCON (OPC) PRIVATE LIMITED, PATLIPUTRA COLONY, E- Mail id:- kanikashreecivcon@gmail.com Mob.- 9835420064	4008, Date:- 29.06.2021	29-06-2021	2021-22	158	2020-21		206 SBD OF 2021-22 Date:- 04-12-2021	04-12-2021	03-03-2023	15	In-Progress	Finishing	
23	KGBV (GH)-7-2	SARAN	Panapur	Construction of Girl's Hostel at KGBV Panapur .	HAZRAT BETAL, Tarari, Bhojpur, Email:- pnerajkumar1988@gmail.com Mob.- 7004179395	7267/ 26-10-2021	26-10-2021	2021-22	71	2020-21		305 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	04-04-2023	15	In-Progress	Finishing	
24	KGBV (GH)-13-1	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Danapur, Patna- 801105, E- Mail id:- kcpbihar@gmail.com, Mob. :- 9431259756.	4015, Date:- 29.06.2021	29-06-2021	2021-22	100	2020-21		125 SBD of 2021-22 Date:- 07.10.2021	07-10-2021	06-01-2023	15	In-Progress	Ground Floor Roof Level	
25	KGBV (GH)-15-1	SUPAUL	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	NUTAN DEVI , KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	7253/ 26-10-2021	26-10-2021	2021-22	63	2020-21		292 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	Finishing	
26	KGBV (GH)-15-2	SUPAUL	Nirmali	Construction of Girl's Hostel at KGBV Nirmali .	NUTAN DEVI , KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	7253/ 26-10-2021	26-10-2021	2021-22	63	2020-21		292 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	Finishing	
27	KGBV (GH)-15-3	SUPAUL	Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .	NUTAN DEVI , KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	7253/ 26-10-2021	26-10-2021	2021-22	63	2020-21		292 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	Finishing	
28	KGBV (GH)-17-1	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	Ajeet Kumar, Patilputra, Patna, Email- ajeetkumarrwd@gmail.com, Mob- 9430047557	7257	Date 26-10-2021	2021-22	63	2021-22		290 SBD of 2021 - 22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	Finishing	
29	KGBV (GH)-17-2	Vaishali	Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .	Ajeet Kumar, Patilputra, Patna, Email- ajeetkumarrwd@gmail.com, Mob- 9430047557	7257	Date 26-10-2021	2021-22	63	2021-22		290 SBD of 2021 - 22 Date:- 28-12-2021	28-12-2021	27-03-2023	15	In-Progress	First Floor Roof Level	
30	KGBV (GH)-2-2	BEGUSARAI	Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.	A. B. BUILDICON Adapur, East Champaran, Email:- abbuidicon@gamil.com, Mob.-9631709250	7186 / 23-10-2021	23-10-2021	2021-22	689						15	Not Started	Not Started	Agreement not done
31	KGBV (GH)-2-1	BEGUSARAI	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	A. B. BUILDICON Adapur, East Champaran, Email:- abbuidicon@gamil.com, Mob.-9631709250	7186 / 23-10-2021	23-10-2021	2021-22	689						15	Not Started	Not Started	Agreement not done
32	KGBV (GH)-1-2	BEGUSARAI	Shamho	Construction of Girl's Hostel near KGBV Shamho .	RADHE SHYAM CHOUDHARI, BARAUNI, BEGUSARAI, E Mail id:- bipinbhar@gmail.com, Mob.-7667708129.	4010/ 29-06-2021	29-06-2021	2021-22	85	2021-22		98 SBD OF 2021-22 Date:- 22-09-2021	22-09-2021	21-12-2022	15	Not Started	Land Insufficient	Sufficient land not available
33	KGBV (GH)-4-1	BHOJPUR	Piro	Construction of Girl's Hostel at high school Piro.	S A B CONSTRUCTION, ROHTAS, BIHAR , E- Mail Id:- amanilkumar6@gmail.com, Mob.-7250583221	BSEIDC/FIN/4249/20-21- 4009, Date:- 29.06.2021	29-06-2021	2021-22	83	2020-21		89 SBD OF 2021-22 Date:- 20-09-2021	20-09-2021	19-12-2022	15	Not Started	Land Dimaraction require	जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।
34	KGBV (GH)-5-1	BHOJPUR	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	SHAILENDRA KUMAR, Naubatpur, Patna, Mob.- 9955423894, Email- shailendrakumar61976@rediffmail.com, Mob.- 9955423894	7260/Date 26-10-2021	26-10-2021	2021-22	70	2020-21		302 SBD OF 2021-22 Date:-04-01-2022	04-01-2022	03-04-2023	15	Not Started	Land Dispute	जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25. 02.2022 द्वारा उपलब्ध कराया गया है।
35	KGBV (GH)-16-1	BUXAR	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	6523/24.09.2021	24-09-2021	2021-22	115	2020-21		327 SBD OF 2021-22 Date:- 17-01-2022	17-01-2022	16-04-2023	15	Not Started	Land Problem	Land problem
36	KGBV (GH)-20-1	DARBHANGA	Biraul	Construction of Girl's Hostel at KGBV Biraul.	MOTHER INDIA CONSTRUCTION PVT LTD Kankarbagh, Patna E- Mail Id:- micpl.bikram@gmail.com Mob.- 9431018204	4017, Date:- 29.06.2021	29-06-2021	2021-22	205	2020-21		345 sbd of 2021-22 Date:- 20-01-2022	20-01-2022	19-04-2023	15	Not Started	Work to be start	Land available on 1.7.22 insufficient land ,g+3 drawing reqd

SL NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	LOA issued in Fin.Year	LOA issued (in days)	Work Order /Agr re. issued in Fin.Year	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
37	KGBV (GH)-14-3	JEHANABAD	Kako	Construction of Girl's Hostel at KGBV Kako .	CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekhardp9304125233@gmail.com, Mob.-: 9304125233	4016, Date:- 29.06.2021	29-06-2021	2021-22	149	2020-21		183 SBD OF 2021-22 Date:- 25.11.2021	25-11-2021	24-02-2023	15	Not Started	Land not available	D.E.O. जहानाबाद को पत्रांक -154 दिनांक -12.04.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
38	KGBV (GH)-21-2	KHAGARIA	Beldaur	Construction of Girl's Hostel near KGBV Beldaur.	ASHWINI PROJECTS AND MARKETING, DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	4522/19-07-2021	19-07-2021	2021-22	65	2020-21		99 SBD OF 2021-22 Date:- 22-09-2021	22-09-2021	21-12-2022	15	Not Started	Not started	
39	KGBV (GH)-21-3	KHAGARIA	Parbatta	Construction of Girl's Hostel at KGBV Parbatta.	ASHWINI PROJECTS AND MARKETING, DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	4522/19-07-2021	19-07-2021	2021-22	65	2020-21		99 SBD OF 2021-22 Date:- 22-09-2021	22-09-2021	21-12-2022	15	Not Started	Not started	
40	KGBV (GH)-6-3	KISHANGANI	Terhagachh	Construction of Girl's Hostel near KGBV Terhagachh .	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com, Mob.-: 9304375379	BSEIDC/FIN/4250/20-21-4011, Date:- 29.06.2021	29-06-2021	2021-22	97	2020-21		111 SBD OF 2021-22 Dated:- 04.10.2021	04-10-2021	03-01-2023	15	Not Started	Land Problem	
41	KGBV (GH)-23-1	MUNGER	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar .	Anand Kumar, S.K. nagar, Patna, Mob.- 9934062407, Email:- basacyber@gmail.com	7256/26-10-2021	26-10-2021	2021-22	686						15	Not Started	Tree Translocation	Land Available- Tree Translocation Under Process
42	KGBV (GH)-11-4	Nalanda	Chandi	Construction of Girl's Hostel at Babu high school Chandi.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id:- shailenderkumar167@gmail.com	7266/26-10-2021	26-10-2021	2021-22	70	2020-21		303 SBD OF 2021-22 Date:- 04-01-2022	04-01-2022	03-04-2023	15	Not Started	Land not available	भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
43	KGBV (GH)-12-1	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	M/S Om Sai Construction, Jehanabad (Bihar) Mob.- 9431828414	6270/15-09-2021	15-09-2021	2021-22	465	2020-21		280 SBD OF 2021-22 Dated:- 24.12.2022	24-12-2022	23-03-2024	15	Not Started	Land not available	भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
44	KGBV (GH)-10-2	Nalanda	Harnaut	Construction of Girl's Hostel at KGBV Harnaut.	M/s DEVENDRA PRASAD SINGH INFRA TECH PRIVATE LIMITED, Patna- 800026, Mob.- 9718578594	4013 /29-06-2021	29-06-2021	2021-22	176	2020-21		270 SBD OF 2021-22 Date:- 22-12-2021	22-12-2021	21-03-2023	15	Not Started	Land not available	भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है। Letter received by C.O. Harnaut for proposed Building. Letter has been sent for actual Demarcation of land.
45	KGBV (GH)-9-2	Nalanda	Islampur	Construction of Girl's Hostel near KGBV Islampur.	Chandra Bhusan Kumar Kako, Jehanabad Mob.- 7903607486 Email Id - chandra150281@gmail.com	6254/14.09.2021	14-09-2021	2021-22	49	2020-21		443 SBD OF 2021-22 Date:- 24-02-2022	02-11-2021	01-02-2023	15	Not Started	Land not available	भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
46	KGBV (GH)-8-1	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	SHAIENDRA KUMAR AT- NAUBATPUR, DIST- PATNA (BIHAR) 801109	7260 /26-10-2021	26-10-2021	2021-22	121	2020-21		443 SBD OF 2021-22 Date:- 24-02-2022	24-02-2022	23-05-2023	15	Not Started	Work to be start	मुख्यालय letter no - BSEIDC/tech/199/2022-8954 dt- 28.11.2020 द्वारा Agreement close
47	KGBV (GH)-8-2	Saharsa	Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur .	SHAIENDRA KUMAR AT- NAUBATPUR, DIST- PATNA (BIHAR) 801109	7260 /26-10-2021	26-10-2021	2021-22	121	2020-21		443 SBD OF 2021-22 Date:- 24-02-2022	24-02-2022	23-05-2023	15	Not Started	Land Insufficient	मुख्यालय letter no - BSEIDC/tech/199/2022-8954 dt- 28.11.2020 द्वारा Agreement close. Land available 130X52 FEET/REQUIRED LAND 95X75 FEET
48	KGBV (GH)-7-1	SARAN	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	HAZRAT BETAL, Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com, Mob.- 7004179395	7267/26-10-2021	26-10-2021	2021-22	71	2020-21		305 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	04-04-2023	15	Not Started	Land Insufficient	Available land approx 15 feet deep
49	KGBV (GH)-7-3	SARAN	Taraiya	Construction of Girl's Hostel near KGBV Taraiya .	HAZRAT BETAL, Tarari, Bhojpur, Email:- pneerajkumar1988@gmail.com Mob.- 7004179395	7267/26-10-2021	26-10-2021	2021-22	71	2020-21		305 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	04-04-2023	15	Not Started	Land Insufficient	Insufficient land
50	KGBV (GH)-13-2	Siwan	Ziradei	Construction of Girl's Hostel at KGBV Ziradei	M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Danapur, Patna- 801105, E- Mail Id:- kcpbiar@gmail.com, Mob.- : 9431259756.	4015, Date:- 29.06.2021	29-06-2021	2021-22	100	2020-21		125 SBD OF 2021-22 Date:- 07.10.2021	07-10-2021	06-01-2023	15	Not Started	Land not available	Land not available