

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of Upgraded Higher Secondary School (UHSS) 677

													Report Date	31-07-2023	
Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencem ent/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	UHSS - 12-1	AURANGABAD	Barun	Govt. U.H.S.S. Pouthu	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	First Floor Roof Level	
2	UHSS - 12-2	AURANGABAD	Barun	U.H.S.S. Tahal Amba	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	First Floor Roof Level	
3	UHSS - 12-3	AURANGABAD	Daudnagar	U.H.S.S. Chouri	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	Ground Floor Roof Level	
4	UHSS - 12-4	AURANGABAD	Daudnagar	U.H.S.S. Belwan	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	First Floor Roof Level	
5	UHSS - 12-5	AURANGABAD	Goh	U.H.S.S. Bazar Berma	MS Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	Ground Floor Roof Level	
6	UHSS - 12-6	AURANGABAD	Haspura	U.H.S.S. Koilwan	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	First Floor Roof Level	
7	UHSS - 257	AURANGABAD	Kutumba	U.H.S.S. Jhakhari	Ratnesh Kumar, Rohtas, Mob. 9955553246	1608	22-02-2023		336 F2 of 2022-23	24-02-2023	23-02-2024	12	In-Progress	Plinth level	
8	UHSS - 258	AURANGABAD	Madanpur	U.H.S.S. Pirvan	Shivpatia Nageshwar Infrastructure Pvt. Ltd., Aurangabad, Mob. 9110903541	1612	22-02-2023		48 डि. वी. 2023.24	21-04-2023	20-04-2024	12	In-Progress	Plinth level	
9	UHSS - 259	AURANGABAD	Madanpur	U.H.S.S. Salaiya	Azad Construction, Gaya, Mob. 9546026779	1611	22-02-2023		59 डि. वी. 2023.24	26-04-2023	25-04-2024	12	In-Progress	Ground Floor Lintel Level	
10	UHSS - 260	AURANGABAD	Madanpur	U.H.S.S. Jurahi	Azad Construction, Gaya, Mob. 9546026779	1610	22-02-2023	5123 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Layout	
11	UHSS - 12-7	AURANGABAD	Obra	U.H.S.S. Karsawan	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	First Floor Roof Level	
12	UHSS - 12-8	AURANGABAD	Raphiganj	U.H.S.S. Danai	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	First Floor Lintel Level	
13	UHSS - 12-9	AURANGABAD	Raphiganj	U.H.S.S. Badopur (Rafiganj)	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	First Floor Roof Level	
14	UHSS - 12-10	AURANGABAD	Raphiganj	U.H.S.S. Pogar (Rafiganj)	M/s Raj Construction	5524	20-07-2022		165 SBD of 2022-23 (06.08.2022	06-08-2022	05-02-2024	18	In-Progress	First Floor Lintel Level	
15	UHSS - 23-1	BANKA	Amarpur	U.H.S.S. Bhadariya	Maa Kamakhya Tirupati Real Build Pvt. Ltd., Bhagalpur, Mob. 6200384263	3273	10-04-2023		96 डि. वी. 2023.24 कांजम 18.05.2023	18-05-2023		12	In-Progress	Plinth level	
16	UHSS - 265	BANKA	Belhar	U.H.S.S. Nagel	Shailendra Kumar Singh, Jamui, Mob. 9955432581	1698	24-02-2023		56 f2 of 2023-24	26-04-2023	25-04-2024	12	In-Progress	Plinth level	
17	UHSS - 264	BANKA	Belhar	U.H.S.S. Hathiya Darha	Jeewan Kishore Singh, Samastipur, Mob. 9934795831	1699	24-02-2023		54 f2 of 2023-24	25-04-2023	24-04-2024	12	In-Progress	Foundation	Tie beam

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
18	UHSS - 281	BANKA	Dhoraiya	U.H.S.S. Bhatuachak	Patliputra Construction, Patna , Mob. 7992460916	3278	10-04-2023		114 F2 OF 2023-24 DATE 09-06-2023	09-06-2023	08-06-2024	12	In-Progress	Foundation	
19	UHSS - 282	BANKA	Dhoraiya	U.H.S.S. Jakha	Anand Kumar Mob. 9934062407	3277	10-04-2023		116 f2 of 2023-24 date 13-06-2023	13-06-2023	12-06-2024	12	In-Progress	Foundation	
20	UHSS - 262	BANKA	Katoriya	U.H.S.S. Bhorsar	Parmanand Singh, Jamui, Mob. 9162522819	1609	22-02-2023		01 F2 of 2023-24	01-04-2023	31-03-2024	12	In-Progress	Ground Floor Roof Level	
21	UHSS - 283	BANKA	Rajaun	U.H.S.S. Chkmunniya	Pramod Kumar, Jamui, Mob. 9199836262	3281	10-04-2023	5076 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Layout	Retender NIT-24 (2022-23)
22	UHSS - 284	BANKA	Rajaun	U.H.S.S. Majhgan	Pramod Kumar, Jamui, Mob. 9199836262	3282	10-04-2023	5075 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Layout	
23	UHSS - 24	BANKA	Shambhuganj	U.H.S.S. Rajghat	Madhav Infratech, Patna, Mob. 7766950506	1555	21-02-2023		358 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	In-Progress	Ground Floor Lintel Level	
24	UHSS - 107	BEGUSARAI	Bakhari	U.H.S.S. Ghaghra	M/s Sanjay Kumar (9430003830)	135	05-01-2023		94 १२ वीं 2023.24 कंसम 17.05.2023	17-05-2023	16-05-2024	12	In-Progress	Layout	
25	UHSS - 106	BEGUSARAI	Begusarai	U.H.S.S. Basudevpur	Sanjay Kumar, Mob. 9430003830	460	17-01-2023		93 १२ वीं 2023.24 कंसम 17.05.2023	17-05-2023	16-05-2024	12	In-Progress	Foundation	
26	UHSS - 105	BEGUSARAI	Dandari	U.H.S.S. Katarmala	M/s Sanjay Kumar (9430003830)	136	05-01-2023		92 १२ वीं 2023.24 कंसम 17.05.2023	17-05-2023	16-05-2024	12	In-Progress	Plinth level	
27	UHSS - 104	BEGUSARAI	Garhpura	U.H.S.S. Gudar	Rajnish Vats (8051666426)	137	05-01-2023		17 F2 of 2023-24	11-04-2023	10-04-2024	12	In-Progress	Ground Floor Lintel Level	
28	UHSS - 102	BEGUSARAI	Mathiani	U.H.S.S. Rachiyaahi Naya Tol	Pushendra Kumar (04.01.2023)	104	04-01-2023		289 F2 OF 2022-23	24-01-2023	23-01-2024	12	In-Progress	First Floor Lintel Level	
29	UHSS - 20	BEGUSARAI	Nawakothi	U.H.S.S. Rajakpur	M/s Binod Kumar	9307	14-12-2022		288 F2 OF 2022-23	24-01-2023	23-01-2024	12	In-Progress	First Floor Roof Level	
30	UHSS - 21-14	BHAGALPUR	Gopalpur	U.H.S.S. Kalindinagar	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Plinth level	
31	UHSS -22-11	BHAGALPUR	Goradih	U.H.S.S. Garhotia	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
32	UHSS -22-10	BHAGALPUR	Goradih	U.H.S.S. Agarpur	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
33	UHSS -22-9	BHAGALPUR	Goradih	U.H.S.S. Birnoudh	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
34	UHSS -22-8	BHAGALPUR	Jagdishpur	U.H.S.S. Mahammadpur	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	Tie beam
35	UHSS - 21-12	BHAGALPUR	Kahalgaoon	U.H.S.S. Pannuchak	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
36	UHSS - 21-10	BHAGALPUR	Kahalgaoon	U.H.S.S. Basudeopur Bhalua	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
37	UHSS - 21-8	BHAGALPUR	Kahalgaoon	U.H.S.S. Maheshamunda Hindi	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
38	UHSS - 21-7	BHAGALPUR	Kharik	U.H.S.S. Dadpur	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Foundation	
39	UHSS - 21-5	BHAGALPUR	NathNagar	U.H.S.S. Ajmeripur Bairiya	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Foundation	Tie beam
40	UHSS - 21-4	BHAGALPUR	Pirpanti	U.H.S.S. Ikchari Diara	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
41	UHSS - 21-3	BHAGALPUR	Pirpanti	U.H.S.S. Mahuadih	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
42	UHSS - 21-1	BHAGALPUR	Sabour	U.H.S.S. Shivaydih	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	In-Progress	Layout	
43	UHSS - 22-7	BHAGALPUR	Sanhola	U.H.S.S. Madarganj, Bhagalpur	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
44	UHSS - 22-6	BHAGALPUR	Shahkund	U.H.S.S. Dindayalpur	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Layout	
45	UHSS - 22-5	BHAGALPUR	Shahkund	U.H.S.S. Khaira	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Layout	
46	UHSS - 22-4	BHAGALPUR	Shahkund	U.H.S.S. Bakchappar	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
47	UHSS - 22-3	BHAGALPUR	Sultanganj	U.H.S.S. Udhadih	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
48	UHSS - 22-2	BHAGALPUR	Sultanganj	U.H.S.S. Kiranpur	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Plinth level	
49	UHSS - 22-1	BHAGALPUR	Sultanganj	U.H.S.S. Abha Ratanpur	Adrit Enterprises	5520	20-07-2022		164 SBD of 2022-23 (06.08.2022)	06-08-2022	05-02-2024	18	In-Progress	Foundation	
50	UHSS - 05-13	BHOJPUR	Agiaon	U.H.S.S. Narayanpur	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 (19-01-2023)	19-01-2023	18-07-2024	18	In-Progress	Foundation	
51	UHSS - 05-12	BHOJPUR	Agioan	U.H.S.S. Berath	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 (19-01-2023)	19-01-2023	18-07-2024	18	In-Progress	Foundation	
52	UHSS - 04-11	BHOJPUR	Barhara	Govt. Basic School Bakhorapur	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Finishing	
53	UHSS - 04-10	BHOJPUR	Barhara	U.H.S.S. Shaligram Singh Ka Tola	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	First Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
54	UHSS - 04-9	BHOJPUR	Barhara	U.H.S.S. S Pakri	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Plinth level	
55	UHSS - 05-11	BHOJPUR	Charpokhari	U.H.S.S. Kumhaila	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
56	UHSS - 05-10	BHOJPUR	Charpokhari	U.H.S.S. Sonversa	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
57	UHSS - 04-8	BHOJPUR	Jagdishpur	U.H.S.S. Jangaldawa	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	First Floor Roof Level	
58	UHSS - 04-7	BHOJPUR	Jagdishpur	U.H.S.S. Isarhi	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Plinth level	
59	UHSS - 05-9	BHOJPUR	Jagdishpur	U.H.S.S. Kakila	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Layout	
60	UHSS - 04-6	BHOJPUR	Koilwar	U.H.S.S. Vishunpura	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Layout	
61	UHSS - 05-8	BHOJPUR	Piro	U.H.S.S. Dewchanda	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
62	UHSS - 04-4	BHOJPUR	Shahpur	U.H.S.S. Lalu Ka Dera	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	First Floor Lintel Level	
63	UHSS - 05-3	BHOJPUR	Tarari	U.H.S.S. Karath	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	In-Progress	Foundation	
64	UHSS - 04-2	BHOJPUR	Udawanagar	U.H.S.S. Karisath	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	In-Progress	Ground Floor Roof Level	First Floor Sill Level
65	UHSS - 04-1	BHOJPUR	Udwantanagar	U.H.S.S. Keshopur Bakri	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Roof Level	First Floor Sill Level
66	UHSS - 09-5	BUXAR	Dumraon	U.H.S.S. Kanjharuan	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	In-Progress	Plinth level	
67	UHSS - 09-4	BUXAR	Dumraon	U.H.S.S. Karuaj	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	In-Progress	Plinth level	
68	UHSS - 09-2	BUXAR	Dumraon	U.H.S.S. Nuaon, Buxar	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Roof Level	
69	UHSS - 09-12	BUXAR	Ithari	U.H.S.S. Basaon Kala	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Foundation	
70	UHSS - 09-11	BUXAR	Ithari	U.H.S.S. Diwan Ke Barka Gaon	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Lintel Level	
71	UHSS - 09-10	BUXAR	Ithari	U.H.S.S. Harpur	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Roof Level	G.F. Roof steel Binding is in progress

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
72	UHSS - 09-9	BUXAR	Rajpur	U.H.S.S. Rashen	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Foundation	Work stopped due to Land dispute after PCC in foundation
73	UHSS - 09-8	BUXAR	Rajpur	U.H.S.S. Khiri	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Lintel Level	
74	UHSS - 09-1	BUXAR	Simri	U.H.S.S. Dhakaich	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Foundation	Land issue resolved work would be starting soon
75	UHSS - 173	DARBHANGA	Alinagar	U.H.S.S. Garaul Chakka	Dharmendra Kumar Yadav, Darbhanga, Mob. 9934717544	3987	11-05-2023	5113 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Foundation	NIT-21 (2022-23)
76	UHSS - 41-10	DARBHANGA	Bahadurpur	U.H.S.S. Kamrauli	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Ground Floor Roof Level	
77	UHSS - 41-9	DARBHANGA	Bahadurpur	U.H.S.S. Daing	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	
78	UHSS - 171	DARBHANGA	Benipur	U.H.S.S. Radhiyam	Koshi Infratech and Developer Pvt. Ltd., Darbhanga	806	27-01-2023		314 f2 of 2022-23	15-02-2023	14-02-2024	12	In-Progress	Plinth level	
79	UHSS - 170	DARBHANGA	Benipur	U.H.S.S. Ramauli	Koshi Infratech and Developer Pvt. Ltd., Darbhanga, 9546107111	807	27-01-2023		313 F2 OF 2022-23	15-02-2023	14-02-2024	12	In-Progress	Ground Floor Lintel Level	
80	UHSS - 41-8	DARBHANGA	Darbhangha Sadar	U.H.S.S. Balha	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	First Floor Lintel Level	
81	UHSS - 168	DARBHANGA	Ghanshyampur	U.H.S.S. Tumaui	Dharmendra Kumar Yadav, Darbhanga, Mob. 9934717544	3988	11-05-2023	5100 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Layout	NIT-21 (2022-23)
82	UHSS - 41-7	DARBHANGA	Hanuman Nagar	U.H.S.S. Thalwara	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Ground Floor Roof Level	
83	UHSS - 41-6	DARBHANGA	Hanuman Nagar	U.H.S.S. Taralahi	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	First Floor Lintel Level	
84	UHSS - 41-5	DARBHANGA	Keoti Runway	U.H.S.S. Koylasthan	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	First Floor Roof Level	
85	UHSS - 167	DARBHANGA	Kusheshwar Asthan East	U.H.S.S. Mahadev Math	Shree Jagannath Solution (8986355057)	825	27-01-2023		62 f2 of 2023-24	26-04-2023	25-04-2024	12	In-Progress	Foundation	
86	UHSS - 166	DARBHANGA	Kusheshwar Asthan West	U.H.S.S. Madhuban	Shree Jagannath Solution (8986355057)	824	27-01-2023		61 f2 of 2023-24	26-04-2023	25-04-2024	12	In-Progress	Foundation	
87	UHSS - 164	DARBHANGA	Kusheshwarsthan East	U.H.S.S. Baraniya	Dharmendra Kumar Yadav, Darbhanga, Mob. 9934717544	823	27-01-2023		07 F2 of 2023-24	03-04-2023	02-04-2024	12	In-Progress	Ground Floor Lintel Level	
88	UHSS - 41-2	DARBHANGA	Singheshwar	U.H.S.S. Sanahpur	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	Old building is to be demolish.
89	UHSS - 41-1	DARBHANGA	Singhwara	U.H.S.S. Madhupur	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Plinth level	Old building is to be demolish.

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
90	UHSS - 163	EAST CHAMPARAN	Areraj	U.H.S.S. Radhiya	Niraj Kumar Singh, Mob. 9431299456	813	27-01-2023		326 F2 of 2022-23	16-02-2023	15-02-2024	12	In-Progress	Plinth level	
91	UHSS - 38-9	EAST CHAMPARAN	BANJARIYA	U.H.S.S. Kukurjari	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Foundation	Excavation
92	UHSS - 160	EAST CHAMPARAN	Bara Chakiya	U.H.S.S. Ghanshyam Pakari	Niraj Kumar Singh, Mob. 9431299456	457	17-01-2023		30 F2 of 2023-24	12-04-2023	11-04-2024	12	In-Progress	First Floor Roof Level	
93	UHSS - 159	EAST CHAMPARAN	Chakiya	U.H.S.S. Chintamanpur	Niraj Kumar Singh, Mob. 9431299456	1268	10-02-2023		324 F2 of 2022-23	16-02-2023	15-02-2024	12	In-Progress	First Floor Lintel Level	
94	UHSS - 162	EAST CHAMPARAN	Chiraiya	U.H.S.S. Parewa	Niraj Kumar Singh, Mob. 9431299456	1785	27-02-2023		31 F2 of 2023-24	12-04-2023	11-04-2024	12	In-Progress	Ground Floor Roof Level	
95	UHSS - 161	EAST CHAMPARAN	Ghorasahan	U.H.S.S. Laxmipur Laukhan	Niraj Kumar Singh, Mob. 9431299456	458	17-01-2023		325 F2 of 2022-23	16-02-2023	15-02-2024	12	In-Progress	First Floor Lintel Level	
96	UHSS - 38-8	EAST CHAMPARAN	Harsidhi	U.H.S.S. Ghiwadhar	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Plinth level	
97	UHSS - 157	EAST CHAMPARAN	Kotwa	U.H.S.S. Ahiraulia	Parwati Construction, East Champaran, Mob. 9504532141	780	25-01-2023		89 दि. नॉ 2023.24 कांजम 18.05.2023	16-05-2023	15-05-2024	12	In-Progress	Ground Floor Roof Level	
98	UHSS - 155	EAST CHAMPARAN	Pakridayal	U.H.S.S. Sishani	Akhilesh Kumar Prasad	3252	10-04-2023		72 दि. नॉ 2023.24	02-05-2023	01-11-2024	18	In-Progress	Ground Floor Roof Level	
99	UHSS - 38-10	EAST CHAMPARAN	Raxaul	U.H.S.S. Gonaha	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Ground Floor Roof Level	
100	UHSS - 154	EAST CHAMPARAN	Sangrampur	U.H.S.S. Shyampur	Niraj Kumar Singh, Mob. 9431299456	456	17-01-2023		323 F2 of 2022-23	16-02-2023	15-02-2024	12	In-Progress	Ground Floor Lintel Level	
101	UHSS - 38-5	EAST CHAMPARAN	Sugauli	U.H.S.S. Muswa	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Foundation	
102	UHSS - 38-4	EAST CHAMPARAN	Sugauli	U.H.S.S. Chainpur	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Ground Floor Roof Level	
103	UHSS - 39	EAST CHAMPARAN	Tetariya	U.H.S.S. Maniyarpur	Shweta Kushwaha (9934624047)	9310	14-12-2022		301 F2 OF 2022-23	07-02-2023	06-02-2024	12	In-Progress	Ground Floor Roof Level	
104	UHSS - 38-3	EAST CHAMPARAN	Turkauliya	U.H.S.S. Bishunpurwa	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Plinth level	
105	UHSS - 38-2	EAST CHAMPARAN	Turkauliya	U.H.S.S. Belwa Rai	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Plinth level	
106	UHSS - 218	GAYA	Amas	U.H.S.S. Baliyari	R. K. Construction and company, Aurangabad, 9899308973	1240	10-02-2023	5007 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	H.M. से पत्रांक -230 दिनांक 21.03.2023 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
107	UHSS - 217	GAYA	Barachatti	U.H.S.S. Barwadih	Ravi Kumar, Aurangabad, Mob. 8271721000	1253	10-02-2023		09 F2 of 2023-24	10-04-2023	09-04-2024	12	In-Progress	Foundation	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
108	UHSS - 55-16	GAYA	Belaganj	U.H.S.S. Amjhar	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
109	UHSS - 55-15	GAYA	Belaganj	U.H.S.S. Chiraila	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
110	UHSS - 227	GAYA	Bodh Gaya	U.H.S.S. Bataspur	Shreekant Kumar, Gaya, Mob. 7992342488	1339	13-02-2023		39 दि नॉ 2023.24	17-04-2023	16-04-2024	12	In-Progress	Ground Floor Lintel Level	
111	UHSS - 226	GAYA	Bodh Gaya	U.H.S.S. Moratal	Chandan Singh Infrabuild Pvt. Ltd., Aurangabad, Mob. 9939018001	1301	13-02-2023	5004 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	
112	UHSS - 225	GAYA	Bodh Gaya	U.H.S.S. Titoiya	Sidhnath Construction, Gaya, Mob.- 9973159410	1248	10-02-2023	5060 / 22-06-2023		22.06.2023	21-06-2024	12	In-Progress	Layout	
113	UHSS - 224	GAYA	Bodh Gaya	U.H.S.S. Birhut	Shreekant Kumar, Gaya, Mob. 7992342488	1244	10-02-2023		38 दि नॉ 2023.24	17-04-2023	16-04-2024	12	In-Progress	Ground Floor Roof Level	
114	UHSS - 216	GAYA	Dobhi	U.H.S.S. Pirasin	Shreekant Kumar, Gaya, Mob. 7992342488	1245	10-02-2023		37 दि नॉ 2023.24	17-04-2023	16-04-2024	12	In-Progress	Ground Floor Roof Level	Earth Work
115	UHSS - 215	GAYA	Dumariya	U.H.S.S. Bhangia	Ramratan Prasad Yadav, Gaya, Mob. 9934235750	1267	10-02-2023		16 F2 of 2023-24	11-04-2023	10-04-2024	12	In-Progress	Ground Floor Roof Level	Earth Work
116	UHSS - 223	GAYA	Fatehpur	U.H.S.S. Bapugram	Prins Kumar, Nawada, Mob. 9431442287	1242	10-02-2023	4989 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Plinth level	
117	UHSS - 221	GAYA	Fatehpur	U.H.S.S. Khajuri	Ramratan Prasad Yadav, Gaya, Mob. 9934235750	1239	10-02-2023	5006 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	
118	UHSS - 214	GAYA	Guraru	U.H.S.S. Manjhar	Rekha Devi, Parariya, Gaya, Mob. 9771630573	1251	10-02-2023		69 दि नॉ 2023.24	28-04-2023	27-04-2024	12	In-Progress	Ground Floor Lintel Level	
119	UHSS - 55-14	GAYA	Guruaa	U.H.S.S. Chansi	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
120	UHSS - 213	GAYA	Imamganj	Urdu U.H.S.S. Kothi	Sunil Kumar Singh, Gaya, Mob. 8409979148	1250	10-02-2023		15 F2 of 2023-24	11-04-2023	10-04-2024	12	In-Progress	Ground Floor Roof Level	
121	UHSS - 212	GAYA	Imamganj	U.H.S.S. Karasan Kalan	Twilight Construction, Gaya, Mob. 7903947659	1249	10-02-2023		58 दि नॉ 2023.24	26-04-2023	25-04-2024	12	In-Progress	Ground Floor Lintel Level	
122	UHSS - 211	GAYA	Imamganj	U.H.S.S. Ujiyar Bahera	Sanju Kumari, Gaya, Mob. 9430676434	1270	10-02-2023	5008 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	
123	UHSS - 210	GAYA	Imamganj	U.H.S.S. Navdiha	Sanju Kumari, Gaya, Mob. 9430676434	1261	10-02-2023	5037 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	
124	UHSS- 53	GAYA	Imamganj	U.H.S.S. Salaiya	Sanju Kumari, 9430676434	9508	07-10-2022	5032 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	
125	UHSS - 55-13	GAYA	Khizarsarai	U.H.S.S. Adampur	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Ground Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
126	UHSS - 55-12	GAYA	Khizersarai	U.H.S.S. Sonas	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
127	UHSS - 55-11	GAYA	Konch	U.H.S.S. Digghi	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
128	UHSS - 55-10	GAYA	Konch	U.H.S.S. Gauri Bigha	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
129	UHSS - 55-9	GAYA	Konch	U.H.S.S. Ahiyapur	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Ground Floor Roof Level	Earth Work
130	UHSS - 55-8	GAYA	Manpur	U.H.S.S. Kaiya	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
131	UHSS - 55-7	GAYA	Manpur	U.H.S.S. Sadipur	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Ground Floor Lintel Level	
132	UHSS - 220	GAYA	Mohanpur	U.H.H.S. Amkola	Shreekanth Kumar, Gaya, Mob. 7992342488	1243	10-02-2023		84 १२ नॉ 2023.24 कांस 11.05.2023	11-05-2023	10-05-2024	12	In-Progress	Ground Floor Lintel Level	
133	UHSS - 55-6	GAYA	Nagar Nigam	U.H.H.S. Churi	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
134	UHSS - 55-5	GAYA	Neem Chak Bathani	G.B.S.Rdhu	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Ground Floor Lintel Level	
135	UHSS - 55-4	GAYA	Neem Chak Bathani	U.H.H.S. Karubigha	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
136	UHSS - 219	GAYA	Tankauppa	U.H.H.S. Gajadharpur	Rajnandan Sharma, Patna, Mob. 9534007777	1238	10-02-2023		381 F2 of 2022-23	28-03-2023	27-03-2024	12	In-Progress	Ground Floor Roof Level	
137	UHSS - 54	GAYA	Tankauppa	U.H.H.S. Utlibara	Shreekanth Kumar (7992342488)	9513	20-12-2022	5033 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Foundation	
138	UHSS - 55-3	GAYA	Tekari	U.H.H.S.Tepa Fatehpur	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
139	UHSS - 55-2	GAYA	Tekari	Urdu U.H.H.S.Vishunpur	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Plinth level	
140	UHSS - 55-1	GAYA	Wazirganj	U.H.H.S. Pale	Kaushlendra Kumar	6215	13-08-2022		282 SBD OF 2022-23	19-01-2023	18-07-2024	18	In-Progress	Ground Floor Roof Level	
141	UHSS - 29-16	GOPALGANJ	Baikunthpur	U.H.S.S. Maharani	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Ground Floor Lintel Level	
142	UHSS - 29-15	GOPALGANJ	Baikunthpur	U.H.S.S. Devakuli	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Plinth level	
143	UHSS - 29-14	GOPALGANJ	Baikunthpur	U.H.S.S. Chamanpura	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Foundation	Land insufficient

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
144	UHSS - 29-12	GOPALGANJ	Bhorey	U.H.S.S. Kuari Dih	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Ground Floor Roof Level	
145	UHSS - 29-11	GOPALGANJ	Bhorey	U.H.S.S. Sivarajpur	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Ground Floor Roof Level	
146	UHSS - 29-10	GOPALGANJ	Hathua	U.H.S.S. Baraepatti	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
147	UHSS - 29-9	GOPALGANJ	Hathua	U.H.S.S. Satai	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Plinth level	
148	UHSS - 29-8	GOPALGANJ	Hathua	U.H.S.S. Singaha Tola Bagahi	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Foundation	
149	UHSS - 29-7	GOPALGANJ	Kuchaikot	U.H.S.S. Varnaiya Rajaram	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Foundation	PCC Work
150	UHSS - 29-6	GOPALGANJ	Kuchaikot	U.H.S.S. Mateya	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	PCC Work
151	UHSS - 29-5	GOPALGANJ	Kuchaikote	U.H.S.S. Mahuawan Hindi	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Plinth level	
152	UHSS - 29-4	GOPALGANJ	Kuchaikote	U.H.S.S. Purkhas	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Foundation	PCC Work
153	UHSS - 29-13	GOPALGANJ	Sidhwalia	U.H.S.S. Dumariya East	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Ground Floor Lintel Level	
154	UHSS - 29-2	GOPALGANJ	Uchkagoan	U.H.S.S. Kaparpura	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Layout	
155	UHSS - 29-1	GOPALGANJ	Vijaipur	U.H.S.S. Mathauli	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	In-Progress	Plinth level	
156	UHSS - 18-8	JAMUI	Chakai	U.H.H.S. Dulampur	Mother india Construction Pvt. Ltd	7598	07-10-2022		211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Finishing	
157	UHSS - 18-7	JAMUI	E Aliganj	U.H.H.S.Mirjaganj	Mother india Construction Pvt. Ltd	7598	07-10-2022		211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Finishing	
158	UHSS - 18-6	JAMUI	Jamui	U.H.H.S.Bhatchak	Mother india Construction Pvt. Ltd	7598	07-10-2022		211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	First Floor Roof Level	
159	UHSS - 18-5	JAMUI	Jhajha	U.H.H.S.Shivmandir Baliadih	Mother india Construction Pvt. Ltd	7598	07-10-2022		211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	First Floor Roof Level	
160	UHSS - 18-4	JAMUI	Khaira	U H.H.S Baghakhar	Mother india Construction Pvt. Ltd	7598	07-10-2022		211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	First Floor Roof Level	
161	UHSS - 18-3	JAMUI	Laxmipur	U.H.H.S.Harla	Mother india Construction Pvt. Ltd	7598	07-10-2022		211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	First Floor Roof Level	
162	UHSS - 18-2	JAMUI	Sono	U.H.H.S.Paira Matihana	Mother india Construction Pvt. Ltd	7598	07-10-2022		211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
163	UHSS - 18-1	JAMUI	Sono	U.H.H.S.Bujhayat	Mother india Construction Pvt. Ltd	7598	07-10-2022		211 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	
164	UHSS - 13-6	JEHANABAD	Hulasganj	U.H.S.S. Birra	Kaushlendra Kumar	6426	26-08-2022		200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	Foundation	
165	UHSS - 13-5	JEHANABAD	Jehanabad	U.H.S.S. Amain	Kaushlendra Kumar	6426	26-08-2022		200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	First Floor Roof Level	
166	UHSS - 13-3	JEHANABAD	Kako	U.H.S.S. Bhadasara	Kaushlendra Kumar	6426	26-08-2022		200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	First Floor Roof Level	
167	UHSS - 13-2	JEHANABAD	Kako	U.H.S.S. Kaji Sarai	Kaushlendra Kumar	6426	26-08-2022		200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	First Floor Roof Level	
168	UHSS-13	JEHANABAD	Makhdumpur	U.H.S.S. Kohara	Kaushlendra Kumar	6426	26-08-2022		200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	Foundation	
169	UHSS - 13-1	JEHANABAD	Modanganj	U.H.S.S. Jalalpur	Kaushlendra Kumar	6426	26-08-2022		200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	In-Progress	Plinth level	भूमि उपलब्ध करवाने हेतु पत्रांक-644 ,दिनांक-15.11.2022 द्वारा जिला पदाधिकारी जहानाबाद से अनुरोध किया गया है।
170	UHSS - 08-14	KAIMUR	Bhabhua	U.H.S.S. Kurasan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Plinth level	
171	UHSS - 08-13	KAIMUR	Bhabhua	U.H.S.S. Mahesua	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Plinth level	
172	UHSS - 08-12	KAIMUR	Bhabhua	U.H.S.S. Piyan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Plinth level	
173	UHSS - 08-11	KAIMUR	Bhabhua	U.H.S.S. Mohan Darwan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Plinth level	
174	UHSS - 08-10	KAIMUR	Bhabhua	U.H.S.S. Mion	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Ground Floor Lintel Level	
175	UHSS - 08-9	KAIMUR	Chainpur	U.H.S.S. Kewa	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	First Floor Roof Level	
176	UHSS - 08-8	KAIMUR	Durgawati	U.G.H.S.S. Durgawti	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Finishing	
177	UHSS - 08-7	KAIMUR	Durgawati	U.H.S.S. Nuaon, Kaimur	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Ground Floor Roof Level	
178	UHSS - 08-6	KAIMUR	Kudra	U.H.S.S. Auraiya	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Ground Floor Roof Level	
179	UHSS - 08-5	KAIMUR	Mohania	U.H.S.S. Katra Kala	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	First Floor Roof Level	
180	UHSS - 08-4	KAIMUR	Nuwaw	U.H.S.S. Musiyan	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Ground Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
181	UHSS - 08-3	KAIMUR	Ramgarh	U.H.S.S. Kalani	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Foundation	
182	UHSS - 08-2	KAIMUR	Ramgarh	U.H.S.S. Upari	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 19-10-2022	19-10-2022	18-04-2024	18	In-Progress	Ground Floor Lintel Level	
183	UHSS - 08-1	KAIMUR	Ramgarh	U.H.S.S. Sijhua	Ajay Kumar Patel , Kaimur, Mob. 7717762623	7733	12-10-2022		194 SBD of 2022-23 (19.10.2022)	19-10-2022	18-04-2024	18	In-Progress	Ground Floor Roof Level	
184	UHSS - 51-11	KATIHAR	Ajamnagar	U.H.S.S. Jalki	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	
185	UHSS - 51-9	KATIHAR	Ajamnagar	U.H.S.S. Dhena Bagchalla	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
186	UHSS - 209	KATIHAR	Barari	U.H.S.S. Anarkali	Ranjeet Kumar, Nalanda, Mob. 9308564725	1266	10-02-2023		79 F2 OF 2023-24	08-05-2023	07-05-2024	12	In-Progress	Plinth level	
187	UHSS-208	KATIHAR	Barari	U.H.S.S. Lakshmipur, Katihar	Arsa Infratech Pvt. Ltd., Patna, Mob. 7992398087	1258	10-02-2023		361 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	In-Progress	Plinth level	
188	UHSS - 51-7	KATIHAR	Barsoi	U.H.S.S. Basalgaon	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	
189	UHSS - 51-6	KATIHAR	Barsoi	U.H.S.S. Dhatta	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	
190	UHSS - 207	KATIHAR	Falka	U.H.S.S. Jhagruchak	Radha Krishna Enterprises, Patna, Mob. 7739925232	1259	10-02-2023		369 f2 of 2022-23 date 23-03-2023	23-03-2023	22-03-2024	12	In-Progress	Foundation	
191	UHSS - 203	KATIHAR	Korha	U.H.S.S. Shishiya	Radha Krishna Enterprises, Patna, Mob. 7739925232	1260	10-02-2023		347 f2 of 2022-23 date 13-03-2023	13-03-2023	12-03-2024	12	In-Progress	Plinth level	
192	UHSS - 201	KATIHAR	Mansahi	U.H.S.S. Mohanpur, Katihar	Krishnapali Construction Pvt. Ltd., Patna, Mob. 9431020084	1257	10-02-2023		06 f2 OF 2023-24	03-04-2023	02-04-2024	12	In-Progress	Ground Floor Roof Level	
193	UHSS - 51-2	KATIHAR	Pranpur	U.H.S.S. Dharhan Dhigonch	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Ground Floor Roof Level	
194	UHSS - 51-1	KATIHAR	Pranpur	U.H.S.S. Kasthavar	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
195	UHSS - 52	KATIHAR	Sameli	U.H.S.S. Dumar	Md. Rahid Alam (9934979337)	9509	07-10-2022		279 SBD OF 2022-23	18-01-2023	17-01-2024	12	In-Progress	Plinth level	
196	UHSS - 17-6	KHAGARIA	Alauli	U.H.S.S. Khairi Khutaha	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	
197	UHSS - 17-5	KHAGARIA	Alauli	U.H.S.S. Shumbha Gazi Ghat	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Ground Floor Roof Level	
198	UHSS - 17-4	KHAGARIA	Allauli	U.H.S.S. Meghouna	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Foundation	6 feet deep land

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
199	UHSS - 17-10	KHAGARIA	Beldaur	U.H.S.S. Kurban	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	There is small temple
200	UHSS - 17-8	KHAGARIA	Gogri	U.H.S.S. Pakrail	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	H.T. wire passes over through land
201	UHSS - 17-3	KHAGARIA	Khagaria	U.H.S.S. Morkahithana	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	Land not available.
202	UHSS - 17-2	KHAGARIA	Khagaria	U.H.S.S. Mathar	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	Land dispute
203	UHSS - 187	KISHANGANJ	Bahadurpur	U.H.S.S. Haribhasha	Avishak Kumar, Patna, Mob. 7979763695	2459	20-03-2023		33 २२ वीं 2023.24 कांसे 13.04.2023	13-04-2023	12-04-2024	12	In-Progress	Plinth level	
204	UHSS - 186	KISHANGANJ	DighalBank	U.H.S.S. Kathal Bari	Aman Adveek Construction, Hajipur, Mob. 9123410462	820	27-01-2023		317 F2 OF 2022-23	15-02-2023	14-02-2024	12	In-Progress	Ground Floor Lintel Level	
205	UHSS - 185	KISHANGANJ	DighalBank	U.H.S.S. Kudhaili	Ravi Trading Company, Supaul, Mob. 9955634523	819	27-01-2023		309 f2 of 2022-23	13-02-2023	12-02-2024	12	In-Progress	Plinth level	
206	UHSS - 184	KISHANGANJ	DighalBank	U.H.S.S. Singhi Mari	Ravi Trading Company, Supaul, Mob. 9955634523	818	27-01-2023		308 F2 of 2022-23	13-02-2023	12-02-2024	12	In-Progress	Ground Floor Lintel Level	
207	UHSS - 183	KISHANGANJ	DighalBank	U.H.S.S. Jar Jhulla	Aman Adveek Construction, Hajipur, Mob. 9123410462	817	27-01-2023		316 of 2022-23	15-02-2023	14-02-2024	12	In-Progress	Ground Floor Roof Level	
208	UHSS - 197	KISHANGANJ	Kishanganj	U.H.S.S. Gachhpara	Choudhary Enterprises, Patna, Mob. 9472617295	1269	10-02-2023		349 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Foundation	
209	UHSS - 195	KISHANGANJ	Kochadhaman	U.H.S.S. Haldi Khora	Arbind Rai, Bhojpur, Mob. 7634882808	1254	10-02-2023		338 F2 of 2022-23	27-02-2023	26-02-2024	12	In-Progress	Ground Floor Roof Level	
210	UHSS - 193	KISHANGANJ	Kochadhaman	U.H.S.S. Maudho	Avishak Kumar, Patna, Mob. 7979763695	814	27-01-2023		342 F2 of 2022-23	03-03-2023	02-03-2024	12	In-Progress	Foundation	
211	UHSS - 192	KISHANGANJ	Kochadhaman	U.H.S.S. Dhanpura	Iftexhar Alam, Araria, Mob. 9934724033	821	27-01-2023		67 डि वीं 2023.24	27-04-2023	26-04-2024	12	In-Progress	Ground Floor Lintel Level	
212	UHSS - 191	KISHANGANJ	Pothia	U.H.S.S. Hari Pokhar Kantigachh	Avishak Kumar, Patna, Mob. 7979763695	2452	20-03-2023		36 डि वीं 2023.24	13-04-2023	12-04-2024	12	In-Progress	Foundation	
213	UHSS - 188	KISHANGANJ	Pothiya	U.H.S.S. Dalua Hat	Avishak Kumar, Mokama, Patna, Mob. 7979763695	2456	20-03-2023		34 डि वीं 2023.24	13-04-2023	12-04-2024	12	In-Progress	Foundation	
214	UHSS - 181	KISHANGANJ	Tedhagachhi	U.H.S.S. Baigana	Sanjay Kumar, Madhepura, Mob. 7562021251	811	27-01-2023		57 डि वीं 2023.24	26-04-2023	25-04-2024	12	In-Progress	Foundation	
215	UHSS - 180	KISHANGANJ	Tedhagachhi	U.H.S.S. Benugarh	Aman Adveek Construction, Hajipur, Mob. 9123410462	802	27-01-2023		315 F2 OF 2022-23	15-02-2023	14-02-2024	12	In-Progress	Ground Floor Roof Level	
216	UHSS - 175	KISHANGANJ	Thakurganj	U.H.S.S. Rasia	ENTS Enterprise, Saharsa, Mob. 996804322	1997	04-03-2023		66 डि वीं 2023.24	27-04-2023	26-04-2024	12	In-Progress	Foundation	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
217	UHSS - 101	LAKHISARAI	Barahiya	U.H.S.S. Lal Diyara	Shanu Shekhar, Lakhisarai, Mob. 9263796592	4675	13-06-2023	5073 / 23-06-2023		23-06-2023	22-06-2024	18	In-Progress	Layout	
218	UHSS - 100	LAKHISARAI	Barahiya	U.H.S.S. Pali	Bipul Kumar , Mob. 8757380208	461	17-01-2023		50 डि वी 2023.24	25-04-2023	24-04-2024	12	In-Progress	Plinth level	
219	UHSS - 248	MADHEPURA	Alamnagar	U.H.S.S. Bargaon	Jagannath Solutions Supaul, Mob. 8986355057	1342	13-02-2022		64 डि वी 2023.24	26-04-2023	25-04-2024	12	In-Progress	Foundation	
220	UHSS - 247	MADHEPURA	Chausa	Lalji U.H.S.S. Loualagan	Jagannath Solutions Supaul, Mob. 8986355057	1338	13-02-2023		63 डि वी 2023.24	26-04-2023	25-04-2024	12	In-Progress	Foundation	
221	UHSS - 252	MADHEPURA	Ghailarh	U.H.S.S. Chiknotwa	Carvez Construction Private Ltd., Patna, Mob. 7909003752	1465	17-02-2023	5062/ 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Foundation	
222	UHSS - 251	MADHEPURA	Kumarkhand	U.H.S.S. Karuwaili	MANIKANT KUMAR , Madhepura Mob. 9534442442	3989	11-05-2023	3989 / 11-05-2023		11-05-2023	10-05-2024	12	In-Progress	Foundation	
223	UHSS - 62	MADHEPURA	Murliganj	U.H.S.S. Parwa Navtol	Amit Kumar Singh, Mob. 9430088144	2460	20-03-2023	5125 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Layout	
224	UHSS - 250	MADHEPURA	Sigheshwar	U.H.S.S. Singiyon	Shree Jagannath Solution (8986355057)	1341	13-02-2023		65 डि वी 2023.24 कंजम 28.04.2023	26-04-2023	25-04-2024	12	In-Progress	Plinth level	
225	UHSS - 249	MADHEPURA	Singheshwar	U.H.S.S. Barhari	Rudransh Arya Construction , Araria, Mob. 9334521145	1305	13-02-2023		101 डि वी 2023.24 कंजम 25.05.2023	25-05-2023	24-05-2024	12	In-Progress	Foundation	
226	UHSS - 45	MADHEPURA	Udakishanganj	U.H.S.S. Barateni	Sona Infrastructure , Patna , Mob. 9430859259	4676	13-06-2023	5074 / 23-06-2023		23-06-2023	22-12-2024	18	In-Progress	Layout	
227	UHSS - 40-12	MADHUBANI	Babu Barhi	U.H.S.S. Barhara	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	First Floor Lintel Level	
228	UHSS - 40-6	MADHUBANI	Banipatti	U.H.S.S. Ganguli	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Roof Level	RCC
229	UHSS - 40-5	MADHUBANI	Bisfi	U.H.S.S. Singhaso	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Roof Level	PCC
230	UHSS - 40-11	MADHUBANI	Ghoghradih	U.H.S.S. Gangdwar	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	
231	UHSS - 40-10	MADHUBANI	Jaynagar	U.H.S.S. Silanath Barhi	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	
232	UHSS - 40-4	MADHUBANI	Jhanjharpur	U.H.S.S. Lohna	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Roof Level	PCC
233	UHSS - 40-9	MADHUBANI	Khutauna	U.H.S.S. Ekhattha	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	First Floor Roof Level	
234	UHSS - 40-8	MADHUBANI	Khutauna	U.H.S.S. Malin Velha	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Roof Level	
235	UHSS - 40-7	MADHUBANI	Laukahi	U.H.S.S. Kaluahi	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Plinth level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
236	UHSS - 40-3	MADHUBANI	Pandaul	New U. Shridhar U.H.S.S. Shahpur	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	First Floor Lintel Level	
237	UHSS - 40-2	MADHUBANI	Rajnagar	U.H.S.S. Mangrauni	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Layout	
238	UHSS - 40-1	MADHUBANI	Rajnagar	U.H.S.S. Kewalpatti	Tribhuvan Construction	7607	07-10-2022		212 SBD of 2022-23 (15.11.22)	15-11-2022	14-05-2024	18	In-Progress	Ground Floor Lintel Level	PCC
239	UHSS - 97	MUNGER	Asarganj	U.H.S.S. Masoomganj	M/s Manoj Kumar Singh (8864000170)	106	04-01-2023		306 F2 OF 2022-23	10-02-2023	09-02-2024	12	In-Progress	First Floor Roof Level	
240	UHSS - 93	MUNGER	Dharhara	U.H.S.S. Maharna	Kailash Kumar Singh	440	16-01-2023		312 F2 OF 2022-23	15-02-2023	14-02-2024	12	In-Progress	First Floor Roof Level	
241	UHSS - 91	MUNGER	Haweli Khadagpur	U.H.S.S. Gangta,	Kumar Rajiv Ranjan, Mob. 9471622711	430	16-01-2023	5049 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Foundation	
242	UHSS - 90	MUNGER	Haweli Khadagpur	U.H.S.S. Gangta More,	Madhav Infratech (7766950506)	108	04-01-2023		348 F2 OF 2022-23	13-03-2023	12-03-2024	12	In-Progress	Foundation	
243	UHSS - 89	MUNGER	Haweli Khadagpur	U.H.S.S. Chotki Majhgayain	Shailendra Kumar Singh Mob. 8825146956	431	16-01-2023		55 82 88 2023.24	26-04-2023	25-04-2024	12	In-Progress	Ground Floor Lintel Level	
244	UHSS - 15	MUNGER	Tarapur	U.H.S.S. Mahmadpur	Amit Verma, Bhagalpur, 8050100000	112	04-01-2023		305 F2 OF 2022-23	10-02-2023	09-02-2024	12	In-Progress	First Floor Lintel Level	
245	UHSS - 137	MUZAFFARPUR	Aurai	U.H.S.S. Baigna	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	2457	20-03-2023		123 12 2023.24 कोजम 16. 06.2023	16-06-2023	15-06-2024	12	In-Progress	Plinth level	
246	UHSS - 136	MUZAFFARPUR	Bandra	U.H.S.S. Bandra	Rajeev Kumar, Samastipur, Mob. 9308639441	776	25-01-2023		321 F2 OF 2022-23	16-02-2023	15-02-2024	12	In-Progress	Second Floor Lintel Level	High tension electric wire above allotted site.
247	UHSS - 135	MUZAFFARPUR	Sakra	U.H.S.S. Keshopur	NRS manufacturer & developers Pvt. Ltd., Patna, Mob. 9304499886	775	25-01-2023		70 12 2023.24	28-04-2023	27-04-2024	12	In-Progress	Plinth level	
248	UHSS - 134	MUZAFFARPUR	Bandra	U.H.S.S. Sakriman	Jugnoo Kumar, Muzaffarpur, Mob. 8083370525	782	25-01-2023		360 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	In-Progress	First Floor Lintel Level	
249	UHSS - 133	MUZAFFARPUR	Bochahan	U.H.S.S. Kafen	Sonu Kumar, Muzaffarpur, Mob. 9431454541	777	25-01-2023		340 F2 of 2022-23	03-03-2023	02-03-2024	12	In-Progress	First Floor Lintel Level	
250	UHSS - 317	MUZAFFARPUR	Gaighat	U.H.S.S. Pura Nankar	Kishor Kumar, Mob- 9470229991, Email- mskishorek2009@gmail.com	5690	12-07-2023	5690 date 12-07-2023		12-07-2023	11-07-2024	12	In-Progress	Foundation	75 X 40 ft.
251	UHSS - 318	MUZAFFARPUR	Gaighat	U.H.S.S. Dahila	Kishor Kumar, Mob- 9470229991, Email- mskishorek2009@gmail.com	5690	12-07-2023	5690 date 12-07-2023		12-07-2023	11-07-2024	12	In-Progress	Foundation	70 X 50 ft.
252	UHSS - 132	MUZAFFARPUR	Gaighat	U.H.S.S. Kothia	Amit Kumar Anal, Muzaffarpur, Mob. 9162066867	464	17-01-2023		378 F2 of 2022-23	27-03-2023	26-03-2024	12	In-Progress	Plinth level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
253	UHSS - 131	MUZAFFARPUR	Katra	U.H.S.S. Budhkara	Jadubansh Kumar Singh , Muzaffarpur, Mob. 8770341436	3991	11-05-2023	5105 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Layout	
254	UHSS - 130	MUZAFFARPUR	Kurhani	U.H.S.S. Chhitrauli	Ravish Kumar, Muzaffarpur, Mob. 9199855071	1549	21-02-2023	5025 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Foundation	
255	UHSS - 129	MUZAFFARPUR	Kurhani	U.H.S.S. Dhodhi Ratan	Gunjan Kumar (7735490393)	130	05-01-2022		290 f2 of 2022-23 date 24-01-2023	24-01-2023	23-01-2024	12	In-Progress	Finishing	
256	UHSS - 128	MUZAFFARPUR	Kurhani	U.H.S.S. Jhikty	Reliable , Muzaffarpur, Mob. 7979030191	1557	21-02-2023		48 ति वॉ 2023.24 कजम 21.04.2023	21-04-2023	20-04-2024	12	In-Progress	Ground Floor Roof Level	
257	UHSS - 153	MUZAFFARPUR	Marwan	U.H.S.S. Repura	Sarvasiddhi Engicon Pvt. Ltd., Hajipur, Mob. 9576308682	4101	15-05-2023	5099 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Layout	NIT-21 (2022-23)
258	UHSS - 152	MUZAFFARPUR	Marwan	U.H.S.S. Bishunpur	Rajnish Vats, Patna, Mob. 8051666426	767	25-01-2023		21 F2 of 2023-24 date 11-04-2023	11-04-2023	10-04-2024	18	In-Progress	First Floor Roof Level	
259	UHSS - 151	MUZAFFARPUR	Minapur	U.H.S.S. Jamin Mathiya	Sarvjeet Kumar	3984	11-05-2023		126 f2 of 2023-24 date 17-06-2023	17-06-2023	16-06-2024	12	In-Progress	Foundation	NIT-21 (2022-23)
260	UHSS - 150	MUZAFFARPUR	Minapur	U.H.S.S. Rampur Ratan	Sonu Kumar, Muzaffarpur, Mob. 9431454541	773	25-01-2023		341 F2 of 2022-23	03-03-2023	02-03-2024	12	In-Progress	Ground Floor Roof Level	
261	UHSS - 149	MUZAFFARPUR	Minapur	U.H.S.S. Rani Khaira	Sarvjeet Kumar	3985	11-05-2023		125 f2 2023- 24 date 17-06-2023	17-06-2023	16-06-2024	12	In-Progress	Plinth level	NIT-21 (2022-23)
262	UHSS - 147	MUZAFFARPUR	Motipur	U.H.S.S. Nakta	Shaurya Premier Infrastructure Pvt. Ltd., Mob. 9955993202	463	17-01-2023		304 F2 of 2022-23 date 09-02-2023	09-02-2023	08-02-2024	12	In-Progress	First Floor Roof Level	Tie level
263	UHSS - 145	MUZAFFARPUR	Motipur	U.H.S.S. Mahmada	Sharvjit Kumar, Mob. 9931006125	462	17-01-2023	5048 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	
264	UHSS - 126	MUZAFFARPUR	Mushahari	U.H.S.S. Dighra	Akhilesh Kumar Chaudhary, Sitamarhi, Mob. 9431415700	3467	18-04-2023		108 र२ वॉ 2023.24 कजम 29.05.2023	29-05-2023	28-05-2024	18	In-Progress	Ground Floor Lintel Level	
265	UHSS - 125	MUZAFFARPUR	Mushhari	U.H.S.S. Dronpur	Rajnish Vats, Patna, Mob. 8051666426	766	25-01-2023		18 F2 of 2023-24 date 11-04-2023	11-04-2023	10-04-2024	12	In-Progress	First Floor Lintel Level	Ground Floor Sill Level
266	UHSS - 141	MUZAFFARPUR	Sahebganj	U.H.S.S. Rajwara	Devendra Kumar & Company, Muzaffarpur, Mob. 9708256685	4542	06-06-2023	5103 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Layout	NIT-21 (2022-23)
267	UHSS - 140	MUZAFFARPUR	Sahebganj	U.H.S.S. Bhagwanpur Kashi	Rajnish Vats, Patna, Mob. 8051666426	1995	04-03-2023		19 F2 of 2023-24 date 11-04-2023	11-04-2023	10-04-2024	12	In-Progress	Ground Floor Roof Level	
268	UHSS - 139	MUZAFFARPUR	Sahebganj	U.H.S.S. Jita Chapra	Sheela Constructions, Muzaffarpur, Mob. 9835040053	3517	19-04-2023	5030 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Foundation	
269	UHSS - 138	MUZAFFARPUR	Sahebganj	U.H.S.S. Shahpur Patti	Aman Adveek Construction, Hajipur, Mob. 9123410462	3990	11-05-2023		95 F2 of 2023-24 (17.05.23)	17-05-2023	16-05-2024	12	In-Progress	Foundation	NIT-21 (2022-23)
270	UHSS - 124	MUZAFFARPUR	Sakra	U.H.S.S. Baji Bujurg	Sunil Kumar (9431239248)	9650	26-12-2022		300 F2 OF 2022-23 date 06-02-2023	06-02-2023	05-02-2024	12	In-Progress	Ground Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
271	UHSS - 34	MUZAFFARPUR	Sakra	U.H.S.S. Machahi	Raj Kumar (9631032567)	9311	14-12-2022		263 F2of 2022-23 (22.12.22)	22-12-2022	21-12-2023	12	In-Progress	Finishing	
272	UHSS - 35	MUZAFFARPUR	SARAIYA	U.H.S.S. Gorigama Dih	Disha Enterprises	9510	20-12-2022		278 f2 of 2022-23 date 18-01-2023	18-01-2023	17-01-2024	12	In-Progress	Finishing	
273	UHSS - 02-8	NALANDA	Ben	U.H.S.S. Akauna	Om Sai Construction	6428	26-08-2022		247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Foundation	
274	UHSS - 02-7	NALANDA	Ben	U.H.S.S. Ramganj	Om Sai Construction	6428	26-08-2022		247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Finishing	
275	UHSS-60	NALANDA	Biharsharif	U.H.S.S. Mahanandpur	Pratap Kumar (9431042061)	9517	20-12-2022		299 F2 OF 2022-23 date 06-02-2023	06-02-2023	05-02-2024	12	In-Progress	Finishing	
276	UHSS - 74	NALANDA	Biharsharif	U.H.S.S. Mazidpur	M/s AK Coudhary (6205619641)	9543	21-12-2022		337 F2 of 2022-23 date 24-02-2023	24-02-2023	23-02-2024	12	In-Progress	First Floor Lintel Level	
277	UHSS -253	NALANDA	Chandi	U.H.S.S. Sumka	Raushan Kumar, Nalanda	1556	21-02-2023		363 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	In-Progress	First Floor Lintel Level	
278	UHSS-02-4	NALANDA	Islampur	U.H.S.S. Madarganj, Nalanda	Om Sai Construction	6428	26-08-2022		247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Finishing	
279	UHSS-02-3	NALANDA	Islampur	U.H.S.S. Barhmgawan	Om Sai Construction	6428	26-08-2022		247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Finishing	
280	UHSS-02-2	NALANDA	Islampur	U.H.S.S. Banbag	Om Sai Construction	6428	26-08-2022		247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Ground Floor Roof Level	Plinth Band is in progress
281	UHSS - 72	NALANDA	Katrisarai	U.H.S.S. Gowardhan Bigha	Chitrnanjan Kumar Sharma, Nawada, 9934883541	1255	10-02-2022		351 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Layout	
282	UHSS - 71	NALANDA	Katrisarai	U.H.S.S. Bhagwanpur	Chitrnanjan Kumar Sharma, Nawada, 9934883541	1256	10-02-2023		352 f2 of 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Plinth level	
283	UHSS - 70	NALANDA	Noorsarai	U.H.S.S. Mirchayganj Sakrauha	M/s AK Coudhary (6205619641)	9541	21-12-2022	5034 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Plinth level	
284	UHSS-02-1	NALANDA	Parwalpur	U.H.S.S. Baburbanna	Om Sai Construction	6428	26-08-2022		247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	In-Progress	Ground Floor Roof Level	
285	UHSS - 03	NALANDA	Silao	U.H.S.S. Narhar Bigha	Chitrnanjan Kumar Sharma (9934883541)	9306	14-12-2022		353 f2 of 22-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Ground Floor Roof Level	
286	UHSS - 10-11	NAWADA	Akbarpur	U.H.S.S. Derma	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	
287	UHSS - 10-10	NAWADA	Akbarpur	U.H.S.S. Pharpur	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	
288	UHSS - 10-9	NAWADA	Akbarpur	U.H.S.S. Kuhila	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	
289	UHSS - 10-3	NAWADA	Hasua	U.H.S.S. Bhadseni	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
290	UHSS - 10-2	NAWADA	Narhat	U.H.S.S. Khanawan	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	
291	UHSS - 10-8	NAWADA	Nawada	U.H.S.S. Patwa Sarai	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	
292	UHSS - 10-7	NAWADA	Nawada	U.H.S.S. Jhunathi	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	Ground Floor Lintel Level	
293	UHSS - 10-6	NAWADA	Pakriwarama	U.H.S.S. Gulni	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	
294	UHSS - 10-5	NAWADA	Roh 3	U.H.S.S. Bara Panday	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	
295	UHSS - 10-1	NAWADA	Sirdala	U.H.S.S. Sandh Manjhawan	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Roof Level	
296	UHSS - 10-4	NAWADA	Warisaliganj	U.H.S.S. Masuda	Maa Vaishnavi Infrazone	5525	20-07-2022		162 SBD of 2022-23 (04.08.2022)	04-08-2022	03-02-2024	18	In-Progress	First Floor Lintel Level	
297	UHSS - 69	PATNA	Danapur	U.H.S.S. Akilpur	Ranjish Kumar (9939920997)	9542	21-12-2022		356 of 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Ground Floor Lintel Level	
298	UHSS - 68	PATNA	Dhanarua	U.H.S.S. Kosoot	Unitek Engineering (9798255555)	9544	21-12-2022		335 F2 of 2022-23 date 23-03-2023	23-03-2023	22-03-2024	12	In-Progress	Plinth level	
299	UHSS - 67	PATNA	Fatuha	U.H.S.S. Pachrukhiya	Ranjeet Kumar (7870400000)	9518	20-12-2022		78 १२ १८ २०२३.२४ कलम ०८.०५.२०२३	08-05-2023	07-05-2024	12	In-Progress	Plinth level	
300	UHSS - 66	PATNA	Fatuha	U.H.S.S. Dumari	Renu Singh (9334123290)	9519	20-12-2022		366 f2 of 2022-23 date 21-03-2023	21-03-2023	20-03-2024	12	In-Progress	Plinth level	Insufficient Land .
301	UHSS - 65	PATNA	Fatuha	U.H.S.S. Gabaspur	Nidhi Construction (9233552)	9514	20-12-2022		355 f2 of 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Ground Floor Roof Level	
302	UHSS - 64	PATNA	Masaurhi	U.H.S.S. Chhata	Nidhi Construction (9233552)	9505	20-12-2022		354 F2 OF 2022-23 date 14-03-2023	14-03-2023	13-03-2024	12	In-Progress	Ground Floor Lintel Level	
303	UHSS - 59	PATNA	Punpun	U.H.S.S. Kalyanpur	Bikash Kumar (9546680874)	9511	20-12-2022		374 f2 of 2022-23 date 24-03-2023	24-03-2023	23-03-2024	12	In-Progress	Ground Floor Roof Level	
304	UHSS - 48-10	PURNEA	Amaur	U.H.S.S. Bagdhar	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Finishing	
305	UHSS - 48-4	PURNEA	Banmankhi	U.H.S.S. Janki Nagar Hat	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	
306	UHSS - 48-3	PURNEA	Bhawanipur	U.H.S.S. Brahmagyani	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Ground Floor Roof Level	
307	UHSS - 48-9	PURNEA	Dagarua	U.H.S.S. Mahammadpur Barsouni	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Ground Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
308	UHSS - 48-8	PURNEA	Kasba	U.H.S.S. Kadwa Sanjhely	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Foundation	
309	UHSS - 48-7	PURNEA	Krityanand Nagar	U.H.S.S. Parora	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	First Floor Lintel Level	
310	UHSS - 48-5	PURNEA	Purnia East	U.H.S.S. Maranga	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Layout	
311	UHSS - 48-2	PURNEA	Rupauli	U.H.S.S. Lalganj	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Ground Floor Roof Level	
312	UHSS - 48-1	PURNEA	Rupauli	U.H.S.S. Bairiya	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	In-Progress	Plinth level	
313	UHSS - 88	ROHTAS	Akorhigola	U.H.S.S. Chapra	Rohit Varma, Mob. 6202606106	432	16-01-2023		27 F2 of 2023-24 date 12-04-2023	12-04-2023	11-04-2024	12	In-Progress	Foundation	
314	UHSS - 87	ROHTAS	Bikramganj	U.H.S.S. Ghusiya Kala	Raju Kumar Pandey (9304192684)	109	04-01-2023		327 F2 of 2022-23 date 17-02-2023	17-02-2023	16-02-2024	12	In-Progress	Plinth level	
315	UHSS - 06-2	ROHTAS	Chenari	U.H.S.S. Chandrakaiti	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3276	10-04-2023		117 डि. बि. बि. 2023.24 कांजम 13.06.2023	13-06-2023	12-06-2024	12	In-Progress	Plinth level	
316	UHSS - 266	ROHTAS	Chenari	U.H.S.S. Ramgarh	Chandra Kishor, Rohtas, Mob. 8789022539	3272	10-04-2023	5127 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Foundation	
317	UHSS - 86	ROHTAS	Dehri	U.H.S.S. Gangauli	Rohit Varma, Mob. 6202306106	429	16-01-2023		26 F2 of 2023-24 date 12-04-2023	12-04-2023	11-04-2024	12	In-Progress	Plinth level	
318	UHSS - 85	ROHTAS	Dinara	U.H.S.S. Sarna	Raju Kumar Pandey Mob. 9304192684	433	16-01-2023		359 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	In-Progress	Ground Floor Roof Level	
319	UHSS - 82	ROHTAS	Dinara	U.H.S.S. Saraon	Tunjee Mishra (9546383296)	110	04-01-2023		10 F2 of 2023-24 date 10-04-2023	10-04-2023	09-04-2024	12	In-Progress	Foundation	
320	UHSS - 80	ROHTAS	Karakat	U.H.S.S. Dev Markandey	Rohit Varma (6202606106)	9656	26-12-2022		25 F2 of 2023-24 date 12-04-2023	12-04-2023	11-04-2024	12	In-Progress	Ground Floor Lintel Level	
321	UHSS - 267	ROHTAS	Kargahar	U.H.S.S. Torani	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3288	10-04-2023		118 डि. बि. बि. 2023.24 कांजम 13.06.2023	13-06-2023	12-06-2024	12	In-Progress	Plinth level	
322	UHSS - 269	ROHTAS	Kargahar	U.H.S.S. Rampur Naresh	Dhirendra Tiwari, Rohtas, Mob. 9973909790	3268	10-04-2023	5128 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Foundation	
323	UHSS - 61-1	ROHTAS	Kargahar	U.H.S.S. Khanethi	M/s Vishnu Construction	7732	12-10-2022		197 SBD of 2022-23 (21.10.22)	21-10-2022	20-04-2024	18	In-Progress	Foundation	
324	UHSS - 271	ROHTAS	Kochas	U.H.S.S. Balathari	Vindhyawasini Construction, Rohtas, Mob. 9431483359	3254	10-04-2023		106 डि. बि. बि. 2023.24 कांजम 29.05.2023	29-05-2023	28-05-2024	12	In-Progress	Foundation	
325	UHSS - 272	ROHTAS	Kochas	U.H.S.S. Kuchhila	Sarvesh Kumar, Bhojpur, 8252098142	3253	10-04-2023	5131 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Foundation	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
326	UHSS - 61-2	ROHTAS	Kochas	U.H.S.S. Ubadhi	M/s Vishnu Construction	7732	12-10-2022		197 SBD of 2022-23 (21.10.22)	21-10-2022	20-04-2024	18	In-Progress	Ground Floor Roof Level	
327	UHSS - 78	ROHTAS	Nasriganj	U.H.S.S. Paiga	Rajeev Ranjan (9931628095)	9653	26-12-2022		375 f2 of 2022-23 date 24-03-2023	24-03-2023	23-03-2024	12	In-Progress	Foundation	
328	UHSS - 77	ROHTAS	Nasriganj	U.H.S.S. Pawani	Rajeev Ranjan, Aurangabad, Mob. 9931628095	778	25-01-2023	5042 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	
329	UHSS - 76	ROHTAS	Nokha	U.H.S.S. Ghordihan	Anil Kumar Singh (9430434803)	9655	26-12-2022		307 F2 OF 2022-23 date 11-02-2023	11-02-2023	10-02-2024	12	In-Progress	Ground Floor Roof Level	
330	UHSS - 274	ROHTAS	Sasaram	U.H.S.S. Sikariya	Sarvesh Kumar, Bhojpur, 8252098142	3289	10-04-2023	5114 / 23-06-2023		23-06-2023	22-06-2024	12	In-Progress	Foundation	
331	UHSS - 276	ROHTAS	Sheosagar	U.H.S.S. Alampur	Manoj Kumar Singh, Rohtas, Mob. 9430440381	3279	10-04-2023		106 नं वि 2023.24 कांजम 29.05.2023	29-05-2023	28-05-2024	12	In-Progress	Foundation	
332	UHSS - 277	ROHTAS	Sheosagar	U.H.S.S. Sonhar	Maa Bhawani Construction, Rohtas, Mob. 9801513391	3280	10-04-2023		119 डि वि 2023.24 कांजम 13.06.2023	13-06-2023	12-06-2024	12	In-Progress	Foundation	
333	UHSS - 63	SAHARSA	Mahishi	U.H.S.S. Jhara	Shree Jagannath Solution (8986355057)	9506	20-12-2022		80 डि वि 2023.24 कांजम 28.04.2023	26-04-2023	25-04-2024	12	In-Progress	Ground Floor Lintel Level	
334	UHSS - 236	SAMASTIPUR	Bibhutipur	U.H.S.S. Desri	Rajnish Vats, Patna, Mob. 8051666426	3460	18-04-2023		134 नं वि 2023.24 कांजम 20.06.2023	20-06-2023	19-12-2024	18	In-Progress	Layout	
335	UHSS - 235	SAMASTIPUR	Bibhutipur	U.H.S.S. Patailiya	Rajnish Vats, Patna, Mob. 8051666426	3710	26-04-2023		133 F2 OF 2023-24 date 20-06-2023	20-06-2023	19-12-2024	18	In-Progress	Layout	NIT-26 (2022-23)
336	UHSS - 234	SAMASTIPUR	Bithan	U.H.S.S. Chhechhani	Rajnish Vats, Patna, Mob. 8051666426	1467	17-02-2023		23 F2 of 2023-24 date 11-04-2023	11-04-2023	10-04-2024	12	In-Progress	Layout	
337	UHSS - 232	SAMASTIPUR	Dalsinghsarai	U.H.S.S. Malpur	Chandra Prakash, Samastipur, Mob. 9934453468	1471	17-02-2023	5061 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Foundation	
338	UHSS - 233	SAMASTIPUR	Hasanpur	U.H.S.S. Mahuli	Rajnish Vats, Patna, Mob. 8051666426	1468	17-02-2023		22 F2 of 2023-24 date 11-04-2023	11-04-2023	10-04-2024	12	In-Progress	Foundation	
339	UHSS - 56-3	SAMASTIPUR	Kalyanpur	U.H.S.S. Morwara	Kamalnayan Kumar	5071	01-07-2022		141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	18	In-Progress	Ground Floor Roof Level	
340	UHSS - 231	SAMASTIPUR	Mohiuddinnagar	U.H.S.S. Bochaha	Devendra Kumar & Company, Sitamarhi, Mob. 7783853505	6214 date 28-07-2023	28-07-2023	6214 date 28-07-2023		28-07-2023	27-07-2024	12	In-Progress	Layout	Under Tender Process (NIT-03/2023-24)
341	UHSS - 56-2	SAMASTIPUR	Morwa	U.H.S.S. Purushotampur	Kamalnayan Kumar	5071	01-07-2022		141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	18	In-Progress	Plinth level	Demarkation of land is underprocess.
342	UHSS - 324	SAMASTIPUR	Pusa	U.H.S.S. Malikaur	Rajeev Kumar, Pusa, Samastipur	5686 date 12-07-2023	22-07-2023	5686 date 12-07-2023		12-07-2023	11-07-2024	12	In-Progress	Foundation	70 X 61 ft.
343	UHSS - 56-1	SAMASTIPUR	Samastipur	U.H.S.S. Khor	Kamalnayan Kumar	5071	01-07-2022		141 SBD of 2022-23 (18.07.2022)	18-07-2022	17-01-2024	18	In-Progress	Ground Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
344	UHSS - 228	SAMASTIPUR	Ujiyarpur	U.H.S.S. Korbatha Pataily	Rajnish Vats	3780	03-05-2023		132 f2 of 2023-24 date 20-06-2023	20-06-2023	19-12-2024	18	In-Progress	Plinth level	NIT-26 (2022-23)
345	UHSS - 112	SARAN	Ekma	U.H.S.S. Eksaar	Santosh Kumar singh (9709707191)	132	05-01-2023	5016 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Layout	
346	UHSS - 111	SARAN	Ekma	U.H.S.S. Bhodsa	Jai Durga Construction (8877522909)	133	05-01-2023		334 F2 of 2022-23 date 22-02-2023	22-02-2023	21-02-2024	12	In-Progress	Ground Floor Roof Level	
347	UHSS - 110	SARAN	Ekma	U.H.S.S. Betwaniya	Balindar Singh Mob. 8292558873	131	05-01-2023		32 f2 of 2023-24 काजम 13.04.2023	13-04-2023	12-04-2024	12	In-Progress	Ground Floor Roof Level	Tie beam
348	UHSS - 109	SARAN	Lahaladpur	U.H.S.S. Basahi Urdu Aadarsh	Raj Bhushan Singh (6201556473)	134	05-01-2023		04 F2 of 2023-24 date 03-04-2023	03-04-2023	02-04-2024	12	In-Progress	Plinth level	
349	UHSS - 28	SARAN	Lahaladpur	U.H.S.S. Mirjapur Murarpur	Balindar Singh Mob. 8292558873	441	16-01-2023		138 f2 of 2023-24 काजम 21.06.2023	21-06-2023	20-06-2024	12	In-Progress	Foundation	
350	UHSS - 14-7	SHEIKHPURA	Ariari	U.H.S.S. Husainabad	Gopal Kumar	5880	01-08-2022		203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
351	UHSS - 14-6	SHEIKHPURA	Barbigha	U.H.S.S. Kewtidih	Gopal Kumar	5880	01-08-2022		203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	
352	UHSS - 14-4	SHEIKHPURA	Ghat Kushumbha	U.H.S.S. Bamghat	Gopal Kumar	5880	01-08-2022		203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Plinth level	
353	UHSS - 14-3	SHEIKHPURA	Hathiyawan	U.H.S.S. Ramraipur	Gopal Kumar	5880	01-08-2022		203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Ground Floor Roof Level	
354	UHSS - 14-2	SHEIKHPURA	Sheikhpura	U.H.S.S. Badashahpur	Gopal Kumar	5880	01-08-2022		203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Foundation	
355	UHSS - 14-1	SHEIKHPURA	Sheikhpura	U.H.S.S. Lodipur	Gopal Kumar	5880	01-08-2022		203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	In-Progress	Layout	
356	UHSS - 246	SHEOHAR	Dumri Katsari	U.H.S.S. Basant Phulkhan	Md. Naushad Alam, Sitamarhi, Mob. 8825220354	3470	18-04-2023		104 f2 of 2023-24 काजम 29.05.2023	29-05-2023	28-05-2024	18	In-Progress	Ground Floor Roof Level	
357	UHSS - 245	SHEOHAR	Purnhiya	U.H.S.S. Basant Jagjivn	Dhananjay Kumar, Sheohar, Mob. 9955256683	3458	18-04-2023		140 f2 of 2023-24 काजम 21.06.2023	21-06-2023	20-06-2024	18	In-Progress	Layout	
358	UHSS - 37	SHEOHAR	Tariyani	U.H.S.S. Gangadhrampur	M/s Niraj Kumar Sigh (9431299456)	9308	14-12-2022		322 F2 of 2022-23 date 16-02-2023	16-02-2023	15-02-2024	12	In-Progress	Plinth level	
359	UHSS - 243	SITAMARHI	Bokhara	U.H.S.S. Chakauti	Abhishek, Sitamarhi, 9661575939	2454	20-03-2023		103 f2 of 2023-24 काजम 29.05.2023	29-05-2023	28-05-2024	12	In-Progress	Foundation	
360	UHSS - 242	SITAMARHI	Nanpur	U.H.S.S. Batara	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	1299	13-02-2023		51 f2 of 2023-24 date 25-04-2023	25-04-2023	24-04-2024	12	In-Progress	Ground Floor Roof Level	Ground Floor Sill Level
361	UHSS - 241	SITAMARHI	Nanpur	U.H.S.S. Koili Balak	Manoj Kumar Azad, Sitamarhi, Mob. 8789711049	1300	13-02-2023		49 f2 of 2023-24 date 24-04-2023	24-04-2023	23-04-2024	12	In-Progress	First Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
362	UHSS - 240	SITAMARHI	Parsauni	U.H.S.S. Gisara	Kashi Nath Mishra, Sitamarhi, Mob. 9473272775	3982	11-05-2023	5040 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Foundation	
363	UHSS - 239	SITAMARHI	Pupri	U.H.S.S. Maulanagar	Sushil Kumar Jha, East Champaran, Mob. 8340161090	1303	13-02-2023		362 f2 of 2022-23 date 20-03-2023	20-03-2023	19-03-2024	12	In-Progress	First Floor Lintel Level	
364	UHSS - 238	SITAMARHI	Runni Saidpur	U.H.S.S. Dhanushi	Dhananjay Kumar, Muzaffarpur	3983	11-05-2023		113 F2 OF 2023-24 Date 09-06-2023	09-06-2023	08-06-2024	12	In-Progress	Plinth level	
365	UHSS - 237	SITAMARHI	Runnisaidpur	U.H.S.S. Balua	P. D. Construction	1466	17-02-2023		90 F2 of 2023-24 date 16-05-2023	16-05-2023	15-05-2024	12	In-Progress	Plinth level	
366	UHSS - 33	SITAMARHI	Runnisaidpur	U.H.S.S. Thumma	Raj Kumar Singh	9312	14-12-2022		331 F2 OF 2022-23 date 22-02-2023	22-02-2023	21-02-2024	12	In-Progress	First Floor Lintel Level	
367	UHSS - 26-8	SIWAN	Andar	U.H.S.S. Patji Bahadur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Layout	
368	UHSS - 25-8	SIWAN	Barharia	U.H.S.S. Hathigain	Jai Mata Di Road Construction Private Limited	9354	14-12-2022		269 SBD of 2022-23 02-01-2023	02-01-2023	01-07-2024	18	In-Progress	Finishing	
369	UHSS - 26-7	SIWAN	Darauli	U.H.S.S. Dumarahar Buzurg	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Plinth level	PCC Work
370	UHSS - 26-6	SIWAN	Gudhani	U.H.S.S. Belaur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 02-01-2023	02-01-2023	01-07-2024	18	In-Progress	Layout	
371	UHSS - 26-5	SIWAN	Guthani	U.H.S.S. Bangara	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Foundation	
372	UHSS - 25-7	SIWAN	Hussainganj	U.H.S.S. Badram	Jai Mata Di Road Construction Private Limited	9354	14-12-2022		269 sbd of 2022-23 date 2-1-2023	02-01-2023	01-07-2024	18	In-Progress	Ground Floor Roof Level	
373	UHSS - 26-4	SIWAN	Mairwa	U.H.S.S. Kabirpur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Ground Floor Roof Level	Excavation
374	UHSS - 26-3	SIWAN	Raghunathpur	U.H.S.S. Karsar	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	In-Progress	Plinth level	
375	UHSS - 25-4	SIWAN	Siwan Sadar	U.H.S.S. Chanaur	Jai Mata Di Road Construction Private Limited	9354	14-12-2022		269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	In-Progress	Ground Floor Roof Level	
376	UHSS - 25-3	SIWAN	Siwan Sadar	U.H.S.S. Baletha	Jai Mata Di Road Construction Private Limited	9354	14-12-2022		269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	In-Progress	Foundation	
377	UHSS - 25-2	SIWAN	Siwan Sadar	U.H.S.S. Sarawe	Jai Mata Di Road Construction Private Limited	9354	14-12-2022		269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	In-Progress	Ground Floor Roof Level	
378	UHSS - 30-9	VAISHALI	Bhagwanpur	U.H.S.S. Askaranpur	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	First Floor Roof Level	
379	UHSS - 123	VAISHALI	Bidupur	U.H.S.S. Jurawanpur Gopalpur	Gunjan Kumar (7735490393)	113	04-01-2023		376 F2 OF 2022-23 date 24-03-2023	24-03-2023	23-03-2024	12	In-Progress	Ground Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
380	UHSS - 122	VAISHALI	Desari	U.H.S.S. Bhikhana Pura	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	781	25-01-2023	5026 / 22-06-2023		22-06-2023	21-06-2024	12	In-Progress	Foundation	
381	UHSS - 30-8	VAISHALI	Goraul	U.H.S.S. Islampur	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Finishing	
382	UHSS - 30-7	VAISHALI	Goraul	U.H.S.S. Thikahan	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	First Floor Lintel Level	
383	UHSS - 30-5	VAISHALI	Hajipur	U.H.S.S. Kutubpur Ekara	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Finishing	
384	UHSS - 121	VAISHALI	Jandaha	U.H.S.S. Rasalpur	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	822	27-01-2023		380 F2 of 2022-23, Dt: 27.03.2023,	27-03-2023	26-03-2024	12	In-Progress	Ground Floor Roof Level	
385	UHSS - 120	VAISHALI	Jandaha	U.H.S.S. Shahpur Rohua	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	771	25-01-2023		29 F2 of 2023-24 date 12-04-2023	12-04-2023	11-04-2024	12	In-Progress	Plinth level	
386	UHSS - 119	VAISHALI	Jandaha	U.H.S.S. Mahisaur Jandaha	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	770	25-01-2023		77 १२ ३८ २०२३.२४ कांजम ०८.०५.२०२३	08-05-2023	07-05-2024	12	In-Progress	Foundation	
387	UHSS - 118	VAISHALI	Jandaha	U.H.S.S. Bijhraul	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	769	25-01-2023		76 १२ ३८ २०२३.२४ कांजम ०८.०५.२०२३	08-05-2023	07-05-2024	12	In-Progress	Foundation	
388	UHSS - 30-4	VAISHALI	Lalganj	U.H.S.S. Gurmiyan	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Plinth level	
389	UHSS - 30-2	VAISHALI	Lalganj	U.H.S.S. Parmanandpur	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Plinth level	
390	UHSS - 117	VAISHALI	Mahnar	U.H.S.S. Kamla Kanya Karnouti	Dinesh Kumar, Vaishali, Mob. 7250178998	3468	18-04-2023	5098 / 23-06-2023		23-06-2023	22-12-2024	18	In-Progress	Foundation	
391	UHSS - 115	VAISHALI	Raghopur	U.H.S.S. Birpur	Jai Durga Construction , Patna , 9576911111	1558	21-02-2023		75 १२ ३८ २०२३.२४ कांजम ०८.०५.२०२३	08-05-2023	07-05-2024	12	In-Progress	Ground Floor Roof Level	
392	UHSS - 30-1	VAISHALI	Rajapakar	U.H.S.S. Makhdumpur Pokhrai	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	In-Progress	Finishing	
393	UHSS - 36-10	WEST CHAMPARAN	Bairia	U.H.S.S. Bathana	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Roof Level	
394	UHSS - 36-8	WEST CHAMPARAN	Lauriya	Govt. U.H.S.S. Phulwaria	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Layout	Abandoned building existed on given land.
395	UHSS - 36-7	WEST CHAMPARAN	Mainatand	Govt. U.H.S.S. Damrapur	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Foundation	Excavation
396	UHSS - 36-5	WEST CHAMPARAN	Majhulia	Govt. U.H.S.S. Parsa Bahuarwa	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Lintel Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
397	UHSS - 36-4	WEST CHAMPARAN	Narkatiyaganj	Govt. U.H.S.S. Bherharwa	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Lintel Level	
398	UHSS - 36-3	WEST CHAMPARAN	Nautan	U.H.S.S. Mangalpur Kalan	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Lintel Level	
399	UHSS - 36-2	WEST CHAMPARAN	Sikta	Govt. U.H.S.S. Baisakhwa	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Plinth level	Excavation
400	UHSS - 36-1	WEST CHAMPARAN	Yogapatti	Govt. U.H.S.S. Kohara	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	In-Progress	Ground Floor Roof Level	
401	UHSS -46	ARARIA	Araria	U.H.S.S. Bansbari	Vidhata Construction, Mob. 9939230691	5523 / 06-07-2023	06-07-2023	5523		06-07-2023	05-07-2024	12	Not started	Work to be started	
402	UHSS -285	ARARIA	Araria	U.H.S.S. Paiktola								12	Not started	Work to be started	
403	UHSS -286	ARARIA	Araria	U.H.S.S. Araria Basti	Maa Kamakhya Tirupati Realbuild Pvt. Ltd., Bhagalpur, Mob. 6200384263	5517	06-07-2023	5517		06-07-2023	05-07-2024	12	Not started	Work to be started	
404	UHSS -287	ARARIA	Bhargama	U.H.S.S. Raharia								12	Not started	Work to be started	
405	UHSS - 47	ARARIA	Forbesganj	U.H.S.S. Madhubani								12	Not started	Work to be started	
406	UHSS - 293	ARARIA	Forbesganj	U.H.S.S. Tedhi Mushari								12	Not started	Work to be started	
407	UHSS - 294	ARARIA	Forbesganj	U.H.S.S. Hingna Aurahi								12	Not started	Work to be started	
408	UHSS - 295	ARARIA	Forbesganj	U.H.S.S. Mirzapur	Vidhata Construction, Araria, Mob. 9939230691	5510	06-07-2023	5510		06-07-2023	05-07-2024	12	Not started	Work to be started	
409	UHSS -288	ARARIA	Jokihat	U.H.S.S. Jahan Pur								12	Not started	Work to be started	
410	UHSS - 296	ARARIA	Kursakanta	U.H.S.S. Kaparfora	Prem Prakash, Araria, Mob. 9931935213	5509	06-07-2023	5509		06-07-2023	05-07-2024	12	Not started	Work to be started	
411	UHSS - 297	ARARIA	Narpatganj	U.H.S.S. Noniya Tola Chakia, Narpatganj								12	Not started	Work to be started	
412	UHSS - 298	ARARIA	Narpatganj	U.H.S.S. Achara	Kundan Kumar, Mob. 9955170555	5526	06-07-2023	5526		06-07-2023	05-07-2024	12	Not started	Work to be started	
413	UHSS - 299	ARARIA	Narpatganj	U.H.S.S. Khabdah Dumriya	Manoj Kumar , Patna Mob. 8340534151	5514	06-07-2023	5514		06-07-2023	05-07-2024	12	Not started	Work to be started	
414	UHSS -289	ARARIA	Palasi	U.H.S.S. Rupail Madhail								12	Not started	Work to be started	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
415	UHSS -290	ARARIA	Raniganj	U.H.S.S. Gunwanti	Arsa nfratech Pvt. Ltd., Patna Mob. 7992398087	5516 / 06-07-2023	06-07-2023	5516 / 06-07-2023		06-07-2023	05-07-2024	12	Not started	Work to be started	
416	UHSS -291	ARARIA	Raniganj	U.H.S.S. Parmanand Pur								12	Not started	Work to be started	
417	UHSS -292	ARARIA	Raniganj	U.H.S.S. Koska Pur	Om Shree Enterprises, Bhagalpur	5515 / 06-07-2023	06-07-2023	5515 / 06-07-2023		06-07-2023	05-07-2024	12	Not started	Work to be started	
418	UHSS - 300	ARARIA	Sikati	U.H.S.S. Sohag Maro	Prem Prakash, Araria, Mob. 9931935213	5513	06-07-2023	5513		06-07-2023	05-07-2024	12	Not started	Work to be started	
419		AURANGABAD	Daudnagar	U.H.S.S. Jamuawan									Not started	Land insufficient	Insufficient Land .
420	UHSS - 11	AURANGABAD	Deo	U.H.S.S. Berhni								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
421	UHSS - 254	AURANGABAD	Deo	U.H.S.S. Bijauli Deo	Bablu Kumar Singh, Patna, Mob. 9334773855	1551	21-02-2023	5095 / 23-06-2023		23-06-2023	22-06-2024	12	Not started	Not started	Required old building demolition
422		AURANGABAD	Kutumba	U.H.S.S. Risiap									Not started	Land insufficient	Insufficient Land .
423	UHSS - 255	AURANGABAD	Kutumba	U.H.S.S. Mahasu	Bablu Kumar Singh, Patna, Mob. 9334773855	1554	21-02-2023	5077 / 23-06-2023		23-06-2023	22-06-2024	12	Not started	Not started	
424	UHSS - 256	AURANGABAD	Kutumba	U.H.S.S. Chintavan Bigha	Vishnu Construction, Bihta, Patna, Mob. 7209516518	1550	21-02-2023		47 डि. वी. 2023.24	21-04-2023	20-04-2024	12	Not started	Work to be started	
425	UHSS - 261	AURANGABAD	Nawinagar	U.H.S.S. Parariya								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
426		AURANGABAD	Obra	U.H.S.S. Shankarpur									Not started	Land insufficient	Insufficient Land .
427		AURANGABAD	Obra	U.H.S.S. Ratwar									Not started	Land insufficient	Insufficient Land .
428		AURANGABAD	Rafiganj	U.H.S.S. Kharokhar									Not started	Land insufficient	Insufficient Land .
429	UHSS - 278	BANKA	Amarpur	U.H.S.S. Surihari								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
430	UHSS - 279	BANKA	Barahat	U.H.S.S. Saharna	Kumar Rajiv Ranjan, Mob. 9471622711	3284	10-04-2023	5120 / 23-06-2023		23-06-2023	22-06-2024	12	Not started	Not started	
431	UHSS - 280	BANKA	Bounsi	U.H.S.S. Bishanpur	Tirap Construction Pvt. Ltd., Hajipur, Mob. 9101506394	3283	10-04-2023		107 डि. वी. 2023.24 काजम 29.05.2023	29-05-2023	28-05-2024	12	Not started	Work to be started	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
432	UHSS - 263	BANKA	Chandan	U.H.S.S. Asuda Mukunda								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
433	UHSS - 329	BEGUSARAI	Bachhawara	U.H.S.S. Dadupur								12	Not started	Work to be started	Financial Bid Open
434	UHSS - 330	BEGUSARAI	Bachhawara	U.H.S.S. Fateha								18	Not started	Work to be started	Financial Bid Open
435		BEGUSARAI	Balia	U.H.S.S. Madhusudanpur									Not started	Land insufficient	Insufficient Land .
436	UHSS - 313	BEGUSARAI	Barauni	U.H.S.S. Bathauli									Not started	Work to be started	65 X 45 ft.
437	UHSS - 108	BEGUSARAI	Begusarai	U.H.S.S. Bharra	Abhay Kumar Singh, Begusarai, Mob. 8789994351	3462	18-04-2023	5072 / 23-06-2023		23-06-2023	22-06-2024	18	Not started	Not started	
438	UHSS - 328	BEGUSARAI	Bhagwanpur	U.H.S.S. Mokhtiyarpur								18	Not started	Work to be started	Financial Bid Open
439		BEGUSARAI	Cheriyi Bariyarpur	U.H.S.S. Sakarwasa									Not started	Land insufficient	Insufficient Land 70 X 35 ft.
440	UHSS - 327	BEGUSARAI	Chhaurahi	U.H.S.S. Pansalla								12	Not started	Work to be started	Financial Bid Open
441	UHSS - 326	BEGUSARAI	Chhaurahi	U.H.S.S. Sihma								12	Not started	Work to be started	Financial Bid Open
442	UHSS - 325	BEGUSARAI	Khodawantpur	U.H.S.S. Begampur								12	Not started	Work to be started	Financial Bid Open
443	UHSS - 103	BEGUSARAI	Matihani	U.H.S.S. Jagatpura	Sunil Enterprises (92.70406)	114	04-01-2023		02 F2 of 2023-24	03-04-2023	02-04-2024	12	Not started	Work to be started	
444	UHSS - 19	BEGUSARAI	Teghra	U.H.S.S. Gaura								12	Not started	Work to be started	Financial Bid Open
445		BHAGALPUR	Goradih	U.H.S.S. Danda Bazar									Not started	Land insufficient	Insufficient Land 53 X 45 ft.
446	UHSS - 21-13	BHAGALPUR	Ismailpur	U.H.S.S. Lakshmipur, Bhagalpur	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Work to be started	Drawing to be change
447	UHSS - 21-11	BHAGALPUR	Kahalgaoon	U.H.S.S. Ekdara	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Work to be started	Drawing to be change
448	UHSS - 21-9	BHAGALPUR	Kahalgaoon	U.H.S.S. Sour	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Work to be started	Drawing to be change
449	UHSS - 21-6	BHAGALPUR	Nath Nagar	U.H.S.S. Fatahpur	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Work to be started	Drawing to be change

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
450		BHAGALPUR	Pirpainti	U.H.S.S. Dilouri									Not started	Land insufficient	Insufficient Land 32 X 32 ft.
451		BHAGALPUR	Pirpainti	U.H.S.S. Laxmipur, Bhagalpur									Not started	Land insufficient	Insufficient Land .
452		BHAGALPUR	Pirpainti	U.G.H.S.S. Mahadeo Tikar									Not started	Land insufficient	Insufficient Land .
453		BHAGALPUR	Pirpainti	U.H.S.S. Moultoila									Not started	Land insufficient	Insufficient Land 32 X 32 ft.
454	UHSS - 21-2	BHAGALPUR	Rangrachauk	U.H.S.S. Murli	Adrit Enterprises	6425	26-08-2022		199 SBD of 2022-23 (05.11.22)	05-11-2022	04-05-2024	18	Not started	Work to be started	
455		BHAGALPUR	Sabour	U.H.S.S. Kurpat									Not started	Land insufficient	Insufficient Land .
456	UHSS - 04-13	BHOJPUR	Ara	U.H.S.S. Basantpur	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	Not started	Approach road not available	Work not start due to approach road not available due to croaps.
457	UHSS - 04-12	BHOJPUR	Barhara	U.H.S.S. Kudariya Parshurampur	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	Not started	Land insufficient	Sufficient Land not available +2 Building already constructed.
458		BHOJPUR	Barhara	U.H.S.S. Gundi									Not started	Land insufficient	+2 Building already constructed.
459	UHSS - 304	BHOJPUR	Bihyan	U.H.S.S. Rudra Nagar									Not started	Work to be started	
460	UHSS - 305	BHOJPUR	Bihyan	U.H.S.S. Kauriya									Not started	Work to be started	
461	UHSS - 306	BHOJPUR	Bihyan	U.H.S.S. Sikariya								12	Not started	Work to be started	60' x 56' ft
462		BHOJPUR	Charpokhari	U.H.S.S. Mukundpur									Not started	Land insufficient	Insufficient Land - 70' x 28'
463	UHSS - 307	BHOJPUR	Garhani	U.H.S.S. Aslan Bahadurpur									Not started	Work to be started	80' x 40' ft
464		BHOJPUR	Garhani	U.H.S.S. Kaup									Not started	Land not available	Land not available
465	UHSS - 04-5	BHOJPUR	Koilwar	U.H.S.S. Khangaon	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	Not started	Land not available	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
466		BHOJPUR	Koilwar	U.H.S.S. Khesrahiya									Not started	Land not available	Land not available
467	UHSS - 05-7	BHOJPUR	Piro	U.H.S.S. Tar	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Work to be started	
468	UHSS - 05-6	BHOJPUR	Sahar	U.H.S.S. Baruhi	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land insufficient	
469		BHOJPUR	Sahar	U.H.S.S. Nawada									Not started	Land insufficient	Insufficient Land -80' x 35'
470		BHOJPUR	Shahpur	U.H.S.S. Jawainiya									Not started	Land insufficient	Insufficient Land -110' x 30'
471		BHOJPUR	Shahpur	U.H.S.S. Suhiya									Not started	Land not available	Land not available
472	UHSS - 308	BHOJPUR	Tarari	U.H.S.S. Bagar									Not started	Work to be started	75' x 55' ft
473	UHSS - 309	BHOJPUR	Tarari	U.H.S.S. Chakiya								12	Not started	Work to be started	75' x 65' ft
474	UHSS - 05-5	BHOJPUR	Tarari	U.H.S.S. Jethwar	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land NOC awaited	
475	UHSS - 05-4	BHOJPUR	Tarari	U.H.S.S. Gaharuan	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land NOC awaited	
476	UHSS - 05-2	BHOJPUR	Tarari	U.H.S.S. Kurmuri	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land not available	
477	UHSS - 05-1	BHOJPUR	Tarari	U.H.S.S. Tarari	Kaushlendra Kumar	7606	07-10-2022		281 SBD OF 2022-23 19-01-2023	19-01-2023	18-07-2024	18	Not started	Land insufficient	
478	UHSS - 04-3	BHOJPUR	Udawant Nagar	U.H.S.S. Chaurai	Beacon Global Infra	5526	20-07-2022		158 SBD of 2022-23 (02.08.2022)	02-08-2022	01-02-2024	18	Not started	Land not available	
479	UHSS - 310	BHOJPUR	Udawant Nagar	U.H.S.S. Nawadaben	Raju Kumar Pandey	5669	12-07-2023			12-07-2023	11-01-2025	12	Not started	Work to be started	92' x 75' ft
480	UHSS - 09-14	BUXAR	Buxar	U.H.S.S. Kritpura	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land NOC awaited	Only 20 x 11m Structure available.New construction possible only after dismantling

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
481	UHSS - 09-13	BUXAR	Buxar	U.H.S.S. Nadaon	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land NOC awaited	Land Issued (NOC not given by H.M.) (Reminer given to H.M. on 04.07.2023 vide letter no.-93 & D.E.O. Buxar on 14.7.23 vide letter no.-for undisputed land)
482		BUXAR	Chousa	U.H.S.S. Banar Pur									Not started	Land not available	Land not available
483	UHSS - 09-7	BUXAR	Dumraon	U.H.S.S. Purana Bhojpur (E)	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land NOC awaited	
484	UHSS - 09-6	BUXAR	Dumraon	U.H.S.S. Rampur Mathiya	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land NOC awaited	
485	UHSS - 09-3	BUXAR	Dumraon	U.H.S.S. Mathila	Krishna Murari	5523	20-07-2022		149 SBD of 2022-23 27-07-2022	27-07-2022	26-01-2024	18	Not started	Land Dispute	
486	UHSS - 09-15	BUXAR	Ithari	U.H.S.S. Baikunthpur									Not started	Land not available	Land not available
487		BUXAR	Nawanagar	U.H.S.S. Dhanbakhara									Not started	Land not available	Land not available
488		BUXAR	Nawanagar	U.H.S.S. Parmanpur									Not started	Land not available	Land not available
489	UHSS - 172	DARBHANGA	Alinagar	U.H.S.S. Jayantipur	Kavita Singh, Supaul, Mob. 9432245642	810	27-01-2023	5029 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
490		DARBHANGA	Baheri	U.H.S.S. Bijuliya									Not started	Not started	Not required of new building.
491		DARBHANGA	Biraul	U.H.S.S. Pataniya									Not started	Not started	Not required of new building.
492		DARBHANGA	Biraul	U.H.S.S. Koylajan									Not started	Not started	Not required of new building.
493	UHSS- 169	DARBHANGA	Biraul	U.H.S.S. Balha	Chandra Sekhar Mahto, Madhubani, Mob. 9472294277	815	27-01-2023	5041 / 22-06-2023		22-06-2023	21-12-2024	18	Not started	Not started	
494	UHSS - 41-4	DARBHANGA	Kewati	U.H.S.S. Pachadhi	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	Land NOC awaited	NOC not yet provided by HM.
495	UHSS - 165	DARBHANGA	Kusheshwarsthan West	U.H.S.S. Bishahariya								12	Not started	Not started	Complain received after Technical Evaluation (Financial to be Open)
496	UHSS - 42	DARBHANGA	Manigachhi	U.H.S.S. Raghupur Deyodhi								12	Not started	Not started	Complain received after Technical Evaluation (Financial to be Open)

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
497	UHSS - 41-3	DARBHANGA	Singheshwar	U.H.S.S. Katka	M/S Kuwar Construction, Pvt. Ltd.	6706	03-09-2022		221 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	Land not available	Land not available.
498	UHSS - 38-11	EAST CHAMPARAN	Adapur	U.H.S.S. Beldarwa	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Land is deep	Given land is pond. (12')
499		EAST CHAMPARAN	Dhaka	U.H.S.S. Chandanbara									Not started	Land not available	Land not available
500		EAST CHAMPARAN	Ghorasahan	U.H.S.S. Samanpur									Not started	Land not available	Land not available
501	UHSS - 158	EAST CHAMPARAN	Kesariya	U.H.S.S. Sundarapur	Guthani Infracon Pvt. Ltd., Patna, 9431283625	779	25-01-2023	5015 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
502		EAST CHAMPARAN	Madhuban	U.H.S.S. Gurmiya									Not started	Land not available	Land not available
503	UHSS - 156	EAST CHAMPARAN	Mehshi	U.H.S.S. Jhitkahiya								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
504		EAST CHAMPARAN	Motihari	U.H.S.S. Jamla									Not started	Land not available	Land not available
505	UHSS - 38-7	EAST CHAMPARAN	Motihari	U.H.S.S. Basatpur	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	In-Progress	Ground Floor Roof Level	
506	UHSS - 38-6	EAST CHAMPARAN	Paharpur	Sri Bharat Singh U.H.S.S. Siswa Bazar	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Work to be started	
507		EAST CHAMPARAN	Patahi	U.H.S.S. Betauna									Not started	Land not available	Land not available
508		EAST CHAMPARAN	Piprakothi	U.H.S.S. Jhakhara Colony									Not started	Land not available	Land not available
509	UHSS - 38-1	EAST CHAMPARAN	Turkauliya	U.H.S.S. Jaisinghpur	M/s Hariom Construction	6981	13-09-2022		258 SBD of 2022-23 (19.12.22)	19-12-2022	18-06-2024	18	Not started	Land Dispute	
510	UHSS - 222	GAYA	Fatehpur	U.H.S.S. Nagwan	R. K. Construction and company, Aurangabad, 9899308973	1241	10-02-2023	5005 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
511	UHSS - 315	GOPALGANJ	Baikunthpur	U.H.S.S. Banaura	Akhilesh Kumar Prasad, Saran, Mob. 8709552983	5512	06-07-2023	5512		06-07-2023	05-07-2024	12	Not started	Work to be started	115' x 40' ft
512		GOPALGANJ	Baikunthpur	U.H.S.S. Gandhua									Not started	Land insufficient	Insufficient Land .

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
513		GOPALGANJ	Kateya	U.H.S.S. Rudrapur									Not started	Land insufficient	Insufficient Land .
514	UHSS - 316	GOPALGANJ	Kuchaikot	U.H.S.S. Chhatarpatti	Akhilesh Kumar Prasad, Saran, Mob. 8709552983	5511	06-07-2023	5511		06-07-2023	05-07-2024	12	Not started	Work to be started	70 'x 60' ft
515	UHSS - 29-3	GOPALGANJ	Thawe	U.H.S.S. Lachhwar	M/s Prakash Construction	7608	07-10-2022		243 SBD of 2022-23 (06.12.2022)	06-12-2022	05-06-2024	18	Not started	Land not available	
516	UHSS - 13-4	JEHANABAD	Jehanabad	U.H.S.S. Bazar Tali	Kaushlendra Kumar	6426	26-08-2022		200 SBD of 2022-23 (09.11.22)	09-11-2022	08-05-2024	18	Not started	Land not available	भूमि उपलब्ध करवाने हेतु पत्रांक-644 दिनांक-15.11.2022 द्वारा जिला पदाधिकारी जहानाबाद से अनुरोध किया गया है।
517		JEHANABAD	Kako	U.H.S.S. Derhasaiya									Not started	Land insufficient	Insufficient Land .
518	UHSS - 51-10	KATIHAR	Ajamnagar	U.H.S.S. Arihana	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Land Low	
519	UHSS - 51-8	KATIHAR	Amdabad	U.H.S.S. Deva Lakshampur	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Work to be started	
520	UHSS - 51-5	KATIHAR	Barsoi	U.H.S.S. Barsoighat	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Work to be started	
521	UHSS - 206	KATIHAR	Hasanganj	U.H.S.S. Hasanganj	Premier Techno India Pvt. Ltd., Katihar, Mob. 7992409265	2453	20-03-2023	5129 / 23-06-2023		23-06-2023	22-06-2024	12	Not started	Not started	
522	UHSS - 205	KATIHAR	Kadwa	U.H.S.S. Asiyani	Sonu Kumar, Patna, Mob. 9471879689	1264	10-02-2023	5069 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
523	UHSS - 204	KATIHAR	Kadwa	U.H.S.S. Dukhiram Chandpur	Sonu Kumar, Patna, Mob. 9471879689	1263	10-02-2023	5059 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
524	UHSS - 202	KATIHAR	Korha	U.H.S.S. Marwa Najra Chowki	Ranjeet Kumar, Nalanda, Mob. 7870413806	3469	18-04-2023	5096 / 23-06-2023		23-06-2023	22-06-2024	18	Not started	Not started	
525	UHSS - 51-4	KATIHAR	Manihari	U.H.S.S. Patninarayanpur	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	To be demolished	
526	UHSS - 51-3	KATIHAR	Manihari	U.H.S.S. Mirjapur	Gopal Kumar	6212	13-08-2022		204 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Work to be started	
527	UHSS - 200	KATIHAR	Phalka	U.H.S.S. Morsanda	Chaudhary Enterprises, Patna, Mob. 9472617295	2894	28-03-2023		139 f2 of 2023-24 date 21-06-2023	21-06-2023	20-06-2024	12	Not started	Work to be started	
528	UHSS - 17-9	KHAGARIA	Chautham	U.H.S.S. Paharchak	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	Not started	Land Dispute	Dispute Land(चिन्हित भूमि का back side land लगभा 5 फीट नीचा है)
529	UHSS - 17-1	KHAGARIA	Khagaria	U.H.S.S. Nanhkumandal Tola	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	10-11-2022	09-05-2024	18	Not started	Land is deep	उपलब्ध भूमि 9 फीट गहरा है एवं सीमांकन होना बाकी है1

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
530	UHSS - 17-7	KHAGARIA	Parbatta	U.H.S.S. Karna	Krishna Murari	5522	20-07-2022		150 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Land Dispute	Land dispute
531		KHAGARIA	Parbatta	U.H.S.S. Timapur Lagar									Not started	Land insufficient	Insufficient Land .
532	UHSS - 182	KISHANGANJ	Dighalbank	U.H.S.S. Haruwa Danga	Krishna Construction Company, Gopalganj, Mob. 7562021251	812	27-01-2023	5023 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
533	UHSS - 199	KISHANGANJ	Kishanganj	U.H.S.S. Chakla Ghat	Md. Arfin, Araria Mob. 7909002063	1262	10-02-2023	5031 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
534	UHSS - 198	KISHANGANJ	Kishanganj	U.H.S.S. Daula	Saheb Alam, Kishanganj, Mob. 9801660786	3466	18-04-2023		102 वीं ति 2023.24 कांजम 29.05.2023	29-05-2023	28-05-2024	18	Not started	Work to be started	
535	UHSS - 196	KISHANGANJ	Kishanganj	U.H.S.S. Mahingaon	Masir Alam, Kishanganj, Nob. 9123254360	1236	10-02-2023	5021 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
536	UHSS - 194	KISHANGANJ	Kochadhaman	U.H.S.S. Dhanpat Ganj	Avishak Kumar, Patna, Mob. 7979763695	1265	10-02-2023		343 F2 of 2022-23	03-03-2023	02-03-2024	12	Not started	Work to be started	
537	UHSS - 190	KISHANGANJ	Pothiya	U.H.S.S. Kalia Ganj	Choudhary Enterprises, Digha, Patna, Mob. 9472617295	2458	20-03-2023		62 ति वीं 2023.24	25-04-2023	24-04-2024	12	Not started	Work to be started	
538	UHSS - 189	KISHANGANJ	Pothiya	U.H.S.S. Maria	Avishak Kumar, Patna, Mob. 7979763695	2455	20-03-2023		36 ति वीं 2023.24	13-04-2023	12-04-2024	12	Not started	Work to be started	
539	UHSS - 50	KISHANGANJ	Pothiya	U.H.S.S. Rai Pur								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
540	UHSS - 179	KISHANGANJ	Tedhagachhi	U.H.S.S. Kamati	Md Arfin, Araria, Mob. 7909002063	808	27-01-2023	5017 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
541	UHSS - 178	KISHANGANJ	Tedhagachhi	U.H.S.S. Bairia	Sanjay Kumar, Madhepura, Mob. 7562021251	816	27-01-2023	5012 / 22-06-2023		15-02-2023	14-02-2024	12	Not started	Not started	
542	UHSS - 177	KISHANGANJ	Thakurganj	U.H.S.S. Galgalia	Tunjee Mishra, Buxar, Mob. 9546383296	1780	27-02-2023		13 F2 of 2023-24	10-04-2023	09-04-2024	12	Not started	Work to be started	
543	UHSS - 176	KISHANGANJ	Thakurganj	U.H.S.S. Rajagaon	Tunjee Mishra, Buxar, Mob. 9546383296	1778	27-02-2023		12 F2 of 2023-24	10-04-2023	09-04-2024	12	Not started	Work to be started	
544	UHSS - 174	KISHANGANJ	Thakurganj	U.H.S.S. Kadogaon	Premier Techno India Pvt. Ltd., Katihar, Mob. 8292969994	2009	03-04-2023	5028 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
545	UHSS - 49	KISHANGANJ	Thakurganj	U.H.S.S. Janglabhitha								12	Not started	Work to be started	
546	UHSS - 99	LAKHISARAI	Lakhisarai	U.H.S.S. Kachhiyana	Manish Kumar (9304796475)	105	04-01-2023	2938 / 31-03-2023		31-03-2023	30-03-2024	12	Not started	Work to be start	
547	UHSS - 98	LAKHISARAI	Pipariya	U.H.S.S. Pavai	Sunil Kumar Mob. 9852382149	436	16-01-2023	5044 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Work to be start	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
548	UHSS - 16	LAKHISARAI	Suryagarha	U.H.S.S. Lahasorba	Vijay Kumar (9546109122)	9309	14-12-2022	5039 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Land not available	
549	UHSS - 96	MUNGER	Asarganj	U.H.S.S. Chakhand	Jeewan Kishore Singh, Samastipur	774	25-01-2023		53 दि. वी 2023.24	25-04-2023	24-04-2024	12	Not started	Work to be started	
550	UHSS - 95	MUNGER	Asarganj	U.H.S.S. Beraiyan	Anand Kumar Mob. 9334166940	107	04-01-2023	5043 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
551	UHSS - 94	MUNGER	Bariyarpur	U.H.S.S. Ratanpur								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
552	UHSS - 92	MUNGER	Haweli Khadagpur	U.H.S.S. Jamuhat	Anand Kumar Mob. 9334166940	439	16-01-2023	5013 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
553		MUNGER	Sangrampur	U.H.S.S. Bhikhadih									Not started	Land insufficient	Insufficient Land .
554		MUNGER	Sangrampur	U.H.S.S. Kanchanpur Katiyari									Not started	Land insufficient	Insufficient Land .
555		MUZAFFARPUR	Aurai	U.H.S.S. Chahuta									Not started	Land insufficient	Insufficient Land 50 X 50 ft.
556		MUZAFFARPUR	Aurai	U.H.S.S. Rajkhand									Not started	Land insufficient	Insufficient Land 46 X 47 ft.
557		MUZAFFARPUR	Bandra	U.H.S.S. Munni Baingari									Not started	Land insufficient	Insufficient Land 50 X 50 ft.
558		MUZAFFARPUR	Bochahan	U.H.S.S. Shivraha Majhauia									Not started	Land insufficient	Insufficient Land 50 X 50 ft.
559	UHSS - 319	MUZAFFARPUR	Gaighat	U.H.S.S. Balaur Bhatgama									Not started	Work to be started	65 X 50 ft.
560	UHSS - 320	MUZAFFARPUR	Katra	U.H.S.S. Bakhari									Not started	Work to be started	60 X 48 ft.
561		MUZAFFARPUR	Kurhani	U.H.S.S. Dariapur Kafan									Not started	Land not available	Land not available
562	UHSS - 127	MUZAFFARPUR	Kurhani	U.H.S.S. Balbhadrapur								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
563	UHSS - 148	MUZAFFARPUR	Motipur	U.H.S.S. Barjidihi	Rajnish Vats (8051666426)	768	25-01-2023		20 F2 of 2023-24 date 11-04-2023	11-04-2023	10-04-2024	12	Not started	To be demolished	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
564	UHSS - 146	MUZAFFARPUR	Motipur	U.H.S.S. Semra								12	Not started	Not started	Complain received after Technical Evaluation (Financial to be Open)
565		MUZAFFARPUR	Muraul	U.H.S.S. Pilkhi									Not started	Land insufficient	Insufficient Land 50 X 40 ft.
566	UHSS - 144	MUZAFFARPUR	Paroo	U.H.S.S. Laloo Chapra								12	Not started	Not started	Complain received after Technical Evaluation (Financial to be Open)
567	UHSS - 143	MUZAFFARPUR	Paroo	U.H.S.S. Bhojpatti								12	Not started	Not started	Under Tender Process (NIT-03/2023-24)
568	UHSS - 142	MUZAFFARPUR	Paroo	U.H.S.S. Chandpura	Sheela Constructions, Muzaffarpur, Mob. 9835040053	3160	06-04-2023	5050 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
569		NALANDA	Biharsharif	U.H.S.S. Singthu									Not started	Land insufficient	Insufficient Land - 20' x 35'
570	UHSS - 73	NALANDA	Giriyak	U.H.S.S. Sakuchisarai	Darwar Tour & Travels	9540	21-12-2022	5036 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
571	UHSS - 02-6	NALANDA	Hilsa	U.H.S.S. Akbarpur	Om Sai Construction	6428	26-08-2022		247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	Not started	Land not available	
572	UHSS - 02-5	NALANDA	Hilsa	U.H.S.S. Rasai Bigha	Om Sai Construction	6428	26-08-2022		247 SBDof 2022-23 (07.12.2022)	07-12-2022	06-06-2024	18	Not started	Land not available	
573		NALANDA	Rajgir	U.H.S.S. Lahuar									Not started	Land insufficient	Insufficient Land - 30' x 50'
574	UHSS - 75	NALANDA	Sarmera	U.H.S.S. Singhual	Mahadeo Buildicon Construction (9431450585)	9654	26-12-2022	5047 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Land not available	
575		NALANDA	Silao	U.H.S.S. Barakar									Not started	Land Dispute	Dispute in 1st phase construction of USS .
576		NAWADA	Govindpur	U.H.S.S. Rampur									Not started	Land insufficient	Insufficient Land 70 X 35 ft.
577		NAWADA	Pakribarawan	U.H.S.S. Dheodha									Not started	Land insufficient	Insufficient Land .
578	UHSS - 311	NAWADA	Pakribarawan	U.H.S.S. Ukaura								12	Not started	Work to be started	90 X 70 ft.
579	UHSS - 312	NAWADA	Rajauli	U.H.S.S. Baratand Savia								12	Not started	Work to be started	60 X 40 ft.

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
580		NAWADA	Roh	U.H.S.S. Shikharpur									Not started	Land insufficient	Insufficient Land .
581		PATNA	Barh	U.H.S.S. Mubarakpur									Not started	Land insufficient	Insufficient Land - 59' x 32'
582	UHSS - 301	PATNA	Barh	U.H.S.S. Pashchami Malahi								12	Not started	Work to be started	70' x 40' ft
583		PATNA	Dhanarua	U.H.S.S. Gawaspur Dubhara									Not started	Land insufficient	Insufficient Land - 50' x 30'
584		PATNA	Naubatpur	U.H.S.S. Ahuara									Not started	Land insufficient	Insufficient Land - 135' x 30'
585		PATNA	Patna Sadar	U.H.S.S. Khokhana									Not started	Land insufficient	Insufficient Land - 51' x 30'
586		PATNA	Patna Sadar	U.H.S.S. Marchi									Not started	Land insufficient	Insufficient Land - 61' x 28'
587	UHSS - 01	PATNA	Phulwarisarif	U.H.S.S. Kurthaul								12	Not started	Not started	Complain received after Technical Evaluation (Financial to be Open)
588	UHSS - 302	PATNA	Punpun	U.H.S.S. Paimar Ghat								12	Not started	Work to be started	95' x 50' ft
589	UHSS - 303	PATNA	Sampatchak	U.H.S.S. Lanka Kachhuara								12	Not started	Work to be started	58' x 45' ft
590	UHSS - 152	PURNEA	Dhamdaha	U.H.S.S. Bishunpur	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	Work to be started	
591	UHSS - 48-6	PURNEA	Krityanand Nagar	U.H.S.S. Guasi	M/s Manikant Singh (Kumar Sanjiv)	7609	07-10-2022		220 SBD of 2022-23 (22.11.22)	22-11-2022	21-05-2024	18	Not started	Work to be started	
592	UHSS - 84	ROHTAS	Dinara	U.H.S.S. Baliya	Sanjay Kumar Singh, Mob. 7991124322	434	16-01-2023	5014 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Land NOC awaited	Letter no.- 191, date-04.07.2023 given by AE To HM for availability of land
593	UHSS - 83	ROHTAS	Dinara	U.H.S.S. Baradhi	Tunjee Mishra, Mob. 9546383296	435	16-01-2023		11 F2 of 2023-24 date 10-04-2023	10-04-2023	09-04-2024	12	Not started	Land NOC awaited	
594	UHSS - 81	ROHTAS	Karakat	U.H.S.S. Mohanpur, Rohtas	Maa Banjari Construction & Co. (9955253887)	9651	26-12-2022	5010 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Land not available	Letter no.- 180, date-03.07.2023 given by AE To HM for availability of land
595	UHSS - 79	ROHTAS	Karakat	U.G.H.S.S. Motha	Rajeev Ranjan (9931628095)	9652	26-12-2022	5011 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Land NOC awaited	
596	UHSS - 268	ROHTAS	Kargahar	U.H.S.S. Gogahara	Dhirendra Tiwari, Rohtas, Mob. 9973909790	3269	10-04-2023	5126/ 23-06-2023		23-06-2023	22-06-2024	12	Not started	Land NOC awaited	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
597	UHSS - 270	ROHTAS	Kochas	U.H.S.S. Mahuari	Sarvesh Kumar, Bhojpur, 8252098142	3255	10-04-2023	5130 / 23-06-2023		23-06-2023	22-06-2024	12	Not started	Approach road not available	
598	UHSS - 273	ROHTAS	Nouhatta	U.H.S.S. Anandichak	Shushil Kumar Singh, Rohtas, Mob. 9431483002	3287	10-04-2023	5122 / 23-06-2023		23-06-2023	22-06-2024	12	Not started	Not started	
599	UHSS - 275	ROHTAS	Sasaram	U.H.S.S. Akashi	Sushil Kumar Singh, Rohtas, Mob. 9431483002	3271	10-04-2023	5121 / 23-06-2023		23-06-2023	22-06-2024	12	Not started	Land NOC awaited	
600	UHSS - 07	ROHTAS	Surajpura	U.H.S.S. Agrer Khurd	Raju Kumar Pandey (9304192684)	111	04-01-2023	5046/ 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
601	UHSS - 358	SAHARSA	Banma Ithari	U.H.S.S. Itahari								12	Not started	Not started	NIT-34 (2022-23)
602	UHSS - 355	SAHARSA	Nauhatta	U.H.S.S. Kedlipatti								12	Not started	Not started	NIT-34 (2022-23)
603	UHSS - 354	SAHARSA	Salkhua	U.H.S.S. Pipra Bagewa								12	Not started	Not started	NIT-34 (2022-23)
604	UHSS - 44	SAHARSA	Simri Bakhtiyarpur	U.H.S.S. Ghoghsam								12	Not started	Not started	NIT-34 (2022-23)
605	UHSS - 357	SAHARSA	Sonbarsa	U.H.S.S. Pachlakh								12	Not started	Not started	NIT-34 (2022-23)
606	UHSS - 356	SAHARSA	Sour Bazar	U.H.S.S. Khajuri								12	Not started	Not started	
607	UHSS - 230	SAMASTIPUR	Mohiuddinnagar	U.H.S.S. Maniyar	Bridge Engicon Pvt. Ltd., Patna , Mob. 9113379836	3459	18-04-2023	5097 / 23-06-2023		23-06-2023	22-12-2024	18	Not started	Not started	
608		SAMASTIPUR	Shivajinagar	U.H.S.S. Shripur Majrahiya									Not started	Land insufficient	Insufficient Land 32 X 50 ft.
609		SAMASTIPUR	Shivajinagar	U.H.S.S. Raniparti									Not started	Land insufficient	Insufficient Land 60 X 30 ft.
610	UHSS - 58	SAMASTIPUR	Shivajinagar	U.H.S.S. Bhataura								12	Not started	Not started	Complain received after Technical Evaluation (Financial to be Open)
611	UHSS - 229	SAMASTIPUR	Ujiyarpur	U.H.S.S. Angar Ghat	Hitech Construction & developers Pvt. Ltd., Patna, Mob. 9334489249	3461	18-04-2023	81 डि नॉ 2023.24 कंजम 09.05.2023		09-05-2023	08-05-2024	18	Not started	Land not available	
612	UHSS - 57	SAMASTIPUR	Vidhapatinagar	U.H.S.S. Simri Kanya	Raj Kumar (9631032567)	9507	20-12-2022	350 F2 OF 2022-23 date 14-03-2023		14-03-2023	13-03-2024	12	Not started	Land not available	
613	UHSS - 113	SARAN	Chhapra Sadar	U.H.S.S. Chakiya	Vikash Kumar Yadav, Mob. 6206821855	459	16-01-2023	5035 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Land insufficient	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
614		SARAN	Dariyapur	U.H.S.S. Dhongaha									Not started	Land insufficient	Insufficient Land .
615	UHSS - 338	SARAN	Dariyapur	U.H.S.S. Saraiya								18	Not started	Work to be started	Financial Bid Open
616	UHSS - 337	SARAN	Dariyapur	U.H.S.S. Barka Baneya								18	Not started	Work to be started	Financial Bid Open
617		SARAN	Ekma	U.H.S.S. Deo Pura									Not started	Land insufficient	Insufficient Land .
618		SARAN	Garkha	U.H.S.S. Itawa									Not started	Land insufficient	Insufficient Land .
619		SARAN	Jalalpur	U.H.S.S. Nawada									Not started	Land insufficient	Insufficient Land -80' x 35'
620	UHSS - 336	SARAN	Madhaura	U.H.S.S. Nethua								18	Not started	Work to be started	Financial Bid Open
621	UHSS - 335	SARAN	Maker	U.H.S.S. Hasanpura								12	Not started	Work to be started	Financial Bid Open
622	UHSS - 26-10	SARAN	Manjhi	U.H.S.S. Dumari								12	Not started	Land insufficient	Insufficient Land .
623	UHSS - 334	SARAN	Mashrakh	U.H.S.S. Dumduma								18	Not started	Work to be started	Financial Bid Open
624	UHSS - 333	SARAN	Panapur	U.H.S.S. Panapur								18	Not started	Work to be started	Financial Bid Open
625	UHSS - 332	SARAN	Parsa	U.H.S.S. Bahlolpur								18	Not started	Work to be started	Financial Bid Open
626	UHSS - 331	SARAN	Parsa	U.H.S.S. Bankerwan Bhaw								12	Not started	Work to be started	Financial Bid Open
627		SARAN	Riwilganj	U.H.S.S. Shekhpura									Not started	Land insufficient	Insufficient Land .
628	UHSS - 314	SARAN	Sonpur	U.H.S.S. Shikar Pur									Not started	Work to be started	103' x 40' ft
629	UHSS - 27	SARAN	Taraiya	U.H.S.S. Parouna Balak								12	Not started	Work to be started	To be Retender
630	UHSS - 14-5	SHEIKHPURA	Chewara	U.H.S.S. Lahna	Gopal Kumar	5880	01-08-2022		203 SBD of 2022-23 (10.11.22)	10-11-2022	09-05-2024	18	Not started	Land insufficient	Old Building In Proposed Land (Short Land)

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
631	UHSS - 346	SITAMARHI	Bathnaha	U.H.S.S. Dihthi								18	Not started	Not started	NIT-34 (2022-23)
632	UHSS - 345	SITAMARHI	Bathnaha	U.H.S.S. Belahi Jairam								18	Not started	Not started	NIT-34 (2022-23)
633	UHSS - 244	SITAMARHI	Belsand	U.H.S.S. Pachnaur	Raj Kumar Singh, Sitamarhi, Mob. 9525181115	1298	13-02-2023	5009/ 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	
634	UHSS - 344	SITAMARHI	Dumri	U.H.S.S. Pakri Sanskrit								18	Not started	Not started	NIT-34 (2022-23)
635	UHSS - 343	SITAMARHI	Parihar	U.H.S.S. Sirsia Bazar								18	Not started	Not started	NIT-34 (2022-23)
636	UHSS - 342	SITAMARHI	Riga	U.H.S.S. Yogwana								18	Not started	Not started	NIT-34 (2022-23)
637	UHSS - 341	SITAMARHI	Riga	U.H.S.S. Ramnagra								18	Not started	Not started	NIT-34 (2022-23)
638	UHSS - 340	SITAMARHI	Sonbarsa	U.H.S.S. Itharwa								18	Not started	Not started	NIT-34 (2022-23)
639	UHSS - 339	SITAMARHI	Suppi	U.H.S.S. Akhta								18	Not started	Not started	NIT-34 (2022-23)
640	UHSS - 32	SITAMARHI	Sursand	U.H.S.S. Bhittha Bazar								18	Not started	Not started	NIT-34 (2022-23)
641		SIWAN	Andar	U.H.S.S. Barwan									Not started	Land insufficient	Insufficient Land .
642	UHSS - 26-9	SIWAN	Andar	U.H.S.S. Bangra Ujjain	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	Not started	Land not available	
643		SIWAN	Basantpur	U.H.S.S. Cum Inter Coll. Sekhpura									Not started	Land not available	sufficient Land .
644		SIWAN	Goriya Kothi	U.H.S.S. Ageyan									Not started	Land insufficient	Insufficient Land .
645		SIWAN	Hussainganj	U.H.S.S. Hata Tola Chhata									Not started	Land insufficient	Insufficient Land .
646		SIWAN	Mahrajganj	U.H.S.S. Balaun Boys									Not started	Land insufficient	Insufficient Land .
647	UHSS - 25-6	SIWAN	Mahrajganj	U.H.S.S. Shahpur	Jai Mata Di Road Construction Private Limited	9354	14-12-2022		269 sbd of 2022-23 date 2-1-2023	02-01-2023	01-07-2024	18	Not started	Land not available	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
648	UHSS - 25-5	SIWAN	Navtan	U.H.S.S., Angauta	Jai Mata Di Road Construction Private Limited	9354	14-12-2022		269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	Not started	Land not available	
649	UHSS - 26-2	SIWAN	Raghunathpur	U.H.S.S. Kanhauli	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	Not started	Land not available	
650	UHSS - 06-1	SIWAN	Siswan	U.H.S.S. Ramgarh								12	Not started	Land insufficient	Insufficient Land .
651	UHSS - 26-1	SIWAN	Siswan	U.H.S.S. Gayashpur	Jai Mata Di Road Construction Private Limited	9357	14-12-2022		270 SBD of 2022-23 (02.01.23)	02-01-2023	01-07-2024	18	Not started	Land not available	
652	UHSS - 25-1	SIWAN	Siwan Sadar	U.H.S.S. Sarsar	Jai Mata Di Road Construction Private Limited	9354	14-12-2022		269 sbd of 2022-23 2-1-2023	02-01-2023	01-07-2024	18	Not started	Land not available	
653	UHSS - 349	SUPAUL	Basantpur	U.H.S.S. Bhawanipur								12	Not started	Not started	NIT-34 (2022-23)
654	UHSS - 348	SUPAUL	Chhattapur	U.H.S.S. Madhubani								12	Not started	Not started	NIT-34 (2022-23)
655	UHSS - 353	SUPAUL	Kishanpur	U.H.S.S. Fulwaria								12	Not started	Not started	NIT-34 (2022-23)
656	UHSS - 352	SUPAUL	Marauna	U.H.S.S. Priconch								12	Not started	Not started	NIT-34 (2022-23)
657	UHSS - 351	SUPAUL	Pipra	U.H.S.S. Ramnagar								12	Not started	Not started	NIT-34 (2022-23)
658	UHSS - 347	SUPAUL	Raghopur	Lakhichand Sahu U.H.S.S. Simrahi								12	Not started	Not started	NIT-34 (2022-23)
659	UHSS - 350	SUPAUL	Supaul	U.H.S.S. Kariho								12	Not started	Not started	NIT-34 (2022-23)
660	UHSS - 43	SUPAUL	Triveniganj	U.H.S.S. Kumiya								12	Not started	Not started	NIT-34 (2022-23)
661	UHSS - 30-6	VAISHALI	Hajipur	U.H.S.S. Loma	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	Not started	Work to be started	
662	UHSS - 30-3	VAISHALI	Lalganj	U.H.S.S. Sathiouta	Beacon Global Infra	6427	26-08-2022		198 SBD of 2022-23(02.11.22)	02-11-2022	01-05-2024	18	Not started	Land Dispute	
663	UHSS - 116	VAISHALI	Patepur	U.H.S.S. Afzalpur Puraina	Sarvagya Construction and Developers Pvt. Ltd., Mahua, Mob. 9835729088	772	25-01-2023		28 F2 of 2023-24 date 12-04-2023	12-04-2023	11-04-2024	12	Not started	To be demolished	
664	UHSS - 114	VAISHALI	Raghopur	Project Girls High School Paharpur, Vaishali	Jai Durga Construction , Patna , 9576911111	1581	21-02-2023	5027 / 22-06-2023		22-06-2023	21-06-2024	12	Not started	Not started	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
665		VAISHALI	Raghopur	U.H.S.S. Terasiya									Not started	Land not available	Land not available
666	UHSS - 31	VAISHALI	Sahadei Bujurg	U.H.S.S. Toi Math								12	Not started	Work to be started	To be Retender
667		VAISHALI	Sahadei Bujurg	U.H.S.S. Rampur Kumhar Kol									Not started	Land not available	Land not available
668		WEST CHAMPARAN	Bagha-1	Govt. U.H.S.S. Kolahua Chautarawa									Not started	Land not available	Land not available
669	UHSS - 321	WEST CHAMPARAN	Bagha-2	Govt. U.H.S.S. Rampur								12	Not started	Work to be started	103 X 45 ft.
670	UHSS - 36-9	WEST CHAMPARAN	Gaunaha	Govt. U.H.S.S. Guanaha Kanya	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Land insufficient	Land available only 80' X 37' on 20.03.2023.
671		WEST CHAMPARAN	Lauria	Govt. U.H.S.S. Dhobini									Not started	Land not available	Land not available
672	UHSS - 322	WEST CHAMPARAN	Madhubani	U.H.S.S. Pakrihawa Khotahwa								12	Not started	Work to be started	103 X 45 ft.
673		WEST CHAMPARAN	Mainatand	Govt. U.H.S.S. Siswa Tajpur									Not started	Land not available	Land not available
674		WEST CHAMPARAN	Mainatand	Govt. U.H.S.S. Sukhalahi									Not started	Land insufficient	Insufficient Land 20 X 30 ft.
675	UHSS - 36-6	WEST CHAMPARAN	Majhulia	Govt. U.H.S.S. Ahawar Shekh	Krishna Murari, Mob. 9470002734	5521	20-07-2022		151 SBD of 2022-23 (27.07.2022)	27-07-2022	26-01-2024	18	Not started	Work to be started	
676		WEST CHAMPARAN	Narkatiaganj	Govt. U.H.S.S. Somgarh									Not started	Land insufficient	Insufficient Land 50 X 30 ft.
677	UHSS - 323	WEST CHAMPARAN	Ramnagar	Govt. U.H.S.S. Serhawa Done	Akhilesh Kumar Prasad, Saran, Mob. 8709552983	5508	06-07-2023	5508		06-07-2023	05-07-2024	12	Not started	Work to be started	90 X 45 ft.
				676	517				425						