

**Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings**

**Bihar State Educational Infrastructure Development Corporation Ltd.**

Report as on dated 30 / 06 / 20

(Amount in Rs. Lac)

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL			
						<b>INDEX</b>	<b>Stage Completed</b>		<b>In Progress</b>												
1	DIET Building at Babu Tola, Banka	Banka	2013-14	1002.000 dt. 16/09/13	945.408	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB										975.815	Completed	
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			
2	DIET Building at Dumraon	Buxar	2013-14	1002.000 dt. 16/09/13	989.822	Recon Construction 9771496617	18/09/14	17/03/16	IB										821.224	Work in progress	
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			
3	DIET Building at Mohania	Kaimur	2013-14	1002.000 dt. 16/09/13	968.238	Recon Construction 9771496617	18/09/14	17/03/16	IB										1044.630	Completed	
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			
4	DIET Building at Kishanganj	Kishanganj	2013-14	1002.000 dt. 16/09/13	922.894	Ashok Kumar 9431096238	29/08/15	28/02/17	IB										934.850	Completed	
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			
5	DIET Building at Lakhisarai	Lakhisarai	2013-14	1002.000 dt. 16/09/13	1035.640	Sai Highway & Builder Pvt. Ltd	19/05/16	18/11/17	IB										974.036	Completed	
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			
6	DIET Building at Forbesganj	Araria	2013-14	1002.000 dt. 16/09/13	979.245	Topline Infrastructure	24/02/14	23/08/15	IB										1123.762	Completed	
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			
7	DIET Building at Thawe	Gopalganj	2013-14	1002.000 dt. 16/09/13	1011.052	C K Infrastructure	10/10/14	09/04/16	IB										891.204	Work in progress	
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			
8	DIET Building at Narar	Madhubani	2013-14	1002.000 dt. 16/09/13	1036.761	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB										1223.960	Completed	
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			
9	DIET Building at Sonapur	Saran	2013-14	1002.000 dt. 16/09/13	941.946	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB										684.482	Completed	No work in Boys Hostel due to Land problem
									BH												
									GH												
									PQ	x	x	x	x	x	x	x	x	x			

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks							
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete						
INDEX									Stage Completed		In Progress																		
10	DIET Building at Pusa	Samastipur	2013-14	1002.000 dt. 16/09/13	980.820	Delco Infrastructure Project Ltd.	05/02/14	04/08/15	IB														585.421	Work in progress	Work of IB not started due to existing old Bldg				
									BH																				
									GH																				
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X							
11	DIET Building at Madhepura	Madhepura	2013-14	1002.000 dt. 16/09/13	1017.862	Delco Infrastructure	05/02/14	04/08/15	IB													X	X			826.492	Work in progress		
									BH																				
									GH																				
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X				
12	DIET Building at Siwan	Siwan	2013-14	1002.000 dt. 16/09/13	1004.674	Durga Pratap Singh 7781003700	30/11/13	29/05/15	IB													X	X			1137.937	Completed		
									BH																				
									GH																				
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X				
13	DIET Building at Tarar	Aurangabad	2013-14	1002.000 dt. 16/09/13	978.771	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB													X	X			935.967	Completed		
									BH																				
									GH																				
									PQ					X	X	X	X												
14	DIET Building at Teekapatti	Katihar	2013-14	1002.000 dt. 16/09/13	955.751	Topline Infrastructure	29/05/14	28/11/15	IB													X	X			1084.007	Completed		
									BH																				
									GH																				
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X				
15	DIET Building at Noorsarai	Nalanda	2013-14	1002.000 dt. 16/09/13	961.519	Shristi Developer Pvt.Ltd 9334998030	31/07/14	30/01/16	IB																	655.262	Completed		
									BH																				
									GH																				
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X				
16	DIET Building at Chhatauni	East Champaran	2013-14	1002.000 dt. 16/09/13	982.096	Ramesh Kumar 8294249534	01/11/13	30/04/15	IB													X	X			1065.959	Completed		
									BH																				
									GH																				
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X				
17	DIET Building at Vikram	Patna	2013-14	1131.000 dt. 02/12/13	982.123	Arvind Kumar 9431016249	17/11/14	16/05/16	IB													X	X			1133.547	Completed		
									BH																				
									GH																				
									PQ	↑	↑	↑	↑	↑	X	X	X	X	↑	↑									
18	DIET Building at Shahpur	Begusarai	2013-14	1131.000 dt. 02/12/13	1001.124	M/S Vikash Construction	25/02/15	24/08/16	IB													X	X			1007.208	Completed		
									BH																				
									GH																				
									PQ	↑	↑	↑	↑	X	X	X	X	↑	↑										
19	DIET Building at Kilaghat	Darbhangha	2013-14	1131.000 dt. 02/12/13	981.538	M/s Babloo Kumar Bhagat 9931132402	19/06/17	18/12/18	IB																	854.076	Completed		
									BH																				
									GH																				
									PQ	↑	↑	↑	↑	X	X	X	X	↑	↑										

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
INDEX								Stage Completed			In Progress											
20	DIET Building at Jawahar Nagar	Nawada	2013-14	1131.000 dt. 02/12/13	981.611	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB								x	x	985.607	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
21	DIET Building at Purabsarai	Munger	2013-14	1131.000 dt. 02/12/13	1012.762	Satya Narayan Singh	15/06/15	14/12/16	IB								x	x	958.472	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
22	DIET Building at Ramganj	Khagaria	2013-14	1131.000 dt. 02/12/13	1041.521	Surendra Prasad Singh	22/12/14	21/06/16	IB								x	x	1160.270	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
23	DIET Building at Sheikhpura	Sheikhpura	2013-14	1131.000 dt. 02/12/13	1005.483	Satya Narayan Singh	15/06/15	14/12/16	IB								x	x	1083.494	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
24	DIET Building at Srinanar, Purnea	Purnea	2013-14	1131.000 dt. 02/12/13	1051.220	Topline Infrastructure 9431088439	12/12/14	11/06/16	IB								x	x	1128.358	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
25	DIET Building at W Champaran	West Champaran	2013-14	1131.000 dt. 02/12/13	1155.880	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB								x	x	1146.020	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
26	DIET Building at Sheohar	Sheohar	2013-14	1131.000 dt. 02/12/13	1142.716	Shashikant singh	20/04/16	19/10/17	IB								x	x	1061.207	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
27	DIET Building at Haibatpur	Arwal	2016-17	1378.650 dt. 23/08/16	1112.670	Ms Raj Construction	11/12/17	10/06/19	IB								x	x	635.119	Work in progress		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
28	DIET Building at Giddhour	Jamui	2016-17	1381.236 dt. 23/08/16	1123.479	Sudesh Kumar Singh & Co Const Pvt.Ltd Kalyanpur, Near Girish Talkies, Jamui, 9934658786 Sudesh Kumar Singh & Co	29/06/17	28/12/18	IB								x	x	1153.558	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					
29	DIET Building at Dogra, Hulasganj	Jehanabad	2016-17	1349.601 dt. 23/08/16	1207.492	Kauslender Kumar Jehanabad	08/02/19	07/08/20	IB								x	x	1062.192	Completed		
									BH													
									GH													
									PQ	↑	↑	↑	↑	x	x	x	x					

Abbr : IB-Institutional Building, BH-Boys Hostel, GH-Girls Hostel, PQ-Principal Qr., GrF-Ground Floor, 1stF-1st Floor, 2ndF- 2nd Floor, PL-Plinth Level, LL-Lintel Level, RL-Roof Level





Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks								
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete						
<b>INDEX Stage Completed</b>									<b>In Progress</b>																				
50	PTEC (BNRTC) building at Gulzarbagh	Patna	2013-14	1000.000 dt. 02/12/13		M/s S K Enterprises	13/08/18	12/02/20	IB												x	x			<b>Completed</b>				
51	PTEC building at Pokhraira	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	BH																903.050	<b>Completed</b>			
									GH																				
									PQ				x	x	x	x													
52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB														x	x	874.819	<b>Completed</b>			
									BH																				
									GH																				
53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB														x	x	1060.144	<b>Completed</b>			
									BH																				
									GH																				
54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB														x	x	907.349	<b>Completed</b>			
									BH																				
									GH																				
55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB														x	x	892.722	<b>Completed</b>			
									BH																				
									GH																				
56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB														x	x	1061.157	<b>Completed</b>			
									BH																				
									GH																				
57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB														x	x	991.369	<b>Completed</b>			
									BH																				
									GH																				
58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB														x	x	1020.380	<b>Completed</b>			
									BH																				
									GH																				
59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB														x	x	845.063	Work in progress			
									BH																				
									GH																				

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status												Expenditure (in Rs. Lac)	Work Stage	Remarks				
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete							
						<b>INDEX</b>	<b>Stage Completed</b>			<b>In Progress</b>																	
60	CTE building at Gaya	Gaya	2013-14	1131.000 dt. 02/12/13	1019.392	Ramakant Singh	23/02/15	22/08/16	IB									x	x					536.983	Work in progress		
									BH																		
									GH																		
									PQ					x	x	x	x										
61	CTE building at Barh	Patna	2016-17	1391.707 dt. 23/08/16	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24/11/17	23/05/19	IB											x	x				719.510	Work in progress	
									BH																		
									GH																		
									PQ					x	x	x	x										
62	CTE building at Haweli Kharagpur	Munger	2016-17	1359.379 dt. 23/08/16	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20/01/18	19/07/19	IB																606.216	Work in progress	
									BH																		
									GH																		
									PQ					x	x	x	x										
63	CTE building at Purnea	Purnea	2016-17	1378.948 dt. 23/08/16	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATI HAR), 9431884339	29/06/17	28/12/18	IB																1164.981	Completed	
									BH																		
									GH																		
									PQ					x	x	x	x										
64	CTE building at Dumraon	Buxar	2016-17	1451.553 dt. 23/08/16	1154.370	Prasad Associates	20/07/17	19/01/19	IB																862.043	Work in progress	
									BH																		
									GH																		
									PQ					x	x	x	x										
65	CTE building at Tarar	Aurangabad	2016-17	1351.401 dt. 23/08/16	1094.031	Prasad Associates	20/07/17	19/01/19	IB																350.213	Completed	
									BH																		
									GH																		
									PQ					x	x	x	x										
66	CTE building at Kumarbagh	West Champaran	2016-17	1417.448 dt. 23/08/16		Baba Bateshwar	05/03/19	04/09/20	IB																502.150	Work in progress	
									BH																		
									GH																		
									PQ					x	x	x	x										
67	CTE building at Siwan	Siwan	2016-17	1350.238 dt. 23/08/16	1166.058	G.M. Construction Siwan	17/05/18	16/11/19	IB																547.985	Work in progress	
									BH																		
									GH																		
									PQ					x	x	x	x										
68	CTE building at Forbesganj	Araria	2016-17	1445.093 dt. 23/08/16	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29/06/17	28/12/18	IB																973.904	Work in progress	
									BH																		
									GH																		
									PQ					x	x	x	x										
69	BITE Building at Dariyapur	East Champaran	2013-14	1080.000 dt. 16/09/13	1061.920	M/S C C Construction	30/03/16	29/09/17	IB																950.090	Completed	
									BH																		
									GH																		
									PQ					x	x	x	x										



Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks							
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete					
INDEX									Stage Completed										In Progress									
70	BITE Building at Balmikinagar	West Champaran	2013-14	1080.000 dt. 16/09/13	1102.383	M/S C S Construction	23/12/15	22/06/17	IB									x	x					941.517	Completed			
									BH																			
									GH																			
									PQ					x	x	x	x											
71	BITE Building at Musapur, Katihar	Katihar	2013-14	1080.000 dt. 16/09/13	951.638	Pankaj Kumar Singh	03/03/16	02/09/17	IB																846.645	Completed		
									BH																			
									GH																			
									PQ					x	x	x	x											
72	BITE Building at Madhopatti	Darbhanga	2013-14	1080.000 dt. 16/09/13	981.917	M/s Jyoti Construction	20/02/16	19/08/17	IB																1031.010	Completed		
									BH																			
									GH																			
									PQ					x	x	x	x											