

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :- 30/06/2020

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recievd Amount (in Lakh)	Fin. Exp. (30.06.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	1	32	1	12	26	2134.20	1726.94	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	1	4	2	0	0	0	10	273	20	30	252	24170.15	13484.38	55.79%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	1	0	2	0	0	5	342	9	52	309	23947.24	18189.75	75.96%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>16</b>	<b>647</b>	<b>30</b>	<b>94</b>	<b>587</b>	<b>50251.59</b>	<b>33401.07</b>	<b>66.47%</b>
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	2	0	0	7	50	10	20	47	11307.36	8139.98	71.99%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	81	5872.80	12282.21	209.14%
																		17704.87	0.00	
	<b>Total :-</b>	<b>193</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>8</b>	<b>135</b>	<b>11</b>	<b>47</b>	<b>128</b>	<b>34885.03</b>	<b>20422.19</b>	<b>58.54%</b>
6	MS (Model School) (2009-10)	98	86	0	0	1	0	3	0	2	0	0	3	77	9	12	57	15855.00	21513.14	135.69%
7	MS (Model School) (2010-11)	255	211	0	0	0	0	5	0	6	2	0	18	179	31	45	157	39714.17	52702.16	132.70%
																		18667.00		0.00%
	<b>Total :-</b>	<b>353</b>	<b>297</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>8</b>	<b>2</b>	<b>0</b>	<b>21</b>	<b>256</b>	<b>40</b>	<b>57</b>	<b>214</b>	<b>74236.17</b>	<b>74215.30</b>	<b>99.97%</b>
8	SSS (Senior Secondary School) (2013-14)	993	992	0	3	7	10	11	4	19	0	0	83	754	137	102	607	107000.00	99385.18	92.88%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	0	0	0	16	180	19	27	147	27142.50	22677.49	83.55%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	0	4	2	1	4	2	7	0	0	18	114	38	90	62	20603.73	16971.18	82.37%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (30.06.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	2	2	1	5	2	5	2	2	28	71	51	34	134	8951.28	11451.05	127.93%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	1	3	4	2	3	3	0	0	18	144	39	18		7238.01	20149.05	278.38%
	<b>Total :-</b>	<b>1818</b>	<b>1758</b>	<b>4</b>	<b>10</b>	<b>14</b>	<b>17</b>	<b>23</b>	<b>11</b>	<b>34</b>	<b>2</b>	<b>2</b>	<b>163</b>	<b>1263</b>	<b>284</b>	<b>271</b>	<b>950</b>	<b>170935.52</b>	<b>170633.95</b>	<b>99.82%</b>
13	EXAM. HALL (2013-14) RUSA	23	23	0	0	0	0	0	0	1	0	0	0	22	1	0	19	7833.42	8925.24	113.94%
14	CT (College Toilet) (2012-13)	250	250	0	0	1	0	6	0	0	0	0	14	198	21	31		1012.00	763.01	75.40%
15	Shiksha Bhawan (2013-14), (2018-19) & (2019-20)	11	11	0	0	0	0	0	0	0	0	0	1	7	1	3	4	1928.00	1652.26	85.70%
16	Deegree College (2013-14) , (2017-2018) & (2018-2019)	18	18	0	0	0	0	0	0	0	0	0	0	7	0	11	4	6000.00	3553.85	59.23%
17	Renovation / Construction work of College & University (2009-10) to (2018-19)	124	89	0	0	0	0	0	0	0	0	0	0	74	15	35		24404.24	15760.91	64.58%
18	Renovation work of High School building (2009-10) to (2018-19)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4961.40	70.59%
19	CDPO (Child Development Project Office co-housing)	33	28	0	0	0	0	0	0	0	0	0	1	27	1	5	15	3180.50	3167.67	99.60%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	2113.75	48.89%
22	EXAM HALL (BSEB)	10	10	0	0	0	0	0	0	0	0	0	1	9	1	0	10	14893.16	13741.74	92.27%
	<b>Total (1-22) :-</b>	<b>4911</b>	<b>4547</b>	<b>4</b>	<b>11</b>	<b>18</b>	<b>20</b>	<b>42</b>	<b>13</b>	<b>47</b>	<b>4</b>	<b>2</b>	<b>225</b>	<b>3748</b>	<b>411</b>	<b>752</b>	<b>1931</b>	<b>585362.62</b>	<b>535167.53</b>	<b>91.42%</b>