

Physical status of Additional Class Room (ACR) for 280 School of 1347 Units

Dated: 30/06/2022

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
1	ACS-AR1	Araria	Forbisganj	.+ 2 Lee Academy	4	VIDHATA CONSTRUCTION, ARARIA	3129 / 20-04-2022			15 Months											
			Forbisganj	B.D.G. Girls High School	4					15 Months											
			Narpatganj	Kunkun Devi High School	5					15 Months											
			Palasi	L.B.S.S. High School, Palasi	4					15 Months											
2	ACP-AR2	Araria	Narpatganj	MS Narpatganj	11	DILIP KUMAR	213/ 07.01.22			15 Months											
			Narpatganj	UHS Khabdah Dumriya	5					15 Months											
			Forbisganj	MS Karbaladhatta	6					15 Months											
3	ACS-AW1	Arwal	Kurtha	Ram Ratan High School, Sachai	4	DILIP KUMAR	212/ 07.01.22	5 F2 of 2022-23 (04.04.2022)	04-04-2022	15 Months											
4	ACP-AW2	Arwal	Kurtha	M.S. Kurtha	6	VISION INFRASTRUCTURE	211/ 07.01.22	408 F2 of 2021-22 (11.02.2022)	11-02-2022	15 Months											
			Kurtha	M.S. Manikpur	6				11-02-2022	15 Months											
			Sonbhadra Bansi Surajpur	M.S.Sonbhadra	6				11-02-2022	15 Months											
5	ACS-AU	Aruangabad	Aruangabad	Kishori Sinha Girls High School, Aurangabad	4	M/S Mangalam Construction	210/ 07.01.22			15 Months											
			Barun	Rajkiyakrit +2 High School, Siris	4					15 Months											
			Rafiganj	High School Arthua	4					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
6	ACS-BK1	Banka	Amarpur	Adarsh Balika High School Amarpur	4	Dream Earthcon Private Limited	3130 / 26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	15 Months											
			Banka	Sarvajanik H.S. Sarvoday Nagar	4				23-05-2022	15 Months											
			Barhat	Dr. Harihar Choudhary H.S., Barahat	5				23-05-2022	15 Months											
			Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	5				23-05-2022	15 Months											
			Fulli Dumar	High School Khesar	5				23-05-2022	15 Months											
			Rajoun	Rashtriya High School Dhouni	4				23-05-2022	15 Months											
7	ACP-BK2	Banka	Amarpur	A.M.S. Amarpur (BOYS)	5	Santosh Kumar Singh	190/ 07.01.22			15 Months											
			Bounsi	UMS Dahua Urdu	7					15 Months											
8	ACS-BS1	Begusarai	Begusarai	Sita Ram Roy High School Rajaura	4	Shreeram Enterprises	2264/21.03.22			15 Months											
			Cheriya Bariyarpur	R.B.D. High School	4					15 Months											
			Cheriya Bariyarpur	Rajeshwari High School, Cheriya Bariyarpur	4					15 Months											
			Cheriya Bariyarpur	S.R.L. High School Sakarauli	4					15 Months											
			Naokothi	Rajkiyakrit A.P.S. High School	5					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
9	ACS-BS2	Begusarai	Bachhwara	High School, Bagwara	5	DARWAR TOUR & TRAVELS, NALANDA	3607/11-05-2022			15 Months											
			Teghra	S.P.N.S. High School	4					15 Months											
10	ACP-BS3	Begusarai	Begusarai	GMS Pachamba	6	M/S Binod Kumar	206/07.01.22	89 F2 of 2022-23 (20.05.22)	20-05-2022	15 Months											
			Cheriya Bariyarpur	GMS Bikrampur	6				20-05-2022	15 Months											
			Cheriya Bariyarpur	GMS Siuri	6				20-05-2022	15 Months											
11	ACS-BL1	Bhagalpur	Bihpur	High School Gouripur Lattipur	4	Dream Earthcon Private Limited		102 SBD of 2022-23/23.05.2022	23-05-2022	15 Months											
			Bihpur	Madhusudan Sarvoday High School, Bihpur	5				23-05-2022	15 Months											
			Kharik	Model High School	4				23-05-2022	15 Months											
			Naranpur	High School,Narayanpur	4				23-05-2022	15 Months											
			Nath Nagar	High School, Kajraili	4				23-05-2022	15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
12	ACS-BL2	Bhagalpur	Jagdishpur	Inter Level Marwari Pathshala	4	M/s kuhu Construction	2772/08.04.2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	15 Months												
			Pirpanti	Laxmi Narayan High School	4				21-04-2022	15 Months												
			Sabour	High School,Sabour	4				21-04-2022	15 Months												
			Sanhaula	S.C.M.L.K.P. High School	4				21-04-2022	15 Months												
			Sanhaula	Bari Adarsh High School	4				21-04-2022	15 Months												
13	ACS-BP1	Bhojpur	Barhahara	High School Gaziapur, Bhojpur	4	Hanumat Infra, At.-Nonadi, PS - Sikarhata, PO - Bahgar, Bhojpur. Pin - 802222. M.No. - 9572352521, Emailid - hanumantinfra212@gmail.com	207/07.01.22	418 F2 of 2021-22 (17.02.2022)	17-02-2022	15 Months												
			Bihiya	High School, Jadopur	4				17-02-2022	15 Months												
			Piro	R.D. yadav High School, Jitaura	4				17-02-2022	15 Months												
			Tarari	Ram Pyari Smarak +2 School, Sikrahta	4				17-02-2022	15 Months			1									
14	ACP-BP2	Bhojpur	Piro	M.S.Nonar	6	Ganesh Pandey, Vill.- Jawaniya, PO. - Damodarpur, PS.- Sahapur, Bhojpur- 802166. M.No. - 6201425363.	208/07.01.22			15 Months												
15	ACS-BX1	Buxar	Brahampur	High School Nimez Buxar	4	Sunil Kumar Singh	209/07.01.22			15 Months												

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
16	ACS-BX2	Buxar	Chousa	Girls High School Chausa, Buxar	4	Om Prakash Singh, Sasaram, Rohtas Mob. 9113142438 Email-omprakashsingh14398@gmail.com	373/13.01.22			15 Months											
17	ACP-BX3	Buxar	Dumraon	U.H.S MATHILA	6	Tunjee Mishra	214/07.01.22	56 F2 OF 2022-23 (05.05.2022)	05-05-2022	15 Months											
			Nawanagar	M.S. BELAON	5				05-05-2022	15 Months											
18	ACS-DB1	Darbhanga	Darbhangha Urban	.+2 B.K.D. Boys High School	4	SHREE RAM ENTERPRISES, BEGUSARAI	3609 / 11-05-2022			15 Months											
			Darbhangha Urban	Raj Higher Secondary School	5					15 Months											
			Darbhangha Urban	.+2 M.C. High School	5					15 Months											
			Hanuman Nagar	Dev Narayan High School	4					15 Months											
			Manigachhi	High School Nehra, Darbhanga	4					15 Months											
19	ACS-DB2	Darbhanga	Gaura Bauram	J.M. High School	5	Devma Techno Project Pvt. Ltd.	183/07.01.22			15 Months											
			Gaura Bauram	High School, ASI	5					15 Months											
			Ghanshyamkpur	Janta High School Shivnagar	4					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
20	ACS-GY	Gaya	Bodh Gaya	High School, Bodh Gaya	4	Manoj Construction Pvt. Ltd.	184/07.01.22	54 F2 of 2022-23 Date-04.05.2022	04-05-2022	15 Months												
			Dumaria	Janta High School	4				04-05-2022	15 Months												
			Tikari	H.S. Bumuar Mohanpur (Gaya)	4				04-05-2022	15 Months												
21	ACS-JM1	Jamui	Jamui	.+2 Janta High School Satayan, Jamui	4	Ranjita Kumar, Jamui, Mob. 7004180181	576/19.01.22	483 SBD of 2021-22 (30.03.2022)	30-03-2022	15 Months												
			Jhajha	.+2 K.H.B.H.S. Keshopur	4				30-03-2022	15 Months												
			Khaira	.+2 Project Girls High School, Khaira	4				30-03-2022	15 Months												
			Laxmipur	.+2 High School Jinhara Lakshmipur	4				30-03-2022	15 Months												
			Laxmipur	High School Bangardih Lakshmipur	4				30-03-2022	15 Months												
22	ACP-JM2	Jamui	Jhajha	Adarsh Asartha M.S.Moahaniya	6	Rajeev Kumar Singh	203/07.01.22			15 Months												
23	ACS-KM1	Kaimur	Babhua	H.S. kamhari Mnihari	4	Gaurav Pratik	2770/08.04.2022	47 SBD of 2022-23 28.04.2022	28-04-2022	15 Months												
			Babhua	A.B.S. High School, Bhabua	4				28-04-2022	15 Months												
			Chand	Ram Dulari Jagdeep High School	4				28-04-2022	15 Months												
			Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	4				28-04-2022	15 Months												

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
24	ACP-KM2	Kaimur	Chainpur	M.S. Hata	6	DHIRENDRA TIWARI	2768/08.04.2022			15 Months											
			Mohania	Abhay Asartha M.S. Mohaniya	6					15 Months											
			Bhabua	M.S. Kunj	5					15 Months											
			Mohania	Sanskrit M.S. Mohaniya	5					15 Months											
25	ACS-KT1	Katihar	Ajam Nagar	High School Salmari	4	MANJEET KUMAR 7903622860	2431/28.03.2022	4 F2 of 2022-23 (04.04.2022)	04-04-2022	15 Months											
			Barsoi	H.S. Abadpur	5				04-04-2022	15 Months											
			Katihar	High School Haflaganj	4				04-04-2022	15 Months											
26	ACS-KT2	Katihar	Kursela	Sampat Rajdevi Girl High School	5	Rajeev Kumar Singh	202/07.01.22			15 Months											
			Kursela	Ayodhya Parshad High School	4					15 Months											
27	ACS-KH	Khagaria	Parbatta	Shree Krishna High School	4	S.R Enterprises	191/07.01.22	109 F2 of 2022-23 (30.04.2022)	30-04-2022	15 Months											
28	ACS-KG1	Kishanganj	Kishanganj	Girls High School	4	RBM Enterprises	192/07.01.22			15 Months											
			Kishanganj	Inter School, Kishanganj	4					15 Months											
			Kocha Dhaman	Karlun Lal M High School	4					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
29	ACS-KG2	Kishanganj	Thakur Ganj	Project Girls High School, Thakurganj	4	Jai Prakash Chandra	197/07.01.22	53 F2 OF 2022 23 (04.05.2022)	04-05-2022	15 Months											
			Thakur Ganj	High School Thakurganj	4				04-05-2022	15 Months											
30	ACS-MP	Madhepura	Ghailad	Govt. Durga High School Ghailad	4					15 Months											Technical Evaluation In Process
			Madhepura East	S.N.P.M.S.S. School Madhepura	5					15 Months											
			Madhepura East	Ras Bihari High School	4					15 Months											
			Madhepura East	Sri Baldeo Bandelal High School Godhaila	4					15 Months											
			Murliganj	Yogendra High School	4					15 Months											
			Shankarpur	Kari Anant High School (+2)	5					15 Months											
			Singheshwar	Project Girls High School	4					15 Months											
			Uda-Kishanganj	S.B.J.S. High School	4					15 Months											
31	ACS-MB1	Madhubani	Andharathadhi	M.R.G. High School, Andharathari	4	Damcare Construction, Patna Mob. 9798187011 Email:- kishor.eproc2@gmail.com	577/19.01.22			15 Months											
			Babubarhi	J.B.N.S. High School Madneswar Asthan	4					15 Months											
			Harlakhi	High School, Khirhar	4					15 Months											
			Harlakhi	Project Girls High School Umgaon	4					15 Months											
			Rahika	R.P.D.T. High School, Jitwar	4					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
			Rahika	Shiv Ganga Girls High School, Madhubani	4					15 Months											
32	ACP-MB2	Madhubani	Phulparas	U.H.S. Mahthaur Khurd	6					15 Months										Retender NIT-47 (2021-22)	
			Madhepur	U.H.S. Prasad	6					15 Months											
			Rajnagar	U.H.S. Kewalpatti	6					15 Months											
			Madhwapur	U.H.S. Bihari	6					15 Months											
33	ACS-MF	Muzaffarpur	Bandra	Sarvodaya High School, Piar	4	Shidhant Developers Hajipur, Vaishali Mob.- 7488495524	2439/ 28.03.2022			15 Months											
			Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	5					15 Months											
34	ACP-MG	Munger	Bariarpur	M.S. Shakahara Tola	6	Priyanshu Const.	198/ 07.01.22			15 Months											
			Tarapur	M.S. Tarapur	8					15 Months											
			Dharhara	M.S. Itwa	6					15 Months											
35	ACS-NL1	Nalanda	Bind	High School Bind	4	Raushan Kumar, At.- Bahbalpur, Giriyak, Nalanda- 800100- 2622	205/ 07.01.22	395 F2 of 2021-22 (07.02.2022)	07-02-2022	15 Months						1				Brick Work above Ground Floor Sill is in progress	
36	ACP-NL2	Nalanda	Tharthari	M.S. Bhathar	6	Kumar Saroj Nalanda Mob. 7762865959 Email-	578/ 19.01.22			15 Months										LOA ISSUED	
			Biharsharif	Urdu M.S. Bari Dargah	13					15 Months											
			Rahui	M.S. Rahui	7					15 Months											
			Islampur	M.S. Sudhi	5					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
			Biharsharif	M.S. Deepnagar	9	kssaroj0216@gmail.com				15 Months											
			Harnaut	U.M.S. Chero	5					15 Months											
			Noorsarai	M.S. Makanpur	5					15 Months											
37	ACS-NW1	Nawada	Govindpur	T.V. Inter High School	4	PANKAJ KUMAR, NAWADA	4232 / 6-6-2022			15 Months											
			Meskaur	Lato Yadav Inter School	4					15 Months											
			Narhat	Inter School,Narhat	4					15 Months											
			Warisaliganj	S.G.B.K. Sahu Inter School	5					15 Months											
38	ACP-NW2	Nawada	Nawada	U.M.S. Kharant	5	Royal Const.	201/ 07.01.22	340 F2 of 2021-22 Dt- 18.01.22	18-01-2022	15 Months											
39	ACS-WC1	Paschim Chamaparan	Bagaha-Ii (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	4	Minni Devi	2430/ 28.03.2022	100 F2 of 2022-23 (23.05.22)	23-05-2022	15 Months											
			Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauli	4				23-05-2022	15 Months											
			Ramnagar	Gutti Lal G.H.S. Ramnagar	4				23-05-2022	15 Months										Land not available	
40	ACS-WC2	Paschim Chamaparan	Chanpatia	H.S. Chanpatia	4	Sanjana Raj, Samastipur Mob.- 7766011141 Email-sanjana.const96@gmail.com	267/ 10.01.22	410 F2 of 2021-22 (14.02.2022)	14-02-2022	15 Months											
			Jogapatti	Baidya Nath High School, Lakshmipur	4				14-02-2022	15 Months											
			Mainatand	Laxmi Narayan High School, Pirari	4				14-02-2022	15 Months					1						
			Narkatiaganj	High School, Sathi	4				14-02-2022	15 Months					1						

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
41	ACS-PT	Patna	Danapur	Baliga High School Khagaul	4	M/S Visro Infra Project Pvt. Ltd., Bhikhanpura, Near Dayalu	268/10.01.22	394 F2 of 2021-22 (07.02.2022)	07-02-2022	15 Months											
42	ACS-EC1	Purbi Champaran	Adapur	Banshi Dhar High School	4	Munni Devi	2440/28.03.2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	15 Months											
			Chauradano	S. Hemaraj Raj Das High School	4				04-05-2022	15 Months											
			Chauradano	B.L.S.S.P. High School	4				04-05-2022	15 Months											
43	ACS-EC2	Purbi Champaran	Harsiddhi	Gandhi High School	4					15 Months										Retender NIT-07/2022-23	
			Kotwa	Jata Singh High School	4					15 Months											
			Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	4					15 Months											
44	ACP-EC3	Purbi Champaran	Kalyanpur	G.M.S. Bakarpur	6	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna007@gmail.com	579/19.01.22	475 SBD of 2021-22 (21.03.2022)	21-03-2022	15 Months											
			Tetaria	G.M.S. Madhuaha Brit	6				21-03-2022	15 Months											
			Pakridayal	G.M.S. Pakridayal Girl	6				21-03-2022	15 Months											
			Phenhara	G.M.S. Phenhara	5				21-03-2022	15 Months											
			Mehsi	G.M.S. Bahadurpur	6				21-03-2022	15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
45	ACP-EC4	Purbi Champaran	Banjaria	G.M.S. Chailaha	5	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	15 Months												
			Banjaria	G.M.S. Mokhlispur	6				12-05-2022	15 Months												
			Sugauli	G.M.S. Sugauli Boys	6				12-05-2022	15 Months												
			Motihari	G.M.S. Shree Mahabir Luathahan	6				12-05-2022	15 Months												
			Motihari	G.M.S. Gauri Shankar	5				12-05-2022	15 Months												
46	ACS-PU1	Purnea	Banmankhi	Thakur High School,khunt	4	Shree Sharda Construction Co. Purnea, Mob. 8967855108 Email- suresh4etender@gmail.com	264/10.01.22	15 F2 of 2022-23 (06.04.22)	06-04-2022	15 Months												
			Banmankhi	Sumrit High School Banmankhi	5				06-04-2022	15 Months												
			Dhamdaha	High School Dhamdaha	4				06-04-2022	15 Months												
47	ACS-PU2	Purnea	Dagarua	Kanak Lal High School Soura Dagura	4					15 Months										Retender NIT-10/22-23		
			Jalalgarh	N.D.Ruungta High School	5					15 Months												
			Kasba	Kala Nand High School Kasba	5					15 Months												
			Purnea	Zila School Purnea	5					15 Months												
			Sri Nagar	Govt.High School Sri Nagar Purnea	4					15 Months												

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
48	ACS-RH1	Rohtas	Akodhigola	High School PremNagar Akhorigola	4					15 Months									Again Re Tender NIT-40/21-22		
			Dehari	A.K.J.H.S Darihat	4					15 Months											
			Dehari	High School Diliyan	4					15 Months											
			Rajpur	Shri Jagjeevan High School Vishnupur	4					15 Months											
			Suryapura	Raj Rajeswari H S Suryapura	4					15 Months											
49	ACS-RH2	Rohtas	Chenari	Sarvodaya High School, Saraiya	4	Dhirendra Tiwari	262/ 10.01.22	39 F2 of 2022-23 (21.04.22)	21-04-2022	15 Months											
			Nawhatta	High School Baulia	4				21-04-2022	15 Months											
50	ACS-SH	Saharsa	Saur Bazar	Rajkiyakrit High School	4	Gurjesh Kumar	263/ 10.01.22	57 F2 OF 2022-23 (05.05.2022)	05-05-2022	15 Months											
51	ACS-SP1	Samastipur	Bithan	S.S.High School Sakhwa	4	Amit Kumar Singh	260/ 10.01.22	428 F2 of 2021-22 (21.02.2022)	21-02-2022	15 Months											
			Singhia	K.G.Academy Singhia	4				21-02-2022	15 Months											
52	ACS-SP2	Samastipur	Khanpur	R.H.S Bhore Shahpur	5	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:- rshankar023@gmail.com	623/ 20.01.22	445 SBD of 2021-22 (25.02.2022)	25-02-2022	15 Months											
			Mohanpur	Sri Shankar High School,Rasalpur	4				25-02-2022	15 Months											
			Sarairanjan	H.S.Sarai Ranjan	4				25-02-2022	15 Months					1						
			Sarairanjan	H.School Rupouli	4				25-02-2022	15 Months					1						
			Vidyapatinagar	V.P.High School Mow Bazidpur (South)	4				25-02-2022	15 Months						1					

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
53	ACP-SP3	Samastipur	Khanpur	M.S. Siropati	8					15 Months										Retender NIT-47 (2021-22)	
			Sarairanjan	U.M.S Lat Baspura	5						15 Months										
			Samastipur	Upgd. M.S. Musapur Bangra	8						15 Months										
			Mohiuddin Nagar	U.M.S. Bhasingpur	5						15 Months										
			Shivaji Nagar	U.M.S. Parashuram	6						15 Months										
			Patori	U.M.S. Kanya Shahpur Undi	6						15 Months										
			Mohiuddin Nagar	U.M.S. Nawada	6						15 Months										
			Samastipur	U.M.S. Bejha	6						15 Months										
54	ACS-SA	Saran	Chapra Sadar	H S Kajipur	4	Orlox Construction. Pvt Ltd.	1801/04.03.22	38 SBD of 2022-23 (20.04.2022)	20-04-2022	15 Months										Excavation	
			Sonepur	S.P.S Seminary	4				20-04-2022	15 Months											Land Available NOC Awaited
			Sonepur	Raghubir Singh High School	4				20-04-2022	15 Months											
			Sonepur	Gogal Singh High School	4				20-04-2022	15 Months											Land Available NOC Awaited
			Taraiya	S.N.G High School	4				20-04-2022	15 Months											Excavation
55	ACP-SA2	Saran	Masrak	M.S. Adarsh Masrak	6					15 Months									NIT-40 (2021-22)		
			Revelganj	M.S. Teknivas	5						15 Months										

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
			Baniapur	U.M.S. Satua Hindi	5					15 Months											
56	ACS-SK	Shekhpura	Shekhpura	High School Mehus	4	IBHA DEVI	261/10.01.22	473 F2of 2021-22 (14.02.2022)	14-02-2022	15 Months											
			Shekhpura	D.M.High School	4				14-02-2022	15 Months											
57	ACS-SM1	Sitamarhi	Bajpatti	S.R.P.N High School Bajpatti	4					15 Months											Again Re Tender NIT-47/21-22
			Belsand	Sri Guru Sharan High School Belsand	4					15 Months											
			Dumra	Sri Mathura High School	4					15 Months											
			Dumra	Kamla Girls High School,Dumra	4					15 Months											
			Dumra	Sitamarhi Higher Secondary	5					15 Months											
			Dumra	Sundari Ramawatar Higher School	4					15 Months											
			Nanpur	High School Bela Shanti Kutir	4					15 Months											
			Nanpur	S.B.L.C High School,Raipur	4					15 Months											
			Runni Saidpur	Ramdaun High School,Morsand	4					15 Months											
			Sursand	Saryu High School,Sursand	4					15 Months											
			Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand	4					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
58	ACS-SM2	Sitamarhi	Bairgania	Jauharimal High School Bairgania	4					15 Months										Retender NIT-10/2022-23	
			Bathnaha	Shree Ram Prasad High School Purnahiya	4					15 Months											
			Bathnaha	Rajkiyakrit High School,Bathnaha	4					15 Months											
			Parihar	Shree Gandhi High School,Parihar	4					15 Months											
			Sonbarsa	Rajkiyekrit Shree Jageshwar High School,Bhutha	4					15 Months											
			Sonbarsa	Project Girls High School ,Bhutahi	4					15 Months											
59	ACP-SM3	Sitamarhi	Sonbarsa	M.S. Bagha	5					15 Months										Retender NIT-07/2022-23	
			Sonbarsa	U.H.S. Marpa Kachor	5					15 Months											
			Majorganj	M.S. Dumri Kala	6					15 Months											
			Bairgania	M.S. Akhta Bazar Urdu	5					15 Months											
			Suppi	M.S. Barharwa	6					15 Months											
			Parihar	M.S. Sukki Musahrnia	5					15 Months											
			Runni Saidpur	M.S. Lalpur Kauria	6				02-05-2022	15 Months											
			Parsauni	M.S. Parsurampur	6				02-05-2022	15 Months											
			Dumraon	M.S. Nagarpalika Bhawdepur	6				02-05-2022	15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
60	ACP-SM4	Sitamarhi	Runni Saidpur	M.S. Saidpur	6	P.S Enterprises	2263/21.03.22	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15 Months											51 F2 OF 2022-23 (02.05.2022)	
			Dumra	M.S. Mehsaul Hindi	5				02-05-2022	15 Months												
			Dumra	M.S. Social Club	6				02-05-2022	15 Months												
			Dumra	M.S. Pak Tola	6				02-05-2022	15 Months												
			Dumra	M.S. Simra	5				02-05-2022	15 Months												
61	ACS-SW1	Siwan	Barharia	R.N.S.High School Mahavir ganj	4	Azazul Haque Khan	2771/08.04.2022			15 Months												
			Bhagwanpur Hatt	Indra Singh High School Hilsar	4					15 Months												
			Bhagwanpur Hatt	High School Maghar	4					15 Months												
			Gorea Kothi	Rajendra High School Pahlejpur	4					15 Months												
			Gorea Kothi	Tapi Prasad High School	4					15 Months												
			Gorea Kothi	Narayan Karmyogi High School	4					15 Months												
62	ACS-SW2	Siwan	Andar	High School,Andar	4	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/19.01.22	361 SBD of 2021-22 (27.01.2022)	27-01-2022	15 Months											Tie beam level	
			Hussain Ganj	Sr.Secondary High School Nabiganj Bazar	4				27-01-2022	15 Months												
			Maharajganj	S.B.High School	4				27-01-2022	15 Months												
			Raghunath Pur	C.B.High School	4				27-01-2022	15 Months										Dismelting in process		

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
			Siswan	Hare Ram Brahmchari High School	5				27-01-2022	15 Months											Tie beam level
			Siwan	V.M High School cum Inter college	4				27-01-2022	15 Months											
63	ACP-SW3	Siwan	Pachrukhi	M.S. Tarwara	6	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	362 SBD of 2021-22 (27.01.2022)	27-01-2022	15 Months											Land dispute
			Barharia	M.S. Dindyalpur	6				27-01-2022	15 Months										Land not available	
			Siwan Sadar	D.A.V.M. School Siwan	6				27-01-2022	15 Months									Land not available		
			Barharia	M.S. Bhamopali	6				27-01-2022	15 Months			1								
			Siwan Sadar	M.S. Jiyay	6				27-01-2022	15 Months									Land not available		
			Hussainganj	M.S. Hussainganj Boys	6				27-01-2022	15 Months									Dismelting require. NOC awaited		
			Siwan Sadar	M.S. Kachahari Siwan	5				27-01-2022	15 Months									Land not available		
64	ACP-SW4	Siwan	Bhagwanpur Hatt	M.S. Mora	6	Asiana Contract Pvt,. Ltd.	3124/ 26.04.2022			15 Months											
			Maharajganj	M.S. Resaura	6					15 Months											
			Maharajganj	M.S. Gauar	6					15 Months											
			Raghunathpur	U.M.S. Murarpatti	6					15 Months											
			Basantpur	Govt.High School	5					15 Months											
			Chhatapur	Surpat Singh High School,Surpatganj	4					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
65	ACS-SU1	Supaul	Chhatapur	R.S.L.N. Vidya Mandir Balua Bazar	4					15 Months										NIT-47 (2021-22)	
			Pratapganj	Haji Najibullah High School	5						15 Months										
			Pratapganj	Public High School	4						15 Months										
			Raghopur	S.S.H.R.High School Ganpatganj	4						15 Months										
			Raghopur	Lakhichand Sahu High School,Simri Bazar	5						15 Months										
			Raghopur	Janta Bachha High School	4						15 Months										
			Tribeniganj	High School Jagdiya	5						15 Months										
			Tribeniganj	High School Koriyapati	4						15 Months										
			Tribeniganj	R.K.B.A. High School	4						15 Months										
66	ACS-SU2	Supaul	Marauna	Shitalmani High School,Barhara	4	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/19.01.22			15 Months											
			Nirmali	N.K.High School	4					15 Months											
			Nirmali	High School,Nirmali	5					15 Months											
			Pipra	Satya Dev High School	5					15 Months											
			Pipra	Jawahar Premlal High School	4					15 Months											
			Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	4					15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
			Supaul	Supaul Higher Secondary School	5					15 Months											
			Supaul	B.B.Girls High School	4					15 Months											
			Supaul	Hazari Senior Secondary School	4					15 Months											
67	ACP-SU3	Supaul	Supoul	M.S. Laukha	8	B.S. Solution Saharsa Mob.- 6201617585, Email- nitishkumar.eproc2@yahoo.com	584/ 19.01.22			15 Months											
			Pipra	U.H.S. Ram Nagar	5					15 Months											
			Supaul	U.H.S. Basbitti	6					15 Months											
			Kishanpur	U.H.S. Fulwariya	5					15 Months											
			Marauna	M.S. Parsauni	5					15 Months											
68	ACP-SU4	Supaul	Raghopur	Gandhi High School Barmotra	8	Jyotish Kumar Choudhary	257/ 10.01.22	99 F2 of 2022-23 (23.05.22)	23-05-2022	15 Months											
			Saraigarh	U.H.S. Pipra Khurd	5				23-05-2022	15 Months											
			Chhatapur	U.H.S. Madhubani	5				23-05-2022	15 Months											
69	ACS-VS1	Vaishali	Bidupur	High School Chandpura	4	Ram Kumar Sahani Mo:9973656122	258/ 10.01.22			15 Months											
			Mahua	Y.S.High School,Harpur	4					15 Months											
70	ACP-VS2	Vaishali	Lalganj	G.M.S. Ghataro	5	Tribhuwan Traders Lalganj, Vaishali Mob. 9934909098	620/ 20.01.22	90 F2 of 2022-23 (20.05.22)	20-05-2022	15 Months											
			Hajipur	GM.S. Dighi Kala	8				20-05-2022	15 Months											

Sl. no.	Group No.	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Date of Start	Durations	Not Started (No. of Schools)	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
71	ACP-VS3	Vaishali	Bidupur	G.M.S. Bidupur	6	Damcare Construction, Opp. Patna College, Patna Mob. 979818701, Email- kishor.eproc2@yahoo.com	621/ 20.01.22			15 Months											Notice for Agreement	
			Bidupur	G.M.S. Panapur Dharpur	6					15 Months												
			Mahua	G.M.S. Mahua Balak	7					15 Months												
			Patepur	GM.S. Dabhaich	6					15 Months												
			Bidupur	GM.S. Bajidpur	6					15 Months												
			Mahua	Gmm Nilkanthpur	9					15 Months												
Total No. of Groups		71	Total No. of Schools	280	280	60	59	34			230	12	22	4	4	6	2	0	0	0		