

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
1	ACS-NL1	Nalanda	Bind	High School Bind	Raushan Kumar, Nalanda, Mob. 8092522385	205	07-01-2022	395 F2 of 2021-22 (07.02.2022)	07-02-2022	15	Handover	Handover	
2	ACP-NW2	Nawada	Nawada	U.M.S. Kharant	Royal Construction, Patna, Mob. 7991102493	201/ 07.01.22	07-01-2022	340 F2 of 2021-22 Dt-18.01.22	18-01-2022	15	Handover	Handover	
3	ACS-PT	Patna	Danapur	Baliga High School Khagaul	Visro Infra Project Pvt. Ltd., Muzaffarpur - 842001. M.No.- 9386656638,	268	01-10-2022	394 F2 of 2021-22 (07.02.2022)	07-02-2022	15	Handover	Handover	
4	ACS-SH	Saharsa	Saur Bazar	Rajkiyakrit High School	Gunjesh Kumar	263/ 10.01.22	10-01-2022	57 F2 OF 2022-23 (05.05.2022)	05-05-2022	15	Handover	Handover	Handover
5	ACP-VS2	Vaishali	Lalganj	G.M.S. Ghataro	Tribhuwan Traders, Vaishali	620/ 20.01.22	20-01-2022	90 F2 of 2022-23 (20.05.22)	20-05-2022	15	Handover	Handover	
6	ACP-EC4	EAST CHAMPARAN	Banjaria	G.M.S. Mokhlispur	Chandra Bhushan Agro Enterprises Pvt. Ltd.	3127/26.04.20 22	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	15	Completed	Completed	
7	ACS-RH2	ROHTAS	Chenari	Sarvodaya High School, Saraiya	Dhirendra Tiwari	262/ 10.01.22	10-01-2022	39 F2 of 2022-23 (21.04.22)	21-04-2022	15	Completed	Completed	
8	ACS-RH2	ROHTAS	Nawhatta	High School Baulia	Dhirendra Tiwari	262/ 10.01.22	10-01-2022	39 F2 of 2022-23 (21.04.22)	21-04-2022	15	Completed	Completed	
9	ACS-SP2	Samastipur	Sarairanjan	H.School Rupouli	Rama Shankar Chaudhary, Vaishali	623	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	15	Completed	Completed	Complete
10	ACS-WC1	WEST CHAMPARAN	Bagaha-Ii (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	Minni Devi Siwan 916264306	2430	28-03-2022	100 F2 of 2022-23 (23.05.22)	23-05-2022	15	Completed	Completed	
11	ACS-WC1	WEST CHAMPARAN	Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauli	Minni Devi Siwan 916264306	2430	28-03-2022	100 F2 of 2022-23 (23.05.22)	23-05-2022	15	Completed	Completed	
12	ACS-AR1	ARARIA	Forbisganj	.+ 2 Lee Academy	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022	161 ^{रक व} 2022.23 03 11 ^{रक} 2022	03-08-2022	15	In-Progress	Finishing	
13	ACP-AR2	ARARIA	Narpatganj	UHS Khabdah Dumriya	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022	284 F2 of 2022-23 23 Jan 2023	23-01-2023	15	In-Progress	Layout	
14	ACP-AR2	ARARIA	Forbisganj	MS Karbaladhatta	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022	284 F2 of 2022-23 23 Jan 2023	23-01-2023	15	In-Progress	Layout	
15	ACS-AU	AURANGABAD	Aruangabad	Kishori Sinha Girls High School, Aurangabad	Mangalam Construction, Aurangabad, Mob. 7004701939	210/ 07.01.22	07-01-2022	169 F2 of 2022-23 date 08-08-2022	08-08-2022	15	In-Progress	Plinth level	
16	ACS-AU	AURANGABAD	Barun	Rajkiyakrit +2 High School, Siris	Mangalam Construction, Aurangabad, Mob. 7004701939	210/ 07.01.22	07-01-2022	169 F2 of 2022-23 date 08-08-2022	08-08-2022	15	In-Progress	Plinth level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
17	ACS-AU	AURANGABAD	Rafiganj	High School Arthua	Mangalam Construction, Aurangabad, Mob. 7004701939	210/ 07.01.22	07-01-2022	169 F2 of 2022-23 date 08-08-2022	08-08-2022	15	In-Progress	Layout	
18	ACS-BK1	BANKA	Amarpur	Adarsh Balika High School Amarpur	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	15	In-Progress	First Floor Lintel Level	
19	ACS-BK1	BANKA	Banka	Sarvajani H.S. Sarvoday Nagar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	15	In-Progress	Layout	
20	ACS-BK1	BANKA	Barhat	Dr. Harihar Choudhary H.S., Barahat	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	15	In-Progress	Ground Floor Roof Level	
21	ACS-BK1	BANKA	Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	15	In-Progress	Foundation	Land problem
22	ACS-BK1	BANKA	Fulli Dumar	High School Khesar	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	15	In-Progress	First Floor Lintel Level	
23	ACS-BK1	BANKA	Rajoun	Rashtriya High School Dhouni	Dream Earthcon Pvt.Ltd, Begusarai, Mob. 9431115629	3130 / 26-04-2022	26-04-2022	101 SBD of 2022-23 (23.05.2022)	23-05-2022	15	In-Progress	Ground Floor Lintel Level	
24	ACS-BS1	BEGUSARAI	Begusarai	Sita Ram Roy High School Rajaura	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23	09-06-2022	15	In-Progress	Ground Floor Lintel Level	
25	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	R.B.D. High School	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23	09-06-2022	15	In-Progress	Foundation	
26	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	Rajeshwari High School, Cheriya Bariyarpur	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23	09-06-2022	15	In-Progress	Ground Floor Lintel Level	
27	ACS-BS1	BEGUSARAI	Cheriya Bariyarpur	S.R.L. High School Sakarauli	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23 date 06-09-2022	09-06-2022	15	In-Progress	Ground Floor Lintel Level	NOC awaited
28	ACS-BS1	BEGUSARAI	Naokothi	Rajkiyakrit A.P.S. High School	Shree Ram Enterprises, Begusarai, Mob. 7004337671	2264/21.03.22	21-03-2022	180 SBD of 2022-23	09-06-2022	15	In-Progress	Layout	
29	ACS-BS2	BEGUSARAI	Bachhwara	High School, Bagwara	Darwar Tour and Travels, Nalanda, Mob. 9386597887	3607/ 11-05-2022	11-05-2022	206 F2 of 2022-23	11-11-2022	15	In-Progress	Ground Floor Lintel Level	
30	ACS-BS2	BEGUSARAI	Teghra	S.P.N.S. High School	Darwar Tour and Travels, Nalanda, Mob. 9386597887	3607/ 11-05-2022	11-05-2022	206 F2 of 2022-23	11-11-2022	15	In-Progress	Ground Floor Roof Level	
31	ACP-BS3	BEGUSARAI	Begusarai	GMS Pachamba	Binod Kumar , Begusarai, Mob. 9431287763	206/ 07.01.22	07-01-2022	89 F2 of 2022-23 (20.05.22)	20-05-2022	15	In-Progress	Finishing	
32	ACS-BL1	BHAGALPUR	Bihpur	High School Gouripur Lattipur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	15	In-Progress	Finishing	
33	ACS-BL1	BHAGALPUR	Bihpur	Madhusudan Sarvoday High School, Bihpur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	15	In-Progress	Finishing	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
34	ACS-BL1	BHAGALPUR	Kharik	Model High School	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	15	In-Progress	First Floor Roof Level	
35	ACS-BL1	BHAGALPUR	Naranpur	High School,Narayanpur	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	15	In-Progress	First Floor Roof Level	
36	ACS-BL2	BHAGALPUR	Jagdishpur	Inter Level Marwari Pathshala	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	15	In-Progress	Finishing	
37	ACS-BL2	BHAGALPUR	Pirpanti	Laxmi Narayan High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	15	In-Progress	Finishing	
38	ACS-BL2	BHAGALPUR	Sabour	High School,Sabour	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	15	In-Progress	Finishing	
39	ACS-BL2	BHAGALPUR	Sanhaura	S.C.M.L.K.P. High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	15	In-Progress	Finishing	
40	ACS-BL2	BHAGALPUR	Sanhaura	Bari Adarsh High School	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	2772/ 08.04.2022	08-04-2022	40 SBD of 2022-23 (21.04.2022)	21-04-2022	15	In-Progress	Finishing	
41	ACS-BP1	BHOJPUR	Barhahara	High School Gaziapur, Bhojpur	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022	418 F2 of 2021-22 (17.02.2022)	17-02-2022	15	In-Progress	Finishing	
42	ACS-BP1	BHOJPUR	Bihiya	High School, Jadopur	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022	418 F2 of 2021-22 (17.02.2022)	17-02-2022	15	In-Progress	Ground Floor Lintel Level	Ground Floor Lintel casted
43	ACS-BP1	BHOJPUR	Piro	R.D. yadav High School, Jitaura	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022	418 F2 of 2021-22 (17.02.2022)	17-02-2022	15	In-Progress	First Floor Lintel Level	
44	ACS-BP1	BHOJPUR	Tarari	Ram Pyari Smarak +2 School, Sikrahta	Kuhu Construction Company, Bhagalpur, Mob. 9470070171	207/ 07.01.22	07-01-2022	418 F2 of 2021-22 (17.02.2022)	17-02-2022	15	In-Progress	First Floor Roof Level	
45	ACP-BX3	BUXAR	Dumraon	U.H.S MATHILA	Tunjee Mishra, Buxar, Mob. 9546383296	214/ 07.01.22	07-01-2022	56 F2 OF 2022-23 (05.05.2022)	05-05-2022	15	In-Progress	Plinth level	Earthwork excavation is in progress
46	ACP-BX3	BUXAR	Nawanagar	M.S. BELAON	Tunjee Mishra, Buxar, Mob. 9546383296	214/ 07.01.22	07-01-2022	56 F2 OF 2022-23 (05.05.2022)	05-05-2022	15	In-Progress	Ground Floor Roof Level	Brickwork in foundation is in progress
47	ACS-DB1	DARBHANGA	Darbhanga Urban	.+2 B.K.D. Boys High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	15	In-Progress	Foundation	
48	ACS-DB1	DARBHANGA	Darbhanga Urban	Raj Higher Secondary School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	15	In-Progress	Foundation	
49	ACS-DB1	DARBHANGA	Darbhanga Urban	.+2 M.C. High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	15	In-Progress	First Floor Lintel Level	
50	ACS-DB1	DARBHANGA	Hanuman Nagar	Dev Narayan High School	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	15	In-Progress	Ground Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
51	ACS-DB1	DARBHANGA	Manigachhi	High School Nehra, Darbhanga	Shree Ram Enterprises, Begusarai, Mob. 9470130927	3609 / 11-05-2022	11-05-2022	181 SBD of 2022-23	09-06-2022	15	In-Progress	Plinth level	
52	ACS-DB2	DARBHANGA	Gaura Bauram	J.M. High School	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022	196 F2 of 2022-23	21-10-2022	15	In-Progress	First Floor Roof Level	
53	ACS-DB2	DARBHANGA	Gaura Bauram	High School, ASI	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022	196 F2 of 2022-23	21-10-2022	15	In-Progress	Ground Floor Roof Level	
54	ACS-DB2	DARBHANGA	Ghanshyampur	Janta High School Shivanagar	Devma Techno Project Pvt. Ltd. (9931125153)	183/ 07.01.22	07-01-2022	196 F2 of 2022-23	21-10-2022	15	In-Progress	Ground Floor Lintel Level	
55	ACS-EC1	EAST CHAMPARAN	Adapur	Banshi Dhar High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	15	In-Progress	Finishing	
56	ACS-EC1	EAST CHAMPARAN	Chauradano	S. Hemaraj Raj Das High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	15	In-Progress	Finishing	
57	ACS-EC1	EAST CHAMPARAN	Chauradano	B.L.S.S.P. High School	Munni Devi, East Champaran, Mob. 7992205452	2440/ 28.03.2022	28-03-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	15	In-Progress	Finishing	First Floor Sill Level
58	ACP-EC3	EAST CHAMPARAN	Kalyanpur	G.M.S. Bakarpur	Chandra Bhushan Agro Enterprises Pvt. Ltd., East Champaran, Mob. 9905930003	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	15	In-Progress	Finishing	
59	ACP-EC3	EAST CHAMPARAN	Phenhara	G.M.S. Phenara	Chandra Bhushan Agro Enterprises Pvt. Ltd.	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	15	In-Progress	Finishing	
60	ACP-EC4	EAST CHAMPARAN	Sugauli	G.M.S. Sugauli Boys	Chandra Bhushan Agro Enterprises Pvt. Ltd.	3127/26.04.20 22	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	15	In-Progress	Finishing	
61	ACP-EC4	EAST CHAMPARAN	Motihari	G.M.S. Shree Mahabir Luathahan	Chandra Bhushan Agro Enterprises Pvt. Ltd.	3127/26.04.20 22	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	15	In-Progress	Ground Floor Roof Level	
62	ACP-EC4	EAST CHAMPARAN	Motihari	G.M.S. Gauri Shankar	Chandra Bhushan Agro Enterprises Pvt. Ltd.	3127/26.04.20 22	26-04-2022	80 SBD of 2022-23 (12.05.22)	12-05-2022	15	In-Progress	Ground Floor Roof Level	
63	ACS-GY	GAYA	Bodh Gaya	High School, Bodh Gaya	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/ 07.01.22	07-01-2022	54 F2 of 2022-23 Date-04.05.2022	04-05-2022	15	In-Progress	First Floor Roof Level	
64	ACS-GY	GAYA	Dumaria	Janta High School	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/ 07.01.22	07-01-2022	54 F2 of 2022-23 Date-04.05.2022	04-05-2022	15	In-Progress	Ground Floor Roof Level	
65	ACS-GY	GAYA	Tikari	H.S. Bumuar Mohanpur (Gaya)	Money Construction Pvt. Ltd., Patna, Mob. 7321808678	184/ 07.01.22	07-01-2022	54 F2 of 2022-23 Date-04.05.2022	04-05-2022	15	In-Progress	Ground Floor Roof Level	
66	ACS-JM1	JAMUI	Jamui	.+2 Janta High School Satayan, Jamui	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/ 19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	15	In-Progress	Ground Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
67	ACS-JM1	JAMUI	Jhajha	.+2 K.H.B.H.S. Keshopur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	15	In-Progress	Ground Floor Roof Level	
68	ACS-JM1	JAMUI	Khaira	.+2 Project Girls High School, Khaira	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	15	In-Progress	First Floor Lintel Level	
69	ACS-JM1	JAMUI	Laxmipur	.+2 High School Jinhara Lakshmipur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	15	In-Progress	First Floor Roof Level	
70	ACS-JM1	JAMUI	Laxmipur	High School Bangardih Lakshmipur	RANJITA KUMARI , JAMUI, MOB. 7004180181	576/19.01.22	19-01-2022	483 SBD of 2021-22 (30.03.2022)	30-03-2022	15	In-Progress	First Floor Lintel Level	
71	ACS-KM1	KAIMUR	Babhua	H.S. kamhari Mnihari	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022	47 SBD of 2022-23 28.04.2022	28-04-2022	15	In-Progress	First Floor Roof Level	
72	ACS-KM1	KAIMUR	Babhua	A.B.S. High School, Bhabua	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022	47 SBD of 2022-23 28.04.2022	28-04-2022	15	In-Progress	Ground Floor Lintel Level	Tie beam
73	ACS-KM1	KAIMUR	Chand	Ram Dulari Jagdeep High School	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022	47 SBD of 2022-23 28.04.2022	28-04-2022	15	In-Progress	First Floor Roof Level	
74	ACS-KM1	KAIMUR	Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	Gaurav Pratik, Patna, Mob. 9304643107	2770/08.04.2022	08-04-2022	47 SBD of 2022-23 28.04.2022	28-04-2022	15	In-Progress	Ground Floor Roof Level	
75	ACP-KM2	KAIMUR	Chainpur	M.S. Hata	Dhirendra Tiwari, Mob Rohta	2768/08.04.2022	08-04-2022	05 th चक्र ७. 2023.24	03-04-2023	15	In-Progress	Plinth level	
76	ACP-KM2	KAIMUR	Mohania	Abhay Asartha M.S. Mohaniya	Dhirendra Tiwari, Mob Rohta	2768/08.04.2022	08-04-2022	05 th चक्र ७. 2023.24	03-04-2023	15	In-Progress	Plinth level	
77	ACP-KM2	KAIMUR	Bhabua	M.S. Kunj	Dhirendra Tiwari, Mob Rohta	2768/08.04.2022	08-04-2022	05 th चक्र ७. 2023.24	03-04-2023	15	In-Progress	Plinth level	
78	ACS-KT1	KATIHAR	Ajam Nagar	High School Salmari	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022	4 F2 of 2022-23 (04.04.2022)	04-04-2022	15	In-Progress	First Floor Roof Level	
79	ACS-KT1	KATIHAR	Barsoi	H.S. Abadpur	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022	4 F2 of 2022-23 (04.04.2022)	04-04-2022	15	In-Progress	Finishing	
80	ACS-KT1	KATIHAR	Katihar	High School Haflaganj	Manjeet Kumar, Patna, Mob. 7903622860	2431/28.03.2022	28-03-2022	4 F2 of 2022-23 (04.04.2022)	04-04-2022	15	In-Progress	Ground Floor Roof Level	
81	ACS-KT2	KATIHAR	Kursela	Sampat Rajdevi Girl High School	Rajeev Kumar Singh, Jamui	202/07.01.22	07-01-2022	328 F2 OF 2022-23	17-02-2023	12	In-Progress	Foundation	
82	ACS-KT2	KATIHAR	Kursela	Ayodhya Parshad High School	Rajeev Kumar Singh, Jamui	202/07.01.22	07-01-2022	328 F2 OF 2022-23	17-02-2023	12	In-Progress	Foundation	
83	ACS-KH	KHAGARIA	Parbatta	Shree Krishna High School	S. R. Enterprises, Khaugual Road, Patna, Mob. 9471816520	191/07.01.22	07-01-2022	109 F2 of 2022-23 (30.04.2022)	30-04-2022	15	In-Progress	Foundation	
84	ACS-KG1	KISHANGANJ	Kishanganj	Girls High School	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/07.01.22	07-01-2022	176 th चक्र १२ of 2022.23 ,03 rd चक्र १२ 2022.२३	03-09-2022	15	In-Progress	Plinth level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
85	ACS-KG1	KISHANGANJ	Kishanganj	Inter School, Kishanganj	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/07.01.22	07-01-2022	176 अं 01 2022.23 ,03*09*2022अ	03-09-2022	15	In-Progress	Ground Floor Lintel Level	
86	ACS-KG1	KISHANGANJ	Kocha Dhaman	Karlun Lal M High School	R. B. M. Enterprises, Purnea, Mob. 9771130545	192/07.01.22	07-01-2022	176 अं 01 2022.23 ,03*09*2022अ	03-09-2022	15	In-Progress	Ground Floor Roof Level	
87	ACS-KG2	KISHANGANJ	Thakur Ganj	Project Girls High School, Thakurganj	Jai Prakash Chandra, Patna, Mob. 9835807847	197/07.01.22	07-01-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	15	In-Progress	Plinth level	
88	ACS-KG2	KISHANGANJ	Thakur Ganj	High School Thakurganj	Jai Prakash Chandra, Patna, Mob. 9835807847	197/07.01.22	07-01-2022	53 F2 OF 2022-23 (04.05.2022)	04-05-2022	15	In-Progress	Plinth level	
89	ACS-MB1	MADHUBANI	Harlakhi	Project Girls High School Ungaon	Damcare Construction, Patna	577/19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	15	In-Progress	Foundation	
90	ACS-MB1	MADHUBANI	Rahika	R.P.D.T. High School, Jitwar	Damcare Construction, Patna	577/19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	15	In-Progress	Foundation	
91	ACS-MB1	MADHUBANI	Rahika	Shiv Ganga Girls High School, Madhubani	Damcare Construction, Patna	577/19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	15	In-Progress	Foundation	
92	ACP-MB2	MADHUBANI	Phulparas	U.H.S. Mahthaur Khurd	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022	192 SBD of 2022-23	30-09-2022	15	In-Progress	Foundation	
93	ACP-MB2	MADHUBANI	Madhepur	U.H.S. Prasad	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022	192 SBD of 2022-23	30-09-2022	15	In-Progress	Ground Floor Roof Level	
94	ACP-MB2	MADHUBANI	Rajnagar	U.H.S. Kewalpatti	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022	192 SBD of 2022-23	30-09-2022	15	In-Progress	Ground Floor Lintel Level	
95	ACS-MF	Muzaffarpur	Bandra	Sarvodaya High School, Piar	Shidhant Developers, Hajipur, Mob. 7488495524	2439/28.03.2022	28-03-2022	262 F2 of 2022-23	22-12-2022	15	In-Progress	Foundation	Tie beam
96	ACS-MF	Muzaffarpur	Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	Shidhant Developers, Hajipur, Mob. 7488495524	2439/28.03.2022	28-03-2022	262 अं 01 2022.23 कजम 22.12.2022	22-12-2022	15	In-Progress	Plinth level	Ground Floor Sill level
97	ACP-NL2	Nalanda	Tharthari	M.S. Bhathar	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	15	In-Progress	First Floor Lintel Level	
98	ACP-NL2	Nalanda	Islampur	M.S. Sudhi	Kumar Saroj, Quamruddinganj, Biharsharif.	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	15	In-Progress	Foundation	
99	ACP-NL2	Nalanda	Biharsharif	M.S. Deepnagar	Kumar Saroj, Quamruddinganj, Biharsharif.	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	15	In-Progress	Plinth level	
100	ACP-NL2	Nalanda	Noorsarai	M.S. Makanpur	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	15	In-Progress	Foundation	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
101	ACS-NW1	Nawada	Govindpur	T.V. Inter High School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022	254 SBD of 2022-23	12-12-2022	15	In-Progress	Layout	Soil Excavation
102	ACS-NW1	Nawada	Meskaur	Lato Yadav Inter School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022	254 SBD of 2022-23	12-12-2022	15	In-Progress	Foundation	
103	ACS-NW1	Nawada	Narhat	Inter School,Narhat	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022	254 SBD of 2022-23	12-12-2022	15	In-Progress	Layout	
104	ACS-NW1	Nawada	Warisaliganj	S.G.B.K. Sahu Inter School	Pankaj Kumar , Nawada, Mob. 9334457321	4232 / 6-6-2022	06-06-2022	254 SBD of 2022-23	12-12-2022	15	In-Progress	Plinth level	
105	ACS-PU1	Purnea	Banmankhi	Thakur High School,khunt	Shree Sharda Construction Co, Purnea	264/ 10.01.22	10-01-2022	15 F2 of 2022-23 (06.04.22)	06-04-2022	15	In-Progress	Ground Floor Roof Level	
106	ACS-PU1	Purnea	Banmankhi	Sumrit High School Banmankhi	Shree Sharda Construction Co, Purnea	264/ 10.01.22	10-01-2022	15 F2 of 2022-23 (06.04.22)	06-04-2022	15	In-Progress	Foundation	Land Problem
107	ACS-PU1	Purnea	Dhamdaha	High School Dhamdaha	Shree Sharda Construction Co, Purnea	264/ 10.01.22	10-01-2022	15 F2 of 2022-23 (06.04.22)	06-04-2022	15	In-Progress	First Floor Roof Level	
108	ACS-PU2	Purnea	Dagarua	Kanak Lal High School Soura Dagura						15	In-Progress	Not Started	Retender NIT-10/22-23
109	ACS-RH1	ROHTAS	Dehari	A.K.J.H.S Darihat	Rajnish Kumar Singh	5564/21.07.20 22	21-07-2022	233 rd वॉ 2022.23ए कांजम. 26१11१2022	26-11-2022	15	In-Progress	Ground Floor Lintel Level	
110	ACS-RH1	ROHTAS	Dehari	High School Diliyan	Rajnish Kumar Singh	5564/21.07.20 22	21-07-2022	233 rd वॉ 2022.23ए कांजम. 26१11१2022	26-11-2022	15	In-Progress	Ground Floor Lintel Level	
111	ACS-RH1	ROHTAS	Rajpur	Shri Jagjeevan High School Vishnupur	Rajnish Kumar Singh	5564/21.07.20 22	21-07-2022	233 rd वॉ 2022.23ए कांजम. 26१11१2022	26-11-2022	15	In-Progress	First Floor Lintel Level	
112	ACS-RH1	ROHTAS	Suryapura	Raj Rajeswari H S Suryapura	Rajnish Kumar Singh	5564/21.07.20 22	21-07-2022	233 rd वॉ 2022.23ए कांजम. 26१11१2022	26-11-2022	15	In-Progress	Ground Floor Roof Level	
113	ACS-SP1	Samastipur	Bithan	S.S.High School Sakhwa	Amit Kumar Singh	260/ 10.01.22	10-01-2022	428 F2 of 2021-22 (21.02.2022)	21-02-2022	15	In-Progress	Finishing	
114	ACS-SP1	Samastipur	Singhia	K.G.Academy Singhia	Amit Kumar Singh	260/ 10.01.22	10-01-2022	428 F2 of 2021-22 (21.02.2022)	21-02-2022	15	In-Progress	Finishing	
115	ACS-SP2	Samastipur	Khanpur	R.H.S Bhore Shahpur	Rama Shankar Chaudhary, Vaishali	623/ 20.01.22	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	15	In-Progress	Finishing	
116	ACS-SP2	Samastipur	Mohanpur	Sri Shankar High School,Rasalpur	Rama Shankar Chaudhary, Vaishali	623/ 20.01.22	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	15	In-Progress	Finishing	
117	ACS-SP2	Samastipur	Sarairanjan	H.S.Sarai Ranjan	Rama Shankar Chaudhary, Vaishali	623/ 20.01.22	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	15	In-Progress	Finishing	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
118	ACS-SP2	Samastipur	Vidyapatinagar	V.P.High School Mow Bazidpur (South)	Rama Shankar Chaudhary, Vaishali	623/ 20.01.22	20-01-2022	445 SBD of 2021-22 (25.02.2022)	25-02-2022	15	In-Progress	Finishing	
119	ACS-SA	SARAN	Chapra Sadar	H S Kajipur	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	15	In-Progress	Finishing	
120	ACS-SA	SARAN	Taraiya	S.N.G High School	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	15	In-Progress	Finishing	
121	ACP-SA2	SARAN	Masrak	M.S. Adarsh Masrak	Deepak Kumar Singh, Saran	3125/26.04.20 22	26-04-2022	146 F2 of 2022-23 (22.07.2022)	22-07-2022	15	In-Progress	Plinth level	
122	ACP-SA2	SARAN	Revelganj	M.S. Teknivas	Deepak Kumar Singh, Saran	3125/26.04.20 22	26-04-2022	146 F2 of 2022-23 (22.07.2022)	22-07-2022	15	In-Progress	Ground Floor Lintel Level	
123	ACP-SA2	SARAN	Baniapur	U.M.S. Satua Hindi	Deepak Kumar Singh, Saran	3125/26.04.20 22	26-04-2022	146 F2 of 2022-23 (22.07.2022)	22-07-2022	15	In-Progress	First Floor Roof Level	
124	ACS-SK	SHEIKHPURA	Shekhpura	High School Mehur	Ibha Devi, Patna	261/ 10.01.22	10-01-2022	473 F2of 2021-22 (14.02.2022)	14-02-2022	15	In-Progress	Finishing	
125	ACS-SK	SHEIKHPURA	Shekhpura	D.M.High School	Ibha Devi, Patna	261/ 10.01.22	10-01-2022	473 F2of 2021-22 (14.02.2022)	14-02-2022	15	In-Progress	First Floor Roof Level	
126	ACS-SM1	SITAMARHI	Bajpatti	S.R.P.N High School Bajpatti	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022	195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	15	In-Progress	Plinth level	
127	ACS-SM1	SITAMARHI	Belsand	Sri Guru Sharan High School Belsand	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022	195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	15	In-Progress	Ground Floor Roof Level	
128	ACS-SM1	SITAMARHI	Dumra	Kamla Girls High School,Dumra	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022	195 SBD of 2022-23	19-10-2022	15	In-Progress	Foundation	
129	ACS-SM1	SITAMARHI	Dumra	Sitamarhi Higher Secondary School,Dumra	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022	195 SBD of 2022-23	19-10-2022	15	In-Progress	Ground Floor Lintel Level	
130	ACS-SM1	SITAMARHI	Dumra	Sundari Ramawatar Higher School Bariyarpur	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022	195 SBD of 2022-23	19-10-2022	15	In-Progress	Finishing	
131	ACS-SM1	SITAMARHI	Nanpur	High School Bela Shanti Kutir	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022	195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	15	In-Progress	Ground Floor Roof Level	First Floor Sill Level
132	ACS-SM1	SITAMARHI	Nanpur	S.B.L.C High School,Raipur	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022	195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	15	In-Progress	Ground Floor Roof Level	First Floor Sill Level

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
133	ACS-SM1	SITAMARHI	Runni Saidpur	Ramdaun High School,Morsand	Ecostruction Engineering Works, Patna, Mob. 7411361007	7658	10-10-2022	195 SBD of 2022-23	19-10-2022	15	In-Progress	First Floor Roof Level	
134	ACS-SM1	SITAMARHI	Sursand	Saryu High School,Sursand	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022	195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	15	In-Progress	Ground Floor Roof Level	
135	ACP-SM4	SITAMARHI	Runni Saidpur	M.S. Lalpur Kauria	P.S. Enterprises ,mob.- 8210151513,E-mail- psenterprises1985@gmail.com	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15	In-Progress	Finishing	
136	ACP-SM4	SITAMARHI	Parsauni	M.S. Parsurampur	P.S. Enterprises ,mob.- 8210151513,E-mail- psenterprises1985@gmail.com	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15	In-Progress	Finishing	
137	ACP-SM4	SITAMARHI	Runni Saidpur	M.S. Saidpur	P.S. Enterprises ,mob.- 8210151513,E-mail- psenterprises1985@gmail.com	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15	In-Progress	Finishing	
138	ACP-SM4	SITAMARHI	Dumra	M.S. Social Club	P.S. Enterprises ,mob.- 8210151513,E-mail- psenterprises1985@gmail.com	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15	In-Progress	Finishing	
139	ACP-SM4	SITAMARHI	Dumra	M.S. Pak Tola	P.S. Enterprises ,mob.- 8210151513,E-mail- psenterprises1985@gmail.com	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15	In-Progress	Ground Floor Lintel Level	
140	ACS-SW1	Siwan	Barharia	R.N.S.High School Mahavir ganj	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	15	In-Progress	Plinth level	
141	ACS-SW1	Siwan	Bhagwanpur Hatt	Indra Singh High School Hilsar	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	15	In-Progress	Ground Floor Lintel Level	
142	ACS-SW1	Siwan	Bhagwanpur Hatt	High School Maghar	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	15	In-Progress	Plinth level	
143	ACS-SW1	Siwan	Gorea Kothi	Rajendra High School Pahlejpur	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	15	In-Progress	Layout	
144	ACS-SW1	Siwan	Gorea Kothi	Tapi Prasad High School	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	15	In-Progress	Layout	
145	ACS-SW1	Siwan	Gorea Kothi	Narayan Karmyogi High School	Azazul Haque Khan, Gopalganj, Mob. 8986119786	2771/08.04.2022	08-04-2022	209 SBD of 2022-23	15-11-2022	15	In-Progress	Foundation	
146	ACS-SW2	Siwan	Andar	High School,Andar	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	15	In-Progress	Finishing	
147	ACS-SW2	Siwan	Siswan	Hare Ram Brahmchari High School	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	15	In-Progress	Finishing	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
148	ACS-SW2	Siwan	Siwan	V.M High School cum Inter college	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	15	In-Progress	Finishing	
149	ACP-SW3	Siwan	Pachrukhi	M.S. Tarwara	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	15	In-Progress	Layout	
150	ACP-SW3	Siwan	Barharia	M.S. Dindyalpur	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	15	In-Progress	Layout	
151	ACP-SW3	Siwan	Barharia	M.S. Bhamopali	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	15	In-Progress	Finishing	
152	ACP-SW4	Siwan	Bhagwanpur Hatt	M.S. Mora	Asiana Contract Pvt. Ltd.	3124/26.04.2022	26-04-2022	210 SBD of 2022-23	15-11-2022	15	In-Progress	Layout	Layout
153	ACP-SW4	Siwan	Maharajganj	M.S. Resaura	Asiana Contract Pvt. Ltd.	3124/26.04.2022	26-04-2022	210 SBD of 2022-23	15-11-2022	15	In-Progress	Foundation	Tie beam
154	ACP-SW4	Siwan	Maharajganj	M.S. Gauar	Asiana Contract Pvt. Ltd.	3124/26.04.2022	26-04-2022	210 SBD of 2022-23	15-11-2022	15	In-Progress	Plinth level	
155	ACP-SW4	Siwan	Raghunathpur	U.M.S. Murarpatti	Asiana Contract Pvt. Ltd.	3124/26.04.2022	26-04-2022	210 ^० रक वरि 2022.23 कंजम. 15०१11१2022 रर23186032६	15-11-2022	15	In-Progress	Plinth level	Dismelting require
156	ACS-SU1	SUPAUL	Basantpur	Govt.High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	Plinth level	
157	ACS-SU1	SUPAUL	Chhatapur	Surpat Singh High School,Surpatganj	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	First Floor Roof Level	
158	ACS-SU1	SUPAUL	Chhatapur	R.S.L.N. Vidya Mandir Balua Bazar	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	Ground Floor Lintel Level	
159	ACS-SU1	SUPAUL	Pratapganj	Haji Najibullah High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	First Floor Roof Level	
160	ACS-SU1	SUPAUL	Pratapganj	Public High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	First Floor Roof Level	
161	ACS-SU1	SUPAUL	Raghopur	S.S.H.R.High School Ganpatganj	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	Ground Floor Lintel Level	
162	ACS-SU1	SUPAUL	Raghopur	Lakhichand Sahu High School,Simri Bazar	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	First Floor Roof Level	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
163	ACS-SU1	SUPAUL	Raghopur	Janta Bachha High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	Plinth level	
164	ACS-SU1	SUPAUL	Tribeniganj	High School Jagdiya	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	First Floor Lintel Level	
165	ACS-SU1	SUPAUL	Tribeniganj	High School Koriyapati	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	Finishing	
166	ACS-SU1	SUPAUL	Tribeniganj	R.K.B.A. High School	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA Mob. 9693969028	7600	07-10-2022	228 SBD OF 2022-23	25-11-2022	15	In-Progress	First Floor Roof Level	
167	ACP-SU4	SUPAUL	Raghopur	Gandhi High School Barmotra	Jyotish Kumar Chaudhary, Supaul	257/ 10.01.22	10-01-2022	99 F2 of 2022-23 (23.05.22)	23-05-2022	15	In-Progress	Finishing	
168	ACP-SU4	SUPAUL	Chhatapur	U.H.S. Madhubani	Jyotish Kumar Chaudhary, Supaul	257/ 10.01.22	10-01-2022	99 F2 of 2022-23 (23.05.22)	23-05-2022	15	In-Progress	Finishing	
169	ACS-VS1	Vaishali	Mahua	Y.S.High School,Harpur	Ram Kumar Sahani Mo:9973656122 Email: ramksahani@rediffmail.com	258/ 10.01.22	10-01-2022	130 f2 of 2022-23 (15.07.2022)	15-07-2022	15	In-Progress	Finishing	
170	ACP-VS3	Vaishali	Bidupur	GM.S. Bajidpur	Damcare Construction, Patna	621/ 20.01.22	20-01-2022	382 f2 of 2022-23	28-03-2023	15	In-Progress	Foundation	
171	ACS-WC2	WEST CHAMPARAN	Jogapatti	Baidya Nath High School, Lakshmipur	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022	410 F2 of 2021-22 (14.02.2022)	23-05-2022	15	In-Progress	First Floor Roof Level	
172	ACS-WC2	WEST CHAMPARAN	Mainatand	Laxmi Narayan High School, Pirari	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022	410 F2 of 2021-22 (14.02.2022)	23-05-2022	15	In-Progress	Finishing	
173	ACS-WC2	WEST CHAMPARAN	Narkatiaganj	High School, Sathi	Sanjana Raj , Samastipur, Mob. 7766011141	267/ 10.01.22	10-01-2022	410 F2 of 2021-22 (14.02.2022)	23-05-2022	15	In-Progress	Finishing	
174	ACS-AR1	ARARIA	Forbisganj	B.D.G. Girls High School	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022	161 ^{er} वी 2022.23 03 जू 2022	03-08-2022	15	Not Started	Not Started	
175	ACS-AR1	ARARIA	Narpatganj	Kunkun Devi High School	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022	161 ^{er} वी 2022.23 03 जू 2022	03-08-2022	15	Not Started	Not Started	
176	ACS-AR1	ARARIA	Palasi	L.B.S.S. High School, Palasi	Vidhata Construction, Araria, Mob. 9939230691	3129 / 20-04-2022	20-04-2022	161 ^{er} वी 2022.23 03 जू 2022	03-08-2022	15	Not Started	Not Started	
177	ACP-AR2	ARARIA	Narpatganj	MS Narpatganj	Dilip Kumar, Purnea, Mob. 9631032543	213/ 07.01.22	07-01-2022	284 F2 of 2022-23 23 Jan 2023	23-01-2023	15	Not Started	Not Started	
178	ACS-AW1	ARWAL	Kurtha	Ram Ratan High School, Sachai	Dilip Kumar, Arwal, Mob. 6202507410	212/ 07.01.22	07-01-2022	5 F2 of 2022-23 (04.04.2022)	04-04-2022	15	Not Started	Land not available	H.M. से पत्रांक -73 दिनांक 09.03.2022 एवं पत्रांक -201 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
179	ACP-AW2	ARWAL	Kurtha	M.S. Kurtha	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022	408 F2 of 2021-22 (11.02.2022)	11-02-2022	15	Not Started	Land not available	H.M. से पत्रांक -77 दिनांक 09.03.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
180	ACP-AW2	ARWAL	Kurtha	M.S. Manikpur	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022	408 F2 of 2021-22 (11.02.2022)	11-02-2022	15	Not Started	Land not available	H.M. से पत्रांक -72 दिनांक 09.03.2022 एवं पत्रांक - 204 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
181	ACP-AW2	ARWAL	Sonbhadra Bansi Surajpur	M.S.Sonbhadra	Vision Infrastructure, Mahendru, Patna, Mob. 9801600422	211/ 07.01.22	07-01-2022	408 F2 of 2021-22 (11.02.2022)	11-02-2022	15	Not Started	Land not available	H.M. से पत्रांक -71 दिनांक 09.03.2022 एवं पत्रांक - 205 दिनांक 14.05.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
182	ACP-BK2	BANKA	Amarpur	A.M.S. Amarpur (BOYS)	Santosh Kumar Singh, Deoghar, Mob. 9771745449	190/ 07.01.22	07-01-2022			15	Not Started	Not Started	
183	ACP-BK2	BANKA	Bounsi	UMS Dahua Urdu	Santosh Kumar Singh, Deoghar, Mob. 9771745449	190/ 07.01.22	07-01-2022			15	Not Started	Not Started	
184	ACP-BS3	BEGUSARAI	Cheriya Bariyarpur	GMS Bikrampur	Binod Kumar , Begusarai, Mob. 9431287763	206/ 07.01.22	07-01-2022	89 F2 of 2022-23 (20.05.22)	20-05-2022	15	Not Started	Land Insufficient	Land Insufficient
185	ACP-BS3	BEGUSARAI	Cheriya Bariyarpur	GMS Siuri	Binod Kumar , Begusarai, Mob. 9431287763	206/ 07.01.22	07-01-2022	89 F2 of 2022-23 (20.05.22)	20-05-2022	15	Not Started	Land not available	Land Insufficient
186	ACS-BL1	BHAGALPUR	Nath Nagar	High School, Kajraili	Dream Earthcon Pvt. Ltd., Begusarai, Mob. 9431115629	3128 / 26-04-2022	26-04-2022	102 SBD of 2022-23/ 23.05.2022	23-05-2022	15	Not Started	Land not available	Land not available
187	ACP-BP2	BHOJPUR	Piro	M.S.Nonar	Ganesh Pandey, Bhojpur, Mob. 6201425353	208/ 07.01.22	07-01-2022			15	Not Started	Land not available	Land not available
188	ACS-BX1	BUXAR	Brahampur	High School Nimez Buxar	Sunil Kumar Singh, Udwantnagar, Bhojpur, Mob. 34.36181	209/ 07.01.22	07-01-2022			15	Not Started	Not Started	
189	ACS-BX2	BUXAR	Chousa	Girls High School Chausa, Buxar	Om Prakash Singh, Rohtas, Mob. 9113142438	373/ 13.01.22	13-01-2022			15	Not Started	Land not available	Non-availability of land
190	ACS-EC2	EAST CHAMPARAN	Harsiddhi	Gandhi High School	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022			15	Not Started	Not Started	
191	ACS-EC2	EAST CHAMPARAN	Kotwa	Jata Singh High School	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022			15	Not Started	Not Started	
192	ACS-EC2	EAST CHAMPARAN	Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	Anil Mishra, Bhojpur, Mob. 7667702156	7238 / 22-09-2022	22-09-2022			15	Not Started	Not Started	
193	ACP-EC3	EAST CHAMPARAN	Tetaria	G.M.S. Madhuaha Brit	Chandra Bhsuan Agro Enterprises Pvt. Ltd., East Champaran	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	15	Not Started	Not Started	
194	ACP-EC3	EAST CHAMPARAN	Pakridayal	G.M.S. Pakridayal Girl	Chandra Bhsuan Agro Enterprises Pvt. Ltd., East Champaran	579/ 19.01.22	19-01-2022	475 SBD of 2021-22 (21.03.2022)	21-03-2022	15	Not Started	Not Started	
195	ACP-EC3	EAST CHAMPARAN	Mehsi	G.M.S. Bahadurpur	Chandra Bhsuan Agro Enterprises Pvt. Ltd., East	579/ 19.01.22	19-01-2022	475 SBD of 2021-22	21-03-2022	15	Not Started	Not Started	
196	ACP-EC4	EAST CHAMPARAN	Banjaria	G.M.S. Chailaha	Chandra Bhsuan Agro Enterprises Pvt. Ltd., East	3127/26.04.2022	26-04-2022	80 SBD of 2022-23	12-05-2022	15	Not Started	Not Started	
197	ACP-JM2	JAMUI	Jhajha	Adarsh Asartha M.S.Moahaniya	Rajeev Kumar Singh, Jamui, Mob. 7004009263	203/ 07.01.22	07-01-2022			15	Not Started	Not Started	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
198	ACP-KM2	KAIMUR	Mohania	Sanskrit M.S. Mohaniya	Dhirendra Tiwari, Mob Rohta	2768/08.04.2022	08-04-2022	05 th एप्र २०२३.२४	03-04-2023	15	Not Started	Land not available	
199	ACS-MP	MADHEPURA	Ghailad	Govt. Durga High School Ghailad	Devma Techno Project Pvt. Ltd. (9931125153)					15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
200	ACS-MP	MADHEPURA	Madhepura East	S.N.P.M.S.S. School Madhepura						15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
201	ACS-MP	MADHEPURA	Madhepura East	Ras Bihari High School						15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
202	ACS-MP	MADHEPURA	Madhepura East	Sri Baldeo Bandelal High School Godhaila						15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
203	ACS-MP	MADHEPURA	Murliganj	Yogendra High School						15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
204	ACS-MP	MADHEPURA	Shankarpur	Kari Anant High School (+2)						15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
205	ACS-MP	MADHEPURA	Singheshwar	Project Girls High School						15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
206	ACS-MP	MADHEPURA	Uda-Kishanganj	S.B.J.S. High School						15	Not Started	Not Started	Retender NIT-47/21-22 Technical Evaluation In Process
207	ACS-MB1	MADHUBANI	Andharathadhi	M.R.G. High School, Andharathari	Damcare Construction, Patna	577/ 19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	15	Not Started	Not Started	
208	ACS-MB1	MADHUBANI	Babubarhi	J.B.N.S. High School Madneswar Asthan	Damcare Construction, Patna	577/ 19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	15	Not Started	Not Started	
209	ACS-MB1	MADHUBANI	Harlakhi	High School, Khirhar	Damcare Construction, Patna	577/ 19.01.22	19-01-2022	383 SBD OF 2022-23 date 28-03-2023	28-03-2023	15	Not Started	Not Started	
210	ACP-MB2	MADHUBANI	Madhwapur	U.H.S. Bihari	Sushil Kumar Singh, Mob. 8862953683	5519/20.07.22	20-07-2022			15	Not Started	Not Started	
211	ACP-MG	MUNGER	Bariarpur	M.S. Shakahara Tola	Priyanshu Construction, Deoghar, Mob. 6204884934	198/ 07.01.22	07-01-2022			15	Not Started	Not Started	
212	ACP-MG	MUNGER	Tarapur	M.S. Tarapur	Priyanshu Construction, Deoghar, Mob. 6204884934	198/ 07.01.22	07-01-2022			15	Not Started	Not Started	
213	ACP-MG	MUNGER	Dharhara	M.S. Itwa	Priyanshu Construction, Deoghar, Mob. 6204884934	198/ 07.01.22	07-01-2022			15	Not Started	Not Started	
214	ACP-NL2	Nalanda	Rahui	M.S. Rahui	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/ 19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	15	Not Started	Land not available	Land not available
215	ACP-NL2	Nalanda	Harnaut	U.M.S. Chero	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/ 19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	15	Not Started	Land Insufficient	Insufficient land
216	ACS-PU2	Purnea	Jalalgarh	N.D.Ruungta High School						15	Not Started	Not Started	Retender NIT-10/22-23

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
217	ACS-PU2	Purnea	Kasba	Kala Nand High School Kasba						15	Not Started	Not Started	Retender NIT-10/22-23
218	ACS-PU2	Purnea	Purnea	Zila School Purnea						15	Not Started	Not Started	Retender NIT-10/22-23
219	ACS-PU2	Purnea	Sri Nagar	Govt.High School Sri Nagar Purnea						15	Not Started	Not Started	Retender NIT-10/22-23
220	ACS-RH1	ROHTAS	Akothigola	High School PremNagar Akhorigola	Rajnish Kumar Singh	5564/21.07.2022	21-07-2022	233 [ै] व व 2022:23ए काजम. 26 ^थ 11 ^२ 2022	26-11-2022	15	Not Started	Not Started	Again Re Tender NIT-40/21-22
221	ACP-SP3	Samastipur	Khanpur	M.S. Siropati						15	Not Started	Not Started	Retender NIT-06/22-23
222	ACP-SP3	Samastipur	Sarairanjan	U.M.S Lat Baspura	Silcon Construction India Pvt. Ltd., Muzaffarpur	5521/ Date 06-07-2023	06-07-2023			15	Not Started	Not Started	Retender NIT-06/22-23
223	ACP-SP3	Samastipur	Samastipur	Upgd. M.S. Musapur Bangra						15	Not Started	Not Started	Retender NIT-06/22-23
224	ACP-SP3	Samastipur	Mohiuddin Nagar	U.M.S. Bhasingpur	Govind Yadav, Begusarai, Mob. 9631454800	5520/ Date 06-07-2023	06-07-2023			15	Not Started	Not Started	Retender NIT-06/22-23
225	ACP-SP3	Samastipur	Shivaji Nagar	U.M.S. Parashuram						15	Not Started	Not Started	Retender NIT-06/22-23
226	ACP-SP3	Samastipur	Patori	U.M.S. Kanya Shahpur Undi						15	Not Started	Not Started	Retender NIT-06/22-23
227	ACP-SP3	Samastipur	Mohiuddin Nagar	U.M.S. Nawada	Govind Yadav, Begusarai, Mob. 9631454800	5531 / Date 06-07-2023	06-07-2023			15	Not Started	Not Started	Retender NIT-06/22-23
228	ACP-SP3	Samastipur	Samastipur	U.M.S. Bejha	Silcon Construction India Pvt. Ltd., Muzaffarpur	5530/ 06-07-2023	06-07-2023			15	Not Started	Not Started	Retender NIT-06/22-23
229	ACS-SA	SARAN	Sonepur	S.P.S Seminary	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	15	Not Started	Land NOC awaited	Land Available NOC Awaited
230	ACS-SA	SARAN	Sonepur	Raghubir Singh High School	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	15	Not Started	Land not available	Land not available
231	ACS-SA	SARAN	Sonepur	Gogal Singh High School	Orlex Construction Pvt. Ltd., Patna	1801/04.03.22	04-03-2022	38 SBD of 2022-23 (20.04.2022)	20-04-2022	15	Not Started	Land NOC awaited	Land Available NOC Awaited
232	ACS-SM1	SITAMARHI	Dumra	Sri Mathura High School	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022	195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	15	Not Started	Land Insufficient	
233	ACS-SM1	SITAMARHI	Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand	Engineering Works, Mob- 7411361007, Email- sauravshwet9@gmail.com	7658	10-10-2022	195 SBD of 2022-23 Dt: 19.10.2022	19-10-2022	15	Not Started	Not Started	
234	ACS-SM2	SITAMARHI	Bairganja	Jauharimal High School Bairganja						15	Not Started	Not Started	Retender NIT-10/2022-23
235	ACS-SM2	SITAMARHI	Bathnaha	Shree Ram Prasad High School Purnahiya						15	Not Started	Not Started	Retender NIT-10/2022-23

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
236	ACS-SM2	SITAMARHI	Bathnaha	Rajkiyakrit High School,Bathnaha						15	Not Started	Not Started	Retender NIT-10/2022-23
237	ACS-SM2	SITAMARHI	Parihar	Shree Gandhi High School,Parihar						15	Not Started	Not Started	Retender NIT-10/2022-23
238	ACS-SM2	SITAMARHI	Sonbarsa	Rajkiyekrit Shree Jageshwar High School,Bhutahi						15	Not Started	Not Started	Retender NIT-10/2022-23
239	ACS-SM2	SITAMARHI	Sonbarsa	Project Girls High School ,Bhutahi						15	Not Started	Not Started	Retender NIT-10/2022-23
240	ACP-SM3	SITAMARHI	Sonbarsa	M.S. Bagha	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	12	Not Started	Not Started	
241	ACP-SM3	SITAMARHI	Sonbarsa	U.H.S. Marpa Kachor	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	12	Not Started	Not Started	
242	ACP-SM3	SITAMARHI	Majorganj	M.S. Dumri Kala	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	12	Not Started	Not Started	
243	ACP-SM3	SITAMARHI	Bairganja	M.S. Akhta Bazar Urdu	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	12	Not Started	Not Started	
244	ACP-SM3	SITAMARHI	Suppi	M.S. Barharwa	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	12	Not Started	Not Started	
245	ACP-SM3	SITAMARHI	Parihar	M.S. Sukki Musahrnia	Deepak Kumar, Shashtri Nagar, Patna-23	1302	13-02-2023	83 sbd of 2023-24	10-05-2023	12	Not Started	Not Started	
246	ACP-SM4	SITAMARHI	Dumraon	M.S. Nagarpalika Bhawdepur	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15	Not Started	Land not available	Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
247	ACP-SM4	SITAMARHI	Dumra	M.S. Mehsaul Hindi	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15	Not Started	Land not available	Land not available. Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
248	ACP-SM4	SITAMARHI	Dumra	M.S. Simra	P.S. Enterprises ,mob.-8210151513,E-mail-psenterprises1985@gmail.com	2263/21.03.22	21-03-2022	51 F2 OF 2022-23 (02.05.2022)	02-05-2022	15	Not Started	Land not available	Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT EAST/2022-275, Dt. 12.05.2022
249	ACS-SW2	Siwan	Hussainganj	Sr.Secondary High School Nabiganj Bazar	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	15	Not Started	Not Started	School name correction
250	ACS-SW2	Siwan	Maharajganj	S.B.High School	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	15	Not Started	Not Started	
251	ACS-SW2	Siwan	Raghunathpur	C.B.High School	Priyanshi Enterprises, Patna	580/19.01.22	19-01-2022	361 SBD of 2021-22 (27.01.2022)	27-01-2022	15	Not Started	To be demolished	Dismelting in process
252	ACP-SW3	Siwan	Siwan Sadar	D.A.V.M. School Siwan	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	15	Not Started	Land not available	Land not available
253	ACP-SW3	Siwan	Siwan Sadar	M.S. Jiyay	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	15	Not Started	Land not available	Land not available
254	ACP-SW3	Siwan	Hussainganj	M.S. Hussainganj Boys	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	15	Not Started	Land not available	Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
255	ACP-SW3	Siwan	Siwan Sadar	M.S. Kachahari Siwan	Priyanshi Enterprises, Patna	581/19.01.22	19-01-2022	362 SBD of 2021-22 (27.01.2022)	27-01-2022	15	Not Started	Land not available	Land not available
256	ACS-SU2	SUPAUL	Marauna	Shitalmani High School, Barhara	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
257	ACS-SU2	SUPAUL	Nirmali	N.K.High School	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
258	ACS-SU2	SUPAUL	Nirmali	High School, Nirmali	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
259	ACS-SU2	SUPAUL	Pipra	Satya Dev High School	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
260	ACS-SU2	SUPAUL	Pipra	Jawahar Premlal High School	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
261	ACS-SU2	SUPAUL	Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
262	ACS-SU2	SUPAUL	Supaul	Supaul Higher Secondary School Supaul	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
263	ACS-SU2	SUPAUL	Supaul	B.B.Girls High School	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
264	ACS-SU2	SUPAUL	Supaul	Hazari Senior Secondary School	Damcare Construction, Patna	583/19.01.22	19-01-2022			15	Not Started	Not Started	
265	ACP-SU3	SUPAUL	Supoul	M.S. Laukha	B. S. Solution, Saharsa	584/19.01.22	19-01-2022			15	Not Started	Not Started	
266	ACP-SU3	SUPAUL	Pipra	U.H.S. Ram Nagar	B. S. Solution, Saharsa	584/19.01.22	19-01-2022			15	Not Started	Not Started	
267	ACP-SU3	SUPAUL	Supaul	U.H.S. Basbitti	B. S. Solution, Saharsa	584/19.01.22	19-01-2022			15	Not Started	Not Started	
268	ACP-SU3	SUPAUL	Kishanpur	U.H.S. Fulwariya	B. S. Solution, Saharsa	584/19.01.22	19-01-2022			15	Not Started	Not Started	
269	ACP-SU3	SUPAUL	Marauna	M.S. Parsauni	B. S. Solution, Saharsa	584/19.01.22	19-01-2022			15	Not Started	Not Started	
270	ACP-SU4	SUPAUL	Saraigarh	U.H.S. Pipra Khurd	Jyotish Kumar Chaudhary, Supaul	257/10.01.22	10-01-2022	99 F2 of 2022-23 (23.05.22)	23-05-2022	15	Not Started	Land not available	Land not available
271	ACS-VS1	Vaishali	Bidupur	High School Chandpura	Ram Kumar Sahani Mo:9973656122 Email: ramksahani@rediffmail.com	258/10.01.22	10-01-2022	130 F2 of 2022-23 (15.07.2022)	15-07-2022	15	Not Started	To be demolished	Old Building desmentaling in progress.
272	ACP-VS2	Vaishali	Hajipur	GM.S. Dighi Kala	M/s Tribhuwan Traders (Prop- Anil Kumar), Mo.9934909098 Email: tribhuwantraderss@gmail.com	620/20.01.22	20-01-2022	90 F2 of 2022-23 (20.05.22)	20-05-2022	15	Not Started	Not Started	Requested to CE for site specific drawing by Letter No. 307, Dt. 26.05.2022
273	ACS-WC1	WEST CHAMPARAN	Ramnagar	Gutti Lal G.H.S. Ramnagar	Minni Devi Siwan 916264306	2430/28.03.2022	28-03-2022	100 F2 of 2022-23 (23.05.22)	23-05-2022	15	Not Started	Land not available	Land not available
274	ACS-WC2	WEST CHAMPARAN	Chanpatia	H.S. Chanpatia	Sanjana Raj , Samastipur, Mob. 7766011141	267/10.01.22	10-01-2022	410 F2 of 2021-22 (14.02.2022)	14-02-2022	15	Not Started	The tree is	The Tree is

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Agreement No. & Date	Date of Commencement/Work Order	Duration (in Months)	Physical Status	Physical Description1	Remarks
275	ACP-NL2	Nalanda	Biharsharif	Urdu M.S. Bari Dargah	Kumar Saroj, Quamruddinganj, Biharsharif. Mob. 7762865959	578/ 19.01.22	19-01-2022	128 sbd of 2021-22(14.07.2022)	14-07-2022	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
276	ACP-VS3	Vaishali	Bidupur	G.M.S. Bidupur	Damcare Construction, Patna	621/ 20.01.22	20-01-2022	382 f2 of 2022-23	28-03-2023	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
277	ACP-VS3	Vaishali	Bidupur	G.M.S. Panapur Dharpur	Damcare Construction, Patna	621/ 20.01.22	20-01-2022	382 f2 of 2022-23	28-03-2023	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
278	ACP-VS3	Vaishali	Mahua	G.M.S. Mahua Balak	Damcare Construction, Patna	621/ 20.01.22	20-01-2022	382 f2 of 2022-23	28-03-2023	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
279	ACP-VS3	Vaishali	Patepur	GM.S. Dabhaich	Damcare Construction, Patna	621/ 20.01.22	20-01-2022	382 f2 of 2022-23	28-03-2023	15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
280	ACP-VS3	Vaishali	Mahua	Gmm Nilkanthpur	Damcare Construction, Patna	621/ 20.01.22	20-01-2022			15	Dropped	Dropped	Dropped vide letter no. 5931 date 20-09-2021
Total						258	257	225					