

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of schools building of Senior Secondary School (SSS) - 513

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
1	SSS-1021	ARWAL	Karpi	Upgraded High School Murari	Dhananjay Kumar	611	24-01-2020	--	196 F2 of 2020-21 Dt.- 01.12.2021	01-12-2021	28-02-2023	15 Months	Handover	Handover	
2	SSS-1050	BEGUSARAI	Begusarai	Uhs Bahdarpur	Daya Ram Singh	1182	13-02-2020	--	206 F2 of 2020-21 Date 25-02-2021	25-02-2021	24-05-2022	15 Months	Handover	Handover	
3	SSS-1055	BEGUSARAI	Dandari	Uhs Bank	Sanjay Kumar Mob. 9430003830	7819	18-11-2021	--	313 F2 OF 21-22	06-01-2022	05-04-2023	15 Months	Handover	Handover	
4	SSS-1058	BEGUSARAI	Dandari	Uhs Dandari	Sanjay Kumar	3929	25-06-2021	--	236 F2 of 2021-22 Date- 13.12.2021	13-12-2021	12-03-2023	15 Months	Handover	Handover	
5	SSS-1071	BUXAR	Itarhi	Uhs Bhitihara	Sanjay Kumar Singh	1194	13-02-2020	--	85 F2 of 2021-22/15.09.2021	15-09-2021	14-12-2022	15 Months	Handover	Handover	
6	SSS-1139	GAYA	Khizersarai	U.H.S. Khizersarai	M/s Badhe Const.	1242	14-02-2020	--	255 F2 of 2021-22 Dt.- 20.12.2021	20-12-2021	19-03-2023	15 Months	Handover	Handover	
7	SSS-1178	JAMUI	Sikandra	U.H.S.Khardih	Maa vaishnavi Infrazone	1036	12-02-2020	--	58 F2 of 2021-22 Date- 13.08.2021	13-08-2021	12-11-2022	15 Months	Handover	Handover	
8	SSS-1180	JAMUI	Chakai	U.H.S.Bongi	Santosh Kumar Singh	4101	01-07-2021	--	107 F2 of 2021-22 date 29/09/2021	29-09-2021	28-12-2022	15 Months	Handover	Handover	Handover 21-12-22
9	SSS-1181	JAMUI	Chakai	U.H.S.Narodih	Sudesh Kumar Singh & Const. Pvt. Ltd.	6672	30-09-2021	--	228 f2 of 21-22	10-12-2021	09-03-2023	15 Months	Handover	Handover	
10	SSS-1187	JAMUI	Sikandra	U.H.S.Mahadev Simaria	Sudesh Kumar Singh & Const. Pvt. Ltd.	8061	25-11-2021	--	341 F2 of 2020-21 Date- 19.01.2022 (1,69,68,480/-)	19-01-2022	18-04-2023	15 Months	Handover	Handover	
11	SSS-1189	JAMUI	Sikandra	U.H.S.Talsaharsa	Shailendra Kumar	1093	12-02-2020	--	60 F2 OF 2021-22 Date 13/08/2021	13-08-2021	12-11-2022	15 Months	Handover	Handover	
12	SSS-1182	JAMUI	Aliganj	U.H.S Hilsa Kodavaria	Maa vaishnavi Infra zone	1090	12-02-2020	--	59 F2 of 2021-22 date 13-08-2021	13-08-2021	12-11-2022	15 Months	Handover	Handover	
13	SSS-1219	KATIHAR	Manihari	Uhs Madarichak	Umesh Kumar Singh	6713	01-10-2021	--	197 F2 of 2021-22 (01.12.2021)	01-12-2021	28-02-2023	15 Months	Handover	Handover	
14	SSS-1272	MADHEPURA	Madhepura	U.H.S.S. Maliya	Amit Kumar, Madhepura, Mob. 9431254637	6257	14-09-2021	--	189 F2 of 2021-22, 29-11-2021 (19339673)	29-11-2021	28-02-2023	15 Months	Handover	Handover	
15	SSS-1286	MADHEPURA	Gamhariya	Bhikha Kanya U.H.S.S. Parwaha	Nishant Nilay	5801	25-08-2021	--	202 SBD of 2021-22, 03-12-2021 (19805838)	03-12-2021	02-03-2023	15 Months	Handover	Handover	
16	SSS-1298	Nawada	Hisua	Upgraded High School Srirampur	Kiran Devi	1686	03-03-2020	--	315 F2 OF 21-22	06-01-2022	05-04-2023	15 Months	Handover	Handover	Structure complete
17	SSS-1306	Nawada	Rajauli	Upgraded High School Karigaon	Chandra Bhusan Kumar Mob.- 7903607486	7131	23-10-2021	--	185 F2 of 2021-22 Dt. 26.11.2021	26-11-2021	25-02-2023	15 Months	Handover	Handover	Structure Complete Plaster Work in progress
18	SSS-1307	Nawada	Sirdala	Upgraded High School Bulua Tary	Surendra Kumar	1441	20-02-2020	--	66 F2 of 2021-22 Dt. 18.08.2021	18-08-2021	17-11-2022	15 Months	Handover	Handover	Completed date 17-11-2022
19	SSS-1309	Nawada	Hisua	Upgraded High School Dafalpur	Kiran Devi	1035	12-02-2020	--	314 F2 OF 2021-22	06-01-2022	05-04-2023	15 Months	Handover	Handover	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
20	SSS-1315	Patna	Masaurhi	U.H.S. Karai	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	521	22-01-2020	--	02 F2 of 2020-21 dated- 12.05.2020/ 169.81	12-05-2020	11-08-2021	15	Handover	Handover	
21	SSS-1328	Purnea	Barhara Kothi	Upgraded H S Balu Tol	Prashanth Const.	1687	03-03-2020	--	51 F2 of 2021-22 (04.08.2021)	04-08-2021	03-11-2022	15 Months	Handover	Handover	
22	SSS-1338	Purnea	Purnea East	Upgraded H S Madarpur	Ranjeet Kumar	6301	16-09-2021	--	342 f2 of 2021-22	29-01-2022	28-04-2023	15 Months	Handover	Handover	
23	SSS-1380	Samastipur	Vidyapatinar	Uhs Simari	Vinod Kumar Singh	6460	23-09-2021	--	152 F2 of 2021-22 Dated-03.11.21	03-11-2021	02-02-2023	15 Months	Handover	Handover	
24	SSS-1425	Samastipur	Samastipur	U.H.S. Laguniya Raghukanth	Binod Kumar Singh (9431898568)	2124	13-03-2020	--	210 F2 of 2020-21 Dated 25.02.2021	25-02-2021	24-05-2022	15 Months	Handover	Handover	
25	SSS-1439	Siwan	Mairwa	Upg. High School, Bilaspur	Shashi Kumar Singh	2120	13-03-2020	--	11 F2 of 2021-22	23-06-2021	22-09-2022	15 Months	Handover	Handover	
26	SSS-1456	Siwan	Siwan Sadar	Upg. High School, Bindusar Hammid	Balindra Choudhary	2117	13-03-2020	--	49 F2 OF 2021-22 Date 3-8-2021	03-08-2021	02-11-2022	15 Months	Handover	Handover	
27	SSS-1460	SUPAUL	Chhattapur	Uhs Lalganj Tilathi	Rajeev Kumar	1730	03-03-2020	--	115 SBD of 2021-22, 05-10-2021	05-10-2021	04-01-2023	15 Months	Handover	Handover	
28	SSS-1470	SUPAUL	Pratapganj	Uhs Diwanganj	Avinash Kumar Singh	1731	03-03-2020	--	212 SBD of 2021-22, 06-12-2021	06-12-2021	05-03-2023	15 Months	Handover	Handover	
29	SSS-1471	SUPAUL	Saraigarh Bapatiahi	Uhs Chandpipar	Rajeev Kumar	1733	03-03-2020	--	116 SBD of 2021-22, 05-10-2021	05-10-2021	04-01-2023	15 Months	Handover	Handover	
30	SSS-1026	AURANGABAD	Aurangabad	Uhs Chatra	M/s A N K Enterprises	610	24-01-2020	--	119 F2 OF 2022-23	31-05-2022	30-08-2023	15 Months	Completed	Completed	
31	SSS-1041	BANKA	Bousi	U.H.S Gokula	Anand Kumar	1185	13-02-2020	--	96 F2 of 21-22 (22..9.21)	22-09-2021	21-12-2022	15 Months	Completed	Completed	
32	SSS-1061	BEGUSARAI	Chhaurahi	Uhs Sahpur Patla	Ray & Raj Enigneering Private Limited	3700	16-06-2021	--	178 F2 of 2021-22 Date- 24.11.2021	24-11-2021	23-02-2023	15 Months	Completed	Completed	
33	SSS-1062	BEGUSARAI	Begusarai	Uhs Maharathpur	Agni Kumar Singh, Begusarai, Mob. 9955164586	4487	15-07-2021	--	249 F2 of 2021-22 Date- 17.12.2021	17-12-2021	16-03-2023	15 Months	Completed	Completed	
34	SSS-1063	BEGUSARAI	Barauni	Uhs Jaimra	Mritunjay Kumar	6616	30-09-2021	--	459 F2 of 2021-22	04-03-2022	03-06-2023	15 Months	Completed	Completed	
35	SSS-1065	BEGUSARAI	Matihani	Uhs Mahajee	Ram Nuwas Kumar	6618	30-09-2021	--	328 F2 of 2021-22 Date- 17.01.2022	17-01-2022	16-04-2023	15 Months	Completed	Completed	
36	SSS-1131	GAYA	Conch	U.H.S. Kabar	Dhananjay Kumar	2122	13-03-2020	--	287 f2 of 21-22	28-12-2021	27-03-2023	15 Months	Completed	Completed	
37	SSS-1141	GAYA	Tikari	U.H.S. Makhpa	Om Shakti Const.(prop- Anil kumar)	1241	14-02-2020	--	438 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	Completed	Completed	
38	SSS-1153	GAYA	Gaya Sadar	U.H.S. Krit Nawada	Chandra Bhusan Kumar Mob.- 7903607486	4499	15-07-2021	--	44 F2 of 2021-22 Dt. 28.07.2021	28-07-2021	27-10-2022	15 Months	Completed	Completed	
39	SSS-1156	GAYA	Atari	U.H.S. Narawat	Jai Kumar	1284	18-02-2020	--	108 F2 of 2021-22 Dt.-29.09.2021	29-09-2021	28-12-2022	15 Months	Completed	Completed	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
40	SSS-1159	GAYA	Gurua	U.H.S. Raghunathkhap	Mony Construction	6670	30-09-2021	--	159 F2 of 2021-22 Dt.- 15.11.2021	15-11-2021	14-02-2023	15 Months	Completed	Completed	Structure complete (Inner Plaster& Kota work in progress Work in progress)
41	SSS-1184	JAMUI	Sono	U.H.S Churhait	Ashok Kumar Singh	1100	12-02-2020	--	17 F2 OF 2020-21 Date 23/07/2021	23-07-2021	22-10-2022	15 Months	Completed	Completed	
42	SSS-1188	JAMUI	Sono	U.H.S.Keshofarka	Ashok Kumar Singh	1289	18-02-2020	--	18 F2 OF 2020-21 Date 29/06/2021	29-06-2021	28-09-2022	15 Months	Completed	Completed	Building work complete
43	SSS-1190	JEHANABAD	Makhdumpur	Uhs Kurthadih	Satish Kumar	1283	18-02-2020	--	04 F2 of 2020-21 Dt.- 14.05.2021	14-05-2021	13-08-2022	15 Months	Completed	Completed	
44	SSS-1191	JEHANABAD	Makhdumpur	Uhs Charh	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6611	30-09-2021	--	160 F2 of 2021-22 Dt.- 22.11.2021	22-11-2021	21-02-2023	15 Months	Completed	Completed	Structure complete plaster work in progress
45	SSS-1194	JEHANABAD	Ghoshi	Uhs Ranganj	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6609	30-09-2021	--	458 F2 of 2021-22	03-03-2022	02-06-2023	15 Months	Completed	Completed	Structure complete (Kota Laying Work in progress)
46	SSS-1203	KAIMUR	Kudra	U.H.S. Kharahna	SAB construction, Rohtas, Mob. 725058322	6607	30-09-2021	--	426 F2 OF 2021-22	19-02-2022	18-05-2023	15 Months	Completed	Completed	Complete 31-01-2023
47	SSS-1225	KHAGARIA	Gogri	U.H.S Patla Samaspur	Prasar Remodeling & construction Pvt Ltd.	6717	01-10-2021	--	232 F2 of 2021-22 Date- 10.12.2021 (1,95,97,992/-)	10-12-2021	09-03-2023	15 Months	Completed	Completed	
48	SSS-1233	KHAGARIA	Beldaur	U.H.S Telihar	Sanjay Kumar	6700	01-10-2021	--	235 F2 of 2021-22 Date- 13.12.2021 (1,95,21,566/-)	13-12-2021	12-03-2023	15 Months	Completed	Completed	Handover in process
49	SSS-1250	LAKHISARAI	Suryagarha	U.H.S Husaina	Maa vaishnavi Infra zone	1326	19-02-2020	--	77 F2 2021-22 date 1-9-2021	01-09-2021	30-11-2022	15 Months	Completed	Completed	
50	SSS-1279	MADHEPURA	Puraini	U.H.S.S. Chatanma	M/S Sona Infrastructure(Prop-Md salman)	1489	25-02-2020	--	223 F2 of 2021-22, 09-12-2021 (19363813)	09-12-2021	08-03-2023	15 Months	Completed	Completed	
51	SSS-1280	MADHEPURA	Puraini	U.H.S.S. Durgapur	Ananya Construction, Patna, Mob. 9334745882	6841	06-10-2021	--	173 F2 of 2021-22, 23-11-2021 (19450860)	23-11-2021	22-02-2023	15 Months	Completed	Completed	
52	SSS-1283	MADHEPURA	Chousa	UPGRADED H.S CHIRORI/Ajgaiwa	Sona Infrastructure	7144	23-10-2021	--	224 F2 of 2021-22, 09-12-2021 (19647055)	09-12-2021	08-03-2023	15 Months	Completed	Completed	
53	SSS-1308 (SSS-NW)	Nawada	Govindpur	Upgraded High School Mahawara	Gokul Vasudev Constrn. Pvt. Ltd.	301	01-01-2021	--	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	11-04-2023	15 Months	Completed	Completed	
54	SSS-1310 (SSS-NW)	Nawada	Nardiganj	Upgraded High School Sambhri	Gokul Vasudev Constrn. Pvt. Ltd.	301	01-01-2021	--	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	11-04-2023	15 Months	Completed	Completed	Structure Complete Plaster Work in progress
55	SSS-1421	Samastipur	Shivajinagar	U.H.S .Vidyalaya Ballipur	Ray & Raj Enigneering Private Limited	8269	01-12-2021	--	336 F2 of 2021-22 date 18-01-2022	18-01-2022	17-04-2023	15 Months	Completed	Completed	
56	SSS-1422	Samastipur	Hasanpur	U.H.Sakarpura	Ray & Raj Enigneering Private Limited	6528	24-09-2021	--	318 F2 OF 2021-22 date 10-01-22	10-01-2022	09-04-2023	15 Months	Completed	Completed	
57	SSS-1437	Siwan	Darauli	Upg. High School, Balahu Girls	G M Construction	2121	13-03-2020	--	211 F2 of 2020-21	25-02-2021	24-05-2022	15 Months	Completed	Completed	
58	SSS-1445	Siwan	Bhagwanpur Haat	Upg. High School, Pandit Ke Rampur	Shiv Shankar Singh Contract Pvt.Ltd	2180	16-03-2020	--	20 F2 of 2021-22 & 29.06.21	29-06-2021	28-09-2022	15 Months	Completed	Completed	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
59	SSS-1485	WEST CHAMPARAN	Bettiah	U.H.S. Barwat Sena	Raj Kumar	1728	03-03-2020	--	209 SBD of 2020-21 (25.02.2021)	25-02-2021	24-05-2022	15 Months	Completed	Completed	
60	SSS-1476	WEST CHAMPARAN	Madhubani	U.H.S Sohagi Barwa	Sharda Chandel Contract Pvt.Ltd.	1678	03-03-2020	--	372 sbd of 21-22	31-01-2022	30-04-2023	15 Months	Completed	Completed	
61	SSS-1481	WEST CHAMPARAN	Madhubani	U.H.S Nainaha Chiurahi	Sharda Chandel Contract Pvt.Ltd.	1695	03-03-2020	--	374 SBD OF 2021-2022 Date 31.1.22	31-01-2022	30-04-2023	15 Months	Completed	Completed	
62	SSS-1487	WEST CHAMPARAN	Bhitaha	U.H.S Baluwadwa	Laksh Grih Contract Pvt. Ltd.	1732	03-03-2020	--	369 SBD OF 2021-2022	31-01-2022	30-04-2023	15 Months	Completed	Completed	
63	SSS-1491	WEST CHAMPARAN	Madhubani	U.H.S Pakrihawa Daunaha	Sharda Chandel Contract Pvt.Ltd.	1984	09-03-2020	--	376 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	Completed	Completed	
64	SSS-1497	WEST CHAMPARAN	Madhubani	Uhs Baghwa	Laksh Grih Contract Pvt. Ltd.	3627	11-06-2021	--	370 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	Completed	Completed	
65	SSS-1499	WEST CHAMPARAN	Sikta	U.H.S Dhankutwa	Sakal Deo Mishra	5795	25-08-2021	--	121 SBD of 2021-22, 07.10.21, / (Rs18155081.00)	07-10-2021	06-01-2023	15 Months	Completed	Completed	
66	SSS-1501	WEST CHAMPARAN	Majhauia	U.H.S Dhokrahan	Anil Kumar Mishra	4800	28-07-2021	--	321 sbd of 21-22	11-01-2022	10-04-2023	15 Months	Completed	Completed	
67	SSS-1502	WEST CHAMPARAN	Jogapatti	Govt. U.H.S.Chamainia	Anil Kumar Mishra	4802	28-07-2021	--	322 sbd of 21-22	11-01-2022	10-04-2023	15 Months	Completed	Completed	
68	SSS-1504	WEST CHAMPARAN	Sikta	U.H.S Mahesada	Satish Kumar	5794	25-08-2021	--	110 SBD of 2021-22 ,01.10.2021 , (Rs.20152001.00)	01-10-2021	31-12-2022	15 Months	Completed	Completed	
69	SSS-1506	WEST CHAMPARAN	Bhitaha	U.H.S Lakshmipur	Laksh Grih Contract Pvt. Ltd.	3624	11-06-2021	--	371 SBD OF 2021-2022 date 31-1-22	31-01-2022	30-04-2023	15 Months	Completed	Completed	
70	SSS-1001	ARARIA	Palasi	Uhs Maldwar	M/s Vaishnavi Enterprises	861	05-02-2020	--	154 sbd of 21-22 05-11-2021	05-11-2021	04-02-2023	15 Months	In-Progress	Second Floor Lintel Level	
71	SSS-1002	ARARIA	Palasi	Uhs Chandi Pur	M/S Vaishnavi Enterprises	4336	12-07-2021	--	346 sbd of 21-22 21-01-2022	21-01-2022	20-04-2023	15 Months	In-Progress	Finishing	
72	SSS-1003	ARARIA	Palasi	Uhs Karor Dighli	M/S Vidhata Construction.	4713	26-07-2021	--	298 SBD of 2021-22 29.12.2021	29-12-2021	28-03-2023	15 Months	In-Progress	Finishing	
73	SSS-1004	ARARIA	Narpatganj	Uhs Sonapur	M/s Om Sai Construction	4746	26-07-2021	--	74 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	Ground Floor Roof Level	
74	SSS-1006	ARARIA	Narpatganj	Uhs Bardaha Noniya Tola	M/s Om Sai Construction	368	13-01-2022	--	76 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	First Floor Lintel Level	
75	SSS-1007	ARARIA	Narpatganj	Ms Cum Uhs Fatehpur Pithaura	M/s Om Sai Construction	369	13-01-2022	--	77 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	First Floor Lintel Level	
76	SSS-1008	ARARIA	Forbesganj	Uhs Pipra	M/s Om sai Construction Enterprises	614	24-01-2020	--	78 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	Ground Floor Roof Level	
77	SSS-1009	ARARIA	Bhargama	Uhs Jai Nagar	Kirani Ray, Samastipur	1963	08-03-2022	--	171 sbd of 2022-23 date 22-08-2022	22-08-2022	21-11-2023	15 Months	In-Progress	First Floor Lintel Level	First Floor Sill Level

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (In Months)	Physical Status	Physical Description ¹	Remarks
78	SSS-1010	ARARIA	Bhargama	Uhs Raghunathpur East	Manoj Kumar	7123	22-10-2021	--	258 SBD of 2021-22 (21.12.2021)	21-12-2021	20-03-2023	15 Months	In-Progress	Finishing	
79	SSS-1011	ARARIA	Bhargama	Uhs Adi Rampur	M/S Vidhata Construction.	7122	22-10-2021	--	297 sbd of 2021-22	29-12-2021	28-03-2023	15 Months	In-Progress	Second Floor Lintel Level	
80	SSS-1012 (SSS-AR)	ARARIA	Bhargama	Uhs Charaiya	Shree Shardha Construction Co. (8967855108)	9217	23-12-2021	--	421 SBD OF 2021-22	18-02-2022	17-05-2023	15 Months	In-Progress	Finishing	
81	SSS-1013 (SSS-AR)	ARARIA	Bhargama	Uhs Bhatgama	Shree Shardha Construction Co. (8967855108)	9217	23-12-2021	--	421 SBD OF 2021-22	18-02-2022	17-05-2023	15 Months	In-Progress	Finishing	
82	SSS-1014	ARARIA	Raniganj	Uhs Thek Pura	Kunal Kush	4506	15-07-2021	--	241 SBD of 2021-22 (15.12.2021)	15-12-2021	14-03-2023	15 Months	In-Progress	Finishing	
83	SSS-1015	ARARIA	Araria	Uhs Dabhara Saranpur	Kunal Kush	4749	26-07-2021	--	330 sbd of 21-22	10-02-2022	09-05-2023	15 Months	In-Progress	Finishing	
84	SSS-1016	ARARIA	Sikti	Uhs Thenga Pur	Kunal Kush	4505	15-07-2021	--	66 SBD of 2022-23 (07.05.2022)	07-05-2022	06-08-2023	15 Months	In-Progress	Finishing	
85	SSS-1018	ARARIA	Kursakanta	U.H.S Haldhara Hat	Dilip Kumar	615	24-01-2020	--	257 SBD of 2021-22 (20.12.2021)	20-12-2021	19-03-2023	15 Months	In-Progress	Second Floor Lintel Level	
86	SSS-1019	ARARIA	Jokihat	Uhs Bahar Bari	Kunal Kush	4751	26-07-2021	--	331 sbd of 21-22	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing	
87	SSS-1005	ARARIA	Narpatganj	Uhs Mirdaul	M/s Om Sai Construction	367	13-01-2022	--	75 SBD OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	Plinth level	Old building to be demolished
88	SSS-1020	ARWAL	Sonbhadra Bansi Surya	Upgraded High School Sherpur Hindi	Mukesh Kumar	1168	13-02-2020	--	357 f2 of 2021-22	27-07-2021	26-10-2022	15 Months	In-Progress	Ground Floor Roof Level	
89	SSS-1025	AURANGABAD	Aurangabad	Uhs Ora	Abhimanyu Kumar	609	24-01-2020	--	9 f2 21-22	17-06-2021	16-09-2022	15 Months	In-Progress	Finishing	
90	SSS-1028	AURANGABAD	Madanpur	Uhs Taradiha	Azazul Haque Khan, Gopalganj, Mob. 8986119786	6019	03-09-2021	--	79 F2 OF 2022-23	12-05-2022	11-08-2023	15 Months	In-Progress	Ground Floor Roof Level	
91	SSS-1030	AURANGABAD	Nabinagar	Uhs Shiv Sagar	Surendra Kumar Singh	6674	30-09-2021	--	451 F2 OF 2021-22	02-03-2022	01-06-2023	15 Months	In-Progress	Finishing	Structure complete (Inner& Plster Work in progress)
92	SSS-1031	AURANGABAD	Nabinagar	Uhs Benghai	Manoj Singh	3703	16-06-2021	--	162 F2 2021-2022	16-11-2021	15-02-2023	15 Months	In-Progress	Finishing	Structure complete (Inner& Plster Work in progress)
93	SSS-1033	AURANGABAD	Rafiganj	Uhs Fesra	M/s A N K Enterprises	1088	12-02-2020	--	205 F2 of 2020-21 Dt.- 21.02.2021	21-02-2021	20-05-2022	15 Months	In-Progress	Finishing	Structure complete (Inner& Plster Work in progress)
94	SSS-1037	AURANGABAD	Barun	Uhs Barauli	Abhimanyu Kumar	1438	20-02-2020	--	253 f2 of 21-22	17-12-2021	16-03-2023	15 Months	In-Progress	Second Floor Lintel Level	
95	SSS-1038	AURANGABAD	Goh	Uhs Sagarpur	Dhananjay Kumar, Arwal, Mob. 9801189346	3933	25-06-2021	--	295 F2 2021-2022 Dt.- 29.12.2021	29-12-2021	28-03-2023	15 Months	In-Progress	Second Floor Lintel Level	
96	SSS-1027	AURANGABAD	Obra	Uhs Aranda	Budha Construction, Gaya, Mob. 9472945286	3519	19-04-2023	--	124 th ठग र्व 2023.24 फागुन 16, 06.2023	16-06-2023		15 Months	In-Progress	Foundation	Retender NIT-27/22-23
97	SSS-1032	AURANGABAD	Rafiganj	Uhs Barahi Hindi	ANK Enterprises, Patna, Mob. 7310007888	4752	26-07-2021	--	283 F2 OF 2022-23	23-01-2023	22-04-2024	15 Months	In-Progress	First Floor Roof Level	Land not available.H.M, Letter No-226 , Dt- 20.05.2022

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (In Months)	Physical Status	Physical Description ¹	Remarks
98	SSS-1035	AURANGABAD	Deo	Uhs Rawal Bigha	Manoj Singh	4112	10-07-2021	5139 / 24-06-2023		24-06-2023	23-09-2024	15 Months	In-Progress	Foundation	Site Selection not done. H.M, Letter No-227 , Dt- 20.05.2022
99	SSS-1042	BANKA	Amarpur	U.H.S Kolbugurg	Pramod Kumar	9435	13-01-2022	--	111 F2 OF 2022-23	30-05-2022	29-08-2023	15 Months	In-Progress	Finishing	
100	SSS-1044	BANKA	Chandan	U.H.S Siljori	Lal Rupak Kumar Singh	1179	13-02-2020	--	69 F2 of 21-22 (25..8.21)	25-08-2021	24-11-2022	15 Months	In-Progress	Finishing	
101	SSS-1046	BANKA	Banka	U.H.S Basberwa	Anand Kumar	1180	13-02-2020	--	56 F2 of 21-22 (10.8.21)	10-08-2021	09-11-2022	15 Months	In-Progress	Finishing	
102	SSS-1047	BANKA	Shambhuganj	U.H.S Warsabad	Anand Kumar, Patna, Mob. 9934062407	3699	16-06-2021	--	237 F2 21-22 13.12.21 / 170.509	13-12-2021	12-03-2023	15 Months	In-Progress	Finishing	
103	SSS-1048 (SSS-BK)	BANKA	Barahat	U.H.S Tappadih	Ananya Infracity (Prop. Duddi Kumari,) (9031027170)	9240	24-12-2021	--	312 f2 of 21-22	05-01-2022	04-04-2023	15 Months	In-Progress	Finishing	
104	SSS-1049	BEGUSARAI	Chhaurahi	Uhs Amari	Raja Enterprises&co.	1181	13-02-2020	--	23 F2 of 2021-22 Date - 01.07.2021.	01-07-2021	30-09-2022	15 Months	In-Progress	Finishing	
105	SSS-1051	BEGUSARAI	Barauni	Uhs Amarpur	Ram Babu Singh	4753	26-07-2021	--	95 F2 OF 2022-23	20-05-2022	19-08-2023	15 Months	In-Progress	Second Floor Lintel Level	
106	SSS-1052	BEGUSARAI	Mansoorchak	Uhs Naipur Bahrapur	Ram Babu Singh	4754	26-07-2021	--	96 F2 OF 2022-23	20-05-2022	19-08-2023	15 Months	In-Progress	Second Floor Lintel Level	
107	SSS-1053	BEGUSARAI	Garhpura	Uhs Korai	Kanchan Engicons Private Limited, Samastipur, Mob. 7979814575	3701	16-06-2021	--	87 F2 of 2021-22 Date- 16.09.2021	16-09-2021	15-12-2022	15 Months	In-Progress	Finishing	
108	SSS-1056 (SSS-BS)	BEGUSARAI	Bachhwara	Uhs Chakiya Chiranjeevipur	Tanyansh Construction and Consultancy Pvt. Ltd.	9238	24-12-2021	--	403 F2 of 2021-22	10-02-2022	09-05-2023	15 Months	In-Progress	Second Floor Lintel Level	
109	SSS-1057	BEGUSARAI	Chhaurahi	Uhs Aijni	Raja Enterprises&co.	1183	13-02-2020	--	24 F2 of 2021-22 Date- 01.07.2021	01-07-2021	30-09-2022	15 Months	In-Progress	Finishing	
110	SSS-1059	BEGUSARAI	Begusarai	Uhs Iniyaar	Guddu Kumar, Patna city, Patna	3930	25-06-2021	--	117 f2 of 21-22	05-10-2021	04-01-2023	15 Months	In-Progress	First Floor Roof Level	
111	SSS-1066	BEGUSARAI	Dandari	Uhs Meha	Nand Kishor Prasad Singh	1193	13-02-2020	--	158 F2 of 2020-21 Date- 15.11.2021	15-11-2021	14-02-2023	15 Months	In-Progress	Finishing	
112	SSS-1068	BHOJPUR	Agiaon	U.H.S Karwasin	Dhananjay Kumar, Arwal, Mob. 9801189346	6617	01-10-2021	--	286 f2 of 2021-22	28-12-2021	27-03-2023	15 Months	In-Progress	Second Floor Roof Level	
113	SSS-1073	BUXAR	Chakki	Uhs Liladharpur	Rohit Kumar ojha	1196	13-02-2020	--	12 F2 of 2021-22/28.06.21	28-06-2021	27-09-2022	15 Months	In-Progress	Finishing	
114	SSS-1076	DARBHANGA	Kusheshwar Asthan East	Uhs Adalpur	M/S Tara Construction	4504	15-07-2021	--	367 sbd of 2021-22	29-01-2022	28-04-2023	15 Months	In-Progress	Finishing	
115	SSS-1077	DARBHANGA	Baheri	Uhs Gujrauli Ramauli	M/s Tara Const.	1195	13-02-2020	--	333 F2 of 2021-22 Date- 18-01-2022	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing	
116	SSS-1079	DARBHANGA	Benipur	Uhs Sajjanpura	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1095	12-02-2020	--	201 F2 OF 2020-21, DATED-24.02.2021	24-02-2021	23-05-2022	15 Months	In-Progress	Finishing	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (In Months)	Physical Status	Physical Description ¹	Remarks
117	SSS-1080	DARBHANGA	Kusheshwar Asthan West	Uhs Beri	M/s Tara Const.	1198	13-02-2020	--	334 f2 of 21-22	18-01-2022	17-04-2023	15 Months	In-Progress	Second Floor Lintel Level	
118	SSS-1081	DARBHANGA	Baheri	Uhs Madhuban	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1199	13-02-2020	--	197 F2 of 2020-21 Dated 23.02.2021	23-02-2021	22-05-2022	15 Months	In-Progress	Finishing	
119	SSS-1083	DARBHANGA	Baheri	Uhs Havidih	A. E. Construction, Darbhanga, Mob. 9471498414	7121	22-10-2021	--	09 F2 OF 2022-23	05-04-2022	04-07-2023	15 Months	In-Progress	Finishing	
120	SSS-1086	DARBHANGA	Bahadurpur	Uhs Khaira	M/s Harendra Const.	1050	12-02-2020	--	54 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	03-11-2022	15 Months	In-Progress	Finishing	
121	SSS-1087	DARBHANGA	Bahadurpur	Uhs Chakka Pirri	Annapurna Kumari	1094	12-02-2020	--	202 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	In-Progress	Finishing	
122	SSS-1088	DARBHANGA	Kusheshwar Asthan East	Uhs Kewatgama	Dharmendra Kumar Yadav	4502	15-07-2021	--	214 sbd of 21-22	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing	
123	SSS-1091	DARBHANGA	Benipur	Uhs Mayapur	M/s Harendra Const.	1246	14-01-2020	--	55 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	03-11-2022	15 Months	In-Progress	Finishing	
124	SSS-1092	DARBHANGA	Ghanshyampur	Uhs Ahirain	Dharmendra Kumar Yadav	4501	15-07-2021	--	215 sbd of 21-22	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing	
125	SSS-1093	DARBHANGA	Singhware	Uhs Hariharpur	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	4500	15-07-2021	--	323 sbd of 21-22	11-01-2022	10-04-2023	15 Months	In-Progress	Second Floor Lintel Level	
126	SSS-1082	DARBHANGA	Gaura Bauram	Uhs Belwara	Sujeet Kumar	7124	22-10-2021	--	204 F2 OF 2022-23	10-11-2022	09-02-2024	15 Months	In-Progress	Foundation	
127	SSS-1084	DARBHANGA	Ghanshyampur	Uhs Lagma	Amarnath Jha	4503	15-07-2021	--	460 SBD of 2021-22 date 04-03-2022	04-03-2022	03-06-2023	15 Months	In-Progress	Foundation	Land not available
128	SSS-1097	EAST CHAMPARAN	Chakia	Uhs Bhagwanpur	M/S Hari Om Construction,	4109	01-07-2021	--	474 F2 OF 2021-22	21-03-2022	20-06-2023	15 Months	In-Progress	Second Floor Roof Level	
129	SSS-1099	EAST CHAMPARAN	Ghorasahan	Uhs Ghorasahan Boys	ROHAN CONSTRUCTION PVT. LTD. (9661590724)	7814	18-11-2021	--	435 F2 OF 2021-22	22-02-2022	21-05-2023	15 Months	In-Progress	Finishing	
130	SSS-1101	EAST CHAMPARAN	Harsidhi	Sri Rameshwar Uhs Sonbarsa	Md Afroj Alam	1236	14-01-2020	--	256 sbd of 21-22	20-12-2021	19-03-2023	15 Months	In-Progress	Finishing	
131	SSS-1102	EAST CHAMPARAN	Kalyanpur	Uhs Kaithwalia	Mk Enterprises	1235	14-01-2020	--	31 F2 of 2021-22 ,09.07.2021 (Rs. 17089874.00)	09-07-2021	08-10-2022	15 Months	In-Progress	Finishing	
132	SSS-1103	EAST CHAMPARAN	Kalyanpur	Uhs Balua	M/S Hariom Construction, AT-Ambika Nagar , Motihari	1229	14-01-2020	--	27 F2 of 2021-22 ,07.07.2021 (Rs. 17278068.00)	07-07-2021	06-10-2022	15 Months	In-Progress	Finishing	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
133	SSS-1106	EAST CHAMPARAN	Kotwa	Uhs Rajapur Mathiya	S N S Infraservices pvt. Ltd.	1228	14-01-2020	--	10 F2 of 2021-22 ,18.06.2021 , (Rs.19678871)	18-06-2021	17-09-2022	15 Months	In-Progress	Finishing	
134	SSS-1110	EAST CHAMPARAN	Mehsi	Uhs Kataha	M/S Ganpati Construction	4108	01-07-2021	--	358 f2 of 21-22	27-01-2022	26-04-2023	15 Months	In-Progress	First Floor Roof Level	
135	SSS-1111	EAST CHAMPARAN	Motihari	Uhs Rulahi Colony No 1	Maa vaishno const.	1233	14-01-2020	--	73 F2 OF 2022-23	11-05-2022	10-08-2023	15 Months	In-Progress	First Floor Roof Level	
136	SSS-1112	EAST CHAMPARAN	Motihari	Uhs Tikulia	Rajesh prasad kushwaha	1232	14-01-2020	--	393 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	In-Progress	Second Floor Roof Level	
137	SSS-1113	EAST CHAMPARAN	Paharpur	Uhs Tharghatti	Maa vaishno const.	1231	14-01-2020	--	133 F2 OF 2022-23	15-07-2022	14-10-2023	15 Months	In-Progress	First Floor Roof Level	
138	SSS-1114	EAST CHAMPARAN	Paharpur	Uhs Nauwadiah	M/S A. S . Construction	5755	24-08-2021	--	383 sbd of 2021-22	03-02-2022	02-05-2023	15 Months	In-Progress	Second Floor Roof Level	
139	SSS-1117	EAST CHAMPARAN	Phenhara	Uhs Chunmunia Kaloo Pakar	Vijay Kumar Singh	1279	18-02-2020	--	33 F2 OF 2022-23	18-04-2022	17-07-2023	15 Months	In-Progress	Finishing	
140	SSS-1118	EAST CHAMPARAN	Ramgarhwa	Uhs Jaitapur	Vijay Kumar Singh	5754	24-08-2021	--	34 SBD OF 2022-23	18-04-2022	17-07-2023	15 Months	In-Progress	First Floor Roof Level	
141	SSS-1120	EAST CHAMPARAN	Sangrampur	Uhs Ghusiya	Rajesh Kumar Singh	4107	01-07-2021	--	446 F2 OF 2021-22	28-02-2022	27-05-2023	15 Months	In-Progress	Finishing	
142	SSS-1123	EAST CHAMPARAN	Sugauli	Uhs Sugaon	Mata Vaishno And Chandel Construction pvt. Ltd.	4794	27-07-2021	--	112 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	In-Progress	Second Floor Roof Level	
143	SSS-1104	EAST CHAMPARAN	Kesaria	Uhs Hussaini	Maa vaishno const.	1237	14-01-2020	--	132 F2 OF 2022-23	15-07-2022	14-10-2023	15 Months	In-Progress	Layout	Excavation
144	SSS-1107	EAST CHAMPARAN	Kotwa	Uhs Barwa Pakari	M/S Radhey Krishna Constn.	5678	19-08-2021	--	364 f2 of 2022-23 date 21-03-2023	21-03-2023	20-06-2024	15 Months	In-Progress	Ground Floor Lintel Level	
145	SSS-1109	EAST CHAMPARAN	Mehsi	Uhs Kankatti	Pattipura Project pvt.ltd.	1227	14-01-2020	--	271 f2 of 2022-23	03-01-2023	02-04-2024	15 Months	In-Progress	First Floor Lintel Level	
146	SSS-1115	EAST CHAMPARAN	Pakaridayal	Uhs Itwa	M/s RNS Project	4799	28-07-2021	--	311 SBD OF 2022-23	15-02-2023	14-05-2024	15 Months	In-Progress	Ground Floor Roof Level	
147	SSS-1122	EAST CHAMPARAN	Sugauli	Uhs Karuaini	M/S Ganpati Construction	4105	01-07-2021	--	215 F2 OF 2022-23	17-11-2022	16-02-2024	15 Months	In-Progress	Second Floor Lintel Level	
148	SSS-1125	EAST CHAMPARAN	Turkaulia	Uhs Laxmipur Kalwari Tola	M/S Radhey Krishna Constn.	6620	30-09-2021	--	365 f2 of 2022-23 date 21-03-2023	21-03-2023	20-06-2024	15 Months	In-Progress	Plinth level	
149	SSS-1128	GAYA	Bodhgaya	U.H.S. Dulra	Mithlesh Kumar Singh	1032	12-02-2020	--	13 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	27-09-2022	15 Months	In-Progress	Finishing	संवेदक को पत्रांक-49 दिनांक-21.01.2023 से कार्य पूर्ण करने का निदेश दिया गया ।
150	SSS-1129	GAYA	Bodhgaya	U.H.S. Sahnu	Mithlesh Kumar Singh Mob.- 9931471924	1092	12-02-2020	--	03 F2 of 2020-21 Dt. 10.06.2021	10-06-2021	09-09-2022	15 Months	In-Progress	Finishing	संवेदक को पत्रांक-48 दिनांक-21.01.2023 से कार्य पूर्ण करने का निदेश दिया गया ।
151	SSS-1130	GAYA	Bankey Bazar	U.H.S. Bhaluhar	Sanju Kumari	1044	12-02-2020	--	104 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	In-Progress	First Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (In Months)	Physical Status	Physical Description ¹	Remarks
152	SSS-1132	GAYA	Conch	U.H.S. Khajuri	Om Shakti Construction (Prop.-Anil Kumar)	4104	01-07-2021	--	437 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	In-Progress	Second Floor Roof Level	
153	SSS-1133	GAYA	Conch	U.H.S. Tuturkhi	Prakash Construction	8850	09-12-2021	--	384 F2 of 2021-22	03-02-2022	02-05-2023	15 Months	In-Progress	Layout	सर्वेदक को पत्रांक-295 दिनांक-10.06.2022 एवं पत्रांक 436 दिनांक 12.08.22 से कार्य प्रारंभ करने का निर्देश दिया गया।
154	SSS-1138	GAYA	Khizersarai	U.H.S. Bindaul	Mithlesh Kumar Singh Mob.- 9931471924	1101	12-02-2020	--	14 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	27-09-2022	15 Months	In-Progress	First Floor Roof Level	
155	SSS-1142	GAYA	Tikari	U.H.S. Bhori	Kamlesh MasscoN Pvt Ltd. MOB. 9334808205	4159	02-07-2021	--	65 F2 of 2021-22 Dt.- 17-08-2021	17-08-2021	16-11-2022	15 Months	In-Progress	Ground Floor Roof Level	
156	SSS-1144	GAYA	Paraiya	U.H.S. Parsawan	Maa Mangla Const.	1243	14-02-2020	--	74 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	30-11-2022	15 Months	In-Progress	Finishing	Structure complete (Inner& Plster Work in progress)
157	SSS-1146	GAYA	Dobhi	U.H.S. Dobhi	J.S Const.	1234	14-02-2020	--	118 F2 OF 2022-23	31-05-2022	30-08-2023	15 Months	In-Progress	Ground Floor Lintel Level	
158	SSS-1147	GAYA	Dobhi	U.H.S. Bariya	M/S Azaj const.	1098	12-02-2020	--	378 F2 OF 2021-22	01-02-2022	30-04-2023	15 Months	In-Progress	Finishing	Structure complete (Inner& Plster Work in progress)
159	SSS-1148	GAYA	Dumaria	U.H.S. Shiv Nagar	Sanju Kumari	1037	12-02-2020	--	105 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	In-Progress	Plinth level	
160	SSS-1152	GAYA	Fatehpur	U.H.S. Naudiha	Amit Ranjan , Patna , Mob. 9990920961	6624	30-09-2021	--	16 F2 OF 2022-23	06-04-2022	05-07-2023	15 Months	In-Progress	First Floor Roof Level	
161	SSS-1154	GAYA	Gaya Sadar	U.H.S. Arwan	Sanjay Kumar yadav	6562	27-09-2021	--	268 of 21-22	22-12-2021	21-03-2023	15 Months	In-Progress	Finishing	
162	SSS-1155	GAYA	Amas	U.H.S. Kalwan	Md Kamaluddin Khan	1280	18-02-2020	--	167 F2 of 2021-22 Dt-19.11.2021	19-11-2021	18-02-2023	15 Months	In-Progress	Second Floor Roof Level	
163	SSS-1157	GAYA	Tankuppa	U.H.S. Chowar	Maa Mangla Const.	1285	18-02-2020	--	75 f2 21-22	01-09-2021	30-11-2022	15 Months	In-Progress	Finishing	Structure complete (Inner& Outer Plster Work in progress)
164	SSS-1158	GAYA	Gurua	U.H.S. Dubba	Maa Mangla Const.	1087	12-02-2020	--	76 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	30-11-2022	15 Months	In-Progress	Finishing	Structure complete (Inner& Outer Plster Work in progress)
165	SSS-1160	GAYA	Guraru	U.H.S. Barorah	Jai Kumar	1040	12-02-2020	--	185 F2 of 2022-23 Dt. 13-09-2022	13-09-2022	12-12-2023	15 Months	In-Progress	Ground Floor Roof Level	
166	SSS-1161	GAYA	Manpur	U.H.S. Iguna	J.S Const.	1203	13-02-2020	--	441 F2 OF 2021-22	24-02-2022	23-05-2023	15 Months	In-Progress	Finishing	Structure complete (Plaster Work in progress)
167	SSS-1134	GAYA	Mohra	U.H.S. Dariyapur	Mithlesh Kumar Singh	1033	12-02-2020	--	45 f2 21-22	30-07-2021	29-10-2022	15 Months	In-Progress	Plinth level	
168	SSS-1135	GAYA	Mohra	U.H.S. Tetar	Om Shakti Construction (Prop.-Anil Kumar)	4755	26-07-2021	--	272 f2 2022-23	04-01-2023	03-04-2024	15 Months	In-Progress	Foundation	
169	SSS-1136	GAYA	Mohanpur	U.H.S. Musaila	Sheo nandan Kumar	1042	12-02-2020	--	97 sq यी 2023.24 कांजम 22.05.2023	22-05-2023		15 Months	In-Progress	Ground Floor Lintel Level	भूमि उपलब्ध कराने हेतु D.E.O.गया से पत्रांक-240 दिनांक-25.05.2022 द्वारा अनुरोध किया गया।
170	SSS-1140	GAYA	Tikari	U.H.S. Simuara	Dhananjay Kumar	2126	13-03-2020	--	65 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	In-Progress	Layout	12 Feet Filling land available

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (In Months)	Physical Status	Physical Description ¹	Remarks
171	SSS-1143	GAYA	Paraiya	U.H.S. Kapasiya	Chandra Bhushan Kumar	3516	19-04-2023	--	129 ¹ रुक र्ग 2023.24 कलस 20. 06.2023	20-06-2023	19-09-2024	15 Months	In-Progress	Foundation	
172	SSS-1149	GAYA	Wazirganj	U.H.S. Jamuawan	S A B Construction, Rohtas, Mob. 7250583221	3464	18-04-2023	5162 / 24-06-2023		24-06-2023	23-09-2024	15 Months	In-Progress	Foundation	
173	SSS-1163	GOPALGANJ	Kuchaikote	Upgd High School Baidwali	M/S Akhileswar kr. Singh, Gopalganj Mob.9771648726	1177	13-02-2020	--	92 F2 of 2021-22 Date :- 21.09.2021	21-09-2021	20-12-2022	15 Months	In-Progress	Finishing	
174	SSS-1164	GOPALGANJ	Kuchaikote	Upgd. High School Gopalpur Parsauni	M/S Sahib singh.const.	1287	18-02-2020	--	167 F2 2022-23	08-08-2022	07-11-2023	15 Months	In-Progress	First Floor Roof Level	
175	SSS-1166	GOPALGANJ	Kuchaikote	Upgd High School Lachhpur	M/S Usha const.	1282	18-02-2020	--	53 F2 of 2021-22 date 4-8-2021	04-08-2021	03-11-2022	15 Months	In-Progress	Ground Floor Roof Level	
176	SSS-1167	GOPALGANJ	Kuchaikote	Upgd. High School Semra	M/S Akhileswar kr. singh.	1097	12-02-2020	--	93 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,69,224 /-	21-09-2021	20-12-2022	15 Months	In-Progress	Finishing	
177	SSS-1168	GOPALGANJ	Kateya	Upgd. High School Padariya	M/S Ashok Construction	7827	18-11-2021	--	30 SBD OF 2022-23	12-04-2022	11-07-2023	15 Months	In-Progress	Finishing	
178	SSS-1169	GOPALGANJ	Kateya	Upgd High School Amahi Banke	Rajiv Kumar	7828	18-11-2021	--	85 SBD OF 2022-23	18-05-2022	17-08-2023	15 Months	In-Progress	Second Floor Roof Level	
179	SSS-1172	GOPALGANJ	Bhore	Upgd High School Vithua	Prem Sagar Yadav, Gopalganj, Mob. 9931591530	5676	19-08-2021	--	337 F2 of 2021-22 Date :- 18.01.2022 Rs. 1,88,91,428 /-	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing	
180	SSS-1173	GOPALGANJ	Bhore	Upgd High School Jaitpur Rudrapur	Ashok Construction, Gopalganj, Mob. 9472612736	6671	30-09-2021	--	279 f2 of 2021-22	24-12-2021	23-03-2023	15 Months	In-Progress	Finishing	
181	SSS-1174	GOPALGANJ	Panchdevari	Upgd High School Rajapur	M/S Akhileswar kr. singh.	1189	18-02-2020	--	94 SBD of 2021-22 Date :- 21.09.2021	21-09-2021	20-12-2022	15 Months	In-Progress	Finishing	
182	SSS-1175	GOPALGANJ	Phulwariya	Upgd. High School Lakadi Banveer	M/S Sahib singh.const.	1089	12-02-2020	--	357 f2 of 2022-23 date 14-03-2023	21-09-2021	20-12-2022	15 Months	In-Progress	Plinth level	Work Stopped Land Not waited
183	SSS-1179	JAMUI	Sono	U.H.S.Babudih	Mareshwari Enterprises	5694	21-08-2021	--	252 f2 of 2022-23	09-12-2022	08-03-2024	15 Months	In-Progress	First Floor Roof Level	
184	SSS-1192	JEHANABAD	Hulasganj	Uhs Narma	Systematic and Advance Construction Pvt. Ltd.	5693	21-08-2021	--	366 f2 of 21-22	29-01-2022	28-04-2023	15 Months	In-Progress	First Floor Roof Level	
185	SSS-1193	JEHANABAD	Ratani Faridpur	Uhs Kundila	Chandra Bhusan Kumar Mob.- 7903607486	5685	19-08-2021	--	11 F2 of 2022-23	05-04-2022	04-07-2023	15 Months	In-Progress	Second Floor Lintel Level	
186	SSS-1195	JEHANABAD	Makhdumpur	Uhs Dharaat	Kaushlendra Kumar, Jehanabad, Mob. 8409113501	6606	30-09-2021	--	173 f2 of 2022-23 date 26-08-2022	26-08-2022	25-11-2023	15 Months	In-Progress	First Floor Roof Level	
187	SSS-1197	KAIMUR	Chainpur	Upgraded +2 High School Kharigawan	Abhimanyu Kumar	4795	27-07-2021	--	452 SBD of 2021-22	02-03-2022	01-06-2023	15 Months	In-Progress	Ground Floor Roof Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
188	SSS-1198	KAIMUR	Chainpur	Upgraded +2 High School Suhawal	Manoj Singh	5753	24-08-2021	--	108 SBD OF 2022-23	26-05-2022	25-08-2023	15 Months	In-Progress	Ground Floor Roof Level	
189	SSS-1199	KAIMUR	Mohania	Upgd. High School Shulpipara	Shree Ram Const.	1096	12-02-2020	--	439 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	In-Progress	Finishing	
190	SSS-1205	KAIMUR	Chand	Upgraded +2 High School Jigina	Manoj Singh	5752	24-08-2021	--	306 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	In-Progress	First Floor Roof Level	
191	SSS-1206	KAIMUR	Rampur	Upgraded +2 High School Punawan	Shree Ram Const.	1328	19-02-2020	--	440 F2 OF 2021-22	23-02-2022	22-05-2023	15 Months	In-Progress	First Floor Roof Level	
192	SSS-1207	KAIMUR	Bhabua	Upgraded +2 High School Kukurhi	Manoj Singh	4792	27-07-2021	--	307 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	In-Progress	Second Floor Roof Level	
193	SSS-1208	KAIMUR	Bhabua	Upgraded +2 High School Bahuan	Manoj Singh	4786	27-07-2021	--	308 SBD of 2021-22 05.01.2022	05-01-2022	04-04-2023	15 Months	In-Progress	First Floor Roof Level	
194	SSS-1210	KAIMUR	Chainpur	Upgraded +2 High School Merh	Abhimanyu Kumar	4785	27-07-2021	--	453 SBD of 2021-22	02-03-2022	01-06-2023	15 Months	In-Progress	Ground Floor Roof Level	
195	SSS-1211	KAIMUR	Andhaura	U.H.S. Dighar	Manoj Singh	5751	24-08-2021	--	373 sbd of 2022-23 date 24-03-2023	24-03-2023	23-06-2024	15 Months	In-Progress	Foundation	
196	SSS-1212	KAIMUR	Chainpur	Upgraded +2 High School Sirsi	Vijay Vardhan	5750	24-08-2021	--	404 sbd of 2021-22	10-02-2022	09-05-2023	15 Months	In-Progress	Finishing	
197	SSS-1214	KAIMUR	Nuwaw	Upgraded +2 High School Akolhi	Ashwini Projects & Marketing	4784	27-07-2021	5149 / 24-06-2023		24-06-2023	23-09-2024	15 Months	In-Progress	Foundation	
198	SSS-1216	KAIMUR	Durgavati	U.H.S. Kurari	Manoj Singh	4783	27-07-2021	--	19 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	In-Progress	Second Floor Roof Level	
199	SSS-1200	KAIMUR	Mohania	Upgraded +2 High School Ahinaura	Abhimanyu Kumar, Rohtas, Mob. 7070065556	5692	21-08-2021	--	134 F2 OF 2022-23	16-07-2022	15-10-2023	15 Months	In-Progress	Foundation	Tie beam
200	SSS-1201	KAIMUR	Rampur	Upgraded +2 High School Sabar	Manoj Singh	5684	19-08-2021	--	129 F2 OF 2022-23	14-07-2022	13-10-2023	15 Months	In-Progress	Ground Floor Lintel Level	
201	SSS-1209	KAIMUR	Bhabua	Upgraded +2 High School Khanethi	Kanika Shree Civcon (OPC) Pvt. Ltd., Patna, Mob. 9835420064	5647	19-08-2021	--	137 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	In-Progress	Plinth level	
202	SSS-1217	KATHAR	Barari	Uhs Khuriya Bakkikol	Puja Engicon Company Pvt. Ltd.	6608	30-09-2021	--	148 F2 of 2021-22 (02.11.2021)	02-11-2021	01-02-2023	15 Months	In-Progress	Finishing	
203	SSS-1218	KATHAR	Amdabad	Uhs Lakhhitola	Kunal Kush, Araria, Mob. 9431284182	5680	19-08-2021	--	242 f2 of 21-22	15-12-2021	14-03-2023	15 Months	In-Progress	Finishing	
204	SSS-1221	KATHAR	Korha	Uhs Sadalpur Kala	Ashok Kumar Singh	1510	25-02-2020	--	277 f2 of 21-22	24-12-2021	23-03-2023	15 Months	In-Progress	Ground Floor Roof Level	
205	SSS-1222	KATHAR	Korha	Uhs Madhura Jayanti	Ashok Kumar Singh	1492	25-02-2020	--	278 f2 of 21-22	24-12-2021	23-03-2023	15 Months	In-Progress	First Floor Roof Level	
206	SSS-1224	KHAGARIA	Mansi	U.H.S Chhoti Balha	Bablu Yadav, Khagaria, Mob. 9123221685	1265	25-02-2021	--	72 F2 of 2021-22 Date- 31.08.2021 (1,79,59,250/-)	31-08-2021	30-11-2022	15 Months	In-Progress	Finishing	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
207	SSS-1231	KHAGARIA	Gogri	U.H.S. Sondiha	Puja Engicon Company Pvt. Ltd.	5679	19-08-2021	--	105 f2 21-22	27-09-2021	26-12-2022	15 Months	In-Progress	Ground Floor Roof Level	
208	SSS-1232	KHAGARIA	Beldaur	Upgrade Kanya High School Bela	NK Construction, Khagaria, Mob. 9430043184	6711	01-10-2021	--	155 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	In-Progress	Finishing	
209	SSS-1235	KHAGARIA	Beldaur	Upgrade M.S Chorhali (Hindi)	NK Construction, Khagaria, Mob. 9430043184	6703	01-10-2021	--	156 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	In-Progress	Finishing	
210	SSS-1236	KHAGARIA	Gogri	Uhs Baruna	Puja Engicon Company Pvt. Ltd.	5681	19-08-2021	--	106 f2 21-22	27-09-2021	26-12-2022	15 Months	In-Progress	Plinth level	
211	SSS-1237	KHAGARIA	Parbatta	U H S Araria	Puja Engicon Company Pvt. Ltd.	6699	01-10-2021	--	149 f2 21-22	02-11-2021	01-02-2023	15 Months	In-Progress	First Floor Roof Level	
212	SSS-1230	KHAGARIA	Parbatta	U H .S Korchakka Parbatta	M/S BINOD KUMAR	4248	06-06-2022	--	286 SBD OF 2022-23	24-01-2023	23-04-2024	15 Months	In-Progress	First Floor Lintel Level	
213	SSS-1239	KHAGARIA	Parbatta	Uhs Kolwara	PNS Construction, Khagaria, Mob. 9939704356	6716	01-10-2021	--	170 f2 of 2022-23 date 22-08-2022	22-08-2022	21-11-2023	15 Months	In-Progress	Layout	Insufficient land
214	SSS-1240	KHAGARIA	Parbatta	Uhs Madhavpur	M/S BINOD KUMAR	4247	06-06-2022	--	287 SBD OF 2022-23	24-01-2023	23-04-2024	15 Months	In-Progress	First Floor Roof Level	
215	SSS-1244	KISHANGANJ	Dighalbank	Uhs Tappu Hat	Kunal Kush, Araria, Mob. 9431284182	6702	01-10-2021	--	239 sbd of 2022-23	30-11-2022	29-02-2024	15 Months	In-Progress	Second Floor Roof Level	
216	SSS-1245	KISHANGANJ	Dighalbank	Uhs Laxmipur Burztola	Kunal Kush, Araria, Mob. 9431284182	6701	01-10-2021	--	240 sbd 2022-23	30-11-2022	29-02-2024	15 Months	In-Progress	First Floor Lintel Level	First Floor Sill Level
217	SSS-1246	KISHANGANJ	Dighalbank	Uhs Dahibhat Jagir	Kunal Kush, Araria, Mob. 9431284182	7120	22-10-2021	--	67 SBD OF 2022-23	07-05-2022	06-08-2023	15 Months	In-Progress	Finishing	
218	SSS-1255/ SSS-MP1	MADHEPURA	Udakishunganj	U.H.S.S. Singarpur	B.S.solution, N colony Saharsa 6201617585	9219	23-12-2021	--	384 SBD OF 2022-23 date 28-03-2023	28-03-2023	27-06-2024	15 Months	In-Progress	Foundation	
219	SSS-1256	MADHEPURA	Shankarpur	U.H.S.S. Basantpur North	M/S SACHIN KUMARA, NALANDA	1962	08-03-2022	--	83 SBD OF 2022-23	17-05-2022	16-08-2023	15 Months	In-Progress	Finishing	
220	SSS-1257	MADHEPURA	Shankarpur	U.H.S.S. Behrari	M/S SACHIN KUMARA, NALANDA	1972	09-03-2022	--	84 SBD OF 2022-23	17-05-2022	16-08-2023	15 Months	In-Progress	Finishing	
221	SSS-1258	MADHEPURA	Shankarpur	U.H.S.S. Hasanpura	M/S Sachin Kumar	5749	24-08-2021	--	389 SBD of 2021-22, 04.02.22	04-02-2022	03-05-2023	15 Months	In-Progress	Finishing	
222	SSS-1259	MADHEPURA	Shankarpur	U.H.S.S. Jharkaha No. 01	Santosh Kumar	5748	24-08-2021	--	201 SBD of 2021-22, 03-12-2021 (20109028)	03-12-2021	02-03-2023	15 Months	In-Progress	Finishing	
223	SSS-1262	MADHEPURA	Ghailadh	Utramit Kameshwar H.S.S. Parmanpur	Pranav Kumar	5746	24-08-2021	--	126SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	In-Progress	Finishing	
224	SSS-1263	MADHEPURA	Ghailadh	U.H.S.S. Srinagar	Samir Kumar	5745	24-08-2021	--	387 sbd of 2021-22	04-02-2022	03-05-2023	15 Months	In-Progress	Finishing	
225	SSS-1264	MADHEPURA	Kumarkhand	U.H.S.S. Parmanandpur	Samir Kumar	5744	24-08-2021	--	388 SBD of 2021-22, 04.02.22	04-02-2022	03-05-2023	15 Months	In-Progress	Finishing	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
226	SSS-1268	MADHEPURA	Madhepura	U.H.S.S. Sahugadh	Pranav Kumar	5799	25-08-2021	--	127SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	In-Progress	Second Floor Roof Level	
227	SSS-1269	MADHEPURA	Madhepura	U.H.S.S. Hasanpur	Rakesh Kumar	1322	19-02-2020	--	283 F2 OF 2021-22: 27-12-2021	27-12-2021	26-03-2023	15 Months	In-Progress	Second Floor Roof Level	
228	SSS-1270	MADHEPURA	Madhepura	Mahanth Vasuideo U.H.S.S. Khopaiti	Pranav Kumar	5800	25-08-2021	--	128SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	06-01-2023	15 Months	In-Progress	Finishing	
229	SSS-1274	MADHEPURA	Murliganj	U.H.S.S. Belokala	Bulbul Kumari , Madhepura, Mob. 9262749777	7156	23-10-2021	--	217 f2 2022-23 21-11-2022	21-11-2022	20-02-2024	15 Months	In-Progress	Foundation	
230	SSS-1276	MADHEPURA	Bihariganj	U.H.S.S. Gangora	M/S Sona Infrastructure(Prop-Md salman)	1484	25-02-2020	--	222 F2 of 2021-22 Date 09-12-2021	09-12-2021	08-03-2023	15 Months	In-Progress	Finishing	
231	SSS-1278	MADHEPURA	Singheshwar	U.H.S.S. Ithari	Vivek Kumar	7148	23-10-2021	--	338 f2 of 21-22	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing	
232	SSS-1282	MADHEPURA	Chousa	U.H.S.S. Morsanda	Vivek Kumar	7149	23-10-2021	--	482 F2 OF 2021-22	29-03-2022	28-06-2023	15 Months	In-Progress	Ground Floor Roof Level	
233	SSS-1284 (SSS-MP1)	MADHEPURA	Chousa	U.Urdu.H.S.S. Paina	B.S.solution, N colony Saharsa 6201617585	9219	23-12-2021	--	384* ११ ०३ २०२२ २३ ०३ २०२३	28-03-2023		15 Months	In-Progress	Foundation	
234	SSS-1287	MADHEPURA	Gwalpara	U.H.S.S. Sarauni Kala	M/S Sona Infrastructure	7143	23-10-2021	--	392 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	In-Progress	Finishing	
235	SSS-1288	MADHEPURA	Gwalpara	U.H.S. Taruneshwarpur	Bulbul Kumari , Madhepura, Mob. 9262749777	7133	23-10-2021	--	218 f2 of 2022-2023 dt 21.11.2022	21-11-2022	20-02-2024	15 Months	In-Progress	Plinth level	
236	SSS-1292	MUNGER	Tarapur	Uhs Gazipur	RAJEEV KUMAR SINGH (7004009263)	7817	18-11-2021	--	254 F2 of 2021-22 Date- 20.12.2021 (1,60,39,096/-)	20-12-2021	19-03-2023	15 Months	In-Progress	Finishing	
237	SSS-1293	MUNGER	H Kharagpur	Uhs Rataitha li	Amit Kumar, Sabour, Bhagalpur, Mob. 8050100000	7145	23-10-2021	--	193 F2 OF 2022-23	13-10-2022	12-01-2024	15 Months	In-Progress	Finishing	
238	SSS-1290 (SSS-MG)	MUNGER	H Kharagpur	Uhs Pokhariya	SAMDARSHI, SHEIKPURA	7601	07-10-2022	--	261 sbd of 2022-23	22-12-2022	21-03-2024	15 Months	In-Progress	First Floor Roof Level	
239	SSS-1291 (SSS-MG)	MUNGER	Dharhara	Uhs Panchrookhi	SAMDARSHI, SHEIKPURA	7601	07-10-2022	--	261 sbd of 2022-23	22-12-2022	21-03-2024	15 Months	In-Progress	Foundation	Land not Available(6-7 feet deep Land)
240	SSS-1294	Nalanda	Ekangarsarai	Uhs Barsiyawan	Parmar Construction Add- C73, Hanuman Nagar,Mob.- 9801944728	1514	25-02-2020	--	147 F2 of 2021-22 Dated - 02.11.2021	02-11-2021	01-02-2023	15 Months	In-Progress	Finishing	Finishing Stage. मुख्य अभियंता के पत्रांक -8645 दिनांक- 17.11.2022द्वारा एकरारनामा को बंद करने की स्वीकृति प्रदान की गयी है ।।
241	SSS-1299	Nawada	Kashichak	Upgraded High School Belar	Techwill Construction Pvt. Ltd.	7147	23-10-2021	--	144 F2 of 2021-22 Dt.-02.11.2021	02-11-2021	01-02-2023	15 Months	In-Progress	Foundation	
242	SSS-1300	Nawada	Pakriwarama	Upgraded High School Kuraihata	M/S Ananya Const.	1048	12-02-2020	--	174 F2 of 2021-22 Dt.-23.11.2021	23-11-2021	22-02-2023	15 Months	In-Progress	Finishing	Structure complete (Plster Work in progress)
243	SSS-1302	Nawada	Pakriwarama	Upgraded High School Anjunar	M/S Ananya Const.	1420	20-02-2020	--	175 F2 of 2021-22 Dt.-23.11.2021	23-11-2021	22-02-2023	15 Months	In-Progress	Foundation	EMD Return. Land Dispute. मुख्य अभियंता के पत्रांक -8645 दिनांक- 17.11.2022द्वारा एकरारनामा को बंद करने की स्वीकृति प्रदान की गयी है ।।

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
244	SSS-1304	Nawada	Pakriwarama	Upgraded High School Bhaluki	Chandra Bhusan Kumar Mob.- 7903607486	8856	09-12-2021	--	391 F2 OF 2021-22	07-02-2022	06-05-2023	15 Months	In-Progress	Finishing	Structure complete (Plster Work in progress)
245	SSS-1305	Nawada	Sirdala	Upgraded High School Kendua	Atul Kumar Arun	1049	12-02-2020	--	237 F2 OF 2022-23	29-11-2022	28-02-2024	15 Months	In-Progress	Foundation	Foundation reinforcement
246	SSS-1311	Patna	Paliganj	U.H.S. Piyparpura	Kanika Shree Civcon (OPC) Pvt. Ltd.	6256	14-09-2021	--	121 F2 of 2022-23	31-05-2022	30-08-2023	15 Months	In-Progress	Finishing	
247	SSS-1312	Patna	Fatuha	U.H.S.Daulatpur	M/s A.B. Buildicon, Mob. 9631709250	7808	18-11-2021	--	319 F2 OF 2021-22	10-01-2022	09-04-2023	15 Months	In-Progress	First Floor Roof Level	
248	SSS-1314	Patna	Phulwarisharif	U.H.S.Kurkuri	M/S Matri Kripa Associates	520	22-01-2020	--	182 F2 of 2021-22 Dated- 25.11.2021 Rs. 170.4459	25-11-2021	24-02-2023	15 Months	In-Progress	Finishing	
249	SSS-1319	Patna	Mokama	U.H.S. Mekara	Nand Kishore Prasad Singh	7163	23-10-2021	--	430 F2 OF 2021-22	21-02-2022	20-05-2023	15 Months	In-Progress	Foundation	Tie-Beam Level. प्राचार्य, उ० न० वि० मेकरा के पत्रांक- 01/2023, दिनांक- 19.01.2023 द्वारा सूचित किया गया है कि विद्यालय शिक्षा समिति के द्वारा सर्व सहमति से विद्यालय के तीन जर्जर वर्गकक्षा को तोड़कर नये विद्यालय भवन का निर्माण कराने हेतु सहमति देते हुए भूमि उपलब्ध कराया गया है।
250	SSS-1320	Patna	Mokama	U.H.S. Sherpur	Nand Kishore Prasad Singh	7134	23-10-2021	--	431 F2 OF 2021-22	21-02-2022	20-05-2023	15 Months	In-Progress	Foundation	Earthwork Excavation for foundation is progress
251	SSS-1321	Purnea	Dhamdaha	Upgraded H S Chandrahi	Parasnath Constn.	7137	23-10-2021	--	219 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing	
252	SSS-1322 (SSS-PU)	Purnea	Dhamdaha	Upgraded H S Damaili Harijan	Anil Kumar Singh, Katihar	9241	24-12-2021	--	82 F2 OF 2022-23	13-05-2022	12-08-2023	15 Months	In-Progress	Finishing	
253	SSS-1323	Purnea	Dhamdaha	Upgraded Kanya H S Baghwa	Mahavir Const.(prop-Deepa Singh)	1680	03-03-2020	--	247 F2 of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	In-Progress	Finishing	
254	SSS-1324	Purnea	Rupauli	Upgraded H S Mahballa	Kamlesh Masscom Pvt Ltd	6244	14-09-2021	--	130 F2 Of 2020-21 (26.10.2021)	26-10-2021	25-01-2023	15 Months	In-Progress	First Floor Roof Level	
255	SSS-1325	Purnea	Rupauli	Upgraded H S Bhowa Kanp	Sanjeev Ranjan Sinha	7135	23-10-2021	--	347 f2 of 21-22	24-01-2022	23-04-2023	15 Months	In-Progress	Finishing	
256	SSS-1326	Purnea	Rupauli	Upgraded H S Charrapatti	Kamlesh Masscom Pvt Ltd	6240	14-09-2021	--	238 F2 of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	In-Progress	Ground Floor Roof Level	
257	SSS-1327	Purnea	Rupauli	Upgraded H S Teentanga	M/s Ananya Construction	7138	23-10-2021	--	176 F2 of 2021-22 (23.11.2021)	23-11-2021	22-02-2023	15 Months	In-Progress	Finishing	
258	SSS-1329	Purnea	Barhara Kothi	Upgraded H S Hanuman Nagar K	Prashanth Const.	2024	12-03-2020	--	52 F2 of 2021-22 (04.08.2021)	04-08-2021	03-11-2022	15 Months	In-Progress	Finishing	
259	SSS-1330	Purnea	Banmankhi	Upgraded H S Mirchaibari	Mahavir Construction (Prop.-Deepa Singh)	6253	14-09-2021	--	248 SBD of 2021-22 (17.12.2021)	17-12-2021	16-03-2023	15 Months	In-Progress	Finishing	
260	SSS-1331	Purnea	Banmankhi	Upgraded H S Dhokar Dhara	Parasnath Constn.	7139	23-10-2021	--	220 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing	
261	SSS-1332	Purnea	Banmankhi	Upgraded H S Radha Nagar	Parasnath Constn.	7140	23-10-2021	--	221 F2 of 2021-22 (08.12.2021)	08-12-2021	07-03-2023	15 Months	In-Progress	Finishing	
262	SSS-1333	Purnea	Banmankhi	Upgraded H S Raghunathpur	Sanjeev Ranjan Sinha	6271	15-09-2021	--	299 F2 of 2021-22 (30.12.2021)	30-12-2021	29-03-2023	15 Months	In-Progress	Finishing	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
263	SSS-1334	Purnea	Krityanand Nagar	Upgrade H S Begampur Khata	Sanjeev Ranjan Sinha	7132	23-10-2021	--	243 f2 of 21-22	15-12-2021	14-03-2023	15 Months	In-Progress	Finishing	
264	SSS-1335	Purnea	Bhawanipur	Upgraded H S Dumra	Aditya Kumar Singh	7158	23-10-2021	--	157 F2 OF 2022-23	01-08-2022	31-10-2023	15 Months	In-Progress	Finishing	
265	SSS-1337	Purnea	Bhawanipur	Upgraded H S Durgapur	Praveen Kumar Das	1990	12-03-2020	--	285 SBD of 2021-22 (28.12.2021)	28-12-2021	27-03-2023	15 Months	In-Progress	Finishing	
266	SSS-1339	Purnea	Purnea East	Upgraded H S Majhua	Kamlesh Masscom Pvt Ltd	6302	16-09-2021	--	131 F2 OF 2020-21 (26.10.2021)	26-10-2021	25-01-2023	15 Months	In-Progress	Finishing	
267	SSS-1340	Purnea	Banmankhi	Upgraded H S Lalogarh	Parasnath Construction	8858	09-12-2021	--	294 F2 2021-22	29-12-2021	28-03-2023	15 Months	In-Progress	Finishing	
268	SSS-1336	Purnea	Bhawanipur	Upgraded H S Sondiha Lathi	Aditya Kumar Singh	7157	23-10-2021	--	344 F2 OF 2022-23 DATE 04-03-2023	04-03-2023	03-06-2024	15 Months	In-Progress	Layout	Work Stopped due to Local Hinderance. A request letter sent to DM Purnea vide Letter No-BSEIDC/EE/PUR/210-2023 Dated 15.03.2023
269	SSS-1341	ROHTAS	Rajpur	U.H.S Mangarwaliya	Anil Ray	7162	23-10-2021	--	434 F2 OF 2021-22	22-02-2022	21-05-2023	15 Months	In-Progress	Second Floor Roof Level	
270	SSS-1353	ROHTAS	Sasaram	U.H.S Belarhi	Shree Ram Const.	1439	20-02-2020	--	122 F2 of 2022-23 31-05-2022	31-05-2022	30-08-2023	15 Months	In-Progress	Ground Floor Lintel Level	
271	SSS-1354	ROHTAS	Nasrganj	U.H.S. Dhanaw Khas	M/s SAB. Construction, Mob. 7250583221	7164	23-10-2021	--	229 F2 of 2021-22 date 10.12.2021	10-12-2021	09-03-2023	15 Months	In-Progress	Finishing	
272	SSS-1343	ROHTAS	Kochas	U.H.S Nauwa (2009-10)	M/s S. A. B. Constn.	6303	16-09-2021	--	255 f2 of 2022-23	14-12-2022	13-03-2024	15 Months	In-Progress	Ground Floor Roof Level	
273	SSS-1349	ROHTAS	Sasaram	U.H.S Kanchanpur	Rajendra Singh (9771538371)	9386	15-12-2022	--	285 SBD OF 2022-23	23-01-2023	22-04-2024	15 Months	In-Progress	Ground Floor Roof Level	
274	SSS-1355	ROHTAS	Shivsagar	U.H.S Moresarai	Vishal Kumar Singh	7165	23-10-2021	--	267 F2 OF 2022-23	24-12-2022	23-03-2024	15 Months	In-Progress	Plinth level	
275	SSS-1359	Saharsa	Saur Bazar	Uss Maheshpur	MANIKANT KUMAR (9534442442)	7811	18-11-2021	--	325 F2 2021-22 ;12.01.22	12-01-2022	11-04-2023	15 Months	In-Progress	Finishing	
276	SSS-1360	Saharsa	Salkhua	Uss Goshpur	Ashwini Ashish	6269	15-09-2021	--	284 f2 of 2021-22	28-12-2021	27-03-2023	15 Months	In-Progress	Finishing	
277	SSS-1361	Saharsa	Sonbarsa	Uss Nonaiti	Prasar Remodelling & Construction Pvt. Ltd.	7168	23-10-2021	--	310 F2 2021-22 ;05.01.22	05-01-2022	04-04-2023	15 Months	In-Progress	Finishing	
278	SSS-1362	Saharsa	Mahishi	Uss Mahpura	M/S Puja Constn.	5804	25-08-2021	--	264 SBD 2021-22 ;21.12.21	21-12-2021	20-03-2023	15 Months	In-Progress	Finishing	
279	SSS-1363	Saharsa	Saur Bazar	Uss Rampur	Ajay Kumar Saharsa, Mob. 7004007652	5689	21-08-2021	--	365 f2 of 21-22	29-01-2022	28-04-2023	15 Months	In-Progress	Second Floor Lintel Level	
280	SSS-1364	Saharsa	Patarghat	Uss Kamaljari	Swiss Constn.	7170	23-10-2021	--	161 F2 of 2021-22, 16-11-2021 (18335401)	16-11-2021	15-02-2023	15 Months	In-Progress	Finishing	
281	SSS-1366/ SSS-SH-2	Saharsa	Nauhatta	Annpurna Uss Barahi	B.S.solution, N colony Saharsa 6201617585	9220	23-12-2021	--	235 Sbd of 2022-23 dt-28.11.2022	28-11-2022	27-02-2024	15 Months	In-Progress	Ground Floor Lintel Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (In Months)	Physical Status	Physical Description ¹	Remarks
282	SSS-1367	Saharsa	Patarghat	Mouni Uss Kahra	M/s Puja Constn.	8834	09-01-2021	--	274 SBD 2021-22 ;24.12.21	24-12-2021	23-03-2023	15 Months	In-Progress	Finishing	
283	SSS-1368	Saharsa	Sattar Kattaiya	Uss Murli Basantpur	M/s Puja Constn.	7179	23-10-2021	--	275 F2 OF 2021-22 24.12.2021	24-12-2021	23-03-2023	15 Months	In-Progress	Finishing	
284	SSS-1370	Saharsa	Kahara	Uss Basudewa	Surya Narayan Choudhary	6524	24-09-2021	--	348 SBD of 2021-22 24.01.2022	24-01-2022	23-04-2023	15 Months	In-Progress	Finishing	
285	SSS 1371/ SSS SH - 2	Saharsa	Nauhatta	Uss Auriya Ramauti	B.S.solution, N colony Saharsa 6201617585	9220	23-12-2021	--	235 Sbd of 2022-23 dt-28.11.2022	28-11-2022	27-02-2024	15 Months	In-Progress	Layout	
286	SSS-1372	Saharsa	Sattar Kattaiya	Uss Bijalpur	M/S Puja Constn.	5803	25-08-2021	--	265 SBD OF 2021-22 21.12.2021	21-12-2021	20-03-2023	15 Months	In-Progress	Finishing	
287	SSS-1374	Saharsa	Saur Bazar	Uss Rupauli	MANIKANT KUMAR (9534442442)	7826	18-11-2021	--	184 F2 of 2021-22 26-11-2021 (17451011)	26-11-2021	25-02-2023	15 Months	In-Progress	Finishing	
288	SSS-1369 (SSS-SH1)	Saharsa	Salkhua	Uss Uteshra	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	07-10-2022	--	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Ground Floor Lintel Level	
289	SSS-1365	Saharsa	Patarghat	Uss Patarghat	Prasar Remodelling & Construction Pvt. Ltd.	7180	23-10-2021	--	291 F2 OF 2022-23	24-01-2023	23-04-2024	15 Months	In-Progress	Ground Floor Roof Level	
290	SSS-1375	Samastipur	Rosera	U.H.S Dhattha	Ray & Raj Enigneering Private Limited	8270	01-12-2021	--	335 f2 of 2021-22	18-01-2022	17-04-2023	15 Months	In-Progress	Finishing	
291	SSS-1376 (SSS-SP)	Samastipur	Singhiya	Uhs Basua	Anil Kumar (7542091631)	9221	23-12-2021	--	317 sbd 21-22	06-01-2022	05-04-2023	15 Months	In-Progress	Second Floor Roof Level	
292	SSS-1377	Samastipur	Mohanpur	U.H.S Mohanpur, Samastipur	S. R Construction,	6458	23-09-2021	--	166 F2 of 2021-22 Dated-18.11.21	18-11-2021	17-02-2023	15 Months	In-Progress	Ground Floor Lintel Level	Land available 2 km from school campus
293	SSS-1378	Samastipur	Kalyanpur	Uhs Malipur	Bhola Kumar	6422	22-09-2021	--	216 F2 2022-23	18-11-2022	17-02-2024	15 Months	In-Progress	Foundation	
294	SSS-1379	Samastipur	Rosera	U H S Kalwara	B. P. Engicon Pvt. Ltd.	1443	20-02-2020	--	114 f2 21-22	05-10-2021	04-01-2023	15 Months	In-Progress	Finishing	
295	SSS-1383	Samastipur	Kalyanpur	Uhs Khajuri	M.K Enterprises	1444	20-02-2020	--	32 F2 of 2021-22 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	In-Progress	Finishing	
296	SSS-1392	Samastipur	Bithan	U.H.S. Belsandi	Kanchan Engicon Private Limited	6457	23-09-2021	--	353 f2 of 21-22	25-01-2022	24-04-2023	15 Months	In-Progress	First Floor Roof Level	
297	SSS-1397	Samastipur	Kalyanpur	U.H.S Namapur	Bhola Kumar	1512	25-02-2020	--	311 F2 Of 2021-2022 date of comm. 05-01-22	05-01-2022	04-04-2023	15 Months	In-Progress	Finishing	
298	SSS-1398	Samastipur	Pusa	Uh.S. Gopalpur	Jugnoo Kumar	1511	25-02-2020	--	06 F2 of 2021-22 Dated-16.06.21	16-06-2021	15-09-2022	15 Months	In-Progress	Finishing	
299	SSS-1400	Samastipur	Mohiuddin Nagar	Uhs Mohiuddin Nagar	Manoj Kumar Singh	1442	20-02-2020	--	47 F2 of 2021-22 Dated-03.08.21	03-08-2021	02-11-2022	15 Months	In-Progress	Finishing	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (In Months)	Physical Status	Physical Description ¹	Remarks
300	SSS-1402	Samastipur	Khanpur	Utkramit Uchch Madhamik School Bikrampatti	R.S Buideon Pvt.Ltd	1692	03-03-2020	--	422 F2 Of 2021-2022 date 18-02-2022	18-02-2022	17-05-2023	15 Months	In-Progress	Finishing	
301	SSS-1406	Samastipur	Bithan	U.H.S. Ujan	B. P. Engicon Pvt. Ltd.	7178	23-10-2021	--	416 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	In-Progress	Ground Floor Roof Level	
302	SSS-1409	Samastipur	Singhiya	U H S School Kundal	Ray & Raj Engg. Pvt. Ltd	2176	16-03-2020	--	179 F2 Of 2021-22 date 24.11.21	24-11-2021	23-02-2023	15 Months	In-Progress	Finishing	
303	SSS-1411	Samastipur	Khanpur	Uh S Vishanpur	Ray & Raj Engg. Pvt. Ltd	2175	16-03-2020	--	180 F2 of 2021-22 date of comm. 24-11-2021	24-11-2021	23-02-2023	15 Months	In-Progress	Finishing	
304	SSS-1413	Samastipur	Rosera	U.H. School Rahua	Parmar Const.	2123	13-03-2020	--	98 SBD OF 2022-23	23-05-2022	22-08-2023	15 Months	In-Progress	First Floor Roof Level	
305	SSS-1414	Samastipur	Mohiuddin Nagar	Upgrade High School Kursaha	Manoj Kumar Singh	7175	23-10-2021	--	164 F2 of 2021-22 date 18-11-2021	18-11-2021	17-02-2023	15 Months	In-Progress	Finishing	
306	SSS-1417	Samastipur	Samastipur	U.H.S Harpur Alauth	M.K Enterprises	2111	13-03-2020	--	34 F2 of 2021-22 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	In-Progress	Finishing	
307	SSS-1418	Samastipur	Shivajinagar	U.H.S Dahiya	M/S A.E Construction	2118	13-03-2020	--	427 F2 Of 2021-2022 date 21-2-2022	21-02-2022	20-05-2023	15 Months	In-Progress	Finishing	
308	SSS-1423	Samastipur	Hasanpur	U.H.S. Shasan	Kanchan Engicon Private Limited	6529	24-09-2021	--	354 f2 of 2021-22	25-01-2022	24-04-2023	15 Months	In-Progress	Foundation	
309	SSS-1424 (SSS-SP)	Samastipur	Hasanpur	U.H.S. Paroria	Anil Kumar (7542091631)	9221	23-12-2021	--	317 sbd 21-22	06-01-2022	05-04-2023	15 Months	In-Progress	Ground Floor Roof Level	
310	SSS-1386	Samastipur	Warishnagar	Utkramit Uchch Madhyamic Vidyalaya Chhatneshwar	Chandan Kumar Mob: 9471923405	7809	18-11-2021	--	139 F2 PF 2022-23	18-07-2022	17-10-2023	15 Months	In-Progress	Foundation	
311	SSS-1387	Samastipur	Samastipur	U.H.S Chaknoor	Manoj Kumar	6461	23-09-2021	--	259 f2 of 2021-22	21-12-2021	20-03-2023	15 Months	In-Progress	Layout	
312	SSS-1390	Samastipur	Dalsinghsarai	U.H.S Dih Basadhiya	Sashi Kant Kumar (9006383969)	8306	08-11-2022	--	339 SBD of 2022-23 date 27-02-2023	27-02-2023	26-05-2024	15 Months	In-Progress	Foundation	
313	SSS-1394	Samastipur	Samastipur	U.H.S Mordwa	Harsh Kumar	6526	24-09-2021	--	234 f2 of 2022-23	28-11-2022	27-02-2024	15 Months	In-Progress	Ground Floor Roof Level	Land Available site clearance under way after dismantling of old building
314	SSS-1395	Samastipur	Sarairanjan	U.H.S. Manika	Binod Kumar Singh (9431898568)	9033	01-12-2022	--	256 SBD of 2022-23 (15.12.22)	15-12-2022	14-03-2024	15 Months	In-Progress	Second Floor Lintel Level	
315	SSS-1396	Samastipur	Mohiuddin Nagar	Uh S Ramaiya Bhadaiya	Anil Kumar Alok (9661232323)	8305	08-11-2022	--	260 SBD of 2022-23 (20.12.22)	15-12-2022	14-03-2024	15 Months	In-Progress	Ground Floor Roof Level	
316	SSS-1399	Samastipur	Samastipur	Uhs Gaura	Chandra Prakash, Samastipur, Mob. 9934453468	1517	25-02-2020	--	03 F2 of 2023-24 date 03-04-2022	03-04-2022	02-07-2023	15 Months	In-Progress	Plinth level	
317	SSS-1403	Samastipur	Bibhutipur	U H S Basauna Bhusa Bari	Chandra Bhushan Agro Enterprises Pvt. Ltd.	7177	23-10-2021	--	265 f2 of 2022-23	23-12-2022	22-03-2024	15 Months	In-Progress	Foundation	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
318	SSS-1416	Samastipur	Sarairanjan	Uh S Barbatta	Binod Kumar Singh (9431898568)	9031	01-12-2022	--	257 SBD of 2022-23 (15.12.22)	15-12-2022	14-03-2024	15 Months	In-Progress	First Floor Lintel Level	
319	SSS-1426	SARAN	Ekma	Uhs Lakath Chapra	Shiv Shankar Singh Contract Pvt. Ltd.	7176	23-10-2021	--	413 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	In-Progress	Finishing	
320	SSS-1428	SHEIKHPURA	Barbigha	Uhs Toi	Alok Kumar Jehanabad, Mob. 9771012101	9441	31-12-2021	--	405 F2 OF 2021-22	11-02-2022	10-05-2023	15 Months	In-Progress	Finishing	
321	SSS-1429	SHEIKHPURA	Sheikhpura	Uhs Dheosa Lodipur	Kadambini Buildcon Pvt.Ltd	2127	13-03-2020	--	151 F2 of 2021-22 date 28-06-2021	28-06-2021	27-09-2022	15 Months	In-Progress	Finishing	
322	SSS-1430	SHEIKHPURA	Ariyari	Upgraded senior secondary School, Reuta.	Techwill Construction Pvt. Ltd.	7173	23-10-2021	--	146 F2 of 2021-22 Date- 02.11.2021 (1,80,37,319/-)	02-11-2021	01-02-2023	15 Months	In-Progress	Second Floor Lintel Level	
323	SSS-1434	SHEOHAR	Tariyani	U H S Pachra Laxmipur	M/S Hari Om Construction,	6532	24-09-2021	--	471 F2 OF 2021-22	11-03-2022	10-06-2023	15 Months	In-Progress	Second Floor Roof Level	
324	SSS-1431	SHEOHAR	Tariyani	U H S Pachra Jagdishpur Khothiya	Akhileshwar Kumar singh	6530	24-09-2021	--	184 F2 of 2022-23 Date - 12-09-2022	12-09-2022	11-12-2023	15 Months	In-Progress	Foundation	
325	SSS-1433	SHEOHAR	Dumri Katsari	U H S Basant Jahangirpur	M/S Hariom Construction	7174	23-10-2021	--	259 f2 2022-23	19-12-2022	18-03-2024	15 Months	In-Progress	Ground Floor Roof Level	
326	SSS-1436	SITAMARHI	Parihar	U.H.S. Naranga	Chandan Kumar Mob: 9471923405	296	10-01-2022	--	140 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	In-Progress	Finishing	
327	SSS-1438	Siwan	Maharajanjan	Upgraded High School Ratanpura	Shiv Shankar Singh Contract Pvt. Ltd.	6834	24-09-2021	--	447 f2 of 2021-22	28-02-2022	27-05-2023	15 Months	In-Progress	Finishing	
328	SSS-1440	Siwan	Lakaranabiganj	Upg. High School Ujjaina	M/s Rampukar prasad	2178	16-03-2020	--	239 f2 of 21-22	13-12-2021	12-03-2023	15 Months	In-Progress	Ground Floor Roof Level	
329	SSS-1441	Siwan	Basantpur	Upg. High School, Haraypur	Shiv Shankar Singh Contract Pvt. Ltd.	6835	24-09-2021	--	414 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	In-Progress	Finishing	
330	SSS-1442	Siwan	Bhagwanpur Haat	Upg. High School, Kauriya Basanti	Shiv Shankar Singh Contract Pvt.Ltd	2119	13-03-2020	--	19 F2 of 2021-22 & 29.06.21	29-06-2021	28-09-2022	15 Months	In-Progress	Finishing	
331	SSS-1443	Siwan	Bhagwanpur Haat	Upg. High School, Bithuna	Shiv Shankar Singh Contract Pvt. Ltd.	7183	23-10-2021	--	415 F2 OF 2021-22	15-02-2022	14-05-2023	15 Months	In-Progress	Finishing	
332	SSS-1444	Siwan	Darauli	U H S Karom	Eklavya Infra Pvt.LTD.	2179	16-03-2020	--	129 F2 of 2021-22 Date:- 07.10.2021 Rs. 1,95,62,118 /-	07-10-2021	06-01-2023	15 Months	In-Progress	Second Floor Roof Level	
333	SSS-1446	Siwan	Ziradai	Upgraded High School, Ruia Bangra	Ravi Kumar	1496	25-02-2020	--	38 F2 of 2021-22 date 13-07-2021	13-07-2021	12-10-2022	15 Months	In-Progress	Finishing	
334	SSS-1447	Siwan	Daraunda	Upg. High School, Karsaut	Prem Kumar Rai	6536	24-09-2021	--	436 f2 21-22	23-02-2022	22-05-2023	15 Months	In-Progress	Finishing	
335	SSS-1448	Siwan	Ziradai	U H S Titra	Rajeev Kumar	1498	25-02-2020	--	172 F2 of 2021-22 Date:- 22.11.2021 Rs. 1,75,69,093 /-	22-11-2021	21-02-2023	15 Months	In-Progress	Finishing	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (In Months)	Physical Status	Physical Description ¹	Remarks
336	SSS-1449	Siwan	Maharajganj	Upgraded High School, Teghra	Shiv Shankar Singh Contract Pvt. Ltd.	7171	23-10-2021	--	448 F2 OF 2021-22	28-02-2022	27-05-2023	15 Months	In-Progress	Finishing	
337	SSS-1450	Siwan	Daraunda	Upg. High School, Sawan Bigrah	Balindra Choudhary	7172	23-10-2021	--	379 F2 of 2021-22 Date:- 02.02.2022 Rs. 1,90,04,312 /-	02-02-2022	01-05-2023	15 Months	In-Progress	Finishing	
338	SSS-1453	Siwan	Maharajganj	Upg.High.Schppl. Bagauchha	Anil Kumar Prasad	1493	25-02-2020	--	145 F2 OF 2022-23	20-07-2022	19-10-2023	15 Months	In-Progress	Finishing	
339	SSS-1455	Siwan	Goreakothi	Upg. High School, Karanpura	Balendra Chaudhari	1497	25-02-2020	--	269 f2 of 21-22	22-12-2021	21-03-2023	15 Months	In-Progress	Finishing	
340	SSS-1457	Siwan	Lakarabiniganj	Upgraded High School Sikatia	Laksh Grih Contract Pvt. Ltd.	2112	13-03-2020	--	368 f2 of 21-22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing	
341	SSS-1452 (SSS-SW)	Siwan	Darauli	Uhs Amarpur	Ankit Aryan Infra LLP.	4642	20-03-2022	--	154 SBD OF 2022-23	01-08-2022	31-10-2023	15 Months	In-Progress	Second Floor Roof Level	
342	SSS-1462 (SSS-SU1)	SUPAUL	Triveniganj	Upgraded Palat H.S Maheshua	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	07-10-2022	--	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	First Floor Roof Level	
343	SSS-1464 (SSS-SU1)	SUPAUL	Triveniganj	Uhs Bhagwanpur	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	07-10-2022	--	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Ground Floor Roof Level	
344	SSS 1472/ SSS SU-1	SUPAUL	Triveniganj	Upgraded Binowa H.S Jaraila	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	07-10-2022	--	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Ground Floor Roof Level	
345	SSS-1461 (SSS-SU1)	SUPAUL	Triveniganj	Uhs Piliuha	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603	07-10-2022	--	230 SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Ground Floor Roof Level	
346	SSS-1465 (SSS-SU2)	SUPAUL	Chhattapur	Uhs Nanhi Tola	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	07-10-2022	--	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Ground Floor Roof Level	
347	SSS-1467/ SSS SU2	SUPAUL	Saraigarh Bapatiahi	Uhs Saraigarh	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	07-10-2022	--	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Ground Floor Roof Level	
348	SSS-1469 (SSS-SU2)	SUPAUL	Chhattapur	Uhs Lakshimpur West	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	07-10-2022	--	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	In-Progress	Ground Floor Roof Level	
349	SSS-1468	SUPAUL	Chhattapur	Uhs Kathara Khatwe Tola	Kishor Kumar Mishra	5742	24-08-2021	--	135 SBD of 2021-22, 27-10-2021	27-10-2021	26-01-2023	15 Months	In-Progress	Finishing	
350	SSS-1463	SUPAUL	Chhattapur	Uhs Chunni	Kunal Kush	24	24-08-2021	--	115 ⁰ '00' रु. 2023,24 वसुंधरा 13.06.2023	13-06-2023		15 Months	In-Progress	Foundation	LOA ISSUED. OLD BUILDING DIMOLISH
351	SSS-1477	WEST CHAMPARAN	Lauriya	Uhs Motipur	Sharda Chandel Contract Pvt.Ltd.	1682	03-03-2020	--	377 sbd of 21-22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing	
352	SSS-1484	WEST CHAMPARAN	Bagaha-II	U.H.S Bansgaon	Sharda Chandel Contract Pvt.Ltd.	1681	03-03-2020	--	375 SBD OF 2021-2022 Date 31-1-22	31-01-2022	30-04-2023	15 Months	In-Progress	Finishing	
353	SSS-1490	WEST CHAMPARAN	Lauriya	U.H.S.Gobraura	Sharda Chandel Contract Pvt.Ltd.	1986	09-03-2020	--	114 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	In-Progress	Finishing	
354	SSS-1495	WEST CHAMPARAN	Bagaha-I	U.H.S Siswa Basantpur	Sidhu Enterprises	3623	11-06-2021	--	21 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	In-Progress	Finishing	
355	SSS-1509	WEST CHAMPARAN	Sikta	U.H.S Gauripur	M/S Raj Constn.	5793	25-08-2021	--	309 sbd of 21-22	05-01-2022	04-04-2023	15 Months	In-Progress	First Floor Lintel Level	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
356	SSS-1510	WEST CHAMPARAN	Gaunaha	U.H.S Parsanda	Bran Contract Pvt. Ltd.	3621	11-06-2021	--	97 SBD OF 2022-23	21-05-2022	20-08-2023	15 Months	In-Progress	Second Floor Roof Level	
357	SSS-1512	WEST CHAMPARAN	Majhauria	U.H.S Rajabhar	Sakal Deo Mishra	5792	25-08-2021	--	123 sbd 21-22	07-10-2021	06-01-2023	15 Months	In-Progress	Finishing	
358	SSS-1513	WEST CHAMPARAN	Majhauria	U.H.S Gudara	Shakal Deo Mishra	1985	09-03-2020	--	124 sbd 21-22	07-10-2021	06-01-2023	15 Months	In-Progress	Finishing	
359	SSS-1475	WEST CHAMPARAN	Nautan	Uhs, Jhakhra	Mata Vaishno And Chandel Construction pvt. Ltd.	4822	28-07-2021	--	296 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	In-Progress	Plinth level	Excavation
360	SSS-1479	WEST CHAMPARAN	Lauriya	U.H.S Sisai	Sharda Chandel Contract Pvt.Ltd.	1681	03-03-2020	--	292 SBD OF 2022-23	01-02-2023	30-04-2024	15 Months	In-Progress	Ground Floor Roof Level	Old building to be demolished.
361	SSS-1480	WEST CHAMPARAN	Thakrahan	U.H.S Mujauna	Abhishek Singh	5737	24-08-2021	--	70 SBD OF 2022-23	09-05-2022	08-08-2023	15 Months	In-Progress	First Floor Roof Level	
362	SSS-1482	WEST CHAMPARAN	Nautan	U.H.S.Dhumnagar	Mata Vaishno And Chandel Construction pvt. Ltd.	4807	28-07-2021	--	297 sbd of 2022-23	02-02-2023	01-05-2024	15 Months	In-Progress	First Floor Roof Level	Letter to HM for land availability
363	SSS-1492	WEST CHAMPARAN	Jogapatti	U.H.S Mangalpur Rakhahi	Abhishek Singh	5736	24-08-2021	--	71 SBD OF 2022-23	09-05-2022	08-08-2023	15 Months	In-Progress	Plinth level	Letter to H.M. for land availability
364	SSS-1494	WEST CHAMPARAN	Lauriya	U.H.S Daniyal Parsauni	Rajesh Kumar Singh	5796	25-08-2021	--	253 sbd of 2022-23	12-12-2022	11-03-2024	15 Months	In-Progress	Foundation	
365	SSS-1500	WEST CHAMPARAN	Bagaha-II	U.H.S Lachhampur	Sidhu Enterprises	3626	11-06-2021	--	23 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	In-Progress	First Floor Roof Level	
366	SSS-1503	WEST CHAMPARAN	Nautan	U.H.S Mangalpur Kalan	Mata Vaishno And Chandel Construction pvt. Ltd.	4806	28-07-2021	--	298 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	In-Progress	First Floor Roof Level	Letter issue to HM for land availability
367	SSS-1507	WEST CHAMPARAN	Jogapatti	U.H.S Chaumukha	Mata Vaishno And Chandel Construction pvt. Ltd.	4809	28-07-2021	--	113 SBD OF 2022-23	30-05-2022	29-08-2023	15 Months	In-Progress	Finishing	
368	SSS-1511	WEST CHAMPARAN	Bettiah	U.H.S Pipra Pakri	Shakal Deo Mishra	3474	04-06-2021	--	122 sbd 21-22	07-10-2021	06-01-2023	15 Months	In-Progress	Plinth level	Ground Floor Sill Level
369	SSS-1017	ARARIA	Kursakanta	U.H.S Saur Gaon	Kunal Kush	4750	26-07-2021	--				15 Months	Not started	Land is deep	Low Land
370	SSS-1022	ARWAL	Arwal	Up. High School. Amra	Maa Kamakhya Construction&Co.	613	24-01-2020	--	159 F2 of 2022-23	02-08-2022	01-11-2023	15 Months	Not started	Land not available	NOC Required
371	SSS-1023	ARWAL	Kurtha	Up. High School, Ibrahimpur	Dhananjay Kumar	608	24-01-2020	--	63 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	Not started	Land not available	Land not available , H.M, Letter No-74 , Dt- 09.03/2022
372	SSS-1024	ARWAL	Kurtha	Up. High School, Mednipur Badahiya	Dhananjay Kumar	868	05-02-2020	--	64 F2 OF 2022-23	06-05-2022	05-08-2023	15 Months	Not started	Land not available	Land not available , H.M, Letter No-75 , Dt- 09.03/2022
373	SSS-1029	AURANGABAD	Nabinagar	Uhs Moharkarma	Abhimanyu Kumar	1086	12-02-2020	--				15 Months	Not started	Land not available	EMD Refund due to land not available
374	SSS-1034 (SSS-AB)	AURANGABAD	Rafiganj	Uhs Dugul	Mesiad Construction Pvt. Ltd.	9222	23-12-2021	--	377 f2 of 2021-22	01-02-2022	30-04-2023	15 Months	Not started	Land not available	Land not available
375	SSS-1036	AURANGABAD	Haspura	Uhs Amjhar	Guruwar Builders & developers Pvt. Ltd., Aurangabad, Mob. 9771005575	4111	01-07-2021	--				15 Months	Not started	Land not available	Land not available , H.M, Letter No-14 , Dt- 03.04.2022
376	SSS-1039	BANKA	Bousni	R U.H.S Lilavaran	Amit Kumar, Sabour, Bhagalpur, Mob. 8050100000	3702	16-06-2021	--				15 Months	Not started	Not started	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
377	SSS-1040	BANKA	Katoriya	U.H.S Fattapathar	Patliputra Projects Pvt. Ltd.	4110	01-07-2021	--				15 Months	Not started	Land Problem	
378	SSS-1043	BANKA	Rajoun	U.H.S Dhayharna Mahgama	Shyam Sundar Yadav, Banka, Mob. 9934769886	6613	30-09-2021	5164 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be Started	
379	SSS-1045	BANKA	Rajoun	R U.H.S Morama	Shyam Sundar Yadav, Banka, Mob. 9934769886	6612	30-09-2021	5166 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
380	SSS-1054	BEGUSARAI	Begusarai	Uhs Lakho	Ram Niwas Kumar	4756	26-07-2021	--				15 Months	Not started	Land insufficient	Sufficient land not available
381	SSS-1060	BEGUSARAI	Matihani	Uhs Sihma	Guddu Kumar, Patna city, Patna	6614	30-09-2021	--				15 Months	Not started	Land not available	Land not available
382	SSS-1064	BEGUSARAI	Garhpura	Uhs Dunhi	Ranjit Kumar	3698	16-06-2021	--				15 Months	Not started	Land insufficient	Sufficient land not available.
383	SSS-1067 (SSS-BP)	BHOJPUR	Jagdishpur	U.H.S Dihri	HEZRAT BELAL	7657	10-10-2022	--				15 Months	Not started	Not started	
384	SSS-1069 (SSS-BP)	BHOJPUR	Koilwar	U.H.S Vishunpur	HEZRAT BELAL	7657	10-10-2022	--				15 Months	Not started	Not started	
385	SSS-1070 (SSS-BP)	BHOJPUR	Koilwar	U.H.S Jalpura Tapa	HEZRAT BELAL	7657	10-10-2022	--				15 Months	Not started	Not started	
386	SSS-1072 (SSS-BX)	BUXAR	Chakki	Uhs Arak				--				15 Months	Not started	Not started	Retender NIT-18 (2022-23)
387	SSS-1074 (SSS-BX)	BUXAR	Chousa	Uhs Gosaipur	Maa Vaishno Enterprises, Sheikhpura, Mob. 9939060029	1579	21-02-2023	--				15 Months	Not started	Not started	
388	SSS-1075 (SSS-BX)	BUXAR	Nawanagar	Uhs Parasgandha				--				15 Months	Not started	Not started	Retender NIT-18 (2022-23)
389	SSS-1078	DARBHANGA	Bahadurpur	Uhs Baruara	Annapurna Kumari	1197	13-02-2020	--	203 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	Not started	Land not available	Land not Available HM Letter No:-10 Dated:-18.03.21 to CO Bahadurpur for NOC
390	SSS-1085	DARBHANGA	Baheri	Uhs Samadhpora	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1200	13-02-2020	--	198 F2 of 2020-21 Dated 23.02.2021	23-02-2021	22-05-2022	15 Months	Not started	Work to be started	Land Available on 24.01.23 ,notice to start work
391	SSS-1089	DARBHANGA	Biraul	Uhs Baliya	Shiv Sai Enterprises	6619	30-09-2021	5148 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
392	SSS-1090	DARBHANGA	Biraul	Uhs Mahmuda	Dharmendra Kumar Yadav, Darbhanga, Mob. 9934717544	6615	30-09-2021	--				15 Months	Not started	Land not available	
393	SSS-1094	DARBHANGA	Hanuman Nagar	U.H.S Neyam	Annapurna Kumari	1247	14-01-2020	--	204 F2 of 2020-21 Dated 24.02.2021	24-02-2021	23-05-2022	15 Months	Not started	Land not available	Land not Available BSEIDC/DBG/184 Dated:-16.03.21
394	SSS-1095	DARBHANGA	Tardih	Uhs Lagma	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	4498	15-07-2021	--				15 Months	Not started	Not started	
395	SSS-1096 (SSS-EC)	EAST CHAMPARAN	Areraj	Uhs Kamalua	Asiana Contract Private Ltd.,Gopalganj, Mob. - 9430088485	3251	10-04-2023	5165 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
396	SSS-1098	EAST CHAMPARAN	Chakia	Uhs Narayanpur				--				15 Months	Not started	Not started	Retender NIT-15 (2023-24)

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
397	SSS-1100	EAST CHAMPARAN	Harsidhi	Uhs Yadavpur	M/s vaushaj const.	1240	14-01-2020	--	371 f2 of 2022-23 date 24-03-2023	21-02-2022	20-05-2023	15 Months	Not started	Work to be started	LOA ISSUED. Notice for agreement
398	SSS-1105	EAST CHAMPARAN	Kesaria	Uhs Kundawa Urdu	M/s Rampukar prasad	1238	14-01-2020	--				15 Months	Not started	Not started	
399	SSS-1108	EAST CHAMPARAN	Madhuban	Uhs Khodadpur	M.M Engineering	1239	14-01-2020	--	276 f2 of 21-22	24-12-2021	23-03-2023	15 Months	Not started	Land not available	Letter issue to HM for land availability. Old Building & Tree Existed on Given Land. Letter given to H.M. For clear land.
400	SSS-1116	EAST CHAMPARAN	Patahi	Uhs Bara Shankar	Satish Narayan Singh	1290	18-02-2020	--				15 Months	Not started	Land Dispute	Land dispute
401	SSS-1119	EAST CHAMPARAN	Raxaul	Uhs Haraiya	Vijay Kumar Singh	1202	13-02-2020	--				15 Months	Not started	Land not available	EMD refunded due to Land not available
402	SSS-1121	EAST CHAMPARAN	Sangrampur	Uhs Rampurwa Patkhaulia	Patliputra Projects Pvt. Ltd.	4106	01-07-2021	--				15 Months	Not started	Land insufficient	Insufficient land
403	SSS-1124	EAST CHAMPARAN	Tetaria	Uhs Khairwa Girls	Sushil Kumar	5695	21-08-2021	5137 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
404	SSS-1126	GAYA	Imamganj	U.H.S. Telwari	Sanju Kumari	1085	12-02-2020	--	103 F2 OF 2022-23	24-05-2022	23-08-2023	15 Months	Not started	Land not available	H.M. से पत्रांक -278 दिनांक 06.06.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
405	SSS-1127	GAYA	Barachatti	U.H.S. Binda	Mithlesh Kumar Singh Mob.- 9931471924	1099	12-02-2020	--	196 F2 of 2020-21 Dt- 23.02.2021	23-02-2021	22-05-2022	15 Months	Not started	Land insufficient	Insufficient land
406	SSS-1137	GAYA	Mohanpur	U.H.S. Belarpur	Shiv Nandan Kumar	298	10-01-2022	--				15 Months	Not started	Land not available	भूमि उपलब्ध कराने हेतु HM से पत्रांक- 2280 दिनांक-06.06.2022 द्वारा अनुरोध किया गया।
407	SSS-1145	GAYA	Sherghati	U.H.S. Kazarsot	Pushpa Devi	1244	14-02-2020	--				15 Months	Not started	Land not available	H.M. से पत्रांक -279 दिनांक 06.06.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
408	SSS-1150	GAYA	Wazirganj	U.H.S. Ghuriawan	M/S Adarsh const.	1041	12-02-2020	5160 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
409	SSS-1151	GAYA	Fatehpur	U.H.S. Meyari	Sanjay Kumar yadav	6525	24-09-2021	--				15 Months	Not started	Work to be started	
410	SSS-1162	GOPALGANJ	Barauli	Upd. High School Charavaha Vishunpura	Sabita Devi, Gaya, Mob. 9024205132	3463	18-04-2023	--	128' डूक वॉ 2023.24 वॉजम 19. 06.2023	19-06-2023	18-09-2024	15 Months	Not started	Work to be started	
411	SSS-1165	GOPALGANJ	Kuchaikote	Uppgd. High School. Bhupatipur	Ramaji Mishra & Co., Gopalganj	1281	18-02-2020	--				15 Months	Not started	Not started	Retender NIT-15 (2023-24)
412	SSS-1170	GOPALGANJ	Sidhwalia	Upd. High School Jalalpur	Pawan Construction, Gopalganj, Mob. 7250570078	1188	13-02-2020	--				15 Months	Not started	Not started	Retender NIT-15 (2023-24)
413	SSS-1171	GOPALGANJ	Hathua	Upd High School Kabilaswa	Rajeev Kumar	1288	18-02-2020	--	171 F2 of 2021-22 Date :- 22.11.2021 Rs. 1,85,21,783 /-	22-11-2021	21-02-2023	15 Months	Not started	Land not available	Required land not available. Letter to CE for site specific drawing
414	SSS-1176	GOPALGANJ	Gopalganj	Upd. High School. Mashan Thana (Boys)	Burnawala Contract Pvt. Ltd.	1051	12-02-2020	--				15 Months	Not started	Land insufficient	Insufficient land available

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
415	SSS-1177	JAMUI	Khaira	U.H.S Khalaria	United Infra & Industries	4102	01-07-2021	--	273 f2 of 21-22	23-12-2021	22-03-2023	15 Months	Not started	Land not available	Land not available
416	SSS-1183 (SSS-JM)	JAMUI	Chakai	U.H.S Noniyatari	Santosh Kumar Singh, Deoghar, Mob. 9771745449	9236	24-12-2021	--				15 Months	Not started	Not started	Retender NIT-27/22-23
417	SSS-1185	JAMUI	Sikandra	U.H.S.Mircha	Sanjay Kumar yadav	6842	06-10-2021	--				15 Months	Not started	Land not available	Land not available
418	SSS-1186	JAMUI	Jamui	U.H.S Choura	Brajesh Kumar Singh	1091	12-02-2020	--				15 Months	Not started	Land not available	Land not available
419	SSS-1196	KAIMUR	Andhaura	Upgraded +2 High School Bhuiphor	Manoj Singh	4793	27-07-2021	--	372 sbd of 2022-23 date 24-03-2023	24-03-2023	23-06-2024	15 Months	Not started	Land not available	
420	SSS-1202	KAIMUR	Mohania	U.G.H.S.Belaundi	Vishal Kumar Singh	5683	19-08-2021	5145 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
421	SSS-1204	KAIMUR	Mohania	U.H.S. Siyapokhar	Kanika Shree Civcon (OPC) Pvt. Ltd., Patna, Mob. 9835420064	5691	21-08-2021	5140 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
422	SSS-1213	KAIMUR	Durgavati	Urdu U.H.S. Dumri	Manoj Singh	5682	19-08-2021	5150 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
423	SSS-1215	KAIMUR	Durgavati	Upgraded +2 High School Kasthari	Manoj Singh	5690	21-08-2021	5146 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
424	SSS-1220	KATHIHAR	Korha	Uhs Boura				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
425	SSS-1223	KATHIHAR	Manihari	Uhs Neema Santhal	Puja Engicon Company Pvt. Ltd.	5677	19-08-2021	--	104 F2 of 2021-22 (27.09.2021)	27-09-2021	26-12-2022	15 Months	Not started	Land not available	Land not available
426	SSS-1226 (SSS-KH)	KHAGARIA	Alauli	Utkarmit Madhyamik Vidyalay Ladoura	Devma Techno Project Pvt. Ltd. (9931125153)	9218	23-12-2021	--				15 Months	Not started	Land insufficient	Insufficient land
427	SSS-1227	KHAGARIA	Khagaria	Uhs Kanya Marar	Bablu Yadav, Khagaria, Mob. 9123221685	6714	01-10-2021	--				15 Months	Not started	Land is deep	10 feet deep land available
428	SSS-1228 (SSS-KH)	KHAGARIA	Alauli	Uhs Shaharbanni	Devma Techno Project Pvt. Ltd. (9931125153)	9218	23-12-2021	--				15 Months	Not started	Not started	
429	SSS-1229	KHAGARIA	Khagaria	Uhs Chandra Nagar	Bablu Yadav, Khagaria, Mob. 9123221685	6715	01-10-2021	--				15 Months	Not started	Land NOC awaited	LOA ISSUED. NOC awaited
430	SSS-1234	KHAGARIA	Gogri	U.H.S Shishbanni	Krishna Kumar Singh, khagaria, Mob. 9431417915	1327	19-02-2020	--				15 Months	Not started	Not started	Retender NIT-15 (2023-24)
431	SSS-1238	KHAGARIA	Alauli	U.H.S. Shyamgharari	Krishna Kumar Singh, khagaria, Mob. 9431417915	1437	20-02-2020	--				15 Months	Not started	Not started	Retender NIT-15 (2023-24)
432	SSS-1241	KISHANGANJ	Kochadhaman	Uhs Kanhaiyabari				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
433	SSS-1242	KISHANGANJ	Kochadhaman	U.H.S Kocha Dhaman				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
434	SSS-1243	KISHANGANJ	Kochadhaman	U.H.S Haribhasa				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
435	SSS-1247	KISHANGANJ	Bahadurganj	U.H.S Dhim Tola				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
436	SSS-1248	KISHANGANJ	Bahadurganj	U.H.S Bilasi	Ashwini Projects & Marketting, Patna, Mob. 9835265696	7119	22-10-2022	5155 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
437	SSS-1249	KISHANGANJ	Tedhagachhi	Uhs Hawakol Gamharia	Anil Kumar Singh (7277843997)	9237	24-12-2021	--				15 Months	Not started	Land not available	Land not available
438	SSS-1251	LAKHISARAI	Suryagarha	U.H.S. Nandpur	Maa vaishnavi Infrazone	1324	19-02-2020	--	78 F2 2021-22 date 1-9-2021	01-09-2021	30-11-2022	15 Months	Not started	Land not available	Land not available
439	SSS-1252	LAKHISARAI	Suryagarha	U.H.S. Loshghani	Sanjay Kumar Yadav	7141	23-10-2022	--				15 Months	Not started	Not started	
440	SSS-1253	LAKHISARAI	Suryagarha	U.H.S. Dighari Bhawanipur	Prakash Construction	8068	25-11-2021	--	368 f2 of 2022-23 date 23-03-2023	23-03-2023	22-06-2024	15 Months	Not started	Work to be started	
441	SSS-1254	LAKHISARAI	Halsi	U.H.S. Himachaldih	Prakash Construction	8855	09-12-2021	--	370 f2 of 2022-23 date 23-03-2023	23-03-2023	22-06-2024	15 Months	Not started	Work to be started	
442	SSS-1260 (SSS-MP2)	MADHEPURA	Shankarpur	U.H.S.S. Bathan Parsa	Parasar Remodelling & Construction Pvt. Ltd., Saharsa, Mob. 9931125153	1539	21-02-2023	5154 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
443	SSS-1261	MADHEPURA	Shankarpur	U.H.S.S. Gadha Rampur	United Infra & Industries	5747	24-08-2021	5152 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
444	SSS-1265 (MP2)	MADHEPURA	Kumarkhand	U.H.S.S. Kararia				--				15 Months	Not started	Not started	Retender NIT-18 (2022-23)
445	SSS-1266	MADHEPURA	Kumarkhand	U.H.S.S. Kewatgama	Ashwini Projects & Marketting	5798	25-08-2021	5158 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
446	SSS-1267 (MP2)	MADHEPURA	Madhepura	U.H.S.S. Biraili Bazar	Parasar Remodelling & Construction Pvt. Ltd., Saharsa, Mob. 9931125153	1580	21-02-2023	5151 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
447	SSS-1271 (MP2)	MADHEPURA	Madhepura	U.H.S.S. Nehalpatti	Babu Lal Das, Saharsa, Mob. 9956241574	1538	21-02-2023	5153 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
448	SSS-1273	MADHEPURA	Madhepura	U.H.S.S. Bhadaul	Ashwini Projects & Marketting, Patna, Mob. 9835265696	7142	23-10-2021	5157 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
449	SSS-1275	MADHEPURA	Murliganj	U.H.S.S.Chamgarh				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
450	SSS-1277	MADHEPURA	Bihariganj	Govt. B.S. Madhukarchak				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
451	SSS-1281	MADHEPURA	Chousa	Upgd High School Vasait				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
452	SSS-1285	MADHEPURA	Chousa	Upgraded H.S. Ghosae				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
453	SSS-1289	MADHUBANI	Kaluahi	U.H.S. Belahi				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
454	SSS-1295	Nalanda	Katrisarai	Uhs Gangapur Paltpura	Ghanshyam Singh, nawada, Mob. 9955223198	1515	25-02-2020	--				15 Months	Not started	Not started	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
455	SSS-1296	Nalanda	Rajgir	Uhs Nahub	Maa Jiya Infrastructure	4682	13-06-2023	--	127 दूक बी 2023.24 संलग्न 19, 08.2023	19-06-2023	18-09-2024	15 Months	Not started	Work to be started	
456	SSS-1297	Nalanda	Thathari	Uhs Saidbahari	Girdhar Gopal Murari Sinha, Nalanda, Mob. 9431071271	1685	03-03-2020	--				15 Months	Not started	Not started	Retender NIT-15 (2023-24)
457	SSS-1301	Nawada	Nardiganj	Upgraded High School Bario	Techwill Construction Pvt. Ltd.	7146	23-10-2021	--	145 f2 21-22	02-11-2021	01-02-2023	15 Months	Not started	Land not available	H.M. से पत्रांक -579 दिनांक 15.10.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
458	SSS-1303	Nawada	Meskaur	Upgraded High School Katghara	Jay Prakash Kumar	1448	20-02-2020	5142 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	Land Available By HM Lettter No.18, Date-05.05.2022
459	SSS-1313	Patna	Khusrupur	U.H.S.Hardasbigha	M/S A.B. BUILDICON Mob. 9631709250	7823	18-11-2021	--				15 Months	Not started	Land not available	प्रधानाध्यापक द्वारा उपलब्ध कराये गये 7 फीट गहरे स्थल पर सार्वजनिक नाला का बहाव रोकने के पश्चात् पुनः स्थल के अनुरूप नक्शा तैयार कर निविदा प्रकाशित किया जा सकता है।
460	SSS-1316	Patna	Bihta	U.H.S. Bindaul	Puja Engicon Company Pvt. Ltd.	6255	14-09-2021	--	150 f2 of 2021-22 Dated - 02.11.2021 Rs. 164.10296	02-11-2021	01-02-2023	15 Months	Not started	Land not available	प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग आठ फीट गहरा एवं पानी भरा हुआ है।
461	SSS-1317	Patna	Bakhtiyarpur	U.H.S. Bahapur	M/s A.B. Buildicon, Mob. 9631709250	7824	18-11-2021	--				15 Months	Not started	Land not available	EMD refunded. अचलाधिकारी बख्तियारपुर के पत्रांक- 226, दिनांक- 26.02.2022 द्वारा सूचित किया गया है कि पूर्व में उपलब्ध कराया गया जमीन विवादित है, पुनः अन्य जगह पर जमीन उपलब्ध करने हेतु अनुरोध किया गया है.
462	SSS-1318	Patna	Dulhin Bazar	Upgd High School Shahpur Village Nizampur	M/S subodh Kumar	519	22-01-2020	--				15 Months	Not started	Land not available	EMD refund due to land not available
463	SSS-1342	ROHTAS	Nasriganj	U.H.S. Amiyawar	Kamakhya Narayan Singh, Bhojpur, Mob. 9472813569	3465	18-04-2023	--	99 SBD of 2023-24 date 25-05-2023	25-05-2023	24-08-2024	15 Months	Not started	Work to be started	
464	SSS-1344	ROHTAS	Kochas	U.H.S Agrashi Dihara (2006-07)	Abhimanyu Kumar	7167	23-10-2021	5147 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
465	SSS-1345	ROHTAS	Hauhatta	Upgraded Higher Secondary 10+2 School Satiyar (2009-10)	Uday Kumar	2022	12-03-2020	--	302 F2 OF 2022-23	07-02-2023	06-05-2024	15 Months	Not started	Work to be started	
466	SSS-1346	ROHTAS	Dawath	U.H.S Chatara	M/s Vishnu Construction (7209516518)	9085	02-12-2022	--	292 SBD OF 2022-23	01-02-2023	30-04-2024	15 Months	Not started	Work to be started	
467	SSS-1347	ROHTAS	Sanjhauli	U.H.S Kaithi (2007-08)	Kamakhya Narayan Singh, Bhojpur, Mob. 9472813569	3518	19-04-2023	--	100 दूक बी 2023.24 संलग्न 25, 05.2023	25-05-2023	24-08-2024	15 Months	Not started	Work to be started	
468	SSS-1348	ROHTAS	Karakat	U.H.S Amartha (2005-06)	S A B Construction, Rohtas, Mob. 7250583221	3514	19-04-2023	5163 / 24-06-2023		25-05-2023	24-08-2024	15 Months	Not started	Work to be start	
469	SSS-1350	ROHTAS	Dehri	U.H.S Shivpur (2004-05)	Uday Kumar, Rohtas, Mob. 9955691188	3249	10-04-2023	5119 / 23-06-2023		23-06-2023	22-09-2024	15 Months	Not started	Work to be start	
470	SSS-1351	ROHTAS	Rajpur	U.H.S Siyawank				--				15 Months	Not started	Not started	Retender NIT-15/2023-24
471	SSS-1352	ROHTAS	Tilauthu	U.H.S Aurangabad Saraiya	Alok Kumar Jehanabad, Mob. 9771012101	9439	31-12-2021	--				15 Months	Not started	Not started	
472	SSS-1356	Saharsa	Saur Bazar	Uss Dhanchhoha	Ashwini Ashish	7166	23-10-2021	--	14 F2 of 2023-24 date 11-04-2023	24-12-2022	23-03-2024	15 Months	Not started	Land Enchment	Land encroachment

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
473	SSS-1357/ SSS-SH1	Saharsa	Simri Bakhtiyarpur	Uss Aini	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	07-10-2022	--	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	Land Enchroment	Land encroachment
474	SSS-1358/ SSS-SH1	Saharsa	Sonbarsa	Uss Balaitha Ramnagar	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602	07-10-2022	--	229 SBD of 2022-2023 dt -25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	Land not Registered	
475	SSS-1373	Saharsa	Simri Bakhtiyarpur	Uss Simri	Bablu Yadav	9434	31-12-2021	5138 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
476	SSS-1381	Samastipur	Kalyanpur	U.H.S Milki Ramauly	Jugnoo Kumar, Muzaffarpur, Mob. 8083370525	1694	03-03-2020	--				15 Months	Not started	Not started	
477	SSS-1382	Samastipur	Samastipur	Utkramit Uchch Madhyamik Vidyalaya Bela Panchrukhi	Chandra Prakash	1688	03-03-2020	5156 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
478	SSS-1384	Samastipur	Singhiya	Uhs Mahe	Arvind Kumar , Samastipur, Mob. 9801197079	7181	23-10-2021	--				15 Months	Not started	Not started	
479	SSS-1385	Samastipur	Warishnagar	U.H.S.Navtol	Chandan Kumar Mob: 9471923405	7813	18-11-2021	--	138 F2 OF 2022-23	18-07-2022	17-10-2023	15 Months	Not started	Ground not Clear	Land Available (electric transformer on land removed in dec 22) notice to start work
480	SSS-1388	Samastipur	Mohiuddin Nagar	Uhs Tetarpur	Raj Kumar, Samastipur, Mob. 9631032567	4113	16-05-2023	5115 / 23-06-2023		23-06-2023	22-09-2024	15 Months	Not started	Work to be start	Retender NIT-25 (2022-23)
481	SSS-1389	Samastipur	Sarairanjan	U.H.S. Lat Basepura	Akshit Engineering and Construction Pvt. Ltd., Patna, Mob. 9334374660	1445	20-02-2020	--				15 Months	Not started	Not started	
482	SSS-1391	Samastipur	Ujiyarpur	U.H.S.S Nikaspur	Arvind Kumar	6439	23-09-2021	--	27 F2 OF 2022-23	12-04-2022	11-07-2023	15 Months	Not started	Land not available	Land not available
483	SSS-1393	Samastipur	Morwa	Uhs Raghunathpur				--				15 Months	Not started	Not started	Retender NIT-27/22-23
484	SSS-1401	Samastipur	Dalsinghsarai	Uh.S. Nagargama	Ray And Raj Engineering Pvt. Ltd. 9430047216	1297	13-02-2023	--	120' दूरी बि 2023.24 बि 15. 06.2023	15-06-2023	14-09-2024	15 Months	Not started	Work to be started	
485	SSS-1404	Samastipur	Sarairanjan	U H S Harpur Barhetta	Sarvasiddhi Engicon Pvt. Ltd., Hajipur, Mob. 9576308682	3457	18-04-2023	5116 / 23-06-2023		23-06-2023	22-09-2024	15 Months	Not started	Work to be start	
486	SSS-1405	Samastipur	Morwa	U M S Maricha	Vipin Kumar Sahini, Samastipur, Mob. 9931468694	2125	13-03-2020	--				15 Months	Not started	Not started	
487	SSS-1407	Samastipur	Kalyanpur	U.H S S Ratwara Urdu	M.K Enterprises	2116	13-03-2020	--	33 F2 of 2021-22 Dated-09.07.21	09-07-2021	08-10-2022	15 Months	Not started	Land not available	Land problem
488	SSS-1408	Samastipur	Samastipur	U.H.S. Nawada	Guddu Kummar	6456	23-09-2021	--	144 F2 OF 2022-23	20-07-2022	19-10-2023	15 Months	Not started	Land not available	Land problem
489	SSS-1410	Samastipur	Kalyanpur	Upgraded Higher Secondary School Belsandi	Harsh Kumar	6527	24-09-2021	5143 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
490	SSS-1412	Samastipur	Dalsinghsarai	U H S Asinchak	Ray And Raj Engineering Pvt. Ltd. (9430047216)	8303	08-11-2022	--	121' दूरी बि 2023.24 बि 15. 06.2023	15-06-2023	14-09-2024	15 Months	Not started	Work to be started	
491	SSS-1415	Samastipur	Morwa	Uh S Larua	Vipin Kumar Sahini, Samastipur, Mob. 9931468694	2113	13-03-2020	--				15 Months	Not started	Not started	

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description1	Remarks
492	SSS-1419	Samastipur	Bithan	U H S Sihma	Ashwini Projects & Marketting	7169	23-10-2021	5159 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
493	SSS-1420	Samastipur	Dalsinghsarai	U.H. S. Raghuwarpur	Ray And Raj Engineering Pvt. Ltd. (9430047216)	8303	08-11-2022	--	122' बूक नं० 2023/24 कांउस 15, 06.2023	15-06-2023	14-09-2024	15 Months	Not started	Work to be start	
494	SSS-1427 (SSS-SK)	SHEIKHPURA	Sheikhpura	Uhs Kare	M/s JMD Enterprises	3722	17-05-2022	--				15 Months	Not started	Not started	
495	SSS-1432	SHEOHAR	Tariyani	U H S Pachra Madhopur Chhata	Chandra Bhushan Agro Enterprises Pvt. Ltd.	6531	24-09-2021	--				15 Months	Not started	Land not available	EMD refunded due to land not available. Letter issued to H.M clear land.
496	SSS-1435	SHEOHAR	Tariyani	U H S Dumma	Sushil Kumar	6533	24-08-2021	5144 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	LOA ISSUED
497	SSS-1459	Siwan	Lakarabiniganj	Upg. High School, Narharpur	Laksh Grih Contract Pvt. Ltd.	2183	16-03-2020	--				15 Months	Not started	Land not available	Land not available
498	SSS-1451	Siwan	Guthani	U H S Guthani	Amit Kumar chaturvedi, Guthani, Siwan	1494	25-02-2020	--	208 F2 2022-23	15-11-2022	14-02-2024	15 Months	Not started	Work to be started	
499	SSS-1454	Siwan	Andar	U H S Madeshilpur	Nipapu Singh	7182	23-10-2021	--	467 F2 of 2021-22 date 09-03-2022	09-03-2022	08-06-2023	15 Months	Not started	Land not available	Land not available
500	SSS-1458	Siwan	Bhagwanpur Haat	U H S Vilaspur	Kanika Shree Civcon (OPC) Pvt. Ltd.	7184	23-10-2021	--				15 Months	Not started	Land not available	Land not available
501	SSS-1466 (SSS SU2)	SUPAUL	Chhattapur	Uhs Chakla	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604	07-10-2022	--	231SBD of 2022-23 dt 25.11.2022	25-11-2022	24-02-2024	15 Months	Not started	Land not available	Land not available. land availability in process Letter issue to S.D.M Triveniganj
502	SSS-1473	WEST CHAMPARAN	Mainatand	Uhs, Ghorparki Hindi	Sisley Construction (Prop.- Salamgir Sheikh)	5741	24-08-2021	--				15 Months	Not started	Not started	Repeated schemes
503	SSS-1474	WEST CHAMPARAN	Ramnagar	Govt. Uhs Hardia	Mata Vaishno And Chandel Construction pvt. Ltd.	5738	24-08-2021	--	295 SBD OF 2022-23	29-11-2022	28-02-2024	15 Months	Not started	Land Enchroment	Land encroachment
504	SSS-1478	WEST CHAMPARAN	Thakarahan	U.H.S Moti Tola Thakarahan	Laksh Grih Contract Pvt. Ltd.	2183	16-03-2020	--				15 Months	Not started	Land not available	Land encroachment. Letter issued to H.M for land.
505	SSS-1483	WEST CHAMPARAN	Bagaha-II	U.H.S Baluwa	Sharda Chandel Contract Pvt.Ltd.	1684	03-03-2020	--	294 SBD OF 2022-23	02-02-2023	01-05-2024	15 Months	Not started	Land not available	Letter to HM for land availability
506	SSS-1486	WEST CHAMPARAN	Bagaha-I	U.H.S Parsa	Mritunjay Mishra	4801	28-07-2021	--				15 Months	Not started	Land not available	Emd refunded due to land problem. Old building demolish
507	SSS-1488	WEST CHAMPARAN	Bairia	U.H.S Laukariya	Sidhu Enterprises	1696	03-03-2020	--	20 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Not started	Land Dispute	Land dispute
508	SSS-1489	WEST CHAMPARAN	Lauriya	Govt. U.H.S. Dhamaura	Damcare Constructions	1126	08-02-2022	--				15 Months	Not started	Not started	
509	SSS-1493	WEST CHAMPARAN	Ramnagar	U.H.S Jogia (Urdu Balak)	Mritunjay Mishra	5805	25-08-2021	--				15 Months	Not started	Land not available	EMD refunded due to Land not available
510	SSS-1496	WEST CHAMPARAN	Lauriya	U.H.S Khajuria Bahuarwa	Arya International , Patna, Mob. 9431023236	3520	19-04-2023	5161 / 24-06-2023		24-06-2023	23-09-2024	15 Months	Not started	Work to be start	
511	SSS-1498	WEST CHAMPARAN	Bagaha-II	U.H.S Naurangia	Sidhu Enterprises	3628	11-06-2021	--	22 SBD OF 2022-23	07-04-2022	06-07-2023	15 Months	Not started	Land not available	Land not available

Sl. No.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No	LOA Date	Work Order No. & Date	Agreement No. & Date	Date of Commencement/ Work Order	Time of Completion as per agreement	Duration (in Months)	Physical Status	Physical Description ¹	Remarks
512	SSS-1505	WEST CHAMPARAN	Bagaha-I	Upgd High School Shankar Yadav Tola				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
513	SSS-1508	WEST CHAMPARAN	Lauriya	Govt. U.M.S. Siswaniya Purvi Tola				--				15 Months	Not started	Cancelled	Cancelled due to repeated school sanctioned
Total				513	495				408						

Handover	29
Completed	40
In-Progress	299
Not Started	145
Total	513