

**Bihar State Educational Infrastructure Development Corporation Limited, Patna**  
**Physical status of construction of Examination Hall (BSEB)-2016 at Commissioner Headquarter**

**Report Dated : 31/03/2019**

S.N.	Group No.	Name of District	Name of Schools	Physical Status														Remarks			
				Lay out	Fou nda tion	Plin th	Ground floor		1st floor		2nd floor		3rd floor		4th floor		5th floor		Fini shing	Co mplete	
							LL	RL	LL	RL	LL	RL	LL	RL	LL	RL	LL				RL
1	BSEB - 2	Bhagalpur	Jaglal H.S. School, Exam Hall, Bhagalpur																		
2	BSEB - 6	Saran	B. Seminary High School, Exam Hall, Saran													X	X		Column Work in Progress above G.F. Roof level		
3	BSEB - 3	Darbhanga	Exam Hall, Darbhanga													X	X				
4	BSEB - 4	Gaya	Haridas Seminary High School, Exam Hall, Gaya													X	X		Granite, tiles , putty, internal plaster electrification work in progress		
5	BSEB - 7	Munger	Zila School, Exam Hall, Munger													X	X				
6	BSEB - 5	Muzaffarpur	B. B. Collagiate, Muzaffarpur																Internal Plaster Flooring Plumbing Running		
7	BSEB - 1	Patna	Exam Hall, Patna																Fourth floor roof shuttering		
8	BSEB - 8	Purnea	Zila School, Exam Hall, Purnea													X	X		Completed 28.02.2019		
9	BSEB - 9	Saharsa	Zila School, Exam Hall, Saharsa													X	X		Structure Complete, internal Finishing work in Progress, External plaster to be done		
Total No. of BSEB Examination Hall			<b>9</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	<b>3</b>	<b>1</b>