

PROGRESS REPORT OF DIET, CTE, PTEC, BITE & BRC (World Bank Assisted) PROJECT																				
Bihar State Educational Infrastructure Development Corporation Ltd.																				
Report as on 31/03/19																				
Sanction :		Total no. Projects sanctioned			Total	BRC			DIET			CTE		PTEC		BITE		SCERT		
					260	185			32			14		22		4		3		
		Administrative Approval (Rs. In lac)			110775.909	16278.890			49151.106			17931.767		22000.00		2760.000		2654.146		
Financial Achievement :				Total Amount Released (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)							Expenditure (Amount of Utilisation) (Rs. In lac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)							Utilisation w.r.t Amount Released		
				91199.028							68104.136							74.68%		
Physical Progress :		Total No. (sanctioned)	Contract Awarded	Work in Progress											Work Not Started			Remarks		
				Total No. (Work started)	Work in progress at stage										Total no. (work not started)	Reason for not start				
					Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing		Completed	NIT / Tender		Due to Land problem	Other problem
DIET District Institute of Teacher Education	IB	32	32	29		1			2		2			2	22	3		3	Sanctioned 32 Completed 22 Ongoing 9 Work not Started 1	
	BH	32	32	28		1			1				1	4	21	4		4		
	GH	32	32	30	1		2		1			1	1	2	22	2		2		
	PQ	17	17	15					2						13	2		2		
CTE College of Teacher Education	IB	14	14	14		3	1		2		2			2	4				Sanctioned 14 Completed 4 Ongoing 10 Work not Started 0	
	BH	14	14	13	1	2	1	1			1			3	4	1		1		
	GH	14	14	14		2	1				2		1	3	5					
	PQ	14	14	13		2	1	3						3	4	1		1		
PTEC College of Primary Teacher Education	IB	22	22	22	1						1			1	19				Sanctioned 22 Completed 19 Ongoing 3 Work not Started 0	
	BH	22	22	21					1						20	1		1		
	GH	22	22	21									1	1	19	1		1		
	PQ	22	22	20										1	19	2		2		
BITE Block Institute of Teacher Education	IB	4	4	4											4				Sanctioned 4 Completed 4	
	BH	4	4	4											4					
	GH	4	4	4											4					
	PQ	4	4	4											4					
BRC Block Resources Center		185	183	174	4	3	3	1	6		3	10	7	30	107	11	157	11	Sanctioned 185 Completed 107 Ongoing 67 Work not Started 11	
Total		257	255											156	12					
SCERT Related Project		3	3	3		1	1							1	2					
ICT Lab, Renewal Energy Installation		ICT LAB (in DIET / BITE / PTEC / CTE) : 25 site completed. ; ICT Lab in BRC -348 site completed. Solar Energy Installation (in DIET) : Completed - 21 site; Work in progress (work order issued) - 3 site.																		
		Total No. of Completed TE Scheme --- 156																		