

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/03/2020

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.03.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	0	0	0	1	32	1	12	26	2134.20	1726.94	80.92%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	1	2	0	5	2	2	0	0	11	270	23	30	252	24170.15	13453.41	55.66%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	1	0	2	0	0	7	340	11	52	309	23947.24	18166.46	75.86%
	Total :-	771	768	0	1	2	1	6	2	4	0	0	19	642	35	94	587	50251.59	33346.81	66.36%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	6	50	10	20	47	11307.36	8139.98	71.99%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	0	0	0	1	85	1	27	81	5872.80	12282.21	209.14%
	Total :-	193	186	0	0	0	1	0	0	3	0	0	7	135	11	47	128	34885.03	20422.19	58.54%
6	MS (Model School) (2009-10)	98	86	0	0	1	0	3	0	2	0	0	4	76	10	12	57	15855.00	21513.14	135.69%
7	MS (Model School) (2010-11)	255	211	0	0	1	0	4	1	7	2	0	17	178	32	45	157	39714.17	52556.87	132.34%
	Total :-	353	297	0	0	2	0	7	1	9	2	0	21	254	42	57	214	74236.17	74070.01	99.78%
8	SSS (Senior Secondary School) (2013-14)	993	992	0	3	8	10	12	6	16	0	0	97	738	152	103	607	107000.00	98826.50	92.36%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	0	1	1	0	0	0	0	16	180	19	27	147	27142.50	22560.88	83.12%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	0	3	2	2	5	5	5	0	0	18	111	40	91	62	20603.73	16693.46	81.02%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	2	4	1	4	1	5	1	5	32	65	57	34		8951.28	11135.61	124.40%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.03.2020) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	1	1	3	4	3	3	2	0	0	22	140	39	22	134	7238.01	20061.11	277.16%
	Total :-	1818	1758	4	9	17	18	25	15	28	1	5	185	1234	307	277	950	170935.52	169277.56	99.03%
13	EXAM. HALL (2013-14) RUSA	23	23	0	0	0	0	0	0	1	0	0	0	22	1	0	19	7833.42	8925.24	113.94%
14	CT (College Toilet) (2012-13)	250	250	0	0	1	0	6	0	0	0	0	14	196	21	33		1012.00	763.01	75.40%
15	Shiksha Bhawan (2013-14), (2018-19) & (2019-20)	11	11	0	0	0	0	0	0	0	0	0	1	7	1	3	4	1928.00	1646.43	85.40%
16	Deegree College (2013-14) , (2017-2018) & (2018-2019)	18	18	0	0	0	0	0	0	0	0	0	0	7	0	11	4	6000.00	3553.85	59.23%
17	Renovation / Construction work of College & University (2009-10) to (2018-19)	124	89	0	0	0	0	0	0	0	0	0	0	74	15	35		24404.24	15410.74	63.15%
18	Renovation work of High School building (2009-10) to (2018-19)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4950.67	70.44%
19	CDPO (Child Development Project Office co-housing)	33	28	0	0	0	0	0	0	0	0	0	1	27	1	5	15	3180.50	3167.67	99.60%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	11221.24	83.03%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	250	0	0		4323.85	2026.02	46.86%
22	EXAM HALL (BSEB)	10	10	0	0	0	0	0	0	0	0	0	1	9	1	0	10	14893.16	13463.80	90.40%
	Total (1-23) :-	4911	4547	4	10	22	20	44	18	45	3	5	249	3710	441	760	2871	585362.62	531522.80	90.80%