

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :-31/03/2021

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.03.2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	-	33	-	12	2134.20	1740.33	81.54%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	-	1	1	1	5	1	-	-	-	3	281	12	30	24170.15	13643.36	56.45%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	-	-	-	1	-	1	1	-	-	3	345	6	52	23947.24	18291.06	76.38%
	Total :-	771	768	-	1	1	2	5	2	1	-	-	6	659	18	94	50251.59	33674.75	67.01%
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	2	-	-	7	50	10	20	11307.36	8149.74	72.07%
5	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	1	85	1	27	5872.80	12335.75	210.05%
																	17704.87	0.00	
	Total :-	193	186	-	-	-	1	-	-	2	-	-	8	135	11	47	34885.03	20485.49	58.72%
6	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	4	77	9	12	15855.00	21512.29	135.68%
7	MS (Model School) (2010-11)	255	211	-	-	-	-	3	-	9	1	-	14	183	27	45	39714.17	52911.67	133.23%
																	18667.00	0.00%	
	Total :-	353	297	-	-	1	-	5	-	11	1	-	18	260	36	57	74236.17	74423.96	100.25%
8	SSS (Senior Secondary School) (2013-14)	993	992	-	3	5	9	11	3	12	-	-	50	797	93	103	107000.00	100971.90	94.37%
9	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	-	1	1	-	-	11	184	14	28	27142.50	22990.53	84.70%
10	SSSM (Senior Secondary School Minority) (2014-15)	258	188	-	2	2	2	4	6	7	-	-	20	127	43	88	20603.73	18835.71	91.42%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	1	2	1	-	-	2	2	-	-	25	89	33	34	8951.28	12656.84	141.40%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.03.2021) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start			
							LL	RL	LL	RL	LL	RL							
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	2	3	4	2	3	2	-	-	13	150	29	22	7238.01	20559.19	284.04%
	Total :-	1834	1749	1	9	11	16	17	15	24	-	-	119	1,347	212	275	170935.52	176014.17	102.97%
13	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	8020.00	8962.65	111.75%
14	Shiksha Bhawan	13	11	1	1	-	-	-	-	-	-	-	1	7	3	3	1928.00	1695.27	87.93%
15	Deegree College	18	18	-	-	-	-	-	-	-	-	-	-	7	5	6	6000.00	3576.08	59.60%
16	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3167.67	99.60%
17	ICT@Shools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%
18	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2352.34	54.40%
19	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	14888.83	99.97%
	Grand Total :-	4493	4172	2	11	13	19	27	17	38	1	1	152	3557	286	650	382,168.82	350,462.45	91.70%