

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 513 Senior Secondary Schools (SSS) 2013-14

Report Dated : 31/03/2022

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
1	SSS-1001	Araria	Palasi	Uhs Maldwar	M/s Vaishnavi Enterprises	154 sbd of 21-22	05-11-2021	15 Months													
2	SSS-1002	Araria	Palasi	Uhs Chandi Pur	M/S Vaishnavi Enterprises	346 sbd of 21-22	21-01-2022	15 Months													
3	SSS-1003	Araria	Palasi	Uhs Karor Dighli	M/S Vidhata Construction.	298 SBD of 2021-22 (29.12.2021)	29-12-2021	15 Months													
4	SSS-1004	Araria	Narpatganj	Uhs Sonapur	M/s Om Sai Construction			15 Months												LOA ISSUED	
5	SSS-1005	Araria	Narpatganj	Uhs Mirdaul				15 Months													
6	SSS-1006	Araria	Narpatganj	Uhs Bardaha Noniya Tola				15 Months													
7	SSS-1007	Araria	Narpatganj	Ms Cum Uhs Fatehpur Pithaura				15 Months													
8	SSS-1008	Araria	forbesganj	Uhs Pipra	M/s Om sai Construction Enterprises			15 Months												LOA ISSUED	
9	SSS-1009	Araria	Bhargama	Uhs Jai Nagar				15 Months													
10	SSS-1010	Araria	Bhargama	Uhs Raghunathpur East	Manoj Kumar	258 SBD of 2021-22 (21.12.2021)	21-12-2021	15 Months													
11	SSS-1011 (SSS-AR)	Araria	Bhargama	Uhs Adi Rampur	M/S Vidhata Construction.	297 sbd of 2021-22	29-12-2021	15 Months													
12	SSS-1012 (SSS-AR)	Araria	Bhargama	Uhs Charaiya	Shree Shardha Construction	421 SBD OF 2021-22	18-02-2022	15 Months													
13	SSS-1013 (SSS-AR)	Araria	Bhargama	Uhs Bhatgama	Shree Shardha Construction Co. f	421 SBD OF 2021-22	18-02-2022	15 Months													
14	SSS-1014	Araria	Raniganj	Uhs Thek Pura	Kunal Kush	241 SBD of 2021-22 (15.12.2021)	15-12-2021	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks		
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
15	SSS-1015	Araria	Araria	Uhs Dabhara Saranpur	Kunal Kush	330 sbd of 21-22	18-01-2021	15 Months															
16	SSS-1016	Araria	sikti	Uhs Thenga Pur	Kunal Kush			15 Months														LOA ISSUED	
17	SSS-1017	Araria	KURSAKANTA	U.H.S Saur Gaon	Kunal Kush			15 Months														LOA ISSUED	
18	SSS-1018	Araria	KURSAKANTA	U.H.S Haldhara Hat	Dilip Kumar	257 SBD of 2021-22 (20.12.2021)	20-12-2021	15 Months															
19	SSS-1019	Araria	Jokihat	Uhs Bahar Bari	Kunal Kush	331 sbd of 21-22	18-01-2022	15 Months															
20	SSS-1020	Arwal	SONBHADRA BANSHI SURYAPUR	Upgraded High School Sherpur Hindi	Mukesh Kumar	357 f2 of 2021-22	27-07-2021	15 Months															Excavation work
21	SSS-1021	Arwal	Karpi	Upgraded High School Murari	Dhananjay Kumar	196 F2 of 2020-21 Dt.- 01.12.2021	01-12-2021	15 Months															
22	SSS-1022	Arwal	Arwal	Up. High School. Amra	Maa Kamakhya Construction&Co.			15 Months														LOA ISSUED	
23	SSS-1023	Arwal	kurtha	Up. High School, Ibrahimpur	Dhananjay Kumar			15 Months														Land not available	
24	SSS-1024	Arwal	kurtha	Up. High School, Mednipur Badahiya	Dhananjay Kumar			15 Months														Land not available	
25	SSS-1025	Aurangabad	Aurangabad	Uhs Ora	Abhimanyu Kumar	9 f2 21-22	17-06-2021	15 Months															
26	SSS-1026	Aurangabad	Aurangabad	Uhs Chatra	M/s A N K Enterprises			15 Months														Excavation work	
27	SSS-1027	Aurangabad	obra	Uhs Aranda	M/s Maa mundeshwari cons.			15 Months														LOA ISSUED	
28	SSS-1028	Aurangabad	Madanpur	Uhs Taradiha	Azazul Haque Khan			15 Months														LOA ISSUED	
29	SSS-1029	Aurangabad	NAWINAGAR	Uhs Moharkarma	Abhimanyu Kumar			15 Months														LOA ISSUED	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
30	SSS-1030	Aurangabad	NAWINAGAR	Uhs Shiv Sagar	Surendra Kumar Singh	451 F2 OF 2021-22	02-03-2022	15 Months															
31	SSS-1031	Aurangabad	NAWINAGAR	Uhs Benghai	Manoj Singh	162 F2 2021-2022	16-11-2021	15 Months															
32	SSS-1032	Aurangabad	Rafiganj	Uhs Barahi Hindi	M/S ANK Enterprises			15 Months													LOA ISSUED		
33	SSS-1033	Aurangabad	Rafiganj	Uhs Fesra	M/s A N K Enterprises	205 F2 of 2020-21 Dt.- 21.02.2021	21-02-2021	15 Months															
34	SSS-1034 (SSS-AB)	Aurangabad	Rafiganj	Uhs Dugul	Mesiatic Construction Pvt. Ltd.	377 f2 of 2021-22	01-02-2022	15 Months													Land not available		
35	SSS-1035	Aurangabad	DEO	Uhs Rawal Bigha	Manoj Singh			15 Months													LOA ISSUED		
36	SSS-1036	Aurangabad	Haspura	Uhs Amjhar	Guruwar Builders & developers Pvt. Ltd.			15 Months													Land not available		
37	SSS-1037	Aurangabad	barun	Uhs Barauli	Abhimanyu Kumar	253 f2 of 21-22	17-12-2021	15 Months															
38	SSS-1038	Aurangabad	iguanas	Uhs Sagarpur	Dhananjay Kumar	295 F2 2021-2022 Dt.- 29.12.2021	29-12-2021	15 Months															
39	SSS-1039	Banka	BOUNSI	R U.H.S Lilavaran	Amit Kumar			15 Months													LOA ISSUED		
40	SSS-1040	Banka	bowl	U.H.S Fattapathar	Patliputra Projects Pvt. Ltd.			15 Months													LOA ISSUED		
41	SSS-1041	Banka	bounci	U.H.S Gokula	Anand Kumar	96 F2 of 21-22 (22..9.21)	22-09-2021	15 Months															
42	SSS-1042	Banka	Amarpur	U.H.S Kolbugurg				15 Months															
43	SSS-1043	Banka	Rajoun	U.H.S Dhayharna Mahgama	Shyam Sundar Yadav			15 Months													LOA ISSUED		
44	SSS-1044	Banka	chandan	U.H.S Siljori	Lal Rupak Kumar Singh	69 F2 of 21-22 (25..8.21)	25-08-2021	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks	
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
													LL	RL	LL	RL	LL	RL				
45	SSS-1045	Banka	Rajoun	R U.H.S Morama	Shyam Sundar Yadav			15 Months														LOA ISSUED
46	SSS-1046	Banka	banka	U.H.S Basberwa	Anand Kumar	56 F2 of 21-22 (10.8.21)	10-08-2021	15 Months								1						
47	SSS-1047	Banka	shambhuganj	U.H.S Warsabad	Anand Kumar	237 F2 21-22 13.12.21 / 170.509	13-12-2021	15 Months						1								Brick Work G.L.
48	SSS-1048 (SSS-BK)	Banka	baraat	U.H.S Tappadih	Ananya Infracity (Prop. Duddi Kumari,) (9031027170)	312 f2 of 21-22	05-01-2022	15 Months														
49	SSS-1049	Begusarai	CHHAURAHI	Uhs Amari	Raja Enterprises&co .	23 F2 of 2021-22 Date - 01.07.2021. (1,92,96,186/-)	01-07-2021	15 Months														
50	SSS-1050	Begusarai	Begusarai	Uhs Bahdarpur	Daya Ram Singh	206 F2 of 2020-21 Date 25-02-2021	25-02-2021	15 Months												1		
51	SSS-1051	Begusarai	eyelash	Uhs Amarpur	Ram Babu Singh			15 Months														LOA ISSUED. NOC Awaited
52	SSS-1052	Begusarai	MANSOORCHAK	Uhs Naipur Bahrapur	Ram Babu Singh			15 Months														LOA ISSUED. NOC Awaited
53	SSS-1053	Begusarai	Garhpura	Uhs Korai	Kanchan Engicons Private Limited	87 F2 of 2021-22 Date- 16.09.2021 (1,89,81,326/-)	16-09-2021	15 Months					1									
54	SSS-1054	Begusarai	Begusarai	Uhs Lakho	Ram Niwas Kumar			15 Months														LOA ISSUED
55	SSS-1055	Begusarai	dandari	Uhs Bank	SANJAY KUMAR (9430003830)	313 F2 OF 21-22	06-01-2022	15 Months						1								
56	SSS-1056 (SSS-BS)	Begusarai	BACHHWARA	Uhs Chakiya Chiranjeevipur	Tanyansh Construction and Consultancy Pvt. Ltd.	403 F2 of 2021-22	13-08-2021	15 Months														NOC obtained from HM date 22/10/2021
57	SSS-1057	Begusarai	CHHAURAHI	Uhs Aijni	Raja Enterprises&co .	24 F2 of 2021-22 Date- 01.07.2021 (1,93,38,819/-)	01-07-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks	
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
													LL	RL	LL	RL	LL	RL				
58	SSS-1058	Begusarai	dandari	Uhs Dandari	Sanjay Kumar	236 F2 of 2021-22 Date-13.12.2021 (1,72,83,975/-)	13-12-2021	15 Months							1							
59	SSS-1059	Begusarai	Begusarai	Uhs Iniyaar	Guddu Kumar	117 f2 of 21-22	05-10-2021	15 Months														
60	SSS-1060	Begusarai	Matihani	Uhs Sihma	Guddu Kumar			15 Months														LOA ISSUED
61	SSS-1061	Begusarai	CHHAURAHI	Uhs Sahpur Patla	Ray & Raj Enigneering Private Limited	178 F2 of 2021-22 Date-24.11.2021 (1,90,46,131/-)	24-11-2021	15 Months					1									
62	SSS-1062	Begusarai	Begusarai	Uhs Maharathpur	M/S Agni Kumar Singh	249 F2 of 2021-22 Date-17.12.2021 (1,83,73,773/-)	17-12-2021	15 Months						1								
63	SSS-1063	Begusarai	eyelash	Uhs Jaimra	Mritunjay Kumar	459 F2 of 2021-22	04-03-2022	15 Months														
64	SSS-1064	Begusarai	Garhpura	Uhs Dunhi	Ranjit Kumar			15 Months														LOA ISSUED
65	SSS-1065	Begusarai	Matihani	Uhs Mahajee	Ram Nuwas Kumar	328 F2 of 2021-22 Date-17.01.2022 (1,90,74,994/-)	17-01-2022	15 Months														
66	SSS-1066	Begusarai	dandari	Uhs Meha	Nand Kishor Prasad Singh	158 F2 of 2020-21 Date-15.11.2021 (1,72,37,423/-)	15-11-2021	15 Months														
67	SSS-1067 (SSS-BP)	Bhojpur	jagdishpur	U.H.S Dihri				15 Months														
68	SSS-1068	Bhojpur	AGIAON	U.H.S Karwasin	Dhananjay Kumar	286 f2 of 2021-22	28-12-2021	15 Months														
69	SSS-1069 (SSS-BP)	Bhojpur	KOILWAR	U.H.S Vishunpur				15 Months														
70	SSS-1070 (SSS-BP)	Bhojpur	KOILWAR	U.H.S Jalpura Tapa				15 Months														
71	SSS-1071	Buxar	ITARHI	Uhs Bhitihara	Sanjay Kumar Singh	85 F2 2021-22 Dt.	15-09-2021	15 Months								1						
72	SSS-1072	Buxar	Mill	Uhs Arak				15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
73	SSS-1073	Buxar	Mill	Uhs Liladharpur	Rohit Kumar ojha	12 F2 of 2021-22/28.06.21	28-06-2021	15 Months							1								
74	SSS-1074	Buxar	CHAUSA	Uhs Gosaipur				15 Months															
75	SSS-1075	Buxar	NAWANAGAR	Uhs Parasgandha				15 Months															
76	SSS-1076	Darbhangha	KUSHESHWAR ASTHAN EAST	Uhs Adalpur	M/S Tara Construction	367 sbd of 2021-22	29-01-2022	15 Months															
77	SSS-1077	Darbhangha	BAHERI	Uhs Gujrauli Ramauli	M/s Tara Const.	333 F2 of 2021-22 Date-18-01-2022	18-01-2022	15 Months															
78	SSS-1078	Darbhangha	Bahadurpur	Uhs Baruara	Annapurna Kumari	203 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months													Land not Available HM Letter No:-10 Dated:-18.03.21 to CO Bahardurpur for NOC		
79	SSS-1079	Darbhangha	benipur	Uhs Sajjanpura	AKSHIT ENGINEERING AND CONSTRUCTION Pvt.Ltd.	201 F2 OF 2020-21, DATED-24.02.2021	24-02-2021	15 Months											1				
80	SSS-1080	Darbhangha	KUSHESHWAR ASTHAN	Uhs Beri	M/s Tara Const.	334 f2 of 21-22	18-01-2022	15 Months					1										
81	SSS-1081	Darbhangha	BAHERI	Uhs Madhuban	Akshit Engg.&Const.Pvt.Ltd.	197 F2 of 2020-21 Dated 23.02.2021	23-02-2021	15 Months											1				
82	SSS-1082	Darbhangha	GAURA BAURAM	Uhs Belwara	Sujeet Kumar			15 Months														LOA ISSUED	
83	SSS-1083	Darbhangha	BAHERI	Uhs Havidih	A.E. Construction			15 Months														LOA ISSUED	
84	SSS-1084	Darbhangha	Ghanshyampur	Uhs Lagma	Amarnath Jha	460 SBD of 2021-22 date 04-03-2022	04-03-2022	15 Months															
85	SSS-1085	Darbhangha	BAHERI	Uhs Samadhpora	Akshit Engg.&Const.Pvt.Ltd.	198 F2 of 2020-21 Dated 23.02.2021	23-02-2021	15 Months														Land not Available CO Baheri letter No:-668 Dated:-30.04.21 to Add. Collector Darbhanga For NOC	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
86	SSS-1086	Darbhangha	Bahadurpur	Uhs Khaira	M/s Harendra Const.	54 F2 of 2021-22 Dated:- 04.08.2021	04-08-2021	15 Months															
87	SSS-1087	Darbhangha	Bahadurpur	Uhs Chakka Pirri	Annapurna Kumari	202 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months															
88	SSS-1088	Darbhangha	KUSHESHWAR ASTHAN EAST	Uhs Kewatgama	Dharmendra Kumar Yadav	214 sbd of 21-22	08-12-221	15 Months					1										
89	SSS-1089	Darbhangha	biraul	Uhs Baliya	Shiv Sai Enterprises			15 Months													LOA ISSUED		
90	SSS-1090	Darbhangha	biraul	Uhs Mahmuda	Dharmendra Kumar Yadav			15 Months													LOA ISSUED		
91	SSS-1091	Darbhangha	benipur	Uhs Mayapur	M/s Harendra Const.	55 F2 of 2021-22 Dated:- 04.08.2021	04-08-2021	15 Months															
92	SSS-1092	Darbhangha	Ghanshyampur	Uhs Ahirain	Dharmendra Kumar Yadav	215 sbd of 21-22	08-12-2021	15 Months															
93	SSS-1093	Darbhangha	SINGHWARA	Uhs Hariharpur	Akshit Engineering and Construction Pvt. Ltd.	323 sbd of 21-22	11-01-2022	15 Months															
94	SSS-1094	Darbhangha	HANUMAN NAGAR	U.H.S Neyam	Annapurna Kumari	204 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months													Land not Available BSEIDC/DBG/184 Dated:- 16.03.21		
95	SSS-1095	Darbhangha	TARDIH	Uhs Lagma	Akshit Engineering and Construction Pvt. Ltd.			15 Months													LOA ISSUED		
96	SSS-1096	PURBI CHAMPARAN	areraj	Uhs Kamalua				15 Months															
97	SSS-1097	PURBI CHAMPARAN	chakia	Uhs Bhagwanpur	M/S Hari Om Construction,			15 Months													LOA ISSUED		
98	SSS-1098	PURBI CHAMPARAN	chakia	Uhs Narayanpur	M/s Hari om const.			15 Months													Low Land		

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
99	SSS-1099	PURBI CHAMPARAN	GHORASAHAN	Uhs Ghorasahan Boys	ROHAN CONSTRUCTION PVT. LTD. (9661590724)	435 F2 OF 2021-22	22-02-2022	15 Months															
100	SSS-1100	PURBI CHAMPARAN	HARSIDHI	Uhs Yadavpur	M/s vaushaj const.			15 Months													LOA ISSUED		
101	SSS-1101	PURBI CHAMPARAN	HARSIDHI	Sri Rameshwar Uhs Sonbarsa	Md Afroj Alam	256 sbd of 21-22	20-12-2021	15 Months															
102	SSS-1102	PURBI CHAMPARAN	Kalyanpur	Uhs Kaithwalia	Mk Enterprises	31 F2 of 2021-22 ,09.07.2021 (Rs. 17089874.00)	09-07-2021	15 Months															
103	SSS-1103	PURBI CHAMPARAN	Kalyanpur	Uhs Balua	M/S Hariom Construction, AT- Ambika Nagar , Motihari	27 F2 of 2021-22 ,07.07.2021 (Rs. 17278068.00)	07-07-2021	15 Months															
104	SSS-1104	PURBI CHAMPARAN	KESARIYA	Uhs Hussaini	Maa vaishno const.			15 Months													LOA ISSUED		
105	SSS-1105	PURBI CHAMPARAN	KESARIYA	Uhs Kundawa Urdu	M/s Rampukar prasad			15 Months													LOA ISSUED		
106	SSS-1106	PURBI CHAMPARAN	kotwa	Uhs Rajapur Mathiya	S N S Infrasarvices pvt. Ltd.	10 F2 of 2021-22 ,18.06.2021 , (Rs.19678871)	18-06-2021	15 Months															
107	SSS-1107	PURBI CHAMPARAN	kotwa	Uhs Barwa Pakari	M/S Radhey Krishna Constn.			15 Months													LOA ISSUED		
108	SSS-1108	PURBI CHAMPARAN	MADHUBAN	Uhs Khodadpur	M.M Engineering	276 f2 of 21-22	24-12-2021	15 Months															
109	SSS-1109	PURBI CHAMPARAN	Mehsi	Uhs Kankatti	Pattipura Project pvt.ltd.			15 Months													LOA ISSUED. Low land		
110	SSS-1110	PURBI CHAMPARAN	Mehsi	Uhs Kataha	M/S Ganpati Construction	358 f2 of 21-22	27-01-2022	15 Months															
111	SSS-1111	PURBI CHAMPARAN	motihari	Uhs Rulahi Colony No 1	Maa vaishno const.			15 Months													LOA ISSUED		
112	SSS-1112	PURBI CHAMPARAN	motihari	Uhs Tikulia	Rajesh prasad kushwaha	393 F2 OF 2021-22	07-02-2022	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
113	SSS-1113	PURBI CHAMPARAN	Paharpur	Uhs Tharghatti	Maa vaishno const.			15 Months													LOA ISSUED
114	SSS-1114	PURBI CHAMPARAN	pakdidayal	Uhs Nauwadih	M/S A. S . Construction	383 sbd of 2021-22	03-02-2022	15 Months													
115	SSS-1115	PURBI CHAMPARAN	Paharpur	Uhs Itwa	M/s RNS Project			15 Months													LOA ISSUED. School not found in Paharpur block, but same name School found in Pakridayal block (Letter given to DEO East Champaran)
116	SSS-1116	PURBI CHAMPARAN	PATAHI	Uhs Bara Shankar	Satish Narayan Singh			15 Months													LOA ISSUED
117	SSS-1117	PURBI CHAMPARAN	fenhara	Uhs Chunmunia Kaloo Pakar	Vijay Kumar Singh			15 Months													LOA ISSUED
118	SSS-1118	PURBI CHAMPARAN	RAMGARHWA	Uhs Jaitapur	Vijay Kumar Singh			15 Months													LOA ISSUED
119	SSS-1119	PURBI CHAMPARAN	Raxaul	Uhs Haraiya	Vijay Kumar Singh			15 Months													LOA ISSUED
120	SSS-1120	PURBI CHAMPARAN	Sangrampur	Uhs Ghusiyar	Rajesh Kumar Singh	446 F2 OF 2021-22	28-02-2022	15 Months													
121	SSS-1121	PURBI CHAMPARAN	Sangrampur	Uhs Rampurwa Patkhaulia	Patliputra Projects Pvt. Ltd.			15 Months													LOA ISSUED
122	SSS-1122	PURBI CHAMPARAN	Sugauli	Uhs Karuaini	M/S Ganpati Construction			15 Months													LOA ISSUED
123	SSS-1123	PURBI CHAMPARAN	Sugauli	Uhs Sugaon	Mata Vaishno And Chandel Construction pvt. Ltd.			15 Months													LOA ISSUED
124	SSS-1124	PURBI CHAMPARAN	Tetaria	Uhs Khairwa Girls	Sushil Kumar			15 Months													LOA ISSUED
125	SSS-1125	PURBI CHAMPARAN	Turkaulia	Uhs Laxmipur Kalwari Tola	M/S Radhey Krishna Constn.			15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
126	SSS-1126	Gaya	imamganj	U.H.S. Telwari	Sanju Kumari			15 Months													LOA ISSUED
127	SSS-1127	Gaya	BARACHATTY	U.H.S. Binda	Mithlesh Kumar Singh Mob.-9931471924	196 F2 of 2020-21 Dt- 23.02.2021	23-02-2021	15 Months													Insufficient land
128	SSS-1128	Gaya	Bodhgaya	U.H.S. Dulra	Mithlesh Kumar Singh	13 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	15 Months													
129	SSS-1129	Gaya	Bodhgaya	U.H.S. Sahnua	Mithlesh Kumar Singh Mob.-9931471924	03 F2 of 2020-21 Dt. 10.06.2021	10-06-2021	15 Months													
130	SSS-1130	Gaya	BANKEBAZAR	U.H.S. Bhaluhar	Sanju Kumari			15 Months													LOA ISSUED
131	SSS-1131	Gaya	Conch	U.H.S. Kabar	Dhananjay Kumar	287 f2 of 21-22	28-12-2021	15 Months													
132	SSS-1132	Gaya	Conch	U.H.S. Khajuri	Om Shakti Construction (Prop.-Anil Kumar)	437 F2 OF 2021-22	23-02-2022	15 Months													
133	SSS-1133	Gaya	Conch	U.H.S. Tuturkhi	Prakash Construction	384 F2 of 2021-22	03-02-2022	15 Months													
134	SSS-1134	Gaya	Mohra	U.H.S. Dariyapur	Mithlesh Kumar Singh	45 f2 21-22	30-07-2021	15 Months													
135	SSS-1135	Gaya	Mohra	U.H.S. Tetar	Om Shakti Construction (Prop.-Anil Kumar)			15 Months													LOA ISSUED
136	SSS-1136	Gaya	Mohanpur	U.H.S. Musaila	Sheo nandan Kumar			15 Months													LOA ISSUED
137	SSS-1137	Gaya	Mohanpur	U.H.S. Belarpur				15 Months													FINANCIAL PENDING
138	SSS-1138	Gaya	KHIZARSARAI	U.H.S. Bindaul	Mithlesh Kumar Singh Mob.-9931471924	14 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
139	SSS-1139	Gaya	KHIZARSARAI	U.H.S. Khizersarai	M/s Badhe Const.	255 F2 of 2021-22 Dt.- 20.12.2021	20-12-2021	15 Months															
140	SSS-1140	Gaya	TEKARI	U.H.S. Simuara	Dhananjay Kumar			15 Months														LOA ISSUED	
141	SSS-1141	Gaya	TEKARI	U.H.S. Makhpa	Om Shakti Const.(prop-Anil kumar)	438 F2 OF 2021-22	23-02-2022	15 Months															
142	SSS-1142	Gaya	TEKARI	U.H.S. Bhor	Kamlesh MasscoN Pvt Ltd. MOB. 9334808205	65 F2 of 2021-22 Dt.- 17-08-2021	17-08-2021	15 Months															
143	SSS-1143	Gaya	Paraiya	U.H.S. Kapasiya	Mithlesh Kumar Singh			15 Months														LOA ISSUED	
144	SSS-1144	Gaya	Paraiya	U.H.S. Parsawan	Maa Mangla Const.	74 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	15 Months															
145	SSS-1145	Gaya	SHERGHATTY	U.H.S. Kazarsot	Pushpa Devi			15 Months														LOA ISSUED	
146	SSS-1146	Gaya	Dobhi	U.H.S. Dobhi	J.S Const.			15 Months														LOA ISSUED	
147	SSS-1147	Gaya	Dobhi	U.H.S. Bariya	M/S Azaj const.	378 F2 OF 2021-22	01-02-2022	15 Months														Ground floor sill band	
148	SSS-1148	Gaya	dumaria	U.H.S. Shiv Nagar	Sanju Kumari			15 Months														LOA ISSUED	
149	SSS-1149	Gaya	wazirganj	U.H.S. Jamuawan	Mithlesh Kumar Singh			15 Months														LOA ISSUED	
150	SSS-1150	Gaya	wazirganj	U.H.S. Ghuriawan	M/S Adarsh const.			15 Months														LOA ISSUED	
151	SSS-1151	Gaya	Fatehpur	U.H.S. Meyari	Sanjay Kumar yadav			15 Months														LOA ISSUED	
152	SSS-1152	Gaya	Fatehpur	U.H.S. Naudiha	Amit Ranjan			15 Months														LOA ISSUED	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
													LL	RL	LL	RL	LL	RL				
153	SSS-1153	Gaya	GAYA SADAR	U.H.S. Krit Nawada	Chandra Bhusan Kumar Mob.-7903607486	44 F2 of 2020-21 Dt. 28.07.2021	28-07-2021	15 Months														
154	SSS-1154	Gaya	GAYA SADAR	U.H.S. Arwan	Sanjay Kumar yadav	268 of 21-22	22-12-2021	15 Months														
155	SSS-1155	Gaya	Amas	U.H.S. Kalwan	Md Kamaluddin Khan	167 F2 of 2021-22 Dt-19.11.2021	19-11-2021	15 Months														
156	SSS-1156	Gaya	atari	U.H.S. Narawat	Jai Kumar	108 F2 of 2021-22 Dt.-29.09.2021	29-09-2021	15 Months														
157	SSS-1157	Gaya	TANKUPPA	U.H.S. Chowar	Maa Mangla Const.	75 f2 21-22	01-09-2021	15 Months														
158	SSS-1158	Gaya	GURUA	U.H.S. Dubba	Maa Mangla Const.	76 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	15 Months														
159	SSS-1159	Gaya	GURUA	U.H.S. Raghunathkhap	Mony Construction	159 F2 of 2021-22 Dt.- 15.11.2021	15-11-2021	15 Months														
160	SSS-1160	Gaya	Guraru	U.H.S. Barorah	Jai Kumar			15 Months														LOA ISSUED
161	SSS-1161	Gaya	Manpur	U.H.S. Iguna	J.S Const.	441 F2 OF 2021-22	24-02-2022	15 Months														
162	SSS-1162	Gopalganj	Barauli	Upgd. High School Charavaha Vishunpura	M/S Pawan Construction			15 Months														LOA ISSUED
163	SSS-1163	Gopalganj	KUCHAIKOTE	Upgd High School Baidwali	M/S Akhileswar kr. Singh, Gopalganj Mob.9771648726	92 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,09,212 /-		15 Months														Excavation
164	SSS-1164	Gopalganj	KUCHAIKOTE	Upgd. High School Gopalpur Parsauni	M/S Sahib singh.const.			15 Months														
165	SSS-1165	Gopalganj	KUCHAIKOTE	Uppgd. High School. Bhupatipur	M/S Ramajee Mishra&co.			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
166	SSS-1166	Gopalganj	KUCHAIKOTE	Upgd High School Lachhpur	M/S Usha const.	53 F2 of 2021-22 date 4-8-2021	04-08-2021	15 Months															
167	SSS-1167	Gopalganj	KUCHAIKOTE	Upgd. High School Semra	M/S Akhileswar kr. singh.	93 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,69,224 /-	21-09-2021	15 Months															
168	SSS-1168	Gopalganj	Kateya	Upgd. High School Padariya	M/S Ashok Construction			15 Months													Excavation		
169	SSS-1169	Gopalganj	Kateya	Upgd High School Amahi Banke	Rajiv Kumar			15 Months													LOA ISSUED		
170	SSS-1170	Gopalganj	SIDHWALIA	Upgd. High School Jalalpur	M/S Pawan Construction, Gopalganj Mob. 7250570078			15 Months													LOA ISSUED		
171	SSS-1171	Gopalganj	Hathua	Upgd High School Kabilaswa	Rajeev Kumar	171 F2 of 2021-22 Date :- 22.11.2021 Rs. 1,85,21,783 /-	22-11-2021	15 Months													Required land not available. Letter to CE for site specific drawing		
172	SSS-1172	Gopalganj	BHOREY	Upgd High School Vithua	Prem Sagar Yadav, Gopalganj, Mob. 9931591530	337 F2 of 2021-22 Date :- 18.01.2022 Rs. 1,88,91,428 /-	18-01-2022	15 Months															
173	SSS-1173	Gopalganj	BHOREY	Upgd High School Jaitpur Rudrapur	M/s Ashok Construction	279 f2 of 2021-22	24-12-2021	15 Months													Excavation		
174	SSS-1174	Gopalganj	Panchdevari	Upgd High School Rajapur	M/S Akhileswar kr. singh.	94 SBD of 2021-22 Date :- 21.09.2021 Rs. 1,92,03,026/-		15 Months															
175	SSS-1175	Gopalganj	phulwaria	Upgd. High School Lakadi Banveer	M/S Sahib singh.const.			15 Months															
176	SSS-1176	Gopalganj	Gopalganj	Upgd. High School. Mashan Thana (Boys)	Burnawala Contract Pvt. Ltd.			15 Months													LOA ISSUED		
177	SSS-1177	jamui	Khaira	U.H.S Khalari	United Infra & Industries	273 f2 of 21-22	23-12-2021	15 Months															
178	SSS-1178	jamui	Sikandra	U.H.S.Khardih	Maa vaishnavi Infrazone	58 F2 of 2021-22 Date- 13.08.2021	13-08-2021	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
179	SSS-1179	jamui	sono	U.H.S.Babudih	Maheshwari Enterprises			15 Months													LOA ISSUED
180	SSS-1180	jamui	Chakai	U.H.S.Bongi	Santosh Kumar Singh	107 F2 of 2021-22 date 29/09/2021	29-09-2021	15 Months													
181	SSS-1181	jamui	Chakai	U.H.S.Narodih	Sudesh Kumar Singh & Const. Pvt. Ltd.	228 f2 of 21-22	10-12-2021	15 Months													
182	SSS-1182	jamui	Aliganj	U.H.S Hilsa Kodavaria	Maa vaishnavi Infra zone	59 F2 of 2021-22 date 13-08-2021	13-08-2021	15 Months													NOC Awaited
183	SSS-1183	jamui	Chakai	U.H.S Noniyatari				15 Months													
184	SSS-1184	jamui	sono	U.H.S Churhait	Ashok Kumar Singh	17 F2 OF 2020-21 Date 23/07/2021	23-07-2021	15 Months							1						Grade Beam Level
185	SSS-1185	jamui	alexandra	U.H.S.Mircha	Sanjay Kumar yadav			15 Months													LOA ISSUED. NOC Awaited
186	SSS-1186	jamui	jamui	U.H.S Choura	Brajesh Kumar Singh			15 Months													LOA ISSUED
187	SSS-1187	jamui	alexandra	U.H.S.Mahadev Simaria	Sudesh Kumar Singh & Const. Pvt. Ltd.	341 F2 of 2020-21 Date-19.01.2022 (1,69,68,480/-)	19-01-2022	15 Months						1							
188	SSS-1188	jamui	sono	U.H.S.Keshofarka	Ashok Kumar Singh	18 F2 OF 2020-21 Date 29/06/2021	29-06-2021	15 Months										1			
189	SSS-1189	jamui	Sikandra	U.H.S.Talsaharsa	Shailendra Kumar	60 F2 OF 2021-22 Date 13/08/2021	13-08-2021	15 Months										1			
190	SSS-1190	jehanabad	Makhdumpur	Uhs Kurthadih	Satish Kumar	04 F2 of 2020-21 Dt.- 14.05.2021	14-05-2021	15 Months									1				
191	SSS-1191	jehanabad	Makhdumpur	Uhs Charh	Kaushlendra Kumar	160 F2 of 2021-22 Dt.- 22.11.2021	22-11-2021	15 Months										1			
192	SSS-1192	jehanabad	Hulasganj	Uhs Narma	Systematic and Advance Construction Pvt. Ltd.	366 f2 of 21-22	29-01-2022	15 Months				1									

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
193	SSS-1193	jehanabad	Ratani Faridpur	Uhs Kundila	Chandra Bhushan Kumar			15 Months			1										Tie beam level		
194	SSS-1194	jehanabad	Ghoshi	Uhs Ranganj	Kaushlendra Kumar	458 F2 of 2021-22	03-03-2022	15 Months			1												
195	SSS-1195	jehanabad	Makhdumpur	Uhs Dharaut	Kaushlendra Kumar			15 Months													Land not available		
196	SSS-1196	Kaimur	Andhaura	Upgraded +2 High School Bhuiphor	Manoj Singh			15 Months													LOA ISSUED		
197	SSS-1197	Kaimur	chainpur	Upgraded +2 High School Kharigawan	Abhimanyu Kumar	452 SBD of 2021-22	02-03-2022	15 Months															
198	SSS-1198	Kaimur	chainpur	Upgraded +2 High School Suhawal	Manoj Singh			15 Months													LOA ISSUED		
199	SSS-1199	Kaimur	MOHANIA	Upgd. High School Shulpipara	Shree Ram Const.	439 F2 OF 2021-22	23-02-2022	15 Months													Earthwork		
200	SSS-1200	Kaimur	MOHANIA	Upgraded +2 High School Ahinaura	Abhimanyu Kumar			15 Months													LOA ISSUED		
201	SSS-1201	Kaimur	Rampur	Upgraded +2 High School Sabar	Manoj Singh			15 Months													LOA ISSUED		
202	SSS-1202	Kaimur	MOHANIA	U.G.H.S.Belaundi	Vishal Kumar Singh			15 Months													LOA ISSUED		
203	SSS-1203	Kaimur	Kudra	U.H.S. Kharahna	M/s SAB construction	426 F2 OF 2021-22	19-02-2022	15 Months															
204	SSS-1204	Kaimur	MOHANIA	U.H.S. Siyapokhar	Kanika Shree Civcon (OPC) Pvt. Ltd.			15 Months													LOA ISSUED		
205	SSS-1205	Kaimur	CHAND	Upgraded +2 High School Jigina	Manoj Singh	306 SBD of 2021-22 05.01.2022	05-01-2022	15 Months															
206	SSS-1206	Kaimur	Rampur	Upgraded +2 High School Punawan	Shree Ram Const.	440 F2 OF 2021-22	23-02-2022	15 Months															
207	SSS-1207	Kaimur	Bhabua	Upgraded +2 High School Kukurhi	Manoj Singh	307 SBD of 2021-22 05.01.2022	05-01-2022	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks	
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
													LL	RL	LL	RL	LL	RL				
208	SSS-1208	Kaimur	Bhabua	Upgraded +2 High School Bahuan	Manoj Singh	308 SBD of 2021-22 05.01.2022	05-01-2022	15 Months														
209	SSS-1209	Kaimur	Bhabua	Upgraded +2 High School Khanethi	Kanika Shree Civcon (OPC) Pvt. Ltd.			15 Months														LOA ISSUED
210	SSS-1210	Kaimur	chainpur	Upgraded +2 High School Merh	Abhimanyu Kumar	453 SBD of 2021-22	02-03-2022	15 Months														
211	SSS-1211	Kaimur	Andhaura	U.H.S. Dighar	Manoj Singh			15 Months														LOA ISSUED
212	SSS-1212	Kaimur	chainpur	Upgraded +2 High School Sirsi	Vijay Vardhan	404 sbd of 2021-22	10-02-2022	15 Months														
213	SSS-1213	Kaimur	Durgavati	Urdu U.H.S. Dumri	Manoj Singh			15 Months														LOA ISSUED
214	SSS-1214	Kaimur	NUAON	Upgraded +2 High School Akolhi	Ashwini Projects & Marketting			15 Months														
215	SSS-1215	Kaimur	Durgavati	Upgraded +2 High School Kasthari	Manoj Singh			15 Months														LOA ISSUED
216	SSS-1216	Kaimur	Durgavati	U.H.S. Kurari	Manoj Singh			15 Months														LOA ISSUED
217	SSS-1217	Katihar	barari	Uhs Khuriya Bakkikol	Puja Engicon Company Pvt. Ltd.	148 F2 of 2021-22 (02.11.2021)	02-11-2021	15 Months														
218	SSS-1218	Katihar	Ahmedabad	Uhs Lakhhitola	Kunal Kush	242 f2 of 21-22	15-12-2021	15 Months														
219	SSS-1219	Katihar	Manihari	Uhs Madarichak	Umesh Kumar Singh	197 F2 of 2021-22 (01.12.2021)	01-12-2021	15 Months														
220	SSS-1220	Katihar	leprosy	Uhs Boura				15 Months														
221	SSS-1221	Katihar	Korha	Uhs Sadalpur Kala	Ashok Kumar Singh	277 f2 of 21-22	24-12-2021	15 Months														
222	SSS-1222	Katihar	leprosy	Uhs Madhura Jayanti	Ashok Kumar Singh	278 f2 of 21-22	24-12-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
223	SSS-1223	Katihar	Manihari	Uhs Neema Santhal	Puja Engicon Company Pvt. Ltd.	104 F2 of 2021-22 (27.09.2021)	27-09-2021	15 Months													
224	SSS-1224	Khagaria	Mansi	U.H.S Chhoti Balha	BABLU YADAV	72 F2 of 2021-22 Date-31.08.2021 (1,79,59,250/-)	31-08-2021	15 Months													
225	SSS-1225	Khagaria	gogri	U.H.S Patla Samaspur	Prasar Remodeling & construction Pvt Ltd.	232 F2 of 2021-22 Date-10.12.2021 (1,95,97,992/-)	10-12-2021	15 Months						1							
226	SSS-1226	Khagaria	ALLAULI	Utkarmit Madhyamik Vidyalay Ladoura				15 Months													
227	SSS-1227	Khagaria	Khagaria	Uhs Kanya Marar	Bablu Yadav			15 Months													LOA ISSUED. NOC awaited
228	SSS-1228	Khagaria	ALLAULI	Uhs Shaharbanni				15 Months													
229	SSS-1229	Khagaria	Khagaria	Uhs Chandra Nagar	Bablu Yadav			15 Months													LOA ISSUED. NOC awaited
230	SSS-1230	Khagaria	PARBATT	U H .S Korchakka Parbatta				15 Months													
231	SSS-1231	Khagaria	gogri	U.H.S. Sondiha	Puja Engicon Company Pvt. Ltd.	105 f2 21-22	27-09-2021	15 Months													
232	SSS-1232	Khagaria	Beldaur	Upgrade Kanya High School Bela	M/s Nk Construction			15 Months													LOA ISSUED. NOC awaited
233	SSS-1233	Khagaria	Beldaur	U.H.S Teliha	Sanjay Kumar	235 F2 of 2021-22 Date-13.12.2021 (1,95,21,566/-)	13-12-2021	15 Months						1							
234	SSS-1234	Khagaria	gogri	U.H.S Shishbanni	Krishna Kumar Singh			15 Months													LOA ISSUED
235	SSS-1235	Khagaria	Beldaur	Upgrade M.S Chorhali (Hindi)	M/s Nk Construction			15 Months													LOA ISSUED
236	SSS-1236	Khagaria	gogri	Uhs Baruna	Puja Engicon Company Pvt. Ltd.	106 f2 21-22	27-09-2021	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks	
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
													LL	RL	LL	RL	LL	RL				
237	SSS-1237	Khagaria	PARBATT	U H S Araria	Puja Engicon Company Pvt. Ltd.	149 f2 21-22	02-11-2021	15 Months														
238	SSS-1238	Khagaria	ALLAULI	U.H.S. Shyamgharari	Krishna Kumar Singh			15 Months														LOA ISSUED
239	SSS-1239	Khagaria	PARBATT	Uhs Kolwara	M/s PNS Construction			15 Months														LOA ISSUED
240	SSS-1240	Khagaria	PARBATT	Uhs Madhavpur				15 Months														
241	SSS-1241	Kishanganj	Kochadhaman	Uhs Kanhaiyabari				15 Months														
242	SSS-1242	Kishanganj	Kochadhaman	U.H.S Kocha Dhaman				15 Months														
243	SSS-1243	Kishanganj	Kochadhaman	U.H.S Haribhasa				15 Months														
244	SSS-1244	Kishanganj	DIGHALBANK	Uhs Tappu Hat	Kunal Kush			15 Months														LOA ISSUED
245	SSS-1245	Kishanganj	DIGHALBANK	Uhs Laxmipur Burztola	Kunal Kush			15 Months														LOA ISSUED
246	SSS-1246	Kishanganj	DIGHALBANK	Uhs Dahibhat Jagir	Kunal Kush			15 Months														LOA ISSUED
247	SSS-1247	Kishanganj	Bahadurganj	U.H.S Dhim Tola				15 Months														
248	SSS-1248	Kishanganj	Bahadurganj	U.H.S Bilasi	Ashwini Projects & Marketting			15 Months														LOA ISSUED
249	SSS-1249	Kishanganj	TERAGACHH	Uhs Hawakol Gamharia				15 Months														
250	SSS-1250	Lakhisarai	Suryagarha	U.H.S Husaina	Maa vaishnavi Infra zone	77 F2 2021-22 date 1-9-2021	01-09-2021	15 Months						1								
251	SSS-1251	Lakhisarai	Suryagarha	U.H.S. Nandpur	Maa vaishnavi Infrazone	78 F2 2021-22 date 1-9-2021	01-09-2021	15 Months														NOC Awaited

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
252	SSS-1252	Lakhisarai	SURYAGARHA	U.H.S. Loshghani	Sanjay Kumar Yadav			15 Months													LOA ISSUED
253	SSS-1253	Lakhisarai	Suryagarha	U.H.S. Dighari Bhawanipur	Prakash Construction			15 Months													LOA ISSUED
254	SSS-1254	Lakhisarai	halsi	U.H.S. Himachaldih	Prakash Construction			15 Months													LOA ISSUED
255	SSS-1255/ SSS-MP1	Madhepura	UDA KISHANGANJ	U.H.S.S. Singarpur	B.S.solution, N colony Saharsa 6201617585			15 Months													
256	SSS-1256	Madhepura	Shankarpur	U.H.S.S. Basantpur North				15 Months													
257	SSS-1257	Madhepura	Shankarpur	U.H.S.S. Behrari				15 Months													
258	SSS-1258	Madhepura	Shankarpur	U.H.S.S. Hasanpura	M/S Sachin Kumar	389 SBD of 2021-22, 04.02.22	04-02-2022	15 Months													
259	SSS-1259	Madhepura	Shankarpur	U.H.S.S. Jharkaha No. 01	Santosh Kumar	201 SBD of 2021-22, 03-12-2021 (20109028)	03-12-2021	15 Months													
260	SSS-1260	Madhepura	Shankarpur	U.H.S.S. Bathan Parsa				15 Months													
261	SSS-1261	Madhepura	Shankarpur	U.H.S.S. Gadha Rampur	United Infra & Industries			15 Months													LOA ISSUED
262	SSS-1262	Madhepura	Ghailadh	Utramit Kameshwar H.S.S. Parmanpur	Pranav Kumar	126SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months													
263	SSS-1263	Madhepura	GHELARH	U.H.S.S. Srinagar	Samir Kumar	387 sbd of 2021-22	04-02-2022	15 Months													
264	SSS-1264	Madhepura	Kumarkhand	U.H.S.S. Parmanandpur	Samir Kumar	388 SBD of 2021-22, 04.02.22	04-02-2022	15 Months													
265	SSS-1265	Madhepura	Kumarkhand	U.H.S.S. Kararia				15 Months													
266	SSS-1266	Madhepura	Kumarkhand	U.H.S.S. Kewatgama	Ashwini Projects & Marketting			15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
267	SSS-1267	Madhepura	madhepura	U.H.S.S. Biraili Bazar				15 Months															
268	SSS-1268	Madhepura	madhepura	U.H.S.S. Sahugadh	Pranav Kumar	127SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months													Land not available(Letter send DEO)		
269	SSS-1269	Madhepura	madhepura	U.H.S.S. Hasanpur	Rakesh Kumar	283 F2 OF 2021-22: 27-12-2021	27-12-2021	15 Months															
270	SSS-1270	Madhepura	madhepura	Mahanth Vasuvdeo U.H.S.S. Khopaiti	Pranav Kumar	128SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months															
271	SSS-1271/SSS MP-2	Madhepura	madhepura	U.H.S.S. Nehalpatti				15 Months															
272	SSS-1272	Madhepura	madhepura	U.H.S.S. Maliya	Amit Kumar	189 F2 of 2021-22, 29-11-2021 (19339673)	29-11-2021	15 Months															
273	SSS-1273	Madhepura	madhepura	U.H.S.S. Bhadaul	Ashwini Projects & Marketting			15 Months													LOA ISSUED		
274	SSS-1274	Madhepura	Murliganj	U.H.S.S. Belokala	BulBul Kumari			15 Months													LOA ISSUED		
275	SSS-1275	Madhepura	Murliganj	U.H.S.S.Chamgarh				15 Months															
276	SSS-1276	Madhepura	Bihariganj	U.H.S.S. Gangora	M/S Sona Infrastructure(Prop-Md salman)	222 F2 of 2021-22 Date 09-12-2021	09-12-2021	15 Months															
277	SSS-1277	Madhepura	Bihariganj	Govt. B.S. Madhukarchak				15 Months															
278	SSS-1278	Madhepura	SINGHESWAR	U.H.S.S. Ithari	Vivek Kumar	338 f2 of 21-22	18-01-2022	15 Months															
279	SSS-1279	Madhepura	PURANI	U.H.S.S. Chatanma	M/S Sona Infrastructure(Prop-Md salman)	223 F2 of 2021-22, 09-12-2021 (19363813)	09-12-2021	15 Months															
280	SSS-1280	Madhepura	PURANI	U.H.S.S. Durgapur	M/s Ananya Construction	173 F2 of 2021-22, 23-11-2021 (19450860)	23-11-2021	15 Months													First Floor Sill Level		

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
281	SSS-1281	Madhepura	CHAUSA	Upgd High School Vasaith				15 Months													
282	SSS-1282	Madhepura	CHAUSA	U.H.S.S. Morsanda	Vivek Kumar			15 Months													
283	SSS-1283	Madhepura	CHAUSA	UPGRADED H.S CHIRORI/Ajgaiwa	M/S Sona Infrastructure	224 F2 of 2021-22, 09-12-2021 (19647055)	09-12-2021	15 Months													
284	SSS-1284	Madhepura	CHAUSA	U.Urdu.H.S.S. Paina				15 Months													
285	SSS-1285	Madhepura	CHAUSA	#N/A				15 Months													
286	SSS-1286	Madhepura	gamharia	Bhikha Kanya U.H.S.S. Parwaha	Nishant Nilay	202 SBD of 2021-22, 03-12-2021 (19805838)	03-12-2021	15 Months													
287	SSS-1287	Madhepura	goalpara	U.H.S.S. Sarauni Kala	M/S Sona Infrastructure	392 F2 OF 2021-22	07-02-2022	15 Months													
288	SSS-1288	Madhepura	goalpara	U.H.S. Taruneshwarpur	BulBul Kumari			15 Months													LOA ISSUED
289	SSS-1289	Madhubani	kaluahi	U.H.S. Belahi				15 Months													
290	SSS-1290	Munger	HAWELI KHARAGPUR	Uhs Pokhariya				15 Months													
291	SSS-1291	Munger	Dharhara	Uhs Panchrookhi				15 Months													
292	SSS-1292	Munger	Tarapur	Uhs Gazipur	RAJEEV KUMAR SINGH (7004009263)	254 F2 of 2021-22 Date-20.12.2021 (1,60,39,096/-)	20-12-2021	15 Months					1								
293	SSS-1293	Munger	HAWELI KHARAGPUR	Uhs Rataitha li	Amit Kumar			15 Months													NOC Awaited
294	SSS-1294	Nalanda	Ekangarsarai	Uhs Barsiyawan	Parmar Construction Add- C73, Hanuman Nagar, P.O.-Lohivanagar	147 F2 of 2021-22 Dated - 02.11.2021	02-11-2021	15 Months													Ground Floor Sill Band

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
295	SSS-1295	Nalanda	KATRISARAI	Uhs Gangapur Paltpura	Ghanshyam Singh			15 Months													LOA ISSUED		
296	SSS-1296	Nalanda	Rajgir	Uhs Nahub	M/S Deep Enterprises			15 Months													LOA ISSUED		
297	SSS-1297	Nalanda	Thathari	Uhs Saidbahari	Giridhar Gopal Murari Sinha			15 Months													LOA ISSUED		
298	SSS-1298	Nawada	hisua	Upgraded High School Srirampur	Kiran Devi	315 F2 OF 21-22	06-01-2022	15 Months													Ground Floor Sill level		
299	SSS-1299	Nawada	kashichak	Upgraded High School Belar	Techwill Construction Pvt. Ltd.	144 F2 of 2021-22 Dt.- 02.11.2021	02-11-2021	15 Months														Excavation work	
300	SSS-1300	Nawada	PAKRIWARAMA	Upgraded High School Kuraihata	M/S Ananya Const.	174 F2 of 2021-22 Dt.- 23.11.2021	23-11-2021	15 Months														Ground floor roof suttering	
301	SSS-1301	Nawada	Nardiganj	Upgraded High School Bario	Techwill Construction Pvt. Ltd.	145 f2 21-22	02-11-2021	15 Months															
302	SSS-1302	Nawada	PAKRIWARAMA	Upgraded High School Anjunar	M/S Ananya Const.	175 F2 of 2021-22 Dt.- 23.11.2021	23-11-2021	15 Months															
303	SSS-1303	Nawada	meskaur	Upgraded High School Katghara	Jay Prakash Kumar			15 Months													LOA ISSUED		
304	SSS-1304	Nawada	PAKRIWARAMA	Upgraded High School Bhaluki	Chandra Bhushan Kumar (79036 07486)	391 F2 OF 2021-22	07-02-2022	15 Months													Ground floor slab shuttering		
305	SSS-1305	Nawada	Sirdala	Upgraded High School Kendua	Atul Kumar Arun			15 Months													LOA ISSUED		
306	SSS-1306	Nawada	Rajauli	Upgraded High School Karigaon	Chandra Bhushan Kumar	185 F2 of 2021-22 Dt. 26.11.2021	26-11-2021	15 Months									1						
307	SSS-1307	Nawada	Sirdala	Upgraded High School Bulua Tary	Surendra Kumar	66 F2 of 2021-22 Dt. 18.08.2021	18-08-2021	15 Months							1								
308	SSS-1308 (SSS-NW)	Nawada	Govindpur	Upgraded High School Mahawara	Gokul Vasudev Constn. Pvt. Ltd.	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	15 Months													Ground Floor Sill Level		
309	SSS-1309	Nawada	hisua	Upgraded High School Dafalpura	Kiran Devi	314 F2 OF 2021-22	06-01-2022	15 Months					1								Ground Floor Sill Level		

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
310	SSS-1310 (SSS-NW)	Nawada	Nardiganj	Upgraded High School Sambhri	Gokul Vasudev Constn. Pvt. Ltd.	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	15 Months															
311	SSS-1311	Patna	Paliganj	U.H.S. Piarpura	Kanika Shree Civcon (OPC) Pvt. Ltd.			15 Months													L.O.A. Issued vide letter no.- 6256, dated.- 14.09.2021 Agreement not done by agency		
312	SSS-1312	Patna	FATUHA	U.H.S.Daulatpur	M/s A.B. Buildicon, Mob. 9631709250	319 F2 OF 2021-22	10-01-2022	15 Months													Tie-Beam Casted & Work is in progress		
313	SSS-1313	Patna	KHUSRUPUR	U.H.S.Hardasbigha	M/S A.B. BUILDICON Mob. 9631709250			15 Months													प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग सात फीट गहरा एवं पानी भरा हुआ है।		
314	SSS-1314	Patna	PHULWARISARIF	U.H.S.Kurkuri	M/S Matri Kripa Associates	182 F2 of 2021-22 Dated- 25.11.2021 Rs. 170.4459	25-11-2021	15 Months															
315	SSS-1315	Patna	Masurhi	U.H.S. Karai	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	02 F2 of 2020-21 dated- 12.05.2020/ 169.81	12-05-2020	15 Months												1	Handover 31.10.2021		
316	SSS-1316	Patna	Bihta	U.H.S. Bindaul	Puja Engicon Company Pvt. Ltd.	150 f2 of 2021-22 Dated - 02.11.2021 Rs. 164.10296	02-11-2021	15 Months													प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग आठ फीट गहरा एवं पानी भरा हुआ है।		
317	SSS-1317	Patna	Bakhtiyarpur	U.H.S. Bahapur	M/s A.B. Buildicon, Mob. 9631709250			15 Months													L.O.A. Issued vide letter no.- 7824, dated.- 18.11.2021 Agreement not done by agency		
318	SSS-1318	Patna	Dulhin Bazar	Upgd High School Shahpur Village Nizampur	M/S subodh Kumar			15 Months													EMD refund due to land not available		
319	SSS-1319	Patna	mokama	U.H.S. Mekara	Nand Kishore Prasad Singh	430 F2 OF 2021-22	21-02-2022	15 Months													L.O.A. Issued vide letter no.- 7163, dated.- 23.10.2021 Agreement not done by agency		
320	SSS-1320	Patna	mokama	U.H.S. Sherpur	Nand Kishore Prasad Singh	431 F2 OF 2021-22	21-02-2022	15 Months													L.O.A. Issued vide letter no.- 7134, dated.- 23.10.2021 Agreement not done by agency		
321	SSS-1321	Purnia	Dhamdaha	Upgraded H S Chandrahi	Parasnath Constn.	219 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
322	SSS-1322	Purnia	Dhamdaha	Upgraded H S Damaili Harijan				15 Months															
323	SSS-1323	Purnia	Dhamdaha	Upgraded Kanya H S Baghwa	Mahavir Const.(prop-Deepa Singh)	247 F2 of 2021-22 (17.12.2021)	17-12-2021	15 Months															
324	SSS-1324	Purnia	Rupauli	Upgraded H S Mahballa	Kamlesh Masscom Pvt Ltd	130 F2 Of 2020-21 (26.10.2021)	26-10-2021	15 Months															
325	SSS-1325	Purnia	Rupauli	Upgraded H S Bhowa Kanp	Sanjeev Ranjan Sinha	347 f2 of 21-22	24-01-2022	15 Months															
326	SSS-1326	Purnia	Rupauli	Upgraded H S Charrapatti	Kamlesh Masscom Pvt Ltd	238 F2 of 2021-22 (17.12.2021)	17-12-2021	15 Months													Sill Level		
327	SSS-1327	Purnia	Rupauli	Upgraded H S Teentanga	M/s Ananya Construction	176 F2 Of 2021-22 (23.11.2021)	23-11-2021	15 Months															
328	SSS-1328	Purnia	BARHARA KOTHI	Upgraded H S Balu Tol	Prashanth Const.	51 F2 of 2021-22 (04.08.2021)	04-08-2021	15 Months															
329	SSS-1329	Purnia	BARHARA KOTHI	Upgraded H S Hanuman Nagar K	Prashanth Const.	52 F2 of 2021-22 (04.08.2021)	04-08-2021	15 Months															
330	SSS-1330	Purnia	banmankhi	Upgraded H S Mirchaibari	Mahavir Construction (Prop.- Deepa Singh)	248 SBD of 2021-22 (17.12.2021)	17-12-2021	15 Months															
331	SSS-1331	Purnia	banmankhi	Upgraded H S Dhokar Dhara	Parasnath Constn.	220 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months															
332	SSS-1332	Purnia	banmankhi	Upgraded H S Radha Nagar	Parasnath Constn.	221 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months															
333	SSS-1333	Purnia	banmankhi	Upgraded H S Raghunathpur	Sanjeev Ranjan Sinha	299 F2 of 2021-22 (30.12.2021)	30-12-2021	15 Months															
334	SSS-1334	Purnia	KRITYANAND NAGAR	Upgrade H S Begampur Khata	Sanjeev Ranjan Sinha	243 f2 of 21-22	15-12-2021	15 Months															
335	SSS-1335	Purnia	Bhawanipur	Upgraded H S Dumra	Aditya Kumar Singh			15 Months													LOA ISSUED		
336	SSS-1336	Purnia	Bhawanipur	Upgraded H S Sondiha Lathi	Aditya Kumar Singh			15 Months													LOA ISSUED		

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
337	SSS-1337	Purnia	Bhawanipur	Upgraded H S Durgapur	Praveen Kumar Das	285 SBD of 2021-22 (28.12.2021)	28-12-2021	15 Months			1										
338	SSS-1338	Purnia	PURNEA EAST	Upgraded H S Madarpur	Ranjeet Kumar	342 f2 of 2021-22	29-01-2022	15 Months													
339	SSS-1339	Purnia	PURNEA EAST	Upgraded H S Majhua	Kamlesh Masscom Pvt Ltd	131 F2 Of 2020-21 (26.10.2021)	26-10-2021	15 Months								1					
340	SSS-1340	Purnia	BANMANKHI	Upgraded H S Lalogarh	Prakash Construction			15 Months													
341	SSS-1341	Rohtas	Rajpur	U.H.S Mangarwaliya	Anil Ray	434 F2 OF 2021-22	22-02-2022	15 Months													
342	SSS-1342	Rohtas	Nasriganj	U.H.S. Amiyawar	Dhananjay Kumar Singh			15 Months													LOA ISSUED
343	SSS-1343	Rohtas	Kochas	U.H.S Nauwa (2009-10)	M/s S. A. B. Constn.			15 Months													LOA ISSUED
344	SSS-1344	Rohtas	Kochas	U.H S Agrashi Dihara (2006-07)	Abhimanyu Kumar			15 Months													LOA ISSUED
345	SSS-1345	Rohtas	Hauhatta	Upgraded Higher Secondary 10+2 School Satiyar (2009-10)	Uday Kumar			15 Months													LOA ISSUED
346	SSS-1346	Rohtas	Dawath	U.H.S Chatara	M/S Ishika const.			15 Months													LOA ISSUED
347	SSS-1347	Rohtas	sanjhauli	U.H.S Kaithi (2007-08)	Dhananjay Kumar Singh			15 Months													LOA ISSUED
348	SSS-1348	Rohtas	Karakat	U.H.S Amartha (2005-06)	Dhananjay Kumar Singh			15 Months													LOA ISSUED
349	SSS-1349	Rohtas	sasaram	U.H.S Kanchanpur	M/S Ishika const.			15 Months													LOA ISSUED
350	SSS-1350	Rohtas	Dehri	U.H.S Shivpur (2004-05)	M/S Ishika const.			15 Months													LOA ISSUED
351	SSS-1351	Rohtas	Rajpur	U.H.S Siyawank	Uday Kumar			15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
352	SSS-1352	Rohtas	TILOUTHU	U.H.S Aurangabad Saraiya				15 Months													
353	SSS-1353	Rohtas	sasaram	U.H.S Belarhi	Shree Ram Const.			15 Months													LOA ISSUED
354	SSS-1354	Rohtas	Nasriganj	U.H.S. Dhanaw Khas	M/s SAB. Construction, Mob. 7250583221	229 F2 of 2021-22 date 10.12.2021	10-12-2021	15 Months													Plaster work in progress
355	SSS-1355	Rohtas	sivasagar	U.H.S Moresarai	Vishal Kumar Singh			15 Months													LOA ISSUED
356	SSS-1356	Saharsa	SOUR BAZAR	Uss Dhanchhoha	Ashwini Ashish			15 Months													LOA ISSUED. Land Problem
357	SSS-1357	Saharsa	Simri Bakhtiyarpur	Uss Aini				15 Months													
358	SSS-1358	Saharsa	sonavarsha	Uss Balaitha Ramnagar				15 Months													
359	SSS-1359	Saharsa	SOUR BAZAR	Uss Maheshpur	MANIKANT KUMAR (9534442442)	325 F2 2021-22 ;12.01.22	12-01-2022	15 Months													
360	SSS-1360	Saharsa	Salkhua	Uss Goshpur	Ashwini Ashish	284 f2 of 2021-22	28-12-2021	15 Months													
361	SSS-1361	Saharsa	sonavarsha	Uss Nonaiti	Prasar Remodelling & Construction Pvt. Ltd.	310 F2 2021-22 ;05.01.22	05-01-2022	15 Months													
362	SSS-1362	Saharsa	Mahishi	Uss Mahpura	M/S Puja Constn.	264 SBD 2021-22 ;21.12.21	21-12-2021	15 Months													
363	SSS-1363	Saharsa	SOUR BAZAR	Uss Rampur	Ajay Kumar	365 f2 of 21-22	29-01-2022	15 Months													
364	SSS-1364	Saharsa	Patarghat	Uss Kamaljari	Swiss Constn.	161 F2 of 2021-22, 16-11-2021 (18335401)	16-11-2021	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
365	SSS-1365	Saharsa	Patarghat	Uss Patarghat	Prasar Remodelling & Construction Pvt. Ltd.			15 Months													LOA ISSUED
366	SSS-1366	Saharsa	NAUHATTA	Annpurna Uss Barahi				15 Months													
367	SSS-1367	Saharsa	Patarghat	Mouni Uss Kahra	M/s Puja Constn.	274 SBD 2021-22 ;24.12.21	24-12-2021	15 Months													
368	SSS-1368	Saharsa	SATTAR KATAIYA	Uss Murli Basantpur	M/s Puja Constn.	275 F2 OF 2021-22 24.12.2021	24-12-2021	15 Months													
369	SSS 1369/ SSS SH-1	Saharsa	Salkhua	Uss Uteshra				15 Months													
370	SSS-1370	Saharsa	Kahara	Uss Basudewa	Surya Narayan Choudhary	348 SBD of 2021-22 24.01.2022	24-01-2022	15 Months													
371	SSS 1371/ SSS SH -2	Saharsa	NAUHATTA	Uss Auriya Ramauti				15 Months													LOA ISSUED
372	SSS-1372	Saharsa	SATTAR KATAIYA	Uss Bijalpur	M/S Puja Constn.	265 SBD OF 2021-22 21.12.2021	21-12-2021	15 Months													
373	SSS-1373	Saharsa	Simri Bakhtiyarpur	Uss Simri				15 Months													FINANCIAL PENDING
374	SSS-1374	Saharsa	SOUR BAZAR	Uss Rupauli	MANIKANT KUMAR (9534442442)	184 F2 of 2021-22 26-11-2021 (17451011)	26-11-2021	15 Months													
375	SSS-1375	Samastipur	rosada	U.H.S Dhattha	Ray & Raj Enigneering Private Limited	335 f2 of 2021-22	18-01-2022	15 Months													
376	SSS-1376 (SSS-SP)	Samastipur	ROSERA	Uhs Basua	Anil Kumar (7542091631)	317 sbd 21-22	06-01-2022	15 Months													
377	SSS-1377	Samastipur	Mohanpur	U.H.S Mohanpur	S. R Construction,	166 F2 of 2021-22 Dated- 18.11.21	18-11-2021	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
378	SSS-1378	Samastipur	Kalyanpur	Uhs Malipur	Bhola Kumar			15 Months															
379	SSS-1379	Samastipur	ROSERA	U H S Kalwara	B P Engicon Pvt.Ltd.	114 f2 21-22	05-10-2021	15 Months												Letter To Hq For Plinth Height Increase			
380	SSS-1380	Samastipur	VIDYAPATI NAGAR	Uhs Simari	Vinod Kumar Singh	152 F2 of 2021-22 Dated-03.11.21	03-11-2021	15 Months															
381	SSS-1381	Samastipur	Kalyanpur	U.H.S Milki Ramauly	Jugnoo Kumar			15 Months												LOA ISSUED			
382	SSS-1382	Samastipur	Samastipur	Utkramit Uchch Madhyamik Vidalaya Bela Panchrukhi	Chandra Prakash			15 Months												LOA ISSUED			
383	SSS-1383	Samastipur	Kalyanpur	Uhs Khajuri	M.K Enterprises	32 F2 of 2021-21 Dated-09.07.21	09-07-2021	15 Months															
384	SSS-1384	Samastipur	SINGHIA	Uhs Mahe	Arvind Kumar			15 Months												LOA ISSUED			
385	SSS-1385	Samastipur	Warisnagar	U.H.S.Navtol	Chandan Kumar (9471923405)			15 Months												LOA ISSUED			
386	SSS-1386	Samastipur	Warisnagar	Utkramit Uchch Madhyamic Vidyalaya Chhatneshwar	Chandan Kumar (9471923405)			15 Months												LOA ISSUED			
387	SSS-1387	Samastipur	Samastipur	U.H.S Chaknoor	Manoj Kumar	259 f2 of 2021-22	21-12-2021	15 Months															
388	SSS-1388	Samastipur	MOHIUDDINNAGAR	Uhs Tetarpur	Amit Kumar Singh			15 Months												LOA ISSUED			
389	SSS-1389	Samastipur	Sarai Ranjan	U.H.S. Lat Basepura	Akshit Engg.&Const.Pvt.Ltd.			15 Months												LOA ISSUED			
390	SSS-1390	Samastipur	DALSINGHSARAI	U.H.S Dih Basadhiya	Amit Kumar Singh			15 Months												LOA ISSUED			
391	SSS-1391	Samastipur	Ujjarpur	U.H.S.S Nikaspur	Arvind Kumar			15 Months												LOA ISSUED			
392	SSS-1392	Samastipur	BITHAN	U.H.S. Belsandi	Kanchan Engicon Private Limited	353 f2 of 21-22	25-01-2022	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks	
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
													LL	RL	LL	RL	LL	RL				
393	SSS-1393	Samastipur	MORWA	Uhs Raghunathpur	M/S Shruti Developers			15 Months														LOA ISSUED
394	SSS-1394	Samastipur	Samastipur	U.H.S Mordwa	Harsh Kumar			15 Months														LOA ISSUED
395	SSS-1395	Samastipur	Sarai Ranjan	U.H.S. Manika	Amit Kumar Singh			15 Months														LOA ISSUED
396	SSS-1396	Samastipur	MOHIUDDINNA GAR	Uh S Ramaiya Bhadaiya	Amit Kumar Singh			15 Months														LOA ISSUED
397	SSS-1397	Samastipur	Kalyanpur	U.H.S Namapur	Bhola Kumar	311 F2 Of 2021-2022 date of comm. 05-01-22	05-01-2022	15 Months														
398	SSS-1398	Samastipur	Pusa	Uh.S. Gopalpur	Jugnoo Kumar	06 F2 of 2021-22 Dated-16.06.21	16-06-2021	15 Months									1					
399	SSS-1399	Samastipur	Samastipur	Uhs Gaura	Chandra Prakash			15 Months														LOA ISSUED
400	SSS-1400	Samastipur	MOHIUDDINNA GAR	Uhs Mohiuddin Nagar	Manoj Kumar Singh	47 F2 of 2021-22 Dated-03.08.21	03-08-2021	15 Months									1					
401	SSS-1401	Samastipur	DALSINGHSARAI	Uh.S. Nagargama	Amit Kumar Singh			15 Months														LOA ISSUED
402	SSS-1402	Samastipur	Khanpur	Utkramit Uchch Madhamik School Bikrampatti	R.S Buideon pvt.ltd	422 F2 Of 2021-2022 date 18-02-2022	18-02-2022	15 Months														
403	SSS-1403	Samastipur	BIBHUTIPUR	U H S Basauna Bhusa Bari	Chandra Bhushan Agro Enterprises Pvt. Ltd.			15 Months														LOA ISSUED
404	SSS-1404	Samastipur	Sarai Ranjan	U H S Harpur Barhetta	Amit Kumar Singh			15 Months														LOA ISSUED
405	SSS-1405	Samastipur	MORWA	U M S Maricha	Vipin Kumar Sahni			15 Months														LOA ISSUED
406	SSS-1406	Samastipur	Bithan	U.H.S. Ujan	B. P. Engicon Pvt. Ltd.	416 F2 OF 2021-22	15-02-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
407	SSS-1407	Samastipur	Kalyanpur	U.H S S Ratwara Urdu	M.K Enterprises	33 F2 of 2021-22 Dated-09.07.21	09-07-2021	15 Months													Land problem
408	SSS-1408	Samastipur	Samastipur	U.H.S. Nawada	Guddu Kummar			15 Months													LOA ISSUED
409	SSS-1409	Samastipur	SINGHIA	U H S School Kundal	Ray &Raj Engg.Pvt. Ltd	179 F2 Of 2021-22 date24.11.21	24-11-2021	15 Months													
410	SSS-1410	Samastipur	Kalyanpur	Upgraded Higher Secondary School Belsandi	Harsh Kumar			15 Months													LOA ISSUED
411	SSS-1411	Samastipur	Khanpur	Uh S Vishanpur	Ray &Raj Engg.Pvt. Ltd	180 F2 of 2021-22 date of comm. 24-11-2021	24-11-2021	15 Months													
412	SSS-1412	Samastipur	Dalsinghsarai	U H S Asinchak	Amit Kumar Singh			15 Months													LOA ISSUED
413	SSS-1413	Samastipur	Rosada	U.H. School Rahua	Parmar Const.			15 Months													LOA ISSUED
414	SSS-1414	Samastipur	MOHIUDDINNAGAR	Upgrade High School Kursaha	Manoj Kumar Singh	164 F2 of 2021-22 date 18-11-2021	18-11-2021	15 Months													
415	SSS-1415	Samastipur	MORWA	Uh S Larua	Vipin Kumar Sahni			15 Months													LOA ISSUED
416	SSS-1416	Samastipur	Sarai Ranjan	Uh S Barbatta	Amit Kumar Singh			15 Months													LOA ISSUED
417	SSS-1417	Samastipur	Samastipur	U.H.S Harpur Alauth	M.K Enterprises	34 F2 of 2021-22 Dated-09.07.21	09-07-2021	15 Months													
418	SSS-1418	Samastipur	SHIVAJINAGAR	U.H.S Dahiya	M/S A.E Construction	427 F2 Of 2021-2022 date 21-2-2022	21-02-2022	15 Months													
419	SSS-1419	Samastipur	BITHAN	U H S Sihma	Ashwini Projects & Marketting			15 Months													LOA ISSUED
420	SSS-1420	Samastipur	Dalsinghsarai	U.H. S. Raghuwarpur	Amit Kumar Singh			15 Months													LOA ISSUED
421	SSS-1421	Samastipur	SHIVAJINAGAR	U.H.S .Vidyalaya Ballipur	Ray & Raj Enigneering Private Limited	336 F2 of 2021-22 date 18-01-2022	18-01-2022	15 Months													Sill Band Level

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Remarks	
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
422	SSS-1422	Samastipur	Hasanpur	U.H.Sakarpura	Ray & Raj Enigneering Private Limited	318 F2 Of 2021-22 date 10-01-22	10-01-2022	15 Months						1									
423	SSS-1423	Samastipur	Hasanpur	U.H.S.Shasan	Kanchan Engicon Private Limited	354 f2 of 2021-22	25-01-2022	15 Months															Excavation
424	SSS-1424 (SSS-SP)	Samastipur	Hasanpur	U.H.S. Paroria	Anil Kumar (7542091631)	317 sbd 21-22	06-01-2022	15 Months															Land Problem
425	SSS-1425	Samastipur	Samastipur	U.H S. Laguniya Raghukanth	Binod Kumar Singh	210 F2 of 2020-21 Dated 25.02.2021	25-02-2021	15 Months														1	
426	SSS-1426	Saran	ekma	Uhs Lakath Chapra	Shiv Shankar Singh Contrract Pvt. Ltd.	413 F2 OF 2021-22	15-02-2022	15 Months															Excavation
427	SSS-1427	Sheikhpura	Sheikhpura	Uhs Kare				15 Months															
428	SSS-1428	Sheikhpura	Barbigaha	Uhs Toi	Alok Kumar Jehanabad	405 F2 OF 2021-22	11-02-2022	15 Months															
429	SSS-1429	Sheikhpura	Sheikhpura	Uhs Dheosa Lodipur	Kadambini Buildeon Pvt.Ltd	151 F2 of 2021-22 date 28-06-2021	28-06-2021	15 Months									1						First Floor Sill Level
430	SSS-1430	Sheikhpura	Ariyari	Upgraded senior secondary School, Reuta.	Techwill Construction Pvt. Ltd.	146 F2 of 2021-22 Date- 02.11.2021 (1,80,37,319/-)	02-11-2021	15 Months							1								
431	SSS-1431	sheohar	TARIYANI	U H S Pachra Jagdishpur Khothiya	Akhileshwar Kumar singh			15 Months															LOA ISSUED
432	SSS-1432	sheohar	TARIYANI	U H S Pachra Madhopur Chhata	Chandra Bhushan Agro Enterprises Pvt. Ltd.			15 Months															LOA ISSUED
433	SSS-1433	sheohar	DUMARI KATSARAI	U H S Basant Jahangirpur	M/S Hariom Construction			15 Months															LOA ISSUED
434	SSS-1434	sheohar	TARIYANI	U H S Pachra Laxmipur	M/S Hari Om Construction,			15 Months															Exacavtion

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
435	SSS-1435	sheohar	TARIYANI	U H S Dumma	Sushil Kumar			15 Months												LOA ISSUED	
436	SSS-1436	Sitamarhi	avoidance	U.H.S. Naranga	Chandan Kumar Mo: 9471923405			15 Months													
437	SSS-1437	Siwan	Darauli	Upg. High School, Balahu Girls	G M Construction	211 F2 of 2020-21	25-02-2021	15 Months										1			
438	SSS-1438	Siwan	Maharajganj	Upgraded High School Ratanpura	Shiv Shankar Singh Contrract Pvt. Ltd.	447 f2 of 2021-22	28-02-2022	15 Months			1										
439	SSS-1439	Siwan	MAIRWA	Upg. High School, Bilaspur	Shashi Kumar Singh	11 F2 of 2021-22	23-06-2021	15 Months										1			
440	SSS-1440	Siwan	LAKRINAVIGANJ	Upg. High School Ujjaina	M/s Rampukar prasad	239 f2 of 21-22	13-12-2021	15 Months													
441	SSS-1441	Siwan	Basantpur	Upg. High School, Haraypur	Shiv Shankar Singh Contrract Pvt. Ltd.	414 F2 OF 2021-22	15-02-2022	15 Months													
442	SSS-1442	Siwan	Bhagwanpur Haat	Upg. High School, Kauriya Basanti	Shiv Shankar Singh Contract Pvt.Ltd	19 F2 of 2021-22 & 29.06.21	29-06-2021	15 Months				1									
443	SSS-1443	Siwan	Bhagwanpur Haat	Upg. High School, Bithuna	Shiv Shankar Singh Contrract Pvt. Ltd.	415 F2 OF 2021-22	15-02-2022	15 Months													
444	SSS-1444	Siwan	Darauli	U H S Karom	Eklavya Infra Pvt.LTD.	129 F2 of 2021-22 Date:- 07.10.2021 Rs. 1,95,62,118 /-	07-10-2021	15 Months													
445	SSS-1445	Siwan	Bhagwanpur Haat	Upg. High School, Pandit Ke Rampur	Shiv Shankar Singh Contract Pvt.Ltd	20 F2 of 2021-22 & 29.06.21	29-06-2021	15 Months									1			S.F Roof Casted	
446	SSS-1446	Siwan	JIRADEI	Upgraded High School, Ruia Bangra	Ravi Kumar	38 F2 of 2021-22 date 13-07-2021	13-07-2021	15 Months													
447	SSS-1447	Siwan	DARAUNDHA	Upg. High School, Karsaut	Prem Kumar Rai	436 f2 21-22	23-02-2022	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
448	SSS-1448	Siwan	JIRADEI	U H S Titra	Rajeev Kumar	172 F2 of 2021-22 Date:- 22.11.2021 Rs. 1,75,69,093 /-	22-11-2021	15 Months															
449	SSS-1449	Siwan	Maharajganj	Upgraded High School, Teghra	Shiv Shankar Singh Contrract Pvt. Ltd.	448 F2 OF 2021-22	28-02-2022	15 Months															
450	SSS-1450	Siwan	DARAUNDHA	Upg. High School, Sawan Bigrah	Balindra Choudhary	379 F2 of 2021-22 Date:- 02.02.2022 Rs. 1,90,04,312 /-	02-02-2022	15 Months															
451	SSS-1451	Siwan	GUTHANI	U H S Guthani	Amit Kumar chaturvedi			15 Months												LOA ISSUED			
452	SSS-1452	Siwan	Darauli	Uhs Amarpur				15 Months															
453	SSS-1453	Siwan	Maharajganj	Upg.High.Schppl. Bagauchha	Anil Kumar Prasad			15 Months												LOA ISSUED			
454	SSS-1454	Siwan	ANDAR	U H S Madeshilpur	Nipapu Singh	467 F2 of 2021-22 date 09-03-2022	09-03-2022	15 Months															
455	SSS-1455	Siwan	GOREAKOTHI	Upg. High School, Karanpura	Balendra Chaudhari	269 f2 of 21-22	22-12-2021	15 Months															
456	SSS-1456	Siwan	Siwan Sadar	Upg. High School, Bindusar Hammid	Balendra Chaudhari	49 F2 OF 2021-22 Date 3-8-2021	03-08-2021	15 Months									1						
457	SSS-1457	Siwan	LAKRINAVIGANJ	Upgraded High School Sikatia	Laksh Grih Contract Pvt. Ltd.	368 f2 of 21-22	31-01-2022	15 Months												LOA ISSUED. Tie Beam			
458	SSS-1458	Siwan	Bhagwanpur Haat	U H S Vilaspur	Kanika Shree Civcon (OPC) Pvt. Ltd.			15 Months												LOA ISSUED			
459	SSS-1459	Siwan	LAKRINAVIGANJ	Upg. High School, Narharpur	Laksh Grih Contract Pvt. Ltd.			15 Months												Land dispute			
460	SSS-1460	Supaul	Chhattapur	Uhs Lalganj Tilathi	Rajeev Kumar	115 SBD of 2021-22, 05-10-2021	05-10-2021	15 Months															
461	SSS-1461	Supaul	Triveniganj	Uhs Piluha				15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
462	SSS-1462	Supaul	Triveniganj	Upgraded Palat H.S Maheshua				15 Months															
463	SSS-1463	Supaul	Chhattapur	Uhs Chunni	Kunal Kush			15 Months													LOA ISSUED. OLD BUILDING DIMOLISH		
464	SSS-1464	Supaul	Triveniganj	Uhs Bhagwanpur				15 Months															
465	SSS-1465	Supaul	Chhattapur	Uhs Nanhi Tola				15 Months															
466	SSS-1466	Supaul	Chhattapur	Uhs Chakla				15 Months													Land not available		
467	SSS-1467	Supaul	Saraigarh Bhopatiahi	Uhs Saraigarh				15 Months															
468	SSS-1468	Supaul	Chhattapur	Uhs Kathara Khatwe Tola	Kishor Kumar Mishra	135 SBD of 2021-22, 27-10-2021		15 Months													Land not available		
469	SSS-1469	Supaul	Chhattapur	Uhs Lakshimpur West				15 Months															
470	SSS-1470	Supaul	Pratapganj	Uhs Diwanganj	Avinash Kumar Singh	212 SBD of 2021-22, 06-12-2021	06-12-2021	15 Months															
471	SSS-1471	Supaul	Saraigarh Bhopatiahi	Uhs Chandpipar	Rajeev Kumar	116 SBD of 2021-22, 05-10-2021	05-10-2021	15 Months															
472	SSS 1472/ SSS SU-1	Supaul	Triveniganj	Upgraded Binowa H.S Jaraila				15 Months															
473	SSS-1473	PASHCHIM CHAMPARAN	MAINATAND	Uhs, Ghorparki Hindi	Sisley Construction (Prop.- Salamgir Sheikh)			15 Months													LOA ISSUED		
474	SSS-1474	PASHCHIM CHAMPARAN	Ramnagar	Govt. Uhs Hardia	Mata Vaishno And Chandel Construction pvt. Ltd.			15 Months													LOA ISSUED		

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete	
													LL	RL	LL	RL	LL	RL			
475	SSS-1475	PASHCHIM CHAMPARAN	Nautan	Uhs, Jhakhra	Mata Vaishno And Chandel Construction pvt. Ltd.			15 Months													LOA ISSUED
476	SSS-1476	PASHCHIM CHAMPARAN	Madhubani	U,H.S Sohagi Barwa	Sharda Chandel Contract Pvt.Ltd.	372 sbd of 21-22	31-01-2022	15 Months													
477	SSS-1477	PASHCHIM CHAMPARAN	lauria	Uhs Motipur	Sharda Chandel Contract Pvt.Ltd.	377 sbd of 21-22	31-01-2022	15 Months													
478	SSS-1478	PASHCHIM CHAMPARAN	THAKRAHAN	U.H.S Moti Tola Thakarahan	Laksh Grih Contract Pvt. Ltd.			15 Months													LOA ISSUED
479	SSS-1479	PASHCHIM CHAMPARAN	lauria	U.H.S Sisai	Sharda Chandel Contract Pvt.Ltd.			15 Months													LOA ISSUED
480	SSS-1480	PASHCHIM CHAMPARAN	Thakrahan	U.H.S Mujauna	Abhishek Singh			15 Months													LOA ISSUED
481	SSS-1481	PASHCHIM CHAMPARAN	Madhubani	U.H.S Nainaha Chiurahi	Sharda Chandel Contract Pvt.Ltd.	374 SBD OF 2021-2022 Date 31.1.22	31-01-2022	15 Months													
482	SSS-1482	PASHCHIM CHAMPARAN	Nautan	U.H.S.Dhumnagar	Mata Vaishno And Chandel Construction pvt. Ltd.			15 Months													LOA ISSUED
483	SSS-1483	PASHCHIM CHAMPARAN	BAGHA-II	U.H.S Baluwa	Sharda Chandel Contract Pvt.Ltd.			15 Months													LOA ISSUED
484	SSS-1484	PASHCHIM CHAMPARAN	BAGHA-II	U.H.S Bansgaon	Sharda Chandel Contract Pvt.Ltd.	375 SBD OF 2021-2022 Date 31-1-22	31-01-2022	15 Months													
485	SSS-1485	PASHCHIM CHAMPARAN	Bettiah	U.H.S. Barwat Sena	Raj Kumar	209 SBD of 2020-21 (25.02.2021)/ Rs.1,76,01,228.00	25-02-2021	15 Months											1		
486	SSS-1486	PASHCHIM CHAMPARAN	BAGHA-I	U.H.S Parsa	Mritunjay Mishra			15 Months													LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Remarks	
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete		
													LL	RL	LL	RL	LL	RL				
487	SSS-1487	PASHCHIM CHAMPARAN	BHITAHAN	U.H.S Baluwadwa	Laksh Grih Contract Pvt. Ltd.	369 SBD OF 2021-2022	31-01-2022	15 Months						1								
488	SSS-1488	PASHCHIM CHAMPARAN	baria	U.H.S Laukariya	Sidhu Enterprises			15 Months														LOA ISSUED
489	SSS-1489	PASHCHIM CHAMPARAN	lauria	Govt. U.H.S. Dhamaura				15 Months														RETENDER NIT-36 (2021-22)
490	SSS-1490	PASHCHIM CHAMPARAN	lauria	U.H.S.Gobraura	Sharda Chandel Contract Pvt.Ltd.			15 Months														LOA ISSUED
491	SSS-1491	PASHCHIM CHAMPARAN	Madhubani	U.H.S Pakrihawa Khotahwa	Sharda Chandel Contract Pvt.Ltd.	376 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months						1								
492	SSS-1492	PASHCHIM CHAMPARAN	yoga band	U.H.S Mangalpur Rakhahi	Abhishek Singh			15 Months														LOA ISSUED
493	SSS-1493	PASHCHIM CHAMPARAN	Ramnagar	U.H.S Jogia (Urdu Balak)	Mritunjay Mishra			15 Months														LOA ISSUED
494	SSS-1494	PASHCHIM CHAMPARAN	lauria	U.H.S Daniyal Parsauni	Rajesh Kumar Singh			15 Months														LOA ISSUED
495	SSS-1495	PASHCHIM CHAMPARAN	BAGHA-I	U.H.S Siswa Basantpur	Sidhu Enterprises			15 Months														LOA ISSUED
496	SSS-1496	PASHCHIM CHAMPARAN	lauria	U.H.S Khajuria Bahuarwa	Mirtunjay Mishra			15 Months														LOA ISSUED
497	SSS-1497	PASHCHIM CHAMPARAN	Madhubani	Uhs Baghwa	Laksh Grih Contract Pvt. Ltd.	370 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months						1								
498	SSS-1498	PASHCHIM CHAMPARAN	BAGHA-II	U.H.S Naurangia	Sidhu Enterprises			15 Months														LOA ISSUED
499	SSS-1499	PASHCHIM CHAMPARAN	shikata	U.H.S Dhankutwa	Sakal Deo Mishra	121 SBD of 2021-22, 07.10.21 , / (Rs18155081.00)	07-10-2021	15 Months						1								G.F. SILL
500	SSS-1500	PASHCHIM CHAMPARAN	BAGHA-II	U.H.S Lachhmipur	Sidhu Enterprises			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status														Remarks
									Not Start	Layout	Foundation	Plinth	Ground floor		1st Floor		2nd Floor		Finishing	Complete			
													LL	RL	LL	RL	LL	RL					
501	SSS-1501	PASHCHIM CHAMPARAN	medium	U.H.S Dhokrahan	Anil Kumar Mishra	321 sbd of 21-22	11-01-2022	15 Months															
502	SSS-1502	PASHCHIM CHAMPARAN	Yogapatti	Govt. U.H.S.Chamainia	Anil Kumar Mishra	322 sbd of 21-22	11-01-2022	15 Months															
503	SSS-1503	PASHCHIM CHAMPARAN	Nautan	U.H.S Mangalpur Kalan	Mata Vaishno And Chandel Construction pvt. Ltd.			15 Months													LOA ISSUED		
504	SSS-1504	PASHCHIM CHAMPARAN	shikata	U.H.S Mahesada	Satish Kumar	110 SBD of 2021-22 ,01.10.2021 , (Rs.20152001.00)	01-10-2021	15 Months						1									
505	SSS-1505	PASHCHIM CHAMPARAN	BAGHA-I	Upgd High School Shankar Yadav Tola				15 Months															
506	SSS-1506	PASHCHIM CHAMPARAN	BHITAHAN	U.H.S Lakshampur	Laksh Grih Contract Pvt. Ltd.	371 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months				1											
507	SSS-1507	PASHCHIM CHAMPARAN	yoga band	U.H.S Chaumukha	Mata Vaishno And Chandel Construction pvt. Ltd.			15 Months													LOA ISSUED		
508	SSS-1508	PASHCHIM CHAMPARAN	lauria	Govt. U.M.S. Siswaniya Purvi Tola				15 Months															
509	SSS-1509	PASHCHIM CHAMPARAN	shikata	U.H.S Gauripur	M/S Raj Constn.	309 sbd of 21-22	05-01-2022	15 Months															
510	SSS-1510	PASHCHIM CHAMPARAN	Gaunaha	U.H.S Parsanda	Bran Contract Pvt. Ltd.			15 Months													LOA ISSUED		
511	SSS-1511	PASHCHIM CHAMPARAN	Bettiah	U.H.S Pipra Pakri	Shakal Deo Mishra	122 sbd 21-22	07-10-2021	15 Months															
512	SSS-1512	PASHCHIM CHAMPARAN	Majhauilya	U.H.S Rajabhar	Sakal Deo Mishra	123 sbd 21-22	07-10-2021	15 Months													G.F. SILL level		
513	SSS-1513	PASHCHIM CHAMPARAN	Majhauilya	U.H.S Gudara	Shakal Deo Mishra	124 sbd 21-22	07-10-2021	15 Months															
Total			513		454	261	258		288	15	44	31	40	39	17	15	8	6	8	2			