

BSEIDC LTD.																						
PROGRESS REPORT OF CONSTRUCTION OF GIRLS HOSTEL at KGBV																						
S. N.	Group No.	Division	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS												Date : 31-03-2023
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks
														LL	RL	LL	RL	LL	RL			
1	KGBV (GH)-1	Munger	Begusarai	Barauni	Construction of Girl's Hostel at KGBV Barauni Campus.	RADHE SHYAM CHOUDHARI, BARAUNI, BEGUSARAI, E Mail Id:- bipinthapar@gmail.com, Mob.-7667708129.	98 SBD OF 2021-22	22-09-2021	15 Months													
2		Munger		Shamho	Construction of Girl's Hostel near KGBV Shamho .		Date:- 22-09-2021	22-09-2021	15 Months											Sufficient land not available		
3	KGBV (GH)-2	Munger	Begusarai	Dandari	Construction of Girl's Hostel at KGBV Dandari Campus.	A. B. BUILDICON Adapur, East Champaran, Email:- abbuidicon@gamil.com, Mob.-9631709250			15 Months											Agreement not done		
4		Munger		Bakhri	Construction of Girl's Hostel at KGBV Bakhri Campus.				15 Months											Agreement not done		
5	KGBV (GH)-3	Munger	Begusarai	Chorahi	Construction of Girl's Hostel at KGBV Chorahi Campus.	HAZRAT BETAL Tarari, Bhojpur, Email:- pmeerajkumar1988@gmail.com Mob.- 7004179395	304 SBD OF 2021-22	05-01-2022	15 Months													
6		Munger		Garhpura	Construction of Girl's Hostel at KGBV Garhpura Campus.		Date:- 05-01-2022	05-01-2022	15 Months													
7	KGBV (GH)-4	Patna East	Bhojpur	Piro	Construction of Girl's Hostel at high school Piro.	S A B CONSTRUCTION, ROHTAS, BIHAR E- Mail Id:- amanilkumar6@gmail.com Mob.-7250583221	89 SBD OF 2021-22	20-09-2021	15 Months											जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है।		
8		Patna East		Jagdishpur	Construction of Girl's Hostel at KGBV Jagdishpur .		Date:- 20-09-2021	20-09-2021	15 Months													
9	KGBV (GH)-5	Patna East	Bhojpur	Shahpur	Construction of Girl's Hostel at KGBV Shahpur Campus.	SHAILENDRA KUMAR Naubatpur, Patna, Mob.- 9955423894, Email- shailendrakumar61976@rediffmail.com, Mob.- 9955423894	302 SBD OF 2021-22	04-01-2022	15 Months											जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25. 02.2022 द्वारा उपलब्ध कराया गया है।		
10		Patna East		Udwantpur	Construction of Girl's Hostel at KGBV Udwantpur Campus		Date:-04-01-2022	04-01-2022	15 Months													
11	KGBV (GH)-6	Purnea	Kishanganj	Dighalbank	Construction of Girl's Hostel at MS Tappu Hat.	M/s NIMBARK ENGINEERING PRIVATE LIMITED, Patliputra colony, E- Mail Id:- nimbark.enterprises@gmail.com Mob.:- 9304375379	111 SBD of 2021-22 Dated:- 04.10.2021	04-10-2021	15 Months				1									
12		Purnea		Pothia	Construction of Girl's Hostel at KGBV Pothia.			04-10-2021	15 Months										1			
13		Purnea		Terhagachh	Construction of Girl's Hostel near KGBV Terhagachh .			04-10-2021	15 Months	1											Notice issued to contractor for work start	
14	KGBV (GH)-7	Saran	Saran	Chhapra	Construction of Girl's Hostel at KGBV Chhapra .	HAZRAT BETAL Tarari, Bhojpur, Email:- pmeerajkumar1988@gmail.com Mob.- 7004179395	305 SBD OF 2021-22 Date:- 05-01-2022	05-01-2022	15 Months											Available land approx 15 feet deep		
15		Saran		Panapur	Construction of Girl's Hostel at KGBV Panapur .			05-01-2022	15 Months													
16		Saran		Taraiya	Construction of Girl's Hostel near KGBV Taraiya .			05-01-2022	15 Months												Insufficient land	
17	KGBV (GH)-8	Koshi	Saharsa	Mahishi	Construction of Girl's Hostel at KGBV Mahishi.	SHAILENDRA KUMAR AT- NAUBATPUR, DIST- PATNA (BIHAR) 801109	443 SBD OF 2021-22	24-02-2022	15 Months											Not Started		
18		Koshi		Simri Bakhtiyarpur	Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur.		Date:- 24-02-2022	24-02-2022	15 Months											Land available 130X52 FEET/REQUIRED LAND 95X75 FEET		
19	KGBV (GH)-9	Patna East	Nalanda	Rajgir	Construction of Girl's Hostel at KGBV Rajgir.	Chandra Bhusan Kumar Kako, Jehanabad Mob.- 7903607486 Email id - chandra150281@gmail.com		02-11-2021	15 Months													
20		Patna East		Islampur	Construction of Girl's Hostel near KGBV Islampur.			02-11-2021	15 Months											भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।		
21	KGBV (GH)-10	Patna East	Nalanda	Bind	Construction of Girl's Hostel at high school Bind.	M/s DEVENDRA PRASAD SINGH INFRATECH PRIVATE LIMITED, Patna- 800026, Mob.- 9718578594	270 SBD OF 2021-22	22-12-2021	15 Months													
22		Patna East		Harnaut	Construction of Girl's Hostel at KGBV Harnaut.		Date:- 22-12-2021	22-12-2021	15 Months											भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।		

S. N.	Group No.	Division	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS													Date : 31-03-2023		
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks			
														LL	RL	LL	RL	LL	RL						
23	KGBV (GH)-11	Patna East	Nalanda	Hilsa	Construction of Girl's Hostel at KGBV Hilsa.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	303 SBD OF 2021-22 Date:- 04-01-2022	04-01-2022	15 Months																
24		Patna East		Chandi	Construction of Girl's Hostel at Babu high school Chandi.																				भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।
25	KGBV (GH)-12	Patna East	Nalanda	Giriyak	Construction of Girl's Hostel at KGBV Giriyak.	M/S Om Sai Construction Jehanabad (Bihar) Mob.- 9431828414	280 SBD of 2021-22 Dated:- 24.12.2023	24-12-2023	15 Months															भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है।	
26		Patna East		Ekangarsarai	Construction of Girl's Hostel at KGBV Ekangarsarai.																				
27	KGBV (GH)-13	Saran	Siwan	Guthni	Construction of Girl's Hostel at KGBV Guthni .	M/s KRISHNAPALI CONSTRUCTIONS PRIVATE LIMITED, Danapur, Patna- 801105, E- Mail Id:- kcpbihar@gmail.com, Mob. :- 9431259756.	125 SBD of 2021-22 Date:- 07.10.2021	07-10-2021	15 Months															Tie beam	
28		Saran		Ziradei	Construction of Girl's Hostel at KGBV Ziradei																				Land not available
29	KGBV (GH)-14	Magadh	Jehanabad	Hulasganj	Construction of Girl's Hostel at KGBV Hulasganj	CHANDRA SHEKHAR PRASAD, Anisabad, E- Mail Id:- shekhardp9304125233@gmail.com, Mob:- 9304125233	183 SBD OF 2021-22 Date:- 25.11.2021	25-11-2021	15 Months																
30		Magadh		Jehanabad	Construction of Girl's Hostel near KGBV Jehanabad .																				
31		Magadh		Kako	Construction of Girl's Hostel at KGBV Kako .																				
32	KGBV (GH)-15	Koshi	Supaul	Basantpur	Construction of Girl's Hostel at KGBV Basantpur .	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	292 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	15 Months																
33		Koshi		Nirmali	Construction of Girl's Hostel at KGBV Nirmali .																				
34		Koshi		Supaul Rural	Construction of Girl's Hostel near KGBV Supaul .																				
35	KGBV (GH)-16	Patna West	Buxar	Brahmpur	Construction of Girl's Hostel at KGBV Brahmpur.	Shailendra Kumar, Tarari, Bhojpur. Mob.- 9431679615, Email Id- shailenderkumar167@gmail.com	327 SBD OF 2021-22 Date:- 17-01-2022	17-01-2022	15 Months															Land problem	
36		Patna West		Kesath	Construction of Girl's Hostel near KGBV Kesath .																				
37	KGBV (GH)-17	Tirhut East	Vaishali	Jandaha	Construction of Girl's Hostel at KGBV Jandaha .	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarwd@gmail.com Mob- 9430047557	290 SBD of 2021 -22 Date:- 28-12-2021	28-12-2021	15 Months																
38		Tirhut East		Rajapakar	Construction of Girl's Hostel at KGBV Rajapakar .																				
39	KGBV (GH)-18	Koshi	Madhepura	Chausa	Construction of Girl's Hostel at KGBV Chausa .	Ajeet Kumar Patliputra, Patna, Email- ajeetkumarwd@gmail.com Mob- 9430047557	291 SBD OF 2021-22 Date:- 28-12-2021	28-12-2021	15 Months																
40		Koshi		Udakishunganj	Construction of Girl's Hostel at KGBV Udakishunganj.																				
41	KGBV (GH)-19	Koshi	Madhepura	Shankarpur	Construction of Girl's Hostel at KGBV Shankarpur.	NUTAN DEVI KAMTOUL, DARBHANGA (BIHAR) Email:- pjha9760@gmail.com, Mob.- 9122169692	293 sbd of 2021-22 Date:- 28-12-2021	28-12-2021	15 Months								1								
42		Koshi		Kumarkhand	Construction of Girl's Hostel at KGBV Kumarkhand.													1							
43		Koshi		Gamhariya	Construction of Girl's Hostel at KGBV Gamhariya.															1					

S. N.	Group No.	Division	District	Block	Name of School	Agency Name	Agreement No. & Date	Commencement Date	Duration (in Months)	PHYSICAL STATUS														Date : 31-03-2023	
										Not Started	Lay-out	Foundation	PL	G.F.		F.F.		S.F.		Finishing	Complete	Remarks			
														LL	RL	LL	RL	LL	RL						
44	KGBV (GH)-20	Darbhanga	Darbhanga	Biraul	Construction of Girl's Hostel at KGBV Biraul.	MOTHER INDIA CONSTRUCTION PVT LTD Kankarbagh, Patna E- Mail Id:- micpl.bikram@gmail.com Mob.- 9431018204	345 sbd of 2021-22	20-01-2022	15 Months															Land available on 1-7-2022	
45		Darbhanga		Singhwara	Construction of Girl's Hostel at KGBV Singhwara.		Date:- 20-01-2022	20-01-2022	15 Months																
46	KGBV (GH)-21	Munger	Khagaria	Alauli	Construction of Girl's Hostel at KGBV Alauli.	ASHWINI PROJECTS AND MARKETING, DANAPUR CANT, 7633818726, SHILA.EPROC2@YAHOO.COM	99 SBD of 2021-22	22-09-2021	15 Months																
47		Munger		Beldaur	Construction of Girl's Hostel near KGBV Beldaur.		Date:- 22-09-2021	22-09-2021	15 Months																
48		Munger		Parbatta	Construction of Girl's Hostel at KGBV Parbatta.		22-09-2021	22-09-2021	15 Months																
49	KGBV (GH)-22	Patna West	Rohtas	Nauhatta	Construction of Girl's Hostel at KGBV Nauhatta.	KANIKA SHREE CIVCON (OPC) PRIVATE LIMITED, PATLIPUTRA COLONY, E- Mail id:- kanikashreecivcon@gmail.com Mob.- 9835420064	206 SBD OF 2021-22	04-12-2021	15 Months												1				
50	KGBV (GH)-23	Munger	Munger	Munger Sadar	Construction of Girl's Hostel at KGBV Munger Sadar.	Anand Kumar, S.K. nagar, Patna, Mob.- 9934062407, Email:- basacyber@gmail.com			15 Months															Land Available- Tree Translocation Under Process	
TOTAL					50					22	1	2	1	0	1	1	6	0	6	10	0				