

## Progress Report of BRC (Block Resources Center) Project

*Bihar State Educational Infrastructure Development Corporation Ltd.*

*Report as on dated 31 / 05 / 18*

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks		
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete	
					INDEX	Stage Completed	In Progress															
1	BRC Naugachhia, Bhagalpur	Bhagalpur	Bhagalpur	09/03/18	Lal Babu Prasad, 9334311436	08/06/19													completed		Work in progress	
2	BRC Pirpainti, Bhagalpur	Bhagalpur	Bhagalpur	05/12/17	Amit Kumar 8050100000	04/03/19													completed	22.593	Work in progress	
3	BRC Shahkund, Bhagalpur	Bhagalpur	Bhagalpur	29/06/17	Rakesh Kumar Singh 9431422504	28/09/18													completed	64.463	Substantially complete	
4	BRC Katoria, Banka	Banka	Bhagalpur	16/01/17	MK Enterprises 7301740211	15/04/18													completed	37.987	Substantially complete	
5	BRC Rajaun, Banka	Banka	Bhagalpur	17/05/17	Shyam Sunder Yadav 9934769886	16/08/18													completed	30.769	Work in progress	
6	BRC Barahat, Banka	Banka	Bhagalpur	28/02/17	Niwesh Kumar 9576272505	27/05/18														60.700	<b>Completed</b>	
7	BRC Belhar, Banka	Banka	Bhagalpur	28/02/17	Niwesh Kumar 9576272505	27/05/18													completed	38.731	Substantially complete	
8	BRC Manigachhi, Darbhanga	Darbhanga	Darbhanga	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna Madhubani	13/06/19															Work in progress	
9	BRC Keoti, Darbhanga	Darbhanga	Darbhanga	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18														57.783	<b>Completed</b>	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	Darbhanga	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18													completed	46.304	Substantially complete	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	Darbhanga	28/12/17	Niraj Kumar Jha 7004513693	27/03/19													completed		Work in progress	
12	BRC Kiratpur, Darbhanga	Darbhanga	Darbhanga	29/06/17	Sitesh Kumar Singh Bhabhanagar, Bhaowanpur Chowk																Work in progress	
13	BRC Baheri, Darbhanga	Darbhanga	Darbhanga	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18													completed	16.834	Work in progress	
14	BRC Hanumannagar, Darbhanga	Darbhanga	Darbhanga	14/12/17	M/s Omshree Enterprises, Begusarai,	13/03/19													completed		Work in progress	
15	BRC Lakhsaur, Madhubani	Madhubani	Darbhanga	13/12/17	M/S Kumar Trading Co. 9431276100	12/03/19															Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				
					<b>INDEX</b>	<b>Stage Completed</b>														
16	BRC Jhanjharpur, Madhubani	Madhubani	Darbhanga	23/12/16	Jugnoo Kumar 8083370525	22/03/18										completed	63.880	Completed		
17	BRC Phulparas, Madhubani	Madhubani	Darbhanga	11/12/17	Akash Kumar 9334362048	10/03/19												Work in progress		
18	BRC Khutauna, Madhubani	Madhubani	Darbhanga	23/12/16	Jugnoo Kumar 8083370525	22/03/18											85.455	Completed		
19	BRC Khajouli, Madhubani	Madhubani	Darbhanga	25/01/17	Bhawani Shankar Construction Pvt. Ltd. 9430084612	24/04/18											37.973	Substantially complete		
20	BRC Bisfi, Madhubani	Madhubani	Darbhanga	29/06/17	Ajay Kumar Mandal 9199499618											completed		Work in progress		
21	BRC Rahika, Madhubani	Madhubani	Darbhanga	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani	13/06/19										completed		Work in progress		
22	BRC Harlakhi, Madhubani	Madhubani	Darbhanga	22/08/17	Kanhaiya Kumar Mehta 9934949629	21/11/18											27.338	Work in progress		
23	BRC Babubarhi, Madhubani	Madhubani	Darbhanga	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18										completed	72.832	Completed		
24	BRC Rosera, Samastipur	Samastipur	Darbhanga	13/01/17	Jeewan Kishore Singh 9934795831	12/04/18										completed	62.577	Completed		
25	BRC Samastipur	Samastipur	Darbhanga	06/01/18	M/s Khan Brothers And Co. 9431406004	05/04/19										completed	15.892	Work in progress		
26	BRC Khanpur, Samastipur	Samastipur	Darbhanga	08/09/17	Anjani Kumar 9430577566													Work in progress		
27	BRC Hasanpur, Samastipur	Samastipur	Darbhanga	25/08/17	Nitish Kumar 9473452853	24/11/18										completed	29.462	Work in progress		
28	BRC Mohanpur, Samastipur	Samastipur	Darbhanga	11/05/17	Vipin Kumar Sahni 9931468694	10/08/18											34.159	Substantially complete		
29	BRC Patori, Samastipur	Samastipur	Darbhanga	31/12/16	Kaushlendra Kumar Singh 9939646103, 9334633151	30/03/18										completed	63.614	Completed		
30	BRC Shivajinagar, Samastipur	Samastipur	Darbhanga	18/03/17	Abhay Kumar Singh 9934279823	17/06/18											53.056	Completed		
31	BRC Saurbazar, Saharsa	Saharsa	Koshi	28/08/17	Ajay Kumar 9472208858	27/11/18											19.932	Work in progress		

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks					
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete				
INDEX Stage Completed							In Progress																		
32	BRC Nauhatta, Saharsa	Saharsa	Koshi	24/05/17	Madan Kumar Singh 9521267060	23/08/18																52.244	Work in progress		
33	BRC Mahesi, Saharsa	Saharsa	Koshi	28/08/17	Ajay Kumar 9472208858	27/11/18																	Work in progress		
34	BRC Sonbarsa, Saharsa	Saharsa	Koshi	18/10/16	Bambam Kumar Singh 9934071093																		Not Started		
35	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	Koshi	16/01/17	MK Enterprises 7301740211	15/04/18																completed	19.228	Work in progress	
36	BRC Puraini, Madhepura	Madhepura	Koshi	22/02/17	Shiv Chandra Kumar 9431046145	21/05/18																	58.656	Substantially complete	
37	BRC Gwalpada, Madhepura	Madhepura	Koshi	01/12/17	Shiv Chandra Kumar 9431046145	28/02/19																	18.869	Work in progress	
38	BRC Kumarkhand, Madhepura	Madhepura	Koshi	11/12/17	Akash Kumar 9334362048	10/03/19																	15.546	Work in progress	
39	BRC Gailarh, Madhepura	Madhepura	Koshi	16/05/17	Ajay Kumar 9472208858	15/08/18																	46.829	Substantially complete	
40	BRC Supaul	Supaul	Koshi	16/02/17	Dhiraj Kumar Agrawal 9771645678	15/05/18																completed	59.761	Substantially complete	
41	BRC Pipra, Supaul	Supaul	Koshi	14/11/17	Bambam Kumar Singh 9934071093	13/02/19																	31.297	Substantially complete	
42	BRC Pratapganj, Supaul	Supaul	Koshi	13/02/17	Madan Kumar Singh 9521267060	12/05/18																completed	66.826	Completed	
43	BRC Nirmali, Supaul	Supaul	Koshi	13/03/18	Balram Singh, Patori, Panchgachhia, Saharsa,	12/06/19																		Work in progress	
44	BRC Raghobpur, Supaul	Supaul	Koshi	23/12/16	Sachindra Kumar 9955032820	22/03/18																	39.850	Substantially complete	
45	BRC Atari, Gaya	Gaya	Magadh	14/06/17	Mithlesh Kumar Singh 9931471924	13/09/18																completed	21.220	Work in progress	
46	BRC Neemchak, Gaya	Gaya	Magadh	20/03/17	Guddu Kumar 9386927378	19/06/18																	44.583	Substantially complete	
47	BRC Wazirganj, Gaya	Gaya	Magadh	12/12/17	Mithlesh Kumar Singh 9931471924	11/03/19																	16.675	Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					<b>INDEX</b>	<b>Stage Completed</b>															
48	BRC Mohanpur, Gaya	Gaya	Magadh	05/12/17	Keola Construction 9931222534	04/03/19												11.068	Work in progress		
49	BRC Imamganj, Gaya	Gaya	Magadh	27/11/17	Mritunjay Kumar Singh	26/02/19												9.025	Work in progress		
50	BRC Amas, Gaya	Gaya	Magadh	09/03/17	Jai Kumar 9835202464	08/06/18												51.258	Substantially complete		
51	BRC Koch, Gaya	Gaya	Magadh	18/10/16	Surendra Kumar 9431085035															Work in progress	
52	BRC Arwal	Arwal	Magadh	15/09/17	Brajesh Kumar 9939124848	14/12/18										completed		11.017	Work in progress		
53	BRC Karpi, Arwal	Arwal	Magadh	14/07/17	Kaushlendra Kumar Singh 9939646103, 9334633151	13/10/18										completed		29.474	Substantially complete		
54	BRC Obra, Aurangabad	Aurangabad	Magadh	03/04/17	Digital Construction Pvt. Ltd. 9430569021	02/07/18												46.341	Substantially complete		
55	BRC Deo, Aurangabad	Aurangabad	Magadh	09/03/17	Satish Kumar Singh 9430044277	08/06/18										completed		47.005	Substantially complete		
56	BRC Madanpur, Aurangabad	Aurangabad	Magadh	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18												25.857	Work in progress		
57	BRC Kutumba, Aurangabad	Aurangabad	Magadh	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18												40.083	Substantially complete		
58	BRC Jehanabad	Jehanabad	Magadh	13/01/17	Satish Kumar 9973881398	12/04/18										completed		41.727	Substantially complete		
59	BRC Kako, Jehanabad	Jehanabad	Magadh	14/06/17	Mithlesh Kumar Singh 9931471924	13/09/18										completed		8.197	Work in progress		
60	BRC Ghosi, Jehanabad	Jehanabad	Magadh	08/05/18	Progressive Engicon Pvt. Ltd. 930419639	07/08/19														Work in progress	
61	BRC Pakribarawan, Nawada	Nawada	Magadh	18/01/17	Ashish Ranjan 9931215326	17/04/18												58.269	Substantially complete		
62	BRC Warisaliganj, Nawada	Nawada	Magadh	01/12/17	Saroj Kumar 9934641068	28/02/19										completed		17.419	Work in progress		
63	BRC Akabarpur, Nawada	Nawada	Magadh	24/01/17	Keeran Devi 9931271533	23/04/18												62.831	<b>Completed</b>		

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks			
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete		
					<b>INDEX</b>	<b>Stage Completed</b>																	
64	BRC Narhat, Nawada	Nawada	Magadh	08/11/17	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	07/02/19														26.304	Work in progress		
65	BRC Asarganj, Munger	Munger	Munger	27/01/17	M/s Kuhu Construction Co. 9431431148, 9470070171	26/04/18															60.373	Completed	
66	BRC Begusarai	Begusarai	Munger	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19											completed					Not Started	
67	BRC Matihani, Begusarai	Begusarai	Munger	15/02/17	Nitish Kumar 9473452853	14/05/18															51.758	Completed	
68	BRC Bhagwanpur, Begusarai	Begusarai	Munger	28/02/17	Nitish Kumar 9473452853	27/05/18											completed				39.068	Substantially complete	
69	BRC Bakhari, Begusarai	Begusarai	Munger	30/01/18	M/s Binod Kumar 9431287763	29/04/19											completed					Not Started	
70	BRC Mansoorchak, Begusarai	Begusarai	Munger	26/10/16	M/s B P Singh And Co. 9431834042																	Not Started	
71	BRC Cheria Bariyarpur, Begusarai	Begusarai	Munger	19/10/16	Nitish Kumar 9473452853																	Not Started	
72	BRC Chuatham, Khagaria	Khagaria	Munger	06/08/17	Rana Construction 9334104328	05/11/18											completed				15.019	Work in progress	
73	BRC Gogari, Khagaria	Khagaria	Munger	23/05/17	M/s Binod Kumar 9431287763	22/08/18											completed				66.676	Completed	
74	BRC Beldour, Khagaria	Khagaria	Munger	06/08/17	M/s Dhanpat Kumar Jain 9470016700	05/11/18											completed					Work in progress	
75	BRC Parbatta, Khagaria	Khagaria	Munger	23/02/17	Sanjay Kumar 9430003830	22/05/18															65.154	Completed	
76	BRC Jamui	Jamui	Munger	08/03/18	Prabhat Kumar Singh 9471615433	07/06/19											completed					Work in progress	
77	BRC Barhat, Jamui	Jamui	Munger	13/04/18	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	12/07/19											completed					Not Started	
78	BRC Chakai, Jamui	Jamui	Munger	09/08/17	Brajesh Kumar Singh 8521839685	08/11/18											completed				16.015	Work in progress	
79	BRC Gidhour, Jamui	Jamui	Munger	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19											completed					Not Started	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks					
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete				
INDEX Stage Completed							In Progress																		
80	BRC Sikandra, Jamui	Jamui	Munger	18/01/17	Ashish Ranjan 9931215326	17/04/18															completed	38.469	Completed		
81	BRC Barhiya, Lakhisarai	Lakhisarai	Munger	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19																		Work in progress	
82	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	Munger	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19																		Work in progress	
83	BRC Chewda, Shekhpura	Shekhpura	Munger	09/02/17	Sanjay Kumar Technocrat Pvt Ltd 9162333009	08/05/18																67.730	Completed		
84	BRC Fatuhan, Patna	Patna	Patna East	18/05/18	Arvind Kumar 9431016249	17/08/19																		Work in progress	
85	BRC Bakhtiyarpur, Patna	Patna	Patna East	29/10/16	Umakant Singh 9431096239																			Not Started	
86	BRC Naubatpur, Patna	Patna	Patna East	18/01/17	Shaurya Premier Infrastructure Pvt Ltd 9955993202,	17/04/18																50.233	Completed		
87	BRC Maner, Patna	Patna	Patna East	18/10/16	Ashok Kumar Yadav 9386050569																			Not Started	
88	BRC Jagdishpur, Bhojpur	Bhojpur	Patna East	24/01/17	Triveni Prasad Singh 9835427570	23/04/18																42.330	completed	Substantially complete	
89	BRC Charpokhri, Bhojpur	Bhojpur	Patna East	03/05/17	Ramsinghasan Singh	02/08/18																9.861	completed	Work in progress	
90	BRC Udwanthnagar, Bhojpur	Bhojpur	Patna East	15/05/17	Manoj Kumar Singh 9473358591	14/08/18																34.566	completed	Substantially complete	
91	BRC Garhani, Bhojpur	Bhojpur	Patna East	24/01/17	Triveni Prasad Singh 9835427570	23/04/18																47.999		Substantially complete	
92	BRC Koilwar, Bhojpur	Bhojpur	Patna East	19/08/17	JKS Construction 9939871932, 8936032811	18/11/18																19.363	completed	Work in progress	
93	BRC Chandi, Nalanda	Nalanda	Patna East	23/03/17	Shaurya Premier Infrastructure Pvt Ltd 9955993202,	22/06/18																36.368	completed	Substantially complete	
94	BRC Austhawan, Nalanda	Nalanda	Patna East	04/02/17	M/s Nikhil Sri Enterprises 9430030033	03/05/18																47.474	completed	Completed	
95	BRC Rahui, Nalanda	Nalanda	Patna East	13/04/17	Arbind Prasad 9431258802	12/07/18																45.793		Substantially complete	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					<b>INDEX</b>	<b>Stage Completed</b>															
96	BRC Ekangarsarai, Nalanda	Nalanda	Patna East	06/12/16	M/s Narayani Buildcon & Construction 7631035471	05/03/18												44.579	<b>Completed</b>		
97	BRC Silaw, Nalanda	Nalanda	Patna East	17/01/17	Bhola Singh 9631995365	16/04/18												36.048	Substantially complete		
98	BRC Katrisarai, Nalanda	Nalanda	Patna East	03/03/17	Ashok Kumar 9431258621	02/06/18												62.911	<b>Completed</b>		
99	BRC Karaiparsurai, Nalanda	Nalanda	Patna East																	Not Started	
100	BRC Chakki, Buxar	Buxar	Patna West	30/06/17	Laxmi Constructions 9931299615															Work in progress	
101	BRC Buxar	Buxar	Patna West	30/06/17	M/s Shri Krishana Construction 9470802866												completed			Work in progress	
102	BRC Chausa, Buxar	Buxar	Patna West	09/04/18	Govind Kumar Singh 9507064013	08/07/19														Work in progress	
103	BRC Ramgarh, Kaimur	Kaimur	Patna West	05/05/17	Vijay Vardhan 9430895791, 9430227778	04/08/18												16.753		Work in progress	
104	BRC Chainpur, Kaimur	Kaimur	Patna West	05/05/17	Vijay Vardhan 9430895791, 9430227778	04/08/18											completed	35.076		Substantially complete	
105	BRC Bhagwanpur, Kaimur	Kaimur	Patna West	26/04/17	Ram Lal Paswan 9934203317	25/07/18											completed	58.147		<b>Completed</b>	
106	BRC Dinara, Rohtas	Rohtas	Patna West	22/02/17	M/s S A B Construction 7250583221	21/05/18											completed	64.400		<b>Completed</b>	
107	BRC Karahgar, Rohtas	Rohtas	Patna West	15/04/17	Smriti Technocrat Pvt Ltd 9135716060	14/07/18												45.260		<b>Completed</b>	
108	BRC Kochas, Rohtas	Rohtas	Patna West	15/09/17	Sanjay Singh 9431434130	14/12/18												24.734		Substantially complete	
109	BRC Tilauthu, Rohtas	Rohtas	Patna West	16/12/16	Ishika Construction 9955514472	15/03/18											completed	70.881		<b>Completed</b>	
110	BRC Karakat, Rohtas	Rohtas	Patna West	23/08/17	Lav Kumar Singh 9939663487, 8298711493	22/11/18														Work in progress	
111	BRC Dawat, Rohtas	Rohtas	Patna West	13/06/17	Shalendra Kumar 9431679615	12/09/18												67.211		<b>Completed</b>	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				
					<b>INDEX</b>	<b>Stage Completed</b>														
112	BRC Purnea East	Purnea	Purnea	31/01/17	Rajesh Kumar 8405012179	30/04/18											completed	49.026	Substantially complete	
113	BRC Baisi, Purnea	Purnea	Purnea	03/02/17	Parasnath Construction 9431097240	02/05/18											completed	67.861	<b>Completed</b>	
114	BRC Amour, Purnea	Purnea	Purnea	03/02/17	Parasnath Construction 9431097240	02/05/18											completed	73.017	<b>Completed</b>	
115	BRC Dhamdaha, Purnea	Purnea	Purnea	20/03/17	Kumar Chaman 7352999201	19/06/18											completed	52.454	Substantially complete	
116	BRC Banmankhi, Purnea	Purnea	Purnea	03/02/17	Parasnath Construction 9431097240	02/05/18											completed	67.678	<b>Completed</b>	
117	BRC Narpatganj, Araria	Araria	Purnea	19/10/16	Binod Yadav 9534413473												completed		Work in progress	
118	BRC Araria	Araria	Purnea	10/05/18	Shashi Ranjan 7488173962	09/08/19											completed		Work in progress	
119	BRC Jokihat, Araria	Araria	Purnea	30/06/17	Anwar Hussain 9472021202												completed		Work in progress	
120	BRC Bhargama, Araria	Araria	Purnea	22/02/17	Kunal Kush 9431284182	21/05/18											completed	53.091	Substantially complete	
121	BRC Kursakata, Araria	Araria	Purnea	13/03/18	Anwar Hussain, Officers Colony, Mirchaibari, Katihar	12/06/19													Work in progress	
122	BRC Mansahi, Katihar	Katihar	Purnea	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18											completed	56.182	Substantially complete	
123	BRC Manihari, Katihar	Katihar	Purnea	05/02/18	Mahmad Jafiruddin 8051267203	04/05/19											completed	16.706	Work in progress	
124	BRC Pranpur, Katihar	Katihar	Purnea	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18												48.959	Substantially complete	
125	BRC Kadwa, Katihar	Katihar	Purnea	08/09/17	Prakash Kumar Sah 9162909186	07/12/18											completed	59.900	Substantially complete	
126	BRC Barsoi, Katihar	Katihar	Purnea	30/11/17	M/s Motilal Agarwal 9431229375	01/03/19											completed	36.963	Substantially complete	
127	BRC Azamnagar, Katihar	Katihar	Purnea	22/11/17	Pankaj Kumar Singh 9431229327	21/02/19												36.660	Substantially complete	



Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks		
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete	
INDEX Stage Completed							In Progress															
128	BRC Terhagach, Kishanganj	Kishanganj	Purnea	24/01/17	Navnit Kumar 8541818406	23/04/18													completed	46.121	Substantially complete	
129	BRC Thakurganj, Kishanganj	Kishanganj	Purnea	21/12/17	M/s Excellent Construction 9472021967,	20/03/19													completed	34.567	Substantially complete	
130	BRC Pothia, Kishanganj	Kishanganj	Purnea	21/12/17	M/s Excellent Construction 9472021967	20/03/19													completed		Work in progress	
131	BRC Ekma, Saran	Saran	Saran	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18													completed	33.542	<b>Completed</b>	
132	BRC Baniyapur, Saran	Saran	Saran	29/06/17	Samrandra Kumar Singh, 9570290401														completed		Work in progress	
133	BRC Masrak, Saran	Saran	Saran	14/06/17	Vijay Narayan Singh 9470059120	13/09/18													completed		Work in progress	
134	BRC Marhowrah, Saran	Saran	Saran	29/06/17	Samrandra Kumar Singh 9570290401														completed		Work in progress	
135	BRC Amnour, Saran	Saran	Saran	08/05/17	Mohan Prasad Developers & Const. Pvt.td. 9931019004	07/08/18													completed		Work in progress	
136	BRC Dariyapur, Saran	Saran	Saran	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18													completed	54.132	<b>Completed</b>	
137	BRC Garkha, Saran	Saran	Saran	14/06/17	Vijay Narayan Singh 9470059120	13/09/18													completed	9.314	Work in progress	
138	BRC Darauli, Siwan	Siwan	Saran	16/05/17	M/s Pratap Construction 9953584047	15/08/18													completed	19.441	Work in progress	
139	BRC Hussainganj, Siwan	Siwan	Saran	09/08/17	Balindra Chaudhary 8804119555	08/11/18														13.514	Work in progress	
140	BRC Mairwa, Siwan	Siwan	Saran	09/08/17	Balindra Chaudhary 8804119555	08/11/18													completed	37.417	Work in progress	
141	BRC Basantpur, Siwan	Siwan	Saran	28/04/17	Asiana Construction Pvt. Ltd. 9431088485	27/07/18														48.504	<b>Completed</b>	
142	BRC Maharajganj, Siwan	Siwan	Saran	25/09/17	Renu Devi 9931003551	24/12/18													completed	30.845	Work in progress	
143	BRC Bhagwanpur, Siwan	Siwan	Saran	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18														36.861	Substantially complete	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				
					<b>INDEX</b>	<b>Stage Completed</b>														
144	BRC Hasanpur, Siwan	Siwan	Saran	22/12/17	Krishnapalli Construction Pvt. Ltd.	21/03/19												22.922	Work in progress	
145	BRC Uchkagaon, Gopalganj	Gopalganj	Saran	20/09/17	Raj Tanay Rai Const. Pvt. Ltd. 9431812498, 9801764647	19/12/18													Work in progress	
146	BRC Sidhwalia, Gopalganj	Gopalganj	Saran	23/05/17	Ram Pukar Prasad 9631395563	22/08/18												29.004	Substantially complete	
147	BRC Bhore, Gopalganj	Gopalganj	Saran	08/04/17	Giridhar Gopal Construction Pvt. Ltd. 9973556452	07/07/18												22.104	Work in progress	
148	BRC Bijaipur, Gopalganj	Gopalganj	Saran	16/01/17	Prem Sagar Yadav 7763953930	15/04/18												32.069	Substantially complete	
149	BRC Pachdevari, Gopalganj	Gopalganj	Saran																Not Started	
150	BRC Kuchaikot, Gopalganj	Gopalganj	Saran	08/09/17	Rohan Construction Pvt. Ltd. , Parewa Airport Road, Ward														Not Started	
151	BRC Motipur, Muzaffarpur	Muzaffarpur	Tirhut East	21/08/17	Kameshwar Prasad Singh 9507383184	20/11/18										completed		20.645	Substantially complete	
152	BRC Gaighat, Muzaffarpur	Muzaffarpur	Tirhut East	06/03/18	Bino Kumar Singh 8595216685	05/06/19										completed			Work in progress	
153	BRC Aurai, Muzaffarpur	Muzaffarpur	Tirhut East	03/05/17	Manoj Kumar Singh 7870317817	02/08/18										completed		11.792	Work in progress	
154	BRC Bandra, Muzaffarpur	Muzaffarpur	Tirhut East	07/02/17	Manoj Kumar 9931470561	06/05/18												52.150	<b>Completed</b>	
155	BRC Minapur, Muzaffarpur	Muzaffarpur	Tirhut East	03/05/17	Manoj Kumar Singh 7870317817	02/08/18										completed		32.600	Substantially complete	
156	BRC Rega, Sitamarhi	Sitamarhi	Tirhut East	07/11/17	Mukesh Kumar 99344665703	06/02/19												40.083	Substantially complete	
157	BRC Majorgang, Sitamarhi	Sitamarhi	Tirhut East	30/01/18	Manohar Kumar 9430218256	29/04/19												14.649	Work in progress	
158	BRC Pupri, Sitamarhi	Sitamarhi	Tirhut East	16/05/17	Rajeev Kumar Singh 9939219159	15/08/18												45.336	Substantially complete	
159	BRC Barhnaha, Sitamarhi	Sitamarhi	Tirhut East	14/05/18	Mukesh Kumar 99344665703	13/08/19													Work in progress	

Sl. No.	Name of Scheme	Name of District	BSEIDC Division	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Establishment of ICT LAB	Up to date Exp.	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing					Complete
					<b>INDEX</b>	<b>Stage Completed</b>															
160	BRC Runisaidpur, Sitamarhi	Sitamarhi	Tirhut East	03/05/17	Manoj Kumar Singh 7870317817	02/08/18												64.353	Completed		
161	BRC Suppi, Sitamarhi	Sitamarhi	Tirhut East	11/01/17	Amresh Kumar 9525120333	10/04/18													52.060	Completed	
162	BRC Bhagwanpur, Vaishali	Vaishali	Tirhut East	13/04/17	Akash Kumar 9334362048															Not Started	
163	BRC Raghopur, Vaishali	Vaishali	Tirhut East	03/04/18	Shristi Developers 9334310004	02/07/19														Work in progress	
164	BRC Desari, Vaishali	Vaishali	Tirhut East	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18										completed		64.268	Completed		
165	BRC Bidupur, Vaishali	Vaishali	Tirhut East	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18										completed		44.689	Substantially complete		
166	BRC Jandaha, Vaishali	Vaishali	Tirhut East	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18										completed		50.963	Substantially complete		
167	BRC Mahua, Vaishali	Vaishali	Tirhut East	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18												55.648	Completed		
168	BRC Garoul, Vaishali	Vaishali	Tirhut East	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18										completed		64.825	Completed		
169	BRC Sangrampur, E. Champaran	East Champaran	Tirhut West	23/12/16	Arun Kumar 9470421603	22/03/18												66.060	Completed		
170	BRC Kalyanpur, E. Champaran	East Champaran	Tirhut West	12/12/17	Arun Kumar 9470847145	11/03/19												22.699	Work in progress		
171	BRC Chakia, E. Champaran	East Champaran	Tirhut West	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18										completed		61.063	Completed		
172	BRC Sugauli, E. Champaran	East Champaran	Tirhut West	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18												42.318	Substantially complete		
173	BRC Madhuban, E.Champaran	East Champaran	Tirhut West	21/12/16	Dhiraj Kumar Pandey 9430214702	20/03/18												67.457	Completed		
174	BRC Patahi, E. Champaran	East Champaran	Tirhut West	30/01/17	Satish Narayan Singh	29/04/18												68.254	Completed		
175	BRC Raxaul, E. Champaran	East Champaran	Tirhut West	13/12/17	Rohan Construction Pvt. Ltd.	12/03/19										completed		48.190	Substantially complete		

