

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/05/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.05.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	1	0	0	0	1	1	0	0	1	29	4	12	26	2134.20	1655.92	77.59%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	3	14	2	6	0	0	11	252	41	30	248	24170.15	12870.70	53.25%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	1	1	2	3	1	10	0	0	27	306	45	52	282	23947.24	17392.47	72.63%
	Total :-	771	768	0	4	4	5	17	4	17	0	0	39	587	90	94	556	50251.59	31919.09	63.52%
4	GH (Girl's Hostel) (2009-10)	81	77	0	0	0	1	2	0	1	0	0	12	44	16	21	39	11307.36	7510.50	66.42%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	4	81	5	27	78	5872.80	11908.97	202.78%
6	GH (Girl's Hostel) (2013-14)	7	0	0	0	0	0	0	0	0	0	0	0	0	0	7	0	0.00	0.00	
	Total :-	201	186	0	0	0	1	2	0	2	0	0	16	125	21	55	117	17180.16	19419.47	113.03%
7	MS (Model School) (2009-10)	98	98	0	1	0	0	4	0	6	0	1	4	70	16	12	52	15855.00	20363.29	128.43%
8	MS (Model School) (2010-11)	255	240	0	1	1	0	11	1	15	0	5	21	154	55	46	147	39714.17	49302.06	124.14%
																		18667.00		0.00%
	Total :-	353	338	0	2	1	0	15	1	21	0	6	25	224	71	58	199	74236.17	69665.35	93.84%
9	SSS (Senior Secondary School) (2013-14)	993	992	3	11	9	7	32	5	41	0	0	167	613	275	105	469	107000.00	92203.82	86.17%
10	HSS (Higher Secondary School) (2013-14)	226	222	2	1	0	1	4	1	10	0	0	53	126	72	28	126	27142.50	20735.60	76.40%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (31.05.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
11	SSSM (Senior Secondary School Minority) (2014-15)	164	162	1	3	3	6	7	1	11	0	0	35	56	67	41	38	30457.27	13382.89	43.94%
12	USSS (Upgraded Senior Secondary School) (2011-12 & 2013-14)	357	336	10	17	12	6	10	13	23	0	0	67	125	158	74	93	9051.28	24040.53	265.60%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8642.06	110.32%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%
15	Shiksha Bhawan (2013-14)	9	9	0	0	1	0	0	0	0	0	0	2	5	3	1	3	1628.00	1517.06	93.19%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	4	3	4	5		4000.00	3219.85	80.50%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		18603.43	10231.48	55.00%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4556.38	64.83%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	1	8	19	9	5	5	3180.50	2769.68	87.08%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	460.05	10.64%
22	BRC (Block Resource Centre)	185	184	5	12	7	3	13	10	11	2	14	50	40	127	18	1	8139.00	5688.27	69.89%
	Total :-	4964	4431	21	50	39	29	106	35	137	2	21	480	3014	953	747	1598	384582.79	319956.34	83.20%