

| BSEIDC LTD.                            |             |            |            |                                                        |                                                |                                          |                      |                 |         |            |    |      |    |      |    |      |    |                               |                                                                                         |                   |
|----------------------------------------|-------------|------------|------------|--------------------------------------------------------|------------------------------------------------|------------------------------------------|----------------------|-----------------|---------|------------|----|------|----|------|----|------|----|-------------------------------|-----------------------------------------------------------------------------------------|-------------------|
| PROGRESS REPORT OF KGBV (GIRLS HOSTEL) |             |            |            |                                                        |                                                |                                          |                      |                 |         |            |    |      |    |      |    |      |    |                               |                                                                                         |                   |
| S. N.                                  | Group No.   | District   | Block      | Name of School                                         | LOA issue                                      | Agreement No. & Date                     | Duration (in Months) | PHYSICAL STATUS |         |            |    |      |    |      |    |      |    |                               |                                                                                         | Date:- 31-05-2022 |
|                                        |             |            |            |                                                        |                                                |                                          |                      | Not Started     | Lay-out | Foundation | PL | G.F. |    | F.F. |    | S.F. |    | Finishing                     | Complete                                                                                | Remarks           |
|                                        |             |            |            |                                                        |                                                |                                          |                      |                 |         |            |    | LL   | RL | LL   | RL | LL   | RL |                               |                                                                                         |                   |
| 1                                      | KGBV (GH)-1 | Begusarai  | Barauni    | Construction of Girl's Hostel at KGBV Barauni Campus.  | 4010/ 29-06-2021                               | 98 SBD OF 2021-22<br>Date:- 22-09-2021   | 15 Months            |                 |         |            |    |      |    |      |    |      |    |                               |                                                                                         |                   |
| 2                                      |             |            | Shamho     | Construction of Girl's Hostel near KGBV Shamho .       |                                                |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    | Sufficient Land Not Available |                                                                                         |                   |
| 3                                      | KGBV (GH)-2 | Begusarai  | Dandari    | Construction of Girl's Hostel at KGBV Dandari Campus.  | 7186 / 23-10-2021                              |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    |                               | Agreement Under Process                                                                 |                   |
| 4                                      |             |            | Bakhri     | Construction of Girl's Hostel at KGBV Bakhri Campus.   |                                                |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    | Agreement Under Process       |                                                                                         |                   |
| 5                                      | KGBV (GH)-3 | Begusarai  | Chorahi    | Construction of Girl's Hostel at KGBV Chorahi Campus.  | 7185 / 23-10-2021                              | 304 SBD OF 2021-22<br>Date:- 05-01-2022  | 15 Months            |                 |         |            |    |      |    |      |    |      |    |                               |                                                                                         |                   |
| 6                                      |             |            | Garhpura   | Construction of Girl's Hostel at KGBV Garhpura Campus. |                                                |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    | Land not available            |                                                                                         |                   |
| 7                                      | KGBV (GH)-4 | Bhojpur    | Piro       | Construction of Girl's Hostel at high school Piro.     | BSEIDC/FIN/ 4249/20-21-4009, Date:- 29.06.2021 | 89 SBD OF 2021-22<br>Date:- 20-09-2021   | 15 Months            |                 |         |            |    |      |    |      |    |      |    |                               | जमीन का सीमांकन नहीं होने के कारण कार्य प्रारंभ नहीं हो सका है                          |                   |
| 8                                      |             |            | Jagdishpur | Construction of Girl's Hostel at KGBV Jagdishpur .     |                                                |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      | 1  |                               |                                                                                         |                   |
| 9                                      | KGBV (GH)-5 | Bhojpur    | Shahpur    | Construction of Girl's Hostel at KGBV Shahpur Campus.  | 7260/ Date 26-10-2021                          | 302 SBD OF 2021-22<br>Date:-04-01-2022   | 15 Months            |                 |         |            |    |      |    |      |    |      |    |                               | जिला शिक्षा पदाधिकारी के पत्रांक - 194 दिनांक - 25. 02.2022 द्वारा उपलब्ध कराया गया है। |                   |
| 10                                     |             |            | Udwantpur  | Construction of Girl's Hostel at KGBV Udwantpur Campus |                                                |                                          | 15 Months            |                 |         |            |    |      |    | 1    |    |      |    |                               |                                                                                         |                   |
| 11                                     | KGBV (GH)-6 | Kishanganj | Dighalbank | Construction of Girl's Hostel at MS Tappu Hat.         | BSEIDC/FIN/ 4250/20-21-4011, Date:- 29.06.2021 | 111 SBD of 2021-22<br>Dated:- 04.10.2021 | 15 Months            |                 |         |            | 1  |      |    |      |    |      |    |                               |                                                                                         |                   |
| 12                                     |             |            | Pothia     | Construction of Girl's Hostel at KGBV Pothia.          |                                                |                                          | 15 Months            |                 |         |            |    |      |    | 1    |    |      |    |                               |                                                                                         |                   |
| 13                                     |             |            | Terhagachh | Construction of Girl's Hostel near KGBV Terhagachh .   |                                                |                                          | 15 Months            | 1               |         |            |    |      |    |      |    |      |    |                               |                                                                                         |                   |

| S. N. | Group No.    | District | Block              | Name of School                                            | LOA issue         | Agreement No. & Date                 | Duration (in Months) | PHYSICAL STATUS |         |            |    |      |    |      |    |      |                                                                       |                                                                       |          | Date:- 31-05-2022 |
|-------|--------------|----------|--------------------|-----------------------------------------------------------|-------------------|--------------------------------------|----------------------|-----------------|---------|------------|----|------|----|------|----|------|-----------------------------------------------------------------------|-----------------------------------------------------------------------|----------|-------------------|
|       |              |          |                    |                                                           |                   |                                      |                      | Not Started     | Lay-out | Foundation | PL | G.F. |    | F.F. |    | S.F. |                                                                       | Finishing                                                             | Complete | Remarks           |
|       |              |          |                    |                                                           |                   |                                      |                      |                 |         |            |    | LL   | RL | LL   | RL | LL   | RL                                                                    |                                                                       |          |                   |
| 14    | KGBV (GH)-7  | Saran    | Chhapra            | Construction of Girl's Hostel at KGBV Chhapra .           | 7267/ 26-10-2021  | 305 SBD OF 2021-22 Date:- 05-01-2022 | 15 Months            |                 |         |            |    |      |    |      |    |      |                                                                       | Available land approx 15 feet deep                                    |          |                   |
| 15    |              |          | Panapur            | Construction of Girl's Hostel at KGBV Panapur .           |                   |                                      | 15 Months            |                 |         |            |    |      |    |      |    |      |                                                                       |                                                                       |          |                   |
| 16    |              |          | Taraiya            | Construction of Girl's Hostel near KGBV Taraiya .         |                   |                                      | 15 Months            |                 |         |            |    |      |    |      |    |      |                                                                       | Land not available                                                    |          |                   |
| 17    | KGBV (GH)-8  | Saharsa  | Mahishi            | Construction of Girl's Hostel at KGBV Mahishi.            | 7260 / 26-10-2021 | 443 SBD OF 2021-22 Date:- 24-02-2022 | 15 Months            |                 |         |            |    |      |    |      |    |      |                                                                       | Water logged                                                          |          |                   |
| 18    |              |          | Simri Bakhtiyarpur | Construction of Girl's Hostel at KGBV Simri Bakhtiyarpur. |                   |                                      | 15 Months            |                 |         |            |    |      |    |      |    |      | Land available 130X52 FEET/REQUIRED LAND 95X75 FEET                   |                                                                       |          |                   |
| 19    | KGBV (GH)-9  | Nalanda  | Rajgir             | Construction of Girl's Hostel at KGBV Rajgir.             | 6254/ 14.09.2021  | 151 SBD of 2021-22 Date:-02.11.21    | 15 Months            |                 |         |            |    |      |    |      |    |      |                                                                       |                                                                       |          |                   |
| 20    |              |          | Islampur           | Construction of Girl's Hostel near KGBV Islampur.         |                   |                                      | 15 Months            |                 |         |            |    |      |    |      |    |      | भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है। |                                                                       |          |                   |
| 21    | KGBV (GH)-10 | Nalanda  | Bind               | Construction of Girl's Hostel at high school Bind.        | 4013 / 29-06-2021 | 270 SBD OF 2021-22 Date:- 22-12-2021 | 15 Months            |                 |         |            |    |      |    |      |    |      |                                                                       |                                                                       |          |                   |
| 22    |              |          | Harnaut            | Construction of Girl's Hostel at KGBV Harnaut.            |                   |                                      | 15 Months            |                 |         |            |    |      |    |      |    |      | भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है। |                                                                       |          |                   |
| 23    | KGBV (GH)-11 | Nalanda  | Hilsa              | Construction of Girl's Hostel at KGBV Hilsa.              | 7266/ 26-10-2021  | 303 SBD OF 2021-22 Date:- 04-01-2022 | 15 Months            |                 |         |            |    |      |    |      |    |      |                                                                       |                                                                       |          |                   |
| 24    |              |          | Chandi             | Construction of Girl's Hostel at Babu high school Chandi. |                   |                                      | 15 Months            |                 |         |            |    |      |    |      |    |      |                                                                       | भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है। |          |                   |

| S. N. | Group No.    | District  | Block        | Name of School                                      | LOA issue               | Agreement No. & Date                  | Duration (in Months) | PHYSICAL STATUS |         |            |    |      |    |      |    |      |    |           |                                                                       | Date:- 31-05-2022                                                                         |  | Remarks |
|-------|--------------|-----------|--------------|-----------------------------------------------------|-------------------------|---------------------------------------|----------------------|-----------------|---------|------------|----|------|----|------|----|------|----|-----------|-----------------------------------------------------------------------|-------------------------------------------------------------------------------------------|--|---------|
|       |              |           |              |                                                     |                         |                                       |                      | Not Started     | Lay-out | Foundation | PL | G.F. |    | F.F. |    | S.F. |    | Finishing | Complete                                                              |                                                                                           |  |         |
|       |              |           |              |                                                     |                         |                                       |                      |                 |         |            |    | LL   | RL | LL   | RL | LL   | RL |           |                                                                       |                                                                                           |  |         |
| 25    | KGBV (GH)-12 | Nalanda   | Giriyak      | Construction of Girl's Hostel at KGBV Giriyak.      | 6270/15-09-2021         | 280 SBD of 2021-22 Dated:- 24.12.2023 | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           | भूमि उपलब्ध नहीं होने के कारण निर्माण कार्य प्रारंभ नहीं किया गया है। |                                                                                           |  |         |
| 26    |              |           | Ekangarsarai | Construction of Girl's Hostel at KGBV Ekangarsarai. |                         |                                       | 15 Months            |                 |         |            |    |      |    |      |    |      | 1  |           |                                                                       |                                                                                           |  |         |
| 27    | KGBV (GH)-13 | Siwan     | Guthni       | Construction of Girl's Hostel at KGBV Guthni .      | 4015, Date:- 29.06.2021 | 125 SBD of 2021-22 Date:- 07.10.2021  | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           | Land not available                                                    |                                                                                           |  |         |
| 28    |              |           | Ziradei      | Construction of Girl's Hostel at KGBV Ziradei       |                         |                                       | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           | Land not available                                                    |                                                                                           |  |         |
| 29    | KGBV (GH)-14 | Jehanabad | Hulasganj    | Construction of Girl's Hostel at KGBV Hulasganj     | 4016, Date:- 29.06.2021 | 183 SBD Of 2021-22 Date:- 25.11.2021  | 15 Months            |                 |         |            |    |      |    |      | 1  |      |    |           |                                                                       |                                                                                           |  |         |
| 30    |              |           | Jehanabad    | Construction of Girl's Hostel near KGBV Jehanabad . |                         |                                       | 15 Months            |                 |         |            | 1  |      |    |      |    |      |    |           |                                                                       |                                                                                           |  |         |
| 31    |              |           | Kako         | Construction of Girl's Hostel at KGBV Kako .        |                         |                                       | 15 Months            | 1               |         |            |    |      |    |      |    |      |    |           |                                                                       | Request letter for land availability to DEO Jehanabad vide letter no. 154 date 12-04-2022 |  |         |
| 32    | KGBV (GH)-15 | Supaul    | Basantpur    | Construction of Girl's Hostel at KGBV Basantpur .   | 7253/26-10-2021         | 292 SBD OF 2021-22 Date:- 28-12-2021  | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |                                                                       |                                                                                           |  |         |
| 33    |              |           | Nirmali      | Construction of Girl's Hostel at KGBV Nirmali .     |                         |                                       | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |                                                                       |                                                                                           |  |         |
| 34    |              |           | Supaul Rural | Construction of Girl's Hostel near KGBV Supaul .    |                         |                                       | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |                                                                       | Tie beam                                                                                  |  |         |
| 35    | KGBV (GH)-16 | Buxar     | Brahmpur     | Construction of Girl's Hostel at KGBV Brahmpur.     | 6523/24.09.2021         | 327 SBD OF 2021-22 Date:- 17-01-2022  | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           | Land problem                                                          |                                                                                           |  |         |
| 36    |              |           | Kesath       | Construction of Girl's Hostel near KGBV Kesath .    |                         |                                       | 15 Months            |                 |         |            |    |      | 1  |      |    |      |    |           |                                                                       |                                                                                           |  |         |
| 37    |              |           | Jandaha      | Construction of Girl's Hostel at KGBV Jandaha .     |                         |                                       | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |                                                                       |                                                                                           |  |         |

| S. N. | Group No.    | District  | Block         | Name of School                                       | LOA issue                  | Agreement No. & Date                     | Duration (in Months) | PHYSICAL STATUS |         |            |    |      |    |      |    |      |    |           |          | Date:- 31-05-2022                                                                               |             |
|-------|--------------|-----------|---------------|------------------------------------------------------|----------------------------|------------------------------------------|----------------------|-----------------|---------|------------|----|------|----|------|----|------|----|-----------|----------|-------------------------------------------------------------------------------------------------|-------------|
|       |              |           |               |                                                      |                            |                                          |                      | Not Started     | Lay-out | Foundation | PL | G.F. |    | F.F. |    | S.F. |    | Finishing | Complete | Remarks                                                                                         |             |
|       |              |           |               |                                                      |                            |                                          |                      |                 |         |            |    | LL   | RL | LL   | RL | LL   | RL |           |          |                                                                                                 |             |
| 38    | KGBV (GH)-17 | Vaishali  | Rajapakar     | Construction of Girl's Hostel at KGBV Rajapakar .    | 7257/<br>Date 26-10-2021   | 290 SBD of 2021 -22<br>Date:- 28-12-2021 | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          | Letter for Land availability to HQ by letter No. BSEIDC/EE/TIRHUT EAST/2022-282, Dt. 20.05.2022 |             |
| 39    | KGBV (GH)-18 | Madhepura | Chausa        | Construction of Girl's Hostel at KGBV Chausa .       | 7255/<br>date 26-10-2022   | 291 SBD OF 2021-22<br>Date:- 28-12-2021  | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          |                                                                                                 |             |
| 40    |              |           | Udakishunganj | Construction of Girl's Hostel at KGBV Udakishunganj. |                            |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          |                                                                                                 |             |
| 41    | KGBV (GH)-19 | Madhepura | Shankarpur    | Construction of Girl's Hostel at KGBV Shankarpur.    | 7254 /<br>26-10-2021       | 293 sbd of 2021-22<br>Date:- 28-12-2021  | 15 Months            |                 |         |            | 1  |      |    |      |    |      |    |           |          |                                                                                                 |             |
| 42    |              |           | Kumarkhand    | Construction of Girl's Hostel at KGBV Kumarkhand.    |                            |                                          | 15 Months            |                 |         | 1          |    |      |    |      |    |      |    |           |          | Tie Beam                                                                                        |             |
| 43    |              |           | Gamhariya     | Construction of Girl's Hostel at KGBV Gamhariya.     |                            |                                          | 15 Months            |                 |         | 1          |    |      |    |      |    |      |    |           |          |                                                                                                 | Tie Beam    |
| 44    | KGBV (GH)-20 | Darbhanga | Biraul        | Construction of Girl's Hostel at KGBV Biraul.        | 4017, Date:-<br>29.06.2021 | 345 sbd of 2021-22<br>Date:- 20-01-2022  | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          | Land availability for KGBV Biraul in process                                                    |             |
| 45    |              |           | Singhwara     | Construction of Girl's Hostel at KGBV Singhwara.     |                            |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          |                                                                                                 |             |
| 46    | KGBV (GH)-21 | Khagaria  | Alauli        | Construction of Girl's Hostel at KGBV Alauli.        | 4522/<br>19-07-2021        | 99 SBD of 2021-22<br>Date:- 22-09-2021   | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          |                                                                                                 |             |
| 47    |              |           | Beldaur       | Construction of Girl's Hostel near KGBV Beldaur.     |                            |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          |                                                                                                 | NOC Awaited |
| 48    |              |           | Parbatta      | Construction of Girl's Hostel at KGBV Parbatta.      |                            |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          |                                                                                                 |             |
| 49    | KGBV (GH)-22 | Rohtas    | Nauhatta      | Construction of Girl's Hostel at KGBV Nauhatta.      | 4008, Date:-<br>29.06.2021 | 206 SBD OF 2021-22<br>Date:- 04-12-2021  | 15 Months            |                 |         |            |    |      |    |      | 1  |      |    |           |          |                                                                                                 |             |
| 50    | KGBV (GH)-23 | Munger    | Munger Sadar  | Construction of Girl's Hostel at KGBV Munger Sadar.  | 7256/<br>26-10-2021        |                                          | 15 Months            |                 |         |            |    |      |    |      |    |      |    |           |          | Land Available- Tree Translocation Under Process                                                |             |
| TOTAL |              |           |               | 50                                                   |                            |                                          |                      | 23              | 3       | 8          | 6  | 0    | 1  | 2    | 4  | 0    | 1  | 2         | 0        |                                                                                                 |             |