

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :- 30/11/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (30.11.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	0	2	0	0	0	31	2	12	26	2134.20	1682.84	78.85%
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	2	10	4	5	0	0	11	256	37	30	248	24170.15	12982.98	53.71%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	7	0	0	22	320	32	51	282	23947.24	17713.66	73.97%
	<b>Total :-</b>	<b>771</b>	<b>768</b>	<b>0</b>	<b>2</b>	<b>3</b>	<b>3</b>	<b>12</b>	<b>4</b>	<b>14</b>	<b>0</b>	<b>0</b>	<b>33</b>	<b>607</b>	<b>71</b>	<b>93</b>	<b>556</b>	<b>50251.59</b>	<b>32379.48</b>	<b>64.43%</b>
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	0	3	0	0	11	45	15	20	39	11307.36	7956.16	70.36%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	0	1	0	0	1	84	2	27	78	5872.80	12167.69	207.19%
	<b>Total :-</b>	<b>193</b>	<b>186</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	<b>12</b>	<b>129</b>	<b>17</b>	<b>47</b>	<b>117</b>	<b>34885.03</b>	<b>20123.85</b>	<b>57.69%</b>
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	4	0	1	11	66	20	12	52	15855.00	20939.42	132.07%
7	MS (Model School) (2010-11)	255	240	0	0	0	1	5	3	9	0	3	27	161	48	46	147	39714.17	50603.78	127.42%
	<b>Total :-</b>	<b>353</b>	<b>338</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>8</b>	<b>3</b>	<b>13</b>	<b>0</b>	<b>4</b>	<b>38</b>	<b>227</b>	<b>68</b>	<b>58</b>	<b>199</b>	<b>74236.17</b>	<b>71543.20</b>	<b>96.37%</b>
8	SSS (Senior Secondary School) (2013-14)	993	992	1	8	6	11	21	9	25	0	0	152	653	233	107	469	107000.00	94566.89	88.38%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	1	1	3	1	3	0	0	43	147	53	26	126	27142.50	21384.13	78.78%
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	3	12	2	1	6	3	9	0	0	37	72	73	97	38	21799.70	13402.51	61.48%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	2	7	8	7	8	4	14	1	1	29	32	81	43	93	8951.28	7768.47	86.79%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	2	4	5	2	4	4	10	0	0	40	109	71	21		100.00	18746.98	18746.98%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurated	Recieved Amount (in Lakh)	Fin. Exp. (30.11.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8733.35	111.49%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	2	6	2	1	3	1628.00	1576.84	96.86%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	2	5	2	5		4000.00	3453.20	86.33%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		19006.79	12242.99	64.41%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4711.82	67.04%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	7	21	7	5	5	3180.50	2929.49	92.11%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	801.05	18.53%
22	BRC (Block Resource Centre)	185	184	2	2	2	2	5	6	8	6	10	44	81	87	17	1	8139.00	8133.52	99.93%
	<b>Total :-</b>	<b>5034</b>	<b>4727</b>	<b>11</b>	<b>36</b>	<b>29</b>	<b>29</b>	<b>73</b>	<b>34</b>	<b>101</b>	<b>7</b>	<b>15</b>	<b>453</b>	<b>3180</b>	<b>821</b>	<b>783</b>	<b>1624</b>	<b>394033.45</b>	<b>334002.53</b>	<b>84.77%</b>