

Progress Report of BRC (Block Resources Center) Project

Bihar State Educational Infrastructure Development Corporation Ltd.

Report as on dated 30 / 11 / 20

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
					INDEX	Stage Completed													
1	BRC Ekma, Saran	Saran	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18											67.678	Completed	
2	BRC Baniyapur, Saran	Saran	87.994	05/03/19	Samrandra Kumar Singh, 9570290401	04/06/20											11.775	Work in progress	
3	BRC Masrak, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18											71.411	Completed	
4	BRC Marhowrah, Saran	Saran	87.994	29/06/17	Samrandra Kumar Singh 9570290401													Not Started	
5	BRC Amnour, Saran	Saran	87.994	08/05/17	Mohan Prasad Developers & Const. Pvt.td. 9931019004	07/08/18											69.545	Completed	
6	BRC Dariyapur, Saran	Saran	87.994	19/01/17	Chandra Bhushan Prasad 9939325343	18/04/18											69.257	Completed	
7	BRC Garkha, Saran	Saran	87.994	14/06/17	Vijay Narayan Singh 9470059120	13/09/18											58.961	Completed	
8	BRC Manigachhi, Darbhanga	Darbhanga	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani 9199499618	13/06/19											29.050	Completed	
9	BRC Keoti, Darbhanga	Darbhanga	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18											71.237	Completed	
10	BRC Kusheshwarsthan, Darbhanga	Darbhanga	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18											62.602	Completed	
11	BRC Ghanshyampur, Darbhanga	Darbhanga	87.994	28/12/17	Niraj Kumar Jha 7004513693	27/03/19											35.509	Completed	
12	BRC Kiratpur, Darbhanga	Darbhanga	87.994	29/06/17	Sitesh Kumar Singh Bhabhanagar, Bhagwanpur Chowk, Muzaffarpur 9430864518													Not Started	
13	BRC Baheri, Darbhanga	Darbhanga	87.994	18/01/17	Ramesh Chandra Yadav 9472800478	17/04/18											60.626	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
			INDEX			Stage Completed		In Progress												
14	BRC Hanumannagar, Darbhanga	Darbhanga	87.994	14/12/17	M/s Omshree Enterprises, Begusarai,	13/03/19												56.146	Completed	
15	BRC Lakhsaur, Madhubani	Madhubani	87.994	13/12/17	M/S Kumar Trading Co. 9431276100	12/03/19												69.327	Completed	
16	BRC Jhanjharpur, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18												75.323	Completed	
17	BRC Phulparas, Madhubani	Madhubani	87.994	11/12/17	Akash Kumar 9334362048	10/03/19												24.759	Completed	
18	BRC Khutauna, Madhubani	Madhubani	87.994	23/12/16	Jugnoo Kumar 8083370525	22/03/18												77.552	Completed	
19	BRC Khajouli, Madhubani	Madhubani	87.994	25/01/17	Bhawani Shankar Construction Pvt. Ltd. 9430084612	24/04/18												67.199	Completed	
20	BRC Bisfi, Madhubani	Madhubani	87.994	06/08/18	Ajay Kumar Mandal 9199499618	05/11/19												37.983	Completed	
21	BRC Rahika, Madhubani	Madhubani	87.994	14/03/18	Ajay Kumar Mandal, Durgipatti, Hudpa, Khutauna, Madhubani	13/06/19												69.409	Completed	
22	BRC Harlakhi, Madhubani	Madhubani	87.994	22/08/17	Kanhaiya Kumar Mehta 9934949629	21/11/18												50.607	Completed	
23	BRC Babubarhi, Madhubani	Madhubani	87.994	30/01/17	Girdhari Lal Poddar 9334934135	29/04/18												74.138	Completed	
24	BRC Rosera, Samastipur	Samastipur	87.994	13/01/17	Jeewan Kishore Singh 9934795831	12/04/18												67.525	Completed	
25	BRC Samastipur	Samastipur	87.994	06/01/18	M/s Khan Brothers And Co. 9431406004	05/04/19												62.695	Completed	
26	BRC Khanpur, Samastipur	Samastipur	87.994	27/09/18	Anjani Kumar 9430577566	26/12/19												20.595	Completed	
27	BRC Hasanpur, Samastipur	Samastipur	87.994	25/08/17	Nitish Kumar 9473452853	24/11/18												64.188	Completed	
28	BRC Mohanpur, Samastipur	Samastipur	87.994	11/05/17	Vipin Kumar Sahni 9931468694	10/08/18												69.662	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
					INDEX	Stage Completed														
29	BRC Patori, Samastipur	Samastipur	87.994	31/12/16	Kaushlendra Kumar Singh 9939646103, 9334633151	30/03/18												67.689	Completed	
30	BRC Shivajinagar, Samastipur	Samastipur	87.994	18/03/17	Abhay Kumar Singh 9934279823	17/06/18												65.164	Completed	
31	BRC Sangrampur, E. Champaran	East Champaran	87.994	23/12/16	Arun Kumar 9470421603	22/03/18												70.042	Completed	
32	BRC Kalyanpur, E. Champaran	East Champaran	87.994	12/12/17	Arun Kumar 9470847145	11/03/19												60.143	Completed	
33	BRC Chakia, E. Champaran	East Champaran	87.994	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18												69.123	Completed	
34	BRC Sugauli, E. Champaran	East Champaran	87.994	08/05/17	Keshav Kumar Keshri 9430096435	07/08/18												63.284	Completed	
35	BRC Madhuban, E.Champaran	East Champaran	87.994	21/12/16	Dhiraj Kumar Pandey 9430214702	20/03/18												71.957	Completed	
36	BRC Patahi, E. Champaran	East Champaran	87.994	30/01/17	Satish Narayan Singh	29/04/18												74.181	Completed	
37	BRC Raxaul, E. Champaran	East Champaran	87.994	13/12/17	Rohan Construction Pvt. Ltd.	12/03/19												68.547	Completed	
38	BRC Adapur, E. Champaran	East Champaran	87.994	24/05/17	M/s Maa Vaishno Construction	23/08/18												70.212	Completed	
39	BRC Bankatwa, E. Champaran	East Champaran	87.994	23/10/18	Harikishore Prasad Gupta 9955485652	22/01/20													Completed	
40	BRC Dhaka, E. Champaran	East Champaran	87.994	11/12/17	Ms Efti Construction 9523998000	10/03/19												72.843	Completed	
41	BRC Bairia, W. Champaran	West Champaran	87.994	26/12/17	Suraj Kumar Kushvaha 9955010601	25/03/19												72.964	Completed	
42	BRC Narkatiaganj, W. Champaran	West Champaran	87.994	28/04/17	Khurshid Alam 9955971081	27/07/18												72.048	Completed	
43	BRC Sikta, W. Champaran	West Champaran	87.994	27/04/17	Santosh Bhagat	26/07/18												70.595	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
					INDEX	Stage Completed														
44	BRC Bhithan, W. Champaran	West Champaran	87.994	13/04/18	Mata Vaisno & Chandel	12/07/19												70.141	Completed	
45	BRC Lauriya, W. Champaran	West Champaran	87.994	18/01/17	Awadhesh Shukla 9431203836	17/04/18												69.681	Completed	
46	BRC Piprasi, W. Champaran	West Champaran	87.994	13/04/18	Sharda Chandel Contract	12/07/19												72.956	Completed	
47	BRC Majhauria, W. Champaran	West Champaran	87.994	24/01/17	Raj Kishore Akela 9507118626	23/04/18												71.549	Completed	
48	BRC Darauli, Siwan	Siwan	87.994	16/05/17	M/s Pratap Construction 9953584047	15/08/18												68.105	Completed	
49	BRC Hussainganj, Siwan	Siwan	87.994	09/08/17	Balindra Chaudhary 8804119555	08/11/18												62.241	Completed	
50	BRC Mairwa, Siwan	Siwan	87.994	09/08/17	Balindra Chaudhary 8804119555	08/11/18												67.934	Completed	
51	BRC Basantpur, Siwan	Siwan	87.994	28/04/17	Asiana Construction Pvt. Ltd. 9431088485	27/07/18												63.005	Completed	
52	BRC Maharajganj, Siwan	Siwan	87.994	25/09/17	Renu Devi 9931003551	24/12/18												65.826	Completed	
53	BRC Bhagwanpur, Siwan	Siwan	87.994	21/03/17	Asiana Construction Pvt. Ltd. 9431088485	20/06/18												65.667	Completed	
54	BRC Hasanpur, Siwan	Siwan	87.994	22/12/17	Krishnapalli Construction Pvt. Ltd.	21/03/19												66.208	Completed	
55	BRC Uchkagaon, Gopalganj	Gopalganj	87.994	20/09/17	Raj Tanay Rai Const. Pvt. Ltd. 9431812498, 9801764647	19/12/18												54.122	Completed	
56	BRC Sidhwalia, Gopalganj	Gopalganj	87.994	23/05/17	Ram Pukar Prasad 9631395563	22/08/18												69.165	Completed	
57	BRC Bhore, Gopalganj	Gopalganj	87.994	08/04/17	Giridhar Gopal Construction Pvt. Ltd. 9973556452	07/07/18												37.746	Work in progress	
58	BRC Bijaipur, Gopalganj	Gopalganj	87.994	16/01/17	Prem Sagar Yadav 7763953930	15/04/18												66.420	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
			INDEX			Stage Completed		In Progress											
59	BRC Pachdevari, Gopalganj	Gopalganj	87.994														Not Started		
60	BRC Kuchaikot, Gopalganj	Gopalganj	87.994	08/09/17	Rohan Construction Pvt. Ltd. , Parewa Airport Road, Ward No. 1, Raxaul, E												Not Started		
61	BRC Ramgarh, Kaimur	Kaimur	87.994	05/05/17	Vijay Vardhan 9430895791, 9430227778	04/08/18											69.451	Completed	
62	BRC Chainpur, Kaimur	Kaimur	87.994	05/05/17	Vijay Vardhan 9430895791, 9430227778	04/08/18											69.527	Completed	
63	BRC Bhagwanpur, Kaimur	Kaimur	87.994	26/04/17	Ram Lal Paswan 9934203317	25/07/18											69.176	Completed	
64	BRC Chakki, Buxar	Buxar	87.994	30/06/17	Laxmi Constructions 9931299615													Not Started	
65	BRC Buxar	Buxar	87.994	09/04/18	M/s Shri Krishana Construction 9470802866	08/07/19											66.187	Completed	
66	BRC Chausa, Buxar	Buxar	87.994	09/04/18	Govind Kumar Singh 9507064013	08/07/19											68.994	Completed	
67	BRC Dinara, Rohtas	Rohtas	87.994	22/02/17	M/s S A B Construction 7250583221	21/05/18											66.332	Completed	
68	BRC Karahgar, Rohtas	Rohtas	87.994	15/04/17	Smriti Technocrat Pvt Ltd 9135716060	14/07/18											65.144	Completed	
69	BRC Kochas, Rohtas	Rohtas	87.994	15/09/17	Sanjay Singh 9431434130	14/12/18											67.781	Completed	
70	BRC Tilauthu, Rohtas	Rohtas	87.994	16/12/16	Ishika Construction 9955514472	15/03/18											69.837	Completed	
71	BRC Karakat, Rohtas	Rohtas	87.994	23/08/17	Lav Kumar Singh 9939663487, 8298711493	22/11/18											64.195	Completed	
72	BRC Dawat, Rohtas	Rohtas	87.994	13/06/17	Shalendra Kumar 9431679615	12/09/18											69.525	Completed	
73	BRC Mansahi, Katihar	Katihar	87.994	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18											71.232	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
			INDEX			Stage Completed	In Progress												
74	BRC Manihari, Katihar	Katihar	87.994	05/02/18	Mahmad Jafiruddin 8051267203	04/05/19											68.176	Completed	
75	BRC Pranpur, Katihar	Katihar	87.994	10/08/17	M/s Moti Lal Agarwal 919431229375	09/11/18											71.816	Completed	
76	BRC Kadwa, Katihar	Katihar	87.994	08/09/17	Prakash Kumar Sah 9162909186	07/12/18											70.786	Completed	
77	BRC Barsoi, Katihar	Katihar	87.994	30/11/17	M/s Motilal Agarwal 9431229375	01/03/19											72.466	Completed	
78	BRC Azamnagar, Katihar	Katihar	87.994	22/11/17	Pankaj Kumar Singh 9431229327	21/02/19											72.133	Completed	
79	BRC Narpatganj, Araria	Araria	87.994	29/10/18	Binod Yadav 9534413473	28/01/20											24.642	Work in progress	
80	BRC Araria	Araria	87.994	10/05/18	Shashi Ranjan 7488173962	09/08/19											25.147	Completed	
81	BRC Jokihat, Araria	Araria	87.994	30/06/17	Anwar Hussain 9472021202													Not Started	
82	BRC Bhargama, Araria	Araria	87.994	22/02/17	Kunal Kush 9431284182	21/05/18											71.913	Completed	
83	BRC Kursakata, Araria	Araria	87.994	13/03/18	Anwar Hussain, Officers Colony, Mirchaibari, Katihar 9472021202	12/06/19											68.993	Completed	
84	BRC Purnea East	Purnea	87.994	31/01/17	Rajesh Kumar 8405012179	30/04/18											69.942	Completed	
85	BRC Baisi, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18											71.247	Completed	
86	BRC Amour, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18											73.017	Completed	
87	BRC Dhamdaha, Purnea	Purnea	87.994	20/03/17	Kumar Chaman 7352999201	19/06/18											70.087	Completed	
88	BRC Banmankhi, Purnea	Purnea	87.994	03/02/17	Parasnath Construction 9431097240	02/05/18											71.369	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
			INDEX			Stage Completed		In Progress												
89	BRC Terhagach, Kishanganj	Kishanganj	87.994	24/01/17	Navnit Kumar 8541818406	23/04/18												73.823	Completed	
90	BRC Thakurganj, Kishanganj	Kishanganj	87.994	21/12/17	M/s Excellent Construction 9472021967,	20/03/19												72.911	Completed	
91	BRC Pothia, Kishanganj	Kishanganj	87.994	21/12/17	M/s Excellent Construction 9472021967	20/03/19												71.896	Completed	
92	BRC Katoria, Banka	Banka	87.994	16/01/17	MK Enterprises 7301740211	15/04/18												65.163	Completed	
93	BRC Rajaun, Banka	Banka	87.994	17/05/17	Shyam Sunder Yadav 9934769886	16/08/18												61.985	Completed	
94	BRC Barahat, Banka	Banka	87.994	28/02/17	Niwesh Kumar 9576272505	27/05/18												64.739	Completed	
95	BRC Belhar, Banka	Banka	87.994	28/02/17	Niwesh Kumar 9576272505	27/05/18												66.452	Completed	
96	BRC Jamui	Jamui	87.994	08/03/18	Prabhat Kumar Singh 9471615433	07/06/19												35.537	Completed	
97	BRC Barhat, Jamui	Jamui	87.994	13/04/18	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	12/07/19												26.536	Completed	
98	BRC Chakai, Jamui	Jamui	87.994	09/08/17	Brajesh Kumar Singh 8521839685	08/11/18												63.964	Completed	
99	BRC Gidhour, Jamui	Jamui	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19													Not Started	
100	BRC Sikandra, Jamui	Jamui	87.994	18/01/17	Ashish Ranjan 9931215326	17/04/18												60.716	Completed	
101	BRC Asarganj, Munger	Munger	87.994	27/01/17	M/s Kuhu Construction Co. 9431431148, 9470070171	26/04/18												64.993	Completed	
102	BRC Naugachhia, Bhagalpur	Bhagalpur	87.994	09/03/18	Lal Babu Prasad, 9334311436	08/06/19												17.815	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
			INDEX			Stage Completed	In Progress												
103	BRC Pirpainti, Bhagalpur	Bhagalpur	87.994	05/12/17	Amit Kumar 8050100000	04/03/19											62.269	Completed	
104	BRC Shahkund, Bhagalpur	Bhagalpur	87.994	29/06/17	Rakesh Kumar Singh 9431422504	28/09/18											67.227	Completed	
105	BRC Puraini, Madhepura	Madhepura	87.994	22/02/17	Shiv Chandra Kumar 9431046145	21/05/18											58.656	Completed	
106	BRC Gwalpada, Madhepura	Madhepura	87.994	01/12/17	Shiv Chandra Kumar 9431046145	28/02/19											44.670	Completed	
107	BRC Kumarkhand, Madhepura	Madhepura	87.994	11/12/17	Akash Kumar 9334362048	10/03/19											39.654	Completed	
108	BRC Gailarh, Madhepura	Madhepura	87.994	16/05/17	Ajay Kumar 9472208858	15/08/18											63.325	Completed	
109	BRC Saurbazar, Saharsa	Saharsa	87.994	28/08/17	Ajay Kumar 9472208858	27/11/18											55.382	Completed	
110	BRC Nauhatta, Saharsa	Saharsa	87.994	24/05/17	Madan Kumar Singh 9521267060	23/08/18											67.615	Completed	
111	BRC Mahesi, Saharsa	Saharsa	87.994	28/08/17	Ajay Kumar 9472208858	27/11/18											48.902	Completed	
112	BRC Sonbarsa, Saharsa	Saharsa	87.994	18/10/16	Bambam Kumar Singh 9934071093													Not Started	
113	BRC Simri Bakhtiyarpur, Saharsa	Saharsa	87.994	16/01/17	MK Enterprises 7301740211	15/04/18											61.880	Completed	
114	BRC Supaul	Supaul	87.994	16/02/17	Dhiraj Kumar Agrawal 9771645678	15/05/18											65.043	Completed	
115	BRC Pipra, Supaul	Supaul	87.994	14/11/17	Bambam Kumar Singh 9934071093	13/02/19											65.956	Completed	
116	BRC Pratapganj, Supaul	Supaul	87.994	13/02/17	Madan Kumar Singh 9521267060	12/05/18											69.723	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
			INDEX			Stage Completed		In Progress												
117	BRC Nirmali, Supaul	Supaul	87.994	13/03/18	Balram Singh, Patori, Panchgachhia, Saharsa, 9431082277	12/06/19												47.386	Completed	
118	BRC Raghobpur, Supaul	Supaul	87.994	23/12/16	Sachindra Kumar 9955032820	22/03/18												57.863	Completed	
119	BRC Atari, Gaya	Gaya	87.994	14/06/17	Mithlesh Kumar Singh 9931471924	13/09/18												60.612	Completed	
120	BRC Neemchak, Gaya	Gaya	87.994	20/03/17	Guddu Kumar 9386927378	19/06/18												52.629	Completed	
121	BRC Wazirganj, Gaya	Gaya	87.994	12/12/17	Mithlesh Kumar Singh 9931471924	11/03/19												61.213	Completed	
122	BRC Mohanpur, Gaya	Gaya	87.994	05/12/17	Keola Construction 9931222534	04/03/19												21.738	Completed	
123	BRC Imamganj, Gaya	Gaya	87.994	27/11/17	Mritunjay Kumar Singh	26/02/19												24.000	Completed	
124	BRC Amas, Gaya	Gaya	87.994	09/03/17	Jai Kumar 9835202464	08/06/18												59.093	Completed	
125	BRC Koch, Gaya	Gaya	87.994	26/10/18	Surendra Kumar 9431085035	25/01/20												18.068	Work in progress	
126	BRC Jehanabad	Jehanabad	87.994	13/01/17	Satish Kumar 9973881398	12/04/18												62.301	Completed	
127	BRC Kako, Jehanabad	Jehanabad	87.994	14/06/17	Mithlesh Kumar Singh 9931471924	13/09/18												55.158	Completed	
128	BRC Ghosi, Jehanabad	Jehanabad	87.994	08/05/18	Progressive Engicon Pvt. Ltd. 930419639	07/08/19												47.628	Completed	
129	BRC Arwal	Arwal	87.994	15/09/17	Brajesh Kumar 9939124848	14/12/18												56.618	Completed	
130	BRC Karpi, Arwal	Arwal	87.994	14/07/17	Kaushlendra Kumar Singh 9939646103, 9334633151	13/10/18												55.587	Completed	
131	BRC Obra, Aurangabad	Aurangabad	87.994	03/04/17	Digital Construction Pvt. Ltd. 9430569021	02/07/18												63.955	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
					INDEX	Stage Completed														
132	BRC Deo, Aurangabad	Aurangabad	87.994	09/03/17	Satish Kumar Singh 9430044277	08/06/18												65.303	Completed	
133	BRC Madanpur, Aurangabad	Aurangabad	87.994	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18												35.634	Completed	
134	BRC Kutumba, Aurangabad	Aurangabad	87.994	14/02/17	Dhananjay Kumar Singh 9931128631	13/05/18												60.137	Completed	
135	BRC Rega, Sitamarhi	Sitamarhi	87.994	07/11/17	Mukesh Kumar 99344665703	06/02/19												69.498	Completed	
136	BRC Majorgang, Sitamarhi	Sitamarhi	87.994	30/01/18	Manohar Kumar 9430218256	29/04/19												68.277	Completed	
137	BRC Pupri, Sitamarhi	Sitamarhi	87.994	16/05/17	Rajeev Kumar Singh 9939219159	15/08/18												71.203	Completed	
138	BRC Barthnaha, Sitamarhi	Sitamarhi	87.994	14/05/18	Mukesh Kumar 99344665703	13/08/19												69.913	Completed	
139	BRC Runisaidpur, Sitamarhi	Sitamarhi	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18												71.821	Completed	
140	BRC Suppi, Sitamarhi	Sitamarhi	87.994	11/01/17	Amresh Kumar 9525120333	10/04/18												71.271	Completed	
141	BRC Pakribarawan, Nawada	Nawada	87.994	18/01/17	Ashish Ranjan 9931215326	17/04/18												62.333	Completed	
142	BRC Warisaliganj, Nawada	Nawada	87.994	01/12/17	Saroj Kumar 9934641068	28/02/19												57.015	Completed	
143	BRC Akabarpur, Nawada	Nawada	87.994	24/01/17	Keeran Devi 9931271533	23/04/18												62.831	Completed	
144	BRC Narhat, Nawada	Nawada	87.994	08/11/17	Sanjay Kumar Technocrate Pvt. Ltd. 9162333009	07/02/19												59.504	Completed	
145	BRC Chandi, Nalanda	Nalanda	87.994	23/03/17	Shaurya Premier Infrastructure Pvt Ltd 9955993202, 9709322481, 9304864433	22/06/18												57.446	Completed	
146	BRC Austhawan, Nalanda	Nalanda	87.994	04/02/17	M/s Nikhil Sri Enterprises 9430030033	03/05/18												67.432	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
					INDEX	Stage Completed														
147	BRC Rahui, Nalanda	Nalanda	87.994	13/04/17	Arbind Prasad 9431258802	12/07/18												67.074	Completed	
148	BRC Ekangarsarai, Nalanda	Nalanda	87.994	06/12/16	M/s Narayani Buildcon & Construction 7631035471	05/03/18												63.563	Completed	
149	BRC Silaw, Nalanda	Nalanda	87.994	17/01/17	Bhola Singh 9631995365	16/04/18												41.650	Completed	
150	BRC Katrisarai, Nalanda	Nalanda	87.994	03/03/17	Ashok Kumar 9431258621	02/06/18												64.782	Completed	
151	BRC Karaiparsurai, Nalanda	Nalanda	87.994																Not Started	
152	BRC Motipur, Muzaffarpur	Muzaffarpur	87.994	21/08/17	Kameshwar Prasad Singh 9507383184	20/11/18												60.502	Completed	
153	BRC Gaighat, Muzaffarpur	Muzaffarpur	87.994	06/03/18	Bino Kumar Singh 8595216685	05/06/19												43.352	Completed	
154	BRC Aurai, Muzaffarpur	Muzaffarpur	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18												55.112	Completed	
155	BRC Bandra, Muzaffarpur	Muzaffarpur	87.994	07/02/17	Manoj Kumar 9931470561	06/05/18												72.368	Completed	
156	BRC Minapur, Muzaffarpur	Muzaffarpur	87.994	03/05/17	Manoj Kumar Singh 7870317817	02/08/18												67.566	Completed	
157	BRC Bhagwanpur, Vaishali	Vaishali	87.994	13/04/17	Akash Kumar 9334362048														Not Started	
158	BRC Jagdishpur, Bhojpur	Bhojpur	87.994	24/01/17	Triveni Prasad Singh 9835427570	23/04/18												66.392	Completed	
159	BRC Charpokhri, Bhojpur	Bhojpur	87.994	03/05/17	Ramsinghasan Singh	02/08/18												39.060	Completed	
160	BRC Udwantnagar, Bhojpur	Bhojpur	87.994	15/05/17	Manoj Kumar Singh 9473358591	14/08/18												69.337	Completed	
161	BRC Garhani, Bhojpur	Bhojpur	87.994	24/01/17	Triveni Prasad Singh 9835427570	23/04/18												66.101	Completed	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing			
			INDEX			Stage Completed		In Progress											
162	BRC Koilwar, Bhojpur	Bhojpur	87.994	19/08/17	JKS Construction 9939871932, 8936032811	18/11/18											60.388	Completed	
163	BRC Fatuhan, Patna	Patna	87.994	18/05/18	Arvind Kumar 9431016249	17/08/19											36.285	Completed	
164	BRC Bakhtiyarpur, Patna	Patna	87.994	29/10/16	Umakant Singh 9431096239													Not Started	
165	BRC Naubatpur, Patna	Patna	87.994	18/01/17	Shaurya Premier Infrastructure Pvt Ltd 9955993202, 9709322481,	17/04/18											69.897	Completed	
166	BRC Maner, Patna	Patna	87.994	18/10/16	Ashok Kumar Yadav 9386050569													Not Started	
167	BRC Begusarai	Begusarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19												Not Started	
168	BRC Matihani, Begusarai	Begusarai	87.994	15/02/17	Nitish Kumar 9473452853	14/05/18											69.530	Completed	
169	BRC Bhagwanpur, Begusarai	Begusarai	87.994	28/02/17	Nitish Kumar 9473452853	27/05/18											51.771	Completed	
170	BRC Bakhari, Begusarai	Begusarai	87.994	30/01/18	M/s Binod Kumar 9431287763	29/04/19											53.399	Completed	
171	BRC Mansoorchak, Begusarai	Begusarai	87.994	26/10/16	M/s B P Singh And Co. 9431834042													Not Started	
172	BRC Cheria Bariyarpur, Begusarai	Begusarai	87.994	19/10/16	Nitish Kumar 9473452853													Not Started	
173	BRC Chuatham, Khagaria	Khagaria	87.994	06/08/17	Rana Construction 9334104328	05/11/18											64.690	Completed	
174	BRC Gogari, Khagaria	Khagaria	87.994	23/05/17	M/s Binod Kumar 9431287763	22/08/18											67.571	Completed	
175	BRC Beldour, Khagaria	Khagaria	87.994	06/08/17	M/s Dhanpat Kumar Jain 9470016700	05/11/18											66.237	Completed	
176	BRC Parbatta, Khagaria	Khagaria	87.994	23/02/17	Sanjay Kumar 9430003830	22/05/18											67.538	Completed	
177	BRC Raghopur, Vaishali	Vaishali	87.994	03/04/18	Shristi Developers 9334310004	02/07/19											41.053	Work in progress	

Sl. No.	Name of Scheme	Name of District	Administrative Approval (in Rs. Lac)	Date of Agreement / LOA Issued	Name of contractor	Date of completion (as per agr.)	Physical Status										Up to date Exp. (in Rs. Lac)	Work Stage	Remarks	
							Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete
					INDEX	Stage Completed														
178	BRC Desari, Vaishali	Vaishali	87.994	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18												67.908	Completed	
179	BRC Bidupur, Vaishali	Vaishali	87.994	31/12/16	Rohit Raj Construction Pvt Ltd 9931059796	30/03/18												65.774	Completed	
180	BRC Jandaha, Vaishali	Vaishali	87.994	22/05/17	Ranjan Gayatri Const. Pvt. Ltd.	21/08/18												55.235	Completed	
181	BRC Mahua, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18												66.609	Completed	
182	BRC Garoul, Vaishali	Vaishali	87.994	13/02/17	Rohit Raj Construction Pvt Ltd 9931059796	12/05/18												66.676	Completed	
183	BRC Chewda, Shekhpura	Shekhpura	87.994	09/02/17	Sanjay Kumar Technocrat Pvt Ltd 9162333009	08/05/18												68.594	Completed	
184	BRC Barhiya, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19												61.296	Completed	
185	BRC Alinagar, Suryagarha, Lakhisarai	Lakhisarai	87.994	27/02/18	Sai Highway And Builders Pvt Ltd 9771455967	26/05/19												60.453	Completed	