

**Progress Report Related to Construction of DIET, CTE, PTEC & BIET Buildings**

**Bihar State Educational Infrastructure Development Corporation Ltd.**

**Report as on dated 30 / 11 / 20**

**(Amount in Rs. Lac)**

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks									
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete							
						<b>INDEX</b>	<b>Stage Completed</b>			<b>In Progress</b>																				
1	DIET Building at Babu Tola, Banka	Banka	2013-14	1002.000 dt. 16/09/13	945.408	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB										x	x		975.815	Completed							
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									
2	DIET Building at Dumraon	Buxar	2013-14	1002.000 dt. 16/09/13	989.822	Recon Construction 9771496617	18/09/14	17/03/16	IB													x	x		821.224	Completed				
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									
3	DIET Building at Mohania	Kaimur	2013-14	1002.000 dt. 16/09/13	968.238	Recon Construction 9771496617	18/09/14	17/03/16	IB													x	x		1044.630	Completed				
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									
4	DIET Building at Kishanganj	Kishanganj	2013-14	1002.000 dt. 16/09/13	922.894	Ashok Kumar 9431096238	29/08/15	28/02/17	IB																934.850	Completed				
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									
5	DIET Building at Lakhisarai	Lakhisarai	2013-14	1002.000 dt. 16/09/13	1035.640	Sai Highway & Builder Pvt. Ltd	19/05/16	18/11/17	IB															x	x	974.036	Completed			
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									
6	DIET Building at Forbesganj	Araria	2013-14	1002.000 dt. 16/09/13	979.245	Topline Infrastructure	24/02/14	23/08/15	IB																x	x	1123.762	Completed		
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									
7	DIET Building at Thawe	Gopalganj	2013-14	1002.000 dt. 16/09/13	1011.052	C K Infrastructure	10/10/14	09/04/16	IB																		891.204	Work in progress		
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									
8	DIET Building at Narar	Madhubani	2013-14	1002.000 dt. 16/09/13	1036.761	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB																	x	x	1223.960	Completed	
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									
9	DIET Building at Sonapur	Saran	2013-14	1002.000 dt. 16/09/13	941.946	Phular Construction Pvt. Ltd 9431813608	06/03/14	05/09/15	IB																			684.482	Completed	No work in Boys Hostel due to Land problem
									BH																					
									GH																					
									PQ	x	x	x	x	x	x	x	x	x	x	x	x									

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status													Expenditure (in Rs. Lac)	Work Stage	Remarks		
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing	Complete						
INDEX								Stage Completed								In Progress										
10	DIET Building at Pusa	Samastipur	2013-14	1002.000 dt. 16/09/13	980.820	Delco Infrastructure Project Ltd.	05/02/14	04/08/15	IB														585.421	Work in progress		
									BH																	
									GH																	
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X				
11	DIET Building at Madhepura	Madhepura	2013-14	1002.000 dt. 16/09/13	1017.862	Delco Infrastructure	05/02/14	04/08/15	IB														826.492	Work in progress		
									BH																	
									GH																	
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X				
12	DIET Building at Siwan	Siwan	2013-14	1002.000 dt. 16/09/13	1004.674	Durga Pratap Singh 7781003700	30/11/13	29/05/15	IB														1137.937	<b>Completed</b>		
									BH																	
									GH																	
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X				
13	DIET Building at Tarar	Aurangabad	2013-14	1002.000 dt. 16/09/13	1054.054	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB														935.967	<b>Completed</b>		
									BH																	
									GH																	
									PQ				X	X	X	X	X	X								
14	DIET Building at Teekapatti	Katihar	2013-14	1002.000 dt. 16/09/13	955.751	Topline Infrastructure	29/05/14	28/11/15	IB														1084.007	<b>Completed</b>		
									BH																	
									GH																	
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X				
15	DIET Building at Noorsarai	Nalanda	2013-14	1002.000 dt. 16/09/13	961.519	Shristi Developer Pvt.Ltd 9334998030	31/07/14	30/01/16	IB														655.262	<b>Completed</b>		
									BH																	
									GH																	
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X				
16	DIET Building at Chhatauni	East Champaran	2013-14	1002.000 dt. 16/09/13	982.096	Ramesh Kumar 8294249534	01/11/13	30/04/15	IB														1065.959	<b>Completed</b>		
									BH																	
									GH																	
									PQ	X	X	X	X	X	X	X	X	X	X	X	X	X				
17	DIET Building at Vikram	Patna	2013-14	1131.000 dt. 02/12/13	982.123	Arvind Kumar 9431016249	17/11/14	16/05/16	IB														1133.547	<b>Completed</b>		
									BH																	
									GH																	
									PQ					X	X	X	X	X								
18	DIET Building at Shahpur	Begusarai	2013-14	1131.000 dt. 02/12/13	1001.124	M/S Vikash Construction	25/02/15	24/08/16	IB														1007.208	<b>Completed</b>		
									BH																	
									GH																	
									PQ					X	X	X	X	X								
19	DIET Building at Kilaghat	Darbhanga	2013-14	1131.000 dt. 02/12/13	981.538	M/s Babloo Kumar Bhagat 9931132402	19/06/17	18/12/18	IB														854.076	<b>Completed</b>		
									BH																	
									GH																	
									PQ					X	X	X	X	X								

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status											Expenditure (in Rs. Lac)	Work Stage	Remarks											
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL	Finishing				Complete										
INDEX									Stage Completed									In Progress															
20	DIET Building at Jawahar Nagar	Nawada	2013-14	1131.000 dt. 02/12/13	981.611	Satyendra Kumar Construction 9431130085	15/11/14	14/05/16	IB											x	x		985.607	Completed									
									BH																								
									GH																								
									PQ				x	x	x	x																	
21	DIET Building at Purabsarai	Munger	2013-14	1131.000 dt. 02/12/13	1012.762	Satya Narayan Singh	15/06/15	14/12/16	IB																958.472	Completed							
									BH																								
									GH																								
									PQ				x	x	x	x																	
22	DIET Building at Ramganj	Khagaria	2013-14	1131.000 dt. 02/12/13	1041.521	Surendra Prasad Singh	22/12/14	21/06/16	IB																	1160.270	Completed						
									BH																								
									GH																								
									PQ				x	x	x	x																	
23	DIET Building at Sheikhpura	Sheikhpura	2013-14	1131.000 dt. 02/12/13	1005.483	Satya Narayan Singh	15/06/15	14/12/16	IB																		1083.494	Completed					
									BH																								
									GH																								
									PQ				x	x	x	x																	
24	DIET Building at Srinanar, Purnea	Purnea	2013-14	1131.000 dt. 02/12/13	1051.220	Topline Infrastructure 9431088439	12/12/14	11/06/16	IB																			1128.358	Completed				
									BH																								
									GH																								
									PQ				x	x	x	x																	
25	DIET Building at W Champaran	West Champaran	2013-14	1131.000 dt. 02/12/13	1155.880	Satyendra Kumar Construction 9431130085	05/05/16	04/11/17	IB																			1146.020	Completed				
									BH																								
									GH																								
									PQ				x	x	x	x																	
26	DIET Building at Sheohar	Sheohar	2013-14	1131.000 dt. 02/12/13	1142.716	Shashikant Singh	20/04/16	19/10/17	IB																				1061.207	Completed			
									BH																								
									GH																								
									PQ				x	x	x	x																	
27	DIET Building at Haibatpur	Arwal	2016-17	1378.650 dt. 23/08/16	1112.670	Ms Raj Construction	11/12/17	10/06/19	IB																				635.119	Completed			
									BH																								
									GH																								
									PQ				x	x	x	x																	
28	DIET Building at Giddhour	Jamui	2016-17	1381.236 dt. 23/08/16	1123.479	Sudesh Kumar Singh & Co Const Pvt.Ltd Kalyanpur, Near Girish Talkies, Jamui, 9934658786 Sudesh Kumar Singh & Co	29/06/17	28/12/18	IB																				1153.558	Completed			
									BH																								
									GH																								
									PQ				x	x	x	x																	
29	DIET Building at Dogra, Hulasganj	Jehanabad	2016-17	1349.601 dt. 23/08/16	1207.492	Kauslender Kumar Jehanabad	08/02/19	07/08/20	IB																					1062.192	Completed		
									BH																								
									GH																								
									PQ				x	x	x	x																	

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks						
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete				
						<b>INDEX</b>		<b>Stage Completed</b>			<b>In Progress</b>																
30	DIET Building at Suhath, Saharsa	Saharsa	2016-17	1457.014 dt. 23/08/16	1190.214	Umakant Singh, Officer's colony, Mirchaibari, Katihar, 9431096239	30/01/18	29/07/19	IB										x	x						Not Started	
31	DIET Building at Basaha	Supaul	2016-17	1480.973 dt. 23/08/16	1227.717	Prasad Construction and Co..	26/07/17	25/01/19	IB																	Completed	
32	DIET Building at Fazalganj, Sasaram	Sasaram	2017-18	1580.000 dt. 24/03/18	1291.299	Satyendra Kumar Construction	05/03/19	04/09/20	IB																	Completed	
33	PTEC building at Bihiya	Bhojpur	2012-13	1000.000 dt. 21/02/13	929.029	Dilip Kumar Sharma 9470642869	12/09/14	11/03/16	IB																	Completed	
34	PTEC building at Mahendru	Patna	2012-13	1000.000 dt. 21/02/13	943.717	Umakant Singh	23/12/14	22/06/16	IB																	Completed	
35	PTEC building at Masaurhi	Patna	2012-13	1000.000 dt. 21/02/13	899.039	Arvind Kumar 9431016249	14/02/15	13/08/16	IB																	Completed	
36	PTEC building at Sasaram	Rohtas	2012-13	1000.000 dt. 21/02/13	923.220	M/s Hariom Construction	06/06/14	05/12/15	IB																	Work in progress	
37	PTEC building at Chandwara	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	954.476	Sanjay Kumar Singh	14/08/14	13/02/16	IB																	Completed	
38	PTEC building at Patahi	Muzaffarpur	2012-13	1000.000 dt. 21/02/13	976.329	Rakesh Ranjan	15/07/14	14/01/16	IB																	Completed	
39	PTEC building at Sorhattha	Vaishali	2012-13	1000.000 dt. 21/02/13	955.808	Vimlesh Prasad Singh	17/12/14	16/06/16	IB																	Completed	

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status										Expenditure (in Rs. Lac)	Work Stage	Remarks								
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL	2ndF RL				Finishing	Complete						
						<b>INDEX</b>	<b>Stage Completed</b>			<b>In Progress</b>																			
40	PTEC building at Phulwaria	Bhagalpur	2012-13	1000.000 dt. 21/02/13	910.017	Lalan Kumar	13/10/14	12/04/16	IB										x	x				Included	Completed				
									BH																				
									GH																				
									PQ										x	x	x	x							
41	PTEC building at Nagarpara	Bhagalpur	2012-13	1000.000 dt. 21/02/13	934.438	Sai Highway & Builders Pvt. Ltd	02/09/15	01/03/17	IB																	963.336	Completed		
									BH																				
									GH																				
									PQ										x	x	x	x							
42	PTEC building at Shahpur	Aurangabad	2012-13	1000.000 dt. 21/02/13	919.552	M/s Hariom Construction	06/06/14	05/12/15	IB																	457.310	Work in progress		
									BH																				
									GH																				
									PQ										x	x	x	x							
43	PTEC building at Vishnupur	Begusarai	2012-13	1000.000 dt. 21/02/13	918.055	M/s Surendra Prasad Singh	20/10/14	19/04/16	IB																		816.391	Completed	
									BH																				
									GH																				
									PQ										x	x	x	x							
44	PTEC building at Bangra	Saran	2012-13	1000.000 dt. 21/02/13	926.849	Indian Progressive Construction Pvt. Ltd	01/04/15	30/09/16	IB																		936.599	Completed	
									BH																				
									GH																				
									PQ										x	x	x	x							
45	PTEC building at Sukhasan Manhara, Madhepura	Madhepura	2012-13	1000.000 dt. 21/02/13	988.182	Umakant Singh	23/12/14	22/06/16	IB																		956.333	Completed	
									BH																				
									GH																				
									PQ										x	x	x	x							
46	PTEC building at Rampur Jalalpur	Samastipur	2012-13	1000.000 dt. 21/02/13	936.154	M/s Surendra Prasad Singh	28/11/14	27/05/16	IB																		983.157	Completed	
									BH																				
									GH																				
									PQ										x	x	x	x							
47	PTEC building at Ghoghardiha	Madhubani	2012-13	1000.000 dt. 21/02/13	1032.615	Phular Construction	02/08/14	01/02/16	IB																		1017.947	Completed	
									BH																				
									GH																				
									PQ										x	x	x	x							
48	PTEC building at Barh	Patna	2013-14	1000.000 dt. 02/12/13	1991.273	M/s S K Enterprises	24/02/15	23/08/16	IB																		1762.297	Completed	
									BH																				
									GH																				
									PQ										x	x	x	x							
49	PTEC building at Sherghati	Gaya	2013-14	1000.000 dt. 02/12/13	934.310	Budha Infrastructure Pvt. Ltd	03/02/16	02/08/17	IB																		745.245	Completed	
									BH																				
									GH																				
									PQ										x	x	x	x							

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status								Expenditure (in Rs. Lac)	Work Stage	Remarks																		
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL				2ndF LL	2ndF RL	Finishing	Complete														
						<b>INDEX</b>		<b>Stage Completed</b>			<b>In Progress</b>																										
50	PTEC (BNRTC) building at Gulzarbagh	Patna	2013-14	1000.000 dt. 02/12/13		M/s S K Enterprises	13/08/18	12/02/20	IB														x	x						<b>Completed</b>							
51	PTEC building at Pokhraiseira	Muzaffarpur	2013-14	1000.000 dt. 02/12/13	1004.753	M/s C S Construction	30/03/16	29/09/17	IB																								903.050	<b>Completed</b>			
52	PTEC building at Haweli Kharagpur	Munger	2013-14	1000.000 dt. 02/12/13	971.945	Budha Infrastructure Pvt. Ltd, Hanuman Nagar, Kankarbagh, Patna	03/02/16	02/08/17	IB																								874.819	<b>Completed</b>			
53	PTEC building at Siwan	Siwan	2013-14	1000.000 dt. 02/12/13	1063.116	M/S Durga pratap singh	17/02/16	16/08/17	IB																								1060.144	<b>Completed</b>			
54	PTEC building at Shahpur Patori	Samastipur	2013-14	1000.000 dt. 02/12/13	930.262	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB																									907.349	<b>Completed</b>		
55	CTE building at Turki	Muzaffarpur	2013-14	1131.000 dt. 02/12/13	1077.448	M/S Sanjay Construction	14/08/15	13/02/17	IB																									892.722	<b>Completed</b>		
56	CTE building at Bhagalpur	Bhagalpur	2013-14	1131.000 dt. 02/12/13	970.065	Sai Highway & Builders Pvt. Ltd	25/04/16	24/10/17	IB																									1061.157	<b>Completed</b>		
57	CTE building at Samastipur	Samastipur	2013-14	1131.000 dt. 02/12/13	952.520	M/s Babloo Kumar Bhagat 9931132402	15/02/17	14/08/18	IB																										991.369	<b>Completed</b>	
58	CTE building at Saharsa	Saharsa	2013-14	1131.000 dt. 02/12/13	1023.939	R K Construction	11/08/17	10/02/19	IB																									1020.380	<b>Completed</b>		
59	CTE building at Chhapra	Saran	2013-14	1131.000 dt. 02/12/13	1005.620	UKS KPCPL (JV) 9431259756	01/07/16	31/12/17	IB																									845.063	<b>Completed</b>		

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status									Expenditure (in Rs. Lac)	Work Stage	Remarks													
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL				2ndF RL	Finishing	Complete										
INDEX									Stage Completed									In Progress															
60	CTE building at Gaya	Gaya	2013-14	1131.000 dt. 02/12/13	1019.392	Ramakant Singh	23/02/15	22/08/16	IB										x	x			536.983	Work in progress									
									BH																								
									GH																								
									PQ						x	x	x	x															
61	CTE building at Barh	Patna	2016-17	1391.707 dt. 23/08/16	1130.841	Vimlesh Prasad Singh, 302, Abadh Kunj Appt. 9431267511	24/11/17	23/05/19	IB																719.510	Completed							
									BH																								
									GH																								
									PQ						x	x	x	x															
62	CTE building at Haweli Kharagpur	Munger	2016-17	1359.379 dt. 23/08/16	1117.089	Rajendra Pd Yadav, Shastrinagar, Munger 8409097566	20/01/18	19/07/19	IB																	606.216	Work in progress						
									BH																								
									GH																								
									PQ						x	x	x	x															
63	CTE building at Purnea	Purnea	2016-17	1378.948 dt. 23/08/16	1131.669	Rajendra Prasad Poddar MANGAL BAZAR, KATI HAR), 9431884339	29/06/17	28/12/18	IB																		1164.981	Completed					
									BH																								
									GH																								
									PQ						x	x	x	x															
64	CTE building at Dumraon	Buxar	2016-17	1451.553 dt. 23/08/16	1154.370	Prasad Associates	20/07/17	19/01/19	IB																			862.043	Work in progress				
									BH																								
									GH																								
									PQ						x	x	x	x															
65	CTE building at Tarar	Aurangabad	2016-17	1351.401 dt. 23/08/16	1094.031	Prasad Associates	20/07/17	19/01/19	IB																				350.213	Work in progress			
									BH																								
									GH																								
									PQ						x	x	x	x															
66	CTE building at Kumarbagh	West Champaran	2016-17	1417.448 dt. 23/08/16		Baba Bateshwar	05/03/19	04/09/20	IB																				502.150	Completed			
									BH																								
									GH																								
									PQ						x	x	x	x															
67	CTE building at Siwan	Siwan	2016-17	1350.238 dt. 23/08/16	1166.058	G.M. Construction Siwan	17/05/18	16/11/19	IB																					547.985	Completed		
									BH																								
									GH																								
									PQ						x	x	x	x															
68	CTE building at Forbesganj	Araria	2016-17	1445.093 dt. 23/08/16	1181.268	M/s J. Corp, Dariyapur Gola, Patna	29/06/17	28/12/18	IB																					973.904	Work in progress		
									BH																								
									GH																								
									PQ						x	x	x	x															
69	BITE Building at Dariyapur	East Champaran	2013-14	1080.000 dt. 16/09/13	1061.920	M/S C C Construction	30/03/16	29/09/17	IB																						950.090	Completed	
									BH																								
									GH																								
									PQ						x	x	x	x															

Sl. No.	Name of Scheme	Name of District	Year of Sanction	Administrative Approval (in Rs. Lac) & Date	Agreement Value (in Rs. Lac)	Name of Contractor / Agency	Date of work start	Date of Completion (as per agr)	Physical Status									Expenditure (in Rs. Lac)	Work Stage	Remarks
									Building	Layout	Foundn.	PL	GrF LL	GrF RL	1stF LL	1stF RL	2ndF LL			
						<b>INDEX</b>		<b>Stage Completed</b>						<b>In Progress</b>						
70	BITE Building at Balmikinagar	West Champaran	2013-14	1080.000 dt. 16/09/13	1102.383	M/S C S Construction	23/12/15	22/06/17	IB									941.517	<b>Completed</b>	
									BH											
									GH											
									PQ				X	X	X	X				
71	BITE Building at Musapur, Katihar	Katihar	2013-14	1080.000 dt. 16/09/13	951.638	Pankaj Kumar Singh	03/03/16	02/09/17	IB									846.645	<b>Completed</b>	
									BH											
									GH											
									PQ				X	X	X	X				
72	BITE Building at Madhopatti	Darbhangha	2013-14	1080.000 dt. 16/09/13	981.917	M/s Jyoti Construction	20/02/16	19/08/17	IB									1031.010	<b>Completed</b>	
									BH											
									GH											
									PQ				X	X	X	X				