								-	-	-			•	ld Ban	k Assi	sted) PRO	JECT Report	as on	30-11-2020	
							cational Infrastructure									DTEO	-			
Sanction :		Total no. Projects sanctioned					Total 260		BRC 185		DIET 32			14		PTEC 22	2 4 0.00 2760.000		SCERT 3	
		Ad		ative Approval s. In lac)			110775.909		16278.890		49151.106		17931.767		22000.00	2654.146				
		7.0																		
Financial Achievement :				Total Amount Released (Rs. In Iac) (For DIET, BITE, CTE, PTEC, BRC & SCERT)							RT)	Expenditure (Amount of U				Utilisation) (Rs. In		Utilisation w.r.t Amount Released		
				91199.028								79465.550				0			87.13%	
Physical Progress :		Total No. (sanctioned)	Contract Awarded		Work in Progress											Work N	Not Start	ed	d	
				/ork		Work in progress at					stage				(work ted)	Reason for not start				
				Total No. (Work started)	Layout	Foundation	Plinth Level	GrF Lintel Level	GrF Roof Level	1stF Lintel Level	1stF Roof Level	2ndF Lintel Level	2ndF Roof Level	Finishing	Completed	Total no. (wo not started) Due to Land problem 2	Land em	Other problem	Remarks	
DIET Institute of Teacher Education	ΙB	32	31	30			_							2	28	2		2	Sanctioned 32 Completed 28 Ongoing 3 Work not Started 1 Sanctioned 14 Completed 10 Ongoing 4 Work not Started 0 Sanctioned 22 Completed 20 Ongoing 2 Work not Started 0 Sanctioned 4 Completed 4	
	ВН		31	30										2	28	2		2		
	GH	32	31	31							1			1	29	1		1		
	PQ	18	17	17											17	1		1		
CTE College of Teacher Education	IB	14	14	13					1		1				11	1		1		
	BH	14 14	14 14	10			-	-			1			1	9 13	4		4		
	GH PQ	14	14	14 14							<u> </u>			1	13	1				
PTEC College of Primary Teacher Education	IB	22	22	22										2	20					
	BH		22	22									1	1	20					
	GH	22	22	22									1	1	20					
	PQ	22	22	21										2	19	1		1		
BITE Block Institute of Teacher Education	IB	4	4	4											4					
	BH	4	4	4											4	4				
	GH PQ	4	4	4											4	1				
BRC Block Resources Center		185	183	170						2			1	3	164	15	15		Sanctioned 185 Completed 164 Ongoing 6 Work not Started 15	
Total		257	254												226	16			10	
SCERT Related Project		5	4	4										1	4					
ICT Lab, Renew	val	ICT LA	AB (in C	DIET / BI	TE / I	PTEC	/ CTE)	: 44 s	ite com	pleted.	; ICT L	ab in B	RC -34	8 site c	omplete	d.				
Energy Installati		;	Solar E	nergy In	stalla	ation ((in DIE	T): Co	mplete	d - 21	site;	Work	in pro	gress (\	work or	der issued)	- 3 site).		
							То	tal No	o. of Co	omple	ted TE	Sche	me -	226						