

Bihar State Educational Infrastructure Development Corporation Limited , Patna
Physical Status of construction of 513 Senior Secondary Schools (SSS) 2018-19

Report Dated : 30/11/2022

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
1	SSS-1001	Araria	Palasi	Uhs Maldwar	M/s Vaishnavi Enterprises	861/05.02.2020	154 sbd of 21-22 05-11-2021	05-11-2021	15 Months															
2	SSS-1002	Araria	Palasi	Uhs Chandi Pur	M/S Vaishnavi Enterprises	4336/12.07.2021	346 sbd of 21-22 21-01-2022	21-01-2022	15 Months															
3	SSS-1003	Araria	Palasi	Uhs Karor Dighli	M/S Vidhata Construction.	4713/26.07.2021	298 SBD of 2021-22 29.12.2021	29-12-2021	15 Months															
4	SSS-1004	Araria	Narpatganj	Uhs Sonapur	M/s Om Sai Construction	4746/26.07.2021	74 SBD OF 2022-23	11-05-2022	15 Months															Old building to be demolished
5	SSS-1005	Araria	Narpatganj	Uhs Mirdaul	M/s Om Sai Construction	367/13-01-2022	75 SBD OF 2022-23	11-05-2022	15 Months															Old building to be demolished
6	SSS-1006	Araria	Narpatganj	Uhs Bardaha Noniya Tola	M/s Om Sai Construction	368/13-01-2022	76 SBD OF 2022-23	11-05-2022	15 Months															
7	SSS-1007	Araria	Narpatganj	Ms Cum Uhs Fatehpur Pithaura	M/s Om Sai Construction	369/13-01-2022	77 SBD OF 2022-23	11-05-2022	15 Months															
8	SSS-1008	Araria	Forbesganj	Uhs Pipra	M/s Om sai Construction Enterprises	614/24.01.2020	78 SBD OF 2022-23	11-05-2022	15 Months															
9	SSS-1009	Araria	Bhargama	Uhs Jai Nagar	Kirani Ray, Samastipur	1963/08-03-2022	171 sbd of 2022-23 date 22-08-2022	22-08-2022	15 Months															
10	SSS-1010	Araria	Bhargama	Uhs Raghunathpur East	Manoj Kumar	7123/22.10.2021	258 SBD of 2021-22 (21.12.2021)	21-12-2021	15 Months															
11	SSS-1011	Araria	Bhargama	Uhs Adi Rampur	M/S Vidhata Construction.	7122/22.10.2021	297 sbd of 2021-22	29-12-2021	15 Months															
12	SSS-1012 (SSS-AR)	Araria	Bhargama	Uhs Charaiya	Shree Shardha Construction Co. (8967855108)	9217/23.12.21	421 SBD OF 2021-22	18-02-2022	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
13	SSS-1013 (SSS-AR)	Araria	Bhargama	Uhs Bhatgama	Shree Shardha Construction Co. (8967855108)	9217/23.12.21	421 SBD OF 2021-22	18-02-2022	15 Months														
14	SSS-1014	Araria	Raniganj	Uhs Thek Pura	Kunal Kush	4506/15.07.2021	241 SBD of 2021-22 (15.12.2021)	15-12-2021	15 Months														
15	SSS-1015	Araria	Araria	Uhs Dabhara Saranpur	Kunal Kush	4794/26.07.2021	330 sbd of 21-22	18-01-2021	15 Months														
16	SSS-1016	Araria	Sikti	Uhs Thenga Pur	Kunal Kush	4505/15.07.2021	66 SBD of 2022-23 (07.05.2022)	07-05-2022	15 Months														
17	SSS-1017	Araria	Kursakanta	U.H.S Saur Gaon	Kunal Kush	4750/26.07.2021			15 Months														Low Land
18	SSS-1018	Araria	Kursakanta	U.H.S Haldhara Hat	Dilip Kumar	615/24.01.2020	257 SBD of 2021-22 (20.12.2021)	20-12-2021	15 Months														
19	SSS-1019	Araria	Jokihat	Uhs Bahar Bari	Kunal Kush	4751/26.07.2021	331 sbd of 21-22	18-01-2022	15 Months														
20	SSS-1020	Arwal	Sonbhadra Bansi Surya	Upgraded High School Sherpur Hindi	Mukesh Kumar	1168/13.02.2020	357 f2 of 2021-22	27-07-2021	15 Months														
21	SSS-1021	Arwal	Karpi	Upgraded High School Murari	Dhananjay Kumar	611/24.01.2020	196 F2 of 2020-21 Dt.- 01.12.2021	01-12-2021	15 Months														
22	SSS-1022	Arwal	Arwal	Up. High School. Amra	Maa Kamakhya Construction&Co.	613/24.01.2020	159 F2 of 2022-23	02-08-2022	15 Months														NOC Required
23	SSS-1023	Arwal	Kurtha	Up. High School, Ibrahimpur	Dhananjay Kumar	608/24.01.2020	63 F2 OF 2022-23	06-05-2022	15 Months														Land not available , H.M, Letter No-74 , Dt- 09.03/2022
24	SSS-1024	Arwal	Kurtha	Up. High School, Mednipur Badahiya	Dhananjay Kumar	868/05.02.2020	64 F2 OF 2022-23	06-05-2022	15 Months														Land not available , H.M, Letter No-75 , Dt- 09.03/2022
25	SSS-1025	Aurangabad	Aurangabad	Uhs Ora	Abhimanyu Kumar	609/24.01.2020	9 f2 21-22	17-06-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
26	SSS-1026	Aurangabad	Aurangabad	Uhs Chatra	M/s A N K Enterprises	610/24.01.2020	119 F2 OF 2022-23	31-05-2022	15 Months														Excavation work
27	SSS-1027	Aurangabad	Obra	Uhs Aranda	M/s Maa mundeshwari cons.	1190/13.02.2020			15 Months														पुनः निविदा की अनुशंसा की गयी है।
28	SSS-1028	Aurangabad	Madanpur	Uhs Taradiha	Azazul Haque Khan	6019/03.09.2021	79 F2 OF 2022-23	12-05-2022	15 Months														LOA ISSUED
29	SSS-1029	Aurangabad	Nabinagar	Uhs Moharkarma	Abhimanyu Kumar	1086/12.02.2020			15 Months														Land not available.H.M, Letter No-232 , Dt- 20.05.2022। HM द्वारा जमीन नहीं होने की सूचना दी गयी है।
30	SSS-1030	Aurangabad	Nabinagar	Uhs Shiv Sagar	Surendra Kumar Singh	6674/30.09.2021	451 F2 OF 2021-22	02-03-2022	15 Months														
31	SSS-1031	Aurangabad	Nabinagar	Uhs Benghai	Manoj Singh	3703/16.06.2021	162 F2 2021-2022	16-11-2021	15 Months														
32	SSS-1032	Aurangabad	Rafiganj	Uhs Barahi Hindi	M/S ANK Enterprises	4752/26.07.2021			15 Months														Land not available.H.M, Letter No-226 , Dt- 20.05.2022
33	SSS-1033	Aurangabad	Rafiganj	Uhs Fesra	M/s A N K Enterprises	1088/12.02.2020	205 F2 of 2020-21 Dt.- 21.02.2021	21-02-2021	15 Months														
34	SSS-1034 (SSS-AB)	Aurangabad	Rafiganj	Uhs Dugul	Mesiach Construction Pvt. Ltd.	9222/23.12.21	377 f2 of 2021-22	01-02-2022	15 Months														Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
35	SSS-1035	Aurangabad	Deo	Uhs Rawal Bigha	Manoj Singh	4112/10.07.2021			15 Months														Site Selection not done.H.M, Letter No-227 , Dt- 20.05.2022
36	SSS-1036	Aurangabad	Haspura	Uhs Amjhar	Guruwar Builders & developers Pvt. Ltd.	4111/01.07.2021			15 Months														Land not available , H.M, Letter No-14 , Dt- 03.04.2022
37	SSS-1037	Aurangabad	Barun	Uhs Barauli	Abhimanyu Kumar	1438/20.02.2020	253 f2 of 21-22	17-12-2021	15 Months														
38	SSS-1038	Aurangabad	Goh	Uhs Sagarpur	Dhananjay Kumar	3933/25.06.2021	295 F2 2021-2022 Dt.- 29.12.2021	29-12-2021	15 Months														
39	SSS-1039	Banka	Bounsi	R U.H.S Lilavaran	Amit Kumar	3702/16.06.2021			15 Months														LOA ISSUED
40	SSS-1040	Banka	Katoriya	U.H.S Fattapathar	Patliputra Projects Pvt. Ltd.	4110/01.07.2021			15 Months														LOA ISSUED
41	SSS-1041	Banka	Bounsi	U.H.S Gokula	Anand Kumar	1185/13.02.2020	96 F2 of 21-22 (22..9.21)	22-09-2021	15 Months														
42	SSS-1042	Banka	Amarpur	U.H.S Kolbugurg	Pramod Kumar	9435/31-12-2021	111 F2 OF 2022-23	30-05-2022	15 Months														
43	SSS-1043	Banka	Rajoun	U.H.S Dhayharna Mahgama	Shyam Sundar Yadav	6613/30.09.2021			15 Months														LOA ISSUED
44	SSS-1044	Banka	Chandan	U.H.S Siljori	Lal Rupak Kumar Singh	1179/13.02.2020	69 F2 of 21-22 (25..8.21)	25-08-2021	15 Months														
45	SSS-1045	Banka	Rajoun	R U.H.S Morama	Shyam Sundar Yadav	6612/30.09.2021			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status											Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete	
46	SSS-1046	Banka	Banka	U.H.S Basberwa	Anand Kumar	1180/13.02.2020	56 F2 of 21-22 (10.8.21)	10-08-2021	15 Months													
47	SSS-1047	Banka	Shambhuganj	U.H.S Warsabad	Anand Kumar	3699/16.06.2021	237 F2 21-22 13.12.21 / 170.509	13-12-2021	15 Months													
48	SSS-1048 (SSS-BK)	Banka	Barahat	U.H.S Tappadih	Ananya Infracity (Prop. Duddi Kumari.) (9031027170)	9240/24.12.21	312 f2 of 21-22	05-01-2022	15 Months													
49	SSS-1049	Begusarai	Chhaurahi	Uhs Amari	Raja Enterprises&co.	1181/13.02.2020	23 F2 of 2021-22 Date - 01.07.2021.	01-07-2021	15 Months													
50	SSS-1050	Begusarai	Begusarai	Uhs Bahdarpur	Daya Ram Singh	1182/13.02.2020	206 F2 of 2020-21 Date 25-02-2021	25-02-2021	15 Months													
51	SSS-1051	Begusarai	Barauni	Uhs Amarpur	Ram Babu Singh	4753/26.07.2021	95 F2 OF 2022-23	20-05-2022	15 Months													
52	SSS-1052	Begusarai	Mansoorchak	Uhs Naipur Bahrapur	Ram Babu Singh	4754/26.07.2021	96 F2 OF 2022-23	20-05-2022	15 Months													
53	SSS-1053	Begusarai	Garhpura	Uhs Korai	Kanchan Engicons Private Limited	3701/16.06.2021	87 F2 of 2021-22 Date- 16.09.2021	16-09-2021	15 Months													
54	SSS-1054	Begusarai	Begusarai	Uhs Lakho	Ram Niwas Kumar	4756/26.07.2021			15 Months													Sufficient land not available
55	SSS-1055	Begusarai	Dandari	Uhs Bank	SANJAY KUMAR (9430003830)	7819/18.11.21	313 F2 OF 21-22	06-01-2022	15 Months													
56	SSS-1056 (SSS-BS)	Begusarai	Bachhwara	Uhs Chakiya Chiranjeevipur	Tanyansh Construction and Consultancy Pvt. Ltd.	9238/24.12.21	403 F2 of 2021-22	13-08-2021	15 Months													
57	SSS-1057	Begusarai	Chhaurahi	Uhs Aijni	Raja Enterprises&co.	1183/13.02.2020	24 F2 of 2021-22 Date- 01.07.2021	01-07-2021	15 Months													
58	SSS-1058	Begusarai	Dandari	Uhs Dandari	Sanjay Kumar	3929/25.06.2021	236 F2 of 2021-22 Date- 13.12.2021	13-12-2021	15 Months													

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
59	SSS-1059	Begusarai	Begusarai	Uhs Iniyaar	Guddu Kumar	3930/25.06.2021	117 f2 of 21-22	05-10-2021	15 Months														
60	SSS-1060	Begusarai	Matihani	Uhs Sihma	Guddu Kumar	6614/30.09.2021			15 Months														Land not available
61	SSS-1061	Begusarai	Chhaurahi	Uhs Sahpur Patla	Ray & Raj Enigneering Private Limited	3700/16.06.2021	178 F2 of 2021-22 Date- 24.11.2021	24-11-2021	15 Months														
62	SSS-1062	Begusarai	Begusarai	Uhs Maharathpur	M/S Agni Kumar Singh	4487/15.07.2021	249 F2 of 2021-22 Date- 17.12.2021	17-12-2021	15 Months														
63	SSS-1063	Begusarai	Barauni	Uhs Jaimra	Mritunjay Kumar	6616/30.09.2021	459 F2 of 2021-22	04-03-2022	15 Months														
64	SSS-1064	Begusarai	Garhpura	Uhs Dunhi	Ranjit Kumar	3698/16.06.2021			15 Months														Sufficient land not available.
65	SSS-1065	Begusarai	Matihani	Uhs Mahajee	Ram Nuwas Kumar	6618/30.09.2021	328 F2 of 2021-22 Date- 17.01.2022	17-01-2022	15 Months														
66	SSS-1066	Begusarai	Dandari	Uhs Meha	Nand Kishor Prasad Singh	1193/13.02.2020	158 F2 of 2020-21 Date- 15.11.2021	15-11-2021	15 Months														
67	SSS-1067 (SSS-BP)	Bhojpur	Jagdishpur	U.H.S Dihri	HEZRAT BELAL	7657/ 10-10-2022			15 Months														Retender NIT-47/21-22
68	SSS-1068	Bhojpur	Agiaon	U.H.S Karwasin	Dhananjay Kumar	6617/01.10.2021	286 f2 of 2021-22	28-12-2021	15 Months														
69	SSS-1069 (SSS-BP)	Bhojpur	Koilwar	U.H.S Vishunpur	HEZRAT BELAL	7657/ 10-10-2022			15 Months														Retender NIT-47/21-22
70	SSS-1070 (SSS-BP)	Bhojpur	Koilwar	U.H.S Jalpura Tapa	HEZRAT BELAL	7657/ 10-10-2022			15 Months														Retender NIT-47/21-22
71	SSS-1071	Buxar	Itarhi	Uhs Bhitihara	Sanjay Kumar Singh	1194/13.02.2020	85 F2 2021-22 Dt.	15-09-2021	15 Months										1				

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
72	SSS-1072 (SSS-BX)	Buxar	Chakki	Uhs Arak					15 Months														Retender NIT-10/22-23
73	SSS-1073	Buxar	Chakki	Uhs Liladharpur	Rohit Kumar ojha	1196/13.02.2020	12 F2 of 2021-22/28.06.21	28-06-2021	15 Months											1			
74	SSS-1074 (SSS-BX)	Buxar	Chousa	Uhs Gosaipur					15 Months														Retender NIT-10/22-23
75	SSS-1075 (SSS-BX)	Buxar	Nawanagar	Uhs Parasgandha					15 Months														Retender NIT-10/22-23
76	SSS-1076	Darbhangha	Kusheshwar Asthan East	Uhs Adalpur	M/S Tara Construction	4504/15.07.2021	367 sbd of 2021-22	29-01-2022	15 Months														
77	SSS-1077	Darbhangha	Baheri	Uhs Gujrauli Ramauli	M/s Tara Const.	1195/13.02.2020	333 F2 of 2021-22 Date- 18-01-2022	18-01-2022	15 Months														
78	SSS-1078	Darbhangha	Bahadurpur	Uhs Baruara	Annapurna Kumari	1197/13.02.2020	203 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months														Land not Available HM Letter No:-10 Dated:- 18.03.21 to CO Bahardurpur for NOC
79	SSS-1079	Darbhangha	Benipur	Uhs Sajjanpura	AKSHIT ENGINEERING AND CONSTRUCTION Pvt. Ltd.	1095/12.02.2020	201 F2 OF 2020-21, DATED-24.02.2021	24-02-2021	15 Months														
80	SSS-1080	Darbhangha	Kusheshwar Asthan West	Uhs Beri	M/s Tara Const.	1198/13.02.2020	334 f2 of 21-22	18-01-2022	15 Months														
81	SSS-1081	Darbhangha	Baheri	Uhs Madhuban	Akshit Engg.&Const.Pvt.Ltd.	1199/13.02.2020	197 F2 of 2020-21 Dated 23.02.2021	23-02-2021	15 Months														
82	SSS-1082	Darbhangha	Gaura Bauram	Uhs Belwara	Sujeet Kumar	7124/22.10.2021			15 Months														LOA ISSUED
83	SSS-1083	Darbhangha	Baheri	Uhs Havidih	A.E. Construction	7121/22.10.2021	09 F2 OF 2022-23	05-04-2022	15 Months														
84	SSS-1084	Darbhangha	Ghanshyampur	Uhs Lagma	Amarnath Jha	4503/15.07.2021	460 SBD of 2021-22 date 04-03-2022	04-03-2022	15 Months														Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
85	SSS-1085	Darbhangha	Baheri	Uhs Samadhpora	Akshit Engg. & Const. Pvt. Ltd.	1200/13.02.2020	198 F2 of 2020-21 Dated 23.02.2021	23-02-2021	15 Months														Land not Available CO Baheri letter No:-668 Dated:- 30.04.21 to Add. Collector Darbhanga For NOC
86	SSS-1086	Darbhangha	Bahadurpur	Uhs Khaira	M/s Harendra Const.	1050/12.02.2020	54 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	15 Months														
87	SSS-1087	Darbhangha	Bahadurpur	Uhs Chakka Pirri	Annapurna Kumari	1094/12.02.2020	202 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months														
88	SSS-1088	Darbhangha	Kusheshwar Asthan East	Uhs Kewatgama	Dharmendra Kumar Yadav	4502/ 15.07.2021	214 sbd of 21-22	08-12-2021	15 Months														
89	SSS-1089	Darbhangha	Biraul	Uhs Baliya	Shiv Sai Enterprises	6619/ 30.09.2021			15 Months														
90	SSS-1090	Darbhangha	Biraul	Uhs Mahmuda	Dharmendra Kumar Yadav	6615/ 30.09.2021			15 Months														
91	SSS-1091	Darbhangha	Benipur	Uhs Mayapur	M/s Harendra Const.	1246/ 14.01.2020	55 F2 of 2021-22 Dated:-04.08.2021	04-08-2021	15 Months														
92	SSS-1092	Darbhangha	Ghanshyampur	Uhs Ahirain	Dharmendra Kumar Yadav	4501/ 15.07.2021	215 sbd of 21-22	08-12-2021	15 Months														
93	SSS-1093	Darbhangha	Singhwara	Uhs Hariharpur	Akshit Engineering and Construction Pvt. Ltd.	4500/ 15.07.2021	323 sbd of 21-22	11-01-2022	15 Months														
94	SSS-1094	Darbhangha	Hanuman Nagar	U.H.S Neyam	Annapurna Kumari	1247/14.01.2020	204 F2 of 2020-21 Dated 24.02.2021	24-02-2021	15 Months														Land not Available BSEIDC/DBG/184 Dated:- 16.03.21
95	SSS-1095	Darbhangha	Tardih	Uhs Lagma	Akshit Engineering and Construction Pvt. Ltd.	4498/15.07.2021			15 Months														LOA ISSUED
96	SSS-1126	Gaya	Imamganj	U.H.S. Telwari	Sanju Kumari	1085/112.02.2020	103 F2 OF 2022-23	24-05-2022	15 Months														H.M. से पत्रांक -278 दिनांक 06.06.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
97	SSS-1127	Gaya	Barachatti	U.H.S. Binda	Mithlesh Kumar Singh Mob.- 9931471924	1099/112.02.2020	196 F2 of 2020-21 Dt- 23.02.2021	23-02-2021	15 Months														Insufficient land

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
98	SSS-1128	Gaya	Bodhgaya	U.H.S. Dulra	Mithlesh Kumar Singh	1032/112.02.2020	13 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	15 Months														
99	SSS-1129	Gaya	Bodhgaya	U.H.S. Sahnua	Mithlesh Kumar Singh Mob.- 9931471924	1092/112.02.2020	03 F2 of 2020-21 Dt. 10.06.2021	10-06-2021	15 Months														
100	SSS-1130	Gaya	Bankey Bazar	U.H.S. Bhaluhar	Sanju Kumari	1044/112.02.2020	104 F2 OF 2022-23	24-05-2022	15 Months														
101	SSS-1131	Gaya	Conch	U.H.S. Kabar	Dhananjay Kumar	2122/13.03.2020	287 f2 of 21-22	28-12-2021	15 Months														
102	SSS-1132	Gaya	Conch	U.H.S. Khajuri	Om Shakti Construction (Prop.- Anil Kumar)	4104/01.07.2021	437 F2 OF 2021-22	23-02-2022	15 Months														
103	SSS-1133	Gaya	Conch	U.H.S. Tuturkhi	Prakash Construction	8850/09.12.21	384 F2 of 2021-22	03-02-2022	15 Months														संवेदक को पत्रांक-295 दिनांक-10.06.2022 एवं पत्रांक 436 दिनांक 12.08.22 से कार्य प्रारंभ करने का निदेश दिया गया ।
104	SSS-1134	Gaya	Mohra	U.H.S. Dariyapur	Mithlesh Kumar Singh	1033/12.02.2020	45 f2 21-22	30-07-2021	15 Months														
105	SSS-1135	Gaya	Mohra	U.H.S. Tatar	Om Shakti Construction (Prop.- Anil Kumar)	4755/26.07.2021			15 Months														LOA ISSUED
106	SSS-1136	Gaya	Mohanpur	U.H.S. Musaila	Sheo nandan Kumar	1042/112.02.2020			15 Months														भूमि उपलब्ध कराने हेतु D.E.O.गया से पत्रांक-240 दिनांक-25.05.2022 द्वारा अनुरोध किया गया ।
107	SSS-1137	Gaya	Mohanpur	U.H.S. Belarpur	Shiv Nandan Kumar	298/10-01-2022			15 Months														FINANCIAL PENDING
108	SSS-1138	Gaya	Khizersarai	U.H.S. Bindaul	Mithlesh Kumar Singh Mob.- 9931471924	1101/12.02.2020	14 F2 of 2020-21 Dt. 28.06.2021	28-06-2021	15 Months														
109	SSS-1139	Gaya	Khizersarai	U.H.S. Khizersarai	M/s Badhe Const.	1242/14.02.2020	255 F2 of 2021-22 Dt.- 20.12.2021	20-12-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
110	SSS-1140	Gaya	Tikari	U.H.S. Simuara	Dhananjay Kumar	2126/13.03.2020	65 F2 OF 2022-23	06-05-2022	15 Months														12 Feet Filling land available
111	SSS-1141	Gaya	Tikari	U.H.S. Makhpa	Om Shakti Const.(prop-Anil kumar)	1241/14.02.2020	438 F2 OF 2021-22	23-02-2022	15 Months														
112	SSS-1142	Gaya	Tikari	U.H.S. Bhori	Kamlesh MasscoN Pvt Ltd. MOB. 9334808205	4159/02.07.2021	65 F2 of 2021-22 Dt.- 17-08-2021	17-08-2021	15 Months														
113	SSS-1143	Gaya	Paraiya	U.H.S. Kapasiya	Mithlesh Kumar Singh	1245/14.02.2020			15 Months														
114	SSS-1144	Gaya	Paraiya	U.H.S. Parsawan	Maa Mangla Const.	1243/14.02.2020	74 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	15 Months														
115	SSS-1145	Gaya	Sherghati	U.H.S. Kazarsot	Pushpa Devi	1244/14.02.2020			15 Months														H.M. से पत्रांक -279 दिनांक 06.06.2022 द्वारा भूमि उपलब्ध करने का अनुरोध किया गया
116	SSS-1146	Gaya	Dobhi	U.H.S. Dobhi	J.S Const.	1234/14.02.2020	118 F2 OF 2022-23	31-05-2022	15 Months														
117	SSS-1147	Gaya	Dobhi	U.H.S. Bariya	M/S Azaj const.	1098/12.02.2020	378 F2 OF 2021-22	01-02-2022	15 Months														
118	SSS-1148	Gaya	Dumaria	U.H.S. Shiv Nagar	Sanju Kumari	1037/12.02.2020	105 F2 OF 2022-23	24-05-2022	15 Months														
119	SSS-1149	Gaya	Wazirganj	U.H.S. Jamuawan	Mithlesh Kumar Singh	1034/12.02.2020			15 Months														LOA ISSUED
120	SSS-1150	Gaya	Wazirganj	U.H.S. Ghuriawan	M/S Adarsh const.	1041/12.02.2020			15 Months														LOA ISSUED
121	SSS-1151	Gaya	Fatehpur	U.H.S. Meyari	Sanjay Kumar yadav	6525/24.09.21			15 Months														LOA ISSUED
122	SSS-1152	Gaya	Fatehpur	U.H.S. Naudiha	Amit Ranjan	6624/30.09.2021	16 F2 OF 2022-23	06-04-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks	
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
123	SSS-1153	Gaya	Gaya Sadar	U.H.S. Krit Nawada	Chandra Bhusan Kumar Mob.- 7903607486	4499/15.07.2021	44 F2 of 2020-21 Dt. 28.07.2021	28-07-2021	15 Months															
124	SSS-1154	Gaya	Gaya Sadar	U.H.S. Arwan	Sanjay Kumar yadav	6562/27.09.2021	268 of 21-22	22-12-2021	15 Months															
125	SSS-1155	Gaya	Amas	U.H.S. Kalwan	Md Kamaluddin Khan	1280/18.02.2020	167 F2 of 2021-22 Dt-19.11.2021	19-11-2021	15 Months															
126	SSS-1156	Gaya	Atari	U.H.S. Narawat	Jai Kumar	1284/18.02.2020	108 F2 of 2021-22 Dt.-29.09.2021	29-09-2021	15 Months															
127	SSS-1157	Gaya	Tankuppa	U.H.S. Chowar	Maa Mangla Const.	1285/18.02.2020	75 f2 21-22	01-09-2021	15 Months															
128	SSS-1158	Gaya	Gurua	U.H.S. Dubba	Maa Mangla Const.	1087/2.02.2002	76 F2 of 2021-22 Dt.- 01.09.2021	01-09-2021	15 Months															
129	SSS-1159	Gaya	Gurua	U.H.S. Raghunathkhap	Mony Construction	6670/30.09.2021	159 F2 of 2021-22 Dt.- 15.11.2021	15-11-2021	15 Months															
130	SSS-1160	Gaya	Guraru	U.H.S. Barorah	Jai Kumar	1040/2.02.2002	185 F2 of 2022-23 Dt. 13-09-2022	13-09-2022	15 Months															LOA ISSUED
131	SSS-1161	Gaya	Manpur	U.H.S. Iguna	J.S Const.	1203/13.02.2020	441 F2 OF 2021-22	24-02-2022	15 Months															
132	SSS-1162	Gopalganj	Barauli	Upgd. High School Charavaha Vishunpura	M/S Pawan Construction	1187 / 13.02.2020			15 Months															LOA ISSUED. Notice for Agreement
133	SSS-1163	Gopalganj	Kuchaikote	Upgd High School Baidwali	M/S Akhileswar kr. Singh, Gopalganj Mob.9771648726	1177 / 13.02.2020	92 F2 of 2021-22 Date :- 21.09.2021	21-09-2021	15 Months															
134	SSS-1164	Gopalganj	Kuchaikote	Upgd. High School Gopalpur Parsauni	M/S Sahib singh.const.	1287/18.02.2020	167 F2 2022-23	08-08-2022	15 Months															Excavation
135	SSS-1165	Gopalganj	Kuchaikote	Uppgd. High School. Bhupatipur	M/S Ramajee Mishra&.co.	1281/18.02.2020			15 Months															LOA ISSUED. Notice for Agreement

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
136	SSS-1166	Gopalganj	Kuchaikote	Upgd High School Lachhpur	M/S Usha const.	1282/18.02.2020	53 F2 of 2021-22 date 4-8-2021	04-08-2021	15 Months														
137	SSS-1167	Gopalganj	Kuchaikote	Upgd. High School Semra	M/S Akhileswar kr. singh.	1097/2.02.2002	93 F2 of 2021-22 Date :- 21.09.2021 Rs. 1,90,69,224 /-	21-09-2021	15 Months														
138	SSS-1168	Gopalganj	Kateya	Upgd. High School Padariya	M/S Ashok Construction	7827/18.11.21	30 SBD OF 2022-23	12-04-2022	15 Months														
139	SSS-1169	Gopalganj	Kateya	Upgd High School Amahi Banke	Rajiv Kumar	7828/18.11.21	85 SBD OF 2022-23	18-05-2022	15 Months														
140	SSS-1170	Gopalganj	Sidhwalia	Upgd. High School Jalalpur	M/S Pawan Construction, Gopalganj Mob. 7250570078	1188 / 13.02.2020			15 Months														Land Dispute
141	SSS-1171	Gopalganj	Hathua	Upgd High School Kabilaswa	Rajeev Kumar	1288/18.02.2020	171 F2 of 2021-22 Date :- 22.11.2021 Rs. 1,85,21,783 /-	22-11-2021	15 Months														Required land not available. Letter to CE for site specific drawing
142	SSS-1172	Gopalganj	Bhore	Upgd High School Vithua	Prem Sagar Yadav, Gopalganj, Mob. 9931591530	5676/ 19.08.2021	337 F2 of 2021-22 Date :- 18.01.2022 Rs. 1,88,91,428 /-	18-01-2022	15 Months														
143	SSS-1173	Gopalganj	Bhore	Upgd High School Jaitpur Rudrapur	M/s Ashok Construction	6671/30.09.2021	279 f2 of 2021-22	24-12-2021	15 Months														
144	SSS-1174	Gopalganj	Panchdevari	Upgd High School Rajapur	M/S Akhileswar kr. singh.	1189/18.02.2020	94 SBD of 2021-22 Date :- 21.09.2021	21-09-2021	15 Months														
145	SSS-1175	Gopalganj	Phulwariya	Upgd. High School Lakadi Banveer	M/S Sahib singh.const.	1089/12.02.2020			15 Months														Land dispute
146	SSS-1176	Gopalganj	Gopalganj	Upgd. High School. Mashan Thana (Boys)	Burnawala Contract Pvt. Ltd.	1051 / 12.02.2020			15 Months														Insufficient land available
147	SSS-1177	Jamui	Khaira	U.H.S Khalari	United Infra & Industries	4102/01.07.2021	273 f2 of 21-22	23-12-2021	15 Months														Land not available
148	SSS-1178	Jamui	Sikandra	U.H.S.Khardih	Maa vaishnavi Infrazone	1036/12.02.2020	58 F2 of 2021-22 Date- 13.08.2021	13-08-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
149	SSS-1179	Jamui	Sono	U.H.S.Babudih	Maheshwari Enterprises	5694/21.08.2021			15 Months														Sufficient Land not available
150	SSS-1180	Jamui	Chakai	U.H.S.Bongi	Santosh Kumar Singh	4101/01.07.2021	107 F2 of 2021-22 date 29/09/2021	29-09-2021	15 Months														
151	SSS-1181	Jamui	Chakai	U.H.S.Narodih	Sudesh Kumar Singh & Const. Pvt. Ltd.	6672/30.09.2021	228 f2 of 21-22	10-12-2021	15 Months														
152	SSS-1182	Jamui	Aliganj	U.H.S Hilsa Kodavaria	Maa vaishnavi Infra zone	1090/12.02.2020	59 F2 of 2021-22 date 13-08-2021	13-08-2021	15 Months														
153	SSS-1183 (SSS-JM)	Jamui	Chakai	U.H.S Noniyatari	Santosh Kumar Singh (9771745449)	9236/24.12.21			15 Months														
154	SSS-1184	Jamui	Sono	U.H.S Churhait	Ashok Kumar Singh	1100/12.02.2020	17 F2 OF 2020-21 Date 23/07/2021	23-07-2021	15 Months											1			
155	SSS-1185	Jamui	Sikandra	U.H.S.Mircha	Sanjay Kumar yadav	6842/06.10.2021			15 Months														Land not available
156	SSS-1186	Jamui	Jamui	U.H.S Choura	Brajesh Kumar Singh	1091/12.02.2020			15 Months														Land not available
157	SSS-1187	Jamui	Sikandra	U.H.S.Mahadev Simaria	Sudesh Kumar Singh & Const. Pvt. Ltd.	8061/25.11.2021	341 F2 of 2020-21 Date- 19.01.2022 (1,69,68,480/-)	19-01-2022	15 Months											1			
158	SSS-1188	Jamui	Sono	U.H.S.Keshofarka	Ashok Kumar Singh	1289/18.02.2020	18 F2 OF 2020-21 Date 29/06/2021	29-06-2021	15 Months											1			
159	SSS-1189	Jamui	Sikandra	U.H.S.Talsaharsa	Shailendra Kumar	1093/12.02.2020	60 F2 OF 2021-22 Date 13/08/2021	13-08-2021	15 Months											1			
160	SSS-1190	Jehanabad	Makhdumpur	Uhs Kurthadih	Satish Kumar	1283/18.02.2020	04 F2 of 2020-21 Dt.- 14.05.2021	14-05-2021	15 Months											1			Structure complete plaster work in progress
161	SSS-1191	Jehanabad	Makhdumpur	Uhs Charh	Kaushlendra Kumar	6611/30.09.2021	160 F2 of 2021-22 Dt.- 22.11.2021	22-11-2021	15 Months											1			Structure complete plaster work in progress

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
162	SSS-1192	Jehanabad	Hulasganj	Uhs Narma	Systematic and Advance Construction Pvt. Ltd.	5693/21.08.2021	366 f2 of 21-22	29-01-2022	15 Months							1							
163	SSS-1193	Jehanabad	Ratani Faridpur	Uhs Kundila	Chandra Bhushan Kumar	5685/19.08.2021	11 F2 of 2022-23	05-04-2022	15 Months							1							
164	SSS-1194	Jehanabad	Ghoshi	Uhs Ranganj	Kaushlendra Kumar	6609/30.09.2021	458 F2 of 2021-22	03-03-2022	15 Months											1			Structure complete
165	SSS-1195	Jehanabad	Makhdumpur	Uhs Dharaut	Kaushlendra Kumar	6606/30.09.2021	173 f2 of 2022-23 date 26-08-2022	26-08-2022	15 Months														Land not available
166	SSS-1196	Kaimur	Andhaura	Upgraded +2 High School Bhuiphor	Manoj Singh	4793/27.07.2021			15 Months														LOA ISSUED
167	SSS-1197	Kaimur	Chainpur	Upgraded +2 High School Kharigawan	Abhimanyu Kumar	4795/27.07.2021	452 SBD of 2021-22	02-03-2022	15 Months														
168	SSS-1198	Kaimur	Chainpur	Upgraded +2 High School Suhawal	Manoj Singh	5753/24.08.2021	108 SBD OF 2022-23	26-05-2022	15 Months														LOA ISSUED
169	SSS-1199	Kaimur	Mohania	Upgd. High School Shulpipara	Shree Ram Const.	1096/12.02.2020	439 F2 OF 2021-22	23-02-2022	15 Months														Earthwork
170	SSS-1200	Kaimur	Mohania	Upgraded +2 High School Ahinaura	Abhimanyu Kumar	5692/21.08.2021	134 F2 OF 2022-23	16-07-2022	15 Months														LOA ISSUED
171	SSS-1201	Kaimur	Rampur	Upgraded +2 High School Sabar	Manoj Singh	5684/19.08.2021	129 F2 OF 2022-23	14-07-2022	15 Months														LOA ISSUED
172	SSS-1202	Kaimur	Mohania	U.G.H.S.Belaundi	Vishal Kumar Singh	5683/19.08.2021			15 Months														LOA ISSUED
173	SSS-1203	Kaimur	Kudra	U.H.S. Kharahna	M/s SAB construction	6607/30.09.2021	426 F2 OF 2021-22	19-02-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
174	SSS-1204	Kaimur	Mohania	U.H.S. Siyapokhar	Kanika Shree Civcon (OPC) Pvt. Ltd.	5691/21.08.2021			15 Months														LOA ISSUED
175	SSS-1205	Kaimur	Chand	Upgraded +2 High School Jigina	Manoj Singh	5752/24.08.2021	306 SBD of 2021-22 05.01.2022	05-01-2022	15 Months														
176	SSS-1206	Kaimur	Rampur	Upgraded +2 High School Punawan	Shree Ram Const.	1328/19.02.2020	440 F2 OF 2021-22	23-02-2022	15 Months														
177	SSS-1207	Kaimur	Bhabua	Upgraded +2 High School Kukurhi	Manoj Singh	4792/27.07.2021	307 SBD of 2021-22 05.01.2022	05-01-2022	15 Months														
178	SSS-1208	Kaimur	Bhabua	Upgraded +2 High School Bahuan	Manoj Singh	4786/27.07.2021	308 SBD of 2021-22 05.01.2022	05-01-2022	15 Months														
179	SSS-1209	Kaimur	Bhabua	Upgraded +2 High School Khanethi	Kanika Shree Civcon (OPC) Pvt. Ltd.	5647/19.08.2021	137 F2 OF 2022-23	18-07-2022	15 Months														LOA ISSUED
180	SSS-1210	Kaimur	Chainpur	Upgraded +2 High School Merh	Abhimanyu Kumar	4785/27.07.2021	453 SBD of 2021-22	02-03-2022	15 Months														
181	SSS-1211	Kaimur	Andhaura	U.H.S. Digbar	Manoj Singh	5751/24.08.2021			15 Months														LOA ISSUED
182	SSS-1212	Kaimur	Chainpur	Upgraded +2 High School Sirsi	Vijay Vardhan	5750/24.08.2021	404 sbd of 2021-22	10-02-2022	15 Months														
183	SSS-1213	Kaimur	Durgavati	Urdu U.H.S. Dumri	Manoj Singh	5682/19.08.2021			15 Months														LOA ISSUED
184	SSS-1214	Kaimur	Nuwaw	Upgraded +2 High School Akolhi	Ashwini Projects & Marketting	4784/27.07.2021			15 Months														
185	SSS-1215	Kaimur	Durgavati	Upgraded +2 High School Kasthari	Manoj Singh	5690/21.08.2021			15 Months														LOA ISSUED
186	SSS-1216	Kaimur	Durgavati	U.H.S. Kurari	Manoj Singh	4783/27.07.2021	19 SBD OF 2022-23	07-04-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
187	SSS-1217	Katihar	Barari	Uhs Khuriya Bakkikol	Puja Engicon Company Pvt. Ltd.	6608/30.09.2021	148 F2 of 2021-22 (02.11.2021)	02-11-2021	15 Months														
188	SSS-1218	Katihar	Amdabad	Uhs Lakhhitola	Kunal Kush	5680/19.08.2021	242 f2 of 21-22	15-12-2021	15 Months														
189	SSS-1219	Katihar	Manihari	Uhs Madarichak	Umesh Kumar Singh	6713/01.10.2021	197 F2 of 2021-22 (01.12.2021)	01-12-2021	15 Months														
190	SSS-1220	Katihar	Korha	Uhs Boura					15 Months														
191	SSS-1221	Katihar	Korha	Uhs Sadalpur Kala	Ashok Kumar Singh	1510/25.02.2020	277 f2 of 21-22	24-12-2021	15 Months														
192	SSS-1222	Katihar	Korha	Uhs Madhura Jayanti	Ashok Kumar Singh	1492/25.02.2020	278 f2 of 21-22	24-12-2021	15 Months														
193	SSS-1223	Katihar	Manihari	Uhs Neema Santhal	Puja Engicon Company Pvt. Ltd.	5677/19.08.2021	104 F2 of 2021-22 (27.09.2021)	27-09-2021	15 Months														Land not available
194	SSS-1224	Khagaria	Mansi	U.H.S Chhoti Balha	BABLU YADAV	1265/25.02.2021	72 F2 of 2021-22 Date- 31.08.2021 (1,79,59,250/-)	31-08-2021	15 Months														
195	SSS-1225	Khagaria	Gogri	U.H.S Patla Samaspur	Prasar Remodeling & construction Pvt Ltd.	6717/01.10.2021	232 F2 of 2021-22 Date- 10.12.2021 (1,95,97,992/-)	10-12-2021	15 Months														
196	SSS-1226 (SSS-KH)	Khagaria	Alauli	Utkarmit Madhyamik Vidyalay Ladoura	Devma Techno Project Pvt. Ltd. (9931125153)	9218/23.12.21			15 Months														Insufficient land
197	SSS-1227	Khagaria	Khagaria	Uhs Kanya Marar	Bablu Yadav	6714/01.10.2021			15 Months														10 feet deep land available
198	SSS-1228 (SSS-KH)	Khagaria	Alauli	Uhs Shaharbanni	Devma Techno Project Pvt. Ltd. (9931125153)	9218/23.12.21			15 Months														
199	SSS-1229	Khagaria	Khagaria	Uhs Chandra Nagar	Bablu Yadav	6715/01.10.2021			15 Months														LOA ISSUED. NOC awaited

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
200	SSS-1230	Khagaria	Parbatta	U H .S Korchakka Parbatta	M/S BINOD KUMAR	4248/06.06.22			15 Months														
201	SSS-1231	Khagaria	Gogri	U.H.S. Sondiha	Puja Engicon Company Pvt. Ltd.	5679/19.08.2021	105 f2 21-22	27-09-2021	15 Months														Land not available
202	SSS-1232	Khagaria	Beldaur	Upgrade Kanya High School Bela	M/s Nk Construction	6711/01.10.2021	155 F2 OF 2022-23	01-08-2022	15 Months														
203	SSS-1233	Khagaria	Beldaur	U.H.S Telihar	Sanjay Kumar	6700/01.10.2021	235 F2 of 2021-22 Date- 13.12.2021 (1,95,21,566/-)	13-12-2021	15 Months														
204	SSS-1234	Khagaria	Gogri	U.H.S Shishbanni	Krishna Kumar Singh	1327/19.02.2020			15 Months														12 feet deep land available
205	SSS-1235	Khagaria	Beldaur	Upgrade M.S Chorhali (Hindi)	M/s Nk Construction	6703/01.10.2021	156 F2 OF 2022-23	01-08-2022	15 Months														
206	SSS-1236	Khagaria	Gogri	Uhs Baruna	Puja Engicon Company Pvt. Ltd.	5681/19.08.2021	106 f2 21-22	27-09-2021	15 Months														
207	SSS-1237	Khagaria	Parbatta	U H S Araria	Puja Engicon Company Pvt. Ltd.	6699/01.10.2021	149 f2 21-22	02-11-2021	15 Months														
208	SSS-1238	Khagaria	Allauli	U.H.S. Shyamgharari	Krishna Kumar Singh	1437/20.02.2020			15 Months														Land not available
209	SSS-1239	Khagaria	Parbatta	Uhs Kolwara	M/s PNS Construction	6716/01.10.2021	170 f2 of 2022-23 date 22-08-2022	22-08-2022	15 Months														Insufficient land
210	SSS-1240	Khagaria	Parbatta	Uhs Madhavpur	M/S BINOD KUMAR	4247/06.06.22			15 Months														
211	SSS-1241	Kishanganj	Kochadhaman	Uhs Kanhaiyabari					15 Months														
212	SSS-1242	Kishanganj	Kochadhaman	U.H.S Kocha Dhaman					15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
213	SSS-1243	Kishanganj	Kochadhaman	U.H.S Haribhasa					15 Months														
214	SSS-1244	Kishanganj	Dighalbank	Uhs Tappu Hat	Kunal Kush	6702/01.10.2021			15 Months														
215	SSS-1245	Kishanganj	Dighalbank	Uhs Laxmipur Burztola	Kunal Kush	6701/01.10.2021			15 Months														Approach road not available
216	SSS-1246	Kishanganj	Dighalbank	Uhs Dahibhat Jagir	Kunal Kush	7120/22.10.2021	67 SBD OF 2022-23	07-05-2022	15 Months														
217	SSS-1247	Kishanganj	Bahadurganj	U.H.S Dhim Tola					15 Months														
218	SSS-1248	Kishanganj	Bahadurganj	U.H.S Bilasi	Ashwini Projects & Marketting	7119/22.10.2022			15 Months														LOA ISSUED
219	SSS-1249	Kishanganj	Terhagachh	Uhs Hawakol Gamharia	Anil Kumar Singh (7277843997)	9237/24.12.21			15 Months														
220	SSS-1250	Lakhisarai	Suryagarha	U.H.S Husaina	Maa vaishnavi Infra zone	1326/19.02.2020	77 F2 2021-22 date 1-9-2021	01-09-2021	15 Months														
221	SSS-1251	Lakhisarai	Suryagarha	U.H.S. Nandpur	Maa vaishnavi Infrazone	1324/19.02.2020	78 F2 2021-22 date 1-9-2021	01-09-2021	15 Months														Land not available
222	SSS-1252	Lakhisarai	Suryagarha	U.H.S. Loshghani	Sanjay Kumar Yadav	7141/23.10.2022			15 Months														LOA ISSUED
223	SSS-1253	Lakhisarai	Suryagarha	U.H.S. Dighari Bhawanipur	Prakash Construction	8068/25.11.21			15 Months														LOA ISSUED
224	SSS-1254	Lakhisarai	Halsi	U.H.S. Himachaldih	Prakash Construction	8855/09.12.21			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
225	SSS-1255/ SSS-MP1	Madhepura	Udakishunganj	U.H.S.S. Singarpur	B.S.solution, N colony Saharsa 6201617585	9219 / 23-12-2021			15 Months														
226	SSS-1256	Madhepura	Shankarpur	U.H.S.S. Basantpur North	M/S SACHIN KUMARA, NALANDA	1962/ 8-3-2022	83 SBD OF 2022-23	17-05-2022	15 Months														
227	SSS-1257	Madhepura	Shankarpur	U.H.S.S. Behrari	M/S SACHIN KUMARA, NALANDA	1972/9-3-2022	84 SBD OF 2022-23	17-05-2022	15 Months														Sill level
228	SSS-1258	Madhepura	Shankarpur	U.H.S.S. Hasanpura	M/S Sachin Kumar	5749/24.08.2021	389 SBD of 2021-22, 04.02.22	04-02-2022	15 Months														
229	SSS-1259	Madhepura	Shankarpur	U.H.S.S. Jharkaha No. 01	Santosh Kumar	5748/24.08.2021	201 SBD of 2021-22, 03-12-2021 (20109028)	03-12-2021	15 Months														
230	SSS-1260 SSS-MP-2	Madhepura	Shankarpur	U.H.S.S. Bathan Parsa					15 Months														Retender NIT-10/21-22
231	SSS-1261	Madhepura	Shankarpur	U.H.S.S. Gadha Rampur	United Infra & Industries	5747/24.08.2021			15 Months														LOA ISSUED
232	SSS-1262	Madhepura	Ghailadh	Utramit Kameshwar H.S.S. Parmanpur	Pranav Kumar	5746/24.08.2021	126SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months														
233	SSS-1263	Madhepura	Ghailadh	U.H.S.S. Srinagar	Samir Kumar	5745/24.08.2021	387 sbd of 2021-22	04-02-2022	15 Months														
234	SSS-1264	Madhepura	Kumarkhand	U.H.S.S. Parmanandpur	Samir Kumar	5744/24.08.2021	388 SBD of 2021-22, 04.02.22	04-02-2022	15 Months														
235	SSS-1265 (SSS-MP2)	Madhepura	Kumarkhand	U.H.S.S. Kararia					15 Months														Retender NIT-10/21-22
236	SSS-1266	Madhepura	Kumarkhand	U.H.S.S. Kewatgama	Ashwini Projects & Marketting	5798/25.08.2021			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
237	SSS-1267/SSS-MP2	Madhepura	Madhepura	U.H.S.S. Biraili Bazar					15 Months														Retender NIT-10/21-22
238	SSS-1268	Madhepura	Madhepura	U.H.S.S. Sahugadh	Pranav Kumar	5799/25.08.2021	127SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months														
239	SSS-1269	Madhepura	Madhepura	U.H.S.S. Hasanpur	Rakesh Kumar	1322/19.02.2020	283 F2 OF 2021-22: 27-12-2021	27-12-2021	15 Months														
240	SSS-1270	Madhepura	Madhepura	Mahanth Vasuvdeo U.H.S.S. Khopaiti	Pranav Kumar	5800/25.08.2021	128SBD of 2021-22, 07.10.21 (20020343)	07-10-2021	15 Months														
241	SSS-1271/SSS MP-2	Madhepura	Madhepura	U.H.S.S. Nehalpatti					15 Months														Retender NIT-10/21-22
242	SSS-1272	Madhepura	Madhepura	U.H.S.S. Maliya	Amit Kumar	6257/14.09.2021	189 F2 of 2021-22, 29-11-2021 (19339673)	29-11-2021	15 Months														
243	SSS-1273	Madhepura	Madhepura	U.H.S.S. Bhadaul	Ashwini Projects & Marketting	7142/23.10.2021			15 Months														LOA ISSUED
244	SSS-1274	Madhepura	Murliganj	U.H.S.S. Belokala	BulBul Kumari	7156/23.10.2021			15 Months														LOA ISSUED
245	SSS-1275	Madhepura	Murliganj	U.H.S.S.Chamgarh					15 Months														Retender
246	SSS-1276	Madhepura	Bihariganj	U.H.S.S. Gangora	M/S Sona Infrastructure(Prop-Md salman)	1484/25.02.2020	222 F2 of 2021-22 Date 09-12-2021	09-12-2021	15 Months														
247	SSS-1277	Madhepura	Bihariganj	Govt. B.S. Madhukarchak					15 Months														Retender
248	SSS-1278	Madhepura	Singheshwar	U.H.S.S. Ithari	Vivek Kumar	7148/23.10.2021	338 f2 of 21-22	18-01-2022	15 Months														
249	SSS-1279	Madhepura	Puraini	U.H.S.S. Chatanma	M/S Sona Infrastructure(Prop-Md salman)	1489/25.02.2020	223 F2 of 2021-22, 09-12-2021 (19363813)	09-12-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
250	SSS-1280	Madhepura	Puraini	U.H.S.S. Durgapur	M/s Ananya Construction	6841/06.10.2021	173 F2 of 2021-22, 23-11-2021 (19450860)	23-11-2021	15 Months														
251	SSS-1281	Madhepura	Chousa	Upgd High School Vasaith					15 Months														
252	SSS-1282	Madhepura	Chousa	U.H.S.S. Morsanda	Vivek Kumar	7149/23.10.2021	482 F2 OF 2021-22	29-03-2022	15 Months														
253	SSS-1283	Madhepura	Chousa	UPGRADED H.S CHIRORI/Ajgaiwa	M/S Sona Infrastructure	7144/23.10.2021	224 F2 of 2021-22, 09-12-2021 (19647055)	09-12-2021	15 Months														
254	SSS-1284 (SSS-MP1)	Madhepura	Chousa	U.Urdu.H.S.S. Paina	B.S.solution, N colony Saharsa 6201617585	9219 / 23-12-2021			15 Months														
255	SSS-1285	Madhepura	Chousa	Upgraded H.S. Ghosae					15 Months														Tender Process
256	SSS-1286	Madhepura	Gamhariya	Bhikha Kanya U.H.S.S. Parwaha	Nishant Nilay	5801/25.08.2021	202 SBD of 2021-22, 03-12-2021 (19805838)	03-12-2021	15 Months														
257	SSS-1287	Madhepura	Gwalpara	U.H.S.S. Sarauni Kala	M/S Sona Infrastructure	7143/23.10.2021	392 F2 OF 2021-22	07-02-2022	15 Months														
258	SSS-1288	Madhepura	Gwalpara	U.H.S. Taruneshwarpur	BulBul Kumari	7133/23.10.2021			15 Months														LOA ISSUED
259	SSS-1289	Madhubani	Kaluahi	U.H.S. Belahi					15 Months														
260	SSS-1290 (SSS-MG)	Munger	H Kharagpur	Uhs Pokhariya	SAMDARSHI, SHEIKPURA	7601 / 07-10-2022			15 Months														Retender NIT-47/21-22
261	SSS-1291	Munger	Dharhara	Uhs Panchrookhi	SAMDARSHI, SHEIKPURA	7601 / 07-10-2022			15 Months														Retender NIT-47/21-22
262	SSS-1292	Munger	Tarapur	Uhs Gazipur	RAJEEV KUMAR SINGH (7004009263)	7817/18.11.21	254 F2 of 2021-22 Date- 20.12.2021 (1,60,39,096/-)	20-12-2021	15 Months														
263	SSS-1293	Munger	H Kharagpur	Uhs Rataitha li	Amit Kumar	7145/23.10.2021			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
264	SSS-1294	Nalanda	Ekangarsarai	Uhs Barsiyawan	Parmar Construction Add- C73, Hanuman Nagar, P.O.- Lohiyanagar, P.S.- Patrakar Nagar, Kali Mandir Road, Distt- Patna (Bihar) 800020, Mob.- 9801944728	1514/25.02.2020	147 F2 of 2021-22 Dated - 02.11.2021	02-11-2021	15 Months														Work above lintel level of first floor is in progress.
265	SSS-1295	Nalanda	Katrisarai	Uhs Gangapur Paltpura	Ghanshyam Singh	1515/25.02.2020			15 Months														LOA ISSUED
266	SSS-1296	Nalanda	Rajgir	Uhs Nahub	M/S Deep Enterprises	1516/25.02.2020			15 Months														LOA ISSUED
267	SSS-1297	Nalanda	Thathari	Uhs Saidbahari	Giridhar Gopal Murari Sinha	1685/03.03.2020			15 Months														LOA ISSUED
268	SSS-1298	Nawada	Hisua	Upgraded High School Srirampur	Kiran Devi	1686/03.03.2020	315 F2 OF 21-22	06-01-2022	15 Months														Structure complete
269	SSS-1299	Nawada	Kashichak	Upgraded High School Belar	Techwill Construction Pvt. Ltd.	7147/23.10.2021	144 F2 of 2021-22 Dt.-02.11.2021	02-11-2021	15 Months														
270	SSS-1300	Nawada	Pakriwarama	Upgraded High School Kuraihata	M/S Ananya Const.	1048/12.02.2020	174 F2 of 2021-22 Dt.-23.11.2021	23-11-2021	15 Months														
271	SSS-1301	Nawada	Nardiganj	Upgraded High School Bario	Techwill Construction Pvt. Ltd.	7146/23.10.2021	145 f2 21-22	02-11-2021	15 Months														Land not available
272	SSS-1302	Nawada	Pakriwarama	Upgraded High School Anjunar	M/S Ananya Const.	1420/20.02.2020	175 F2 of 2021-22 Dt.-23.11.2021	23-11-2021	15 Months														Work Stopped. Land Dispute
273	SSS-1303	Nawada	Meskaur	Upgraded High School Katghara	Jay Prakash Kumar	1448/20.02.2020			15 Months														Land Available By HM Letter No.18, Date-05.05.2022
274	SSS-1304	Nawada	Pakriwarama	Upgraded High School Bhaluki	Chandra Bhushan Kumar (79036 07486)	8856/09.12.21	391 F2 OF 2021-22	07-02-2022	15 Months														
275	SSS-1305	Nawada	Sirdala	Upgraded High School Kendua	Atul Kumar Arun	1049/12.02.2020			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
276	SSS-1306	Nawada	Rajauli	Upgraded High School Karigaon	Chandra Bhushan Kumar	7131/23.10.2021	185 F2 of 2021-22 Dt. 26.11.2021	26-11-2021	15 Months												1		Structure Complete Plaster Work in progress
277	SSS-1307	Nawada	Sirdala	Upgraded High School Bulua Tary	Surendra Kumar	1441/20.02.2020	66 F2 of 2021-22 Dt. 18.08.2021	18-08-2021	15 Months												1		Structure Complete Plaster Work in progress
278	SSS-1308 (SSS-NW)	Nawada	Govindpur	Upgraded High School Mahawara	Gokul Vasudev Constn. Pvt. Ltd.	301/1.01.2021	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	15 Months												1		Structure Complete Plaster Work in progress
279	SSS-1309	Nawada	Hisua	Upgraded High School Dafalpura	Kiran Devi	1035/12.02.2020	314 F2 OF 2021-22	06-01-2022	15 Months												1		Structure Complete Plaster Work in progress
280	SSS-1310 (SSS-NW)	Nawada	Nardiganj	Upgraded High School Sambhri	Gokul Vasudev Constn. Pvt. Ltd.	301/1.01.2021	324 sbd of 21-22 Dt. 12-01-2022	12-01-2022	15 Months												1		Structure Complete Plaster Work in progress
281	SSS-1473	Pashchim Champaran	Mainatand	Uhs, Ghorparki Hindi	Sisley Construction (Prop.- Salamgir Sheikh)	5741/24.08.2021			15 Months														DOUBLE SCHEME
282	SSS-1474	Pashchim Champaran	Ramnagar	Govt. Uhs Hardia	Mata Vaishno And Chandel Construction pvt. Ltd.	5738/24.08.2021			15 Months														Land encroachment
283	SSS-1475	Pashchim Champaran	Nautan	Uhs, Jhakhra	Mata Vaishno And Chandel Construction pvt. Ltd.	4822/28.07.2021			15 Months														Letter issued to H.M for land.
284	SSS-1476	Pashchim Champaran	Madhubani	U.H.S Sohagi Barwa	Sharda Chandel Contract Pvt.Ltd.	1678/03.03.2020	372 sbd of 21-22	31-01-2022	15 Months														
285	SSS-1477	Pashchim Champaran	Lauriya	Uhs Motipur	Sharda Chandel Contract Pvt.Ltd.	1682/03.03.2020	377 sbd of 21-22	31-01-2022	15 Months														
286	SSS-1478	Pashchim Champaran	Thakarahan	U.H.S Moti Tola Thakarahan	Laksh Grih Contract Pvt. Ltd.	2183/16.03.2020			15 Months														Land encroachment. Letter issued to H.M for land.
287	SSS-1479	Pashchim Champaran	Lauriya	U.H.S Sisai	Sharda Chandel Contract Pvt.Ltd.	1681/03.03.2020			15 Months														Old building to be demolished.

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
288	SSS-1480	Pashchim Champaran	Thakrahan	U.H.S Mujauna	Abhishek Singh	5737/24.08.2021	70 SBD OF 2022-23	09-05-2022	15 Months														Land encroachment
289	SSS-1481	Pashchim Champaran	Madhubani	U.H.S Nainaha Chiurahi	Sharda Chandel Contract Pvt.Ltd.	1695/03.03.2020	374 SBD OF 2021-2022 Date 31.1.22	31-01-2022	15 Months														
290	SSS-1482	Pashchim Champaran	Nautan	U.H.S.Dhumnagar	Mata Vaishno And Chandel Construction pvt. Ltd.	4807/28.07.2021			15 Months														Letter to HM for land availability
291	SSS-1483	Pashchim Champaran	Bagaha-II	U.H.S Baluwa	Sharda Chandel Contract Pvt.Ltd.	1684/03.03.2020			15 Months														Letter to HM for land availability
292	SSS-1484	Pashchim Champaran	Bagaha-II	U.H.S Bansgaon	Sharda Chandel Contract Pvt.Ltd.	1681/03.03.2020	375 SBD OF 2021-2022 Date 31-1-22	31-01-2022	15 Months														
293	SSS-1485	Pashchim Champaran	Bettiah	U.H.S. Barwat Sena	Raj Kumar	1728/03.03.2020	209 SBD of 2020-21 (25.02.2021)/ Rs.1,76,01,228.00	25-02-2021	15 Months														Handover in process
294	SSS-1486	Pashchim Champaran	Bagaha-I	U.H.S Parsa	Mritunjay Mishra	4801/28.07.2021			15 Months														Old building demolish
295	SSS-1487	Pashchim Champaran	Bhitaha	U.H.S Baluwadwa	Laksh Grih Contract Pvt. Ltd.	1732/03.03.2020	369 SBD OF 2021-2022	31-01-2022	15 Months														
296	SSS-1488	Pashchim Champaran	Bairia	U.H.S Laukariya	Sidhu Enterprises	1696/03.03.2020	20 SBD OF 2022-23	07-04-2022	15 Months														
297	SSS-1489	Pashchim Champaran	Lauriya	Govt. U.H.S. Dhamaura	Damcare Constructions	1126/ 08-02-2022			15 Months														RETENDER NIT-36 (2021-22)
298	SSS-1490	Pashchim Champaran	Lauriya	U.H.S.Gobraura	Sharda Chandel Contract Pvt.Ltd.	1986/09.03.2020	114 SBD OF 2022-23	30-05-2022	15 Months														Old building demolish
299	SSS-1491	Pashchim Champaran	Madhubani	U.H.S Pakrihawa Khotahwa	Sharda Chandel Contract Pvt.Ltd.	1984/09.03.2020	376 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months														
300	SSS-1492	Pashchim Champaran	Jogapatti	U.H.S Mangalpur Rakhahi	Abhishek Singh	5736/24.08.2021	71 SBD OF 2022-23	09-05-2022	15 Months														Letter to H.M. for land availability

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
301	SSS-1493	Pashchim Champaran	Ramnagar	U.H.S Jogia (Urdu Balak)	Mritunjay Mishra	5805/25.08.2021			15 Months														Land not available
302	SSS-1494	Pashchim Champaran	Lauriya	U.H.S Daniyal Parsauni	Rajesh Kumar Singh	5796/25.08.2021			15 Months														Land problem
303	SSS-1495	Pashchim Champaran	Bagaha-I	U.H.S Siswa Basantpur	Sidhu Enterprises	3623/11.06.2021	21 SBD OF 2022-23	07-04-2022	15 Months														
304	SSS-1496	Pashchim Champaran	Lauriya	U.H.S Khajuria Bahuarwa	Mirtunjay Mishra	3622/11.06.2021			15 Months														Old building to be demolished
305	SSS-1497	Pashchim Champaran	Madhubani	Uhs Baghwa	Laksh Grih Contract Pvt. Ltd.	3627/11.06.2021	370 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months											1			
306	SSS-1498	Pashchim Champaran	Bagaha-II	U.H.S Naurangia	Sidhu Enterprises	3628/11.06.2021	22 SBD OF 2022-23	07-04-2022	15 Months														Land not available
307	SSS-1499	Pashchim Champaran	Sikta	U.H.S Dhankutwa	Sakal Deo Mishra	5795/25.08.2021	121 SBD of 2021-22, 07.10.21 , / (Rs18155081.00)	07-10-2021	15 Months											1			
308	SSS-1500	Pashchim Champaran	Bagaha-II	U.H.S Lachhampur	Sidhu Enterprises	3626/11.06.02021	23 SBD OF 2022-23	07-04-2022	15 Months														Old building to be demolish
309	SSS-1501	Pashchim Champaran	Majhauria	U.H.S Dhokrahan	Anil Kumar Mishra	4800/28.07.2021	321 sbd of 21-22	11-01-2022	15 Months														
310	SSS-1502	Pashchim Champaran	Jogapatti	Govt. U.H.S.Chamainia	Anil Kumar Mishra	4802/28.07.2021	322 sbd of 21-22	11-01-2022	15 Months														
311	SSS-1503	Pashchim Champaran	Nautan	U.H.S Mangalpur Kalan	Mata Vaishno And Chandel Construction pvt. Ltd.	4806/28.07.2021			15 Months														Letter issue to HM for land availability

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
312	SSS-1504	Pashchim Champaran	Sikta	U.H.S Mahesada	Satish Kumar	5794/25.08.2021	110 SBD of 2021-22 ,01.10.2021 , (Rs.20152001.00)	01-10-2021	15 Months												1		
313	SSS-1505	Pashchim Champaran	Bagha-I	Upgd High School Shankar Yadav Tola					15 Months														
314	SSS-1506	Pashchim Champaran	Bhitaha	U.H.S Lakshmipur	Laksh Grih Contract Pvt. Ltd.	3624/11.6.2021	371 SBD OF 2021-2022 date 31-1-22	31-01-2022	15 Months									1					
315	SSS-1507	Pashchim Champaran	Jogapatti	U.H.S Chaumukha	Mata Vaishno And Chandel Construction pvt. Ltd.	4809/28.07.2021	113 SBD OF 2022-23	30-05-2022	15 Months														Letter issue to H.M. for land availability
316	SSS-1508	Pashchim Champaran	Lauriya	Govt. U.M.S. Siswaniya Purvi Tola					15 Months														
317	SSS-1509	Pashchim Champaran	Sikta	U.H.S Gauripur	M/S Raj Constn.	5793/25.08.2021	309 sbd of 21-22	05-01-2022	15 Months														
318	SSS-1510	Pashchim Champaran	Gaunaha	U.H.S Parsanda	Bran Contract Pvt. Ltd.	3621/11.06.201	97 SBD OF 2022-23	21-05-2022	15 Months														
319	SSS-1511	Pashchim Champaran	Bettiah	U.H.S Pipra Pakri	Shakal Deo Mishra	3474/04.06.2021	122 sbd 21-22	07-10-2021	15 Months														Land dispute
320	SSS-1512	Pashchim Champaran	Majhauria	U.H.S Rajabhar	Sakal Deo Mishra	5792/25.08.2021	123 sbd 21-22	07-10-2021	15 Months											1			
321	SSS-1513	Pashchim Champaran	Majhauria	U.H.S Gudara	Shakal Deo Mishra	1985/09.03.2020	124 sbd 21-22	07-10-2021	15 Months														
322	SSS-1311	Patna	Paliganj	U.H.S. Piyarpura	Kanika Shree Civcon (OPC) Pvt. Ltd.	6256/14.09.2021	121 F2 of 2022-23	31-05-2022	15 Months														L.O.A. Issued vide letter no.- 6256, dated.- 14.09.2021 Agreement not done by agency
323	SSS-1312	Patna	Fatuha	U.H.S.Daulatpur	M/s A.B. Buildicon, Mob. 9631709250	7808/ 18.11.2021	319 F2 OF 2021-22	10-01-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
324	SSS-1313	Patna	Khusrupur	U.H.S.Hardasbigha	M/S A.B. BUILDICON Mob. 9631709250	7823/18.11.21			15 Months													प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग सात फीट गहरा एवं पानी भरा हुआ है।	
325	SSS-1314	Patna	Phulwarisharif	U.H.S.Kurkuri	M/S Matri Kripa Associates	520/22.01.2020	182 F2 of 2021-22 Dated- 25.11.2021 Rs. 170.4459	25-11-2021	15 Months													Ground Floor roof level	
326	SSS-1315	Patna	Masaurhi	U.H.S. Karai	Sudesh Kumar Singh & Co. Const. Pvt. Ltd.	521/22.01.2020	02 F2 of 2020-21 dated- 12.05.2020/ 169.81	12-05-2020	15 Months												Y	Handover 31.10.2021	
327	SSS-1316	Patna	Bihta	U.H.S. Bindaul	Puja Engicon Company Pvt. Ltd.	6255/14.09.2021	150 f2 of 2021-22 Dated - 02.11.2021 Rs. 164.10296	02-11-2021	15 Months													प्रधानाध्यापक द्वारा उपलब्ध कराया गया कार्य स्थल लगभग आठ फीट गहरा एवं पानी भरा हुआ है।	
328	SSS-1317	Patna	Bakhtiyarpur	U.H.S. Bahapur	M/s A.B. Buildicon, Mob. 9631709250	7824/ 18.11.2021			15 Months													अंचलाधिकारी बख्तियारपुर के पत्रांक- 226, दिनांक- 26.02.2022 द्वारा सूचित किया गया है कि पुर्व में उपलब्ध कराया गया जमीन विवादित है. पुनः अन्य जगह पर जमीन उपलब्ध करने हेतु अनुरोध किया गया है.	
329	SSS-1318	Patna	Dulhin Bazar	Upgd High School Shahpur Village Nizampur	M/S subodh Kumar	519/22.01.2020			15 Months													EMD refund due to land not available	
330	SSS-1319	Patna	Mokama	U.H.S. Mekara	Nand Kishore Prasad Singh	7163/23.10.2021	430 F2 OF 2021-22	21-02-2022	15 Months													प्रधानाध्यापक द्वारा भूमि अभी तक उपलब्ध नहीं कराया गया है।	
331	SSS-1320	Patna	Mokama	U.H.S. Sherpur	Nand Kishore Prasad Singh	7134/23.10.2021	431 F2 OF 2021-22	21-02-2022	15 Months													Letter Sent to H.M. For land. Two Existing class room to be demolish for setting proposed Building	
332	SSS-1096 (SSS-EC)	Purbi Champaran	Areraj	Uhs Kamalua	Rohan Construction Pvt. Ltd. (9661590724)	9239/24.12.21			15 Months														
333	SSS-1097	Purbi Champaran	Chakia	Uhs Bhagwanpur	M/S Hari Om Construction,	4109/01.07.2021	474 F2 OF 2021-22	21-03-2022	15 Months														
334	SSS-1098	Purbi Champaran	Chakia	Uhs Narayanpur	M/s Hari om const.	1201/13.02.2020			15 Months													Low Land	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
														LL	RL	LL	RL	LL	RL				
335	SSS-1099	Purbi Champaran	Ghorasahan	Uhs Ghorasahan Boys	ROHAN CONSTRUCTION PVT. LTD. (9661590724)	7814/18.11.21	435 F2 OF 2021-22	22-02-2022	15 Months														
336	SSS-1100	Purbi Champaran	Harsidhi	Uhs Yadavpur	M/s vaushaj const.	1240/14.01.2020			15 Months														LOA ISSUED. Notice for agreement
337	SSS-1101	Purbi Champaran	Harsidhi	Sri Rameshwar Uhs Sonbarsa	Md Afroj Alam	1236/14.01.2020	256 sbd of 21-22	20-12-2021	15 Months														
338	SSS-1102	Purbi Champaran	Kalyanpur	Uhs Kaithwalia	Mk Enterprises	1235/14.01.2020	31 F2 of 2021-22 ,09.07.2021 (Rs. 17089874.00)	09-07-2021	15 Months														
339	SSS-1103	Purbi Champaran	Kalyanpur	Uhs Balua	M/S Hariom Construction, AT- Ambika Nagar , Motihari	1229/14.01.2020	27 F2 of 2021-22 ,07.07.2021 (Rs. 17278068.00)	07-07-2021	15 Months														
340	SSS-1104	Purbi Champaran	Kesaria	Uhs Hussaini	Maa vaishno const.	1237/14.01.2020	132 F2 OF 2022-23	15-07-2022	15 Months														Land dispute
341	SSS-1105	Purbi Champaran	Kesaria	Uhs Kundawa Urdu	M/s Rampukar prasad	1238/14.01.2020			15 Months														LOA ISSUED
342	SSS-1106	Purbi Champaran	Kotwa	Uhs Rajapur Mathiya	S N S Infrasarvices pvt. Ltd.	1228/14.01.2020	10 F2 of 2021-22 ,18.06.2021 , (Rs.19678871)	18-06-2021	15 Months														
343	SSS-1107	Purbi Champaran	Kotwa	Uhs Barwa Pakari	M/S Radhey Krishna Constn.	5678/19.08.2021			15 Months														LOA ISSUED. Notice for Agreement
344	SSS-1108	Purbi Champaran	Madhuban	Uhs Khodadpur	M.M Engineering	1239/14.01.2020	276 f2 of 21-22	24-12-2021	15 Months														Letter issue to HM for land availability
345	SSS-1109	Purbi Champaran	Mehsi	Uhs Kankatti	Pattipura Project pvt.ltd.	1227/14.01.2020			15 Months														Letter issue to EE, Electriciy board for remove the transfer and pole on the land
346	SSS-1110	Purbi Champaran	Mehsi	Uhs Kataha	M/S Ganpati Construction	4108/01.07.2021	358 f2 of 21-22	27-01-2022	15 Months														
347	SSS-1111	Purbi Champaran	Motihari	Uhs Rulahi Colony No 1	Maa vaishno const.	1233/14.01.2020	73 F2 OF 2022-23	11-05-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
348	SSS-1112	Purbi Champaran	Motihari	Uhs Tikulia	Rajesh prasad kushwaha	1232/14.01.2020	393 F2 OF 2021-22	07-02-2022	15 Months														
349	SSS-1113	Purbi Champaran	Paharpur	Uhs Tharghatti	Maa vaishno const.	1231/14.01.2020	133 F2 OF 2022-23	15-07-2022	15 Months														
350	SSS-1114	Purbi Champaran	Paharpur	Uhs Nauwadiah	M/S A. S . Construction	5755/24.08.2021	383 sbd of 2021-22	03-02-2022	15 Months														
351	SSS-1115	Purbi Champaran	Pakridayal	Uhs Itwa	M/s RNS Project	4799/28.07.2021			15 Months														LOA ISSUED. School not found in Paharpur block, but same name School found in Pakridayal block (Letter given to DEO East Champaran)
352	SSS-1116	Purbi Champaran	Patahi	Uhs Bara Shankar	Satish Narayan Singh	1290/18.02.2020			15 Months														Land dispute
353	SSS-1117	Purbi Champaran	Phenhara	Uhs Chunmunia Kaloo Pakar	Vijay Kumar Singh	1279/18.02.2020	33 F2 OF 2022-23	18-04-2022	15 Months														
354	SSS-1118	Purbi Champaran	Ramgarhwa	Uhs Jaitapur	Vijay Kumar Singh	5754/24.08.2021	34 SBD OF 2022-23	18-04-2022	15 Months														Excavation
355	SSS-1119	Purbi Champaran	Raxaul	Uhs Haraiya	Vijay Kumar Singh	1202/13.02.2020			15 Months														Land not available
356	SSS-1120	Purbi Champaran	Sangrampur	Uhs Ghusiyar	Rajesh Kumar Singh	4107/01.07.2021	446 F2 OF 2021-22	28-02-2022	15 Months														
357	SSS-1121	Purbi Champaran	Sangrampur	Uhs Rampurwa Patkhaulia	Patliputra Projects Pvt. Ltd.	4106/01.07.2021			15 Months														Insufficient land
358	SSS-1122	Purbi Champaran	Sugauli	Uhs Karuaini	M/S Ganpati Construction	4105/01.07.2021			15 Months														Land not available

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks	
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
359	SSS-1123	Purbi Champaran	Sugauli	Uhs Sugaon	Mata Vaishno And Chandel Construction pvt. Ltd.	4794/27.07.2021	112 SBD OF 2022-23	30-05-2022	15 Months															Notice for Agreement
360	SSS-1124	Purbi Champaran	Tetaria	Uhs Khairwa Girls	Sushil Kumar	5695/21.08.2021			15 Months															LOA ISSUED
361	SSS-1125	Purbi Champaran	Turkaulia	Uhs Laxmipur Kalwari Tola	M/S Radhey Krishna Constn.	6620/30.09.2021			15 Months															Land encrochachment.
362	SSS-1321	Purnea	Dhamdaha	Upgraded H S Chandrahi	Parasnath Constn.	7137/23.10.2021	219 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months															
363	SSS-1322 (SSS-PU)	Purnea	Dhamdaha	Upgraded H S Damaili Harijan	Anil Kumar Singh, Katihar	9241 / 24-12-2021	82 F2 OF 2022-23	13-05-2022	15 Months															
364	SSS-1323	Purnea	Dhamdaha	Upgraded Kanya H S Baghwa	Mahavir Const.(prop-Deepa Singh)	1680/03.03.2020	247 F2 of 2021-22 (17.12.2021)	17-12-2021	15 Months															
365	SSS-1324	Purnea	Rupauli	Upgraded H S Mahballa	Kamlesh Masscom Pvt Ltd	6244/14.09.2021	130 F2 Of 2020-21 (26.10.2021)	26-10-2021	15 Months															
366	SSS-1325	Purnea	Rupauli	Upgraded H S Bhowa Kanp	Sanjeev Ranjan Sinha	7135/23.10.2021	347 f2 of 21-22	24-01-2022	15 Months															
367	SSS-1326	Purnea	Rupauli	Upgraded H S Charrapatti	Kamlesh Masscom Pvt Ltd	6240/14.09.2021	238 F2 of 2021-22 (17.12.2021)	17-12-2021	15 Months															Sill Level
368	SSS-1327	Purnea	Rupauli	Upgraded H S Teentanga	M/s Ananya Construction	7138/23.10.2021	176 F2 Of 2021-22 (23.11.2021)	23-11-2021	15 Months															
369	SSS-1328	Purnea	Barhara Kothi	Upgraded H S Balu Tol	Prashanth Const.	1687/03.03.2020	51 F2 of 2021-22 (04.08.2021)	04-08-2021	15 Months															
370	SSS-1329	Purnea	Barhara Kothi	Upgraded H S Hanuman Nagar K	Prashanth Const.	2024/12.03.2020	52 F2 of 2021-22 (04.08.2021)	04-08-2021	15 Months															

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
371	SSS-1330	Purnea	Banmankhi	Upgraded H S Mirchaibari	Mahavir Construction (Prop.- Deepa Singh)	6253/14.09.2021	248 SBD of 2021-22 (17.12.2021)	17-12-2021	15 Months														
372	SSS-1331	Purnea	Banmankhi	Upgraded H S Dhokar Dhara	Parasnath Constrn.	7139/23.10.2021	220 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months														
373	SSS-1332	Purnea	Banmankhi	Upgraded H S Radha Nagar	Parasnath Constrn.	7140/23.10.2021	221 F2 of 2021-22 (08.12.2021)	08-12-2021	15 Months														
374	SSS-1333	Purnea	Banmankhi	Upgraded H S Raghunathpur	Sanjeev Ranjan Sinha	6271/15.09.2021	299 F2 of 2021-22 (30.12.2021)	30-12-2021	15 Months														
375	SSS-1334	Purnea	Krityanand Nagar	Upgrade H S Begampur Khata	Sanjeev Ranjan Sinha	7132/23.10.2021	243 f2 of 21-22	15-12-2021	15 Months														
376	SSS-1335	Purnea	Bhawanipur	Upgraded H S Dumra	Aditya Kumar Singh	7158/23.10.2021	157 F2 OF 2022-23	01-08-2022	15 Months														
377	SSS-1336	Purnea	Bhawanipur	Upgraded H S Sondiha Lathi	Aditya Kumar Singh	7157/23.10.2021			15 Months														Land problem
378	SSS-1337	Purnea	Bhawanipur	Upgraded H S Durgapur	Praveen Kumar Das	1990/12.03.2020	285 SBD of 2021-22 (28.12.2021)	28-12-2021	15 Months														
379	SSS-1338	Purnea	Purnea East	Upgraded H S Madarpur	Ranjeet Kumar	6301/16.09.2021	342 f2 of 2021-22	29-01-2022	15 Months														
380	SSS-1339	Purnea	Purnea East	Upgraded H S Majhua	Kamlesh Masscom Pvt Ltd	6302/16.09.2021	131 F2 Of 2020-21 (26.10.2021)	26-10-2021	15 Months														
381	SSS-1340	Purnea	Banmankhi	Upgraded H S Lalogarh	Parasnath Construction	8858/09.12.21	294 F2 2021-22	29-12-2021	15 Months														
382	SSS-1341	Rohtas	Rajpur	U.H.S Mangarwaliya	Anil Ray	7162/23.10.2021	434 F2 OF 2021-22	22-02-2022	15 Months														
383	SSS-1342	Rohtas	Nasriganj	U.H.S. Amiyawar	Dhananjay Kumar Singh	2023/12.03.2020			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
384	SSS-1343	Rohtas	Kochas	U.H.S Nauwa (2009-10)	M/s S. A. B. Constn.	6303/16.09.2021			15 Months														LOA ISSUED
385	SSS-1344	Rohtas	Kochas	U.H S Agrashi Dihara (2006-07)	Abhimanyu Kumar	7167/23.10.2021			15 Months														LOA ISSUED
386	SSS-1345	Rohtas	Hauhatta	Upgraded Higher Secondary 10+2 School Satiyar (2009-10)	Uday Kumar	2022/12.03.2020			15 Months														LOA ISSUED
387	SSS-1346	Rohtas	Dawath	U.H.S Chatara	M/S Ishika const.	2021/12.03.2020			15 Months														Retender NIT-10 (2022-23)
388	SSS-1347	Rohtas	Sanjhauri	U.H.S Kaithi (2007-08)	Dhananjay Kumar Singh	2026/12.03.2020			15 Months														
389	SSS-1348	Rohtas	Karakat	U.H.S Amarthia (2005-06)	Dhananjay Kumar Singh	2027/12.03.2020			15 Months														
390	SSS-1349	Rohtas	Sasaram	U.H.S Kanchanpur	M/S Ishika const.	2028/12.03.2020			15 Months														Retender NIT-10 (2022-23)
391	SSS-1350	Rohtas	Dehri	U.H.S Shivpur (2004-05)	M/S Ishika const.	2029/12.03.2020			15 Months														Retender NIT-10 (2022-23)
392	SSS-1351	Rohtas	Rajpur	U.H.S Siyawank	Uday Kumar	1440/20.02.2020			15 Months														LOA ISSUED
393	SSS-1352	Rohtas	Tilauthu	U.H.S Aurangabad Saraiya	Alok Kumar	9439/ 31-12-2021			15 Months														
394	SSS-1353	Rohtas	Sasaram	U.H.S Belarhi	Shree Ram Const.	1439/20.02.2020	122 F2 of 2022-23 31-05-2022	31-05-2022	15 Months														LOA ISSUED
395	SSS-1354	Rohtas	Nasriganj	U.H.S. Dhanaw Khas	M/s SAB. Construction, Mob. 7250583221	7164/ 23.10.2021	229 F2 of 2021-22 date 10.12.2021	10-12-2021	15 Months														
396	SSS-1355	Rohtas	Shivsagar	U.H.S Moresarai	Vishal Kumar Singh	7165/23.10.2021			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
397	SSS-1356	Saharsa	Saur Bazar	Uss Dhanchhoha	Ashwini Ashish	7166/23.10.2021			15 Months														LOA ISSUED. Land Problem
398	SSS-1357/ SSS-SH1	Saharsa	Simri Bakhtiyarpur	Uss Aini	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602 / 07-10-2022			15 Months														Retender NIT-47/21-22
399	SSS-1358/ SSS-SH1	Saharsa	Sonbarsa	Uss Balaitha Ramnagar	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602 / 07-10-2022			15 Months														Retender NIT-47/21-22
400	SSS-1359	Saharsa	Saur Bazar	Uss Maheshpur	MANIKANT KUMAR (9534442442)	7811/18.11.21	325 F2 2021-22 ;12.01.22	12-01-2022	15 Months														
401	SSS-1360	Saharsa	Salkhua	Uss Goshpur	Ashwini Ashish	6269/15.09.2021	284 f2 of 2021-22	28-12-2021	15 Months														
402	SSS-1361	Saharsa	Sonbarsa	Uss Nonaiti	Prasar Remodelling & Construction Pvt. Ltd.	7168/23.10.2021	310 F2 2021-22 ;05.01.22	05-01-2022	15 Months														
403	SSS-1362	Saharsa	Mahishi	Uss Mahpura	M/S Puja Constn.	5804/25.08.2021	264 SBD 2021-22 ;21.12.21	21-12-2021	15 Months														
404	SSS-1363	Saharsa	Saur Bazar	Uss Rampur	Ajay Kumar	5689/21.08.2021	365 f2 of 21-22	29-01-2022	15 Months														
405	SSS-1364	Saharsa	Patarghat	Uss Kamaljari	Swiss Constn.	7170/23.10.2021	161 F2 of 2021-22, 16-11-2021 (18335401)	16-11-2021	15 Months														
406	SSS-1365	Saharsa	Patarghat	Uss Patarghat	Prasar Remodelling & Construction Pvt. Ltd.	7180/23.10.2021			15 Months														LOA ISSUED
407	SSS-1366/ SSS-SH-2	Saharsa	Nauhatta	Annpurna Uss Barahi	B.S.solution, N colony Saharsa 6201617585	9220/23-12-2021			15 Months														
408	SSS-1367	Saharsa	Patarghat	Mouni Uss Kahra	M/s Puja Constn.	8834/09.1.21	274 SBD 2021-22 ;24.12.21	24-12-2021	15 Months														
409	SSS-1368	Saharsa	Sattar Kattaiya	Uss Murli Basantpur	M/s Puja Constn.	7179/23.10.2021	275 F2 OF 2021-22 24.12.2021	24-12-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
410	SSS-1369 (SSS-SH1)	Saharsa	Salkhua	Uss Uteshra	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7602 / 07-10-2022			15 Months														Retender NIT-47/21-22
411	SSS-1370	Saharsa	Kahara	Uss Basudewa	Surya Narayan Choudhary	6524/24.09.21	348 SBD of 2021-22 24.01.2022	24-01-2022	15 Months														
412	SSS 1371/ SSS SH -2	Saharsa	Nauhatta	Uss Auriya Ramauti	B.S.solution, N colony Saharsa 6201617585	9220/23-12-2021			15 Months														LOA ISSUED
413	SSS-1372	Saharsa	Sattar Kattaiya	Uss Bijalpur	M/S Puja Constn.	5803/25.08.2021	265 SBD OF 2021-22 21.12.2021	21-12-2021	15 Months														
414	SSS-1373	Saharsa	Simri Bakhtiyarpur	Uss Simri	Bablu Yadav, Darbhanga	9434/31-12-2021			15 Months														FINANCIAL PENDING
415	SSS-1374	Saharsa	Saur Bazar	Uss Rupauli	MANIKANT KUMAR (9534442442)	7826/18.11.21	184 F2 of 2021-22 26-11-2021 (17451011)	26-11-2021	15 Months														
416	SSS-1375	Samastipur	Rosera	U.H.S Dhattha	Ray & Raj Enigneering Private Limited	8270/01.12.21	335 f2 of 2021-22	18-01-2022	15 Months														
417	SSS-1376 (SSS-SP)	Samastipur	Singhiya	Uhs Basua	Anil Kumar (7542091631)	9221/23.12.21	317 sbd 21-22	06-01-2022	15 Months														
418	SSS-1377	Samastipur	Mohanpur	U.H.S Mohanpur	S. R Construction,	6458/23.09.2021	166 F2 of 2021-22 Dated-18.11.21	18-11-2021	15 Months														Land available 2 km from school campus
419	SSS-1378	Samastipur	Kalyanpur	Uhs Malipur	Bhola Kumar	6422/22.09.2021			15 Months														
420	SSS-1379	Samastipur	Rosera	U H S Kalwara	B P Engicon Pvt.Ltd.	1443/20.02.2020	114 f2 21-22	05-10-2021	15 Months														Letter To Hq For Plinth Height Increase
421	SSS-1380	Samastipur	Vidyapatinagar	Uhs Simari	Vinod Kumar Singh	6460/20.09.0212	152 F2 of 2021-22 Dated-03.11.21	03-11-2021	15 Months														
422	SSS-1381	Samastipur	Kalyanpur	U.H.S Milki Ramauly	Jugnoo Kumar	1694/03.03.2020			15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status													Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete			
														LL	RL	LL	RL	LL	RL					
423	SSS-1382	Samastipur	Samastipur	Utkramit Uchch Madhyamik Vidhalaya Bela Panchrukhi	Chandra Prakash	1688/03.03.2020			15 Months														LOA ISSUED	
424	SSS-1383	Samastipur	Kalyanpur	Uhs Khajuri	M.K Enterprises	1444/20.02.2020	32 F2 of 2021-21 Dated-09.07.21	09-07-2021	15 Months															
425	SSS-1384	Samastipur	Singhiya	Uhs Mahe	Arvind Kumar	7181/23.10.2021			15 Months														LOA ISSUED.	
426	SSS-1385	Samastipur	Warishnagar	U.H.S.Navtol	Chandan Kumar (9471923405)	7813/18.11.21	138 F2 OF 2022-23	18-07-2022	15 Months														LOA ISSUED	
427	SSS-1386	Samastipur	Warishnagar	Utkramit Uchch Madhyamic Vidyalaya Chhatneshwar	Chandan Kumar (9471923405)	7809/18.11.21	139 F2 PF 2022-23	18-07-2022	15 Months														LOA ISSUED	
428	SSS-1387	Samastipur	Samastipur	U.H.S Chaknoor	Manoj Kumar	6461/23.09.2021	259 f2 of 2021-22	21-12-2021	15 Months														Land not available	
429	SSS-1388	Samastipur	Mohiuddin Nagar	Uhs Tetarpur	Amit Kumar Singh	1690/03.03.2020			15 Months														Retender NIT-10 (2022-23)	
430	SSS-1389	Samastipur	Sarairanjan	U.H.S. Lat Basepura	Akshit Engg.&Const.Pvt.Ltd.	1445/20.02.2020			15 Months														LOA ISSUED	
431	SSS-1390	Samastipur	Dalsinghsarai	U.H.S Dih Basadhiya	Amit Kumar Singh	1446/20.02.2020			15 Months														Retender NIT-10 (2022-23)	
432	SSS-1391	Samastipur	Ujiyarpur	U.H.S.S Nikaspur	Arvind Kumar	6439/23.09.2021	27 F2 OF 2022-23	12-04-2022	15 Months														Land not available	
433	SSS-1392	Samastipur	Bithan	U.H.S. Belsandi	Kanchan Engicon Private Limited	6457/23.09.2021	353 f2 of 21-22	25-01-2022	15 Months															
434	SSS-1393	Samastipur	Morwa	Uhs Raghunathpur	M/S Shristi Devlopers	1447/20.02.2020			15 Months														LOA ISSUED	

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
435	SSS-1394	Samastipur	Samastipur	U.H.S Mordiya	Harsh Kumar	6526/24.9.21			15 Months														LOA ISSUED
436	SSS-1395	Samastipur	Sarairanjan	U.H.S. Manika	Amit Kumar Singh	1491/25.02.2020			15 Months														Retender NIT-10 (2022-23)
437	SSS-1396	Samastipur	Mohiuddin Nagar	Uh S Ramaiya Bhadaiya	Amit Kumar Singh	1513/25.02.2020			15 Months														Retender NIT-10 (2022-23)
438	SSS-1397	Samastipur	Kalyanpur	U.H.S Namapur	Bhola Kumar	1512/25.02.2020	311 F2 Of 2021-2022 date of comm. 05-01-22	05-01-2022	15 Months														
439	SSS-1398	Samastipur	Pusa	Uh.S. Gopalpur	Jugnoo Kumar	1511/25.02.2020	06 F2 of 2021-22 Dated-16.06.21	16-06-2021	15 Months											1			
440	SSS-1399	Samastipur	Samastipur	Uhs Gaura	Chandra Prakash	1517/25.02.2020			15 Months														LOA ISSUED
441	SSS-1400	Samastipur	Mohiuddin Nagar	Uhs Mohiuddin Nagar	Manoj Kumar Singh	1442/20.02.2020	47 F2 of 2021-22 Dated-03.08.21	03-08-2021	15 Months											1			
442	SSS-1401	Samastipur	Dalsinghsarai	Uh.S. Nagargama	Amit Kumar Singh	1691/03.03.2020			15 Months														Retender NIT-40 (2022-23)
443	SSS-1402	Samastipur	Khanpur	Utkramit Uchch Madhamik School Bikrampatti	R.S Buideon pvt.ltd	1692/03.03.2020	422 F2 Of 2021-2022 date 18-02-2022	18-02-2022	15 Months														
444	SSS-1403	Samastipur	Bibhutipur	U H S Basauna Bhusa Bari	Chandra Bhushan Agro Enterprises Pvt. Ltd.	7177/23.10.2021			15 Months														LOA ISSUED
445	SSS-1404	Samastipur	Sarairanjan	U H S Harpur Barhetta	Amit Kumar Singh	2025/12.03.2020			15 Months														Retender NIT-40 (2022-23)
446	SSS-1405	Samastipur	Morwa	U M S Maricha	Vipin Kumar Sahni	2125/13.03.2020			15 Months														LOA ISSUED
447	SSS-1406	Samastipur	Bithan	U.H.S. Ujan	B. P. Engicon Pvt. Ltd.	7178/23.10.2021	416 F2 OF 2021-22	15-02-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
448	SSS-1407	Samastipur	Kalyanpur	U.H S S Ratwara Urdu	M.K Enterprises	2116/13.03.20230	33 F2 of 2021-22 Dated-09.07.21	09-07-2021	15 Months														Land problem
449	SSS-1408	Samastipur	Samastipur	U.H.S. Nawada	Guddu Kummar	6456/23.09.2021	144 F2 OF 2022-23	20-07-2022	15 Months														Land problem
450	SSS-1409	Samastipur	Singhiya	U H S School Kundal	Ray &Raj Engg.Pvt. Ltd	2176/16.03.2020	179 F2 Of 2021-22 date24.11.21	24-11-2021	15 Months														
451	SSS-1410	Samastipur	Kalyanpur	Upgraded Higher Secondary School Belsandi	Harsh Kumar	6527/24.09.2021			15 Months														LOA ISSUED
452	SSS-1411	Samastipur	Khanpur	Uh S Vishanpur	Ray &Raj Engg.Pvt. Ltd	2175/16.03.2020	180 F2 of 2021-22 date of comm. 24-11-2021	24-11-2021	15 Months														
453	SSS-1412	Samastipur	Dalsinghsarai	U H S Asinchak	Amit Kumar Singh	2115/13.03.2020			15 Months														Retender NIT-10 (2022-23)
454	SSS-1413	Samastipur	Rosera	U.H. School Rahua	Parmar Const.	2123/13.03.2020	98 SBD OF 2022-23	23-05-2022	15 Months														LOA ISSUED
455	SSS-1414	Samastipur	Mohiuddin Nagar	Upgrade High School Kursaha	Manoj Kumar Singh	7175/23.10.2021	164 F2 of 2021-22 date 18-11-2021	18-11-2021	15 Months														
456	SSS-1415	Samastipur	Morwa	Uh S Larua	Vipin Kumar Sahni	2113/13.03.2020			15 Months														LOA ISSUED
457	SSS-1416	Samastipur	Sarairanjan	Uh S Barbatta	Amit Kumar Singh	2114/13.03.2020			15 Months														Retender NIT-10 (2022-23)
458	SSS-1417	Samastipur	Samastipur	U.H.S Harpur Alauth	M.K Enterprises	2111/13.03.2020	34 F2 of 2021-22 Dated-09.07.21	09-07-2021	15 Months														
459	SSS-1418	Samastipur	Shivajinagar	U.H.S Dahiya	M/S A.E Construction	2118/13.03.2020	427 F2 Of 2021-2022 date 21-2-2022	21-02-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
460	SSS-1419	Samastipur	Bithan	U H S Sihma	Ashwini Projects & Marketting	7169/23.10.2021			15 Months														LOA ISSUED
461	SSS-1420	Samastipur	Dalsinghsarai	U.H. S. Raghuwarpur	Amit Kumar Singh	2174/16.03.2020			15 Months														Retender NIT-10 (2022-23)
462	SSS-1421	Samastipur	Shivajinagar	U.H.S .Vidyalaya Ballipur	Ray & Raj Enigneering Private Limited	8269/01.12.21	336 F2 of 2021-22 date 18-01-2022	18-01-2022	15 Months														
463	SSS-1422	Samastipur	Hasanpur	U.H.Sakarpura	Ray & Raj Enigneering Private Limited	6528/24.09.21	318 F2 Of 2021-22 date 10-01-22	10-01-2022	15 Months														
464	SSS-1423	Samastipur	Hasanpur	U.H.S.Shasan	Kanchan Engicon Private Limited	6529/24.09.21	354 f2 of 2021-22	25-01-2022	15 Months														Land available 1 km from school campus
465	SSS-1424 (SSS-SP)	Samastipur	Hasanpur	U.H.S. Paroria	Anil Kumar (7542091631)	9221/23.12.21	317 sbd 21-22	06-01-2022	15 Months														Not started insufficient land as per drawing
466	SSS-1425	Samastipur	Samastipur	U.H S. Laguniya Raghukanth	Binod Kumar Singh	2124/13.03.2020	210 F2 of 2020-21 Dated 25.02.2021	25-02-2021	15 Months													Yes	Handover
467	SSS-1426	Saran	Ekma	Uhs Lakath Chapra	Shiv Shankar Singh Contract Pvt. Ltd.	7176/23.10.2021	413 F2 OF 2021-22	15-02-2022	15 Months														
468	SSS-1427 (SSS-SK)	Sheikhpura	Sheikhpura	Uhs Kare	M/s JMD Enterprises	3722/17.05.2022			15 Months														
469	SSS-1428	Sheikhpura	Barbiga	Uhs Toi	Alok Kumar Jehanabad	9441 / 31-12-2021	405 F2 OF 2021-22	11-02-2022	15 Months														
470	SSS-1429	Sheikhpura	Sheikhpura	Uhs Dheosa Lodipur	Kadambini Buldeon Pvt.Ltd	2127/13.03.2020	151 F2 of 2021-22 date 28-06-2021	28-06-2021	15 Months											1			
471	SSS-1430	Sheikhpura	Ariyari	Upgraded senior secondary School, Reuta.	Techwill Construction Pvt. Ltd.	7173/23.10.2021	146 F2 of 2021-22 Date- 02.11.2021 (1,80,37,319/-)	02-11-2021	15 Months							1							
472	SSS-1431	Sheohar	Tariyani	U H S Pachra Jagdishpur Khothiya	Akhileshwar Kumar singh	6530/24.9.21	184 F2 of 2022-23 Date - 12-09-2022	12-09-2022	15 Months														LOA ISSUED

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
473	SSS-1432	Sheohar	Tariyani	U H S Pachra Madhopur Chhata	Chandra Bhushan Agro Enterprises Pvt. Ltd.	6531/24.09.2021			15 Months														Letter issued to H.M clear land.
474	SSS-1433	Sheohar	Dumri Katsari	U H S Basant Jahangirpur	M/S Hariom Construction	7174/23.10.21			15 Months														LOA ISSUED
475	SSS-1434	Sheohar	Tariyani	U H S Pachra Laxmipur	M/S Hari Om Construction,	6532/24.09.21	471 F2 OF 2021-22	11-03-2022	15 Months														
476	SSS-1435	Sheohar	Tariyani	U H S Dumba	Sushil Kumar	6533/24.08.2021			15 Months														LOA ISSUED
477	SSS-1436	Sitamarhi	Parihar	U.H.S. Naranga	Chandan Kumar Mo: 9471923405	296/ 10.01.2022	140 F2 OF 2022-23	18-07-2022	15 Months														Notice issued for Agreement by letter no. BSEIDC/EE/TIRHUT EAST/2022-254, Dt. 04.05.2022
478	SSS-1437	Siwan	Darauli	Upg. High School, Balahu Girls	G M Construction	2121/13.03.2020	211 F2 of 2020-21	25-02-2021	15 Months														
479	SSS-1438	Siwan	Maharajganj	Upgraded High School Ratanpura	Shiv Shankar Singh Contrract Pvt. Ltd.	6834/24.09.21	447 f2 of 2021-22	28-02-2022	15 Months														
480	SSS-1439	Siwan	Mairwa	Upg. High School, Bilaspur	Shashi Kumar Singh	2120/13.03.2020	11 F2 of 2021-22	23-06-2021	15 Months														
481	SSS-1440	Siwan	Lakarinabiganj	Upg. High School Ujjaina	M/s Rampukar prasad	2178/16.03.2020	239 f2 of 21-22	13-12-2021	15 Months														Work stopped
482	SSS-1441	Siwan	Basantpur	Upg. High School, Haraypur	Shiv Shankar Singh Contrract Pvt. Ltd.	6835/24.09.21	414 F2 OF 2021-22	15-02-2022	15 Months														
483	SSS-1442	Siwan	Bhagwanpur Haat	Upg. High School, Kauriya Basanti	Shiv Shankar Singh Contract Pvt.Ltd	2119/13.03.2020	19 F2 of 2021-22 & 29.06.21	29-06-2021	15 Months														
484	SSS-1443	Siwan	Bhagwanpur Haat	Upg. High School, Bithuna	Shiv Shankar Singh Contrract Pvt. Ltd.	7183/23.10.2021	415 F2 OF 2021-22	15-02-2022	15 Months														
485	SSS-1444	Siwan	Darauli	U H S Karom	Eklavya Infra Pvt.LTD.	2179/16.03.2020	129 F2 of 2021-22 Date:- 07.10.2021 Rs. 1,95,62,118 /-	07-10-2021	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
486	SSS-1445	Siwan	Bhagwanpur Haat	Upg. High School, Pandit Ke Rampur	Shiv Shankar Singh Contract Pvt.Ltd	2180/16.03.2020	20 F2 of 2021-22 & 29.06.21	29-06-2021	15 Months														
487	SSS-1446	Siwan	Ziradai	Upgraded High School, Ruia Bangra	Ravi Kumar	1496/25.02.2020	38 F2 of 2021-22 date 13-07-2021	13-07-2021	15 Months														
488	SSS-1447	Siwan	Daraunda	Upg. High School, Karsaut	Prem Kumar Rai	6536/24.09.21	436 f2 21-22	23-02-2022	15 Months														
489	SSS-1448	Siwan	Ziradai	U H S Titra	Rajeev Kumar	1498/25.02.2020	172 F2 of 2021-22 Date:- 22.11.2021 Rs. 1,75,69,093 /-	22-11-2021	15 Months														
490	SSS-1449	Siwan	Maharajganj	Upgraded High School, Teghra	Shiv Shankar Singh Contract Pvt. Ltd.	7171/23.10.2021	448 F2 OF 2021-22	28-02-2022	15 Months														
491	SSS-1450	Siwan	Daraunda	Upg. High School, Sawan Bigrah	Balindra Choudhary	7172/23.10.2021	379 F2 of 2021-22 Date:- 02.02.2022 Rs. 1,90,04,312 /-	02-02-2022	15 Months														
492	SSS-1451	Siwan	Guthani	U H S Guthani	Amit Kumar chaturvedi	1494/25.02.2020			15 Months														LOA ISSUED. Notice for Agreement
493	SSS-1452 (SSS-SW)	Siwan	Darauli	Uhs Amarpur	Ankit Aryan Infra LLP.	4642/20.03.22	154 SBD OF 2022-23	01-08-2022	15 Months														
494	SSS-1453	Siwan	Maharajganj	Upg.High.Schppl. Bagauchha	Anil Kumar Prasad	1493/25.02.2020	145 F2 OF 2022-23	20-07-2022	15 Months														Excavtion
495	SSS-1454	Siwan	Andar	U H S Madeshilpur	Nipapu Singh	7182/23.10.2021	467 F2 of 2021-22 date 09-03-2022	09-03-2022	15 Months														Land not available
496	SSS-1455	Siwan	Goreakothi	Upg. High School, Karanpura	Balendra Chaudhari	1497/25.02.2020	269 f2 of 21-22	22-12-2021	15 Months														
497	SSS-1456	Siwan	Siwan Sadar	Upg. High School, Bindusar Hammid	Balendra Chaudhari	2117/13.03.2020	49 F2 OF 2021-22 Date 3-8-2021	03-08-2021	15 Months														
498	SSS-1457	Siwan	Lakarinabiganj	Upgraded High School Sikatia	Laksh Grih Contract Pvt. Ltd.	2112/13.03.2020	368 f2 of 21-22	31-01-2022	15 Months														

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
499	SSS-1458	Siwan	Bhagwanpur Haat	U H S Vilaspur	Kanika Shree Civcon (OPC) Pvt. Ltd.	7184/23.10.2021			15 Months														Land not available
500	SSS-1459	Siwan	Lakarinabiganj	Upg. High School, Narharpur	Laksh Grih Contract Pvt. Ltd.	2183/16.03.2020			15 Months														Land disputed
501	SSS-1460	Supaul	Chhattapur	Uhs Lalganj Tilathi	Rajeev Kumar	1730/03.03.2020	115 SBD of 2021-22, 05-10-2021	05-10-2021	15 Months														
502	SSS-1461 (SSS-SU1)	Supaul	Triveniganj	Uhs Piluha	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603 / 07-10-2022			15 Months														Retender NIT-47/21-22
503	SSS-1462 (SSS-SU1)	Supaul	Triveniganj	Upgraded Palat H.S Maheshua	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603 / 07-10-2022			15 Months														Retender NIT-47/21-22
504	SSS-1463	Supaul	Chhattapur	Uhs Chunni	Kunal Kush	24.08.2021			15 Months														LOA ISSUED. OLD BUILDING DIMOLISH
505	SSS-1464 (SSS-SU1)	Supaul	Triveniganj	Uhs Bhagwanpur	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603 / 07-10-2022			15 Months														Retender NIT-47/21-22
506	SSS-1465 (SSS-SU2)	Supaul	Chhattapur	Uhs Nanhi Tola	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604 / 07-10-2022			15 Months														Retender NIT-47/21-22
507	SSS-1466 (SSS SU2)	Supaul	Chhattapur	Uhs Chakla	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604 / 07-10-2022			15 Months														Retender NIT-47/21-22
508	SSS-1467/ SSS SU-2	Supaul	Saraigarh Bapatiahi	Uhs Saraigarh	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604 / 07-10-2022			15 Months														Retender NIT-47/21-22
509	SSS-1468	Supaul	Chhattapur	Uhs Kathara Khatwe Tola	Kishor Kumar Mishra	5742/24.08.2021	135 SBD of 2021-22, 27-10-2021	27-10-2021	15 Months														
510	SSS-1469 (SSS-SU2)	Supaul	Chhattapur	Uhs Lakshimpur West	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7604 / 07-10-2022			15 Months														Retender NIT-47/21-22

SL. NO.	Group No.	Name of District	Name of Block	School Name	Name of Agency	LOA No. & Date	Agreement No. & Date	Date of Commencement	Duration (in Months)	Physical Status												Handover (Y/N)	Remarks
										Not Start	Layout	Foundation	Plinth	Ground		1st Floor		2nd Floor		Finishing	Complete		
511	SSS-1470	Supaul	Pratapganj	Uhs Diwanganj	Avinash Kumar Singh	1731/03.03.2020	212 SBD of 2021-22, 06-12-2021	06-12-2021	15 Months														
512	SSS-1471	Supaul	Saraigarh Bapatiahi	Uhs Chandpipar	Rajeev Kumar	1733/03.03.2020	116 SBD of 2021-22, 05-10-2021	05-10-2021	15 Months														
513	SSS 1472/ SSS SU-1	Supaul	Triveniganj	Upgraded Binowa H.S Jaraila	DEVRAHA CONSTRUCTION PVT. LTD., SAHARSA	7603 / 07-10-2022			15 Months														Retender NIT-47 (2021-22)
Total			513		494	494	332	332		217	5	25	15	13	46	12	49	19	26	83	3	2	