

Physical status of Additional Class Room (ACR) for 280 School of 1347 Units

Report dated : 30-11-2022

Report dated : 30-11-2022

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
1	ACS-AR1	Purnea	Araria	Forbisganj	.+ 2 Lee Academy	4	VIDHATA CONSTRUCTION, ARARIA	3129 / 20-04-2022		15 Months											
		Purnea		Forbisganj	B.D.G. Girls High School	4				15 Months											
		Purnea		Narpatganj	Kunkun Devi High School	5				15 Months											
		Purnea		Palasi	L.B.S.S. High School, Palasi	4				15 Months											
2	ACP-AR2	Purnea	Araria	Narpatganj	MS Narpatganj	11	DILIP KUMAR	213/ 07.01.22		15 Months											
		Purnea		Narpatganj	UHS Khabdah Dumriya	5				15 Months											
		Purnea		Forbisganj	MS Karbaladhatta	6				15 Months											
3	ACS-AW1	Magadh	Arwal	Kurtha	Ram Ratan High School, Sachai	4	DILIP KUMAR	212/ 07.01.22	5 F2 of 2022-23 (04.04.2022)	15 Months											
4	ACP-AW2	Magadh	Arwal	Kurtha	M.S. Kurtha	6	VISION INFRASTRUCTURE	211/ 07.01.22	408 F2 of 2021-22 (11.02.2022)	15 Months											
		Magadh		Kurtha	M.S. Manikpur	6				15 Months											
		Magadh		Sonbhadra Bansi Surajpur	M.S.Sonbhadra	6				15 Months											
5	ACS-AU	Magadh	Aruangabad	Aruangabad	Kishori Sinha Girls High School, Aurangabad	4	M/S Mangalam Construction	210/ 07.01.22		15 Months											
		Magadh		Barun	Rajkiyakrit +2 High School, Siris	4				15 Months											
		Magadh		Rafiganj	High School Arthua	4				15 Months											

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
6	ACS-BK1	Bhagalpur	Banka	Amarpur	Adarsh Balika High School Amarpur	4	Dream Earthcon Private Limited	3130 / 26-04-2022	101 SBD of 2022-23 (23.05.2022)	15 Months											
		Bhagalpur		Banka	Sarvajanik H.S. Sarvoday Nagar	4				15 Months											
		Bhagalpur		Barhat	Dr. Harihar Choudhary H.S., Barahat	5				15 Months											
		Bhagalpur		Dhoraiya	S.L.G.P.A. HS Patwa Shripathar	5				15 Months											
		Bhagalpur		Fulli Dumar	High School Khesar	5				15 Months											
		Bhagalpur		Rajoun	Rashtriya High School Dhouni	4				15 Months											
7	ACP-BK2	Bhagalpur	Banka	Amarpur	A.M.S. Amarpur (BOYS)	5	Santosh Kumar Singh	190/ 07.01.22		15 Months											
		Bhagalpur		Bounsi	UMS Dahua Urdu	7				15 Months											
8	ACS-BS1	Munger	Begusarai	Begusarai	Sita Ram Roy High School Rajaura	4	Shreeram Enterprises	2264/21.03.2 2		15 Months											
		Munger		Cheriya Bariyarpur	R.B.D. High School	4				15 Months											
		Munger		Cheriya Bariyarpur	Rajeshwari High School, Cheriya Bariyarpur	4				15 Months											
		Munger		Cheriya Bariyarpur	S.R.L. High School Sakarauli	4				15 Months											
		Munger		Naokothi	Rajkiyakrit A.P.S. High School	5				15 Months											
9	ACS-BS2	Munger	Begusarai	Bachhwara	High School, Bagwara	5	DARWAR TOUR & TRAVELS, NALANDA	3607/ 11-05-2022		15 Months											
		Munger		Teghra	S.P.N.S. High School	4				15 Months											

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
10	ACP-BS3	Munger	Begusarai	Begusarai	GMS Pachamba	6	M/S Binod Kumar	206/ 07.01.22	89 F2 of 2022-23 (20.05.22)	15 Months											
		Munger		Cheriya Bariyarpur	GMS Bikrampur	6				15 Months											
		Munger		Cheriya Bariyarpur	GMS Siuri	6				15 Months											
11	ACS-BL1	Bhagalpur	Bhagalpur	Bihpur	High School Gouripur Lattipur	4	Dream Earthcon Private Limited	3128 / 26-04-2022	102 SBD of 2022-23/ 23.05.2022	15 Months											
		Bhagalpur		Bihpur	Madhusudan Sarvoday High School, Bihpur	5				15 Months											
		Bhagalpur		Kharik	Model High School	4				15 Months											
		Bhagalpur		Naranpur	High School,Narayanpur	4				15 Months											
		Bhagalpur		Nath Nagar	High School, Kajraili	4				15 Months											Land not available
12	ACS-BL2	Bhagalpur	Bhagalpur	Jagdishpur	Inter Level Marwari Pathshala	4	M/s kuhu Construction	2772/ 08.04.2022	40 SBD of 2022-23 (21.04.2022)	15 Months											
		Bhagalpur		Pirpanti	Laxmi Narayan High School	4				15 Months											
		Bhagalpur		Sabour	High School,Sabour	4				15 Months											
		Bhagalpur		Sanhaula	S.C.M.L.K.P. High School	4				15 Months											
		Bhagalpur		Sanhaula	Bari Adarsh High School	4				15 Months											
13	ACS-BP1	Patna East	Bhojpur	Barhahara	High School Gaziapur, Bhojpur	4	Hanumat Infra, At.- Nonadi, PS - Sikarhata, PO - Bahgar, Bhojpur. Pin - 802222. M.No. - 9572352521, Emailid - hanumantinfra2122@gmail.com	207/ 07.01.22	418 F2 of 2021-22 (17.02.2022)	15 Months										Insufficient land	
		Patna East		Bihiya	High School, Jadopur	4				15 Months										Land dispute	
		Patna East		Piro	R.D. yadav High School, Jitaura	4				15 Months											
		Patna East		Tarari	Ram Pyari Smarak +2 School, Sikrahta	4				15 Months											
14	ACP-BP2	Patna East	Bhojpur	Piro	M.S.Nonar	6	Ganesh Pandey, Vill.- Jawaniya, PO. - Damodarpur, PS.- Sahapur, Bhojpur- 802166. M.No. - 6201425363. Emailid-dscsonal@gmail.com	208/ 07.01.22		15 Months										Land not available	

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
15	ACS-BX1	Patna West	Buxar	Brahampur	High School Nimez Buxar	4	Sunil Kumar Singh	209/07.01.22		15 Months												
16	ACS-BX2	Patna West	Buxar	Chousa	Girls High School Chausa, Buxar	4	Om Prakash Singh, Sasaram, Rohtas Mob. 9113142438 Email-omprakashsingh14398@	373/13.01.22		15 Months												Non-availability of land
17	ACP-BX3	Patna West	Buxar	Dumraon	U.H.S MATHILA	6	Tunjee Mishra	214/07.01.22	56 F2 OF 2022-23 (05.05.2022)	15 Months												Non-availability of land
		Patna West		Nawanagar	M.S. BELAON	5				15 Months											Non-availability of land	
18	ACS-DB1	Darbhangha	Darbhanga	Darbhangha Urban	.+2 B.K.D. Boys High School	4	SHREE RAM ENTERPRISES, BEGUSARAI	3609 / 11-05-2022		15 Months												
		Darbhangha		Darbhangha Urban	Raj Higher Secondary School	5				15 Months												
		Darbhangha		Darbhangha Urban	.+2 M.C. High School	5				15 Months												
		Darbhangha		Hanuman Nagar	Dev Narayan High School	4				15 Months												
		Darbhangha		Manigachhi	High School Nehra, Darbhanga	4				15 Months												
19	ACS-DB2	Darbhangha	Darbhanga	Gaura Bauram	J.M. High School	5	Devma Techno Project Pvt. Ltd.	183/07.01.22		15 Months												
		Darbhangha		Gaura Bauram	High School, ASI	5				15 Months												
		Darbhangha		Ghanshyamkpur	Janta High School Shivnagar	4				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
20	ACS-GY	Magadh	Gaya	Bodh Gaya	High School, Bodh Gaya	4	Manoj Construction Pvt. Ltd.	184/07.01.22	54 F2 of 2022-23 Date-04.05.2022	15 Months											
		Magadh		Dumaria	Janta High School	4				15 Months											
		Magadh		Tikari	H.S. Bumuar Mohanpur (Gaya)	4				15 Months											
21	ACS-JM1	Munger	Jamui	Jamui	.+2 Janta High School Satayan, Jamui	4	Ranjita Kumar, Jamui, Mob. 7004180181	576/19.01.22	483 SBD of 2021-22 (30.03.2022)	15 Months											
		Munger		Jhajha	.+2 K.H.B.H.S. Keshopur	4				15 Months											
		Munger		Khaira	.+2 Project Girls High School, Khaira	4				15 Months											
		Munger		Laxmipur	.+2 High School Jinhara Lakshmipur	4				15 Months											
		Munger		Laxmipur	High School Bangardih Lakshmipur	4				15 Months											
22	ACP-JM2	Munger	Jamui	Jhajha	Adarsh Asartha M.S.Moahaniya	6	Rajeev Kumar Singh	203/07.01.22		15 Months											
23	ACS-KM1	Patna West	Kaimur	Babhua	H.S. kamhari Mnihari	4	Gaurav Pratik	2770/08.04.2022	47 SBD of 2022-23 28.04.2022	15 Months											
		Patna West		Babhua	A.B.S. High School, Bhabua	4				15 Months										Not started	
		Patna West		Chand	Ram Dulari Jagdeep High School	4				15 Months											
		Patna West		Kudra	Jawaharlal Nehru H.S. Sevapuri Fakharabad	4				15 Months											
24	ACP-KM2	Patna West	Kaimur	Chainpur	M.S. Hata	6	DHIRENDRA TIWARI	2768/08.04.2022		15 Months											
		Patna West		Mohania	Abhay Asartha M.S. Mohaniya	6				15 Months											
		Patna West		Bhabua	M.S. Kunj	5				15 Months											
		Patna West		Mohania	Sanskrit M.S. Mohaniya	5				15 Months											

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks		
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete	
															LL	RL	LL	RL				
25	ACS-KT1	Purnea	Katihar	Ajam Nagar	High School Salmari	4	MANJEET KUMAR 7903622860	2431/28.03.2022	4 F2 of 2022-23 (04.04.2022)	15 Months												
		Purnea		Barsoi	H.S. Abadpur	5				15 Months												
		Purnea		Katihar	High School Haflaganj	4				15 Months												
26	ACS-KT2	Purnea	Katihar	Kursela	Sampat Rajdevi Girl High School	5	Rajeev Kumar Singh	202/07.01.22		15 Months												
		Purnea		Kursela	Ayodhya Parshad High School	4				15 Months												
27	ACS-KH	Munger	Khagaria	Parbatta	Shree Krishna High School	4	S.R Enterprises	191/07.01.22	109 F2 of 2022-23 (30.04.2022)	15 Months												
28	ACS-KG1	Purnea	Kishanganj	Kishanganj	Girls High School	4	RBM Enterprises	192/07.01.22		15 Months												
		Purnea		Kishanganj	Inter School, Kishanganj	4				15 Months												
		Purnea		Kocha Dhaman	Karlun Lal M High School	4				15 Months												
29	ACS-KG2	Purnea	Kishanganj	Thakur Ganj	Project Girls High School, Thakurganj	4	Jai Prakash Chandra	197/07.01.22	53 F2 OF 2022-23 (04.05.2022)	15 Months												
		Purnea		Thakur Ganj	High School Thakurganj	4				15 Months												
30	ACS-MP	Koshi	Madhepura	Ghailad	Govt. Durga High School Ghailad	4				15 Months											Retender NIT-47/21-22 Technical Evaluation In Process	
		Koshi		Madhepura East	S.N.P.M.S.S. School Madhepura	5				15 Months												
		Koshi		Madhepura East	Ras Bihari High School	4				15 Months												
		Koshi		Madhepura East	Sri Baldeo Bandelal High School Godhaila	4				15 Months												
		Koshi		Murliganj	Yogendra High School	4				15 Months												
		Koshi		Shankarpur	Kari Anant High School (+2)	5				15 Months												
		Koshi		Singheshwar	Project Girls High School	4				15 Months												
		Koshi		Uda-Kishanganj	S.B.J.S. High School	4				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
31	ACS-MB1	Darbhang	Madhubani	Andharathadhi	M.R.G. High School, Andharathari	4	Damcare Construction, Patna Mob. 9798187011 Email:- kishor.eproc2@gmail.com	577/19.01.22		15 Months											
		Darbhang		Babubarhi	J.B.N.S. High School Madneswar Asthan	4				15 Months											
		Darbhang		Harlakhi	High School, Khirhar	4				15 Months											
		Darbhang		Harlakhi	Project Girls High School Umgaon	4				15 Months											
		Darbhang		Rahika	R.P.D.T. High School, Jitwar	4				15 Months											
		Darbhang		Rahika	Shiv Ganga Girls High School, Madhubani	4				15 Months											
32	ACP-MB2	Darbhang	Madhubani	Phulparas	U.H.S. Mahthaur Khurd	6	Sushil Kr Singh	5519/20.07.22		15 Months											LOA ISSUED
		Darbhang		Madhepur	U.H.S. Prasad	6				15 Months											
		Darbhang		Rajnagar	U.H.S. Kewalpatti	6				15 Months											
		Darbhang		Madhwapur	U.H.S. Bihari	6				15 Months											
33	ACS-MF	Tirhut East	Muzaffarpur	Bandra	Sarvodaya High School, Piar	4	Shidhant Developers Hajipur, Vaishali Mob.- 7488495524 Email- manishkumar2211979@gmail.com	2439/28.03.2022		15 Months											Notice issued to Contractor for agreement- BSEIDC/EE/TIRHUT EAST/2022-347; Date- 10.06.2022
		Tirhut East		Saraiya	Govt. Jagat Singh UT. H.S. Manikpur	5				15 Months											
34	ACP-MG	Munger	Munger	Bariarpur	M.S. Shakahara Tola	6	Priyanshu Const.	198/07.01.22		15 Months											
		Munger		Tarapur	M.S. Tarapur	8				15 Months											
		Munger		Dharhara	M.S. Itwa	6				15 Months											
35	ACS-NL1	Patna East	Nalanda	Bind	High School Bind	4	Raushan Kumar, At.- Bahbalpur, Giriyak, Nalanda- 803109. M.No.- 8092522385. Emailid - raksh908@gmail.com	205/07.01.22	395 F2 of 2021-22 (07.02.2022)	15 Months										1	
		Patna East		Tharthari	M.S. Bhathar	6				15 Months											

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
36	ACP-NL2	Patna East	Nalanda	Biharsharif	Urdu M.S. Bari Dargah	13	Kumar Saroj Nalanda Mob. 7762865959 Email- kssaroj0216@gmail.com	578/ 19.01.22	128 sbd of 2021-22(14.07.2022)	15 Months											Dropped vide letter no. 5931 date 20-09-2021	
		Patna East		Rahui	M.S. Rahui	7				15 Months										Land not available		
		Patna East		Islampur	M.S. Sudhi	5				15 Months												
		Patna East		Biharsharif	M.S. Deepnagar	9				15 Months												
		Patna East		Harnaut	U.M.S. Chero	5				15 Months										Insufficient land		
		Patna East		Noorsarai	M.S. Makanpur	5				15 Months												
37	ACS-NW1	Magadh	Nawada	Govindpur	T.V. Inter High School	4	PANKAJ KUMAR, NAWADA	4232 / 6-6-2022		15 Months												
		Magadh		Meskaur	Lato Yadav Inter School	4				15 Months												
		Magadh		Narhat	Inter School,Narhat	4				15 Months												
		Magadh		Warisaliganj	S.G.B.K. Sahu Inter School	5				15 Months												
38	ACP-NW2	Magadh	Nawada	Nawada	U.M.S. Kharant	5	Royal Const.	201/ 07.01.22	340 F2 of 2021-22 Dt-18.01.22	15 Months												
39	ACS-WC1	Tirhut West	Paschim Chamaparan	Bagaha-Ii (Sidhaw)	North Bihar Sugar Mills High School, Naraipur	4	Minni Devi	2430/ 28.03.2022	100 F2 of 2022-23 (23.05.22)	15 Months												
		Tirhut West		Bagaha-Ii (Sidhaw)	Sahkari Project Girls High School, Pathkhauli	4				15 Months												
		Tirhut West		Ramnagar	Gutti Lal G.H.S. Ramnagar	4				15 Months										Land not available		

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
40	ACS-WC2	Tirhut West	Paschim Champaran	Chanpatia	H.S. Chanpatia	4	Sanjana Raj, Samastipur Mob.-7766011141 Email-sanjana.const96@gmail.com	267/ 10.01.22	410 F2 of 2021-22 (14.02.2022)	15 Months											The Tree is	
		Tirhut West		Jogapatti	Baidya Nath High School, Lakshmipur	4				15 Months												
		Tirhut West		Mainatand	Laxmi Narayan High School, Pirari	4				15 Months												
		Tirhut West		Narkatiaganj	High School, Sathi	4				15 Months												
41	ACS-PT	Patna East	Patna	Danapur	Baliga High School Khagaul	4	M/S Visro Infra Project Pvt. Ltd., Bhikhanpura, Near Dayalu Railway Station, Muzaffarpur -	268/ 10.01.22	394 F2 of 2021-22 (07.02.2022)	15 Months											Flooring, Electric & Painting work is in progress	
42	ACS-EC1	Tirhut West	Purbi Champaran	Adapur	Banshi Dhar High School	4	Munni Devi	2440/ 28.03.2022	53 F2 OF 2022-23 (04.05.2022)	15 Months												
		Tirhut West		Chauradano	S. Hemaraj Raj Das High School	4				15 Months												
		Tirhut West		Chauradano	B.L.S.S.P. High School	4				15 Months										First Floor Sill Level		
43	ACS-EC2	Tirhut West	Purbi Champaran	Harsiddhi	Gandhi High School	4	Anil Mishra Bhojpur	7238 / 22-09-2022		15 Months												
		Tirhut West		Kotwa	Jata Singh High School	4				15 Months												
		Tirhut West		Sangrampur	Shri Hanuman +2 High School Thikahan, Bhawanipur	4				15 Months												
44	ACP-EC3	Tirhut West	Purbi Champaran	Kalyanpur	G.M.S. Bakarpur	6	Chandra Bhushan Agro Enterprises Pvt. Ltd., Pipra, East Champaran Mob. 9905930003, Email-sonusinghpatna0007@gmail.com	579/ 19.01.22	475 SBD of 2021-22 (21.03.2022)	15 Months												
		Tirhut West		Tetaria	G.M.S. Madhuaha Brit	6				15 Months												
		Tirhut West		Pakridayal	G.M.S. Pakridayal Girl	6				15 Months												
		Tirhut West		Phenhara	G.M.S. Phenhara	5				15 Months												
		Tirhut West		Mehsi	G.M.S. Bahadurpur	6				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
45	ACP-EC4	Tirhut West	Purbi Champaran	Banjaria	G.M.S. Chailaha	5	CHANDRA BHUSHAN AGRO ENTERPRISES PVT. LTD,	3127/26.04.2022	80 SBD of 2022-23 (12.05.22)	15 Months											
		Tirhut West		Banjaria	G.M.S. Mokhlispur	6				15 Months											
		Tirhut West		Sugauli	G.M.S. Sugauli Boys	6				15 Months											
		Tirhut West		Motihari	G.M.S. Shree Mahabir Luathahan	6				15 Months											
		Tirhut West		Motihari	G.M.S. Gauri Shankar	5				15 Months											
46	ACS-PU1	Purnea	Purnea	Banmankhi	Thakur High School,khunt	4	Shree Sharda Construction Co. Purnea, Mob. 8967855108 Email-suresh4etender@gmail.com	264/10.01.22	15 F2 of 2022-23 (06.04.22)	15 Months											
		Purnea		Banmankhi	Sumrit High School Banmankhi	5				15 Months											
		Purnea		Dhamdaha	High School Dhamdaha	4				15 Months											
47	ACS-PU2	Purnea	Purnea	Dagarua	Kanak Lal High School Soura Dagura	4				15 Months										Retender NIT-10/22-23	
		Purnea		Jalalgarh	N.D.Ruungta High School	5				15 Months											
		Purnea		Kasba	Kala Nand High School Kasba	5				15 Months											
		Purnea		Purnea	Zila School Purnea	5				15 Months											
		Purnea		Sri Nagar	Govt.High School Sri Nagar Purnea	4				15 Months											
48	ACS-RH1	Patna West	Rohtas	Akodhigola	High School PremNagar Akhorigola	4	Rajnish Kumar Singh	5564/21.07.2022		15 Months										Again Re Tender NIT-40/21-22	
		Patna West		Dehari	A.K.J.H.S Darihat	4				15 Months											
		Patna West		Dehari	High School Diliyan	4				15 Months											
		Patna West		Rajpur	Shri Jagjeevan High School Vishnupur	4				15 Months											
		Patna West		Suryapura	Raj Rajeswari H S Suryapura	4				15 Months											

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
49	ACS-RH2	Patna West	Rohtas	Chenari	Sarvodaya High School, Saraiya	4	Dhirendra Tiwari	262/ 10.01.22	39 F2 of 2022- 23 (21.04.22)	15 Months											
		Patna West		Nawhatta	High School Baulia	4				15 Months											
50	ACS-SH	Koshi	Saharsa	Saur Bazar	Rajkiyakrit High School	4	Gurjesh Kumar	263/ 10.01.22	57 F2 OF 2022- 23 (05.05.2022)	15 Months											
51	ACS-SP1	Darbhanga	Samastipur	Bithan	S.S.High School Sakhwa	4	Amit Kumar Singh	260/ 10.01.22	428 F2 of 2021- 22 (21.02.2022)	15 Months											
		Darbhanga		Singhia	K.G.Academy Singhia	4				15 Months											
52	ACS-SP2	Darbhanga	Samastipur	Khanpur	R.H.S Bhore Shahpur	5	Rama Shankar Chaudhary Bidupur, Vaishali Mob. 9507887888, Email:- rshankar023@gmail.com	623/ 20.01.22	445 SBD of 2021-22 (25.02.2022)	15 Months											
		Darbhanga		Mohanpur	Sri Shankar High School,Rasalpur	4				15 Months											
		Darbhanga		Sarairanjan	H.S.Sarai Ranjan	4				15 Months							1				
		Darbhanga		Sarairanjan	H.School Rupouli	4				15 Months							1				
		Darbhanga		Vidyapatinar	V.P.High School Mow Bazidpur (South)	4				15 Months							1				
		Darbhanga																			
53	ACP-SP3	Darbhanga	Samastipur	Khanpur	M.S. Siropati	8				15 Months										Retender NIT-06/22-23	
		Darbhanga		Sarairanjan	U.M.S Lat Baspura	5				15 Months											
		Darbhanga		Samastipur	Upgd. M.S. Musapur Bangra	8				15 Months											
		Darbhanga		Mohiuddin Nagar	U.M.S. Bhasingpur	5				15 Months											
		Darbhanga		Shivaji Nagar	U.M.S. Parashuram	6				15 Months											
		Darbhanga		Patori	U.M.S. Kanya Shahpur Undi	6				15 Months											
		Darbhanga		Mohiuddin Nagar	U.M.S. Nawada	6				15 Months											
		Darbhanga		Samastipur	U.M.S. Bejha	6				15 Months											
		Darbhanga																			

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
54	ACS-SA	Saran	Saran	Chapra Sadar	H S Kajipur	4	Orlox Construction. Pvt Ltd.	1801/04.03.22	38 SBD of 2022-23 (20.04.2022)	15 Months												
		Saran		Sonepur	S.P.S Seminary	4				15 Months										Land Available NOC Awaited		
		Saran		Sonepur	Raghubir Singh High School	4				15 Months										Land not available		
		Saran		Sonepur	Gogal Singh High School	4				15 Months										Land Available NOC Awaited		
		Saran		Taraiya	S.N.G High School	4				15 Months												
55	ACP-SA2	Saran	Saran	Masrak	M.S. Adarsh Masrak	6	Deepak Kumar Singh	3125/26.04.2022	146 F2 of 2022-23 (22.07.2022)	15 Months												
		Saran		Revelganj	M.S. Teknivas	5				15 Months												
		Saran		Baniapur	U.M.S. Satua Hindi	5				15 Months												
56	ACS-SK	Munger	Shekhpura	Shekhpura	High School Mehus	4	IBHA DEVI	261/10.01.22	473 F2of 2021-22 (14.02.2022)	15 Months												
		Munger		Shekhpura	D.M.High School	4				15 Months												
57	ACS-SM1	Tirhut East	Sitamarhi	Bajpatti	S.R.P.N High School Bajpatti	4				15 Months											Again Re Tender NIT-47/21-22	
		Tirhut East		Belsand	Sri Guru Sharan High School Belsand	4				15 Months												
		Tirhut East		Dumra	Sri Mathura High School	4				15 Months												
		Tirhut East		Dumra	Kamla Girls High School,Dumra	4				15 Months												
		Tirhut East		Dumra	Sitamarhi Higher Secondary School,Dumra	5				15 Months												
		Tirhut East		Dumra	Sundari Ramawatar Higher School Bariyarpur	4				15 Months												
		Tirhut East		Nanpur	High School Bela Shanti Kutir	4				15 Months												
		Tirhut East		Nanpur	S.B.L.C High School,Raipur	4				15 Months												
		Tirhut East		Runni Saidpur	Ramdaun High School,Morsand	4				15 Months												
		Tirhut East		Sursand	Saryu High School,Sursand	4				15 Months												

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
		Tirhut East		Sursand	Bisheshwar Rameshwar Shahi Girls High School Sursand	4				15 Months											
58	ACS-SM2	Tirhut East	Sitamarhi	Bairgania	Jauharimal High School Bairgania	4				15 Months											Retender NIT-10/2022-23
		Tirhut East		Bathnaha	Shree Ram Prasad High School Purnahiya	4				15 Months											
		Tirhut East		Bathnaha	Rajkiyakrit High School,Bathnaha	4				15 Months											
		Tirhut East		Parihar	Shree Gandhi High School,Parihar	4				15 Months											
		Tirhut East		Sonbarsa	Rajkiyekrit Shree Jageshwar High School,Bhutahi	4				15 Months											
		Tirhut East		Sonbarsa	Project Girls High School ,Bhutahi	4				15 Months											
59	ACP-SM3	Tirhut East	Sitamarhi	Sonbarsa	M.S. Bagha	5				15 Months											Retender NIT-07/2022-23
		Tirhut East		Sonbarsa	U.H.S. Marpa Kachor	5				15 Months											
		Tirhut East		Majorganj	M.S. Dumri Kala	6				15 Months											
		Tirhut East		Bairgania	M.S. Akhta Bazar Urdu	5				15 Months											
		Tirhut East		Suppi	M.S. Barharwa	6				15 Months											
		Tirhut East		Parihar	M.S. Sukki Musahrnia	5				15 Months											

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
60	ACP-SM4	Tirhut East	Sitamarhi	Runni Saidpur	M.S. Lalpur Kauria	6	P.S Enterprises	2263/21.03.22	51 F2 OF 2022-23 (02.05.2022)	15 Months										Work will start after Dimolishing of old buliding	
		Tirhut East		Parsauni	M.S. Parsurampur	6				15 Months											
		Tirhut East		Dumraon	M.S. Nagarpalika Bhawdepur	6				15 Months										Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT	
		Tirhut East		Runni Saidpur	M.S. Saidpur	6				15 Months										Work will start after Dimolishing of old buliding	
		Tirhut East		Dumra	M.S. Mehsaul Hindi	5				15 Months										Land not available. Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT	
		Tirhut East		Dumra	M.S. Social Club	6				15 Months											
		Tirhut East		Dumra	M.S. Pak Tola	6				15 Months										Work will start after Dimolishing of old buliding	
		Tirhut East		Dumra	M.S. Simra	5				15 Months										Land not available Letter issued to HM for Land availability by letter no. BSEIDC/EE/TIRHUT	
61	ACS-SW1	Saran	Siwan	Barharia	R.N.S.High School Mahavir ganj	4	Azazul Haque Khan	2771/08.04.2022		15 Months											
		Saran		Bhagwanpur Hatt	Indra Singh High School Hilsar	4				15 Months											
		Saran		Bhagwanpur Hatt	High School Maghar	4				15 Months											
		Saran		Gorea Kothi	Rajendra High School Pahlejpur	4				15 Months											
		Saran		Gorea Kothi	Tapi Prasad High School	4				15 Months											
		Saran		Gorea Kothi	Narayan Karmyogi High School	4				15 Months											
62	ACS-SW2	Saran	Siwan	Andar	High School,Andar	4	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	580/19.01.22	361 SBD of 2021-22 (27.01.2022)	15 Months											
		Saran		Hussain Ganj	Sr.Secondary High School Nabiganj Bazar	4				15 Months											
		Saran		Maharajganj	S.B.High School	4				15 Months											
		Saran		Raghunath Pur	C.B.High School	4				15 Months										Dismelting in process	
		Saran		Siswan	Hare Ram Brahmchari High School	5				15 Months										Tie beam level	
		Saran		Siwan	V.M High School cum Inter college	4				15 Months										First Floor sill level	

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
63	ACP-SW3	Saran	Siwan	Pachrukhi	M.S. Tarwara	6	Priyanshi Enterprises, Danapur, Patna Mob. 7425696852	581/ 19.01.22	362 SBD of 2021-22 (27.01.2022)	15 Months										Land dispute	
		Saran		Barharia	M.S. Dindayalpur	6				15 Months									Land not available		
		Saran		Siwan Sadar	D.A.V.M. School Siwan	6				15 Months									Land not available		
		Saran		Barharia	M.S. Bhamopali	6				15 Months											
		Saran		Siwan Sadar	M.S. Jiyay	6				15 Months									Land not available		
		Saran		Hussainganj	M.S. Hussainganj Boys	6				15 Months									Dismelting require. NOC awaited		
		Saran		Siwan Sadar	M.S. Kachahari Siwan	5				15 Months										Land not available	
64	ACP-SW4	Saran	Siwan	Bhagwanpur Hatt	M.S. Mora	6	Asiana Contract Pvt., Ltd.	3124/ 26.04.2022		15 Months											
		Saran		Maharajganj	M.S. Resaura	6				15 Months											
		Saran		Maharajganj	M.S. Gauar	6				15 Months											
		Saran		Raghunathpur	U.M.S. Murarpatti	6				15 Months											
65	ACS-SU1	Koshi	Supaul	Basantpur	Govt.High School	5				15 Months									Retender NIT-47/21-22		
		Koshi		Chhatapur	Surpat Singh High School,Surpatganj	4					15 Months										
		Koshi		Chhatapur	R.S.L.N. Vidya Mandir Balua Bazar	4					15 Months										
		Koshi		Pratapganj	Haji Najibullah High School	5					15 Months										
		Koshi		Pratapganj	Public High School	4					15 Months										
		Koshi		Raghopur	S.S.H.R.High School Ganpatganj	4					15 Months										
		Koshi		Raghopur	Lakhichand Sahu High School,Simri Bazar	5					15 Months										
		Koshi		Raghopur	Janta Bachha High School	4					15 Months										
		Koshi		Tribeniganj	High School Jagdiya	5					15 Months										

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status								Remarks	
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing		Complete
															LL	RL	LL	RL			
		Koshi		Tribeniganj	High School Koriyapati	4				15 Months											
		Koshi		Tribeniganj	R.K.B.A. High School	4				15 Months											
66	ACS-SU2	Koshi	Supaul	Marauna	Shitalmani High School,Barhara	4	Damcare Construction Opp. Patna College, Patna Mob. 9798107011	583/ 19.01.22		15 Months											
		Koshi		Nirmali	N.K.High School	4				15 Months											
		Koshi		Nirmali	High School,Nirmali	5				15 Months											
		Koshi		Pipra	Satya Dev High School	5				15 Months											
		Koshi		Pipra	Jawahar Premlal High School	4				15 Months											
		Koshi		Sarai Gardh-Bhaptiyahi	Bihari Gumaita Higher Secondary School	4				15 Months											
		Koshi		Supaul	Supaul Higher Secondary School Supaul	5				15 Months											
		Koshi		Supaul	B.B.Girls High School	4				15 Months											
		Koshi		Supaul	Hazari Senior Secondary School	4				15 Months											
67	ACP-SU3	Koshi	Supaul	Supoul	M.S. Laukha	8	B.S. Solution Saharsa Mob.-6201617585, Email- nitishkumar.eproc2@yahoo.com	584/ 19.01.22		15 Months											
		Koshi		Pipra	U.H.S. Ram Nagar	5				15 Months											
		Koshi		Supaul	U.H.S. Basbitti	6				15 Months											
		Koshi		Kishanpur	U.H.S. Fulwariya	5				15 Months											
		Koshi		Marauna	M.S. Parsauni	5				15 Months											
68	ACP-SU4	Koshi	Supaul	Raghopur	Gandhi High School Barmotra	8	Jyotish Kumar Choudhary	257/ 10.01.22	99 F2 of 2022-23 (23.05.22)	15 Months										Second floor sill level	
		Koshi		Saraigarh	U.H.S. Pipra Khurd	5				15 Months									Land not available		
		Koshi		Chhatapur	U.H.S. Madhubani	5				15 Months											

Sl. no.	Group No.	Divison	District	Block	Name of Schools	Unit	Name of Agency	LOA No & Date	Agreement no & Date	Durations	Not Started	Physical Status										Remarks
												Lay out	Foundation	Plinth	Ground Floor		First Floor		Finishing	Complete		
															LL	RL	LL	RL				
69	ACS-VS1	Tirhut East	Vaishali	Bidupur	High School Chandpura	4	Ram Kumar Sahani Mo:9973656122	258/ 10.01.22	130 f2 of 2022-23 (15.07.20222)	15 Months											Old Building desmentaling in progress.	
		Tirhut East		Mahua	Y.S.High School,Harpur	4				15 Months												
70	ACP-VS2	Tirhut East	Vaishali	Lalganj	G.M.S. Ghataro	5	Tribhuwan Traders Lalganj, Vaishali Mob. 9934909098 Email- tribhuwantraders@gmail.com	620/ 20.01.22	90 F2 of 2022-23 (20.05.22)	15 Months												
		Tirhut East		Hajipur	GM.S. Dighi Kala	8				15 Months										Requested to CE for site specific drawing by Letter No. 307, Dt. 26.05.2022		
71	ACP-VS3	Tirhut East	Vaishali	Bidupur	G.M.S. Bidupur	6	Damcare Construction, Opp. Patna College,Patna Mob. 979818701, Email- kishor.eproc2@yahoo.com	621/ 20.01.22		15 Months											Dropped vide letter no. 5931 date 20-09-2021	
		Tirhut East		Bidupur	G.M.S. Panapur Dharpur	6				15 Months									Dropped vide letter no. 5931 date 20-09-2021			
		Tirhut East		Mahua	G.M.S. Mahua Balak	7				15 Months									Dropped vide letter no. 5931 date 20-09-2021			
		Tirhut East		Patepur	GM.S. Dabhaich	6				15 Months									Dropped vide letter no. 5931 date 20-09-2021			
		Tirhut East		Bidupur	GM.S. Bajidpur	6				15 Months												
		Tirhut East		Mahua	Gmm Nilkanthpur	9				15 Months									Dropped vide letter no. 5931 date 20-09-2021			
		Tirhut East																				
Total No. of Groups		71		Total No. of Schools	280	1347	64	64	37		203	8	10	18	6	20	5	5	3	2		