

BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

SUMMARY OF PROJECTS

Date :- 31/10/2018

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugrated	Recieved Amount (in Lakh)	Fin. Exp. (31.10.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	0	0	0	0	0	2	0	0	1	30	3	12	26	2134.20	1682.84	78.85%	
2	USS (Upgraded Secondary School) (2009-10) central	323	323	0	2	3	2	10	4	5	0	0	11	256	37	30	248	24170.15	12970.74	53.66%
3	USS (Upgraded Secondary School) (2010-11) central	403	400	0	0	0	1	2	0	7	0	0	23	319	33	51	282	23947.24	17713.66	73.97%
	Total :-	771	768	0	2	3	3	12	4	14	0	0	35	605	73	93	556	50251.59	32367.24	64.41%
4	GH (Girl's Hostel) (2009-10)	80	77	0	0	0	1	0	1	2	0	0	11	45	15	20	39	11307.36	7927.04	70.11%
5	GH (Girl's Hostel) (2010-11)	113	109	0	0	0	0	0	1	0	0	1	84	2	27	78	5872.80	12164.19	207.13%	
																	17704.87	0.00		
	Total :-	193	186	0	0	0	1	0	1	3	0	0	12	129	17	47	117	34885.03	20091.23	57.59%
6	MS (Model School) (2009-10)	98	98	0	1	0	0	3	0	4	0	1	12	65	21	12	52	15855.00	20888.25	131.75%
7	MS (Model School) (2010-11)	255	240	0	0	1	1	5	4	9	0	3	27	159	50	46	147	39714.17	50061.81	126.06%
																		18667.00		0.00%
	Total :-	353	338	0	1	1	1	8	4	13	0	4	39	224	71	58	199	74236.17	70950.06	95.57%
8	SSS (Senior Secondary School) (2013-14)	993	992	1	8	7	11	21	9	26	0	0	154	648	237	108	469	107000.00	93923.26	87.78%
9	HSS (Higher Secondary School) (2013-14)	226	222	1	0	1	1	3	2	3	0	0	45	143	56	27	126	27142.50	21248.14	78.28%

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Inaugurtated	Recieved Amount (in Lakh)	Fin. Exp. (31.10.2018) (in Lakhs)	Financial Achievement (%)
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 st Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	0	5	4	0	7	4	8	0	0	36	72	64	106	38	21799.70	15064.53	69.10%
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	3	6	10	7	11	7	10	1	1	31	28	87	41	93	8951.28	7711.39	86.15%
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	2	4	5	2	5	4	9	0	0	40	109	71	21		100.00	18627.44	18627.44%
13	EXAM. HALL (2013-14)	26	26	0	0	0	0	0	0	1	0	0	1	24	2	0	17	7833.42	8733.35	111.49%
14	CT (College Toilet)	250	250	0	0	2	0	6	0	0	0	0	13	196	21	33		1012.00	756.83	74.79%
15	Shiksha Bhawan (2013-14)	9	9	0	0	0	0	0	0	0	0	0	2	6	2	1	3	1628.00	1561.72	95.93%
16	Deegree College	12	12	0	0	0	0	0	0	0	0	0	2	5	2	5		4000.00	3442.51	86.06%
17	Renovation Work/New Building (College Building)	77	54	0	0	0	0	0	0	0	0	0	0	18	27	32		19006.79	11658.97	61.34%
18	Revovation Work (Secondary/HSS Building)	57	27	0	0	0	0	0	0	0	0	0	0	21	6	30		7028.62	4691.77	66.75%
19	CDPO (Child Development Project Office co-housing)	33	33	0	0	0	0	0	0	0	0	0	7	21	7	5	5	3180.50	2924.59	91.95%
20	ICT@Shcools	1000	832	0	0	0	0	0	0	0	0	0	0	832	0	168		13515.00	10747.93	79.53%
21	ICT Projects - World Bank	250	250	0	0	0	0	0	0	0	0	0	0	0	0	0		4323.85	801.05	18.53%
22	BRC (Block Resource Centre)	185	184	2	2	2	2	9	5	8	5	14	42	78	91	16	1	8139.00	7943.38	97.60%
	Total :-	5034	4727	9	28	35	28	82	40	95	6	19	459	3159	834	791	1598	394033.45	333245.39	84.57%