

**Bihar State Educational Infrastructure Development Corporation Limited, Patna  
Progress Report of Construction of Sanik School (Gopalganj)**

Report Dated : 31/10/2020

S.N.	Name of Sanik School's Buildings	Name of District	Name of Block	S.N.	Name of School	Physical Status										Remarks
						Time of Completion	Lay-out	Fou-ndation	PL	Ground Floor		1st Floor		Fini-shing	Co mp-lete	
										LL	RL	LL	RL			
1	ADMINISTRATION BUILDING (G+2)	GOPALGANJ	KUCHAIKOT	1	Sanik School	24 Months										
2	ACADEMIC BLOCK (G+2)			1												
3	HOSTEL BUILDING (G+2)			1												
4	CADET MESS (G+1)			1												
5	ELECTRICAL CONTROL ROOM (G.F.)			1												
6	EXTERNAL BOUNDARY WALL			1												
7	SITE DEVELOPMENT			1												
8	GATE WAY			1												
<b>TOTAL NUMBER OF BUILDINGS</b>				<b>8</b>			<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>7</b>	