

# BIHAR STATE EDUCATIONAL INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED, PATNA (BIHAR).

## SUMMARY OF PROJECTS

Date :- 31/10/2020

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.10.2020) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
1	USS (Upgraded Secondary School) (2009-10) State	45	45	-	-	-	-	-	-	-	-	-	1	32	1	12	2134.20	1732.88	81.20%	
2	USS (Upgraded Secondary School) (2009-10) central	323	323	-	1	2	1	4	2	1	-	-	6	276	17	30	24170.15	13559.10	56.10%	
3	USS (Upgraded Secondary School) (2010-11) central	403	400	-	-	-	1	1	-	1	-	-	6	342	9	52	23947.24	18248.25	76.20%	
	<b>Total :-</b>	<b>771</b>	<b>768</b>	-	<b>1</b>	<b>2</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>2</b>	-	-	<b>13</b>	<b>650</b>	<b>27</b>	<b>94</b>	<b>50251.59</b>	<b>33540.23</b>	<b>66.74%</b>	
4	GH (Girl's Hostel) (2009-10)	80	77	-	-	-	1	-	-	2	-	-	7	50	10	20	11307.36	8149.74	72.07%	
5	GH (Girl's Hostel) (2010-11)	113	109	-	-	-	-	-	-	-	-	-	1	85	1	27	5872.80	12290.77	209.28%	
																	17704.87	0.00		
	<b>Total :-</b>	<b>193</b>	<b>186</b>	-	-	-	<b>1</b>	-	-	<b>2</b>	-	-	<b>8</b>	<b>135</b>	<b>11</b>	<b>47</b>	<b>34885.03</b>	<b>20440.51</b>	<b>58.59%</b>	
6	MS (Model School) (2009-10)	98	86	-	-	1	-	2	-	2	-	-	4	77	9	12	15855.00	21513.14	135.69%	
7	MS (Model School) (2010-11)	255	211	-	-	-	-	4	-	7	2	-	17	180	30	45	39714.17	52702.16	132.70%	
																	18667.00		0.00%	
	<b>Total :-</b>	<b>353</b>	<b>297</b>	-	-	<b>1</b>	-	<b>6</b>	-	<b>9</b>	<b>2</b>	-	<b>21</b>	<b>257</b>	<b>39</b>	<b>57</b>	<b>74236.17</b>	<b>74215.30</b>	<b>99.97%</b>	
8	SSS (Senior Secondary School) (2013-14)	993	992	-	3	7	9	10	5	16	-	-	58	782	108	103	107000.00	100098.96	93.55%	
9	HSS (Higher Secondary School) (2013-14)	226	222	-	-	-	1	1	-	-	-	-	13	182	15	29	27142.50	22824.43	84.09%	
10	SSSM (Senior Secondary School Minority) (2014-15)	242	197	1	3	1	1	3	2	8	-	-	16	121	35	86	20603.73	17582.44	85.34%	
11	USSS (Upgraded Senior Secondary School) 2011-12	156	150	1	1	1	1	2	3	2	1	5	20	83	37	36	8951.28	12124.03	135.44%	
12	USSS (Upgraded Senior Secondary School) 2013-14	201	197	-	1	3	4	2	3	2	-	-	17	146	32	23	7238.01	20247.51	279.74%	
	<b>Total :-</b>	<b>1818</b>	<b>1758</b>	<b>2</b>	<b>8</b>	<b>12</b>	<b>16</b>	<b>18</b>	<b>13</b>	<b>28</b>	<b>1</b>	<b>5</b>	<b>124</b>	<b>1,314</b>	<b>227</b>	<b>277</b>	<b>170935.52</b>	<b>172877.37</b>	<b>101.14%</b>	

S. N.	PROJECT	Total Sanctioned	Contract Awarded	Physical Status										Summary			Recieved Amount (in Lakh)	Fin. Exp. (31.10.2020) (in Lakhs)	Financial Achievement (%)	Remarks
		No. of Schools	No. of School	Lay-out	Foundation	PL	Ground Floor		1 <sup>st</sup> Floor		2nd Floor		Finishing	Complete	In-Progress	Not start				
							LL	RL	LL	RL	LL	RL								
13	Examination Hall	23	23	-	-	-	-	-	-	-	-	1	-	22	1	-	7833.42	8938.65	114.11%	
14	Shiksha Bhawan	13	11	-	-	-	-	-	-	-	-	-	1	7	1	5	1628.00	1682.31	103.34%	LOA Issue 2, Land not available 1, Fund require 2.
15	Deegree College	18	18	-	-	-	-	-	-	-	-	-	-	7	-	11	6000.00	3575.76	59.60%	LOA issue 6, Land not available 5.
16	CDPO (Child Development Project Office co-housing)	28	28	-	-	-	-	-	-	-	-	-	-	28	-	-	3180.50	3167.67	99.60%	
17	ICT@Shcools	1000	832	-	-	-	-	-	-	-	-	-	-	832	-	168	13515.00	11221.24	83.03%	
18	ICT Projects - World Bank	250	250	-	-	-	-	-	-	-	-	-	-	250	-	-	4323.85	2139.73	49.49%	
19	Examination Hall (BSEB)	10	10	-	-	-	-	-	-	-	-	-	-	10	-	-	14893.16	14324.19	96.18%	
	<b>Total :-</b>	<b>4477</b>	<b>4181</b>	<b>2</b>	<b>9</b>	<b>15</b>	<b>19</b>	<b>29</b>	<b>15</b>	<b>41</b>	<b>3</b>	<b>6</b>	<b>167</b>	<b>3,512</b>	<b>306</b>	<b>659</b>	<b>381682.24</b>	<b>346122.96</b>	<b>90.68%</b>	